

Details of contracts concluded during the month of January 2018 & progress of ongoing contracts (₹ 10 Crore and above)

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : TARAPUR MAHARASHTRA SITE																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
-----NIL-----																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : TAPS 1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
-----NIL-----																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : TAPS-3&4																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	TMS/CTC/CMU-3&4/2016/1671 Dt. 08/12/2016	Annual Maintenance Contract for ECIL Supplied Systems at TAPS-3&4 main plants.	Single Manual Tender	09-12-2016	Single	06-01-2017	1	1	N/A	YES	TMS/CTC/CMU-3&4/2017/W.O.-1335, Dtd. 28-02-2017	M/s. Electronics Corporation of India Limited	12.38 (exclusive of service tax)	02-03-2019	03-03-2017	In Progress - (Payment upto 02 Nov - 2017 Rs. 4.43 Crores.		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RR SITE																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item/ nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay If any	Remarks
-----NIL-----																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RR SITE (EMG GROUP)																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item/ nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay If any	Remarks
-----NIL-----																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RAPS-1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
-----NIL-----																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RAPS-3&4																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
-----NIL-----																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RAPS-5&6																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
-----NIL-----																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RAPP-7&8																			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
Sr No.	Tender No.	Item/ nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay If any	Remarks	
1	RAPP-7&8/Civil/PT-03	Construction of Main Plant Civil work -Package-I	Two Part Public Tender	17-12-2009	TWO BID	03-03-2010	10	6 (SIX) (1) M/s HCC Ltd. (2) M/s L&T (3) M/s Gammon India Ltd. (4) M/s Simplex (5) M/s Punj Lloyd & NCC JV (6) M/s Shapoorji & Palonji	04(FOUR) (1)M/s DSC Ltd. & BLK JV (2) M/s SEW Infra Structure & Navuyuga JV (3) M/s Patel Engg. (4) M/s KCT /IVRCL/KMB Jv	Yes	LOI No. RAPP-7&8/Civil/10000/20000/10/s/17 dated 24-05-2010 and WO No. 78003 Dated 10/06/2010	M/s HCC Ltd. Mumbai	887.91	23-07-2014	24-05-2010		Under Progress - Upto date work done as on 31-01-2018- Rs. 718.00 Crores Approx.	NA	
2	IDCT works- NPC/RRS/178/112/ T-161	Design, construction manufacturing, supply, erection, commissioning and testing of 4 nos IDCT and allied works at RAPP-7&8	Two Part Public Tender	01-02-2012	Two part tender	04-04-2012	2	2(TWO) 1)GTPL 2)PCTL	NIL	Yes	LOI issued on 30-10-2012 and W.O No-78047 20-12-2012	GTPL Mumbai	78.50	25-05-2016	26-11-2012		Under Progress - Upto date work done as on 31-01-2018 Rs. 22.6 Crores Approx.	NA	
3	NDCT NPC/RRS/7&8/1213/T-433	Natural draught cooling tower and cooling water pump house package for RAPP-7&8 including allied works	Two part public tender	26-12-2012	Two part Tender	23-04-2013	5 (Five)	4(FOUR) 1) M/s. L&T 2) M/s. GIL 3) M/s. HCC & PCTL 4) M/s. BGR	1(ONE) M/s. LANCO Infratech	Yes	LOI issued on 21-01-2014 W.O. No. 78070 dated 01/03/2014	M/s GIL, Mumbai	648.39	31-08-2017	01-03-2014		Under Progress -Up to date work done as on 31-01-2018 Rs. 112.00 Crores Approx.	NIL	
4	NPC/RRS/7&8/12-13/T-484	Handling, Installation, Alignment, welding & Inspection of End shield Calandria assembly, Coolant Channel components, Reactivity Devices & Fuel Handling System Equipments and associated activities at RAPP-7&8 site	PUBLIC TENDER	15-01-2013	TWO BID SYSTEM	25-03-2013	06 (SIX)	1) M/s Godrej & Boyce Mfg. Co. Ltd. Mumbai 2) Kay Bouvet Engg. Ltd. Satara. 3) Avasarala Technologies Ltd. Bangalore. 4) Walchandnagar Industries Ltd. Pune. 5) Lloyds Steel Industries Ltd. Mumbai. 6) Larsen & Toubro Ltd. Mumbai	NIL	YES	W.O NO.-78062, DT-04-10-2013	M/s GODREJ & BOYCE MFG. CO.LTD, MUMBAI	25.47	W.O. COMPLETION DATE: 31/10/2016 Contract extended upto 30/04/2019	22-09-2014		Under Progress - Up to date work done Rs.12.70 Crores (49.85%)	Execution as per availability of equipments / fronts.	

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : NAPS 1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
-----NIL-----																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : MAPS-1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Public Tender	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
-----NIL-----																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAKRAPAR GUJARAT SITE																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No.of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	ET/498	Construction of plant water drains and storage ponds at KAPP-1 to 4	Public Tender	21-09-2017	Two Bid system	26-10-2017 extended to 05-12-2017	2	1. M/s. M.H. Khanusiya	1. Desai Infrastructure Pvt Ltd	---	---	---	---	---	---	---	---	Under Process
2	ET/561	Construction of Balance Plant Water Pump house, Retaining Wall, Pipe Encasement within Afflux Bund and other miscellaneous works at KAPP-3&4 Project Site	Limited Tender	08-01-2018	Single Bid	19-01-2018 revised to 22-01-2018	2	---	---	---	---	---	---	---	---	---	---	Under Process
3	KAPS/CTC/CIVIL P/REV/TENDER-76/2012	Construction of Simulator cum NTC Building at Kakrapar Gujarat Site	Public Tender	29-10-2012	Two Bid system	20-12-2012	3 (THREE) but Technically qualified 2 (TWO)	2 (TWO) 1. M/s Natvar Construction, 2. M/s Backbone Enterprises Ltd.	1 (ONE) Technical Construction Co.	Yes	KAPS/CTC/CIVIL-P/CAP/2013/80097 dtd. 12-02-2013	M/s. Natvar Construction Co., Surat	12.75	06-03-2015 & Provisionally extended up to 31-03-18	07-03-2013	----	Balance works like False ceiling for passage, Internal & External painting for passage could be taken up only after completion of HVAC work. Closing of one Masonry wall, plaster etc. can be taken up only after Simulator Panels erection works as these works were pending. Panels have now been received and clearance given on 31-10-2017 only. Provisional extension is given up to 31-03-2018. Balance works have been started and final finishing is in progress.	

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAPS-1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No.of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	KAPS/CTC/1-2/EMCCR/2016/ET/312	Enmass coolant channel replacement of KAPS Unit#2	Public Tender	01-10-2016	Two Bid	29-10-2016	(2) Two nos	(1) One M/s Avasarala Technologies Limited	(1) One M/s Kay Bouvet Engineering Ltd	Yes	WO No- KAPS/CTC/1-2/EMCCR/CAP/2017/WO/90221 Dtd 21-01-2017	M/s Avasarala Technologies Limited	18.47	24 Months from commencement	20-02-2017	19-02-2019	Item No 1.1 of WO - 70% and 1.2, 1.3, 1.4, 1.5, 1.6, 1.7 are 100% completed. Item 2.1, 2.2, 2.3 and 2.4 is in progress.	

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAPP-3&4																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	KAPP-3&4/CIVIL/02/2009	Main Plant Civil Works at KAPP 3&4	Public Tender Pre-qualification I	19-11-2007	Two part Tender	05-05-2008	5 (Five)	3 (Three) 1. M/s L&T Ltd 2. M/s HCC Ltd 3. M/s Gammon India Ltd	2 (Two) 1.M/s Simplex Infrastructures Ltd 2.M/s.Nagarjuna Construction Co Ltd	Yes	KAPP-3&4/2000/CIVIL/02/2009/SWO-80001	M/s. L&T Ltd	844.09	49 months i.e 03-01-2014	04-12-2009	Ongoing, Progress of Work - 95.90%		
			Pre-qualification II (Pre-qualification tender was floated before inviting tender for main works)	04-09-2009	Two part Tender	01-06-2009 (For PQ) and 12-10-2009 (For main works).	12 (Twelve) during PQ and 5 (Five) for main works.	5 (Five) 1. M/s L&T Ltd 2. M/s HCC Ltd 3. M/s Gammon India Ltd 4.M/s Simplex Infrastructures Ltd 5.M/s.Afcons Infrastructures Ltd (3 Parties at S.No. 1,2 and 3 were qualified during earlier Pre-Qualification)	10 (Ten) 1.Gannon Dunkerly, 2.Backbone Construction Pvt. Ltd. 3.Era Infra Engineering Ltd. 4.IVRCL infrastructure& Project Ltd 5.Patel Engineering Ltd. 6.Unity-pandhe Joint venture 7.Consolidated Construction Consortium Pvt.Ltd. 8.B L Kashyap & Sons, 9.DSC-SEW JV 10.Punj Lloyd Ltd									
2	NPCIL/KAPP3&4/CIVIL/25/2011	Design,Construction,Manufacture,Supply,Erection,Commissioning and testing of four numbers of Induced Draught Cooling Towers and allied works for Kakrapar Atomic Power Project-3&4.	Public Tender	28-03-2011	Two part Tender	18-07-2011	3 (Three)	2 (Two) 1.M/s.Larsen & Toubro Limited. 2.M/s. Paharpur Cooling Towers Limited.	1 (One) 1. M/s Gactel Turnkey Projects Limited.	Yes	NPCIL/KAPP3&4/CIVIL/25/2011 W.O -80073 Dated-10/01/2012	M/s.Larsen & Toubro Limited	72.10	42 Months i.e., 30-06-2015	01-01-2012	Ongoing, Progress of Work - 73%		
3	NPCIL/KAPP-3&4/CIVIL/36/2011	Construction of Electrical bay buildings and associate structure at KAPP-3&4	Limited Tender	23-12-2012	Two Part Tender	24-01-2012	1 (One)	M/s L&T	NA	Yes	KAPP-3&4/22000/CIVIL 36/2011/CAP/90196 Dated 19/07/2012	M/S L&T	60.80	06-07-2014	07-07-2012	Ongoing, Progress of Work - 99.93%		
4	KAPP-3&4/RE/2012/007	Handling, Installation, Alignment welding & Inspection of Nuclear core components of KAPP-3&4	Public Tender	30-01-2012	Two Part Tender	02-04-2012	3 (Three)	2 (Two) 1.M/s.Larsen & Toubro Limited. 2.Avasarla Technologies Limited.	1 (One) Walchandnagar Industries	Yes	KAPP-3&4/RE/31000/2012/WO-80086, Dated 05/09/2012	M/S Avasarla Technologies Ltd.	18.40	40 Months 11-01-2016	11-09-2012	Ongoing, Progress of Work - 85%		
5	KAPP3&4/CIVIL/27/2011	EPC Package of Natural Draught Cooling Towers, Condenser Cooling Water Pump House and Allied Works for KAPP-3&4.	Public Tender	10-06-2011	Two part Tender	13-02-2012	6 (Six)	6 (Six) 1. M/s Larsen & Toubro Limited 2. M/s Gammon India Limited 3. M/s Simplex-Heitkamp-WPIL Consortium 4. M/s Lanco-Harmon Consortium 5. M/s HCC-PCT Joint Venture 6. M/s BGR Energy System Limited	NA	Yes	KAPP3&4/PD/NDCT/2013/ WO 80096 Dated:- 12/02/2013	M/s Larsen & Toubro Limited	540.86	36 Months i.e. 14-02-2016	15-02-2013	Ongoing, Progress of Work - 52.7%		
6	KAPS/CTC/3-4/CIVIL/2017/ET/468	EPC Package of Plant Water Intake Screening System with Air Backwash of KAPP-3&4	Public Tender	26-06-2017	Two part Tender	19-08-2017	4	04 (Four) M/s FLOWLINES Systems Pvt Ltd M/s MEKA Infrastructre Pvt Ltd M/s MICHIGAN Engineers Pvt Ltd M/s Coastal Marine Constuction and Engg Ltd	NA	Yes	KAPS/CTC/3-4/CIVIL/CAP/2017/WO-80274 Dtd 08/12/2017	M/s Flowline Systems Pvt Ltd	30.11	12 Months of Execution Period + 30 Months of Maintenance Period	21-12-2017	Ongoing, Progress of Work - 0.5%		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KGS - 1 to 4																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Public Tender	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
-----NIL-----																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KKNPP - 1 to 6																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No.of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	NPCIL /KK-3&4 / CONST/ CIVIL-INFRA / PT / 2016 / 03	Construction of 650N road and intercepting drain in KK-3 to 6 site at KKNPP in Kudankulam village	Public Tender	13-02-2016	Two	19-03-2016	4	4(four) 1. M/s. IVRCL Limited, Hyderabad 2. M/s. SSS Hi-Tech Constructions Private Limited, Chennai 3. M/s. R K & Sons, Salem 4. M/s. RS Development and Constructions India Private Limited, Erode	Nil	Yes	Work Order No. 200793 LOI vide No. NPCIL / KKNPP / CTC / 2016 / 2013 dt. 20.10.2016	M/s R K & Sons, Salem	24.51	25-10-2018	26-10-2016	Physical progress up to last month - 73%		
2	NPCIL / KK-3&4 / CONST/ CIVIL-INFRA / PT / 2016 / 05	Construction of Hostel Building (G+5 floors) and 3 Nos of Sub-stations in Anuvijay Township at Chettikulam village	Public Tender	16-02-2016	Two	28-03-2016	4	01 (One) M/s. Srico Projects Pvt. Ltd, Hyderabad	03 (Three) 1) M/s J.D.Philomin Palaster Dhas, Nagercoil 2) Sunder Builders, Tuticorin 3) SSS Hi-Tech Constructions Pvt. Ltd, Chennai	Yes	Work Order No. 200796 LOI vide No. NPCIL / KKNPP/ CTC / 2016 / S / 2205 dt. 11.11.2016	M/s. Srico Projects Pvt. Ltd, Hyderabad	16.18	23-05-2018	24-11-2016	Physical progress up to last month - 38%.		
3	NPCIL / KK3&4 / CONST / CIVIL / PT / 2016 / 18	Construction of Hydro-technical structure for Phase-2 of KKNPP	Public Tender	23-04-2016	Two	26-09-2016	4	2 Nos. 1. M/s Larsen and Toubro 2. M/s Afcons Infrastructure pvt ltd.	2 Nos. 1. M/s Hindustan construction company Ltd. 2. M/s Reliance infra ltd.	Yes	Work order No. : 200819 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 567 Dt: 03.03.17)	M/s Larsen & Toubro Ltd	2197.00	30-04-2023	17-03-2017	Physical progress up to last month - 1.85%		
4	NPCIL / KK-3&4 / CONST / CIVIL / PT / 2016 / 33	Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building & other Safety related Structures of KKNPP 3&4	Public Tender	10-05-2016	Two	21-09-2016	7	4 Nos. 1. M/s Larsen & Toubro Ltd 2. M/s Reliance Infrastructure Limited 3. M/s Simplex infrastructure Limited 4. M/s TATA Projects Limited	3 Nos. (i) M/s Hindustan Construction Company Ltd (ii) M/s Shapoorji Pallonji & Co Pvt Limited (iii) M/s Nagarjuna Construction Co Ltd	Yes	Work Order No. : 200820 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 568 Dt: 03.03.17)	M/s Larsen & Toubro Ltd	1593.87	30-06-2022	31-03-2017	Physical progress up to last month - 4%		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : JAITAPUR NUCLEAR POWER PROJECT																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	NPCIL/JNPP/CT C/CIVIL/PT/2016/05	Rain harvesting Pond at JNPP site	PUBLIC TENDER	12-05-2016	Two	22-05-2016	6	1) K.S. POWER 2) DHANIRAM RAMCHANDER	1)M/s Ashwin Infratech Pvt Ltd 2)M/s Kaulgud Constructions Pvt Ltd 3)M/s Manjushree Constructions company 4)M/s Supekar Associates	Yes	LOI NO. NPCIL/JNPP/LO/CIVIL-004/2017/479 DT.22/9/2017	M/s K.S. POWER	10.52	29-06-2018	29-09-2017	Physical progress up to last month - 1%	N/a	--