

**Details of contracts concluded during the month of FEBRUARY 2021 & progress of ongoing contracts (R10 Crore and above)**

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : TARAPUR MAHARASHTRA SITE																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	TMS / CTC / R&D / 2018 / 2010	Construction of PCPTF Structural steel building above Plinth Level at R&D Centre, TMS Tarapur	Public Tender	12.10.2018	Two Bid System	2.12.2018	2	1 M/s. Godrej & Boyce Manufacturing Co. Ltd.	1 M/s. Shivalaya Construction Co Pvt Ltd	Yes	TMS / CTC / R&D / 2019 / W.O. - 1599, dtd. 31/01/2019	M/s. Godrej & Boyce Manufacturing Co. Ltd.	21.3993	Work order revised Completion date 28/02/2021 instead of 06/01/2020	Work order revised Commencement date 15/03/2019 instead of 07/02/2019			a) Fabrication of approximately 0.936 MT of structural steel work of the building done during the report month. Till date, a cumulative weight of 810.921 MT of fabrication has been completed. Fabrication of roof level platform of control room is in progress. b) Erection of approximately 0.936 MT of structural steel done during the report month. Till date, a cumulative weight of 822.711 MT of Erection has been completed. Grating installation in control room, crane girder bearing plate contact matching is in progress.

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : TAPS 1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
NIL																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : TAPS-3&4																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	TMS/CTC/CMU-3&4/2019/2094 Dt. 04/05/2019	Annual Maintenance Contract for ECIL Supplied Systems of TAPS-3&4 main plants.	Single Tender (One Part)	6.05.2019	Single	20.05.2019	1	1	N. A.	L1	TMS/CTC/CMU-3&4/2019/W.O.-1663 Dtd. 24/09/2019	M/s. Electronics Corporation of India Limited, Hyderabad	16.0684	03-10-2021	4.10.2019	(Actual date of Completion 03/10/2021) (Payment upto 03, Feb-2021 Rs.10,71,23,232/-)		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RR SITE																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item/ nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay if any	Remarks
1	NPC/ RRS/12/ 2019/PT-A1935R	En-mass Hair pin type Boiler HX replacement in RAPS-2.	Public Tender	22.06.19	Two Part system	26.07.19	(02) bidders.	02 bidders 1. M/s PES Engineers Pvt. Ltd. 2. M/s Avasarala Technologies Limited	NIL	Yes, L1 bidder.	64091 dtd. 02.05.20	M/s PES Engineers Pvt. Ltd.	15.8489	09.04.2021	10.08.2020	U/P	NA	-
2	NPC/ RRS/78/ 2019 /PT-B2009	Construction of Permanent warehouse including electrical works, roads, drains, fencing etc. for RAPP- 7&8.	Public Tender	15.10.19	Two Part system	22.11.19	(06) bidders	04 bidders 1. M/s Dhanraj Enterprises 2. M/s Karam Constructions Private Limited 3. M/s Madhusudan Engg Company 4. M/s RSB Projects Limited	02 Bidders 1. M/s BLUECHIP TECHNOLOGIES. 2. M/s SINGHAL ENTERPRISES	Yes, L1 bidder.	78152 Dtd. 06.08.20	M/s MADHUSUDAN ENGG COMPANY	11.9120	05.02.2022 (Eighteen) calendar months	04.08.2020	U/P	NA	-
3	PT-B 1927	Handling, Installation, Alignment, welding & Inspection of Reactor System equipments / components including initial fuel loading and associated activities at RAPP#7&8.	PUBLIC TENDER	12.02.2019	Two Part Bid	19.3.2019	01 (One)	M/s Godrej & Boyce Mfg. Co. Ltd. Mumbai	NIL	Yes	W.O NO.-78136, Dt:14/05/2019	M/s GODREJ & BOYCE MFG. CO.LTD, MUMBAI	15.969	04/03/2022	05/06/2019	U/P	NA	-
4	ST-B 2203	Annual Maintenance Contract (AMC) for ECIL supplied control systems and equipment of RRS, Unit-3&4 including RAPS-3 simulator	Single Tender	01.12.20	Single	18/01/2021 Preponed & Opened on 28/12/2020	01 (One)	Pre-qualified party M/s ECIL	NA	Yes	W.O.64188 Dt. 25.02.2021	M/s ECIL	11.352	28.02.2023	01.03.2021	NA	NA	-

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RR SITE (EMG GROUP)																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item/ nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay if any	Remarks
NIL																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RAPS-1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
NIL																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RAPS-3&4																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
NIL																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RAPS-5&6																			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks	
NIL																			
NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RAPP-7&8																			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
Sr No.	Tender No.	Item/ nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay if any	Remarks	
1	RAPP-7&8/Civil/PT-03	Construction of Main Plant Civil work -Package-I	Two Part Public Tender	17.12.2009	TWO BID	3.03.2010	10	6 (SIX) (1) M/s HCC Ltd. (2) M/s LAT (3) M/s Gammon India Ltd. (4) M/s Simplex (5) M/s Punj Lloyd & NCC JV (6) M/s Shapoorji & Palonji	04(FOUR) (1) M/s DSC Ltd. & BLK JV (2) M/s SEW Infra Structure & Navayuga JV (3) M/s Patel Engg. (4) M/s KCT /VRCL/KMB JV	Yes	LOI No. RAPP-7&8/Civil/10000/20000/10/s/17 dated 24-05-2010 and W.O No. 78003 Dated 10/06/2010	M/s HCC Ltd. Mumbai	887.91	23.07.2014	24.05.2010	Upto date work done as on 28-02-2021. Rs. 978.30 Crores (include Extra Item 21.60 Crores) Approx.	--		
2	IDCT works-NPC/RRS/178/11-12/T-161	Design, construction manufacturing, supply, erection commissioning and testing of 4 nos IDCT and allied works at RAPP-7&8	Two Part Public Tender	1.02.2012	Two part tender	4.04.2012	2	2(TWO) 1)GTPL 2)PCTL	NIL	Yes	LOI issued on 30-10-2012 and W.O No-78047 20-12-2012	GTPL Mumbai	78.50	25.05.2016	26.11.2012	As on 28/02/2021 Rs. 40.18 Crores Approx. (No work in progress) Contract Terminated	--		
3	NDCT NPC/RRS/7&8/12-13/T-433	Natural draught cooling tower and cooling water pump house package for RAPP-7&8 including allied works	Two part public tender	26.12.2012	Two part Tender	23.04.2013	5 (Five)	4(FOUR) 1) M/s. L&T 2) M/s. GIL 3) M/s. HCC & PCTL 4) M/s. BGR	1(ONE) M/s. LANCO Infratech	Yes	LOI issued on 21-01-2014 W.O. No. 78070 dated 01/03/2014	M/s GIL, Mumbai	648.39	31.08.2017	1.03.2014	Up to date work done as on 28/02/2021 Rs. 262 Crores Approx.	--		
4	NPC/RRS/78/2019PT-B2009	Construction of Permanent Warehouse RAPP-7&8	Two part public tender	15-10-2019	Two part tender	30-10-2019	6	1) M/s Madhusudan Engineering company 2) M/s Dherjeel Enterprises 3) M/s Kadam Const. Pvt.Ltd 4) M/s RSB Project Ltd.	M/s Madhusudan Engineering Company	Yes	LOI issued on 16/7/2020 W.O.No.: 78152 Dated 6/8/2020	M/s MEC	11.91	5.02.2022	6.08.2020	Up to date work done as on 28/02/2021 Rs. 185 Lakhs Approx.			
5	NPC/RRS/78/2019IP T-B 1927	Handling, Installation, Alignment, welding & Inspection of Reactor System equipments / components including initial fuel loading and associated activities at RAPP#7&8.	PUBLIC TENDER	24.08.2018	TWO BID SYSTEM	13.09.2018	01 (ONE)	M/s Godrej & Boyce Mfg. Co. Ltd. Mumbai	NILL	YES (L1)	W.O NO-78136, DT-14/05/2019	M/s GODREJ & BOYCE MFG. CO.LTD, MUMBAI	15.97	4.03.2022	5.06.2019	Ongoing, Progress of Work - 61.17% (9.7681 Crores)	--	Escalation amount not included in Progress as on date	
NIL																			
NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : NAPS 1&2																			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks	
NIL																			
NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : MAPS-1&2																			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks	
1	MAPS/CTC/CSM/PUBLIC/ET473/2019	Construction of On-Site Emergency Support Centre at Kalpakiam Site.	Public Tender	23-04-2019	Two Bid system	31-05-2019	4	(1)M/s Sekar Constructions,(2)M/s Som Projects Pvt. Ltd.,(3)M/s Geo Foundations and Structures Pvt. Ltd.,	Shri A.Kulandaj Raj	YES	MAPS/CTC/CSM/PUBLIC/ET473/2 019 & 23-04-2019	M/s Sekar Constructions	50.3476	Two years	27-02-2021	Two years from the date of start of work	Nil		
NIL																			
NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAKRAPAR GUJARAT SITE																			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks	
1	KAPS/CTC/3-4/CIVIL/2020/ET/995	Construction of Main Plant Boundary, RCC Surface drain and cross drainage works at KAPP-3&4 Plant Site	Public Tender	02-07-2020	Two Bid System	28-07-2020	16 (Sixteen)	13 (Thirteen) parties are qualified after technical evaluation. They are (1) LARK ASSOCIATES (2) M/s. NATVAR CONSTRUCTION CO. (3) SHRIPAD CONCHEM PVT. LTD. (4) ANS Constructions Pvt. Ltd. (5) SAGE INFRASTRUCTURE PVT LTD. (6) S M SHELADIYA (7) EVERCREST PROJECTS PVT LTD. (8) M/S BACKBONE CONSTRUCTION PRIVATE LIMITED (9) M/s M H Khanusija (10) M/s. Desai Infrastructure Pvt. Ltd. (11) M/S JPR BALAJI PAVERS PVT LTD. (12) ROYAL INFRA ENGINEERING PVT. LTD. (13) Tirupati Sarjan Limited.	3 (Three) parties are not qualified after technical evaluation. They are (1) M/s. Savalia Jaysukh M. (2) M/s JYOTI SARUP MITTAL (3) SHREEJI CONSTRUCTION CO.	Lowest Tenderer ROYAL INFRA ENGINEERING PVT. LTD.	KAPS/CTC/3-4/CIVIL/CAP/2020/WO- 80483 Dated 08/12/2020	ROYAL INFRA ENGINEERING PVT. LTD.	12.63	24 Months	Within 7 days from Issue of Work Order (To be given by EIC)	NA	NA		
NIL																			
NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAPS-1&2																			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks	
NIL																			

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ MUMBAI : KAPP-3&4																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	KAPP-3&4/CIVIL/02/2009	Main Plant Civil Works at KAPP 3&4	Public Tender Pre-qualification I	19.11.2007	Two part Tender	5.05.2008	5 (Five)	3 (Three) 1. M/s L&T Ltd 2. M/s HCC Ltd 3. M/s Gammon India Ltd	2 (Two) 1. M/s Simplex Infrastructures Ltd 2. M/s Nagarjuna Construction Co Ltd									
			Pre-qualification II (Pre-qualification tender was floated before inviting tender for main works)	4.09.2009	Two part Tender	01-06-2009 (For PQ) and 12-10-2009 (For main works).	12 (Twelve) during PQ and 5 (Five) for main works.	5 (Five) 1. M/s L&T Ltd 2. M/s HCC Ltd 3. M/s Gammon India Ltd 4. M/s Simplex Infrastructures Ltd 5. M/s Alcons Infrastructures Ltd (3 Parties at S.No. 1, 2 and 3 were qualified during earlier Pre-qualification)	10 (Ten) 1. Gannon Dunkerly, 2. Backbone Construction Pvt. Ltd. 3. Era Infra Engineering Ltd. 4. IVRCL Infrastructures Project Ltd 5. Patel Engineering Ltd. 6. Unify- pandhe Joint venture 7. Consolidated Construction Consortium Pvt.Ltd. 8. B L Kashyap & Sons, JV 9. DSC-SEW JV 10. Purj Lloyd Ltd	Yes	KAPP-3&4/2000/CIVIL/02/2009/S/WO-80001	M/s. L&T Ltd	844.09	49 months i.e 03-01-2014	4.12.2009	Ongoing, Progress of Work - 99.95%		
2	NPCIL/KAPP3&4/CIVIL/25/2011	Design, Construction, Manufacture, Supply, Erection, Commissioning and testing of four numbers of Induced Draught Cooling Towers and allied works for Kakrapar Atomic Power Project-3&4.	Public Tender	28.03.2011	Two part Tender	18.07.2011	3 (Three)	2 (Two) 1. M/s Larsen & Toubro Limited. 2. M/s. Paharpur Cooling Towers Limited.	1 (One) 1. M/s Gactel Turnkey Projects Limited.	Yes	NPCIL/KAPP3&4/CIVIL/25/2011 W.O -80073 Dated-10/01/2012	M/s. Larsen & Toubro Limited	72.10	42 Months i.e., 30-06-2015	1.01.2012	Ongoing, Progress of Work - 99.77%	NA	
3	NPCIL/KAPP-3&4/CIVIL/36/2011	Construction of Electrical bay buildings and associate structure at KAPP-3&4	Limited Tender	23.12.2012	Two Part Tender	24.01.2012	1 (One)	M/s L&T	NA	Yes	KAPP-3&4/22000/CIVIL/36/2011/CAP/90196 Dated 19/07/2012	M/S L&T	60.80	6.07.2014	7.07.2012	Ongoing, Progress of Work - 99.98%	NA	
4	KAPP3&4/CIVIL/27/2011	EPC Package of Natural Draught Cooling Towers, Condenser Cooling Water Pump House and Allied Works for KAPP-3&4.	Public Tender	10.06.2011	Two part Tender	13.02.2012	6 (Six)	6 (Six) 1. M/s Larsen & Toubro Limited 2. M/s Gammon India Limited 3. M/s Simplex-Halkamp-WPIL Consortium 4. M/s Lanco-Hamon Consortium 5. M/s HCC-PCT Joint Venture 6. M/s BGR Energy System Limited	NA	Yes	KAPP3&4/PD/INDCT/2013/ WO 80096 Dated:- 12/02/2013	M/s Larsen & Toubro Limited	540.86	36 Months i.e. 14-02-2016	15.02.2013	Ongoing, Progress of Work - 96.10%	NA	
5	KAPS/CTC/3-4/CIVIL/2017/E/468	EPC Package of Plant Water Intake Screening System with Air Backwash of KAPP-3&4	Public Tender	26.06.2017	Two part Tender	19.08.2017	4 (Four)	04 (Four) 1. M/s FLOWLINES Systems pvt ltd 2. M/s MEKA Infrastrucutre Pvt Ltd 3. M/s MICHIGAN Engineers Pvt Ltd 4. M/s Coastal Marine Constuction and Engg Ltd	NA	Yes	KAPS/CTC/3-4/CIVIL/CAP/2017/WO-80274 Dtd 08/12/2017	M/s Flowline Systems Pvt Ltd	30.11	12 Months of Execution Period + 30 Months of Maintenance Period	21.12.2017	Ongoing, Progress of Work - 96.00%	NA	
6	KAPS/CTC/3-4/CIVIL/2017/E/498	Construction of Plant Water Drains and storage ponds at KAPP-1to4.	Public Tender	16.09.2017	Two Part Tender	26.10.2017	1 (One)	M/s M H Khanusiya	NA	Yes	KAPS/CTC/3-4/CIVIL/CAP/2017/WO-80297 Dated - 07-03-2018	M/s M H Khanusiya	40.93	10.10.2019	10.04.2018	Ongoing, Progress of Work - 86.00%	NA	
7	KAPS/CTC/3-4/CIVIL/2018/E/732	Construction of On-site Emergency Support Centre (OESC) and allied work at Kakrapar Gujarat Site	Public Tender	1.11.2018	Two Bid	29.11.2018	5	(1) Desai Infrastructure Pvt. Ltd. (2) M/s M H Khanusiya (3) M/s. NATVAR CONSTRUCTION CO. (4) Vishal Builders (5) Som Projects Pvt. Ltd.	N.A.	Yes	KAPS/CTC/3-4/CIVIL/CAP/2018/WO-80362 Dated 18/02/2019.	M/s M H Khanusiya	43.86	18.05.2021	18.03.2019	Ongoing, Progress of Work - 24.00%	---	

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KGS - 1 to 4																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	NPCIL/KGS/CTC/E&US/CIVIL-TS/2018-19/ET/1125	Construction of Executive Apartment tower block (basement+Stilt+10 storied) comprising of 60 flats including all associated services at Kaiga Township	Public Tender	21.02.2019 to 28.02.2019	Two bid system	06.03.2019 (Corrigendum-II)	Two (02) numbers	1. M/s COSTAL CONSTRUCTIONS, Mangalore 2. M/s DESAI INFRASTRUCTURE PVT LTD, Navsari, Gujarat	NIL	YES	101923 dt 25.10.19	1. M/s COSTAL CONSTRUCTIONS, Mangalore	16.69	31.10.2021	01.11.2019 (Geo-Technical)	Work is in progress		1) The work of Geo-technical investigation completed. 2) Forest clearance for removal of trees is obtained. 3) Pile foundation work commenced.
2	NPCIL/KGS/CTC/E&US/CIVIL-TS/2019-20/ET/1197	Conversion of 156 Nos. Type 'B' Quarters to 156 Nos. Type 'C' Quarters at Kaiga Township	Public Tender	03.05.2019 to 16.05.2019	Two bid System	16.07.2019	Three (03) Numbers	1. M/s New Homes Infrastructure, Vashi, Mumbai 2. M/s P.C. Snehal Construction Pvt Ltd., Ahmedabad	1 (One) M/s Coastal Construction, Mangalore	YES	101944 Dt. 17.02.2020	M/s New Homes Infrastructure, Vashi, Mumbai	25.50	18.01.2021	19.01.2020	Work is in progress		Work is in Progress - 23% work completed.
3	NPCIL/KGS/CTC/KAIGA-586/ WO/2019-20/ET/1300	Design, Supply, Erection, Testing and commissioning of HT & LT Substations and associated works for construction power supply at Kaiga-586	Public Tender	28.10.2019 to 11.11.2019	Two bid System	Corrigendum (10.12.2019)	Six (06) Numbers	1. M/s Shanti Enterprises Electricals Pvt. Ltd., Chennai 2. Star Rising Energy Pvt., Ltd., Japur 3. BGR Energy Systems Ltd., Chennai	1. Mayur Electric works, Surat 2. Konstelec Engineers Pvt. Ltd., Mumbai 3. Shivakumar & Co., Hubli	YES	500022 Dt. 15.07.2020	M/s Shanti enterprises Electricals Pvt Ltd., Chennai	15.93	29.07.2022	30.07.2020	Work is in progress		Work is in Progress - 28% work completed.
4	NPCIL/KGS/CTC/E&S/CIVIL-KAIGA-586(civil)/2019-20/ET/1256	Construction of water draining arrangement cut of drain & miscellaneous Civil works at Kaiga 586.Kaiga Site	Public Tender	14.12.2019 to 28.12.2019	Two bid System	Corrigendum (20.01.2020)	Eight (08) Numbers	1)M/s Eagle Infra Limited, Thane. 2) M/s Suprada Constructions Pvt Ltd, Dhanwad. 3) M/s KVR constructions Davangere. 4) M/s P.C.Snehal construction Pvt Ltd, Ahmedabad. 5) M/s Costal vjajawada.	1) M/s BAVA infrastructure Developers Pvt Ltd, Mangalore. 2) M/s Lark Associates, Ahmedabad. 3) M/s RNR constructions Pvt Ltd, Bangalore.	YES	500023 Dt. 08.12.2021	M/s P.C.Snehal construction Pvt Ltd, Ahmedabad.	12.48	12.09.2021	13.11.2020	Work is in progress		Work is in Progress - 21% work completed.
5	NPCIL/KGS/CTC/E&S/CIVIL-INFRA/2019-20/ET/1328	Construction of On-site Emergency Support Center (OESC) and allied works at kaiga Site.	Public Tender	25.11.2019 to 09.12.2020	Two bid System	Corrigendum ( 30.12.2020)	Five(05) Numbers	1) Liya Infratech Pvt Ltd, 2) M.H.Khanusia, Gujarat, Mangalore. 3) M/s RNR Construction, Bangalore. 4) M/s P.C.Snehal construction Pvt Ltd, Ahmedabad. 5) Rhetoric Technologies Pvt Ltd, Jaypur	NIL	YES	LOI dated 31.12.2020	Rhetoric Technologies Pvt Ltd, Jaypur	33.03					Contractor arrived. Site is not handedover to contractor. AERB clearance is awaited for commencing the work.

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : JAITAPUR NUCLEAR POWER PROJECT																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	NPCIL/JNPP/CTC/CIVIL/PT/2016/05	Rain harvesting Pond at JNPP site	PUBLIC TENDER	12.05.2016	Two	22.05.2016	6	1) K.S. POWER 2) DHANIRAM RAMCHANDER	1)M/s Ashwin Infratech Pvt Ltd 2)M/s Kaulgud Constructions Pvt Ltd 3)M/s Manjushree Constructions company 4)M/s Supekar Associates	Yes	200713	M/s K.S. POWER	10.52	28-08-2018 extended upto 31/03/2021	29.09.2017	90% ( Physical progress is 99 %)	pipe line , platform ,submission of documents pending	

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KKNPP - 1 to 6																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	NPCIL / KK-3&4 / CONST / CIVIL / PT / 2016 / 18	Construction of Hydro- technical structure for Phase-2 of KKNPP	Public Tender	23.04.2016	Two	26.09.2016	4	2 Nos. 1. M/s Larsen and Toubro 2. M/s Alcons Infrastructure pvt ltd.	2 Nos. 1. M/s Hindustan construction company Ltd. 2. M/s Reliance infra ltd.	Yes	Work order No. : 200819 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 567 Dt : 03.03.17)	M/s Larsen & Toubro Ltd	2197.00	30.04.2023	17.03.2017	Financial progress up to last month - 34.2%	---	
2	NPCIL / KK-3&4 / CONST / CIVIL / PT / 2016 / 33	Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building & other Safety related Structures of KKNPP 3&4	Public Tender	10.05.2016	Two	21.09.2016	7	4 Nos. 1. M/s Larsen & Toubro Ltd 2. M/s Reliance Infrastructure Limited 3. M/s Simplex Infrastructure Limited 4. M/s TATA Projects Limited	3 Nos. (i) M/s Hindustan Construction Company Ltd (ii) M/s Shapoorji Pallonji & Co Pvt Limited (iii) M/s Nagarjuna Construction Co Ltd	Yes	Work Order No. : 200820 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 568 Dt : 03.03.17)	M/s Larsen & Toubro Ltd	1593.87	30.06.2022	31.03.2017	Financial progress up to last month - 44.6%	---	
3	NPCIL / KK-3&4 / CONST / CIVIL- INFRA / PT / 2018/131	Design and Construct with Precast/ Prefab technology 40 Nos of Executive apartments (G+10) at Anuvijay Township	Public Tender	1.11.2018	Two	6.12.2018	1	1 No. M/s. Teemage Builders Pvt. Ltd, Tirupur	NIL	Yes	Work Order No. 200891 LOI vide No. NPCIL / KKNPP/ CTC / 2019 / S / 756 dt. 01.04.2019	M/s. Teemage Builders Pvt. Ltd, Tirupur	15.14	13.04.2020	14.04.2019	Financial progress up to last month - 98.0%	---	
4	NPCIL / KK-3&4 / CONST / CIVIL- INFRA / PT / 2018/102	Construction of extended SBO tank of 10000 Cum Capacity for KK - 3&4 at KKNPP site	Public Tender	1.10.2018	Two	13.11.2018	5	4 nos. 1. M/s. R K & Sons 2. M/s. SPL Infrastructure Pvt. Ltd 3. M/s. Geo Foundations and Structures Pvt. Ltd	1 No. M/s. Annai Constructions	Yes	Work Order No. : 200896 (LOI : NPCIL / KKNPP/ CTC / 2019 / S / 1196 dt. 01.06.2019)	M/s. SPL Infrastructure Pvt. Ltd., Chennai	17.68	13.06.2020	14.06.2019	Financial progress up to last month - 98 %	---	
5	NPCIL/KK-3&4/CONST/MECH/PT/2018/56	Erection work of Turbine, Generator, Condenser and Secondary Cycle & Sea water System equipments and piping including painting, insulation, anti-corrosive coating and structural steel works in Turbine Buildings and Sea water structures of KKNPP 3&4.	Public Tender	14.06.2018	Two	25-06-2018 & 29-06-2018	3	03 Nos 1.Bharat Heavy Electricals Limited 2. Reliance Infrastructure Limited	1 No M/s. Tata Project Limited	Yes	WO no: 400442	M/s. BHEL	440.91	27.11.2023	28.06.2019	Financial progress up to last month - 2.6 %	---	

6	NPCIL/KK-384/CONST/MECH/PT/2018/60	Handling, transportation, pre-fabrication, assembly, welding, erection, inspection & testing of piping and erection of associated equipment along with accessories, structures, insulation for nuclear and nuclear auxiliary systems in Reactor, Reactor auxiliary buildings, solid radioactive waste reprocessing and storage building and new fuel storage building of KKNPP Unit- 3&4	Public Tender	30.06.2018	TWO	11.07.2018	2	02 Nos 1. Bharat Heavy Electricals Limited 2. M/s. Tata Project Limited	-	Yes	WO no: 400444	M/s. BHEL	486.62	24.02.2024	25.08.2019	Financial progress up to last month - 00.45 %	---	
7	NPCIL/KK-384/CONST/CIVIL-INFRA/PT/2018/150	Construction of 360 Nos. (D-type 240 Nos., D-special-80 Nos. and E-type-40 Nos.) of residential quarters (9 blocks of G+10 floors) at Anuvjay Township	Public Tender	12.02.2019	Two	20.02.2019	4	04 Nos 1. M/s. SOM & VCL(JV) 2. M/s. Renaatus Projects Private Limited 3. M/s. Silpa Projects and infrastructure (I) Pvt.Ltd 4. M/s. URC Construction Private Limited	04 Nos 1. M/s. SOM & VCL(JV) 2. M/s. Renaatus Projects Private Limited 3. M/s. Silpa Projects and infrastructure (I) Pvt.Ltd 4. M/s. URC Construction Private Limited	Yes	WO no: 200920	M/s. SOM VCL (JV)	137.6036	5.09.2022	6.03.2020	Financial progress up to last month - 11.25%		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KOVVADA NUCLEAR POWER PROJECT**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No.of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks

NIL

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **MBRAPP NUCLEAR POWER PROJECT**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No.of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	No. NPCIL-HQ/CTC/MBRAPP-R&R/COLONY/2020/512	Construction of Phase -1of Rehabilitation & Resettlement colony at MBRAPP, Dist. - Banswara .	Public e-Tender	05.02.2020	Two bid system.	04.03.2020	4	3, (M/s Jai baba, M/s M H Khanusia ,and M/s Larc Associates Pvt Ltd	1, M/s Jagadish prasad	Yes	No. NPCIL-HQ/CTC/MBRAPP-R&R/COLONY/2020/512/W.O./800 245 DATED: 10.12.2020	M/s M H Khanusia	14.37 Cr	13-Jun-22	15.12.2020	works going on	NA	Excavation, PCC and RCC work in blocks G(cluster of 10 houses) and H(cluster of 8 houses) GOING ON.

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **CMPAPP NUCLEAR POWER PROJECT**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No.of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	NPCIL/CMPAPP/JP/2020/CIVIL-R&R/PT-65	Construction of 330 Nos. of partially completed dwelling units on "as is where is" basis including internal electrification and miscellaneous work for R&R colony at village Gorjhi Raiyat, District Mandla.	Public e-Tender	17.10.2020	Two Part	12.11.2020	5 (Five)	5 (Five) - LNA INFRAPROJECTS PRIVATE LIMITED - Lark Associates - SINGHAL ENTERPRISES - MOHAN PODDAR - M/s Rawani Construction	0 (Nil)	Yes	WO#200846 dated 14.12.2020	MOHAN PODDAR	16.87	31.3.2022	01.01.2021	Work is in progress	NA	