

Details of contracts concluded during the month of DECEMBER 2022 & progress of ongoing contracts (R10 Crore and above)

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **TARAPUR MAHARASHTRA SITE - TAPS-1 to 4**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	TMS / CTC / R&D / 2018 / 2010	Construction of PCPTF Structural steel building above Plinth Level at R&D Centre, TMS Tarapur	Public Tender	12-10-2018	Two Bid System	02-12-2018	2	1 (one) M/s. Godrej & Boyce Manufacturing Co. Ltd.	1 (one) M/s. Shivalaya Construction Co Pvt Ltd	Yes	TMS / CTC / R&D / 2019 / W.O. - 1599, dtd. 31/01/2019	M/s. Godrej & Boyce Manufacturing Co. Ltd.	21.3993	Work order revised Completion date 28/02/2022 instead of 28/02/2021	Work order revised Commencement date 15/03/2019 instead of 07/02/2019	1. Roof bottom sheet of PCPTF installed. Final fixing will be taken up shortly. 2. Items required for standing seam roof system and insulation fixing received.	-	-
2	GEM/2021/B/222108 7	Purchase / Renewal of Standard Fire and Special Perils (SFSP) Insurance Policy including STFI and Earthquake coverage for Cold Zone Assets of TAPS 3&4 Plants for the period of one year.	Public Tender (Two Part)	02-06-2022	Two Bid System	27-06-2022	7	7 Nos. 1. M/s ICICI Lombard General Insurance Company Limited 2. M/s Reliance General Insurance Company Ltd. 3. M/s New India Assurance Company Limited. 4. M/s Bajaj Allianz General Insurance Company Limited 5. M/s United India Insurance Company Limited. 6. M/s National Insurance Company Limited 7. M/s Oriental Insurance Company Limited.	NIL	Yes	GEMC/511687717923718	M/s THE ORIENTAL INSURANCE CO. LTD.	₹ 29,26,01,337/-	11-08-2023	12-08-2022	POLICY RENEWED.	NA	-
3	TMS/CTC/3&4-3&4/2020/2273 Dt. 26/08/2021	Construction of Onsite Emergency support Centre for Tarapur Atomic Power Station 1 to 4 at Tarapur Maharashtra Site.	Public Tender (Two Part)	11/08/2020	(Two Part)	25/08/2021	6	4 (Four) 1) M/s. Anand Construction Group 2) M/s. Dipak S. Pimple 3) M/s. Quick Builders 4) M/s. Tirupati Sarjan Limited	2 (Two) 1) Desai infrastructure Pvt. Ltd. 2) M H Khanusiya	L1	TMS/CTC/CIVIL-3&4/2021/W.O.-1813 Dtd. 26/08/2021	M/s. Anand Construction Group	Rs. 33.24 (inclusive all tax)	14-09-2023	15-09-2021	1. Drilling of "RH-07, RH-08 and RH-05" have been completed upto 40.0 meter down. 2. Drilling of "RH-06" is under progress and about 31 meter down drilling completed, till the mail is being sent. The above Drilling is being done for collection of Core samples as required for preparation of Geo-technical investigation report.	NA	-
4	TMS/CTC/TSS-1&2/2022/2468 Dt. 26/02/2022.	Engineering, fabrication, supply, replacement, waste disposal, inspection, testing & commissioning of Reactor Recirculation Piping and other class-1 piping at TAPS-1&2 Boiling Water Reactor, Nuclear Power Station.	Public Tender (Two Part)	26-02-2022	(Two Part)	05-05-2022	3	1) M/s. PES Eng. Pvt. Ltd. 2) M/s. L&T Ltd. & 3) M/s. CORE Energy System Pvt. Ltd.	NIL	Yes	TMS/CTC/TSS-1&2/2022/W.O.-1908 dt. 01-11-2022.	M/s. CORE Energy Systems Pvt. Ltd.	Rs. 3,51,99,00,000 (inclusive all tax)	09-05-2024	10-11-2022	WORK IN PROGRESS : UPTO PREVIOUS MONTH (0 %) + THIS MONTH 0 %.	NA	-

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **RR SITE - RAPS-1 to 6**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr No.	Tender No.	Item/ nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay if any	Remarks
1	NPC/RRS/12/2019/PT-A1935R	En-mass Hair pin type Boiler HX replacement in RAPS-2.	Public Tender	22.06.19	Two Part system	26.07.19	(02) bidders.	M/s PES Engineers Pvt. Ltd	M/s. Avasarala Technologies Ltd	Yes	64091 dtd. 02.05.20	M/s PES Engineers Pvt. Ltd.	15.8489	31.12.2022	10.08.2020	Work is completed. Measurements of execution quantities & billing is in progress. RA bill-4 for Nov-22 is submitted But not paid in Dec- 2022.	NA	WO completion time is extended provisionally up to 31-12-2022.
2	ST-B 2203	Annual Maintenance Contract (AMC) for ECIL supplied control systems and equipment of RRS, Unit-3&4 including RAPS-3 simulator	Single Tender	01.12.20	Single	18/01/2021 Preponed & Opened on 28/12/2020	01 (One)	Pre-qualified party M/s ECIL	NA	Yes	W.O.64188 Dt. 25.02.2021	M/s ECIL	11.352	28.02.2023	01.03.2021	87.50% completed (Payment upto 30/11/2022 released)	NA	-
3	PT-A2390R	En-mass Feeder Replacement (EMFR) activity of RAPS#3.	Public Tender	22.08.2022	Two Part system	29.09.2022	(03) Three Nos.	(01) M/s WELTECH ENGINEERS (02) M/s POWER TECH MECH PRIVATE LIMITED	(01) M/s P E S Engineers Pvt. Ltd.	Yes	---	M/s WELTECH ENGINEERS	10.393275	---	02/01/2023	Work order issue on dtd.14/12/2022	NA	-
4	PT-A2384R	En-mass Coolant channel replacement of RAPS-3	Public Tender	22.08.2022	Two Part system	29.09.2022	(01) One Nos.	(01) M/s Avasarala Technologies Limited	NA	Yes	W.O No. 64359 dtd. 25.11.2022	M/s Avasarala Technologies Limited	27.2680122	---	---	Work order issue on dtd. 25/11/2022	NA	-

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RR SITE - RAPP-7&8																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr No.	Tender No.	Item/ nature of work	3	Date of publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay if any	Remarks
1	PT-B2059R	Supply of structural steel (CS & SS), Cleaning, Fabrication, Erection, Examination & Testing of miscellaneous piping & supports, including erection of equipments, installation of anchor fasteners & manpower assistance for miscellaneous works at RAPP-7&8.	Public Tender	06.07.20	Two Bid system	18.09.20	02 (Two)	(01) M/s DIPESH ENGINEERING WORKS	(01) M/s HINDUSTAN CONSTRUCTION CORPORATION	Yes	W.O. 78170 Dt. 20.03.2021	M/s DIPESH ENGINEERING WORKS	14.019	09.04.2024	09.04.2021		--	Net Payment made till 04.01.2023 is = ₹ 6,33,54,671. Gross Work Done value till 04.01.2023 is= ₹ 6,75,01,544. Work Completion % on Net payment value-39.57% for revised WO Value.Work Completion % on Gross payment value-42.16%. RA Bill 14 submitted by contractor. Bill checking under progress with F&A group. Progress has been updated wrt Additional quantity of value Rs 1,99,19,619 along with Rs. 140198616 Original WO Value. A total revised WO Value of Rs 160118235
2	RAPP-7&8/Civil/PT-03	Construction of Main Plant Civil work -Package-1	Two Part Public Tender	17.12.2009	TWO BID	3.03.2010	10	6 (SIX) (1) M/s HCC Ltd. (2) M/s L&T (3) M/s Gammon India Ltd. (4) M/s Simplex (5) M/s Punj Lloyd & NCC JV (6) M/s Shapoorji & Palonji	04(FOUR) (1)M/s DSC Ltd. & BLK JV (2) M/s SEW Infra Structure & Navuyuga JV (3) M/s Patel Engg. (4) M/s KCT /IVRCL/KMB JV	Yes	LOI No. RAPP-7&8/Civil/10000/20000/10/s/17 dated 24-05-2010 and WO No. 78003 Dated 10/06/2010	M/s HCC Ltd. Mumbai	887.91	23.07.2014	24.05.2010		--	Approx. ₹1031 Crores (include Extra Item 24.21 Crores)
3	NPC/RRS78/2019PT-B2009	Construction of Permanent Warehouse RAPP-7&8	Two part public tender	15-10-2019	Two part tender	30-10-2019	6	1) M/s Madhusudan Engineering company 2) M/s Dhenjel Enterprises 3) M/s Kardam Const. Pvt.Ltd 4) M/s RSB Project Ltd.	1) M/s Singhal Enterprises. 2) M/s Bluechip Technologies	Yes	W.O.No.: 78152 Dated 06/08/2020	M/s Madhusudan Engineering company	11.91	05-02-2022	06-08-2020		--	Work Under Progress
4	NPC/RRS/78/2019/P-T-B 1927	Handling, Installation, Alignment, welding & Inspection of Reactor System equipment's / components including initial fuel loading and associated activities at RAPP#7&8.	PUBLIC TENDER	12.02.2019	TWO BID SYSTEM	19.03.2019	01 (ONE)	M/s Godrej & Boyce Mfg. Co. Ltd. Mumbai	NILL	YES (L1)	W.O NO.-78136, DT-14/05/2019	M/s GODREJ & BOYCE MFG. CO.LTD, MUMBAI	15.97	W.O. COMPLETION DATE: 04/03/2022 (Extended upto 04.03.2023)	05-06-2019		--	Escalation amount not included in Progress as on date
5	PT-B 2237R1	Execution of balance work related to construction, manufacture, supply, erection, commissioning activities of four (04) numbers Induced Draught Cooling Towers including allied works for Rajasthan Atomic Power Project-Units 7&8.	Public Tender	29.07.21	Two Part system	27.08.2021 ext. 02.09.2021	03 (Three)	1. M/s. M H Khansuniya 2. M/s LNA INFRAPROJECTS PRIVATE LIMITED 3. M/s. BGR Energy systems Ltd.	Nil	Yes	W.O. No 78188 dated: 05/01/2022	M/s M H Khansuniya	82.8706771	30.06.2023	05.01.2022		--	Work Under Progress
6	PT-A2189	Construction of On-Site Emergency Support Centre At Rawatbhata Rajasthan Site.	Public Tender	24.11.2020	Two Bid system	31.12.20 Ext. 05.01.21 (As per corrigendum-1)	01 (One)	M/s LNA INFRAPROJECTS PRIVATE LIMITED	Nil	Yes	W. O. 64280 dtd. 17.12.21	M/s LNA INFRAPROJECTS PRIVATE LIMITED	26.6532154	29.12.2023	30.12.2021		-	₹3.3 Crores
7	NDCT NPC/RRS/78/2021/P-T-B2314	Balance work of Natural draught cooling tower and cooling water pump house package for RAPP-7&8 including allied works	Two part Public Tender	30.11.2021	Two Part Tender	11.04.2022	2	1) M/s L&T 2) M/s PCTL	M/s PCTL	Yes	LOI issued on 27/07/22	M/s L&T	1296	17/08/2025	18/8/2022		-	₹45 Crores Approx.
8	PT-B 2406	Supply, delivery, preparation, fixing/erection, inspection and guarantee of thermal insulation for Main plant HVAC ducting, common services piping and equipment as per Technical Specification for RRS-7&8.	Public Tender	26.07.2022	Two Bid system	02.09.2022	(01) One Nos.	(01) Nos. M/s Adarsh Insulations	NIL	Yes	W. O. No. 78203 dtd. 22/12/2022	M/s Adarsh Insulations	8.9957476	---	02/01/2023		NA	Work Order issued on 22/12/22.

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : NAPS-1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
NIL																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : MAPS-1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	MAPS/CTC/CSM/PUBLIC/ET473/2019	Construction of On-Site Emergency Support Centre at Kalpakkam Site.	Public Tender	23-04-2019	Two Bid system	31-05-2019	4	(1)M/s Sekar Constructions, (2)M/s Som Projects Pvt. Ltd., (3)M/s Geo Foundations and Structures Pvt. Ltd.,	Shri A.Kulandai Raj	YES	12461 & 15.02.2021	M/s Sekar Constructions	50.35	Two years	12.03.2021		Nil	Physical progress of work is 12.73% & Financial progress is 12.60%
2	MAPS/CTC/F&A/PUBLIC/ET736/2022 DATED 9TH FEB-2022	Renewal of Standard Fire & Special Perils Policy(SFSP) and Earthquake Fire and Shock Policy for MAPS Unit 1 & 2 cold zone assets for a period of one year	Public	09-02-2022	Two Bid system	10-03-2022	4	1. M/s THE NEW INDIA ASSURANCE CO LTD 2. M/s ICICI LOMBARD GENERAL INSURANCE COMPANY LIMITED 3. M/s Bajaj Allianz General Insurance Co. Ltd., 4. M/s THE ORIENTAL INSURANCE CO LTD	NIL	Yes	12564 & 13.04.2022	M/s The New India Assurance Company	12.93	One Year	13.04.2022		Nil	Policy renewed

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KAKRAPAR GUJARAT SITE - KAPS-1&2**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks

NIL

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KAKRAPAR GUJARAT SITE - KAPP-3&4**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	KAPP3&4/CIVIL/27/2011	EPC Package of Natural Draught Cooling Towers, Condenser Cooling Water Pump House and Allied Works for KAPP-3&4.	Public Tender	10.06.2011	Two part Tender	13.02.2012	6 (Six)	6 (Six) 1. M/s Larsen & Toubro Limited 2. M/s Gammon India Limited 3. M/s Simplex-Heitkamp-WPIL Consortium 4. M/s Lanco-Hamon Consortium 5. M/s HCC-PCT Joint Venture 6. M/s BGR Energy System Limited	NA	Yes	KAPP3&4/PD/NDCT/2013/ WO 80096 Dated:- 12/02/2013	M/s Larsen & Toubro Limited	540.86	36 Months i.e. 14-02-2016	15-02-2013	Ongoing, Progress of Work -99.7%	Extended upto 28/02/2023	-
2	KAPS/CTC/3-4/CIVIL/2018/ET/732	Construction of On-site Emergency Support Centre (OESC) and allied work at Kakrapar Gujarat Site	Public Tender	1.11.2018	Two Bid	29.11.2018	5	(1) Desai Infrastructure Pvt. Ltd. (2) M/s M H Khanusiya (3) M/s. NATVAR CONSTRUCTION CO. (4) Vishal Builders (5) Som Projects Pvt. Ltd.	N.A.	Yes	KAPS/CTC/3-4/CIVIL/CAP/2019/WO-80362 Dated 18/02/2019.	M/s M H Khanusiya	43.86	18.05.2021	18-03-2019	Ongoing, Progress of Work - 85%	Extended upto 28/02/2023	-

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KAIGA SITE - KGS-1 to 4**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	NPCIL/KGS/CTC/E&US(CIVIL-TS)/2018-19/ET/1125	Construction of Executive Apartment tower block (basement+Stilt+10 storied) comprising of 60 flats including all associated services at Kaiga Township	Public Tender	21.02.2019 to 28.02.2019	Two bid system	06.03.2019 (Corrigendum-II)	Two (02) numbers	1. M/s COSTAL CONSTRUCTIONS, Mangalore 2. M/s DESAI INFRASTRUCTURE PVT LTD, Navsari, Gujarat	NIL	YES	101923 dt.25.10.19	1. M/s COSTAL CONSTRUCTIONS, Mangalore	16.69	31.10.2021	01.11.2019 15.02.2023 (extr.)	Work is in Progress 45% work completed.	-	Work is in Progress
2	NPCIL/KGS/CTC/E&US(CIVIL-TS)/2019-20/ET/1197	Conversion of 156 Nos. Type 'B' Quarters to 156 Nos. Type 'C' Quarters at Kaiga Township	Public Tender	03.05.2019 to 16.05.2019	Two bid System	16.07.2019	Three (03) Numbers	1. M/s New Homes Infrastructure, Vashi, Mumbai 2. M/s P.C. Snehal Construction Pvt Ltd., Ahmedabad	1 (One) M/s Coastal Construction, Mangalore	YES	101944 Dt. 17.02.2020	M/s New Homes Infrastructure, Vashi, Mumbai	25.50	18.01.2021	19.01.2020 30.04.2022 (extr.)	Work is in Progress. 74% work completed.	-	Work is in Progress
3	NPCIL/KGS/CTC/E&US(CIVIL-INFRA)/2019-20/ET/1328	Construction of On-site Emergency Support Center (OESC) and allied works at kaiga Site.	Public Tender	25.11.2019 to 09.12.2020	Two bid System	Corrigendum (30.12.2020)	Five(05) Numbers	1) Liya Infratech Pvt Ltd. 2) M.H.Khanusia, Gujarat, Mangalore. 3) M/s RNR Construction, bangalore. 4) M/s P.C.Snehal construction Pvt Ltd, Ahmedabad. 5) Rhetoric Technologies Pvt Ltd, Jaypur	Nil	YES	LOI No. NPCIL/KAIGA/CTC/LOI-1328/ 2020-21/ 104 LOI dated 31.12.2020	M/s Rhetoric Technologies Pvt Ltd, Jaypur Rajasthan	33.03	14.10.2023	-	Work is in Progress. 3.5% work completed.	-	Work is in Progress

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KAIGA SITE - KAIGA-5&6**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	NPCIL/KGS/CTC/E&US(CIVIL-KAIGA-5&6(civil)/2019-20/ET/1256	Construction of water draining arrangement cut of drain & miscellaneous Civil works at Kaiga 5&6, Kaiga Site	Public Tender	14.12.2019 to 28.12.2019	Two bid System	Corrigendum (20.01.2020)	Eight (08) Numbers	1)M/s Eagle Infra Limited, Thane. 2) M/s Suprada Constructions Pvt Ltd, Dharwad. 3) M/s KVR constructions Davangere. 4) M/s P.C.Snehal construction Pvt Ltd, Ahmedabad. 5) M/s Costal consolidated structures Pvt Ltd, Vijayawada.	1) M/s BAVA infrastructure Developers Pvt Ltd, Mangalore. 2) M/s Lark Associates, Ahmedabad. 3) M/s RNR constructions Pvt Ltd, Bangalore.	YES	500023 Dt. 08.12.2021	M/s P.C.Snehal construction Pvt Ltd, Ahmedabad.	12.48	12.09.2021	13.11.2020	Work is in Progress. 112% work completed (Additional Quantity Executed)	-	Work is in Progress
2	NPCIL/KGS/CTC/CIVIL-5&6/2022/WO/1498	Main Plant Civil Works for Kaiga-5&6 (Package-I) Earthwork, Dewatering, Confirmatory sub-soil investigations, Consolidation grouting & PCC (Mud mat) for main plant buildings, Kaiga 5&6	Public Tender	02.02.2021 to 06.02.2021	Two bid System	Corrigendum II Submission on 23.02.2021	Forteen(14) Numbers	1) M/s Bekem - Avantika-Siri (JV) (M/S Bekem Infra Project Pvt. Ltd.- Lead partner) 2) M/s. SRRCIPL - SIPIL (JV) 3) M/s. ITD cementation India Ltd. 4) Bridge and roof co. India Ltd.	1) M/s. PC Snehal Construction Pvt. Ltd. 2) M/s. KEC Internation limited 3) M/s SRR Projects Pvt. Limited 4) M/s MHK AT PLT (JV) 5) M/S Surya cons. Pvt. Ltd 6) M/S. Suraj Buildcon Pvt 7) M/s. RMN infrastructures limited 8) M/s. Gannon Dunkerly and Co. Ltd. 9) M/S LAN - YCC-ACG (JV) 10) M/s Tarmat- Sonai (JV)	YES	NPCIL/KGS/CTC/CIVIL-5&6/2022/WO/1498 dated. 22.04.2022	M/s Bekem Infra Project Pvt. Ltd. - Lead Partner Hyderabad, Telangana	127.08	21.10.2023	22.04.2022	Work is in Progress. 10.5% Work completed	-	Work is in Progress

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI :JAITAPUR NUCLEAR POWER PROJECT

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	NPCIL/JNPP/CTC/CIVIL/PT/2016/05	Rain harvesting Pond at JNPP site	PUBLIC TENDER	12.05.2016	Two	22.05.2016	6	1) K.S. POWER 2) DHANIRAM RAMCHANDER	1)M/s Ashwin Infratech Pvt Ltd 2)M/s Kaulgud Constructions Pvt Ltd 3)M/s Manjushree Constructions company 4)M/s Supekar Associates	Yes	200713	M/s K.S. POWER	10.52	28-08-2018 extended upto 30/05/2022	29.09.2017	work completed	-	final bill submitted and under process

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KUDANKULAM SITE - KKNPP-1&2

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
NIL																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KUDANKULAM SITE - KKNPP-3 to 6

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	NPCIL / KK3&4 / CONST / CIVIL / PT / 2016 / 18	Construction of Hydro- technical structure for Phase-2 of KKNPP	Public Tender	23.04.2016	Two	26.09.2016	4	2 Nos. 1. M/s Larsen and Toubro 2. M/s Afcons Infrastructure pvt ltd.	2 Nos. 1. M/s Hindustan construction company Ltd. 2. M/s Reliance infra ltd.	Yes	Work order No. : 200819 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 567 Dt : 03.03.17)	M/s Larsen & Toubro Ltd	2197.00	30.04.2023	17.03.2017	Financial progress up to last month - 64.5%	---	-
2	NPCIL / KK-3&4 / CONST / CIVIL / PT / 2016 / 33	Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building & other Safety related Structures of KKNPP 3&4	Public Tender	10.05.2016	Two	21.09.2016	7	4 Nos. 1. M/s Larsen & Toubro Ltd 2. M/s Reliance Infrastructure Limited 3. M/s Simplex Infrastructure Limited 4. M/s TATA Projects Limited	3 Nos. (i) M/s Hindustan Construction Company Ltd (ii) M/s Shapoorji Pallonji & Co Pvt Limited (iii) M/s Nagarjuna Construction Co Ltd	Yes	Work Order No. : 200820 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 568 Dt : 03.03.17)	M/s Larsen & Toubro Ltd	1593.87	30.06.2022	31.03.2017	Financial progress up to last month - 71%	---	-
3	NPCIL / KK-3&4 / CONST / CIVIL- INFRA / PT / 2018/131	Design and Construct with Precast/ Prefab technology 40 Nos of Executive apartments (G+10) at Anuvijay Township	Public Tender	1.11.2018	Two	6.12.2018	1	1 No. M/s. Teemage Builders Pvt. Ltd, Tirupur	Nil	Yes	Work Order No. 200891 LOI vide No. NPCIL / KKNPP/ CTC / 2019 / S / 756 dt. 01.04.2019	M/s. Teemage Builders Pvt. Ltd, Tirupur	15.14	13.04.2020	14.04.2019	Financial progress up to last month - 98%	---	Works completed Final Bill under process with F/A
4	NPCIL / KK-3&4 / CONST / CIVIL- INFRA / PT / 2018/102	Construction of extended SBO tank of 10000 Cum Capacity for KK - 3&4 at KKNPP site	Public Tender	1.10.2018	Two	13.11.2018	5	4 nos. 1. M/s. R K & Sons 2. M/s. SPL Infrastructure Pvt. Ltd 3. M/s. Geo Foundations and Structures Pvt. Ltd 4. M/s. Natvar Construction Co.,	1 No. M/s. Annai Constructions	Yes	Work Order No. : 200896 (LOI : NPCIL / KKNPP/ CTC / 2019 / S / 1196 dt. 01.06.2019)	M/s. SPL Infrastructure Pvt. Ltd., Chennai	17.68	13.06.2020	14.06.2019	Financial progress up to last month - 99.5 %	---	Works completed Final Bill under process with F/A
5	NPCIL/KK-3&4/CONST/MECH/PT/2018/56	Erection work of Turbine, Generator, Condenser and Secondary Cycle & Sea water System equipments and piping including painting , insulation, anti- corrosive coating and structural steel works in Turbine Buildings and Sea water structures of KKNPP 3&4.	Public Tender	14.06.2018	Two	25-06-2018 & 29-08-2018	3	02 Nos 1. Bharat Heavy Electricals Limited 2. Reliance Infrastructure Limited	1 No M/s. Tata Project Limited	Yes	WO no: 400442	M/s. BHEL	440.91	27.11.2023	28.06.2019	Financial progress up to last month - 22.45%	---	-
6	NPCIL/KK-3&4/CONST/MECH/PT/2018/60	Handling, transportation, pre-fabrication, assembly, welding, erection, inspection & testing of piping and erection of associated equipment along with accessories, structures, insulation for nuclear and nuclear auxiliary systems in Reactor, Reactor auxiliary buildings, solid radioactive waste reprocessing and storage building and new fuel storage building of KKNPP Unit- 3&4	Public Tender	30.06.2018	TWO	11.07.2018	2	02 Nos 1. Bharat Heavy Electricals Limited 2. M/s. Tata Project Limited	-	Yes	WO no: 400444	M/s. BHEL	486.62	24.02.2024	25.08.2019	Financial progress up to last month - 12.2%	---	-
7	NPCIL/KK-3&4/CONST/CIVIL-INFRA/PT/2018/150	Construction of 360 Nos. (D-type 240 Nos., D-special- 80 Nos. and E-type-40 Nos.) of residential quarters (9 blocks of G+10 floors) at Anuvijay Township	Public Tender	12.02.2019	Two	20.02.2019	4	04 Nos 1. M/s. SOM & VCL(JV) 2. M/s. Renaatus Projects Private Limited 3. M/s. Silpa Projects and infrastructure (I) Pvt.Ltd 4. M/s. URC Construction Private Limited	NIL	Yes	WO no: 200920	M/s. SOM VCL (JV)	137.60	05-09-2022	06-03-2020	Financial progress up to last month - 83.22%	-	-
8	NPCIL/KK-3&4/CONST/MECH/PT/2020/112	Hiring of heavy duty crawler crane for KKNPP unit-4	Public Tender	04.01.2021	Two	11.01.2021	3	01 No M/s Sarens Heavy Lift India Pvt. Ltd, Noida	02 Nos M/s. Barkat Cranes and Equipments Private Limited, Mumbai M/s. Tiong Woon Project and Contracting India Pvt. Ltd., Chennai	Yes	WO no: 400450	M/s. Sarens Heavy Lift India Pvt. Ltd.	11.84	17.01.2022	18.02.2021	Financial progress up to last month - 96.58%	-	-

9	NPCIL/KK-3&4/CONST/MECH/PT/2019/44	Erection of Ventilation & Air conditioning, Chilled water & Fire fighting systems equipment, piping issued as free issue material; including supply, fabrication & erection of ventilation ducting, support structures for equipment, duct & piping; surface preparation, supply & application of anticorrosive painting, hot & cold insulation of ducting & piping of main plant buildings of KKNPP-3&4 (VACF- Erection Package)	Public tender	31-05-2019	Two	27-07-2019	1	M/s PES Engineers Pvt. Ltd	nil	Yes	WO: 400453 dt. 30.11.2021	M/s PES Engineers Pvt. Ltd	241.29	11-10-2025	12-10-2021	Financial progress up to last month - 4.46%	-	-
10	NPCIL/KK-3&4/CONST/PMS/PT/2020/90	Erection All Risk Policy of KKNPP units 3&4	Public tender	08-09-2021	Two	02-11-2021	6	1. M/s. The New India Assurance Company Limited, Nagercoil. 2. M/s. ICICI Lombard GIC Limited, Mumbai. 3. M/s. Reliance General Insurance Company Limited, Bangalore. 4. M/s. The Oriental Insurance Company Limited, Mumbai.	1. M/s. National Insurance Company Limited., Tuticorin 2. M/s. Bajaj Allianz General Insurance Company Limited, Mumbai	Yes	WO: 700099 dtd: 23.07.2022	M/s. The New India Assurance Company Limited, Nagercoil.	17717,70,000.00	25/07/2026	26/07/2022	Financial progress up to last month - 16.87%	-	-
11	GEMC-511687789904936	Hiring of heavy duty crawler crane for KKNPP	Public tender	19-01-2022	Two	23-02-2022	1	1.SANGHVI MOVERS LIMITED	1.SANGHVI MOVERS LIMITED	Yes	GEMC-511687789904936	1.SANGHVI MOVERS LIMITED	1589,96,001.00	04-07-2023	05-10-2022	Financial progress up to last month - 28.31%	-	-
12	NPCIL/KK-5&6/CONST/CIVIL/PT/2020/49	Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building and other Safety Related Structures of KK-5&6	E-Tender	16.06.2020	Two Bid	23.09.2020	3	2 (Two) 1. M/s. Larsen & Toubro, Chennai 2. M/s. TATA Projects Ltd., Secunderabad	1 (One) M/s. AFCONS Infrastructures Limited, Mumbai	Yes	LOI : NPCIL/KKNPP/CTC/2021/S/338 Dt : 11.02.2021 WO - 200947 Dt : 20.04.2021	M/s. Larsen & Toubro, Chennai	2304.89	64 months (24.06.2026)	25.02.2021	Financial progress up to last month - 7.85 %	NIL	Work in progress.
13	NPCIL-HQ / CTC / KKNPP 3&4 / CONST / CIVIL / Nomination / 2021 / 01	Construction of Spent Fuel Storage Facility (SFSF) for Kundankulam Unit-3&4	Manual mode (Nomination)	NA	Single part	NA	1	NA	NA	NA	LOI : NPCIL / ED(P-LWR) / 2021 / M / 71 Dt : 27.08.2021	M/s. Larsen & Toubro Limited, Chennai	241.38	36 months (08.09.2024)	09-09-2021	Financial progress up to November - 19.3%	NIL	Work in progress.
14	NPCIL/KK-5&6/CONST/CIVIL-INFRA/PT/2021/83	Design and Construction of School Building (G+2) by adopting Monolithic Concrete Construction System using Aluminium Formwork or Industrialized 3-S System using Cellular Light Weight Concrete Slabs & Precast Columns (Precast / prefab) or Monolithic Concrete Construction System using Plastic - Aluminium Formwork including providing steel roof shed in the open assembly area at Anuvijay Township	Public Tender (E-Tender)	11.07.2021	Two	11.08.2021	02 Nos.	2 Nos. 1. M/s. SSS Hi-Tech Constructions Private Limited 2. M/s. Teemage Builders Pvt. Ltd.	-	NA	200973 dtd. 13.01.2022	M/s. SSS Hi-Tech Constructions Private Limited	20.2	10.02.2023	11.02.2022	Financial progress up to last month- 26%	NIL	Work in progress.
15	NPCIL/KK-5&6/CONST/MECH/PT/2021/130	Inland Transportation (by road/ barge) and Warehouse Management for KKNPP-5&6	Public Tender (E-Tender)	11.11.2021	Two part	27.11.2021	6	Bidder-1/6: M/s. CJ DARCL CONSORTIUM (i) M/s. CJ DARCL Logistics Limited (Leader of consortium), (ii) M/s. Nabros Transport Private Limited (Consortium Partner). Bidder-2/6 :EXGGB Consortium.(i) M/s. Express Global Logistics Private Limited (Leader of consortium);(ii) M/s. Bertling Logistics India Private Limited (Consortium Partner); (iii) M/s. Globe Forwarding Agencies Private Limited (Consortium Partner). Bidder-4/6 :PRISMURBY Consortium. (i) M/s. Prism Logistics Private Limited (Leader of consortium); (ii) M/s. Ruby Infralogistics Private Limited (Consortium Partner). Bidder-5/6 : M/s. Total ABC consortium.(i) M/s. ABC India Limited (Leader of consortium); (ii) M/s. Total Movements Private Limited (Consortium Partner); (iii) M/s. JH Parabia Transport Private Limited (Consortium Partner). Bidder-6/6: DB Consortium. (i) M/s. Deugro Projects (India) Private Limited (Leader of consortium);(ii) M/s. Boxco Logistics India Private Limited (Consortium Partner).	Bidder-3/6 :M/s. Ardeshir B. Cursetjee & Sons Limited	Yes	LOI No. NPCIL/KKNPP/CTC/2022/S/1360 01.06.2022 WO:400456 Date: 16-08-2022	M/s. CJ DARCL CONSORTIUM. (i) M/s. CJ DARCL Logistics Limited (Leader of consortium), (ii) M/s. Nabros Transport Private Limited (Consortium Partner).	51.054	13.06.2026	14.06.2022	-	NIL	Workorder yet to be issued.

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KOVVADA NUCLEAR POWER PROJECT

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
NIL																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : MBRAPP NUCLEAR POWER PROJECT

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	No. NPCIL-HQ/CTC/MBRAPP-R&R/COLONY/2020/512	Construction of Phase -I of Rehabilitation & Resettlement colony at MBRAPP. Dist. - Banswara .	Public e-Tender	05.02.2020	Two bid system.	04.03.2020	4	3 (M/s Jai baba, M/s M H Khanusia and M/s Larc Associates Pvt Ltd	1 - M/s Jagadish prasad	Yes	No. NPCIL-HQ/CTC/MBRAPP-R&R/COLONY/2020/512/W.O / 200845 DATED: 10.12.2020	M/s M H Khanusia	14.35 Cr	44725	15.12.2020	99.96%	Additional works	Till date Completed work by considering major activities- Slabs - 128 houses (Block H-8, G-10, A-10, F-8, E-8, B-10, I-4, O-10, P-10, N-2, M-4, D-10, C-8, K-8, L-2, S-5, T-2,U-4,V-5) Brickwork - 128 houses (Block H-8, G-10, A-10, F-8, E-8, B-10, I-4, O-10, P-10, N-2, M-4, D-10, C-8, K-8, L-2, S-5, T-2,U-4,V-5) Plaster on outer faces - 128 houses (Block H-8, G-10, A-10, F-8, E-8, B-10, I-4, O-10, P-10, D-10, N-2, M-4, C-8, K-8, L-2, S-5, T-2, U-4, V-5) Plaster on inner faces- 128 houses (Block H-8, G-10, A-10, F-8, E-8, B-10, I-4, O-10, P-10, D-10, N-2, M-4, C-8, K-8, L-2, S-5, T-2, U-4, V-5) Toilet & Bathroom slab including brickwork upto Slab level - 128 houses (Block H-8, G-10, A-10, F-8, E-8, B-10, O-10, P-10, N-2, M-4, D-10, C-8, I-4, K-8, L-2, S-5, T-2, U-4,V-5) Flooring -128 houses (Block H-8, G-10, F-8, E-8, A-10, I-4, B-10, O-10, P-10, D-10, C-8, M-4, N-2, K-8, L-2, S-5, T-2,U-4,V-5) Plumbing -128 houses (Block H-8, G-10, F-8, E-8, A-10, I-4, B-10, O-10, P-10, D-10, C-8, M-4, N-2, K-8, L-2, S-5, T-2,U-4,V-5) Electrical Work - 128 houses (Block H-8, G-10, A-10, F-8, E-8, B-10, O-10, N-2, M-4, D-10, C-8, I-4, K-8, F-8, L-2, S-5, T-2,U-4,V-5) Walls of Sewage Collection Tank completed Tile & Kota Stone Slab in kitchen - 128 houses (Block H-8, G-10, A-10, F-8, E-8, B-10, O-10, P-10, N-2, M-4, D-10, C-8, I-4, k-8,I-2,S-5,T-2,U-4,V-5) Fabrication work - 128 houses (Block H-8, G-10, F-8, E-8, A-10, I-4, B-10, O-10, P-10, D-10, C-8, M-4, N-2, K-8, L-2, S-5, T-2, U-4, V-5) Soak Pits - 128 houses (Block H-8, G-10, A-10, F-8, E-8, B-10, O-10, P-10, N-2, M-4, D-10, C-8, I-4, k-8, L-2, S-5, T-2,U-4,V-5) Septic Tank--128 houses (Block H-8, G-10, A-10, F-8, E-8, B-10, O-10, P-10, N-2, M-4, D-10, C-8, I-4, K-8, L-2, S-5, T-2,U-4,V-5) Storm water drain:- 2929 metres Paint work:- 128 houses (Block H-8, I-4, O-10, P-10, N-2,M-4,A-10,B-10,C-8,G-10,E-8, F-8, D-10, K-8,S-5,T-2,U-4,V-5) Road Work - 1675 Running metres Sewer Drain work - 1756 Running metres Sewage Collection tank-complete. painting work of Community Center completed

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : GORAKHPUR HARYANA ANU VIDYUT PARIYOJANA

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	NPCIL/GHAVP/CTC/2 017/PT-65	Earth Work, Ground Improvement, Dewatering, Confirmatory Sub Soil Investigations & Pile Qualification (Package-I) for Main Plant Buildings and Structures of Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 at Village- Gorakhpur, Distt-Fatehabad, Haryana.	Public e-Tender	24-08-2017	Two bid system.	18-10-2017	3	03) M/s. Simplex Infrastructure Lmt., M/s. ITD Cementation India Ltd., M/s. LandT Geosturcture LLP	NIL	Yes	GHAVP/1&2/17-18/Civil/WO-55, Dtd: 18/01/2018	M/s. ITD Cementation India Ltd	144.40 Cr.	16/02/2020	17/02/2018	Actual Date of Completion is 16.01.2020. Physical progress up to last month - 100% & Financial progress up to last month - 100%.	-	Completed Work
2	NPCIL/GHAVP/CTC/2 018/PT-85	Construction for Main Plant Buildings and Structures and other associated works (Civil Package-II) of Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 at Village: Gorakhpur, Distt. Fatehabad, Haryana.	Public e-Tender	15-06-2018	Two bid system.	23-08-2018	5	01) M/s. Tata Projects Ltd.	04) M/s. BHEL, M/s. Simplex Infra. Ltd., M/s. L&T, M/s. Reliance Infra. Ltd.	Yes	GHAVP-1&2/Civil/WO-78, Dtd: 15/02/2019	M/s. Tata Projects Ltd.	2208.85 Cr.	16/02/2025	17/03/2019	Physical progress up to last month - 19.0 % & Financial progress up to last month - 17.6%.	NA	Ongoing Work
3	NPCIL/GHAVP/CTC/2 018/PT-95	Construction of Project Management Building along with associated external infrastructure and area development works at GHAVP site, Village - Gorakhpur, Distt. - Fatehabad, Haryana	Public e-Tender	24-11-2018	Two bid system.	03-01-2019	7	07) M/s. SKC Infracore Pvt. Ltd., M/s. Allied Engineers, M/s. Garg Builders, M/s. SOM Projects Pvt. Ltd., M/s. Him Shikhar Construction Pvt. Ltd., M/s. Mukeshh Ranjan Contractors, M/s. Gupta Enterprises	NIL	Yes	GHAVP-1&2/Civil/WO-083, Dtd: 16/06/2019	M/s. Him Shikhar Construction Pvt. Ltd.	37.92 Cr.	18/03/2021	19/07/2019	Physical progress up to last month - 100% & Financial progress up to last month - 98.60%. Actual Date of Completion: 18-Jul-2022	Delay analysis in progress	Completed Work
4	NPCIL/GHAVP/CTC/2 019/PT-109	Construction of 284 Nos. Multistory Residential units and 2 Nos. of Residential Bungalows of different categories along with property wall at GHAVP township, Agroha, Distt- Hisar, Haryana.	Public e-Tender	27-07-2019	Two bid system.	05-09-2019	8	05) M/s. Consort Builders Pvt. Ltd., M/s. Surya Contractors Pvt. Ltd., M/s. Saraogi Builders Limited, M/s. Varindera Constructions Limited, M/s. RDS Project Limited	03) M/s. A S Enterprises - SIB JV, M/s. Kamladitya Construction Private Limited, M/s. Sivanssh Infrastructure Development Private Limited	Yes	GHAVP-1&2/Civil/WO-93, Dtd:06/02/2020	M/s. Surya contractors Pvt. Ltd.	117.46 Cr.	09-04-2021	03-05-2020	Physical progress up to last month - 81% & Financial progress up to last month - 73.45%.	Delay analysis not done	Ongoing Work

5	NPCIL/GHAVP/CTC/2 019/PT-113	Construction of Township Office, Guard House, Gate, Convenience Shopping, Water Treatment Plant, Sewage Treatment Plant, Electrical Substation along with Township External Area Development Works including roads, sewage system, water supply system, storm water drainage system and other allied works at GHAVP township, Agroha, Distt- Hisar, Haryana.	Public e-Tender	14-10-2019	Two bid system.	02-12-2019	7	05) M/s. SPG Infra projects Private Limited, M/s. K S M Bashir Mohammad and Sons, M/s. Kamlatitya Construction Private Limited, M/s. Som Projects Private Limited., M/s. RSB Projects Limited.	02) M/s. Survi Projects Pvt. Ltd., M/s. Him Shikhar Construction Pvt. Ltd.	Yes	GHAVP-1&2/Civil/0107, Dtd: 19/12/2020	M/s. SPG Infraprojects Private Limited	64.88 Cr.	17/04/2022	18/01/2021	Physical progress up to last month - 56.5% & Financial progress up to last month - 48%.	Delay analysis not done	Ongoing Work
6	NPCIL/GHAVP/CTC/2 020/PT-127	Design, Manufacture, Construction, Supply, Erection, Commissioning & Testing of four numbers Induced Draught Cooling Towers and allied works for Gorakhpur Haryana Anu Vidyut Pariyojana, Units 1&2, Distt. Fatehabad, Haryana.	Public e-Tender	01-06-2020	Two bid system.	17-08-2019	1	01) M/s. Pahadpur Cooling Towers Pvt. Ltd	NIL	Yes	21110211, Dtd: 10/01/2022	M/s. Paharpur Cooling Towers Pvt. Ltd.	168 Cr.	10-09-2025	04-10-2022	Physical & Financial progress up to last month - 0%. Design Work is in progress.	NA	Ongoing Work
7	NPCIL/GHAVP/CTC/2 021/PT-139	Development of Miscellaneous Civil Infrastructure at GHAVP including Construction of MPB Road along with Approach Roads to Various Plant Building and Development of Balance works of Parking Area at Main Entry Gate for the Gorakhpur Haryana Anu Vidyut Pariyojana (GHAVP) site at Village- Gorakhpur, Distt- Fatehabad, Haryana.	Public e-Tender	19-02-2021	Two bid system.	23-03-2021	6	05) M/s. AS Constructions, M/s. RMS Construction Pvt Ltd., M/s. Rajender Singh Contractor, M/s. Shiva Buildtech Private Limited, M/s. Mehta Construction Company	01) M/s. JPR Balaji Pavers Pvt Ltd,	Yes	GHAVP-1&2/Civil/115, Dtd: 23/07/2021	M/s. Mehta Construction Company	14.90 Cr.	20/11/2022	21/08/2021	Physical progress up to last month - 94.42% & Financial progress up to last month - 84.36%.	NA	Ongoing Work
8	NPCIL/GHAVP/CTC/2 021/PT-150	Construction of Guest House, Club House, School, Creche, Transport Office along with External Area Development Works at GHAVP township, Agroha, Distt – Hisar, Haryana.	Public e-Tender	27-08-2021	Two bid system.	30-09-2021	11	10) M/s. Anurag Enterprises, M/s. Surya Contractors Pvt. Ltd., M/s. SB Hospital & Healthcare Private Limited, M/s. RNR Constructions Pvt. Ltd., M/s. RMS Construction Pvt. Ltd., M/s. Bansal Infratech Synergis India Limited, M/s. Tinupati Sarjan Limited, M/s. Harcharan Dass Gupta, M/s. Him Shikhar Construction Pvt. Ltd., M/s. R K Tyagi Constructions Pvt. Ltd.	01) M/s. Ashok Kumar Garg Contractor	Yes	61210220, Dtd: 09/05/2022	M/s. R K Tyagi Constructions Pvt. Ltd.	39.18 Cr.	12-07-2023	06-08-2022	Physical progress up to last month - 10.8% & Financial progress up to last month - 7%.	NA	Ongoing Work

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **CMPAPP NUCLEAR POWER PROJECT**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
NIL																		