

**Details of contracts concluded during the month of JANUARY 2023 & progress of ongoing contracts (R10 Crore and above)**

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **TARAPUR MAHARASHTRA SITE - TAPS-1 to 4**

| 1       | 2   | 3   | 4                        | 5                          | 6  | 7                              | 8                    | 9  | 10   | 11  | 12  | 13   | 14                                     | 15  | 16  | 17  | 18                       | 19      |
|---------|---|---|--------------------------|----------------------------|--|--------------------------------|----------------------|--|--|---|---|--|--|---|---|---|--------------------------|---------|
| Sr. No. | Tender No.                                | Item / Nature of Work   | Mode of Tender Enquiry   | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation   | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date                                   | Name of Contractor                         | Value of Contract (Rs. In Crores)      | Scheduled date of completion of Supplies / Services                 | Actual date of Start of work  | Actual date of completion   | Reasons of delay if any. | Remarks |
| 1       | TMS / CTC / R&D / 2018 / 2010             | Construction of PCPTF Structural steel building above Plinth Level at R&D Centre, TMS Tarapur   | Public Tender            | 12-10-2018                 | Two Bid System                             | 02-12-2018                     | 2                    | 1 (one)<br>M/s. Godrej & Boyce Manufacturing Co. Ltd.  | 1 (one)<br>M/s. Shivalaya Construction Co Pvt Ltd                  | Yes   | TMS / CTC / R&D / 2019 / W.O. - 1599, dtd. 31/01/2019 | M/s. Godrej & Boyce Manufacturing Co. Ltd. | 21.3993                                | Work order revised Completion date 28/02/2022 instead of 28/02/2021 | Work order revised Commencement date 15/03/2019 instead of 07/02/2019 | 1. M/s HILTI was consulted for resolving torque setting related problem for self tapping screws; their team visited TM site and conducted Mock up trials.<br>2. Torque setting value established through DEMO for implementing during sheet fixing.   | -                        | -       |
| 2       | GEM/2021/B/222108 7                       | Purchase / Renewal of Standard Fire and Special Perils (SFSP) Insurance Policy including STFI and Earthquake coverage for Cold Zone Assets of TAPS 3&4 Plants for the period of one year.                             | Public Tender (Two Part) | 02-06-2022                 | Two Bid System                             | 27-06-2022                     | 7                    | 7 Nos.<br>1. M/s ICICI Lombard General Insurance Company Limited<br>2. M/s Reliance General Insurance Company Ltd.<br>3. M/s New India Assurance Company Limited.<br>4. M/s Bajaj Allianz General Insurance Company Limited<br>5. M/s United India Insurance Company Limited.<br>6. M/s National Insurance Company Limited<br>7. M/s Oriental Insurance Company Limited. | NIL  | Yes   | GEMC/511687717923718                                  | M/s THE ORIENTAL INSURANCE CO. LTD.        | ₹ 29,26,01,337/-                       | 11-08-2023  | 12-08-2022  | POLICY RENEWED.   | NA                       | -       |
| 3       | TMS/CTC/3&4-3&4/2020/2273 Dt. 26/08/2021  | Construction of Onsite Emergency support Centre for Tarapur Atomic Power Station 1 to 4 at Tarapur Maharashtra Site.  | Public Tender (Two Part) | 11/08/2020                 | (Two Part)                                 | 25/08/2021                     | 6                    | 4 (Four)<br>1) M/s. Anand Construction Group<br>2) M/s. Dipak S. Pimple<br>3) M/s. Quick Builders<br>4) M/s. Tirupati Sarjan Limited   | 2 (Two)<br>1) Desai Infrastructure Pvt. Ltd.<br>2) M H Khanusiya   | L1  | TMS/CTC/CIVIL-3&4/2021/W.O.-1813 Dt. 26/08/2021       | M/s. Anand Construction Group              | Rs. 33.24 (inclusive all tax)          | 14-09-2023  | 15-09-2021  | All the 6 (CBH-01, CBH-02, RH-05, RH-06, RH-07 & RH-08) bore holes has been drilled up to 40 mtr depth. Samples of CBH-02 bore hole will be segregated and sent for lab test. Dual Packer Permeability Test has been conducted in "CBH-2". Cyclic Plate Load Test has been conducted. Cross Hole Seismic Test has been completed. | NA                       | -       |
| 4       | TMS/CTC/TSS-1&2/2022/2468 Dt. 26/02/2022. | Engineering, fabrication, supply, replacement, waste disposal, inspection, testing & commissioning of Reactor Recirculation Piping and other class-1 piping at TAPS-1&2 Boiling Water Reactor, Nuclear Power Station. | Public Tender (Two Part) | 26-02-2022                 | (Two Part)                                 | 05-05-2022                     | 3                    | 1) M/s. PES Eng. Pvt. Ltd.<br>2) M/s. L&T Ltd. &<br>3) M/s. CORE Energy System Pvt. Ltd.   | NIL  | Yes   | TMS/CTC/TSS-1&2/2022/W.O.-1908 dt. 01-11-2022.        | M/s. CORE Energy Systems Pvt. Ltd.         | Rs. 3,51,99,00,000 (inclusive all tax) | 09-05-2024  | 10-11-2022  | WORK IN PROGRESS : UPTO PREVIOUS MONTH (0 %) + THIS MONTH 0 %.  | NA                       | -       |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **RR SITE - RAPS-1 to 6**

| 1      | 2                           | 3   | 4                      | 5                          | 6  | 7  | 8                   | 9  | 10   | 11   | 12                            | 13                                 | 14                                | 15  | 16                           | 17   | 18                       | 19      |
|--------|-----------------------------|---|------------------------|----------------------------|--|--|---------------------|--|--|--|-------------------------------|------------------------------------|-----------------------------------|---|------------------------------|--|--------------------------|---------|
| Sr No. | Tender No.                  | Item/ nature of work  | Mode of Tender Enquiry | Date of publication of NIT | Type of Bidding (Single/ Two Bid System) | Last date of receipt of tender             | No. of tender recd. | Nos. and names of parties qualified after technical evaluation         | Nos. and names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer / Evaluated L1 | Contract No. & date           | Name of Contractor                 | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of start of work | Actual date of completion  | Reasons for delay if any | Remarks |
| 1      | NPC/ RRS/12/ 2019/PT-A1935R | En-mass Hair pin type Boiler HX replacement in RAPS-2.  | Public Tender          | 22.06.19                   | Two Part system                          | 26.07.19                                   | (02) bidders.       | M/s PES Engineers Pvt. Ltd   | M/s. Avasarala Technologies Ltd                                    | Yes  | 64091 dtd. 02.05.20           | M/s PES Engineers Pvt. Ltd.        | 15.8489                           | 31.12.2022  | 10.08.2020                   | Work is completed. Measurements of execution quantities & billing is in progress. RA bill-4 for Nov-22 is submitted But not paid in Jan- 2023. | NA                       | -       |
| 2      | ST-B 2203                   | Annual Maintenance Contract (AMC) for ECIL supplied control systems and equipment of RRS, Unit-3&4 including RAPS-3 simulator | Single Tender          | 01.12.20                   | Single                                   | 18/01/2021 Preponed & Opened on 28/12/2020 | 01 (One)            | Pre-qualified party M/s ECIL   | NA   | Yes  | W.O.64188 Dt. 25.02.2021      | M/s ECIL                           | 11.352                            | 28.02.2023  | 01.03.2021                   | 91.67% completed (Payment upto 31/12/2022 released)  | NA                       | -       |
| 3      | PT-A2390R                   | En-mass Feeder Replacement (EMFR) activity of RAPS#3.   | Public Tender          | 22.08.2022                 | Two Part system                          | 29.09.2022                                 | (03) Three Nos.     | (01) M/s WELTECH ENGINEERS<br>(02) M/s POWER TECH MECH PRIVATE LIMITED | (01) M/s P E S Engineers Pvt. Ltd.                                 | Yes  | ---                           | M/s WELTECH ENGINEERS              | 10.393275                         | ---   | 02/01/2023                   | Agreement Prepared and send for Distribution on dtd. 09/01/2023  | NA                       | -       |
| 4      | PT-A2384R                   | En-mass Coolant channel replacement of RAPS-3   | Public Tender          | 22.08.2022                 | Two Part system                          | 29.09.2022                                 | (01) One Nos.       | (01) M/s Avasarala Technologies Limited                                | NA   | Yes  | W.O No. 64359 dtd. 25.11.2022 | M/s Avasarala Technologies Limited | 27.2680122                        | ---   | ---                          | Work order issue on dtd. 25/11/2022  | NA                       | -       |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RR SITE - RAPP-7&8 |                                |  |                        |                            |  |   |                     |  |  |  |   |  |                                   |   |                              |                           |                          |   |
|--|--------------------------------|--|------------------------|----------------------------|--|---|---------------------|--|--|--|---|--|-----------------------------------|---|------------------------------|---------------------------|--------------------------|---|
| 1  | 2                              | 3  | 4                      | 5                          | 6  | 7   | 8                   | 9  | 10   | 11   | 12  | 13                                     | 14                                | 15  | 16                           | 17                        | 18                       | 19  |
| Sr No.   | Tender No.                     | Item/ nature of work   | 3                      | Date of publication of NIT | Type of Bidding (Single/ Two Bid System) | Last date of receipt of tender                | No. of tender recd. | Nos. and names of parties qualified after technical evaluation   | Nos. and names of parties not qualified after technical evaluation   | Whether contract awarded to lowest tenderer / Evaluated L1 | Contract No. & date   | Name of Contractor                     | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services         | Actual date of start of work | Actual date of completion | Reasons for delay if any | Remarks   |
| 1  | PT-B2059R                      | Supply of structural steel (CS & SS), Cleaning, Fabrication, Erection, Examination & Testing of miscellaneous piping & supports, including erection of equipments, installation of anchor fasteners & manpower assistance for miscellaneous works at RAPP-7&8. | Public Tender          | 06.07.20                   | Two Bid system                           | 18.09.20                                      | 02 (Two)            | (01) M/s DIPESH ENGINEERING WORKS  | (01) M/s HINDUSTAN CONSTRUCTION CORPORATION  | Yes  | W.O. 78170 Dt. 20.03.2021   | M/s DIPESH ENGINEERING WORKS           | 14.019                            | 09.04.2024  | 09.04.2021                   |                           |                          | Net Payment made till 30.01.2023 is = ₹ 68279101. Gross Work Done value till 30.01.2023 is= ₹ 72568205. Work Completion % on Net payment value-42.64% for revised WO Value.Work Completion % on Gross payment value-45.32%. RA Bill 15 submitted by contractor. Bill checking under progress with F&A group. Progress has been updated wrt Additional quantity of value Rs 1.99,19,619 along with Rs. 140198616 Original WO Value. A total revised WO Value of Rs 160118235 |
| 2  | RAPP-7&8/Civil/PT-03           | Construction of Main Plant Civil work -Package-1   | Two Part Public Tender | 17.12.2009                 | TWO BID                                  | 3.03.2010                                     | 10                  | 6 (SIX)<br>(1) M/s HCC Ltd.<br>(2) M/s L&T<br>(3) M/s Gammon India Ltd. (4)M/s Simplex<br>(5) M/s Punj Lloyd & NCC JV<br>(6) M/s Shapoorji & Palonji | 04(FOUR)<br>(1)M/s DSC Ltd. & BLK JV<br>(2) M/s SEW Infra Structure & Navuyuga JV<br>(3) M/s Patel Engg.<br>(4) M/s KCT /VRCL/KMB Jv | Yes  | LOI No. RAPP-7&8/Civil/10000/20000/10/s/17 dated 24-05-2010 and WO No. 78003 Dated 10/06/2010 | M/s HCC Ltd. Mumbai                    | 887.91                            | 23.07.2014  | 24.05.2010                   |                           |                          | Approx. ₹1032.10 Crores (Include Extra Item 26.36 Crores)   |
| 3  | NPC/RRS78/2019PT-B2009         | Construction of Permanent Warehouse RAPP-7&8   | Two part public tender | 15-10-2019                 | Two part tender                          | 30-10-2019                                    | 6                   | 1) M/s Madhusudan Engineering company<br>2) M/s Dhenjel Enterprises<br>3) M/s Kardam Const. Pvt.Ltd<br>4) M/s RSB Project Ltd.                       | 1) M/s Singhal Enterprises.<br>2) M/s Bluechip Technologies  | Yes  | W.O.No.: 78152 Dated 06/08/2020   | M/s Madhusudan Engineering company     | 11.91                             | 05-02-2022  | 06-08-2020                   |                           |                          | ₹13.5 Crores Approx. Work Under Progress  |
| 4  | NPC/RRS/78/2019/P-T-B 1927     | Handling, Installation, Alignment, welding & Inspection of Reactor System equipments / components including initial fuel loading and associated activities at RAPP#7&8.  | PUBLIC TENDER          | 12.02.2019                 | TWO BID SYSTEM                           | 19.03.2019                                    | 01 (ONE)            | M/s Godrej & Boyce Mfg. Co. Ltd. Mumbai  | NILL   | YES (L1)   | W.O.NO.-78136, DT-14/05/2019  | M/s GODREJ & BOYCE MFG. CO.LTD, MUMBAI | 15.97                             | W.O. COMPLETION DATE: 04/03/2022 (Extended upto 04.03.2023) | 05-06-2019                   |                           |                          | 13,41,59,764.00 (84.01%) (up to 31.01.2023) Escalation amount not included in Progress as on date   |
| 5  | PT-B 2237R1                    | Execution of balance work related to construction, manufacture, supply, erection, commissioning activities of four (04) numbers Induced Draught Cooling Towers including allied works for Rajasthan Atomic Power Project-Units 7&8.                            | Public Tender          | 29.07.21                   | Two Part system                          | 27.08.2021 ext. 02.09.2021                    | 03 (Three)          | 1. M/s. M H Khansuniya<br>2. M/s LNA INFRAPROJECTS PRIVATE LIMITED<br>3. M/s. BGR Energy systems Ltd.  | Nil  | Yes  | W.O. No 78188 dated: 05/01/2022   | M/s M H Khansuniya                     | 82.8706771                        | 30.06.2023  | 05.01.2022                   |                           |                          | ₹27 Crores approx. Work Under Progress  |
| 6  | PT-A2189                       | Construction of On-Site Emergency Support Centre At Rawatbhata Rajasthan Site.   | Public Tender          | 24.11.2020                 | Two Bid system                           | 31.12.20 Ext. 05.01.21 (As per corrigendum-1) | 01 (One)            | M/s LNA INFRAPROJECTS PRIVATE LIMITED  | Nil  | Yes  | W. O. 64280 dtd. 17.12.21   | M/s LNA INFRAPROJECTS PRIVATE LIMITED  | 26.6532154                        | 29.12.2023  | 30.12.2021                   |                           |                          | ₹3.8 Crores   |
| 7  | NDCT NPC/RRS/78/2021/P-T-B2314 | Balance work of Natural draught cooling tower and cooling water pump house package for RAPP-7&8 including allied works   | Two part Public Tender | 30.11.2021                 | Two Part Tender                          | 11.04.2022                                    | 2                   | 1) M/s L&T<br>2) M/s PCTL  | M/s PCTL   | Yes  | LOI issued on 27/07/22  | M/s L&T                                | 1296                              | 17/08/2025  | 18/8/2022                    |                           |                          | ₹75 Crores Approx. Work Under Progress  |
| 8  | PT-B 2406                      | Supply, delivery, preparation, fixing/erection, inspection and guarantee of thermal insulation for Main plant HVAC ducting, common services piping and equipment as per Technical Specification for RRS-7&8.   | Public Tender          | 26.07.2022                 | Two Bid system                           | 02.09.2022                                    | (01) One Nos.       | (01) Nos. M/s Adarsh Insulations   | NIL  | Yes  | W. O. No. 78203 dtd. 22/12/2022   | M/s Adarsh Insulations                 | 8.9957476                         |   | 02/01/2023                   |                           |                          | PG Submitted on 05/01/23. Agreement sent for signature on 30.01.23. NA  |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : NAPS-1&2 |                           |  |                         |                            |  |   |                      |  |  |  |                           |                    |                                   |  |                              |                           |                          |         |
|--|---------------------------|--|-------------------------|----------------------------|--|---|----------------------|--|--|--|---------------------------|--------------------|-----------------------------------|--|------------------------------|---------------------------|--------------------------|---------|
| 1  | 2                         | 3  | 4                       | 5                          | 6  | 7   | 8                    | 9  | 10   | 11   | 12                        | 13                 | 14                                | 15                                       | 16                           | 17                        | 18                       | 19      |
| Sr. No.  | Tender No.                | Item / Nature of Work  | Mode of Tender Enquiry  | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender  | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation   | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1  | Contract No. & Date       | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of supplies | Actual date of Start of work | Actual date of completion | Reasons of delay if any. | Remarks |
| 1  | NAPS/CTC/CVL/2022 /PT/976 | Construction of Cement Concrete Road From Sihari Mod to Ratanpur Under corporate Social Responsibility of Narora Atomic Power Sation | Public Two Part -Tender | 18-08-2022                 | Two Bid system                             | Tender submission and part-1 opening date is revised with is 30-09-2022 and Tender Part-1 Opening on 10-10-2022 through ammenment | Four ( 04 ) Bids     | All four parties are QUALIFIED.<br>1-Ms OMVIR SINGH<br>2-M/s Khanusiya<br>3- M/s N.R.Construction<br>4- M/s Technical Construction Company | No Party is disqualified   | LOI has been issued to L1 Bidder M/s Omvir Singh with commencement date 21 days after issue of LOI | WOS-7990' date 12/01/2023 | M/s Omvir Singh    | Rs.2091,95,516.00                 | 24 months                                | 12/01/2023                   |                           |                          | Nil     |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : MAPS-1&2 |  |   |                        |                            |  |                                |                      |   |  |   |                     |                                     |                                   |  |                              |  |                          |                |
|--|--|---|------------------------|----------------------------|--|--------------------------------|----------------------|---|--|---|---------------------|-------------------------------------|-----------------------------------|--|------------------------------|--|--------------------------|----------------|
| 1  | 2  | 3   | 4                      | 5                          | 6  | 7                              | 8                    | 9   | 10   | 11  | 12                  | 13                                  | 14                                | 15                                       | 16                           | 17   | 18                       | 19             |
| Sr. No.  | Tender No.   | Item / Nature of Work   | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation  | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor                  | Value of Contract (Rs. In Crores) | Scheduled date of completion of supplies | Actual date of Start of work | Actual date of completion  | Reasons of delay if any. | Remarks        |
| 1  | MAPS/CTC/C&M/PUB LIC/ET736/2021                    | Construction of On-Site Emergency Support Centre at Kalpakam Site.  | Public Tender          | 23-04-2019                 | Two Bid system                             | 31-05-2019                     | 4                    | (1)M/s Sekar Constructions, (2)M/s Som Projects Pvt. Ltd., (3)M/s Geo Foundations and Structures Pvt. Ltd.,   | Shri A.Kulandai Raj  | YES   | 12461 & 15.02.2021  | M/s Sekar Constructions             | 50.35                             | Two years                                | 12.03.2021                   | Physical progress of work is 12.81% & Financial progress is 12.74% | Nil                      | -              |
| 2  | MAPS/CTC/F&A/PUB LIC/ET736/2022 DATED 9TH FEB-2022 | Renewal of Standard Fire & Special Perils Policy(SFSP) and Earthquake Fire and Shock Policy for MAPS Unit 1 & 2 cold zone assets for a period of one year | Public                 | 09-02-2022                 | Two Bid system                             | 10-03-2022                     | 4                    | 1. M/s THE NEW INDIA ASSURANCE CO LTD<br>2. M/s ICICI LOMBARD GENERAL INSURANCE COMPANY LIMITED<br>3. M/s Bajaj Allianz General Insurance Co. Ltd.,<br>4. M/s THE ORIENTAL INSURANCE CO LTD | NIL  | Yes   | 12564 & 13.04.2022  | M/s The New India Assurance Company | 12.93                             | One Year                                 | 13.04.2022                   | 12.04.2023   | Nil                      | Policy renewed |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAKRAPAR GUJARAT SITE - KAPS-1&2 |            |                     |                        |                            |  |                                |                      |  |  |   |                     |                    |                                   |   |                              |                           |                          |         |
|--|------------|---------------------|------------------------|----------------------------|--|--------------------------------|----------------------|--|--|---|---------------------|--------------------|-----------------------------------|---|------------------------------|---------------------------|--------------------------|---------|
| 1  | 2          | 3                   | 4                      | 5                          | 6  | 7                              | 8                    | 9  | 10   | 11  | 12                  | 13                 | 14                                | 15  | 16                           | 17                        | 18                       | 19      |
| Sr.No.   | Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of Completion | Reasons of delay if any. | Remarks |
| NIL  |            |                     |                        |                            |  |                                |                      |  |  |   |                     |                    |                                   |   |                              |                           |                          |         |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : : KAKRAPAR GUJARAT SITE - KAPP-3&4 |                                |  |                        |                            |  |                                |                      |  |  |   |  |                                  |                                   |   |                              |                                  |                          |         |
|--|--------------------------------|--|------------------------|----------------------------|--|--------------------------------|----------------------|--|--|---|--|----------------------------------|-----------------------------------|---|------------------------------|----------------------------------|--------------------------|---------|
| 1  | 2                              | 3  | 4                      | 5                          | 6  | 7                              | 8                    | 9  | 10   | 11  | 12   | 13                               | 14                                | 15  | 16                           | 17                               | 18                       | 19      |
| Sr. No.  | Tender No.                     | Item / Nature of Work  | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation   | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date                                    | Name of Contractor               | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of completion        | Reasons of delay if any. | Remarks |
| 1  | KAPP3&4/CIVIL/27/2011          | EPC Package of Natural Draught Cooling Towers, Condenser Cooling Water Pump House and Allied Works for KAPP-3&4. | Public Tender          | 10.06.2011                 | Two part Tender                            | 13.02.2012                     | 6 (Six)              | 6 (Six)<br>1. M/s Larsen & Toubro Limited<br>2. M/s Gammon India Limited<br>3. M/s Simplex-Heitkamp-WPIL Consortium<br>4. M/s Lanco-Hamon Consortium<br>5. M/s HCC-PCT Joint Venture<br>6. M/s BGR Energy System Limited | NA   | Yes   | KAPP3&4/PD/NDCT/2013/ WO 80096 Dated:- 12/02/2013      | M/s Larsen & Toubro Limited      | 540.86                            | 36 Months i.e. 14-02-2016                           | 15-02-2013                   | Ongoing, Progress of Work -99.7% | Extended upto 28/02/2023 | -       |
| 2  | KAPS/CTC/3-4/CIVIL/2018/ET/732 | Construction of On-site Emergency Support Centre (OESC) and allied work at Kakrapar Gujarat Site                 | Public Tender          | 1.11.2018                  | Two Bid                                    | 29.11.2018                     | 5                    | (1) Desai Infrastructure Pvt. Ltd.<br>(2) M/s M H Khanusiya<br>(3) M/s. NATVAR CONSTRUCTION CO.<br>(4) Vishal Builders<br>(5) Som Projects Pvt. Ltd.   | N.A.   | Yes   | KAPS/CTC/3-4/CIVIL/CAP/2019/WO-80362 Dated 18/02/2019. | M/s M H Khanusiya                | 43.86                             | 18.05.2021  | 18-03-2019                   | Ongoing, Progress of Work - 87%  | Extended upto 28/02/2023 | -       |
| 3  | CMM/MEQ/73-70-2-1185           | Additional Chilled Water Plant Erection & commissioning Package for KAPP-3&4 Project.                            | Public Tender          | 07.12.2021                 | Two Part                                   | 06.01.2022                     | 2                    | Two Qualified bidders<br>1. Sterling & Wilson Pvt Ltd, Mumbai<br>2. Core Energy Systems Pvt Ltd, Mumbai  | NIL  | L1  | CMM/MEQ/73-70-2-1185/e-PO/51941                        | M/s. Sterling & Wilson Pvt. Ltd. | 10.67                             | 18 Months, 17-08-2023                               | 21-3-2022                    | 30%                              |                          | NA      |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAIGA SITE - KGS-1 to 4 |  |  |                        |                            |  |                                |                      |   |  |   |  |   |                                   |   |                                  |  |                          |                     |
|---|--|--|------------------------|----------------------------|--|--------------------------------|----------------------|---|--|---|--|---|-----------------------------------|---|----------------------------------|--|--------------------------|---------------------|
| 1   | 2  | 3  | 4                      | 5                          | 6  | 7                              | 8                    | 9   | 10   | 11  | 12   | 13  | 14                                | 15  | 16                               | 17                                       | 18                       | 19                  |
| Sr. No.   | Tender No.                                     | Item / Nature of Work  | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation  | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date  | Name of Contractor                                  | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work     | Actual date of completion                | Reasons of delay if any. | Remarks             |
| 1   | NPCL/KGS/CTC/E&US(CIVIL-TS)/2018-19/ET/1125    | Construction of Executive Apartment tower block (basement+Stilt+10 storied) comprising of 60 flats including all associated services at Kaiga Township | Public Tender          | 21.02.2019 to 28.02.2019   | Two bid system                             | 06.03.2019 (Corrigendum-II)    | Two (02) numbers     | 1. M/s COSTAL CONSTRUCTIONS, Mangalore<br>2. M/s DESAI INFRASTRUCTURE PVT LTD, Navsari, Gujarat   | NIL  | YES   | 101923 dt 25.10.19   | 1. M/s COSTAL CONSTRUCTIONS, Mangalore              | 16.69                             | 31.10.2021  | 01.11.2019<br>15.02.2023 (extr.) | Work is in Progress 45% work completed.  | -                        | Work is in Progress |
| 2   | NPCL/KGS/CTC/E&US(CIVIL-TS)/2019-20/ET/1197    | Conversion of 156 Nos. Type 'B' Quarters to 156 Nos. Type 'C' Quarters at Kaiga Township   | Public Tender          | 03.05.2019 to 16.05.2019   | Two bid System                             | 16.07.2019                     | Three (03) Numbers   | 1. M/s New Homes Infrastructure, Vashi, Mumbai<br>2. M/s P.C. Snehal Construction Pvt Ltd., Ahmedabad   | 1 (One)<br>M/s Coastal Construction, Mangalore                     | YES   | 101944 Dt. 17.02.2020  | M/s New Homes Infrastructure, Vashi, Mumbai         | 25.50                             | 18.01.2021  | 19.01.2020<br>30.04.2022 (extr.) | Work is in Progress. 75% work completed. | -                        | Work is in Progress |
| 3   | NPCL/KGS/CTC/E&US(CIVIL-INFRA)/2019-20/ET/1328 | Construction of On-site Emergency Support Center (OESC) and allied works at kaiga Site.  | Public Tender          | 25.11.2019 to 09.12.2020   | Two bid System                             | Corrigendum (30.12.2020)       | Five(05) Numbers     | 1) Liya Infratech Pvt Ltd,<br>2) M.H.Khanusia, Gujarat, Mangalore.<br>3) M/s RNR Construction, bangalore.<br>4) M/s P.C.Snehal construction Pvt Ltd, Ahmedabad.<br>5) Rhetoric Technologies Pvt Ltd, Jaypur | Nil  | YES   | LOI No. NPCL/KAIGA/CTC/LOI-1328/ 2020-21/ 104 LOI dated 31.12.2020 | M/s Rhetoric Technologies Pvt Ltd, Jaypur Rajasthan | 33.03                             | 14.10.2023  | -                                | Work is in Progress. 4% work completed.  | -                        | Work is in Progress |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAIGA SITE - KAIGA-5&6 |   |  |                        |                            |  |   |                      |  |  |   |  |   |                                   |   |                              |   |                          |                     |
|--|---|--|------------------------|----------------------------|--|---|----------------------|--|--|---|--|---|-----------------------------------|---|------------------------------|---|--------------------------|---------------------|
| 1  | 2   | 3  | 4                      | 5                          | 6  | 7                                       | 8                    | 9  | 10   | 11  | 12   | 13  | 14                                | 15  | 16                           | 17  | 18                       | 19                  |
| Sr. No.  | Tender No.  | Item / Nature of Work  | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender          | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation   | Nos. and Names of parties not qualified after technical evaluation   | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date                                    | Name of Contractor  | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of completion   | Reasons of delay if any. | Remarks             |
| 1  | NPCIL/KGS/CTC/E&US(CIVIL-KAIGA-5&6(civil)/2019-20/ET/1256 | Construction of water draining arrangement cut of drain & miscellaneous Civil works at Kiaga 5&6,Kaiga Site  | Public Tender          | 14.12.2019 to 28.12.2019   | Two bid System                             | Corrigendum (20.01.2020)                | Eight (08) Numbers   | 1)M/s Eagle Infra Limited, Thane.<br>2) M/s Suprada Constructions Pvt Ltd, Dharwad.<br>3) M/s KVR constructions Davangere.<br>4) M/s P.C.Snehal construction Pvt Ltd, Ahmedabad.<br>5) M/s Costal consolodated structures Pvt Ltd, Vijayawada. | 1) M/s BAVA infrastructure Developers Pvt Ltd, Mangalore.<br>2) M/s Lark Associates, Ahmedabad.<br>3) M/s RNR constructions Pvt Ltd, Bangalore.  | YES   | 500023 Dt. 08.12.2021                                  | M/s P.C.Snehal construction Pvt Ltd, Ahmedabad.                       | 12.48                             | 12.09.2021  | 13.11.2020                   | Work is in Progress. 132.85 % work completed.(Additional Quantity Executed) | -                        | Work is in Progress |
| 2  | NPCIL/KGS/CTC/CIVIL-5&6/2022/WO/1498                      | Main Plant Civil Works for Kaiga-5&6 (Package-I) Earthwork, Dewatering, Confirmatory sub-soil investigations, Consolidation grouting & PCC (Mud mat) for main plant buildings, Kaiga 5&6 | Public Tender          | 02.02.2021 to 06.02.2021   | Two bid System                             | Corrigendum II Submission on 23.02.2021 | Forteen(14) Numbers  | 1) M/s Bekem - Avantika-Siri (JV) (M/S Bekem Infra Project Pvt. Ltd- Lead partner)<br>2) M/s. SRRCIPL - SIPIL (JV)<br>3) M/s. ITD cementation India Ltd.<br>4) Bridge and roof co. India Ltd.  | 1) M/s. PC Snehal Construction Pvt. Ltd.<br>2)M/s. KEC Internation limited<br>3) M/s SRR Projects Pvt. Limited<br>4) M/s MRK AT PLT (JV)<br>5) M/S Surya cons. Pvt. Ltd<br>6)M/S. Suroj Buildcon Pvt<br>7) M/s. RMN infrastructures limited<br>8) M/s. Gannon Dunkerly and Co. ltd.<br>9) M/S LAN - YCC-ACG (JV)<br>10) M/s Tarmat- Sonai (JV) | YES   | NPCIL/KGS/CTC/CIVIL-5&6/2022/WO/1498 dated. 22.04.2022 | M/s Bekem Infra Project Pvt. Ltd. - Lead Partner Hyderabad, Telangana | 127.08                            | 21.10.2023  | 22.04.2022                   | Work is in Progress. 13.38% Work completed                                  | -                        | Work is in Progress |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI :JAITAPUR NUCLEAR POWER PROJECT |                                 |                                   |                        |                            |  |                                |                      |  |   |   |                     |                    |                                   |   |                              |                           |                          |  |
|---|---------------------------------|-----------------------------------|------------------------|----------------------------|--|--------------------------------|----------------------|--|---|---|---------------------|--------------------|-----------------------------------|---|------------------------------|---------------------------|--------------------------|--|
| 1   | 2                               | 3                                 | 4                      | 5                          | 6  | 7                              | 8                    | 9  | 10  | 11  | 12                  | 13                 | 14                                | 15  | 16                           | 17                        | 18                       | 19                                     |
| Sr. No.   | Tender No.                      | Item / Nature of Work             | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation  | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of completion | Reasons of delay if any. | Remarks                                |
| 1   | NPCIL/JNPP/CTC/CIVIL/PT/2016/05 | Rain harvesting Pond at JNPP site | PUBLIC TENDER          | 12.05.2016                 | Two  | 22.05.2016                     | 6                    | 1) K.S. POWER<br>2) DHANIRAM RAMCHANDER                        | 1)M/s Ashwin Infratech Pvt Ltd<br>2)M/s Kaulgud Constructions Pvt Ltd<br>3)M/s Manjushree Constructions company<br>4)M/s Supekar Associates | Yes   | 200713              | M/s K.S. POWER     | 10.52                             | 28-08-2018 extended upto 30/05/2022                 | 29.09.2017                   | work completed            | -                        | final bill submitted and under process |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KUDANKULAM SITE - KKNPP-1&2 |            |                     |                        |                            |  |                                |                      |  |  |   |                     |                    |                                   |   |                              |                           |                          |         |
|---|------------|---------------------|------------------------|----------------------------|--|--------------------------------|----------------------|--|--|---|---------------------|--------------------|-----------------------------------|---|------------------------------|---------------------------|--------------------------|---------|
| 1   | 2          | 3                   | 4                      | 5                          | 6  | 7                              | 8                    | 9  | 10   | 11  | 12                  | 13                 | 14                                | 15  | 16                           | 17                        | 18                       | 19      |
| Sr.No.  | Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of Completion | Reasons of delay if any. | Remarks |
| NIL   |            |                     |                        |                            |  |                                |                      |  |  |   |                     |                    |                                   |   |                              |                           |                          |         |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KUDANKULAM SITE - KKNPP-3 to 6 |   |  |                        |                            |  |                                |                      |  |   |   |   |  |                                   |   |                              |  |                          |   |
|--|---|--|------------------------|----------------------------|--|--------------------------------|----------------------|--|---|---|---|--|-----------------------------------|---|------------------------------|--|--------------------------|---|
| 1  | 2   | 3  | 4                      | 5                          | 6  | 7                              | 8                    | 9  | 10  | 11  | 12  | 13   | 14                                | 15  | 16                           | 17   | 18                       | 19  |
| Sr.No.   | Tender No.  | Item/Nature of work  | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation   | Nos. and Names of parties not qualified after technical evaluation  | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date   | Name of Contractor                         | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of Completion                    | Reasons of delay if any. | Remarks   |
| 1  | NPCIL / KK3&4 / CONST / CIVIL / PT / 2016 / 18        | Construction of Hydro- technical structure for Phase-2 of KKNPP  | Public Tender          | 23.04.2016                 | Two                                      | 26.09.2016                     | 4                    | 2 Nos.<br>1. M/s Larsen and Toubro<br>2. M/s Afcons Infrastructure pvt ltd.  | 2 Nos.<br>1. M/s Hindustan construction company Ltd.<br>2. M/s Reliance infra ltd.  | Yes   | Work order No. : 200819 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 567 Dt : 03.03.17)     | M/s Larsen & Toubro Ltd                    | 2197.00                           | 30.04.2023  | 17.03.2017                   | Financial progress up to last month - 64.6%  | ---                      | -   |
| 2  | NPCIL / KK-3&4 / CONST / CIVIL / PT / 2016 / 33       | Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building & other Safety related Structures of KKNPP 3&4 | Public Tender          | 10.05.2016                 | Two                                      | 21.09.2016                     | 7                    | 4 Nos.<br>1. M/s Larsen & Toubro Ltd<br>2. M/s Reliance Infrastructure Limited<br>3. M/s Simplex infrastructure Limited<br>4. M/s TATA Projects Limited    | 3 Nos.<br>(i) M/s Hindustan Construction Company Ltd<br>(ii) M/s Shapoorji Pallonji & Co Pvt Limited<br>(iii) M/s Nagarjuna Construction Co Ltd | Yes   | Work Order No. : 200820 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 568 Dt : 03.03.17)     | M/s Larsen & Toubro Ltd                    | 1593.87                           | 30.06.2022  | 31.03.2017                   | Financial progress up to last month - 71.3%  | ---                      | -   |
| 3  | NPCIL / KK-3&4 / CONST / CIVIL- INFRA / PT / 2018/131 | Design and Construct with Precast/ Prefab technology 40 Nos of Executive apartments (G+10) at Anuvijay Township  | Public Tender          | 1.11.2018                  | Two                                      | 6.12.2018                      | 1                    | 1 No.<br>M/s. Teemage Builders Pvt. Ltd, Tirupur   | Nil   | Yes   | Work Order No. 200891 LOI vide No. NPCIL / KKNPP/ CTC / 2019 / S / 756 dt. 01.04.2019 | M/s. Teemage Builders Pvt. Ltd, Tirupur    | 15.14                             | 13.04.2020  | 14.04.2019                   | Financial progress up to last month - 98%    | ---                      | Works completed Final Bill under process with F/A |
| 4  | NPCIL / KK-3&4 / CONST / CIVIL- INFRA / PT / 2018/102 | Construction of extended SBO tank of 10000 Cum Capacity for KK - 3&4 at KKNPP site   | Public Tender          | 1.10.2018                  | Two                                      | 13.11.2018                     | 5                    | 4 nos.<br>1. M/s. R K & Sons<br>2. M/s. SPL Infrastructure Pvt. Ltd<br>3. M/s. Geo Foundations and Structures Pvt. Ltd<br>4. M/s. Natvar Construction Co., | 1 No.<br>M/s. Annai Constructions   | Yes   | Work Order No. : 200896 (LOI : NPCIL / KKNPP/ CTC / 2019 / S / 1196 dt. 01.06.2019)   | M/s. SPL Infrastructure Pvt. Ltd., Chennai | 17.68                             | 13.06.2020  | 14.06.2019                   | Financial progress up to last month - 99.5 % | ---                      | Works completed Final Bill under process with F/A |

|    |   |   |                          |            |             |                         |         |  |   |     |   |  |                 |                        |            |  |     |                   |
|----|---|---|--------------------------|------------|-------------|-------------------------|---------|--|---|-----|---|--|-----------------|------------------------|------------|--|-----|-------------------|
| 5  | NPCIL/KK-3&4/CONST/MECH/PT/2018/56                                  | Erection work of Turbine, Generator, Condenser and Secondary Cycle & Sea water System equipments and piping including painting, insulation, anti-corrosive coating and structural steel works in Turbine Buildings and Sea water structures of KKNPP 3&4.   | Public Tender            | 14.06.2018 | Two         | 25-06-2018 & 29-08-2018 | 3       | 02 Nos<br>1. Bharat Heavy Electricals Limited<br>2. Reliance Infrastructure Limited  | 1 No<br>M/s. Tata Project Limited   | Yes | WO no: 400442   | M/s. BHEL  | 440.91          | 27.11.2023             | 28.06.2019 | Financial progress up to last month - 23.13% | --- | -                 |
| 6  | NPCIL/KK-3&4/CONST/MECH/PT/2018/60                                  | Handling, transportation, pre-fabrication, assembly, welding, erection, inspection & testing of piping and erection of associated equipment along with accessories, structures, insulation for nuclear and nuclear auxiliary systems in Reactor, Reactor auxiliary buildings, solid radioactive waste reprocessing and storage building and new fuel storage building of KKNPP Unit-3&4   | Public Tender            | 30.06.2018 | TWO         | 11.07.2018              | 2       | 02 Nos<br>1. Bharat Heavy Electricals Limited<br>2. M/s. Tata Project Limited  | -   | Yes | WO no: 400444   | M/s. BHEL  | 486.62          | 24.02.2024             | 25.08.2019 | Financial progress up to last month - 13.3%  | --- | -                 |
| 7  | NPCIL/KK-3&4/CONST/CIVIL-INFRA/PT/2018/150                          | Construction of 360 Nos. (D-type 240 Nos., D-special-80 Nos. and E-type-40 Nos.) of residential quarters (9 blocks of G+10 floors) at Anuvijay Township   | Public Tender            | 12.02.2019 | Two         | 20.02.2019              | 4       | 04 Nos<br>1. M/s. SOM & VCL(JV)<br>2. M/s. Renaatus Projects Private Limited<br>3. M/s. Silpa Projects and infrastructure (I) Pvt.Ltd<br>4. M/s. URC Construction Private Limited  | NIL   | Yes | WO no: 200920   | M/s. SOM VCL (JV)  | 137.60          | 05-09-2022             | 06-03-2020 | Financial progress up to last month - 86.09% | -   | -                 |
| 8  | NPCIL/KK-3&4/CONST/MECH/PT/2020/112                                 | Hiring of heavy duty crawler crane for KKNPP unit-4   | Public Tender            | 04.01.2021 | Two         | 11.01.2021              | 3       | 01 No<br>M/s Sarens Heavy Lift India Pvt. Ltd, Noida   | 02 Nos<br>M/s. Barkat Cranes and Equipments Private Limited, Mumbai<br>M/s. Tiong Woon Project and Contracting India Pvt. Ltd., Chennai | Yes | WO no: 400450   | M/s. Sarens Heavy Lift India Pvt. Ltd.                   | 11.84           | 17.01.2022             | 18.02.2021 | Financial progress up to last month - 100%   | -   | -                 |
| 9  | NPCIL/KK-3&4/CONST/MECH/PT/2019/44                                  | Erection of Ventilation & Air conditioning, Chilled water & Fire fighting systems equipment, piping issued as free issue material; including supply, fabrication & erection of ventilation ducting, support structures for equipment, duct & piping; surface preparation, supply & application of anticorrosive painting, hot & cold insulation of ducting & piping of main plant buildings of KKNPP-3&4 (VACF- Erection Package) | Public tender            | 31-05-2019 | Two         | 27-07-2019              | 1       | M/s PES Engineers Pvt. Ltd   | nil   | Yes | WO: 400453 dt. 30.11.2021   | M/s PES Engineers Pvt. Ltd                               | 241.29          | 11-10-2025             | 12-10-2021 | Financial progress up to last month - 5.29%  | -   | -                 |
| 10 | NPCIL/KK-3&4/CONST/PMS/PT/2020/90                                   | Erection All Risk Policy of KKNPP units 3&4   | Public tender            | 08-09-2021 | Two         | 02-11-2021              | 6       | 1. M/s. The New India Assurance Company Limited, Nagercoil.<br>2. M/s. ICICI Lombard GIC Limited, Mumbai.<br>3. M/s. Reliance General Insurance Company Limited, Bangalore.<br>4. M/s. The Oriental Insurance Company Limited, Mumbai. | 1. M/s. National Insurance Company Limited., Tuticorin<br>2. M/s. Bajaj Allianz General Insurance Company Limited, Mumbai               | Yes | WO: 700099 dtd: 23.07.2022  | M/s. The New India Assurance Company Limited, Nagercoil. | 17717,70,000.00 | 25/07/2026             | 26/07/2022 | Financial progress up to last month - 22.81% | -   | -                 |
| 11 | GEMC-511687789904936  | Hiring of heavy duty crawler crane for KKNPP  | Public tender            | 19-01-2022 | Two         | 23-02-2022              | 1       | 1.SANGHVI MOVERS LIMITED   | 1.SANGHVI MOVERS LIMITED  | Yes | GEMC-511687789904936  | 1.SANGHVI MOVERS LIMITED                                 | 1589,96,001.00  | 04-07-2023             | 05-10-2022 | Financial progress up to last month - 32%    | -   | -                 |
| 12 | NPCIL/KK-5&6/CONST/CIVIL/PT/2020/49                                 | Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building and other Safety Related Structures of KK-5&6   | E-Tender                 | 16.06.2020 | Two Bid     | 23.09.2020              | 3       | 2 (Two)<br>1. M/s. Larsen & Toubro, Chennai<br>2. M/s. TATA Projects Ltd., Secunderabad  | 1 (One)<br>M/s. AFCONS Infrastructures Limited, Mumbai  | Yes | LOI : NPCIL/KKNPP/CTC/2021/S/338 Dt : 11.02.2021<br>WO : 200947 Dt : 20.04.2021 | M/s. Larsen & Toubro, Chennai                            | 2304.89         | 64 months (24.06.2026) | 25.02.2021 | Financial progress up to last month - 8.25 % | NIL | Work in progress. |
| 13 | NPCIL-HQ / CTC / KKNPP 3&4 / CONST / CIVIL / Nomination / 2021 / 01 | Construction of Spent Fuel Storage Facility (SFSF) for Kundankulam Unit-3&4   | Manual mode (Nomination) | NA         | Single part | NA                      | 1       | NA   | NA  | NA  | LOI : NPCIL / ED(P-LWR) / 2021 / M / 71 Dt : 27.08.2021                         | M/s. Larsen & Toubro Limited, Chennai                    | 241.38          | 36 months (08.09.2024) | 09-09-2021 | Financial progress up to November - 20.29%   | NIL | Work in progress. |
| 14 | NPCIL/KK-5&6/CONST/CIVIL-INFRA/PT/2021/83                           | Design and Construction of School Building (G+2) by adopting Monolithic Concrete Construction System using Aluminium Formwork or Industrialized 3-S System using Cellular Light Weight Concrete Slabs & Precast Columns (Precast / prefab) or Monolithic Concrete Construction System using Plastic - Aluminium Formwork including providing steel roof shed in the open assembly area at Anuvijay Township                       | Public Tender (E-Tender) | 11.07.2021 | Two         | 11.08.2021              | 02 Nos. | 2 Nos.<br>1. M/s. SSS Hi-Tech Constructions Private Limited<br>2. M/s. Teemage Builders Pvt. Ltd.  | -   | NA  | 200973 did. 13.01.2022  | M/s. SSS Hi-Tech Constructions Private Limited           | 20.2            | 10.02.2023             | 11.02.2022 | Financial progress up to last month - 34%    | NIL | Work in progress. |

|    |                                      |   |                          |            |          |            |   |   |   |     |  |   |        |            |            |   |     |                             |
|----|--------------------------------------|---|--------------------------|------------|----------|------------|---|---|---|-----|--|---|--------|------------|------------|---|-----|-----------------------------|
| 15 | NPCIL/KK-5&6/CONST/MECH/P T/2021/130 | Inland Transportation (by road/ barge) and Warehouse Management for KKNPP-5&6 | Public Tender (E-Tender) | 11.11.2021 | Two part | 27.11.2021 | 6 | Bidder-1/6: M/s. C.J DARCL CONSORTIUM (i) M/s. C.J DARCL Logistics Limited (Leader of consortium), (ii) M/s. Nabros Transport Private Limited (Consortium Partner).<br>Bidder-2/6: EXGGB Consortium.(i) M/s. Express Global Logistics Private Limited (Leader of consortium);(ii) M/s. Bertling Logistics India Private Limited (Consortium Partner);<br>(iii) M/s. Globe Forwarding Agencies Private Limited (Consortium Partner).<br>Bidder-4/6: PRISMURUBY Consortium.<br>(i) M/s. Prism Logistics Private Limited (Leader of consortium); (ii) M/s. Ruby Infralogistics Private Limited (Consortium Partner).<br>Bidder-5/6: M/s. Total ABC consortium.(i) M/s. ABC India Limited (Leader of consortium); (ii) M/s. Total Movements Private Limited (Consortium Partner); (iii) M/s. JH Parabia Transport Private Limited (Consortium Partner).<br>Bidder-6/6: DB Consortium. (i) M/s. Deugro Projects (India) Private Limited (Leader of consortium);(ii) M/s. Boxco Logistics India Private Limited (Consortium Partner). | Bidder-3/6 :M/s. Ardeshir B. Cursetjee & Sons Limited | Yes | LOI No. NPCIL/KKNPP/CTC/2022/S/1360<br>01.06.2022<br>WO:400456<br>Date: 16-08-2022 | M/s. C.J DARCL CONSORTIUM.<br>(i) M/s. C.J DARCL Logistics Limited (Leader of consortium), (ii) M/s. Nabros Transport Private Limited (Consortium Partner). | 51.054 | 13.06.2026 | 14.06.2022 | - | NIL | Workorder yet to be issued. |
|----|--------------------------------------|---|--------------------------|------------|----------|------------|---|---|---|-----|--|---|--------|------------|------------|---|-----|-----------------------------|

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KOVVADA NUCLEAR POWER PROJECT

| 1      | 2          | 3                   | 4                      | 5                          | 6  | 7                              | 8                   | 9  | 10   | 11  | 12                  | 13                 | 14                                | 15  | 16                           | 17                        | 18                       | 19      |
|--------|------------|---------------------|------------------------|----------------------------|--|--------------------------------|---------------------|--|--|---|---------------------|--------------------|-----------------------------------|---|------------------------------|---------------------------|--------------------------|---------|
| Sr.No. | Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No.of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of Completion | Reasons of delay if any. | Remarks |

NIL

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : MBRAPP NUCLEAR POWER PROJECT

| 1      | 2  | 3  | 4                      | 5                          | 6  | 7                              | 8                   | 9  | 10   | 11  | 12   | 13                 | 14                                | 15  | 16                           | 17                        | 18                       | 19   |
|--------|--|--|------------------------|----------------------------|--|--------------------------------|---------------------|--|--|---|--|--------------------|-----------------------------------|---|------------------------------|---------------------------|--------------------------|--|
| Sr.No. | Tender No.                                 | Item/Nature of work  | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No.of tenders recd. | Nos. and Names of parties qualified after technical evaluation       | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date  | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of Completion | Reasons of delay if any. | Remarks  |
| 1      | No. NPCIL-HQ/CTC/MBRAPP-R&R/COLON/2020/512 | Construction of Phase -1 of Rehabilitation & Resettlement colony at MBRAPP. Dist. - Banswara . | Public e-Tender        | 05.02.2020                 | Two bid system.                          | 04.03.2020                     | 4                   | 3<br>(M/s Jai baba, M/s M H Khanusia and M/s Larc Associates Pvt Ltd | 1 - M/s Jagadish prasad  | Yes   | No. NPCIL-HQ/CTC/MBRAPP-R&R/COLON/2020/512/W.O./200845 DATED: 10.12.2020 | M/s M H Khanusia   | 14.35 Cr                          | 44725   | 15.12.2020                   | 99.95%                    | Additional works         | Work has been completed and the handing over of houses is in progress. |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : GORAKHPUR HARYANA ANU VIDYUT PARIYOJANA

| 1      | 2                            | 3   | 4                      | 5                          | 6  | 7                              | 8                   | 9   | 10   | 11  | 12                                      | 13                                      | 14                                | 15  | 16                           | 17   | 18  | 19             |
|--------|------------------------------|---|------------------------|----------------------------|--|--------------------------------|---------------------|---|--|---|---|---|-----------------------------------|---|------------------------------|--|---|----------------|
| Sr.No. | Tender No.                   | Item/Nature of work   | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No.of tenders recd. | Nos. and Names of parties qualified after technical evaluation  | Nos. and Names of parties not qualified after technical evaluation   | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date                     | Name of Contractor                      | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of Completion  | Reasons of delay if any.  | Remarks        |
| 1      | NPCIL/GHAVP/CTC/2 018/PT-85  | Construction for Main Plant Buildings and Structures and other associated works (Civil Package-II) of Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 at Village: Gorakhpur, Distt. Fatehabad, Haryana. | Public e-Tender        | 15-06-2018                 | Two bid system.                          | 23-08-2018                     | 5                   | 01)<br>M/s. Tata Projects Ltd.  | 04)<br>M/s. BHEL,<br>M/s. Simplex Infra. Ltd.,<br>M/s. L&T,<br>M/s. Reliance Infra. Ltd.   | Yes   | GHAVP-1&2/Civil/WO-78, Dtd: 15/02/2019  | M/s. Tata Projects Ltd.                 | 2208.85 Cr.                       | 16/02/2025  | 17/03/2019                   | Physical progress up to last month - 19.2 % & Financial progress up to last month - 17.6%. | NA  | Ongoing Work   |
| 2      | NPCIL/GHAVP/CTC/2 018/PT-95  | Construction of Project Management Building along with associated external infrastructure and area development works at GHAVP site, Village - Gorakhpur, Distt. - Fatehabad, Haryana                | Public e-Tender        | 24-11-2018                 | Two bid system.                          | 03-01-2019                     | 7                   | 07)<br>M/s. SKC Infratech Pvt. Ltd.,<br>M/s. Allied Engineers,<br>M/s. Garg Builders,<br>M/s. SOM Projects Pvt. Ltd.,<br>M/s. Him Shikhar Construction Pvt. Ltd.,<br>M/s. Mukeshh Ranjan Contractors,<br>M/s. Gupta Enterprises | NIL  | Yes   | GHAVP-1&2/Civil/WO-083, Dtd: 16/06/2019 | M/s. Him Shikhar Construction Pvt. Ltd. | 37.92 Cr.                         | 18/03/2021  | 19/07/2019                   | Physical progress up to last month - 100% & Financial progress up to last month - 98.60 %. | Actual Date of Completion: 18-Jul-2022. Delay Analysis in progress. | Completed Work |
| 3      | NPCIL/GHAVP/CTC/2 019/PT-109 | Construction of 284 Nos. Multistory Residential units and 2 Nos. of Residential Bungalows of different categories along with property wall at GHAVP township, Agroha, Distt- Hisar, Haryana.        | Public e-Tender        | 27-07-2019                 | Two bid system.                          | 05-09-2019                     | 8                   | 05)<br>M/s. Consort Builders Pvt. Ltd., M/s. Surya Contractors Pvt. Ltd., M/s. Saraogi Builders Limited, M/s. Varindera Constructions Limited, M/s. RDS Project Limited   | 03)<br>M/s. A S Enterprises - SIB JV,<br>M/s. Kamladityya Construction Private Limited, M/s. Sivanssh Infrastructure Development Private Limited | Yes   | GHAVP-1&2/Civil/WO-93, Dtd:06/02/2020   | M/s. Surya contractors Pvt. Ltd.        | 117.46 Cr.                        | 09-04-2021  | 03-05-2020                   | Physical progress up to last month - 81% & Financial progress up to last month - 73.45%.   | Delay analysis not done   | Ongoing Work   |

|   |                                |  |                 |            |                 |            |    |   |  |     |                                       |  |           |            |            |   |  |                |
|---|--------------------------------|--|-----------------|------------|-----------------|------------|----|---|--|-----|---------------------------------------|--|-----------|------------|------------|---|--|----------------|
| 4 | NPCIL/GHVP/CTC/2<br>019/PT-113 | Construction of Township Office, Guard House, Gate, Convenience Shopping, Water Treatment Plant, Sewage Treatment Plant, Electrical Substation along with Township External Area Development Works including roads, sewage system, water supply system, storm water drainage system and other allied works at GHAVP township, Agroha, Distt- Hisar, Haryana. | Public e-Tender | 14-10-2019 | Two bid system. | 02-12-2019 | 7  | 05)<br>M/s. SPG Infra projects Private Limited,<br>M/s. K S M Bashir Mohammad and Sons,<br>M/s. Kamladitya Construction Private Limited,<br>M/s. Som Projects Private Limited.,<br>M/s. RSB Projects Limited.   | 02)<br>M/s. Survi Projects Pvt. Ltd.,<br>M/s. Him Shikhar Construction Pvt. Ltd. | Yes | GHAVP-1&2/Civil/0107, Dtd: 19/12/2020 | M/s. SPG Infraprojects Private Limited | 64.88 Cr. | 17/04/2022 | 18/01/2021 | Physical progress up to last month - 58.50 %<br>&<br>Financial progress up to last month - 50.06 %. | Delay analysis not done  | Ongoing Work   |
| 5 | NPCIL/GHVP/CTC/2<br>020/PT-127 | Design, Manufacture, Construction, Supply, Erection, Commissioning & Testing of four numbers Induced Draught Cooling Towers and allied works for Gorakhpur Haryana Anu Vidyut Panyojana, Units 1&2, Distt. Fatehabad, Haryana.   | Public e-Tender | 01-06-2020 | Two bid system. | 17-08-2019 | 1  | 01)<br>M/s. Pahadpur Cooling Towers Pvt. Ltd  | NIL  | Yes | 21110211, Dtd: 10/01/2022             | M/s. Paharpur Cooling Towers Pvt. Ltd. | 168 Cr.   | 10-09-2025 | 04-10-2022 | Physical & Financial progress up to last month - 0%.<br><br>Design Work is in progress.             | NA   | Ongoing Work   |
| 6 | NPCIL/GHVP/CTC/2<br>021/PT-139 | Development of Miscellaneous Civil Infrastructure at GHAVP including Construction of MPB Road along with Approach Roads to Various Plant Building and Development of Balance works of Parking Area at Main Entry Gate for the Gorakhpur Haryana Anu Vidyut Panyojana (GHAVP) site at Village- Gorakhpur, Distt- Fatehabad, Haryana.                          | Public e-Tender | 19-02-2021 | Two bid system. | 23-03-2021 | 6  | 05)<br>M/s. AS Constructions,<br>M/s. RMS Construction Pvt.Ltd.,<br>M/s. Rajender Singh Contractor,<br>M/s. Shiva Buildtech Private Limited,<br>M/s. Mehta Construction Company   | 01)<br>M/s. JPR Balaji Pavers Pvt Ltd,   | Yes | GHAVP-1&2/Civil/115, Dtd: 23/07/2021  | M/s. Mehta Construction Company        | 14.90 Cr. | 20/11/2022 | 21/08/2021 | Physical progress up to last month - 100%<br>&<br>Financial progress up to last month - 84.36%.     | Actual Date of Completion: 05-Jan-2023<br>Delay analysis in-progress | Completed Work |
| 7 | NPCIL/GHVP/CTC/2<br>021/PT-150 | Construction of Guest House, Club House, School, Creche, Transport Office along with External Area Development Works at GHAVP township, Agroha, Distt - Hisar, Haryana.  | Public e-Tender | 27-08-2021 | Two bid system. | 30-09-2021 | 11 | 10)<br>M/s. Anurag Enterprises,<br>M/s. Surya Contractors Pvt. Ltd.,<br>M/s. SB Hospital & Healthcare Private Limited,<br>M/s. RNR Constructions Pvt. Ltd.,<br>M/s. RMS Construction Pvt. Ltd.,<br>M/s. Bansal Infratech Synergis India Limited,<br>M/s. Tirupati Sarjan Limited,<br>M/s. Harcharan Dass Gupta,<br>M/s. Him Shikhar Construction Pvt. Ltd.,<br>M/s. R K Tyagi Constructions Pvt. Ltd. | 01)<br>M/s. Ashok Kumar Garg Contractor  | Yes | 61210220, Dtd: 09/05/2022             | M/s. R K Tyagi Constructions Pvt. Ltd. | 39.18 Cr. | 12-07-2023 | 06-08-2022 | Physical progress up to last month - 11%<br>&<br>Financial progress up to last month - 7%.          | NA   | Ongoing Work   |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **CMPAPP NUCLEAR POWER PROJECT**

| 1      | 2          | 3                   | 4                      | 5                          | 6  | 7                              | 8                    | 9  | 10   | 11  | 12                  | 13                 | 14                                | 15  | 16                           | 17                        | 18                       | 19      |
|--------|------------|---------------------|------------------------|----------------------------|--|--------------------------------|----------------------|--|--|---|---------------------|--------------------|-----------------------------------|---|------------------------------|---------------------------|--------------------------|---------|
| Sr.No. | Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of Completion | Reasons of delay if any. | Remarks |
| NIL    |            |                     |                        |                            |  |                                |                      |  |  |   |                     |                    |                                   |   |                              |                           |                          |         |