

**Details of contracts concluded during the month of JUNE 2022 & progress of ongoing contracts (R10 Crore and above)**

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : TARAPUR MAHARASHTRA SITE - TAPS-1 to 4 |  |   |                          |                            |  |                                |                      |   |   |   |   |  |                                   |   |   |  |                          |         |
|--|--|---|--------------------------|----------------------------|--|--------------------------------|----------------------|---|---|---|---|--|-----------------------------------|---|---|--|--------------------------|---------|
| 1  | 2  | 3   | 4                        | 5                          | 6  | 7                              | 8                    | 9   | 10  | 11  | 12  | 13   | 14                                | 15  | 16  | 17   | 18                       | 19      |
| Sr. No.  | Tender No.                               | Item / Nature of Work   | Mode of Tender Enquiry   | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation  | Nos. and Names of parties not qualified after technical evaluation  | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date                                   | Name of Contractor                         | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services                 | Actual date of Start of work  | Actual date of completion  | Reasons of delay if any. | Remarks |
| 1  | TMS / CTC / R&D / 2018 / 2010            | Construction of PCPTF Structural steel building above Plinth Level at R&D Centre, TMS Tarapur   | Public Tender            | 12-10-2018                 | Two Bid System                             | 02-12-2018                     | 2                    | 1 (one)<br>M/s. Godrej & Boyce Manufacturing Co. Ltd.   | 1 (one)<br>M/s. Shivalaya Construction Co Pvt Ltd   | Yes   | TMS / CTC / R&D / 2019 / W.O. - 1599, dtd. 31/01/2019 | M/s. Godrej & Boyce Manufacturing Co. Ltd. | 21.3993                           | Work order revised Completion date 28/02/2022 instead of 28/02/2021 | Work order revised Commencement date 15/03/2019 instead of 07/02/2019 | 1. FRP lining of rain water gutter is completed.<br>2. Aluminium louvers frames installation completed<br>3. Data sheet for automated sliding door reviewed and gave clearance for procurement.<br>4. Technical issues in self drilling screws resolved and manpower mobilized for sheeting works. | -                        | -       |
| 2  | GEM/2021/B/114603 2                      | Purchase / Renewal of Standard Fire and Special Perils (SFSP) Insurance Policy including STFI and Earthquake coverage for Cold Zone Assets of TAPS 3&4 Plants | Public Tender (Two Part) | 27/03/2021                 | Two Bid System                             | 20/05/2021                     | 7                    | 4 Nos.<br>1. M/s ICICI Lombard General Insurance Company Limited<br>2. M/s Reliance General Insurance Company Ltd.<br>3. M/s New India Assurance Company Limited.<br>4. M/s Bajaj Allianz General Insurance Company Limited | 3 Nos.<br>1. M/s United India Insurance Company Limited.<br>2. M/s National Insurance Company Limited<br>3. M/s Oriental Insurance Company Limited. | Yes   | GEMC/511687747314450                                  | M/s The New India Assurance Co. Ltd.       | ₹ 25.11                           | 11-08-2022  | 12/08/2021  | Policy renewed.  | NA                       | -       |
| 3  | TMS/CTC/3&4-3&4/2020/2273 Dt. 26/08/2021 | Construction of Onsite Emergency support Centre for Tarapur Atomic Power Station 1 to 4 at Tarapur Maharashtra Site.  | Public Tender (Two Part) | 11/08/2020                 | (Two Part)                                 | 25/08/2021                     | 6                    | 4 (Four)<br>1) M/s. Anand Construction Group<br>2) M/s. Dipak S. Pimple<br>3) M/s. Quick Builders<br>4) M/s. Tirupati Sarjan Limited  | 2 (Two)<br>1) Desai infrastructure Pvt. Ltd.<br>2) M H Khanusiya  | L1  | TMS/CTC/CIVIL-3&4/2021/W.O.-1813 Dtd. 26/08/2021      | M/s. Anand Construction Group              | Rs. 33.24 (inclusive all tax)     | 14-09-2023  | 15-09-2021  | 2.0 % WORK DONE IN THIS MONTH. WORK IN PROGRESS.   | NA                       | -       |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RR SITE - RAPS-1 to 6 |                             |   |                        |                            |  |  |                     |  |  |  |                          |                             |                                   |   |                              |  |                          |         |
|---|-----------------------------|---|------------------------|----------------------------|--|--|---------------------|--|--|--|--------------------------|-----------------------------|-----------------------------------|---|------------------------------|--|--------------------------|---------|
| 1   | 2                           | 3   | 4                      | 5                          | 6  | 7  | 8                   | 9  | 10   | 11   | 12                       | 13                          | 14                                | 15  | 16                           | 17   | 18                       | 19      |
| Sr No.  | Tender No.                  | Item/ nature of work  | Mode of Tender Enquiry | Date of publication of NIT | Type of Bidding (Single/ Two Bid System) | Last date of receipt of tender             | No. of tender recd. | Nos. and names of parties qualified after technical evaluation | Nos. and names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer / Evaluated L1 | Contract No. & date      | Name of Contractor          | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of start of work | Actual date of completion  | Reasons for delay if any | Remarks |
| 1   | NPC/ RRS/12/ 2019/PT-A1935R | En-mass Hair pin type Boiler HX replacement in RAPS-2.  | Public Tender          | 22.06.19                   | Two Part system                          | 26.07.19                                   | (02) bidders.       | M/s PES Engineers Pvt. Ltd                                     | M/s. Avasarala Technologies Ltd                                    | Yes  | 64091 dtd. 02.05.20      | M/s PES Engineers Pvt. Ltd. | 15.8489                           | 31.12.2022  | 10.08.2020                   | Work is suspended for want of free issue items and provisional extension is given. No bill is paid in April- 2022. | NA                       | -       |
| 2   | ST-B 2203                   | Annual Maintenance Contract (AMC) for ECIL supplied control systems and equipment of RRS, Unit-3&4 including RAPS-3 simulator | Single Tender          | 01.12.20                   | Single                                   | 18/01/2021 Preponed & Opened on 28/12/2020 | 01 (One)            | Pre-qualified party M/s ECIL                                   | NA   | Yes  | W.O.64188 Dt. 25.02.2021 | M/s ECIL                    | 11.352                            | 28.02.2023  | 01.03.2021                   | 62.50% completed (Payment upto 31/05/2022 released)  | NA                       | -       |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RR SITE - RAPP-7&8 |                              |  |                        |                            |  |                                |                     |  |   |  |   |  |                                   |   |                              |  |                          |         |
|--|------------------------------|--|------------------------|----------------------------|--|--------------------------------|---------------------|--|---|--|---|--|-----------------------------------|---|------------------------------|--|--------------------------|---------|
| 1  | 2                            | 3  | 4                      | 5                          | 6  | 7                              | 8                   | 9  | 10  | 11   | 12  | 13                                     | 14                                | 15  | 16                           | 17   | 18                       | 19      |
| Sr No.   | Tender No.                   | Item/ nature of work   | Mode of Tender Enquiry | Date of publication of NIT | Type of Bidding (Single/ Two Bid System) | Last date of receipt of tender | No. of tender recd. | Nos. and names of parties qualified after technical evaluation   | Nos. and names of parties not qualified after technical evaluation  | Whether contract awarded to lowest tenderer / Evaluated L1 | Contract No. & date   | Name of Contractor                     | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services         | Actual date of start of work | Actual date of completion  | Reasons for delay if any | Remarks |
| 1  | PT-B2059R                    | Supply of structural steel (CS & SS), Cleaning, Fabrication, Erection, Examination & Testing of miscellaneous piping & supports, including erection of equipments, installation of anchor fasteners & manpower assistance for miscellaneous works at RAPP-7&8. | Public Tender          | 06.07.20                   | Two Bid system                           | 18.09.20                       | 02 (Two)            | (01)<br>M/s DIPESH ENGINEERING WORKS   | (01)<br>M/s HINDUSTAN CONSTRUCTION CORPORATION  | Yes  | W.O. 78170 Dt. 20.03.2021   | M/s DIPESH ENGINEERING WORKS           | 14.019                            | 09.04.2024  | 09.04.2021                   | Net Payment made till 29.06.2022 is = ₹ 3,52,80,323. Gross Work Done value till 29.06.2022 is= ₹ 3,91,88,801. Work Completion % on Net payment value-25.16%.Work Completion % on Gross payment value-27.95%. | -                        | -       |
| 2  | RAPP-7&8/Civil/PT-03         | Construction of Main Plant Civil work -Package-I   | Two Part Public Tender | 17.12.2009                 | TWO BID                                  | 3.03.2010                      | 10                  | 6 (SIX)<br>(1) M/s HCC Ltd.<br>(2) M/s L&T<br>(3) M/s Gammon India Ltd. (4)M/s Simplex<br>(5) M/s Punj Lloyd & NCC JV<br>(6) M/s Shapoorji & Palonji | 04(FOUR)<br>(1)M/s DSC Ltd. & BLK JV<br>(2) M/s SEW Infra Structure & Navuyuga JV<br>(3) M/s Patel Engg.<br>(4) M/s KCT IIVRCL/KMB Jv | Yes  | LOI No. RAPP-7&8/Civil/10000/20000/10/s/17 dated 24-05-2010 and WO No. 78003 Dated 10/06/2010 | M/s HCC Ltd. Mumbai                    | 887.91                            | 23.07.2014  | 24.05.2010                   | Approx. 1016.00 Crores (Include Extra Item 22.00 Crores  | -                        | -       |
| 3  | NDCT NPC/RRS/7&8/12-13/T-433 | Natural draught cooling tower and cooling water pump house package for RAPP-7&8 including allied works   | Two part public tender | 26.12.2012                 | Two part Tender                          | 23.04.2013                     | 5                   | 4(FOUR)<br>1) M/s. L&T<br>2) M/s. GIL<br>3) M/s. HCC & PCTL<br>4) M/s. BGR   | 1(ONE)<br>M/s. LANCO Infratech  | Yes  | LOI issued on 21-01-2014 W.O. No. 78070 dated 01/03/2014                                      | M/s GIL, Mumbai                        | 648.39                            | 31.08.2017  | 01-03-2014                   | Rs.265 Crores Approx. (M/s GECPL has been terminated and tendering is in process for New Contract)   | -                        | -       |
| 4  | NPC/RRS/7&8/2019PT-B2009     | Construction of Permanent Warehouse RAPP-7&8   | Two part public tender | 15-10-2019                 | Two part tender                          | 30-10-2019                     | 6                   | 1) M/s Madhusudan Engineering company<br>2) M/s Dhenjel Enterprises<br>3) M/s Kardam Const. Pvt.Ltd<br>4) M/s RSB Project Ltd.                       | 1) M/s Singhal Enterprises.<br>2) M/s Bluechip Technologies   | Yes  | W.O.No.: 78152 Dated 06/08/2020   | M/s Madhusudan Engineering company     | 11.91                             | 05-02-2022  | 06-08-2020                   | 1100 lakhs Approx.   | -                        | -       |
| 5  | NPC/RRS/7&8/2019/P-T-B 1927  | Handling, Installation, Alignment, welding & Inspection of Reactor System equipments / components including initial fuel loading and associated activities at RAPP#7&8.  | PUBLIC TENDER          | 12.02.2019                 | TWO BID SYSTEM                           | 19.03.2019                     | 01 (ONE)            | M/s Godrej & Boyce Mfg. Co. Ltd. Mumbai  | NILL  | YES (L1)   | W.O NO.-78136, DT-14/05/2019  | M/s GODREJ & BOYCE MFG. CO.LTD, MUMBAI | 15.97                             | W.O. COMPLETION DATE: 04/03/2022 (Extended upto 04.03.2023) | 05-06-2019                   | Ongoing, Progress of Work 13,08,73,318.00(81.96%) (up to 30.06.2022)   | -                        | -       |

|   |             |   |               |            |                 |   |            |   |     |     |                                 |                                       |            |            |            |                  |    |   |
|---|-------------|---|---------------|------------|-----------------|---|------------|---|-----|-----|---------------------------------|---------------------------------------|------------|------------|------------|------------------|----|---|
| 6 | PT-B 2237R1 | Execution of balance work related to construction, manufacture, supply, erection, commissioning activities of four (04) numbers Induced Draught Cooling Towers including allied works for Rajasthan Atomic Power Project-Units 7&8. | Public Tender | 29.07.21   | Two Part system | 27.08.2021 ext. 02.09.2021                    | 03 (Three) | 1. M/s. M H Khansuniya<br>2. M/s LNA INFRAPROJECTS PRIVATE LIMITED<br>3. M/s. BGR Energy systems Ltd. | Nil | Yes | W.O. No 78188 dated: 05/01/2022 | M/s M H Khanusiya                     | 82.8706771 | 30.06.2023 | 05.01.2022 | 4 Crores approx. | NA | - |
| 7 | PT-A2189    | Construction of On-Site Emergency Support Centre At Rawatbhata Rajasthan Site.  | Public Tender | 24.11.2020 | Two Bid system  | 31.12.20 Ext. 05.01.21 (As per corrigendum-1) | 01 (One)   | M/s LNA INFRAPROJECTS PRIVATE LIMITED   | Nil | Yes | W. O. 64280 dtd. 17.12.21       | M/s LNA INFRAPROJECTS PRIVATE LIMITED | 26.6532154 | 29.12.2023 | 30.12.2021 | 90 lakhs         | NA | - |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **NAPS-1&2**

| 1       | 2          | 3                     | 4                      | 5                          | 6  | 7                              | 8                    | 9  | 10   | 11  | 12                  | 13                 | 14                                | 15                                       | 16                           | 17                        | 18                       | 19      |
|---------|------------|-----------------------|------------------------|----------------------------|--|--------------------------------|----------------------|--|--|---|---------------------|--------------------|-----------------------------------|--|------------------------------|---------------------------|--------------------------|---------|
| Sr. No. | Tender No. | Item / Nature of Work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of supplies | Actual date of Start of work | Actual date of completion | Reasons of delay if any. | Remarks |
| NIL     |            |                       |                        |                            |  |                                |                      |  |  |   |                     |                    |                                   |  |                              |                           |                          |         |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **MAPS-1&2**

| 1       | 2   | 3  | 4                      | 5                          | 6  | 7                              | 8                    | 9   | 10   | 11  | 12                  | 13                                  | 14                                | 15                                       | 16                           | 17   | 18                       | 19             |
|---------|---|--|------------------------|----------------------------|--|--------------------------------|----------------------|---|--|---|---------------------|-------------------------------------|-----------------------------------|--|------------------------------|--|--------------------------|----------------|
| Sr. No. | Tender No.  | Item / Nature of Work  | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation  | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor                  | Value of Contract (Rs. In Crores) | Scheduled date of completion of supplies | Actual date of Start of work | Actual date of completion  | Reasons of delay if any. | Remarks        |
| 1       | MAPS/CTC/CSMPUBLIC/ET473/2019                     | Construction of On-Site Emergency Support Centre at Kalpakkam Site.  | Public Tender          | 23-04-2019                 | Two Bid system                             | 31-05-2019                     | 4                    | (1)M/s Sekar Constructions,<br>(2)M/s Som Projects Pvt. Ltd.,<br>(3)M/s Geo Foundations and Structures Pvt. Ltd.,   | Shri A.Kulandai Raj  | YES   | 12461 & 15.02.2021  | M/s Sekar Constructions             | 50.35                             | Two years                                | 12.03.2021                   | Physical progress of work is 12.30% & Financial progress is 12.16% | Nil                      | -              |
| 2       | MAPS/CTC/F&A/PUBLIC/ET736/2022 DATED 9TH FEB-2022 | Renewal of Standard Fire & Special Perils Policy(SFSP) and Earthquake Fire and Shock Policy for MAPS Unit 1 &2 cold zone assets for a period of one year | Public                 | 09-02-2022                 | Two Bid system                             | 10-03-2022                     | 4                    | 1. M/s THE NEW INDIA ASSURANCE CO LTD<br>2. M/s ICICI LOMBARD GENERAL INSURANCE COMPANY LIMITED<br>3. M/s Bajaj Allianz General Insurance Co. Ltd.,<br>4. M/s THE ORIENTAL INSURANCE CO LTD | NIL  | Yes   | 12564 & 13.04.2022  | M/s The New India Assurance Company | 12.93                             | One Year                                 | 13.04.2022                   | 12.04.2023   | Nil                      | Policy renewed |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KAKRAPAR GUJARAT SITE - KAPS-1&2**

| 1      | 2          | 3                   | 4                      | 5                          | 6  | 7                              | 8                    | 9  | 10   | 11  | 12                  | 13                 | 14                                | 15  | 16                           | 17                        | 18                       | 19      |
|--------|------------|---------------------|------------------------|----------------------------|--|--------------------------------|----------------------|--|--|---|---------------------|--------------------|-----------------------------------|---|------------------------------|---------------------------|--------------------------|---------|
| Sr.No. | Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of Completion | Reasons of delay if any. | Remarks |
| NIL    |            |                     |                        |                            |  |                                |                      |  |  |   |                     |                    |                                   |   |                              |                           |                          |         |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KAKRAPAR GUJARAT SITE - KAPP-3&4**

| 1       | 2                      | 3                                  | 4  | 5                            | 6  | 7  | 8  | 9  | 10  | 11  | 12                                      | 13                 | 14                                | 15  | 16                           | 17                                 | 18                               | 19      |
|---------|------------------------|------------------------------------|--|------------------------------|--|--|--|--|---|---|---|--------------------|-----------------------------------|---|------------------------------|------------------------------------|----------------------------------|---------|
| Sr. No. | Tender No.             | Item / Nature of Work              | Mode of Tender Enquiry   | Date of Publication of NIT   | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender   | No. of tenders recd.   | Nos. and Names of parties qualified after technical evaluation   | Nos. and Names of parties not qualified after technical evaluation  | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date                     | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of completion          | Reasons of delay if any.         | Remarks |
| 1       | KAPP-3&4/CIVIL/02/2009 | Main Plant Civil Works at KAPP 3&4 | Public Tender Pre-qualification I<br><br>Pre-qualification II (Pre-qualification tender was floated before inviting tender for main works) | 19-11-2007<br><br>04-09-2009 | Two part Tender<br><br>Two part Tender     | 05-05-2008<br><br>01-06-2009 (For PQ) and 12-10-2009 (For main works). | 5 (Five)<br><br>12 (Twelve) during PQ and 5 (Five) for main works. | 3 (Three)<br>1. M/s L&T Ltd<br>2. M/s HCC Ltd<br>3. M/s Gammon India Ltd<br><br>5 (Five)<br>1. M/s L&T Ltd<br>2. M/s HCC Ltd<br>3. M/s Gammon India Ltd<br>4. M/s Simplex Infrastructures Ltd<br>5. M/s Afcons Infrastructures Ltd<br>(3 Parties at S.No. 1,2 and 3 were qualified during earlier Pre-qualification) | 2 (Two)<br>1. M/s Simplex Infrastructures Ltd<br>2. M/s. Nagarjuna Construction Co Ltd<br><br>10 (Ten)<br>1. Gannon Dunkerly,<br>2. Backbone Construction Pvt. Ltd.<br>3. Era Infra Engineering Ltd.<br>4. IVRCL Infrastructure & Project Ltd<br>5. Patel Engineering Ltd.<br>6. Unity- pandhe Joint venture<br>7. Consolidated Construction Consortium Pvt.Ltd.<br>8. B L Kashyap & Sons,<br>9. DSC-SEW JV<br>10. Punj Lloyd Ltd | Yes   | KAPP-3&4/20000/CIVIL/02/2009/S/WO-80001 | M/s. L&T Ltd       | 844.09                            | 49 months i.e 03-01-2014                            | 4.12.2009                    | Ongoing. Progress of Work - 99.99% | Area yet to be release by NPCIL. | -       |

|   |                                |   |               |            |                 |            |              |   |  |  |   |                                   |        |                            |            |                                   |                        |   |
|---|--------------------------------|---|---------------|------------|-----------------|------------|--------------|---|--|--|---|-----------------------------------|--------|----------------------------|------------|-----------------------------------|------------------------|---|
| 2 | NPCIL/KAPP3&4/CIVIL/25/2011    | Design,Construction,Manufacture,Supply,Erection,Commissioning and testing of four numbers of Induced Draught Cooling Towers and allied works for Kakrapar Atomic Power Project-3&4. | Public Tender | 28.03.2011 | Two part Tender | 18.07.2011 | 3 (Three)    | 2 (Two)<br>1.M/s.Larsen & Toubro Limited.<br>2.M/s. Paharpur Cooling Towers Limited.  | 1 (One)<br>1. M/s Gactel Turnkey Projects Limited.   | Yes  | NPCIL/KAPP3&4/CIVIL/25/2011 W.O -80073 Dated-10/01/2012 | M/s.Larsen & Toubro Limited       | 72.10  | 42 Months i.e., 30-06-2015 | 1.01.2012  | Ongoing, Progress of Work -99.98% | Exteded upto 31/07/22. | - |
| 3 | KAPP3&4/CIVIL/27/2011          | EPC Package of Natural Draught Cooling Towers, Condenser Cooling Water Pump House and Allied Works for KAPP-3&4.  | Public Tender | 10.06.2011 | Two part Tender | 13.02.2012 | 6 (Six)      | 1. M/s Larsen & Toubro Limited<br>2. M/s Gammon India Limited<br>3. M/s Simplex-Heitkamp-WPIL Consortium<br>4. M/s Lanco-Hamon Consortium<br>5. M/s HCC-PCT Joint Venture<br>6. M/s BGR Energy System Limited   | NA   | Yes  | KAPP3&4/PD/NDCT/2013/ WO 80096 Dated:- 12/02/2013       | M/s Larsen & Toubro Limited       | 540.86 | 36 Months i.e. 14-02-2016  | 15-02-2013 | Ongoing, Progress of Work - 99.5% | Exteded upto 31/08/22. | - |
| 4 | KAPS/CTC/3-4/CIVIL/2018/ET/732 | Construction of On-site Emergency Support Centre (OESC) and allied work at Kakrapar Gujarat Site  | Public Tender | 1.11.2018  | Two Bid         | 29.11.2018 | 5            | (1) Desai Infrastructure Pvt. Ltd.<br>(2) M/s M H Khanusiya<br>(3) M/s. NATVAR CONSTRUCTION CO.<br>(4) Vishal Builders<br>(5) Som Projects Pvt. Ltd.  | N.A.   | Yes  | KAPS/CTC/3-4/CIVIL/CAP/2019/WO-80362 Dated 18/02/2019.  | M/s M H Khanusiya                 | 43.86  | 18.05.2021                 | 18-03-2019 | Ongoing, Progress of Work - 50%   | ---                    | - |
| 5 | KAPS/CTC/3-4/CIVIL/2020/ET/995 | Construction of Main Plant Boundary, RCC Surface drain and cross drainage works at KAPP-3&4 Plant Site  | Public Tender | 02-07-2020 | Two Bid System  | 28-07-2020 | 16 (Sixteen) | 13 (Thirteen) parties are qualified after technical evaluation. They are<br>(1) LARK ASSOCIATES<br>(2) M/s. NATVAR CONSTRUCTION CO.<br>(3) SHRIPAD CONCHEM PVT. LTD.<br>(4) ANS Constructions Pvt. Ltd.<br>(5) SAGE INFRASTRUCTURE PVT LTD.<br>(6) S M SHELADIYA<br>(7) EVERCREST PROJECTS PVT LTD.<br>(8) M/S BACKBONE CONSTRUCTION PRIVATE LIMITED<br>(9) M/s M H Khanusiya<br>(10) M/s. Desai Infrastructure Pvt. Ltd.<br>(11) M/S JPR BALAJI PAVERS PVT LTD.<br>(12) ROYAL INFRA ENGINEERING PVT. LTD.<br>(13) Tirupati Sarjan Limited. | (1) M/s. Savaila Jaysukh M.<br>(2) M/s. JYOTI SARUP MITTAL<br>(3) SHREEJI CONSTRUCTION CO. | Lowest Tenderer<br>ROYAL INFRA ENGINEERING PVT. LTD. | KAPS/CTC/3-4/CIVIL/CAP/2020/WO-80483 Dated 08/12/2020   | ROYAL INFRA ENGINEERING PVT. LTD. | 12.63  | 24 months 15/12/2022       | 15-12-2020 | Ongoing, Progress of Work - 97%   | NA                     | - |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAIGA SITE - KGS-1 to 4

| 1       | 2   | 3  | 4                      | 5                          | 6  | 7                              | 8                    | 9   | 10   | 11  | 12  | 13  | 14                                | 15  | 16                                | 17   | 18  | 19                  |
|---------|---|--|------------------------|----------------------------|--|--------------------------------|----------------------|---|--|---|---|---|-----------------------------------|---|-----------------------------------|--|---|---------------------|
| Sr. No. | Tender No.                                      | Item / Nature of Work  | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation  | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date   | Name of Contractor                                  | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work      | Actual date of completion                  | Reasons of delay if any.  | Remarks             |
| 1       | NPCIL/KGS/CTC/E&US(CIVIL-TS)/2018-19/ET/1125    | Construction of Executive Apartment tower block (basement+Stilt+10 storied) comprising of 60 flats including all associated services at Kaiga Township | Public Tender          | 21.02.2019 to 28.02.2019   | Two bid system                             | 06.03.2019 (Corrigendum-II)    | Two (02) numbers     | 1. M/s COSTAL CONSTRUCTIONS , Mangalore<br>2. M/s DESAI INFRASTRUCTURE PVT LTD, Navsari, Gujarat  | NIL  | YES   | 101923 dt 25.10.19  | 1. M/s COSTAL CONSTRUCTIONS , Mangalore             | 16.69                             | 31.10.2021  | 01.11.2019<br>15.02.2022 (extrn.) | Work is in Progress<br>41% work completed. | -   | Work is in Progress |
| 2       | NPCIL/KGS/CTC/E&US(CIVIL-TS)/2019-20/ET/1197    | Conversion of 156 Nos. Type 'B' Quarters to 156 Nos. Type 'C' Quarters at Kaiga Township   | Public Tender          | 03.05.2019 to 16.05.2019   | Two bid System                             | 16.07.2019                     | Three (03) Numbers   | 1. M/s New Homes Infrastructure, Vashi, Mumbai<br>2. M/s P.C. Snehal Construction Pvt Ltd., Ahmedabad   | 1 (One)<br>M/s Coastal Construction, Mangalore                     | YES   | 101944 Dt. 17.02.2020   | M/s New Homes Infrastructure, Vashi, Mumbai         | 25.50                             | 18.01.2021  | 19.01.2020<br>30.04.2022 (extrn.) | Work is in Progress<br>69% work completed. | -   | Work is in Progress |
| 3       | NPCIL/KGS/CTC/E&US(CIVIL-INFRA)/2019-20/ET/1328 | Construction of On-site Emergency Support Center (OESC) and allied works at kaiga Site.  | Public Tender          | 25.11.2019 to 09.12.2020   | Two bid System                             | Corrigendum (30.12.2020)       | Five(05) Numbers     | 1) Liya Infratech Pvt ltd,<br>2) M.H.Khanusia, Gujarat, Mangalore,<br>3) M/s RNR Construction, bangalore,<br>4) M/s P.C.Snehal construction Pvt Ltd, Ahmedabad.<br>5) Rhetoric Technologies Pvt Ltd, Jaypur | Nil  | YES   | LOI No. NPCIL/KAIGA/CTC/LOI-1328/ 2020-21/ 104 LOI dated 31.12.2020 | M/s Rhetoric Technologies Pvt Ltd, Jaypur Rajasthan | 33.03                             | 14.10.2023  | -                                 | Progres of work 0%                         | The contractor has asked to start the work as per the Letter of Intent issued on 31.12.2020. Work order for OESC Kaiga is issued on 30.06.2022. | -                   |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAIGA SITE - KAIGA-5&6

| 1       | 2   | 3  | 4                      | 5                          | 6  | 7                              | 8                    | 9  | 10  | 11  | 12                    | 13   | 14                                | 15  | 16                           | 17   | 18                       | 19                  |
|---------|---|--|------------------------|----------------------------|--|--------------------------------|----------------------|--|---|---|-----------------------|--|-----------------------------------|---|------------------------------|--|--------------------------|---------------------|
| Sr. No. | Tender No.  | Item / Nature of Work  | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation   | Nos. and Names of parties not qualified after technical evaluation  | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date   | Name of Contractor                                   | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of completion                  | Reasons of delay if any. | Remarks             |
| 1       | NPCIL/KGS/CTC/KAIGA-5&6/ WO/2019-20/ET/1300               | Design, Supply, Erection, Testing and commissioning of HT & LT Substations and associated works for construction power supply at Kaiga-5&6 | Public Tender          | 28.10.2019 to 11.11.2019   | Two bid System                             | Corrigendum (10.12.2019)       | Six (06) Numbers     | 1. M/s Shanti Enterprises Electricals Pvt. Ltd., Chennai<br>2. Star Rising Energy Pvt., Ltd., Jaipur<br>3. BGR Energy Systems Ltd., Chennai  | 1. Mayur Electric works, Surat<br>2.Konstelec Engineers Pvt. Ltd., Mumbai<br>3. Shivakumar & Co., Hubli   | YES   | 500022 Dt. 15.07.2020 | M/s Shanti enterprises Electricals Pvt Ltd., Chennai | 15.93                             | 29.07.2022  | 30.07.2020                   | Work is in Progress<br>93% work completed. | -                        | Work is in Progress |
| 2       | NPCIL/KGS/CTC/E&US(CIVIL-KAIGA-5&6(civil)/2019-20/ET/1256 | Construction of water draining arrangement cut of drain & miscellaneous Civil works at Kiaga 5&6,Kaiga Site                                | Public Tender          | 14.12.2019 to 28.12.2019   | Two bid System                             | Corrigendum (20.01.2020)       | Eight (08) Numbers   | 1)M/s Eagle Infra Limited, Thane.<br>2) M/s Suprada Constructions Pvt Ltd, Dharwad.<br>3) M/s KVR constructions Davangere.<br>4) M/s P.C.Snehal construction Pvt Ltd, Ahmedabad.<br>5) M/s Costal consolodated structures Pvt Ltd, Vijayawada. | 1) M/s BAVA infrastructure Developers Pvt Ltd, Mangalore.<br>2) M/s Lark Associates, Ahmedabad.<br>3) M/s RNR constructions Pvt Ltd, Bangalore. | YES   | 500023 Dt. 08.12.2021 | M/s P.C.Snehal construction Pvt Ltd, Ahmedabad.      | 12.48                             | 12.09.2021  | 13.11.2020                   | Work is in Progress<br>80% work completed. | -                        | Work is in Progress |

|   |                                      |  |               |                          |                |   |                     |   |   |     |  |   |        |            |            |  |   |                     |
|---|--------------------------------------|--|---------------|--------------------------|----------------|---|---------------------|---|---|-----|--|---|--------|------------|------------|--|---|---------------------|
| 3 | NPCIL/KGS/CTC/CIVIL-5&6/2022/WO/1498 | Main Plant Civil Works for Kaiga-5&6 (Package-I) Earthwork, Dewatering, Confirmatory sub-soil investigations, Consolidation grouting & PCC (Mud mat) for main plant buildings, Kaiga 5&6 | Public Tender | 02.02.2021 to 06.02.2021 | Two bid System | Corrigendum II Submission on 23.02.2021 | Forteen(14) Numbers | 1) M/s Bekem - Avantika-Siri (JV) (M/S Bekem Infra Project Pvt. Ltd- Lead partner)<br>2) M/s. SRRCIPL - SIPIL (JV)<br>3) M/s. ITD cementation India Ltd.<br>4) Bridge and roof co. India Ltd. | 1) M/s. PC Snehal Construction Pvt. Ltd.<br>2) M/s. KEC Internation limited<br>3) M/s SRR Projects Pvt. Limited<br>4) M/s MHK AT PLT (JV)<br>5) M/S Surya cons. Pvt. Ltd<br>6)M/S. Suroj Buildcon Pvt<br>7) M/s. RMN infrastructures limited<br>8) M/s. Gannon Dunkerly and Co. Ltd.<br>9) M/S LAN - YCC-ACG (JV)<br>10) M/s Tarmat- Sonai (JV) | YES | NPCIL/KGS/CTC/CIVIL-5&6/2022/WO/1498 dated. 22.04.2022 | M/s Bekem Infra Project Pvt. Ltd. - Lead Partner Hyderabad, Telangana | 127.08 | 21.10.2023 | 22.04.2022 | Work is in Progress<br>0.70 % Work completed | - | Work is in Progress |
|---|--------------------------------------|--|---------------|--------------------------|----------------|---|---------------------|---|---|-----|--|---|--------|------------|------------|--|---|---------------------|

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI :JAITAPUR NUCLEAR POWER PROJECT

| 1       | 2                               | 3                                 | 4                      | 5                          | 6  | 7                              | 8                    | 9  | 10  | 11  | 12                  | 13                 | 14                                | 15  | 16                           | 17                                   | 18   | 19      |
|---------|---------------------------------|-----------------------------------|------------------------|----------------------------|--|--------------------------------|----------------------|--|---|---|---------------------|--------------------|-----------------------------------|---|------------------------------|--------------------------------------|--|---------|
| Sr. No. | Tender No.                      | Item / Nature of Work             | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation  | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of completion            | Reasons of delay if any.   | Remarks |
| 1       | NPCIL/JNPP/CTC/CIVIL/PT/2016/05 | Rain harvesting Pond at JNPP site | PUBLIC TENDER          | 12.05.2016                 | Two  | 22.05.2016                     | 6                    | 1) K.S. POWER<br>2) DHANIRAM RAMCHANDER                        | 1)M/s Ashwin Infratech Pvt Ltd<br>2)M/s Kaulgud Constructions Pvt Ltd<br>3)M/s Manjushree Constructions company<br>4)M/s Supekar Associates | Yes   | 200713              | M/s K.S. POWER     | 10.52                             | 28-08-2018 extended upto 30/05/2022                 | 29.09.2017                   | 99%<br>( Physical progress is 98 % ) | Submission of documents for pipe line and platform is pending<br>Pump performance test carried out, pipe joints leaking, contractor is attending | -       |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KUDANKULAM SITE - KKNPP-1&2

| 1      | 2          | 3                   | 4                      | 5                          | 6  | 7                              | 8                    | 9  | 10   | 11  | 12                  | 13                 | 14                                | 15  | 16                           | 17                        | 18                       | 19      |
|--------|------------|---------------------|------------------------|----------------------------|--|--------------------------------|----------------------|--|--|---|---------------------|--------------------|-----------------------------------|---|------------------------------|---------------------------|--------------------------|---------|
| Sr.No. | Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of Completion | Reasons of delay if any. | Remarks |
| NIL    |            |                     |                        |                            |  |                                |                      |  |  |   |                     |                    |                                   |   |                              |                           |                          |         |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KUDANKULAM SITE - KKNPP-3 to 6

| 1      | 2   | 3  | 4                      | 5                          | 6  | 7                              | 8                    | 9  | 10  | 11  | 12  | 13   | 14                                | 15  | 16                           | 17   | 18                       | 19   |
|--------|---|--|------------------------|----------------------------|--|--------------------------------|----------------------|--|---|---|---|--|-----------------------------------|---|------------------------------|--|--------------------------|--|
| Sr.No. | Tender No.  | Item/Nature of work  | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation   | Nos. and Names of parties not qualified after technical evaluation  | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date   | Name of Contractor                         | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of Completion                    | Reasons of delay if any. | Remarks  |
| 1      | NPCIL / KK3&4 / CONST / CIVIL / PT / 2016 / 18        | Construction of Hydro- technical structure for Phase-2 of KKNPP  | Public Tender          | 23.04.2016                 | Two                                      | 26.09.2016                     | 4                    | 2 Nos.<br>1. M/s Larsen and Toubro<br>2. M/s Afcons Infrastructure pvt ltd.  | 2 Nos.<br>1. M/s Hindustan construction company Ltd.<br>2. M/s Reliance infra ltd.  | Yes   | Work order No. : 200819 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 567 Dt : 03.03.17)     | M/s Larsen & Toubro Ltd                    | 2197.00                           | 30.04.2023  | 17.03.2017                   | Financial progress up to last month - 57.5%  | ---                      | -  |
| 2      | NPCIL / KK-3&4 / CONST / CIVIL / PT / 2016 / 33       | Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building & other Safety related Structures of KKNPP 3&4   | Public Tender          | 10.05.2016                 | Two                                      | 21.09.2016                     | 7                    | 4 Nos.<br>1. M/s Larsen & Toubro Ltd<br>2. M/s Reliance Infrastructure Limited<br>3. M/s Simplex Infrastructure Limited<br>4. M/s TATA Projects Limited    | 3 Nos.<br>(i) M/s Hindustan Construction Company Ltd<br>(ii) M/s Shapoorji Pallonji & Co Pvt Limited<br>(iii) M/s Nagarjuna Construction Co Ltd | Yes   | Work Order No. : 200820 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 568 Dt : 03.03.17)     | M/s Larsen & Toubro Ltd                    | 1593.87                           | 30.06.2022  | 31.03.2017                   | Financial progress up to last month - 65.5%  | ---                      | -  |
| 3      | NPCIL / KK-3&4 / CONST / CIVIL- INFRA / PT / 2018/131 | Design and Construct with Precast/ Prefab technology 40 Nos of Executive apartments (G+10) at Anuvjay Township   | Public Tender          | 1.11.2018                  | Two                                      | 6.12.2018                      | 1                    | 1 No.<br>M/s. Teemage Builders Pvt. Ltd, Tirupur   | Nil   | Yes   | Work Order No. 200891 LOI vide No. NPCIL / KKNPP/ CTC / 2019 / S / 756 dt. 01.04.2019 | M/s. Teemage Builders Pvt. Ltd, Tirupur    | 15.14                             | 13.04.2020  | 14.04.2019                   | Financial progress up to last month - 98%    | ---                      | Works completed<br>Final Bill under process with F/A |
| 4      | NPCIL / KK-3&4 / CONST / CIVIL- INFRA / PT / 2018/102 | Construction of extended SBO tank of 10000 Cum Capacity for KK - 3&4 at KKNPP site   | Public Tender          | 1.10.2018                  | Two                                      | 13.11.2018                     | 5                    | 4 nos.<br>1. M/s. R K & Sons<br>2. M/s. SPL Infrastructure Pvt. Ltd<br>3. M/s. Geo Foundations and Structures Pvt. Ltd<br>4. M/s. Natvar Construction Co., | 1 No.<br>M/s. Annai Constructions   | Yes   | Work Order No. : 200896 (LOI : NPCIL / KKNPP/ CTC / 2019 / S / 1196 dt. 01.06.2019)   | M/s. SPL Infrastructure Pvt. Ltd., Chennai | 17.68                             | 13.06.2020  | 14.06.2019                   | Financial progress up to last month - 99.5 % | ---                      | Works completed<br>Final Bill under process with F/A |
| 5      | NPCIL/KK-3&4/CONST/MECH/PT/2018/56                    | Erection work of Turbine, Generator, Condenser and Secondary Cycle & Sea water System equipments and piping including painting , insulation, anti-corrosive coating and structural steel works in Turbine Buildings and Sea water structures of KKNPP 3&4. | Public Tender          | 14.06.2018                 | Two                                      | 25-06-2018 & 29-08-2018        | 3                    | 02 Nos<br>1. Bharat Heavy Electricals Limited<br>2. Reliance Infrastructure Limited  | 1 No<br>M/s. Tata Project Limited   | Yes   | WO no: 400442   | M/s. BHEL                                  | 440.91                            | 27.11.2023  | 28.06.2019                   | Financial progress up to last month - 18.87% | ---                      | -  |

|    |   |   |                          |            |             |            |   |   |   |     |   |  |         |                        |            |  |     |                   |
|----|---|---|--------------------------|------------|-------------|------------|---|---|---|-----|---|--|---------|------------------------|------------|--|-----|-------------------|
| 6  | NPCIL/KK-3&4/CONST/MECH/PT/2018/60                                  | Handling, transportation, pre-fabrication, assembly, welding, erection, inspection & testing of piping and erection of associated equipment along with accessories, structures, insulation for nuclear and nuclear auxiliary systems in Reactor, Reactor auxiliary buildings, solid radioactive waste reprocessing and storage building and new fuel storage building of KKNPP Unit-3&4   | Public Tender            | 30.06.2018 | TWO         | 11.07.2018 | 2 | 02 Nos<br>1. Bharat Heavy Electricals Limited<br>2. M/s. Tata Project Limited   | -   | Yes | WO no: 400444   | M/s. BHEL                              | 486.62  | 24.02.2024             | 25.08.2019 | Financial progress up to last month - 6.65%  | --- | -                 |
| 7  | NPCIL/KK-3&4/CONST/CIVIL-INFRA/PT/2018/150                          | Construction of 360 Nos. (D-type 240 Nos., D-special-80 Nos. and E-type-40 Nos.) of residential quarters (9 blocks of G+10 floors) at Anuvijay Township   | Public Tender            | 12.02.2019 | Two         | 20.02.2019 | 4 | 04 Nos<br>1. M/s. SOM & VCL(JV)<br>2. M/s. Renaatus Projects Private Limited<br>3. M/s. Silpa Projects and infrastructure (I) Pvt.Ltd<br>4. M/s. URC Construction Private Limited | NIL   | Yes | WO no: 200920   | M/s. SOM VCL (JV)                      | 137.60  | 05-09-2022             | 06-03-2020 | Financial progress up to last month - 61.86% | -   | -                 |
| 8  | NPCIL/KK-3&4/CONST/MECH/PT/2020/112                                 | Hiring of heavy duty crawler crane for KKNPP unit-4   | Public Tender            | 04.01.2021 | Two         | 11.01.2021 | 3 | 01 No<br>M/s Sarens Heavy Lift India Pvt. Ltd, Noida  | 02 Nos<br>M/s. Barkat Cranes and Equipments Private Limited, Mumbai<br>M/s. Tiong Woon Project and Contracting India Pvt. Ltd., Chennai | Yes | WO no: 400450   | M/s. Sarens Heavy Lift India Pvt. Ltd. | 11.84   | 17.01.2022             | 18.02.2021 | Financial progress up to last month - 96.58% | -   | -                 |
| 9  | NPCIL/KK-3&4/CONST/MECH/PT/2019/44                                  | Erection of Ventilation & Air conditioning, Chilled water & Fire fighting systems equipment, piping issued as free issue material; including supply, fabrication & erection of ventilation ducting, support structures for equipment, duct & piping; surface preparation, supply & application of anticorrosive painting, hot & cold insulation of ducting & piping of main plant buildings of KKNPP-3&4 (VACF- Erection Package) | Public tender            | 31-05-2019 | Two         | 27-07-2019 | 1 | M/s PES Engineers Pvt. Ltd  | nil   | Yes | WO: 400453 dt. 30.11.2021   | M/s PES Engineers Pvt. Ltd             | 241.29  | 11-10-2025             | 12-10-2021 | Financial progress up to last month - 0.96%  | -   | -                 |
| 10 | NPCIL/KK-5&6/CONST/CIVIL/PT/2020/49                                 | Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building and other Safety Related Structures of KK-5&6   | E-Tender                 | 16.06.2020 | Two Bid     | 23.09.2020 | 3 | 2 (Two)<br>1. M/s. Larsen & Toubro, Chennai<br>2. M/s. TATA Projects Ltd., Secunderabad   | 1 (One)<br>M/s. AFCONS Infrastructures Limited, Mumbai  | Yes | LOI : NPCIL/KKNPP/CTC/2021/S/338 Dt : 11.02.2021<br>WO : 200947 Dt : 20.04.2021 | M/s. Larsen & Toubro, Chennai          | 2304.89 | 64 months (24.06.2026) | 25.02.2021 | Financial progress up to last month - 5.3 %  | NIL | Work in progress. |
| 11 | NPCIL-HQ / CTC / KKNPP 3&4 / CONST / CIVIL / Nomination / 2021 / 01 | Construction of Spent Fuel Storage Facility (SFSF) for Kundankulam Unit-3&4   | Manual mode (Nomination) | NA         | Single part | NA         | 1 | NA  | NA  | NA  | LOI : NPCIL / ED(P-LWR) / 2021 / M / 71 Dt : 27.08.2021                         | M/s. Larsen & Toubro Limited, Chennai  | 241.38  | 36 months (08.09.2024) | 09-09-2021 | Financial progress up to last month - 5.0%   | NIL | Work in progress. |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KOVVADA NUCLEAR POWER PROJECT

| 1      | 2          | 3                   | 4                      | 5                          | 6  | 7                              | 8                    | 9  | 10   | 11  | 12                  | 13                 | 14                                | 15  | 16                           | 17                        | 18                       | 19      |
|--------|------------|---------------------|------------------------|----------------------------|--|--------------------------------|----------------------|--|--|---|---------------------|--------------------|-----------------------------------|---|------------------------------|---------------------------|--------------------------|---------|
| Sr.No. | Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of Completion | Reasons of delay if any. | Remarks |
| NIL    |            |                     |                        |                            |  |                                |                      |  |  |   |                     |                    |                                   |   |                              |                           |                          |         |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : MBRAPP NUCLEAR POWER PROJECT |   |   |                        |                            |  |                                |                      |   |  |   |   |                    |                                   |   |                              |                           |                          |  |
|--|---|---|------------------------|----------------------------|--|--------------------------------|----------------------|---|--|---|---|--------------------|-----------------------------------|---|------------------------------|---------------------------|--------------------------|--|
| 1  | 2   | 3   | 4                      | 5                          | 6  | 7                              | 8                    | 9   | 10   | 11  | 12  | 13                 | 14                                | 15  | 16                           | 17                        | 18                       | 19   |
| Sr.No.   | Tender No.                                  | Item/Nature of work   | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation      | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date   | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of Completion | Reasons of delay if any. | Remarks  |
| 1  | No. NPCIL-HQ/CTC/MBRAPP-R&R/COLONY/2020/512 | Construction of Phase -1of Rehabilitation & Resettlement colony at MBRAPP. Dist. - Banswara . | Public e-Tender        | 05.02.2020                 | Two bid system.                          | 04.03.2020                     | 4                    | 3<br>M/s Jai baba, M/s M H Khanusia and M/s Larc Associates Pvt Ltd | 1 - M/s Jagadish prasad  | Yes   | No. NPCIL-HQ/CTC/MBRAPP-R&R/COLONY/2020/512/W.O./200845 DATED: 10.12.2020 | M/s M H Khanusia   | 14.35 Cr                          | 44725   | 15.12.2020                   | work is ongoing ( 97%)    | NA                       | <p>Till date Completed work by considering major activities- Slabs - 123 houses (Block H-8, G-10, A-10, F-8, E-8, B-10, I-4, O-10, P-10, N-2, M-4, D-10, C-8, K-8, L-2, S-5, T-2, U-4)</p> <p>Brickwork - 119 houses (Block H-8, G-10, A-10, F-8, E-8, B-10, I-4, O-10, P-10, N-2, M-4, D-10, C-8, K-8, L-2, S-5, T-2)</p> <p>Plaster on outer faces - 119 houses (Block H-8, G-10, A-10, F-8, E-8, B-10, I-4, O-10, P-10, D-10, N-2, M-4, C-8, K-8, L-2, S-5, T-2)</p> <p>Plaster on inner faces- 119 houses (Block H-8, G-10, A-10, F-8, E-8, B-10, I-4, O-10, P-10, D-10, N-2, M-4, C-8, K-8, L-2, S-5, T-2)</p> <p>Toilet &amp; Bathroom slab including brickwork upto Slab level - 119 houses (Block H-8, G-10, A-10, F-8, E-8, B-10, O-10, P-10, N-2, M-4, D-10, C-8, I-4, K-8, L-2, S-5, T-2)</p> <p>Flooring - 119 houses (Block H-8, G-10, F-8, E-8, A-10, I-4, B-10, O-10, P-10, D-10, C-8, M-4, N-2, K-8, L-2, S-5, T-2)</p> <p>Plumbing - 119 houses (Block H-8, G-10, F-8, E-8, A-10, I-4, O-10, P-10, D-10, C-8, M-4, N-2, K-8, L-2, S-5, T-2)</p> <p>Electrical &amp; plumbing work of Community Center completed</p> <p>Electrical Work - 119 houses (Block H-8, G-10, A-10, B-10, P-10, O-10, N-2, M-4, D-10, C-8, I-4, K-8, F-8, L-2, S-5, T-2)</p> <p>Excavation done for - 4 houses (Block V-4)</p> <p>Tile &amp; Kota Stone Slab in kitchen - 119 houses (Block H-8, G-10, A-10, F-8, E-8, B-10, O-10, P-10, N-2, M-4, D-10, C-8, I-4, K-8, L-2, S-5, T-2)</p> <p>Fabrication work - 119 houses (Block H-8, G-10, F-8, E-8, A-10, I-4, B-10, O-10, P-10, D-10, C-8, M-4, N-2, K-8, L-2, S-5, T-2)</p> <p>Soak Pits - 119 (Block H-8, G-10, A-10, F-8, E-8, B-10, O-10, P-10, N-2, M-4, D-10, C-8, I-4, K-8, L-2, S-5, T-2)</p> <p>Septic Tank:-119 (Block H-8, G-10, A-10, F-8, E-8, B-10, O-10, P-10, N-2, M-4, D-10, C-8, I-4, K-8, L-2, S-5, T-2)</p> <p>Storm water drain: - 2200 metres<br/>Paint work: - 8 houses (Block H-8)</p> |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : GORAKHPUR HARYANA ANU VIDYUT PARIYOJANA |                            |  |                        |                            |  |                                |                      |   |   |   |  |                                |                                   |   |                              |   |                          |                |
|---|----------------------------|--|------------------------|----------------------------|--|--------------------------------|----------------------|---|---|---|--|--------------------------------|-----------------------------------|---|------------------------------|---|--------------------------|----------------|
| 1   | 2                          | 3  | 4                      | 5                          | 6  | 7                              | 8                    | 9   | 10  | 11  | 12   | 13                             | 14                                | 15  | 16                           | 17  | 18                       | 19             |
| Sr.No.  | Tender No.                 | Item/Nature of work  | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation  | Nos. and Names of parties not qualified after technical evaluation              | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date                          | Name of Contractor             | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of Completion   | Reasons of delay if any. | Remarks        |
| 1   | NPCIL/GHAVP/CTC/2017/PT-65 | Earth Work, Ground Improvement, Dewatering, Confirmatory Sub Soil Investigations & Pile Qualification (Package-I) for Main Plant Buildings and Structures of Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 at Village- Gorakhpur, Dist-Fatehabad, Haryana. | Public e-Tender        | 24-08-2017                 | Two bid system.                          | 18-10-2017                     | 3                    | 03)<br>M/s. Simplex Infrastructure Lmt., M/s. ITD Cementation India Ltd., M/s. LandT Geostructure LLP | NIL   | Yes   | GHAVP/1&2/17-18/Civil/WO-55, Dtd: 18/01/2018 | M/s. ITD Cementation India Ltd | 144.40 Cr.                        | 16/02/2020  | 17/02/2018                   | Actual Date of Completion is 16.01.2020.<br>Physical progress up to last month - 100% & Financial progress up to last month - 100%. | ---                      | Completed Work |
| 2   | NPCIL/GHAVP/CTC/2018/PT-85 | Construction for Main Plant Buildings and Structures and other associated works (Civil Package-II) of Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 at Village: Gorakhpur, Distt. Fatehabad, Haryana.  | Public e-Tender        | 15-06-2018                 | Two bid system.                          | 23-08-2018                     | 5                    | 01)<br>M/s. Tata Projects Ltd.  | 04)<br>M/s. BHEL, M/s. Simplex Infra. Ltd., M/s. L&T, M/s. Reliance Infra. Ltd. | Yes   | GHAVP-1&2/Civil/WO-78, Dtd: 15/02/2019       | M/s. Tata Projects Ltd.        | 2208.85 Cr.                       | 16/02/2025  | 17/03/2019                   | Physical progress up to last month - 12.7 % & Financial progress up to last month - 12.7%.  | ---                      | Ongoing Work   |

|   |                                 |  |                 |            |                 |            |    |   |  |     |   |   |            |            |            |  |                         |                                |
|---|---------------------------------|--|-----------------|------------|-----------------|------------|----|---|--|-----|---|---|------------|------------|------------|--|-------------------------|--------------------------------|
| 3 | NPCIL/GHAVP/CTC/2<br>018/PT-95  | Construction of Project Management Building along with associated external infrastructure and area development works at GHAVP site, Village - Gorakhpur, Distt. - Fatehabad, Haryana   | Public e-Tender | 24-11-2018 | Two bid system. | 03-01-2019 | 7  | 07)<br>M/s. SKC Infratech Pvt. Ltd.,<br>M/s. Allied Engineers,<br>M/s. Garg Builders,<br>M/s. SOM Projects Pvt. Ltd.,<br>M/s. Him Shikhar Construction Pvt. Ltd.,<br>M/s. Mukeshh Ranjan Contractors,<br>M/s. Gupta Enterprises   | NIL  | Yes | GHAVP-1&2/Civil/WO-083, Dtd: 16/06/2019 | M/s. Him Shikhar Construction Pvt. Ltd. | 37.92 Cr.  | 18/03/2021 | 19/07/2019 | Physical progress up to last month - 100% & Financial progress up to last month - 95%. | Delay analysis not done | Ongoing Work                   |
| 4 | NPCIL/GHAVP/CTC/2<br>019/PT-109 | Construction of 284 Nos. Multistory Residential units and 2 Nos. of Residential Bungalows of different categories along with property wall at GHAVP township, Agroha, Distt- Hisar, Haryana.   | Public e-Tender | 27-07-2019 | Two bid system. | 05-09-2019 | 8  | 05)<br>M/s. Consort Builders Pvt. Ltd., M/s. Surya Contractors Pvt. Ltd., M/s. Saraogi Builders Limited, M/s. Varindera Constructions Limited, M/s. RDS Project Limited   | 03)<br>M/s. A S Enterprises - SIB JV,<br>M/s. Kamadiyya Construction Private Limited,<br>M/s. Sivansh Infrastructure Development Private Limited | Yes | GHAVP-1&2/Civil/WO-93, Dtd:06/02/2020   | M/s. Surya contractors Pvt. Ltd.        | 117.46 Cr. | 09-04-2021 | 03-05-2020 | Physical progress up to last month - 71% & Financial progress up to last month - 63%.  | Delay analysis not done | Ongoing Work                   |
| 5 | NPCIL/GHAVP/CTC/2<br>019/PT-113 | Construction of Township Office, Guard House, Gate, Convenience Shopping, Water Treatment Plant, Sewage Treatment Plant, Electrical Substation along with Township External Area Development Works including roads, sewage system, water supply system, storm water drainage system and other allied works at GHAVP township, Agroha, Distt- Hisar, Haryana. | Public e-Tender | 14-10-2019 | Two bid system. | 02-12-2019 | 7  | 05)<br>M/s. SPG Infra projects Private Limited,<br>M/s. K S M Bashir Mohammad and Sons,<br>M/s. Kamadiyya Construction Private Limited,<br>M/s. Som Projects Private Limited.,<br>M/s. RSB Projects Limited.  | 02)<br>M/s. Survi Projects Pvt. Ltd.,<br>M/s. Him Shikhar Construction Pvt. Ltd.   | Yes | GHAVP-1&2/Civil/0107, Dtd: 19/12/2020   | M/s. SPG Infraprojects Private Limited  | 64.88 Cr.  | 17/04/2022 | 18/01/2021 | Physical progress up to last month - 39% & Financial progress up to last month - 30%.  | Delay analysis not done | Ongoing Work                   |
| 6 | NPCIL/GHAVP/CTC/2<br>020/PT-127 | Design, Manufacture, Construction, Supply, Erection, Commissioning & Testing of four numbers Induced Draught Cooling Towers and allied works for Gorakhpur Haryana Anu Vidyut Pariyojana, Units 1&2, Distt. Fatehabad, Haryana.  | Public e-Tender | 01-06-2020 | Two bid system. | 17-08-2019 | 1  | 01)<br>M/s. Pahadpur Cooling Towers Pvt. Ltd  | NIL  | Yes | 21110211, Dtd: 10/01/2022               | M/s. Paharpur Cooling Towers Pvt. Ltd.  | 168 Cr.    | 10-09-2025 | 04-10-2022 | Physical & Financial progress up to last month - 0%.<br>Design Work is in progress.    | ---                     | Ongoing Work                   |
| 7 | NPCIL/GHAVP/CTC/2<br>021/PT-139 | Development of Miscellaneous Civil Infrastructure at GHAVP including Construction of MPB Road along with Approach Roads to Various Plant Building and Development of Balance works of Parking Area at Main Entry Gate for the Gorakhpur Haryana Anu Vidyut Pariyojana (GHAVP) site at Village- Gorakhpur, Distt- Fatehabad, Haryana.                         | Public e-Tender | 19-02-2021 | Two bid system. | 23-03-2021 | 6  | 05)<br>M/s. AS Constructions,<br>M/s. RMS Construction Pvt Ltd.,<br>M/s. Rajender Singh Contractor,<br>M/s. Shiva Buildtech Private Limited,<br>M/s. Mehta Construction Company   | 01)<br>M/s. JPR Balaji Pavers Pvt Ltd,   | Yes | GHAVP-1&2/Civil/115, Dtd: 23/07/2021    | M/s. Mehta Construction Company         | 14.90 Cr.  | 20/11/2022 | 21/08/2021 | Physical progress up to last month - 55% & Financial progress up to last month - 52%.  | ---                     | Ongoing Work                   |
| 8 | NPCIL/GHAVP/CTC/2<br>021/PT-150 | Construction of Guest House, Club House, School, Creche, Transport Office along with External Area Development Works at GHAVP township, Agroha, Distt - Hisar, Haryana.  | Public e-Tender | 27-08-2021 | Two bid system. | 30-09-2021 | 11 | 10)<br>M/s. Anurag Enterprises,<br>M/s. Surya Contractors Pvt. Ltd.,<br>M/s. SB Hospital & Healthcare Private Limited,<br>M/s. RNR Constructions Pvt. Ltd.,<br>M/s. RMS Construction Pvt. Ltd.,<br>M/s. Bansal Infratech Synergis India Limited,<br>M/s. Tirupati Sarjan Limited,<br>M/s. Harcharan Dass Gupta,<br>M/s. Him Shikhar Construction Pvt. Ltd.,<br>M/s. R K Tyagi Constructions Pvt. Ltd. | 01)<br>M/s. Ashok Kumar Garg Contractor  | Yes | 61210220, Dtd: 09/05/2022               | M/s. R K Tyagi Constructions Pvt. Ltd.  | 39.18 Cr.  | 12-07-2023 | 06-08-2022 | Physical & Financial progress up to last month - 0%.                                   | NA                      | Work is started in June Month. |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **CMPAPP NUCLEAR POWER PROJECT**

| 1      | 2          | 3                   | 4                      | 5                          | 6  | 7                              | 8                   | 9  | 10   | 11  | 12                  | 13                 | 14                                | 15  | 16                           | 17                        | 18                       | 19      |
|--------|------------|---------------------|------------------------|----------------------------|--|--------------------------------|---------------------|--|--|---|---------------------|--------------------|-----------------------------------|---|------------------------------|---------------------------|--------------------------|---------|
| Sr.No. | Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No.of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of Completion | Reasons of delay if any. | Remarks |
| NIL    |            |                     |                        |                            |  |                                |                     |  |  |   |                     |                    |                                   |   |                              |                           |                          |         |