

**Details of contracts concluded during the month of MAY 2024 & progress of ongoing contracts (R10 Crore and above)**

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **TARAPUR MAHARASHTRA SITE - TAPS-1 to 4**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	TMS / CTC / R&D / 2018 / 2010	Construction of PCPTF Structural steel building above Plinth Level at R&D Centre, TMS Tarapur	Public Tender	12-10-2018	Two Bid System	02-12-2018	2	1 (one) M/s. Godrej & Boyce Manufacturing Co. Ltd.	1 (one) M/s. Shivalaya Construction Co Pvt Ltd	Yes	TMS / CTC / R&D / 2019 / W.O. - 1599, dtd. 31/01/2019	M/s. Godrej & Boyce Manufacturing Co. Ltd.	21.3993	Work order revised Completion date 28/02/2022 instead of 28/02/2021	Work order revised Commencement date 15/03/2019 instead of 07/02/2019		-	1.Installation of top roof sheets completed and final zipping done. Lifeline & fall arrest system on roof completed in all respects. 2. Installation of balance flashing sheets in various corners is in progress. 3. Procurement action for Lightning protection system is in progress.
2	GEM/2021/B/222108 7	Purchase / Renewal of Standard Fire and Special Perils (SFSP) Insurance Policy including STFI and Earthquake coverage for Cold Zone Assets of TAPS 3&4 Plants for the period of one year.	Public Tender (Two Part)	02-06-2022	Two Bid System	27-06-2022	7	7 Nos. 1. M/s ICICI Lombard General Insurance Company Limited 2. M/s Reliance General Insurance Company Ltd. 3. M/s New India Assurance Company Limited. 4. M/s Bajaj Allianz General Insurance Company Limited 5. M/s United India Insurance Company Limited. 6. M/s National Insurance Company Limited 7. M/s Oriental Insurance Company Limited.	NIL	Yes	GEMC/511687717923718	M/s THE ORIENTAL INSURANCE CO. LTD.	₹ 29,26,01,337/-	11-08-2023	12-08-2022	POLICY RENEWED.	NA	-
3	TMS/CTC/3&4-3&4/2020/2273 Dt. 26/08/2021	Construction of Onsite Emergency support Centre for Tarapur Atomic Power Station 1 to 4 at Tarapur Maharashtra Site.	Public Tender (Two Part)	11/08/2020	(Two Part)	25/08/2021	6	4 (Four) 1) M/s. Anand Construction Group 2) M/s. Dipak S. Pimple 3) M/s. Quick Builders 4) M/s. Tirupati Sarjan Limited	2 (Two) 1) Desai infrastructure Pvt. Ltd. 2) M H Khanusiya	L1	TMS/CTC/CIVIL-3&4/2021/W.O.-1813 Dtd. 26/08/2021	M/s. Anand Construction Group	Rs. 33.24 (inclusive all tax)	14-09-2023	15-09-2021		NA	1) RCC pouring of Layer 1 Raft completed. 2) Reinforcement binding, Shuttering and RCC pouring at "Raft Pour 2" of Layer 2 completed. 3) Reinforcement binding for "Raft Pour 3" of Layer 2 is completed, RCC pouring is pending. 4) Reinforcement binding Raft Pour 1 of Layer 2 is in progress.
4	TMS/CTC/TSS-1&2/2022/2468 Dt. 26/02/2022.	Engineering, fabrication, supply, replacement, waste disposal, inspection, testing & commissioning of Reactor Recirculation Piping and other class-1 piping at TAPS-1&2 Boiling Water Reactor, Nuclear Power Station.	Public Tender (Two Part)	26-02-2022	(Two Part)	05-05-2022	3	1) M/s. PES Eng. Pvt. Ltd. 2) M/s. L&T Ltd. & 3) M/s. CORE Energy System Pvt. Ltd.	NIL	Yes	TMS/CTC/TSS-1&2/2022/W.O.-1908 dt. 01-11-2022.	M/s. CORE Energy Systems Pvt. Ltd.	Rs. 3,51,99,00,000 (inclusive all tax)	09-05-2024	10-11-2022		NA	WORK IN PROGRESS : UPTO PREVIOUS MONTH 19.49 % + THIS MONTH 0.0 % = Total 19.49 %.

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **RR SITE - RAPS-1 to 6**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr No.	Tender No.	Item/ nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay if any	Remarks
1	NPC/RRS/12/2019/PT-A1935R	En-mass Hair pin type Boiler HX replacement in RAPS-2.	Public Tender	22.06.19	Two Part system	26.07.19	(02) bidders.	M/s PES Engineers Pvt. Ltd	M/s. Avasarala Technologies Ltd	Yes	64091 dtd. 02.05.20	M/s PES Engineers Pvt. Ltd.	15.8489	31.12.2022	10.08.2020		Work was suspended by NPCIL from March 2021 to Aug 2022 due to Corona COVID-19 and non availability of new hair pin HX.	-
2	PT-A2390R	En-mass Feeder Replacement (EMFR) activity of RAPS#3.	Public Tender	22.08.2022	Two Part system	29.09.2022	(03) Three Nos.	(01) M/s WELTECH ENGINEERS (02) M/s POWER TECH MECH PRIVATE LIMITED	(01) M/s P E S Engineers Pvt. Ltd.	Yes	---	M/s WELTECH ENGINEERS	10.393275	---	02/01/2023	77.51%	-	-
3	PT-A2384R	En-mass Coolant channel replacement of RAPS-3	Public Tender	22.08.2022	Two Part system	29.09.2022	(01) One Nos.	(01) M/s Avasarala Technologies Limited	NA	Yes	W.O No. 64359 dtd. 25.11.2022	M/s Avasarala Technologies Limited	27.2680122	---	---	89.73 % executed and bill paid.	-	-

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : RR SITE - RAPP-7&8																			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
Sr No.	Tender No.	Item/ nature of work	3	Date of publication of NIT	Type of Bidding (Single/ Two Bid System)	Last date of receipt of tender	No. of tender recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of start of work	Actual date of completion	Reasons for delay If any	Remarks	
1	PT-B2059R	Supply of structural steel (CS & SS), Cleaning, Fabrication, Erection, Examination & Testing of miscellaneous piping & supports, including erection of equipments, installation of anchor fasteners & manpower assistance for miscellaneous works at RAPP-7&8.	Public Tender	06.07.20	Two Bid system	18.09.20	02 (Two)	(01) M/s DIPESH ENGINEERING WORKS	(01) M/s HINDUSTAN CONSTRUCTION CORPORATION	Yes	W.O. 78170 Dt. 20.03.2021	M/s DIPESH ENGINEERING WORKS	14.019	09.04.2024	09.04.2021			"Net Payment made till 31.05.2024 is = ₹ 183,530,622. Gross Work Done value till 31.05.2024 is= ₹ 188917241.38. Work Completion %on Net payment value= 77.73 % for revised WO Value. Work Completion % on Gross payment value= 80.02%. Progress has been updated wrt Additional quantity of value ₹ 9,58,91,770 along with ₹ 14,01,98,616 Original WO Value. A total revised WO Value is ₹ 23,60,90,386."	
2	RAPP-7&8/Civil/PT-03	Construction of Main Plant Civil work –Package-I	Two Part Public Tender	17.12.2009	TWO BID	3.03.2010	10	6 (SIX) (1) M/s HCC Ltd. (2) M/s L&T (3) M/s Gammon India Ltd. (4)M/s Simplex (5) M/s Punj Lloyd & NCC JV (6) M/s Shapoorji & Palonji	04(FOUR) (1)M/s DSC Ltd. & BLK JV (2) M/s SEW Infra Structure & Navuyuga JV (3) M/s Patel Engg. (4) M/s KCT /VRCL/KMB Jv	Yes	LOI No. RAPP-7&8/Civil/10000/20000/10/s/17 dated 24-05-2010 and WO No. 78003 Dated 10/06/2010	M/s HCC Ltd. Mumbai	887.91	23.07.2014	24.05.2010		Approx. ₹1041.20 Crores (Include Extra Item 26.45 Crores)		
3	NPC/RRS/78/2019PT-B2009	Construction of Permanent Warehouse RAPP-7&8	Two part public tender	15-10-2019	Two part tender	30-10-2019	6	1) M/s Madhusudan Engineering company 2) M/s Dhenjel Enterprises 3) M/s Kardam Const. Pvt.Ltd 4) M/s RSB Project Ltd.	1) M/s Singhal Enterprises. 2) M/s Bluechip Technologies	Yes	W.O.No.: 78152 Dated 06/08/2020	M/s Madhusudan Engineering company	11.91	05-02-2022	06-08-2020		₹14.4 Crores Approx.		
4	NPC/RRS/78/2019/P-T-B 1927	Handling, Installation, Alignment, welding & Inspection of Reactor System equipments / components including initial fuel loading and associated activities at RAPP#7&8.	PUBLIC TENDER	12.02.2019	TWO BID SYSTEM	19.03.2019	01 (ONE)	M/s Godrej & Boyce Mfg. Co. Ltd. Mumbai	NILL	YES (L1)	W.O NO.-78136, DT-14/05/2019	M/s GODREJ & BOYCE MFG. CO.LTD, MUMBAI	15.97	W.O. COMPLETION DATE: 04/03/2022 (Extended upto 04.03.2023)	05-06-2019		14,90,31,211.00 (93.32%) (up to 31.05.2024)		
5	PT-B 2237R1	Execution of balance work related to construction, manufacture, supply, erection, commissioning activities of four (04) numbers Induced Draught Cooling Towers including allied works for Rajasthan Atomic Power Project- Units 7&8.	Public Tender	29.07.21	Two Part system	27.08.2021 ext. 02.09.2021	03 (Three)	1. M/s. M H Khansuniya 2. M/s LNA INFRAPROJECTS PRIVATE LIMITED 3. M/s. BGR Energy systems Ltd.	Nil	Yes	W.O. No 78188 dated: 05/01/2022	M/s M H Khansuniya	82.8706771	30.06.2023	05.01.2022		₹ 76 Crores approx.		
6	PT-A2189	Construction of On-Site Emergency Support Centre At Rawatbhata Rajasthan Site.	Public Tender	24.11.2020	Two Bid system	31.12.20 Ext. 05.01.21 (As per corrigendum-1)	01 (One)	M/s LNA INFRAPROJECTS PRIVATE LIMITED	Nil	Yes	W. O. 64280 dtd. 17.12.21	M/s LNA INFRAPROJECTS PRIVATE LIMITED	26.65	29.12.2023	30.12.2021		₹ 3.2 Crores		
7	NDCT NPC/RRS/78/2021/P-T-B2314	Balance work of Natural draught cooling tower and cooling water pump house package for RAPP-7&8 including allied works	Two part Public Tender	30.11.2021	Two Part Tender	11.04.2022	2	1) M/s L&T 2) M/s PCTL	M/s PCTL	Yes	LOI issued on 27/07/22	M/s L&T	1296	17/08/2025	18/8/2022		₹ 810 Crores Approx.		
8	PT-B 2406	Supply, delivery, preparation, fixing/erection, inspection and guarantee of thermal insulation for Main plant HVAC ducting, common services piping and equipment as per Technical Specification for RRS-7&8.	Public Tender	26.07.2022	Two Bid system	02.09.2022	(01) One Nos.	(01) Nos. M/s Adarsh Insulations	NIL	Yes	W. O. No. 78203 dtd. 22/12/2022	M/s Adarsh Insulations	8.9957476		02/01/2023		421.36 Lakhs		
9	PT-2366	Construction of Cross drainage works including Bridge, Culverts, Walkway, Tunnels & Trenches, Roads, plant & sewerage drain etc. and other miscellaneous works of NDCT & CWPB Package for RAPP-7&8.	Public Tender	22.03.2022	Two Part system	21.04.2022	(04) Four Nos.	1. M/s M H Khanusiya	1. M/s Technical Construction Co. 2. M/s SK TOTLA INFRA CONSTRUCTION PVT LTD 3. M/s MADHUSUDAN ENGG COMPANY	Yes	78212 dtd. 21.04.2023	M/s M H Khanusiya	19.420559		03.03.2023		₹ 2.5 cr		
10	LT-2543	Supply of structural material, Fabrication, Erection, Welding, Examination & Testing of miscellaneous piping and supports works at RAPP-7&8.	Limited Tender	28.03.23	Single Bid system	45048	(04) Four	Limited Tender	1. Ultra Tech Engineers. 2. Weltech Engineers. 3. Power tech mech Pvt. Ltd. 4. Spectron Engineers Private Limited	1. Ultra Tech Engineers.	78224 dtd. 29.07.2023	1. Ultra Tech Engineers.	11.705718	24 months	15th day from date of issue of LOI.		40%		
11	PT-B2338R	Design, Supply, construction, erection, testing and Commissioning of five nos. of Sewage treatment plants based on moving bed biological reactor (MBBR) technology for colonies of NPCIL, RR site at Rawatbhata (Raj).	Public Tender	05.04.2022	Two Part system	21.04.2022	02 (Two) nos.	1. M/s Ecosystem Resource Management Pvt.Ltd	1. M/s Malvika Technical services		64422 dtd. 15.04.2023	M/s Ecosystem Resource Management Pvt.Ltd	20.2638	30.04.2025			15%		
12	PT-B 2546	Installation of Balance Reactor components/equipments and its associated system of RAPP-8.	Public Tender	28.03.2023	Two Bid system	45070	01 (One) Nos.	M/s MGR Fabricators Pvt. Ltd.	NIL	Yes		M/s MGR Fabricators Private Limited	14.77				1,87,56,149 (12.70%) (up to 31.05.2024)		
13	PT-B2478	Construction of cement concrete Internal & Link roads with drainage facility in the neighborhood villages of RR Site.	Public Tender	05.01.2023	Two Bid system	03.02.2023	(04) Four Nos.	1.M/s M H Khanusiya 2.M/s Ankita Construction	1.M/s Backbone Construction Pvt Ltd 2.M/s BLUECHIP TECHNOLOGIES	Yes	WO No. 64506 Dt. 11.12.2023	M/s Ankita Construction	15.61				0/-	Non Mobilization of Material and Manpower by contractor	

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : NAPS-1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	NAPS/CTC/CVL/2022 /PT/976	Construction of Cement Concrete Road From Silhari Mod to Ratanpur Under corporate Social Responsibility of Narora Atomic Power Station	Public Two Part -Tender	18-08-2022	Two Bid system	Tender submission and part-1 opening date is revised with is 30-09-2022 and Tender Part-1 Opening on 10-10-2022 through ammenment	Four ( 04 ) Bids	All four parties are QUALIFIED. 1-Ms OMVIR SINGH 2-M/s Khanusiya 3- M/s N.R.Construction 4- M/sTechnical Construction Company	No Party is disqualified	LOI has been issued to L1 Bidder M/s Omvir Singh with commencement date 21 days after issue of LOI	WOS-7990' date 12/01/2023	M/s Omvir Singh	Rs.2091,95,516.00	24 months	12/01/2023	Under progress	-	-

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : MAPS-1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	MAPS/CTC/CSM/PU BLIC/ET473/2019	Construction of On-Site Emergency Support Centre at Kalpakkam Site.	Public Tender	23-04-2019	Two Bid system	31-05-2019	4	(1)M/s Sekar Constructions, (2)M/s Som Projects Pvt. Ltd., (3)M/s Geo Foundations and Structures Pvt. Ltd.,	Shri A.Kulandai Raj	YES	12461 & 15.02.2021	M/s Sekar Constructions	50.35	Two years	12.03.2021	Physical progress of work is 47.0% & Financial progress is 44.29%	-	-

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAKRAPAR GUJARAT SITE - KAPS-1&2																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	KAPS/CTC/COMMON /EMG/2022/ET/1334	Construction of 1 No. "F" Type Bungalow and 58 Nos. "D Special" Type Apartments including providing comprehensive design consultancy only for "D Special" for Kakrapar Gujarat Site Township	Public Tender	16-01-2023	Two Bid system	13-02-2023	3	1. M/s M H Khanusiya	1. M/s R N Dobariya 2. M/s Shripad Conchem Pvt. Ltd	Yes	KAPS/CTC/COMMON/EMG/CAP/2 023/WO/90244	M/s M H Khanusiya	14.2	30/09/2025	---	Work is in progress. F type work: External plastering completed, Wiring work is going on, Water supply and Draining piping work is in progress. Compound wall Masonary work is in Progress.Servant quarter and garrage plastering work is in progress. D special work: Excavation is in progress, Footing Concreting and Column up to Plint beam is in Progress.	-	-

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAKRAPAR GUJARAT SITE - KAPP-3&4																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
NIL																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAIGA SITE - KGS-1 to 4																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	NPCIL/KGS/CTC/E& US(CIVIL-TS)/2018-19/ET/1125	Construction of Executive Apartment tower block (basement+Stilt+10 storied) comprising of 60 flats including all associated services at Kaiga Township	Public Tender	21.02.2019 to 28.02.2019	Two bid system	06.03.2019 (Corrigendum-II)	Two (02) numbers	1. M/s COSTAL CONSTRUCTIONS, Mangalore 2. M/s DESAI INFRASTRUCTURE PVT LTD, Navsari, Gujarat	NIL	YES	101923 dt 25.10.19	1. M/s COSTAL CONSTRUCTIONS, Mangalore	16.69	31.10.2021	01.11.2019 15.02.2023 (extr.)	Work is in Progress 62% work completed.	Delay in handling over of site	Work is in Progress
2	NPCIL/KGS/CTC/E& US(CIVIL-TS)/2019-20/ET/1197	Conversion of 156 Nos. Type 'B' Quarters to 156 Nos. Type 'C' Quarters at Kaiga Township	Public Tender	03.05.2019 to 16.05.2019	Two bid System	16.07.2019	Three (03) Numbers	1. M/s New Homes Infrastructure, Vashi, Mumbai 2. M/s P.C.Snehal construction Pvt Ltd., Ahmedabad	1 (One) M/s Coastal Construction, Mangalore	YES	101944 Dt. 17.02.2020	M/s New Homes Infrastructure, Vashi, Mumbai	25.50	18.01.2021	19.01.2020 30.04.2022 (extr.)	Work is in Progress .92% work completed.	Delay in handling over of site	Work is in Progress
3	NPCIL/KGS/CTC/E& US(CIVIL-INFRA/2019-20/ET/1328	Construction of On-site Emergency Support Center (OESC) and allied works at Kaiga Site.	Public Tender	25.11.2019 to 09.12.2020	Two bid System	Corrigendum (30.12.2020)	Five(05) Numbers	1) Liya Infratech Pvt Ltd, 2) M.H.Khanusia, Gujarat. Mangalore. 3) M/s RNR Construction, bangalore. 4) M/s P.C.Snehal construction Pvt Ltd, Ahmedabad. 5) Rhetoric Technologies Pvt Ltd, Jaypur	Nil	YES	LOI No. NPCIL/KAIGA/CTC/LOI-1328/ 2020-21/ 104 LOI dated 31.12.2020	M/s Rhetoric Technologies Pvt Ltd, Jaypur Rajasthan	33.03	14.10.2023	-	Excavation in Hard rock under progress. 21% work completed (w.r.t contract value) .	i) Delay from AERB in giving permission for earthwork excavation. ii) Delay in issue of WO. iii)Slow rate of progress because of Hard rock*	Work is in Progress

4	NPCIL/KGS/CTC/EM U-3-4/2021-22/51300/WO/1611	Bay extension, intallation, commissioning of its auxiliaries and erection of 2X125 MVAR bus reactors at KGS 3&4	Public Tender	28.01.2022 to 08.02.2022	Two bid System	Corrigendum VII Submission on 22.10.2022	Two (02) numbers	1) M/s Siemens Ltd. 2) GE T&D India Ltd	Nil	YES	800374 Dtd. 14.06.2023	M/s Siemens Ltd. Seethakathi Business Centre, Chennai, Tamil Nadu	18.5	20.06.2025	21.06.2023	Work is in Progress -20% Work completed. 14 Nos 400 KV CTs received. Civil foundation for tower and bus reactor is under progress	-	Work is in Progress
5	NPCIL/KGS/CTC/FH S-1&2/2022-23/ET/1787	Transportation of Special Material in Shielded Flask from KGS-1&2, Kaiga to SFSF, Kalpakkam and back to KGS 1&2 by road	Public Tender	25.04.2023 to 08.05.2023 31.05.2023 to 21.06.2023 (CORRIGENDUM-I)	Two bid System	Corrigendum I Submission on 21.06.2023	Four (04) numbers	M/s CJ Darcl Logistics Ltd.	1) NTC logistics India Pvt. Ltd 2) M/s Balmer lawrie & Co. Ltd 3) M/s MFC Transport Pvt. Ltd	YES	303348 Dtd. 07.12.2023	M/s CJ Darcl Logistics Ltd., 19, tilak bazar hisar, Haryana	12.77 Excl GST	26.12.2024	27.12.2023	Work is in Progress - 50% Work completed	-	Work is in Progress

**NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KAIGA SITE - KAIGA-5&6**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks
1	NPCIL/KGS/CTC/CIVIL-5&6/2022/WO/1498	Main Plant Civil Works for Kaiga-5&6 (Package-I) Earthwork, Dewatering, Confirmatory sub-soil investigations, Consolidation grouting & PCC (Mud mat) for main plant buildings, Kaiga 5&6	Public Tender	02.02.2021 to 06.02.2021	Two bid System	Corrigendum II Submission on 23.02.2021	Forteen(14) Numbers	1) M/s Bekem - Avantika-Siri (JV) (M/S Bekem Infra Project Pvt. Ltd- Lead partner) 2) M/s. SRRCIPL - SIPIL (JV) 3) M/s. ITD cementation India Ltd. 4) Bridge and roof co. India Ltd.	1) M/s. PC Snehal Construction Pvt. Ltd. 2) M/s. KEC Internation limited 3) M/s SRR Projects Pvt. Limited 4) M/s MHK AT PLT (JV) 5) M/S Surya cons. Pvt. Ltd 6) M/S. Suroj Buildoon Pvt 7) M/s. RMN infrastructures limited 8) M/s. Gannon Dunkerly and Co. Ltd. 9) M/S LAN - YCC-ACG (JV) 10) M/s Tarmat- Sonai (JV)	YES	NPCIL/KGS/CTC/CIVIL-5&6/2022/WO/1498 dated. 22.04.2022	M/s Bekem Infra Project Pvt. Ltd, - Lead Partner Hyderabad, Telangana	127.08	21.10.2023	22.04.2022	Work is in Progress - 35% Work completed	-	(Ext. 30.06.2024)

**NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : JAITAPUR NUCLEAR POWER PROJECT**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	Remarks

NIL

**NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KUDANKULAM SITE - KKNPP-1&2**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks

NIL

**NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : KUDANKULAM SITE - KKNPP-3 to 6**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	NPCIL / KK3&4 / CONST / CIVIL / PT / 2016 / 18	Construction of Hydro- technical structure for Phase-2 of KKNPP	Public Tender	23.04.2016	Two	26.09.2016	4	2 Nos. 1. M/s Larsen and Toubro 2. M/s Alcons Infrastructure pvt ltd.	2 Nos. 1. M/s Hindustan construction company Ltd. 2. M/s Reliance infra ltd.	Yes	Work order No. : 200819 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 567 Dt : 03.03.17)	M/s Larsen & Toubro Ltd	2197.00	30.04.2023	17.03.2017	Financial progress up to last month - 74.15%	---	-
2	NPCIL / KK-3&4 / CONST / CIVIL / PT / 2016 / 33	Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building & other Safety related Structures of KKNPP 3&4	Public Tender	10.05.2016	Two	21.09.2016	7	4 Nos. 1. M/s Larsen & Toubro Ltd 2. M/s Reliance Infrastructure Limited 3. M/s Simplex Infrastructure Limited 4. M/s TATA Projects Limited	3 Nos. (i) M/s Hindustan Construction Company Ltd (ii) M/s Shapoorji Pallonji & Co Pvt Limited (iii) M/s Nagarjuna Construction Co Ltd	Yes	Work Order No. : 200820 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 568 Dt : 03.03.17)	M/s Larsen & Toubro Ltd	1593.87	30.06.2022	31.03.2017	Financial progress up to last month - 84.5%	---	-

3	NPCIL/KK-3&4/CONST/MECH/PT/2018/56	Erection work of Turbine, Generator, Condenser and Secondary Cycle & Sea water System equipments and piping including painting, insulation, anti-corrosive coating and structural steel works in Turbine Buildings and Sea water structures of KKNPP 3&4.	Public Tender	14.06.2018	Two	25-06-2018 & 29-08-2018	3	02 Nos 1. Bharat Heavy Electricals Limited 2. Reliance Infrastructure Limited	1 No M/s. Tata Project Limited	Yes	WO no: 400442	M/s. BHEL	440.91	27.11.2023	28.06.2019	Financial progress up to last month - 30.84%	---	-
4	NPCIL/KK-3&4/CONST/MECH/PT/2018/60	Handling, transportation, pre-fabrication, assembly, welding, erection, inspection & testing of piping and erection of associated equipment along with accessories, structures, insulation for nuclear and nuclear auxiliary systems in Reactor, Reactor auxiliary buildings, solid radioactive waste reprocessing and storage building and new fuel storage building of KKNPP Unit-3&4	Public Tender	30.06.2018	TWO	11.07.2018	2	02 Nos 1. Bharat Heavy Electricals Limited 2. M/s. Tata Project Limited	-	Yes	WO no: 400444	M/s. BHEL	486.62	24.02.2024	25.08.2019	Financial progress up to last month - 26.23%	---	-
5	NPCIL/KK-3&4/CONST/CIVIL-INFRA/PT/2018/150	Construction of 360 Nos. (D-type 240 Nos., D-special-80 Nos. and E-type-40 Nos.) of residential quarters (9 blocks of G+10 floors) at Anuvijay Township	Public Tender	12.02.2019	Two	20.02.2019	4	04 Nos 1. M/s. SOM & VCL(JV) 2. M/s. Renaatus Projects Private Limited 3. M/s. Silpa Projects and Infrastructure (I) Pvt.Ltd 4. M/s. URC Construction Private Limited	NIL	Yes	WO no: 200920	M/s. SOM VCL (JV)	137.60	05-09-2022	06-03-2020	Financial progress up to last month - 97.80%	-	-
6	NPCIL/KK-3&4/CONST/MECH/PT/2019/44	Erection of Ventilation & Air conditioning, Chilled water & Fire fighting systems equipment, piping issued as free issue material, including supply, fabrication & erection of ventilation ducting, support structures for equipment, duct & piping; surface preparation, supply & application of anticorrosive painting, hot & cold insulation of ducting & piping of main plant buildings of KKNPP-3&4 (VACF- Erection Package)	Public tender	31-05-2019	Two	27-07-2019	1	M/s PES Engineers Pvt. Ltd	nil	Yes	WO: 400453 dt. 30.11.2021	M/s PES Engineers Pvt. Ltd	241.29	11-10-2025	12-10-2021	Financial progress up to last month - 13.85%	-	-
7	NPCIL/KK-3&4/CONST/PMS/PT/2020/90	Erection All Risk Policy of KKNPP units 3&4	Public tender	08-09-2021	Two	02-11-2021	6	1. M/s. The New India Assurance Company Limited, Nagercoil. 2. M/s. ICICI Lombard GIC Limited, Mumbai. 3. M/s. Reliance General Insurance Company Limited, Bangalore. 4. M/s. The Oriental Insurance Company Limited, Mumbai.	1. M/s. National Insurance Company Limited., Tuticorin 2. M/s. Bajaj Allianz General Insurance Company Limited, Mumbai	Yes	WO: 700099 dtd: 23.07.2022	M/s. The New India Assurance Company Limited, Nagercoil.	17717,70,000.00	25/07/2026	26/07/2022	Financial progress up to last month - 52.50%	-	-
8	GEMC-511687789904936	Hiring of heavy duty crawler crane for KKNPP	Public tender	19-01-2022	Two	23-02-2022	1	1.SANGHVI MOVERS LIMITED	1.SANGHVI MOVERS LIMITED	Yes	GEMC-511687789904936	1.SANGHVI MOVERS LIMITED	1589,96,001.00	04-07-2023	05-10-2022	Financial progress up to last month - 100.0%	-	-
9	NPCIL/KK-3&4/CONST/CIVIL/PT/2023/24	supply and application of protective coating and antifouling coating for hydro technical structures (HTS) in contact with sea water for KKNPP3-	Public tender	30-03-2023	Two	25-05-2023	3	2 no. of bidders, 1. M/s.Ocean Life Spaces India Pvt. Ltd, Chennai 2. M/s.HG India (Consortium), Nagpur	One Bidder, M/s. SOM VCL JV, Gurageon	Yes	LOI no: NPCIL/KKNPP/CTC/2024/S/103 dtd: 25/01/2024 (WO no-201022)	M/s.Ocean Life Spaces India Pvt. Ltd, Chennai	17600,00,001.00	31-08-2024	02-01-2024	Financial progress up to last month - 8.14%	-	-
10	NPCIL/KK-5&6/CONST/CIVIL/PT/2020/49	Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building and other Safety Related Structures of KK-5&6	E-Tender	16.06.2020	Two Bid	23.09.2020	3	2 (Two) 1. M/s. Larsen & Toubro, Chennai 2. M/s. TATA Projects Ltd., Secunderabad	1 (One) M/s. AFCONS Infrastructures Limited, Mumbai	Yes	LOI : NPCIL/KKNPP/CTC/2021/S/338 Dt : 11.02.2021 WO : 200947 Dt : 20.04.2021	M/s. Larsen & Toubro, Chennai	2304.89	64 months (24.06.2026)	25.02.2021	Financial progress up to last month - 21.50 %	NIL	Work in progress.
11	NPCIL-HQ / CTC / KKNPP 3&4 / CONST / CIVIL / Nomination / 2021 / 01	Construction of Spent Fuel Storage Facility (SFSF) for Kundankulam Unit-3&4	Manual mode (Nomination)	NA	Single part	NA	1	NA	NA	NA	LOI : NPCIL / ED(P-LWR) / 2021 / M / 71 Dt : 27.08.2021	M/s. Larsen & Toubro Limited, Chennai	241.38	36 months (08.09.2024)	09-09-2021	Financial progress up to last Month - 44.25 %	NIL	Work in progress.

12	NPCIL/KK-5&6/CONST/MECH/PT/2021/130	Inland Transportation (by road/ barge) and Warehouse Management for KKNPP-5&6	Public Tender (E-Tender)	11.11.2021	Two part	27.11.2021	6	Bidder-1/6: M/s. CJ DARCL CONSORTIUM (i) M/s. CJ DARCL Logistics Limited (Leader of consortium), (ii) M/s. Nabros Transport Private Limited (Consortium Partner). Bidder-2/6: EXGGB Consortium. (i) M/s. Express Global Logistics Private Limited (Leader of consortium); (ii) M/s. Bertling Logistics India Private Limited (Consortium Partner); (iii) M/s. Globe Forwarding Agencies Private Limited (Consortium Partner). Bidder-4/6: PRISMURBY Consortium. (i) M/s. Prism Logistics Private Limited (Leader of consortium); (ii) M/s. Ruby Infralogistics Private Limited (Consortium Partner). Bidder-5/6: M/s. Total ABC consortium. (i) M/s. ABC India Limited (Leader of consortium); (ii) M/s. Total Movements Private Limited (Consortium Partner); (iii) M/s. JH Parabia Transport Private Limited (Consortium Partner). Bidder-6/6: DB Consortium. (i) M/s. Deugro Projects (India) Private Limited (Leader of consortium); (ii) M/s. Boxco Logistics India Private Limited (Consortium Partner).	Bidder-3/6: M/s. Ardeshir B. Cursetjee & Sons Limited	Yes	LOI No. NPCIL/KKNPP/CTC/2022/S/1360 01.06.2022 W/O:400456 Date: 16-08-2022	M/s. CJ DARCL CONSORTIUM. (i) M/s. CJ DARCL Logistics Limited (Leader of consortium), (ii) M/s. Nabros Transport Private Limited (Consortium Partner).	51.054	13.06.2026	14.06.2022	Financial progress up to last month - 31.26 %	NIL	Work in progress.
13	NPCIL/KK-5&6/CONST/MECH/PT/2022/172	Hiring of Heavy duty crawler crane for KKNPP-5	Public Tender (E-Tender)	13.01.2023	Two part	03.02.2023	2	Bidder-1/2: M/s. Sanghvi Movers Limited, Bidder-2/2: M/s. Sarens Heavy Lift India Private Limited	-	Yes	Contract No.: GEMC-511687740867534 dated 17/04/2023	M/s. Sanghvi Movers Limited	11.10085	01.04.2024	02.05.2023	Financial progress up to last month - 73.51 %	NIL	Work in progress.

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KOVVADA NUCLEAR POWER PROJECT**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Str.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
NIL																		

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **MBRAPP NUCLEAR POWER PROJECT**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Str.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks
1	NPCIL/HQ/CTC/MBRAPP/CSR/SCHOOL BUILDING/2022/573	Construction of school buildings near plant site under CSR	Public e-Tender	26.08.2022	Two bid system.	22.09.2022	5	5 (M/s Jai baba, M/s M H Khanusia, M/s Larc Associates Pvt Ltd, M/s R.N.Dobariya, M/s KEECO )	0	Yes	NPCIL/HQ/CTC/MBRAPP/CSR/SCHOOL BUILDING/2022/573/W.O./101182 DATED: 12.04.2023	M/s M H Khanusia	12.61 Cr	23-09-2024	24.03.2023	97.07%	NA	1. Nutan school -(Total 3 phases G+1 building) Phase-I: PB, Grade Slab, Column, GF Slab, FF Slab, Brick work , outer plaster, inner plaster and waterproof work completed. Electrical work under progress. Phase-II : PB, Grade slab, Column, GF slab, FF slab, brick work , outer plaster work and inner plaster completed. Electrical and waterproof work under progress. Phase-III: PB, Grade Slab,Column, GF slab, FF Slab , brick work, Outer plaster and inner plaster work completed. Electrical work under progress. 2. Danpur school - (Total 3 phases) Phase-I: PB, Grade Slab, Column,GF slab , Brick work and outer plaster completed. Electrical work under progress. Phase-II: PB, Grade Slab,Column, GF slab , Brick work completed. Electrical work and outer plaster under progress. Phase-III: PB, Grade Slab,Column, GF slab and Brick work completed. Electrical work under progress.

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **GORAKHPUR HARYANA ANU VIDYUT PARIYOJANA**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
Str.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks	
1	NPCIL/GHAVP/CTC/2018/PT-85	Construction for Main Plant Buildings and Structures and other associated works (Civil Package-II) of Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 at Village: Gorakhpur, Distt. Fatehabad, Haryana.	Public e-Tender	15-06-2018	Two bid system.	23-08-2018	5	01) M/s. Tata Projects Ltd.	04) M/s. BHEL, M/s. Simplex Infra. Ltd., M/s. L&T, M/s. Reliance Infra. Ltd.	Yes	GHAVP-1&2/Civil/WO-78, Dtd: 15/02/2019	M/s. Tata Projects Ltd.	2208.85 Cr.	16/02/2025	17/03/2019		Physical progress up to last month - 27 % & Financial progress up to last month - 26.47 %.	NA	Ongoing Work

2	NPCIL/GHAVP/CTC/2 019/PT-109	Construction of 284 Nos. Multistorey Residential units and 2 Nos. of Residential Bungalows of different categories along with property wall at GHAVP township, Agroha, Distt- Hisar, Haryana.	Public e-Tender	27-07-2019	Two bid system.	05-09-2019	8	05) M/s. Consort Builders Pvt. Ltd., M/s. Surya Contractors Pvt. Ltd., M/s. Saraogi Builders Limited, M/s. Varindera Constructions Limited, M/s. RDS Project Limited	03) M/s. A S Enterprises – SIB JV, M/s. Kamladitya Construction Private Limited, M/s. Sivansh Infrastructure Development Private Limited	Yes	GHAVP-182/Civil/WO-93, Dtd:06/02/2020	M/s. Surya contractors Pvt. Ltd.	117.46 Cr.	09-04-2021	03-05-2020	Actual Completion Date : 15-Feb-2024 & Financial progress up to last month - 98.13 %.	Delay analysis not done	Completed work. Final bill under process.
3	NPCIL/GHAVP/CTC/2 019/PT-113	Construction of Township Office, Guard House, Gate, Convenience Shopping, Water Treatment Plant, Sewage Treatment Plant, Electrical Substation along with Township External Area Development Works including roads, sewage system, water supply system, storm water drainage system and other allied works at GHAVP township, Agroha, Distt- Hisar, Haryana.	Public e-Tender	14-10-2019	Two bid system.	02-12-2019	7	05) M/s. SPG Infra projects Private Limited, M/s. K S M Bashir Mohammad and Sons, M/s. Kamladitya Construction Private Limited, M/s. Som Projects Private Limited., M/s. RSB Projects Limited.	02) M/s. Survi Projects Pvt. Ltd., M/s. Him Shikhar Construction Pvt. Ltd.	Yes	GHAVP-182/Civil/0107, Dtd: 19/12/2020	M/s. SPG Infraprojects Private Limited	64.88 Cr.	17/04/2022	18/01/2021	Actual Completion Date : 15-Feb-2024 & Financial progress up to last month - 103%.	Delay analysis not done	Completed work. Final bill under process.
4	NPCIL/GHAVP/CTC/2 020/PT-127	Design, Manufacture, Construction, Supply, Erection, Commissioning & Testing of four numbers Induced Draught Cooling Towers and allied works for Gorakhpur Haryana Anu Vidyut Pariyojana, Units 1&2, Distt. Fatehabad, Haryana.	Public e-Tender	01-06-2020	Two bid system.	17-08-2019	1	01) M/s. Pahadpur Cooling Towers Pvt. Ltd.	NIL	Yes	21110211, Dtd: 10/01/2022	M/s. Paharpur Cooling Towers Pvt. Ltd.	168 Cr.	10-09-2025	04-10-2022	Physical progress up to last month - 3.45% Financial progress up to last month - 2.3%.	NA	Ongoing Work
5	NPCIL/GHAVP/CTC/2 021/PT-150	Construction of Guest House, Club House, School, Creche, Transport Office along with External Area Development Works at GHAVP township, Agroha, Distt – Hisar, Haryana.	Public e-Tender	27-08-2021	Two bid system.	30-09-2021	11	10) M/s. Anurag Enterprises, M/s. Surya Contractors Pvt. Ltd., M/s. SB Hospital & Healthcare Private Limited, M/s. RNR Constructions Pvt. Ltd., M/s. RMS Construction Pvt. Ltd., M/s. Bansal Infratech Synergis India Limited, M/s. Tinupati Sarjan Limited, M/s. Harcharan Dass Gupta, M/s. Him Shikhar Construction Pvt. Ltd., M/s. R K Tyagi Constructions Pvt. Ltd.	01) M/s. Ashok Kumar Garg Contractor	Yes	61210220, Dtd: 09/05/2022	M/s. R K Tyagi Constructions Pvt. Ltd.	39.18 Cr.	12-07-2023	06-08-2022	Physical progress up to last month - 87 % & Financial progress up to last month - 76 %.	NA	Ongoing Work
6	NPCIL/GHAVP/CTC/2 023/PT-196	Development of external area including development of lawns, gardens, sports grounds, roadside plantation and maintenance of same at NPCIL Anugrah Township, Agroha, Dist: Hisar (Haryana).	Public e-Tender	03-05-2023	Two bid system.	03-06-2023	8	04) M/s. Gauri Buildcon Pvt. Ltd., M/s. Sbtech Projects & Engineers Private Limited, M/s. VCC Landscapes Private Limited, M/s. Him Shikhar Construction Pvt. Ltd.	04) M/s. Jandu Construction India Pvt. Ltd., M/s. Agrisense Landscape, M/s. Haryana Menpower Services, M/s. Mehta Construction Company	Yes	61210263, Dtd: 03/11/2023	M/s. RBT Projects India Pvt. Ltd. (Amendment in the Company's name from M/s. SB Tech Projects and Engineers Pvt. Ltd. to M/s. RBT Projects India Pvt. Ltd.)	9.65 Cr.	16-11-2025	17-11-2023	Physical progress up to last month - 23 % & Financial progress up to last month - 5 %	NA	Value of Contract is excluding GST amount.
7	NA	Additional Geotechnical Investigations, Dewatering/ Ground Improvement Trials and its qualification for remedial actions (Phase-2 works) at GHAVP-182 site	Nomination	-	-	-	-	-	-	-	WO-21110275, Dtd: 02/03/2024	M/s Bauer	70.80 Cr.	01-03-2025	16-03-2024	Physical progress up to last month - 1.5 % & Financial progress up to last month - Nil	NA	Ongoing Work

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **CMPAPP NUCLEAR POWER PROJECT**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Sr.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (single/Two Bid System)	Last date of receipt of tender	No.of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs. In Crores)	Scheduled date of completion of Supplies / Services	Actual date of Start of work	Actual date of Completion	Reasons of delay if any.	Remarks

NIL