









29	CMM/OPS/58-60-9-3424	Supply of Analogue Transmitters for Severe Accident Parameter Monitoring System (SAPMS) at Six Stations of NPCIL.	Public Tender	16-07-2021	Two Part	27-08-2021	1	-1 -	Yes	CMM/OPS/58-60-9-3424/e-PO/52403	31-03-2022	Baldota Control And Equipments Pvt Ltd	147829936	01.05.2023	31.03.2022	In Progress	NA
30	CMM/MEQ/10-30-2-1171	Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to site and Guarantee of Safety Pump Motor Units (Shut Down Cooling Pump Motor Units) along with Mandatory spares, Special Tools, Support	Public Tender	31-12-2019	Two Part	07-07-2020	4	1)Kirlokar Brothers Limited, 2)WILO Mather and Platt Pumps Pvt. Ltd, -1 COMPRESSOR LIMITED, 3)Sulzer Pumps India Pvt. Ltd., -3	Yes	CMM/MEQ/10-30-2-1171/e-PO/52253	16-03-2022	Kirlokar Brothers Limited	172509085	GHAVP-1 : 15.09.2024, GHAVP-2 : 15.03.2025	16.03.2022	In Progress	NA
31	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited, -2	Yes	CMM/MEQ/72-70-2-1185/e-PO/51943	18-02-2022	Sterling and Wilson Limited	102898131	17.02.2024	18.02.2022	In Progress	NA
32	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited, -2	Yes	CMM/MEQ/72-70-2-1185/e-PO/51942	18-02-2022	Sterling and Wilson Limited	283241699	17.02.2024	18.02.2022	In Progress	NA
33	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited, -2	Yes	CMM/MEQ/73-70-2-1185/e-PO/51941	18-02-2022	Sterling and Wilson Limited	106701030	17.08.2023	18.02.2022	In Progress	NA
34	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited, -2	Yes	CMM/MEQ/73-70-2-1185/e-PO/51938	18-02-2022	Sterling and Wilson Limited	281724636	17.08.2023	18.02.2022	In Progress	NA
35	CMM/HMP/25-26-10-154	Design, Procurement of raw materials, manufacture, fabrication, assembly, inspection, testing and examination, performance testing, quality surveillance, packing, forwarding, shipment, safe delivery to site and guarantee of Air dampers with companion flanges & gaskets, erection accessories, mandatory & commissioning spares for Main Plant ventilation and Air Conditioning (A/C) systems of KKNPP 3&4 (GEM/GARPTS/11012021/YY55PFBZVSHH)	Public Tender	18-02-2021	Two Part	20-04-2021	3	1)SUDE ENGINEERING CORPORATION, 2)EFFICIENT ENVIROTECH PVT LTD, -1	-2 Yes	CMM/HMP/25-26-10-154/e-PO/51883	04-03-2022	SUDE ENGINEERING CORPORATION	179011956	04-03-2024	04-03-2022	In Progress	NA

36	CMM/OPS/00-00-9-3358	Design, Development, Preparation of design documents & analysis report, Procurement of raw material, Manufacture, Fabrication, Assembly, Inspection, Testing, Quality surveillance, Supply to KKNPP site, Installation and Commissioning and Training of Fuel Transfer Machine (FTM) for Away From Reactor (AFR) Spent Fuel Storage Facility at KKNPP-1&2. (GeM Availability Report and Past	Public Tender	14-12-2020	Two Part	22-02-2021	6	1)MTAR Technologies (P) Ltd, 2)Raghuvamsi machine tools , 3)Vividh Hi-Fab Pvt. Ltd., 4)Godrej & Boyce Mfg Co Ltd, 5)CORE Energy Systems Pvt. Ltd.,	1)Swach Air Filters, -1	Yes	CMM/OPS/00-00-9-3358 /e-PO/51273	31-01-2022	Vividh Hi-Fab Pvt. Ltd.	465734200	31.07.2024	31.01.2022	In Progress	NA
37	CMM/FTP/10-31-1-1210	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 (GHAVP-1&2), Haryana.	Public Tender	12-02-2020	Two Part	15-06-2020	5	1)Echaar Equipments Pvt. Ltd. , 2)Avasarala Technologies Limited, 3)SIDERFORGEROSSI INDIA PVT LTD, 4)MTAR Technologies (P) Ltd,	1)Hardcoats (India) Pvt. Ltd., -1	Yes	CMM/FTP/10-31-1-1210/e-PO/51256	27-01-2022	Echaar Equipments Pvt. Ltd.	81561954	27-01-2026	27-01-2022	In Progress	NA
38	CMM/FTP/10-31-1-1210	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 (GHAVP-1&2), Haryana.	Public Tender	12-02-2020	Two Part	15-06-2020	5	1)Echaar Equipments Pvt. Ltd. , 2)Avasarala Technologies Limited, 3)SIDERFORGEROSSI INDIA PVT LTD, 4)MTAR Technologies (P) Ltd,	1)Hardcoats (India) Pvt. Ltd., -1	Yes	CMM/FTP/10-31-1-1210/e-PO/51255	27-01-2022	MTAR Technologies (P) Ltd	81561954	27-01-2026	27-01-2022	In Progress	NA
39	CMM/FTP/10-31-1-1212	Manufacture, Inspection, Testing, Packing, Supply and Guarantee of Drive Mechanisms and Spares for Shut off Rod (SR), Control Rod (CR) and Adjuster Rod (AR) Systems for Ghorakhpur Haryana Anu Vidyut Pariyojana -1&2 (GHAVP-1&2).	Public Tender	20-08-2020	Two Part	01-12-2020	6	1)Unimech aerospace and Manufacturing Pvt Ltd, 2)Avasarala Technologies Limited, 3)MTAR Technologies (P) Ltd, 4)Godrej & Boyce Mfg Co Ltd,	1)Yantra Kaushalya Engineers Pvt Ltd, Ltd. , -2	Yes	CMM/FTP/10-31-1-1212/e-PO/51172	21-02-2022	Unimech aerospace and Manufacturing Pvt Ltd	279900720	20-02-2025	21-02-2022	In Progress	NA
40	CMM/FTP/10-36-1-1209	Procurement of Material, Manufacture, Inspection, Examination, Testing, Preservation, Tropical packaging, Safe Delivery of Passive Decay Heat Removal System - Condenser (PDHRS-CD) along with spares for GHAVP-1&2 Project, Haryana.	Public Tender	24-12-2019	Two Part	26-02-2020	3	1)Walchandnagar industries Ltd, 2)BHARAT HEAVY ELECTRICALS LIMITED,	1)kay bouvet engg pvt ltd, -1	Yes	CMM/FTP/10-36-1-1209/e-PO/50281	26-11-2021	Walchandnagar industries Ltd	246856000	26-11-2021	26-11-2024	In Progress	NA
41	CMM/FTP/25-22-1-1217	Documentation, Packing, Safe Delivery, Supply and Guarantee of Large Diameter Carbon Steel Passive Heat Removal System (PHRS) Air Duct complete with all accessories and Mandatory, Commissioning and Recommended Spares/Tools & Tackles for Kudankulam Nuclear Power Project-3&4 (KKNPP-3&4). GEM availability Report ID:	Public Tender	12-04-2021	Two Part	11-06-2021	4	1)Walchandnagar industries Ltd, 2)Volta Green Structures Private Limited,	1)JSAISIDHA SUGAR EQUIPMENTS AND ENGINERRING COMPANY PVT. LTD, 2)JSAISIDHA SUGAR EQUIPMENTS AND ENGINERRING COMPANY PVT LTD, -2	Yes	CMM/FTP/25-22-1-1217/e-PO/49860	17-11-2021	Volta Green Structures Private Limited	353768720	16-11-2023	17-11-2021	In Progress	NA
42	CMM/FTP/10-31-1-1208	Standpipe Thimble Package (Standpipe Thimble Assemblies and other equipment of Reactivity Devices) Preparation of Drawings, Procurement of raw Material, Fabrication of Pipes, Manholes with Gaskets & Fasteners & Mitres including Spider Stiffeners, Inspection, Testing, Painting, Documentation, Slippers for Transportation & Storage at Site, Packing, Forwarding, Transportation & Safe Delivery to Site and Guarantee of Carbon Steel Condenser Cooling Water Pipelines for KKNPP-5&6	Public Tender	06-12-2019	Two Part	12-03-2020	4	1)Yantra Kaushalya Engineers Pvt Ltd, 2)Godrej & Boyce Mfg Co Ltd, 3)Echaar Equipments Pvt. Ltd. , 4)MTAR Technologies (P) Ltd,	-4	Yes	CMM/FTP/10-31-1-1208/e-PO/49825	15-11-2021	Echaar Equipments Pvt. Ltd.	179006000	GHAVP_1 - 14/11/2024 , GHAVP-2 - 14/05/2025	15-11-2021	In Progress	NA
43	CMM/HMP/91-55-10-144	Material, Fabrication of Pipes, Manholes with Gaskets & Fasteners & Mitres including Spider Stiffeners, Inspection, Testing, Painting, Documentation, Slippers for Transportation & Storage at Site, Packing, Forwarding, Transportation & Safe Delivery to Site and Guarantee of Carbon Steel Condenser Cooling Water Pipelines for KKNPP-5&6	Public Tender	05-04-2021	Two Part	20-05-2021	4	1)GUJARATINFRA PIPES PVT.LTD., 2)Ratnamani Metals & Tubes Ltd,	1)VRL AUTOMATION ENGINEERING AND PROJECTS PVT LTD, 2)JSAISIDHA SUGAR EQUIPMENTS AND ENGINERRING COMPANY PVT LTD, -2	Yes	CMM/HMP/91-55-10-144/e-PO/49216	08-10-2021	GUJARATINFRA PIPES PVT.LTD.	535151830	08-04-2024	08-10-2021	In Progress	NA
44	CMM/FTP/10-31-1-1201	Inspection, Assembly, Shop Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-1&2	Public Tender	11-07-2019	Two Part	21-08-2019	3	1)Avasarala Technologies Limited, 2)MTAR Technologies (P) Ltd,	1)Yantra Kaushalya Engineers Pvt Ltd, -1	Yes	CMM/FTP/10-31-1-1201/e-PO/49170	10-09-2021	Avasarala Technologies Limited	174369308	21-09-2025	22-09-2021	In Progress	NA
45	CMM/EIC/25-00-3-3450	Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project	Single Tender	19-07-2019	Two Part	06-11-2019	1	1)ELECTRONICS CORPORATION OF INDIA LIMITED,	-1	Yes	CMM/EIC/25-00-3-3450/e-PO/48910	08-09-2021	ELECTRONICS CORPORATION OF INDIA LIMITED	143504984.9	08-11-2024	08-09-2021	IN PROGRESS	NA

46	CMM/EIC/25-00-3-3450	Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project	Single Tender	19-07-2019	Two Part	06-11-2019	1	1)ELECTRONICS CORPORATION OF INDIA LIMITED,	-1	Yes	CMM/EIC/25-00-3-3450/e-PO/48909	08-09-2021	ELECTRONICS CORPORATION OF INDIA LIMITED	458995768.7	08-11-2024	08-09-2021	IN PROGRESS	NA
47	CMM/ETM/00/40/11/0005	Turbine Island Package for Kaiga-5&6 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments,	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48908	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9360035333	30-08-2021	NA+Q163:5178	In Progress	NA
48	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for Kaiga-5&6	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48907	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	26417477292	30-08-2021	NA	In Progress	NA
49	CMM/ETM/00/40/11/0005	Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments,	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48752	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9360035333	30-08-2021	NA	In Progress	NA
50	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for GHAVP-3&4	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48751	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	26417477292	30-08-2021	NA	In Progress	NA
51	CMM/MEQ/10-50-21178	Loading / Unloading, Storage cum Insurance, Handling, Erection, Civil works, Testing & Commissioning at site, Handing over and Guarantee of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178	Public Tender	11-12-2020	Two Part	08-02-2021	3	1)Larsen & Toubro Limited 2)Bharat Heavy Electricals Limited 3)BGR Energy Systems Limited	-3	Yes	48614	06-09-2021	Larsen & Toubro Limited	1053197031	GHAVP-1 : 05.03.2026, GHAVP-2 : 05.09.2026	06.09.2021	IN PROGRESS	NA
52	CMM/MEQ/10-50-21178	Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178	Public Tender	11-12-2020	Two Part	08-02-2021	3	1)Larsen & Toubro Limited 2)Bharat Heavy Electricals Limited 3)BGR Energy Systems Limited	-3	Yes	48613	06-09-2021	Larsen & Toubro Limited	5650891150	GHAVP-1 : 05.03.2026, GHAVP-2 : 05.09.2026	06.09.2021	IN PROGRESS	NA
53	CMM/ETM/00/40/11/0005	Turbine Island Package for GHAVP-1&2 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48604	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9360035333	30-08-2021	NA	IN PROGRESS	NA
54	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Inspection & Testing at works, Packing & Forwarding and Safe Delivery to Project Site and Guarantee of Turbine Island Package (Complete scope including Special Tools & Tackles and start-up & Commissioning Spares and Mandatory Spares for GHAVP-1&2 and Insurance	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48571	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	27082101645	30-08-2021	29-11-2026	IN PROGRESS	NA

55	CMM/HMP/25-26-10-146	Design, Procurement, Manufacture, Inspection, Testing, Supply of Valves for Fire fighting system and water supply, sewerage & auxiliaries system for KKNPP-3&4	Public Tender	12-12-2019	Two Part	18-02-2020	2	1)L&T Valves Limited, 2)Forbes Marshall Pvt Ltd.,	-2	Yes	CMM/HMP/25-26-10-146/e-PO/48120	26-07-2021	L&T Valves Limited	130607514.1	26-01-2023	26-07-2021	IN PROGRESS	-
56	CMM/FTP/00-33-1-1197	Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWe PHW Reactors under Fleet Mode.	Public Tender	31-12-2018	Two Part	06-08-2019	4	1)Walchandnagar industries Ltd, 2)Larsen & Toubro Limited, 3)Godrej & Boyce Mfg Co Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/FTP/00-33-1-1197/e-PO/47499	25-06-2021	Godrej & Boyce Mfg Co Ltd	4684600000	24-12-2025	25-06-2021	In Progress	NA
57	CMM/FTP/00-33-1-1197	Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWe PHW Reactors under Fleet Mode.	Public Tender	31-12-2018	Two Part	06-08-2019	4	1)Walchandnagar industries Ltd, 2)Larsen & Toubro Limited, 3)Godrej & Boyce Mfg Co Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/FTP/00-33-1-1197/e-PO/47497	25-06-2021	BHARAT HEAVY ELECTRICALS LIMITED	14053800000	24-12-2027	25-06-2021	In Progress	NA
58	CMM/FTP/00-33-1-1197	Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWe PHW Reactors under Fleet Mode.	Public Tender	31-12-2018	Two Part	06-08-2019	4	1)Walchandnagar industries Ltd, 2)Larsen & Toubro Limited, 3)Godrej & Boyce Mfg Co Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/FTP/00-33-1-1197/e-PO/47496	25-06-2021	Larsen & Toubro Limited	14053800000	24-12-2027	25-06-2021	In Progress	NA
59	CMM/OPS/55-33-09-3165	supply of Hydraulic Shock Arresters with necessary spares along with thermal insulation pads to support various equipment and Piping during earthquake, Pipe	Public Tender	24-04-2018	Two Part	04-06-2018	1	1)M/s. LISEGA SE	-1	Yes	CMM/OPS/55-33-09-3165/PO/46640	25-06-2021	M/s. LISEGA SE	262607593	24.06.2022	25.06.2021	In Progress	Request for extension on 29.06.2022
60	KKNPP/1&2/CMM/SPT/18436	High Speed Diesel	Limited Tender	14-08-2020	Single Part	04-09-2020	3	1)Indian Oil Corporation Limited 2)M/s. Hindustan Petroleum Corporation Ltd. 3)BHARAT PETROLEUM CORPORATION LTD	-3	Yes	KKNPP/1&2/CMM/18436/PO:14142	03-04-2021	Indian Oil Corporation Limited	38416150	02-04-2023	03-04-2021	In Progress	NA
61	KKNPP/1&2/CMM/SPT/18436	High Speed Diesel	Limited Tender	14-08-2020	Single Part	04-09-2020	3	1)Indian Oil Corporation Limited 2)M/s. Hindustan Petroleum Corporation Ltd. 3)BHARAT PETROLEUM CORPORATION LTD	-3	Yes	KKNPP/1&2/CMM/18436/PO:14143	03-04-2021	BHARAT PETROLEUM CORPORATION LTD	38416150	02-04-2023	03-04-2021	IN PROGRESS	NA
62	KKNPP/1&2/CMM/SPT/18436	High Speed Diesel	Limited Tender	14-08-2020	Single Part	04-09-2020	3	1)Indian Oil Corporation Limited 2)M/s. Hindustan Petroleum Corporation Ltd. 3)BHARAT PETROLEUM CORPORATION LTD	-3	Yes	KKNPP/1&2/CMM/18436/PO:14144	03-04-2021	M/s. Hindustan Petroleum Corporation Ltd.	38416150	02-04-2023	03-04-2021	IN PROGRESS	NA
	CMM/MEQ/10-30-2	Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & forwarding, Safe Delivery to site and Guarantee of Compressors and Vacuum Pumps along with Mandatory Spares & Special Tools as detailed in specification no. PC-E-537 Rev. 1, PC-E-501 Rev. 1, PC-E-502 Rev. 1, PC-E-325 Rev. 1, PC-E-323 Rev. 1, PC-E-653 Rev. 1 and Data sheets for						1)CORE Energy Systems Pvt. Ltd., 2)EVEREST BLOWERS PVT LTD,			CMM/MEQ/10-30-2		CORE Energy		GHAVP-1 - 08.10.2023, GHAVP-			



63	1162	GHAVP-1&2 Project. (Group 1)	Public Tender	14-08-2019	Two Part	23-10-2019	2	-2	Yes	1162/e-PO/46496	09-04-2021	Systems Pvt. Ltd.	358481478	2 : 08.04.2024	09.04.2021	IN PROGRESS	NA
64	CMM/MEQ/10-30-2-1162	Preparation of Drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to Site and Guarantee of Blowers along with mandatory spares, special tools and support structure	Public Tender	14-08-2019	Two Part	23-10-2019	2	-2	Yes	CMM/MEQ/10-30-2-1162/e-PO/46482	06-04-2021	EVEREST BLOWERS PVT LTD	34971972	GHAVP-1 - 05.10.2023, GHAVP-2 - 05.04.2024	06.04.2021	IN PROGRESS	NA
65	CMM/EIC/22-60-3-3492	Supply, Testing and Warranty of Analog Transmitters for Safety Critical Systems for RAPP-7&8 Project	Public Tender	10-12-2020	Two Part	18-01-2021	1	-1	Yes	CMM/EIC/22-60-3-3492/e-PO/46189	02-06-2021	Baldota Control And Equipments Pvt Ltd	135844845	05-03-2023	02-06-2021	IN PROGRESS	NA
66	CMM/EIC/25-00-3-3436	Fabrication, Testing & Qualification, assembly of bought out items & fabricated items, Inspection & Testing, Packaging and Delivery of Instrument Support Stands (Stainless steel and Titanium) and spare accessories meant for mounting of Control & Instrumentation Sensors/instruments of KKNPP-3&4 Project	Public Tender	21-06-2019	Two Part	25-11-2019	4	-3	Yes	CMM/EIC/25-00-3-3436/e-PO/45966	23-03-2021	Tema India Ltd.	1052620562	30-09-2023	30-03-2021	IN PROGRESS	NA
67	CMM/FTP/10-31-1-1202	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-1&2 Project, Haryana.	Public Tender	26-07-2019	Two Part	10-09-2019	3	-3	Yes	CMM/FTP/10-31-1-1202/e-PO/45179	15-02-2021	Yantra Kaushalya Engineers Pvt Ltd	117137479	15-02-2025	15-02-2021	In Progress	NA
68	CMM/FTP/10-31-1-1201	Procurement of Raw Material, Manufacture, Inspection, Assembly, Shop Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-1&2	Public Tender	11-07-2019	Two Part	21-08-2019	3	-2	Yes	CMM/FTP/10-31-1-1201/e-PO/44969	15-02-2021	MTAR Technologies (P) Ltd	174369308	15-02-2025	15-02-2021	In Progress	NA
69	CMM/FTP/10-33-1-1168	(i) Manufacturing, Inspection, Testing and Transportation of Pressuriser assembly along with transportation & handling structures and mandatory spares and (ii) Manufacturing, Inspection, Testing and delivery of Bleed Condenser assembly along with support structures and mandatory spares for GHAVP-1&2.	Public Tender	14-02-2019	Two Part	02-08-2019	6	-5	Yes	CMM/FTP/10-33-1-1168/e-PO/44020	30-12-2020	Larsen & Toubro Limited	597906000	30-06-2024	30-12-2020	In Progress	NA
70	CMM/MEQ/10-32-2-1154	Design, Qualification of Design by Analysis, Preparation of Drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to Site and Guarantee of Canned Motor Pumps along with mandatory spares, special tools and support structure or base frame (as applicable), as	Public Tender	23-01-2019	Two Part	29-03-2019	2	-2	Yes	CMM/MEQ/10-32-2-1154/e-PO/44418	20-01-2021	HYDRODYNE TEIKOKU INDIA PVT LTD	230700708	GHAVP-1 : 19.07.2023, GHAVP-2 : 19.01.2024	20.01.2021	In Progress	NA
71	CMM/FTP/10-31-1-1202	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-1&2 Project, Haryana.	Public Tender	26-07-2019	Two Part	10-09-2019	3	-3	Yes	CMM/FTP/10-31-1-1202/e-PO/44327	11-01-2021	MTAR Technologies (P) Ltd	117137479	11-01-2025	11-01-2021	In Progress	NA
72	CMM/OPS/07-31-9-3224	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs and Accessories for Enmasse Coolant Channel Replacement (EMCCR) of RAPS-3 and KGS-1 Units.	Public Tender	12-07-2019	Two Part	19-08-2019	2	-1	Yes	CMM/OPS/07-31-9-3224/e-PO/44185	01-01-2021	MTAR Technologies (P) Ltd	120494598	31-12-2022	01-01-2021	IN PROGRESS	NA

73	CMM/OPS/69-00-9-3313	Deputation of specialist from KR/India Country, Technical assistance services from M/s Kurchatov Institute, RF and services of M/s Siempelkamp NIS Ingenieurgesellschaft MBH, Germany for Overhauling of Reactor Main Joint Multi Stud Tensioner (MST)	Single Tender	25-02-2020	Single Part	17-03-2020	3	1)JSC «Rusatom Service» -1 2)JSC 'Rusatom Service'	-2	Yes	43930	11-12-2020	JSC «Rusatom Service»	1341925065	31-12-2023	11-12-2020	IN PROGRESS	NA
74	CMM/FTP/00-33-1-1199	Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies	Public Tender	28-02-2019	Two Part	16-05-2019	5	1)Larsen & Toubro Limited, 2)ISGEC, 3)Godrej & Boyce Mfg Co Ltd, 4)Walchandnagar industries Ltd, 5)BHARAT HEAVY ELECTRICALS LIMITED,	-5	Yes	CMM/FTP/00-33-1-1199/e-PO/43564	11-12-2020	Larsen & Toubro Limited	1567512000	10-12-2026	11-12-2020	In Progress	NA
75	CMM/FTP/00-33-1-1199	Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies	Public Tender	28-02-2019	Two Part	16-05-2019	5	1)Larsen & Toubro Limited, 2)ISGEC, 3)Godrej & Boyce Mfg Co Ltd, 4)Walchandnagar industries Ltd, 5)BHARAT HEAVY ELECTRICALS LIMITED,	-5	Yes	CMM/FTP/00-33-1-1199/e-PO/43563	11-12-2020	BHARAT HEAVY ELECTRICALS LIMITED	1567512000	10-12-2026	11-12-2020	In Progress	NA
76	CMM/OPS/00-31-9-3217 (R-1)	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.	Public Tender	24-05-2019	Two Part	01-07-2019	3	1)SIDERFORGEROSSO INDIA PVT LTD, 2)MTAR Technologies (P) Ltd,	-2	Yes	CMM/OPS/00-31-9-3217 (R-1)/e-PO/43542	20-11-2020	SIDERFORGEROSSO INDIA PVT LTD	70792920	21.11.2022	20.11.2020	In Progress	NA
77	CMM/HMP/10-31-10-120	Raw Material,Manufacturing,Inspection,Testing,Packing,Supply and Guarantee of Coolant Channel Assembly Zircaloy Components as per Technical Specification and Drawings	Single Tender	02-04-2019	Single Part	25-04-2019	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/HMP/10-31-10-120/e-PO/42854	24-12-2020	NUCLEAR FUEL COMPLEX	2205963830	GHAVP-1: 24/03/2023 Ghavp-2: 24/09/2023	24-12-2020	In Progress	NA
78	CMM/OPS/00-31-9-3217 (R-1)	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.	Public Tender	24-05-2019	Two Part	01-07-2019	3	1)SIDERFORGEROSSO INDIA PVT LTD, 2)MTAR Technologies (P) Ltd,	-2	Yes	CMM/OPS/00-31-9-3217 (R-1)/e-PO/42264	25-09-2020	MTAR Technologies (P) Ltd	70092000	24.09.2022	25.09.2020	In Progress	NA
79	CMM/MISC/00-00-5-4312	Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including transportation of filled/empty cylinders from/to various NPCIL Stations. as per Section-C : Technical specification of Tender document.	Public Tender	15-05-2020	Single Part	12-06-2020	2	1)Air Liquide India Holding Pvt. Ltd., 2)Taiyo Nippon Sanso India Pvt Ltd,	-2	Yes	CMM/MISC/00-00-5-4312/e-PO/41408	21-08-2020	Air Liquide India Holding Pvt. Ltd.	59316583	20-08-2021	21-08-2020	In Progress	NA
80	CMM/MISC/00-00-5-4312	Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including transportation of filled/empty	Public Tender	15-05-2020	Single Part	12-06-2020	2	1)Air Liquide India Holding Pvt. Ltd., 2)Taiyo Nippon Sanso India Pvt Ltd,	-2	Yes	CMM/MISC/00-00-5-4312/e-PO/41405	21-08-2020	Taiyo Nippon Sanso India Pvt Ltd	59316583	20-08-2021	21-08-2020	In Progress	NA
81	CMM/OPS/69-21-9-3179	Spaers for main steam turbine and TDEP (Turbine Driven Feedwater Pump) Steam Turbines.	Single Tender	01-03-2019	Single Part	20-03-2019	1	1)M/s. Joint-Stock Company :RUSATOM SERVICE'	-1	Yes	39285	27-04-2020	M/s. Joint-Stock Company :RUSATOM SERVICE'	3468712432	27-12-2021	27-04-2020	In Progress	NA
82	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4	Public Tender	06-08-2018	Two Part	02-05-2019	4	1)Electronics Cooperation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited.,	-4	Yes	CMM/EIC/25-00-3-3400/e-PO/37738	06-02-2020	BGR Energy systems Limited.,	923290655	05-04-2024	06-02-2020	IN PROGRESS	NA
83	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4 (Supply)	Public Tender	06-08-2018	Two Part	02-05-2019	4	1)Electronics Cooperation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited.,	-4	Yes	CMM/EIC/25-00-3-3400/ePO/37736	06-02-2020	BGR Energy systems Limited.,	3568709345	05-04-2024	06-02-2020	In progress	NA

84	CMM/FTP/10-31-1-1195	Procurement of Raw Materials, Machining, Heat Treatment, Manufacture, Inspection, Testing, Packing, Safe Delivery & Guarantee of End Fittings and Associated Components for GHAVP-1&2.	Public Tender	30-10-2018	Two Part	26-12-2018	3	1)MTAR Technologies (P) Ltd, 2)Larsen & Toubro Limited,	1)Mishar Dhatu Nigam Limited, -1	Yes	CMM/FTP/10-31-1-1195/e-PO/37381	24-12-2019	Larsen & Toubro Limited	1661558000	23-12-2023	24-12-2019	In Progress	NA
85	CMM/FTP/10-30-1-1198	Preparation of Drawings, Procurement of raw materials, Fabrication, Inspection, Testing, Supply & Guarantee of ECCS light water accumulators, ECCS air accumulators, PHT Heavy water storage tank, Moderator Heavy water storage tank and Support structure for ECCS light water accumulators for GHAVP-1&2 Project, Haryana.	Public Tender	11-02-2019	Two Part	15-04-2019	5	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)LLOYDS STEELS INDUSTRIES LTD., 3)kay bouvet engg pvt ltd,	1)Walchandnagar industries Ltd, 2)Patels Airtemp (India) Limited, -2	Yes	CMM/FTP/10-30-1-1198/e-PO/37148	30-12-2019	kay bouvet engg pvt ltd	321573600	30-11-2023	30-12-2019	In Progress	NA
86	CMM/FTP/10-35-1-1196	Shop Testing, Packing and Safe Delivery and Guarantee of Fuelling Machine Heads along with Support Frame Assemblies, Service Tools, Assembly Carts, Transportation Crates, Levelling Mechanism Assembly,	Public Tender	08-03-2019	Two Part	06-06-2019	2	1)MTAR Technologies (P) Ltd, 2)Godrej & Boyce Mfg Co Ltd,	-2	Yes	CMM/FTP/10-35-1-1196/e-PO/36949	29-11-2019	MTAR Technologies (P) Ltd	627642000	28-01-2025	29-11-2019	In Progress	NA
87	CMM/EIC/25-00-3-3428	Procurement / Manufacturing, Inspection, Testing & Supply of Instrumentation Tubing for KKNPP-3&4	Public Tender	15-02-2019	Two Part	22-05-2019	2	1)Remi Edelstahl Tubulars Limited, 2)Ratnamani Metals & Tubes Ltd,	-2	Yes	CMM/EIC/25-00-3-3428/e-PO/36923	17-12-2019	Ratnamani Metals & Tubes Ltd	143104863	16-12-2021	17-12-2019	In Progress	NA
88	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12-10-2018	Two Part	26-12-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/25-00-3-3413/e-PO/36489	10-12-2019	ELECTRONICS CORPORATION OF INDIA LTD	517659030	09-06-2024	10-12-2019	In Progress	NA
89	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12-10-2018	Two Part	26-12-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/25-00-3-3413/e-PO/36488	10-12-2019	ELECTRONICS CORPORATION OF INDIA LTD	2141950955	09-06-2024	10-12-2019	In Progress	NA
90	CMM/MEQ/20-50-2-1153	Unloading, Storage cum Insurance, Handling, Erection, Testing & Commissioning at Site, Handing over and Guarantee of 220kV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable Electrical Power Supply System at Tarapur Maharashtra Site and as per technical specifications and drawings forwarded under Tender No. CMM/MEQ/20-50-2-1153	Public Tender	20-12-2018	Two Part	28-02-2019	1	1)BGR Energy Systems Limited,	-1	Yes	CMM/MEQ/20-50-2-1153/e-PO/36299	22-11-2019	BGR Energy Systems Limited	247530060.9	21.05.2021	22.11.2019	In Progress	NA
91	CMM/MEQ/20-50-2-1153	Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of 220kV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable Electrical Power Supply System at Tarapur Maharashtra Site and as per technical specifications and drawings forwarded	Public Tender	20-12-2018	Two Part	28-02-2019	1	1)BGR Energy Systems Limited,	-1	Yes	CMM/MEQ/20-50-2-1153/e-PO/36298	22-11-2019	BGR Energy Systems Limited	577570142.2	21.05.2021	22.11.2019	In Progress	NA
92	CMM/MEQ/25-26-2-1142	Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing of Material Handling Equipment provided by Purchaser, for KKNPP-3&4 Project.	Public Tender	14-08-2018	Two Part	29-11-2018	1	1)MUKAND LIMITED,	-1	Yes	CMM/MEQ/25-26-2-1142/e-PO/36292	21-11-2019	MUKAND LIMITED	207000000	21.11.2023	21.11.2019	In Progress	NA

93	CMM/MEQ/25-26-2-1142	Design, Engineering, Manufacturing, Supply, Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection,	Public Tender	14-08-2018	Two Part	29-11-2018	1	1)MUKAND LIMITED,	-1	Yes	CMM/MEQ/25-26-2-1142/e-PO/36291	21-11-2019	MUKAND LIMITED	483000000	21.11.2023	21.11.2019	In Progress	NA
94	CMM/OPS/69-21-9-3201	Supply of Inconel Detector Assembly (ICDA) to KKNPP 1&2	Single Tender	05-02-2019	Single Part	20-02-2019	1	1)JSC 'Rusatom Service'	-1	Yes	35149	19-09-2019	JSC 'Rusatom Service'	350230466	19-06-2020	19-09-2019	In Progress	NA
95	CMM/OPS/00-00-9-3193	End Fittings and associated components	Public Tender	14-08-2018	Two Part	26-09-2018	3	1)MTAR Technologies (P) Ltd, 2)Larsen & Toubro Limited,	-2	Yes	CMM/OPS/00-00-9-3193/e-PO/34593	23-08-2019	Larsen & Toubro Limited	637790000	24-05-2021	23-08-2019	In Progress	31.12.2022 vide Amendment-V dated 22.11.2022 N.A.
96	CMM/FTP/00-33-1-1180	Manufacturing, Inspection, Examination, Testing, Tropical Packing and Ex-Works supply of Incoloy-800 Tubes for Steam Generators as per Tender	Single Tender	22-01-2018	Single Part	15-06-2018	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/FTP/00-33-1-1180/e-PO/34247	13-08-2019	NUCLEAR FUEL COMPLEX	11703103295	22-02-2026	13-08-2019	In Progress	NA
97	CMM/OPS/00-31-9-3229	Procurement of Raw Materials, Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components to KGS - 1, Kaiga and RAPS-3, RR Site, Kota.	Single Tender	05-03-2019	Single Part	26-03-2019	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/OPS/00-31-9-3229/e-PO/33895	19-09-2019	NUCLEAR FUEL COMPLEX	868286944	18-06-2021	19-09-2019	In Progress	N.A.
98	CMM/FTP/00-33-1-1179	Manufacture, Inspection, Testing, Tropical Packaging and Ex-Works Supply of Pressuriser and Bleed Condenser Forgings of Material SA 508 Gr.3 CL1 for Future 700MWe PHWRs (4 ä,--).	Public Tender	21-05-2018	Two Part	03-07-2018	2	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, 2)Heavy Engineering Corporation Limited,	-2	Yes	CMM/FTP/00-33-1-1179/e-PO/32957	29-05-2019	L&T SPECIAL STEEL AND HEAVY FORGINGS	535600000	31-03-2024	29-05-2019	In Progress	NA
99	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public Tender	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2)M/s. HDOL 3)M/s ECIL 4)M/s Technip KT India Ltd 5)M/s Punj Lloyd Ltd 6)M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. 7)M/s McNally Bharat Engineering Co. Ltd	-7	Yes	CMM/EIC/23-60-3-3054/PO/6104	28-06-2012	M/s Larsen & Toubro Ltd. ECC Division Chennai	1950000000	KAPP-3 : 27.06.2015 KAPP-4 : 27.12.2015	28.06.2012	In Progress	DELIVERY PERIOD EXTENDED VIDE AMD-XXIX DTD 16-08-2021(KAPP-3 : 30-06-2022 & KAPP-4 : 30-12-2022)
100	CMM/FTP/10-31-1-1193	Procurement of Raw Material, Manufacturing, Inspection, Testing, Packaging, Supply and Guarantee of Zircaloy Components/Assemblies of Reactivity	Single Tender	02-11-2018	Single Part	05-12-2018	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/FTP/10-31-1-1193/e-PO/32865	20-05-2019	NUCLEAR FUEL COMPLEX	410722000.7	GHAVP-1-31/12/2025, GHAVP-2-	20-05-2019	In Progress	NA
101	CMM/OPS/00-15-9-3157	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner Devices (PCRD).	Public Tender	23-04-2018	Two Part	30-05-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/OPS/00-15-9-3157/e-PO/31848	20-03-2019	ELECTRONICS CORPORATION OF INDIA LTD	210985451	19-12-2019	20-03-2019	In Progress	NA
102	CMM/FTP/10-33-1-1149	D2O Heat Exchangers	Public Tender	20-07-2018	Two Part	25-09-2018	1	1)BHARAT HEAVY ELECTRICALS LIMITED	-1	Yes	30599	25-01-2019	BHARAT HEAVY ELECTRICALS LIMITED	540000000	GHAVP-1-24/09/2023 GHAVP-2-24/12/2023	25-01-2019	In Progress	NA
103	CMM/FTP/10-32-1-1152	Manufacture,Preparation of Shop Drawings, Fabrication, Examination, Inspection, Testing, Packing, Guarantee, Supply and Delivery of Moderator Heat Exchangers along with its Saddle and Mandatory Spares as per Drawings and Technical Specification for GHAVP-1&2 Project,Harayana.	Public Tender	25-01-2018	Two Part	12-04-2018	7	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Godrej & Boyce Mfg Co Ltd, 3)Godrej & Boyce Mfg Co Ltd, 4)ISGEC,	-4	Yes	CMM/FTP/10-32-1-1152/e-PO/30447	24-01-2019	BHARAT HEAVY ELECTRICALS LIMITED	427407650	GHAVP-1 23/03/2023, GHAVP-2 23/09/2023	24-01-2019	In Progress	NA
104	CMM/MEQ/25-24-2-1134	Loading/Unloading, Transportation & handling at site, Storage, Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipment, Accessories and Components, Operation and Maintenance Works, Miscellaneous / Re-preservation Services and Handing Over of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects-3&4 and as per specification forwarded along with Tender No. CMM/MEQ/25-24-2-	Public Tender	06-11-2017	Two Part	23-04-2018	1	1)Powerica Limited,	-1	Yes	CMM/MEQ/25-24-2-1134/e-PO/30360	01-02-2019	Powerica Limited	363343222.5	KKNPP3:31.01.2024 KKNPP4:30.09.2024	01.02.2019	In Progress	NA

105	CMM/MEQ/25-24-2-1134	Design, Engineering, Manufacture, Procurement, Supply, Documentation, Co-ordination, Quality Assurance, Routine and Acceptance Testing at works, Training at works, Packing & Forwarding, Transportation and Safe Delivery to Site and Unloading	Public Tender	06-11-2017	Two Part	23-04-2018	1	1)Powerica Limited,	-1	Yes	CMM/MEQ/25-24-2-1134/e-PO/30356	01-02-2019	Powerica Limited	5902456778	KKNPP3:31.01.2024 KKNPP4:30.09.2024	01.02.2019	In Progress	NA
106	CMM/OPS/69-38-9-3186	SERVICE CONTRACT FOR RENDERING TECHNICAL SERVICES TO KKNPP-2	Single Tender	08-06-2018	Single Part	19-06-2018	1	1)JSE ATOMSTROYEXPORT	-1	Yes	CMM/OPS/69-38-9-3186/PO/29726/FE	27-12-2018	JSE ATOMSTROYEXPORT	577034707	26-12-2020	01-10-2018	In Progress	N.A.
107	CMM/T&C/25-25-4-115	Erection and Commissioning of Sea Water System for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	13-12-2017	Two Part	23-03-2018	3	1)BGR ENERGY SYSTEMS LIMITED, 2)Tata Projects Limited, 3)Reliance Infrastructure Limited ,	-3	Yes	CMM/T&C/25-25-4-115/e-PO/28906	21-11-2018	Tata Projects Limited	791200000	20-01-2024	21-11-2018	In progress	Not applicable
108	CMM/T&C/25-25-4-115	Design, Engineering, Procurement, Manufacture, Inspection, Testing, Supply, Packing, Forwarding, Transportation to Site and Guarantee of Sea Water System Piping & Equipments for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	13-12-2017	Two Part	23-03-2018	3	1)BGR ENERGY SYSTEMS LIMITED, 2)Tata Projects Limited, 3)Reliance Infrastructure Limited ,	-3	Yes	CMM/T&C/25-25-4-115/e-PO/28905	21-11-2018	Tata Projects Limited	3164600000	20-01-2024	21-11-2018	In progress	Not applicable
109	CMM/OPS/00-73-9-3145	Design, Fabrication, Inspection, Testing, Packing and Delivery of Scrubber Tank (ST) including Internal Support Structures along with Bubble Breaker and Mist Extractor for Containment Filtered Venting System for RAPS-2, TAPS-4, NAPS-1&2, MAPS-1&2 and KAPS-1&2.	Public Tender	11-09-2017	Two Part	31-10-2017	5	1)Walchandnagar industries Ltd, 2)LLOYDS STEELS INDUSTRIES LTD., 3)NUBERG ENGINEERING LIMITED,	1)Crystal Engineers, 2)kay bouvet engg pvt ltd, -2	Yes	CMM/OPS/00-73-9-3145/e-PO/28469	02-11-2018	NUBERG ENGINEERING LIMITED	145494000	01-11-2019	02-11-2018	30.06.2022 vide Amendment-II dated 25.10.2021	N.A.
110	CMM/FTP/00-31-1-1175	Manufacturing, Inspection, Testing, Packing, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Plates for End Shield Assemblies for 4 Nos. of Units of 10 Fleet Reactors as Per Technical Specification No. PC-M-938	Public Tender	10-07-2017	Two Part	06-09-2017	4	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, 2)BHARAT FORGE LTD.,	1)Star Wire India Ltd, 2)Mishar Dhatu Nigam Limited, -2	Yes	CMM/FTP/00-31-1-1175/e-PO/27298	05-11-2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	867132000	30-09-2022	05-11-2018	In Progress	NA
111	CMM/FTP/00-31-1-1174	Manufacturing, Inspection, Testing, Packing, Storage, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Lattice Tubes for End Shield Assemblies For 4 Nos. of Units of 10 Fleet Reactors as per Technical Specification No. PC-M-936	Public Tender	10-07-2017	Two Part	05-09-2017	4	1)Mishar Dhatu Nigam Limited, 2)L&T SPECIAL STEEL AND HEAVY FORGINGS, 3)BHARAT FORGE LTD.,	1)Star Wire India Ltd, -1	Yes	CMM/FTP/00-31-1-1174/e-PO/27267	01-11-2018	Mishar Dhatu Nigam Limited	680000000	31-03-2023	01-11-2021	In Progress	NA
112	CMM/FTP/10-21-1-1171	Procurement of materials, manufacture, inspection, assembly, shop testing, packing, guarantee and safe delivery at project site for Roll-on Shield, Fixed Shield and FHS Sealing & Shielding Doors Assemblies and Spares for GHAVP-1&2.as per drawing and Technical Specification PC-E-43 (Rev.02) & PC-E-45 (Rev.01)	Public Tender	29-06-2017	Two Part	23-08-2017	4	1)Godrej & Boyce Mfg Co Ltd, 2)kay bouvet engg pvt ltd, 3)MTAR Technologies (P) Ltd,	1)Titagarh Wagons Limited, -1	Yes	CMM/FTP/10-21-1-1171/e-PO/26502	07-08-2018	kay bouvet engg pvt ltd	172044000	06-08-2021	07-08-2018	In Progress	NA
113	CMM/MEQ/25-24-2-1129	Erection/Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG) and handing over of system and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited,	-4	Yes	CMM/MEQ/25-24-2-1129/e-PO/26489	08-08-2018	LARSEN AND TOUBRO LTD	1902798550	07.11.2024	08.08.2018	In Progress	NA
114	CMM/MEQ/25-24-2-1129	Manufacture, Procurement, Supply, Erection / Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of System and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited,	-4	Yes	CMM/MEQ/25-24-2-1129/e-PO/26488	08-08-2018	LARSEN AND TOUBRO LTD	7587107618	07.11.2024	08.08.2018	In Progress	NA

115	CMM/FTP/10-31-1-1132	Manufacturing, Inspection, Testing, Packing, Supply & Transportation of Calandria Assemblies and Associated Components for GHAVP â€” 1&2.	Public Tender	19-09-2017	Two Part	08-11-2017	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)kay bouvet engg pvt ltd, 4)ISGEC HITACHI ZOSEN LIMITED,	1)MTAR Technologies (P) Ltd, 2)Heavy Engineering Corporation Limited, -2	Yes	CMM/FTP/10-31-1-1132/e-PO/24898	12-06-2018	kay bouvet engg pvt ltd	283128000	GHAVP-1 31/03/2023 GHAVP-2 31/12/2023	12-06-2018	In Progress	NA
116	CMM/FTP/10-35-1-1164	Manufacture, inspection, testing packing, guarantee, supply and delivery of FM Bridge & Carriage Assemblies and Spares as per enclosed drawings and Technical Specification PC-E-1060.	Public Tender	21-04-2017	Two Part	22-06-2017	2	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd,	-2	Yes	CMM/FTP/10-35-1-1164/e-PO/24096	27-04-2018	Godrej & Boyce Mfg Co Ltd	412100000	26-07-2021	27-04-2018	In Progress	NA
117	CMM/HMP/75-00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-01-2017	7	1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited , 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)THE INDURE PVT LTD, 2)Punj Lloyd Limited, -2	Yes	CMM/HMP/75-00-10-078/e-PO/22880	04-04-2018	Reliance Infrastructure Limited	3231129881	03-12-2022	04-04-2018	In progress	NA
118	CMM/HMP/75-00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-01-2017	7	1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited , 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)THE INDURE PVT LTD, 2)Punj Lloyd Limited, -2	Yes	CMM/HMP/75-00-10-078/e-PO/22877	04-04-2018	Reliance Infrastructure Limited	7577561408	03-12-2022	04-04-2018	IN PROGRESS	NA
119	CMM/FTP/00-33-01-1176	Manufacture, Storage and ex-works supply of Steam Generators Forgings of material 20 MnMoNi55 for future 700 MWe PHWR Reactors.	Public Tender	27-09-2017	Two Part	30-11-2017	1	1)L&T SPECIAL STEEL AND HEAVY FORGINGS,	-1	Yes	CMM/FTP/00-33-01-1176/e-PO/22555	07-03-2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	4425000000	31-10-2024	07-03-2018	In Progress	NA
120	CMM/FTP/10-33-1-1158	Mechanical design & analysis, preparation of detailed fabrication drawings and document, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery and	Public Tender	42698	Two Part	42780	3	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Larsen & Toubro Limited,	1)Walchandnagar industries Ltd, -1	Yes	CMM/FTP/10-33-1-1158/e-PO/22549	43167	BHARAT HEAVY ELECTRICALS LIMITED	7360583428	45565	43167	In Progress	NA
121	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	15-12-2016	Two Part	09-05-2017	4	1)LARSEN AND TOUBRO LTD, 2)BGR Energy Systems Limited, 3)siemens ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/MEQ/25-00-2-1116/e-PO/22516	22-02-2018	BGR Energy Systems Limited	862079456	28.03.2023	29.03.2018	In Progress	NA
122	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	15-12-2016	Two Part	09-05-2017	4	1)LARSEN AND TOUBRO LTD, 2)BGR Energy Systems Limited, 3)siemens ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/MEQ/25-00-2-1116/e-PO/22513	29-03-2018	BGR Energy Systems Limited	3448317824	28.03.2023	29.03.2018	In Progress	NA
123	CMM/FTP/10-31-1-1130	Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-2	Public Tender	01-07-2016	Two Part	23-08-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Larsen & Toubro Limited,	1)Walchandnagar industries Ltd, 2)BHARAT HEAVY ELECTRICALS LIMITED,	Yes	CMM/FTP/10-31-1-1130/e-PO/22404	26-03-2018	Godrej & Boyce Mfg Co Ltd	1290000000	25-05-2025	26-03-2018	In Progress	NA
124	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	11-02-2015	Two Part	06-04-2015	2	1)Kirloskar Brothers Limited, 2)KSB Pumps Limited,	-2	Yes	CMM/OPS/70-00-9-3038 /e-PO/21941	28-02-2018	Kirloskar Brothers Limited	10620000	27-02-2022	28-02-2018	In Progress	N.A.

125	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	11-02-2015	Two Part	06-04-2015	2	1)Kirlokar Brothers Limited, 2)KSB Pumps Limited,	-2	Yes	CMM/OPS/70-00-9-3038 /e-PO/21940	28-02-2018	Kirlokar Brothers Limited	380489760	27-02-2022	28-02-2018	In Progress	N.A.	
126	CMM/FTP/10-31-1-1133	Manufacturing, Supply and Guarantee of Reactor Header Assemblies for Primary Heat Transport Systems for GHAVP-1&2 site	Public Tender	24-08-2017	Two Part	10-10-2017	4	1)Godrej & Boyce Mfg Co Ltd, 2)ISGEC,  3)kay bouvet engg pvt ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/FTP/10-31-1-1133/e-PO/21024	22-01-2018	kay bouvet engg pvt ltd	658912000	21-10-2020	22-01-2018	Order cancelled on 14/10/2021	NA	
127	CMM/MEQ/10-33-2-1102	Design, Analysis, Preparation of Drawings, Documents, Procedures, Procurement of Materials, Manufacture, Assembly, Inspection, Testing, Packaging, Supply, Delivery & Guarantee of Primary Coolant Pump Motor	Public Tender	09-08-2016	Two Part	31-10-2016	2	1)KSB Pumps Limited,	-1	Yes	CMM/MEQ/10-33-2-1102/e-PO/20565	17-01-2018	KSB Pumps Limited	4869200000	GHAVP-1 : 16-4-2022 & GHAVP-II : 16-4-2023	17.01.2018	In Progress	NA	
128	CMM/T&C/75-00-4-105	Design, Construction and Maintenance of Jetty and Associated Structures	Public Tender	07-07-2016	Two Part	17-10-2016	7	1)deugro Projects (India) Pvt. Ltd.  2)Express Global Logistics Pvt. Ltd. 3)Panalpina World Transport (I) Pvt Ltd. -3 4)Geodis Overseas Pvt. Ltd.,	1)Lee & Muirhead Pvt. Ltd.  2)Team Global Logistics Pvt. Limited 3)All Cargo Logistics Limited	-4	Yes	CMM/T&C/75-00-4-105/PO/17989	17-07-2017	deugro Projects (India) Pvt. Ltd.	590000000	16-07-2022	17-07-2017	In progress	NA
129	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD,  3)SFS Fire And Security Private Limited,	-3	Yes	CMM/HMP/23-70-10-087/e-PO/17873	15-12-2017	Sterling and Wilson Limited	33644750	14-06-2020	15-12-2017	In Progress	NA	
130	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD,  3)SFS Fire And Security Private Limited,	-3	Yes	CMM/HMP/23-70-10-087/e-PO/17872	15-12-2017	Sterling and Wilson Limited	75206941	14-06-2020	15-12-2017	In Progress	NA	

131	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Zonal Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,	-3 -	Yes	CMM/HMP/23-70-10-087/e-PO/17871	15-12-2017	Sterling and Wilson Limited	31434384	14-06-2019	15-12-2017	In progress	NA
132	CMM/HMP/23-70-10-087	Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,	-3 -	Yes	CMM/HMP/23-70-10-087/e-PO/17870	15-12-2017	Sterling and Wilson Limited	75286151	14-06-2019	15-12-2017	In Progress	NA
133	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16-06-2016	Two Part	29-07-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited,	-4 -	Yes	CMM/OPS/52-33-9-3050/e-PO/17369	12-06-2017	Godrej & Boyce Mfg Co Ltd	604204329	11-02-2019	12-06-2017	In Progress	on or before 31.12.2022 vide Amendment-XI dated 08.08.2022
134	CMM/FTP/75-00-1-1148	Design, Analysis, Procurement of Material, Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended Spares for KKNPP-3&4	Public Tender	10-03-2016	Two Part	15-06-2016	2	1)KELVION INDIA PVT. LTD., 2)Alfalaval India Limited,	-2 -	Yes	CMM/FTP/75-00-1-1148/e-PO/16720	11-05-2017	KELVION INDIA PVT. LTD.	144900000	30-11-2022	11-05-2017	In Progress	NA
135	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	1)BHARAT HEAVY ELECTRICALS LIMITED, 1)KSB Pumps Limited, 2)Kirlokar Brothers Limited,	-1 -2	Yes	CMM/OPS/56-00-9-3037/e-PO/15642	30-10-2017	KSB Pumps Limited	116466000	29-10-2019	30-10-2017	29.04.2021	Final extension is pending with IO



136	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	1)KSB Pumps Limited, 2)Kirlokar Brothers Limited,	1)BHARAT HEAVY ELECTRICALS LIMITED, -1	Yes	CMM/OPS/56-00-9-3037/e-PO/15641	09-03-2017	Kirlokar Brothers Limited	129061288	11-03-2019	09-03-2017	-	On or before 31.12.2022 vide Amendment-VIII dated
137	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection & commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	03-09-2016	Two Part	28-10-2016	5	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	1)M/s Technofab Engineering Ltd 2)M/s BTL EPC Ltd. -2	Yes	CMM/FTP/22-34-1-1091/PO/14336	17-01-2017	kay bouvet engg pvt ltd	75937214	16-01-2020	17-01-2017	yet to be completed	NA
138	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection & commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	03-09-2016	Two Part	28-10-2016	5	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	1)M/s Technofab Engineering Ltd 2)M/s BTL EPC Ltd. -2	Yes	CMM/FTP/22-34-1-1091/PO/14335	17-01-2017	kay bouvet engg pvt ltd	492684181	16-01-2020	17-01-2017	Yet to be completed	NA
139	CMM/FTP/75-00-1-1147	Design, Analysis, Procurement of raw material, Drawings, Fabrication, Painting, Inspection, Testing, Preservation, Documentation and Delivery of 40 Nos of Stainless Steel Tanks along with Mandatory, Commissioning and Recommended Spares for KKNPP-3&4	Public Tender	10-03-2016	Two Part	19-05-2016	5	1)Fabtech Projects & Engineers Ltd, 2)Walchandnagar industries Ltd, 3)Lloyds Steel Industries Limited Engineering Division,	1)kay bouvet engg pvt ltd, 2)Mabel Engineers P Ltd, -2	Yes	CMM/FTP/75-00-1-1147/e-PO/14087	29-12-2016	Fabtech Projects & Engineers Ltd	261000000	KK3 - 31/01/2020 KK4 - 31/03/2021	29-12-2016	In Progress	NA
140	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/22-60-3-3278/e-PO/14019	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4784000	RAPP-7: 15-07-18 RAPP-8:15-10-18	16-01-2017	In progress	DP EXTENDED VIDE AMENDMENT II DTD 16-08-2021 (RAPP-7 : 30-06-2022 & RAPP-8 : 31-12-2022)
141	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/22-60-3-3278/e-PO/14018	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	439100154	RAPP-7:15-07-18 RAPP-8 :15-10-18	16-01-2017	In Progress	DP EXTENDED VIDE AMENDMENT II DTD 16-08-2021 (RAPP-7 : 30-06-2022 & RAPP-8 : 31-12-2022)
142	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/23-60-3-3278/e-PO/14017	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4324000	KAPP-3:30-06-19 KAPP-4 31-12-19	16-01-2017	In Progress	DP EXTENDED VIDE AMENDMENT III (KAPP-3 : 31-03-2022 & KAPP-4 : 30-06-2022)
143	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares,	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/23-60-3-3278/e-PO/14012	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	60584929	KAPP-3: 30-06-2019 KAPP-4:31-12-19	16-01-2017	In Progress	DP EXTENDED VIDE AMD-III DTD 16-08-

144	CMM/EIC/23-60-3-3251	Design, Manufacture, Inspection, Routine and Acceptance Tests, Type Tests, Qualification, Packing, Transportation, Safe Delivery and Warranty of Travelling In Core Probe System (TIPS).	Single Tender	06-04-2015	Two Part	11-05-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD.,	-1	Yes	CMM/EIC/22-60-3-3251/e-PO/13784	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	22497648	31-12-2019	16-01-2017	In Progress	NA
145	CMM/OPS/53-00-9-2983 (R-1)	1.0 Supply of 2000 KVA Standby radiator cooled diesel generator along with accessories, auxiliaries and mandatory spares, testing, seismic analysis as per enclosed specification. 2.0 Installation &	Public Tender	26-05-2015	Two Part	31-07-2015	2	1)Diesel Locomotive Works, 2)KIRLOSKAR OIL ENGINES LTD.,	-2	Yes	CMM/OPS/53-00-9-2983 (R-1)/e-PO/12819	12-12-2016	Diesel Locomotive Works	115304551.4	11-06-2018	12-12-2016	31-03-2021 - Amendment-IV dated 17.04.2020	N.A.
146	CMM/OPS/00-01-9-3054	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner devices (PCRDs)	Public Tender	19-08-2015	Two Part	24-09-2015	3	1)ELECTRONICS CORPORATION OF INDIA LTD, 2)jugal udyog,	-1 -2	Yes	CMM/OPS/00-01-9-3054/e-PO/11041	18-07-2016	ELECTRONICS CORPORATION OF INDIA LTD	143644900	31-03-2018	18-07-2016	In Progress	NA
147	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/22-53-1-1129/PO/10469	01-07-2016	Fabtech Projects and Engineers Limited	38908406	R7 - 31/01/2023 R8 31/10/2023	01-07-2016	In Progress	NA
148	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares,	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/22-53-1-1129/PO/10468	01-07-2016	Fabtech Projects and Engineers Limited	320782987	R7 - 31/01/2023 R8 31/10/2023	01-07-2016	In Progress	NA
149	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/23-53-1-1129/PO/10467	01-07-2016	Fabtech Projects and Engineers Limited	38908406	31-12-2022	01-07-2016	In Progress	NA
150	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares,	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/23-53-1-1129/PO/10466	01-07-2016	Fabtech Projects and Engineers Limited	317718113	31-12-2022	01-07-2016	In Progress	NA
151	CMM/FTP/22-35-1-1140	Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and	Public Tender	05-02-2015	Two Part	15-04-2015	1	1)kay bouvet engg pvt ltd	-1	Yes	9467	18-05-2016	kay bouvet engg pvt ltd	92000000	30-09-2022	18-05-2016	In Progress	NA
152	CMM/FTP/22-35-1-1140	Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and	Public Tender	05-02-2015	Two Part	15-04-2015	1	1)kay bouvet engg pvt ltd	-1	Yes	9466	18-05-2016	kay bouvet engg pvt ltd	91500000	31-12-2022	18-05-2016	In Progress	NA
153	CMM/FTP/23-34-1-1091	Heavy Water UGP and WMP for KAPP-3&4	Public Tender	11-03-2011	Two Part	14-06-2011	17	1)NICCO CORPORATION LIMITED, PROJECT DIVISION 2)Nuberg Engineering Limited 3)Technofab Manufacturing Limited 4)M/s Offshore Infrastructures Ltd 5)Walchandnagar industries Ltd 6)LARSEN & TOUBRO LIMITED 7)Punj Lloyd Limited 8)M/s Petron Engineering Construction Ltd 9)M/s EIL 10)M/s Hindustan Dorr Oliver Ltd 11)M/s Technip KT Indis Ltd 12)M/s Dolphin Offshore Enterprises India Ltd 13)M/s McNally bhatat Engineering Company Ltd	-4 -13	Yes	CMM/FTP/23-34-1-1091/PO/6090	09-11-2011	M/s Hindustan Dorr Oliver Ltd	69285105	30-06-2019	09-11-2011	yet to be completed	CDD extended upto 30/06/2020
154	CMM/FTP/23-34-1-1091	Heavy Water UGP and WMP for KAPP-3&4	Public Tender	11-03-2011	Two Part	14-06-2011	17	1)NICCO CORPORATION LIMITED, PROJECT DIVISION 2)Nuberg Engineering Limited 3)Technofab Manufacturing Limited 4)M/s Offshore Infrastructures Ltd 5)Walchandnagar industries Ltd 6)LARSEN & TOUBRO LIMITED 7)Punj Lloyd Limited 8)M/s Petron Engineering Construction Ltd 9)M/s EIL 10)M/s Hindustan Dorr Oliver Ltd 11)M/s Technip KT Indis Ltd 12)M/s Dolphin Offshore Enterprises India Ltd 13)M/s McNally bhatat Engineering Company Ltd	-4 -13	Yes	CMM/FTP/23-34-1-1091/PO/6089	09-11-2011	M/s Hindustan Dorr Oliver Ltd	399656733	30-06-2019	09-11-2011	yet to be completed	CDD Extended upto 30/06/2020

155	CMM/MEQ/22-50-2-1083	400 KV Reactors & Balance work of Switchyard Package for RAPP 7&8	Public	16-11-2012	Two Part	01-02-2013	1	1)M/s Alstom T&D India Ltd	-1 -	Yes	CMM/MEQ/22-50-2-1083/PO/6469	27-12-2013	M/s Alstom T&D India Ltd	29.61 Crores	28.02.2019	27-12-2013	In Progress	NA
156	CMM/PFBR/80-52-2-7037	AC Variable Speed Drive	Public	05-04-2005	Two Part	05-04-2005	2	1)M/s BHEL 2)M/s ABB	-2 -	Yes	CMM/PFBR/80-52-2-7037/PO/10053	20-07-2007	M/s BHEL	Rs.57.81 Crores + Euro 3765757	31.04.2019	20.07.2007	In Progress	NA
157	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18-06-2011	Two Part	26-09-2011	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd	-7 -	Yes	CMM/MEQ/22-73-2-1055/PO/6450	04-07-2012	M/s Punj Lloyd Ltd	14 Crores	R-7 : 31-12-2020 & R-8 : 31-3-2021	04-07-2012	In Progress	NA
158	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18-06-2011	Two Part	26-09-2011	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd	-7 -	Yes	CMM/MEQ/23-73/2/1055/PO/6101	04-07-2012	M/s Punj Lloyd Ltd	72.62 Crores	Prov Extn: K-3 : 30-11-2019 & K-4 : 31-12-2019	04-07-2012	In Progress	NA
159	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18-06-2011	Two Part	26-09-2011	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd	-7 -	Yes	CMM/MEQ/23-73/2/1055/PO/6102	04-07-2012	M/s Punj Lloyd Ltd	13.99 Crores	Prov Extn: K-3 : 30-11-2019 & K-4 : 31-12-2019	04-07-2012	In Progress	NA
160	CMM/MEQ/23-73-2-1055	AC Ventilation package	Public	18-06-2011	Two Part	26-09-2011	7	1)M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd	-7 -	Yes	CMM/MEQ/22-73-2-1055/PO/6449	04-07-2012	M/s Punj Lloyd Ltd	72.78 Cr	R-7 : 31-12-2020 & R-8 : 31-03-2021	04-07-2012	In Progress	NA
161	CMM/PFBR/80-71-2-7052	Air Conditioning & Ventilation	Public	11-04-2006	Two Part	13-02-2007	4	1)M/s Blue Star Ltd 2)M/s L&T Ltd 3)M/s Voltas Ltd	1)M/s ABB(withdrawn) -1	Yes	CMM/PFBR/80-71-2-7052/PO/10071	31-12-2007	M/s Blue Star Ltd	Rs.32.04 Crores	31.07.2017	31.12.2007	In Progress	NA
162	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	12-11-2010	Two Part	25-04-2011	9	1)M/s.Bharat Heavy Electricals Ltd. 2)M/s.Dodsal Enterprises P.Ltd in consortium with M/s. Dodsal Engg & Construction P. Ltd 3) M/s.Gammon India Ltd. 4) M/s.IOT Infra & Energy Services Ltd. 5) M/s.Jyoti Structures Ltd. 6)M/s.Larsen & Toubro Ltd. 7) M/s.Punj Lloyd Ltd. 8) M/s.Tata Projects Ltd. 9) M/s.Thermax Limited	-9 -	Yes	CMM/MEQ/23-40-2-1040/PO/6086	28-09-2011	M/s Dodsal Enterprises Ltd	INR 405.28 Cr + USD 1990000 (Rs. 8.91 Cr.) + GBP 388900 (Rs. 2.84 Cr.)+ EURO 4630700 (Rs. 29.91	K-3 : 27-12-2019 and K-4 : 27-12-2020	28-09-2011	In Progress	NA

163	CMM/MEQ/23-40-2 1040	Balance of Turbine Island Package for KAPP 3&4	Public	12-11-2010	Two Part	25-04-2011	9	<ul style="list-style-type: none"> <li>1)M/s.Bharat Heavy Electricals Ltd.</li> <li>2)M/s.Dodsal Enterprises P.Ltd in consortium with M/s. Dodsal Engg &amp; Construction P. Ltd</li> <li>3) M/s.Gammon India Ltd.</li> <li>4) M/s.IOT Infra &amp; Energy Services Ltd.</li> <li>5) M/s.Jyoti Structures Ltd.</li> <li>6)M/s.Larsen &amp; Toubro Ltd.</li> <li>7) M/s.Punj Lloyd Ltd.</li> <li>8) M/s.Tata Projects Ltd.</li> <li>9) M/s.Thermax Limited</li> </ul>	-9	Yes	CMM/MEQ/23-40-2-1040/PO/6087	28-09-2011	M/s Dodsal Enterprises P.Ltd	387.08 Crores	K-3 : 27-12-2019 & K-4 : 27-12-2020	28-09-2011	In Progress	NA
164	CMM/MEQ/22-40-2 1067	Balance of Turbine Island Package for RAPP 7&8	Public	12-08-2011	Two Part	04-09-2012	10	<ul style="list-style-type: none"> <li>1) BHEL</li> <li>2) Thermax Ltd</li> <li>3) Jyoti Structures Ltd</li> <li>4) Lanco Infratech</li> <li>5) Hindustan Dorr Oliver Ltd</li> <li>6) L&amp;T Ltd</li> <li>7) Dodsal Ent.P.Ltd</li> <li>8) Punj Lloyd</li> <li>9) IOT Infrastructure</li> <li>10) Gammon Ansaldo Consortium</li> </ul>	-10	Yes	CMM/MEQ/22-40-2-1067/PO/6458	03-12-2012	M/s L&T Ltd	331.24 Crores+USD2320000+GBP 400000+EURO 10050000	R-7 : 30-12-2019 & R-8 : 30-6-2020	03-12-2012	In Progress	NA
165	CMM/MEQ/22-40-2 1067	Balance of Turbine Island Package for RAPP 7&8	Public	12-08-2011	Two Part	04-09-2012	10	<ul style="list-style-type: none"> <li>1)BHEL</li> <li>2) Thermax Ltd</li> <li>3) Jyoti Structures Ltd</li> <li>4) Lanco Infratech</li> <li>5) Hindustan Dorr Oliver Ltd</li> <li>6) L&amp;T Ltd</li> <li>7) Dodsal Ent.P.Ltd</li> <li>8) Punj Lloyd</li> <li>9) IOT Infrastructure</li> <li>10) Gammon Ansaldo Consortium</li> </ul>	-10	Yes	CMM/MEQ/22-40-2-1067/PO/6459	03-12-2012	M/s L&T Ltd	317.20 Crores	R-7 : 30-12-2019 & R-8 : 30-6-2020	03-12-2012	In Progress	NA
166	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	<ul style="list-style-type: none"> <li>1) 1. M/s.L&amp;T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure &amp; Energy Services Ltd.</li> <li>2) 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure &amp; Projects Ltd. 11. M/s Nicco Corporation.</li> </ul>	-2	Yes	CMM/HMP/23-70-10-016/PO/6070 dtd. 22/07/2011 (supply) for KAPP-3&4	22-07-2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 103.16 Crs.	K-3: 22/07/2014 K-4: 22/01/2015	22-07-2011	In progress	NA
167	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	<ul style="list-style-type: none"> <li>1)QUALIFIED (11 NOS) 1. M/s.L&amp;T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure &amp; Energy Services Ltd.</li> <li>2) 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure &amp; Projects Ltd. 11. M/s Nicco Corporation.</li> </ul>	-2	Yes	CMM/HMP/23-70-10-016/PO/6071 (Erection) for KAPP-3&4	22-07-2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 31.62 Crs.	K-3: 22/07/2014 K-4: 22/01/2015	22-07-2011	In progress	NA
168	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	<ul style="list-style-type: none"> <li>1)QUALIFIED (11 NOS) 1. M/s.L&amp;T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure &amp; Energy Services Ltd.</li> <li>2) 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure &amp; Projects Ltd. 11. M/s Nicco Corporation.</li> </ul>	-2	Yes	CMM/HMP/22-70-10-016/PO/6415 dtd. 22/07/2011 (supply) for RAPP-7&8	22-07-2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 103.16 Crs.	R-7: 22/01/2015 R-8: 22/07/2015	22-07-2011	In progress	NA

169	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	1) QUALIFIED (11 NOS) 1. M/s.L&T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd. 2) 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation.	1) Un-Qualified: (3) Three 1. M/s Shriram EPC Ltd. 2. M/s Walchandnagar Industries Ltd. 3. M/s Dolphin Offshore Enterprises (India) Ltd.	-1	Yes	CMM/HMP/22-70-10-016/PO/6416 dtd. 22/07/2011 (Erection) for RAPP-7&8	22-07-2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 31.42 Crs.	R-7: 22/01/2015 R-8: 22/07/2015	22-07-2011	In progress	NA
170	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package	Public	05-07-2011	Two Part	30-09-2011	4	1)M/s Larsen & Toubro Ltd. 2)Navi Mumbai 3) M/s Electronics Corporation of India Ltd Hyderabad 4) M/s Bharat Electronics Limited Kotdwaraz 5)M/s Bharat Heavy Electricals Limited Newdelhi.	1)Not Applicable	-1	Yes	CMM/EIC/22-60-3-3089/PO/6456 (RAPP-7&8 Erection)	07-09-2012	M/s. BHEL	Rs 10.68 Crs.	RAPP-7 : 31-03-20; RAPP-8 : 30-09-20	07.09.2012	In Progress	DP EXTENDED VIDE AMD-07 DTD 21-07-2020 (RAPP-7 : 30-09-2021 & RAPP-8 : 30-09-2022)
171	CMM/EIC/23-60-3-3089	CONTROL CENTRE INSTRUMENTATION PACKAGE FOR KAPP 3&4 AND RAPP 7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corporation of India Ltd. 3) Hyderabad. 3. M/s Bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi.'	1)Not Applicable	-1	Yes	CMM/EIC/23-60-3-3089/PO/6108 (KAPP-3&4 Supply)	07-09-2012	M/s BHEL, NEW Delhi	Rs 90.85 Crs	KAPP-3 : 31-12-19; KAPP-4 : 30-06-20	07.09.2012	In Progress	DP EXTENDED VIDE AMD-17 DTD 07-07-2021 (KAPP-3 : 30-06-2020 & KAPP-4 : 31-12-2021)
172	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-3&4 AND RAPP-7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)04 1)Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corporation of India Ltd. 3) Hyderabad. 3. M/s Bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi.' (4)	1)Not Applicable	-1	Yes	CMM/EIC/22-60-3-3089/PO/6455 (RAPP-7&8 Supply)	07-09-2012	M/s. BHEL, New Delhi	Rs 90.86 Crs.	RAPP-7 : 31-03-20; RAPP-8 : 30-09-20	07.09.2012	In Progress	DP EXTENDED VIDE AMD-10 DTD 21-07-2020 (RAPP-7 : 30-09-2021 & RAPP-8 : 30-09-2022)
173	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-3&4 and RAPP-7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)04 1)Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corporation of India Ltd. 3) Hyderabad. 3. M/s Bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi.' (4)	1)Not Applicable	-1	Yes	CMM/EIC/23-60-3-3089/PO/6109 (KAPP-3&4 Erection)	07-09-2012	M/s. BHEL, new Delhi	â'10.68 Crs	KAPP-3 : 31-12-19 ; KAPP-4 : 30-06-20	07.09.2012	In Progress	DP EXTENDED VIDE AMD-14 DTD 07-07-2021 (KAPP-3 : 30-06-2020 & KAPP-4 : 31-12-2021)
174	CMM/MEQ/23-76-2-1018	Cranes Package for KAPP 3&4 and RAPP 7&8	Public	28-01-2011	Two Part	21-03-2011	6	1)M/s Anupam Industries Ltd. 2) M/s Electromech 3) M/s Furnace & Foundry Equipment CO. 4) M/s Heavy Machin Building Plant 5) M/s Unique Industrial Handlers PVT. Ltd.	1)M/s Konecranes India Pvt. Ltd	-1	Yes	CMM/MEQ/23-76-2-1018/PO/6084	25-08-2011	M/s Electromech Ltd	Rs.12.85 Crores	Prov. Extn upto 31.01.2020	25.08.2011	In progress	NA
175	CMM/MEQ/23-76-2-1018	Cranes Package for KAPP 3&4 and RAPP 7&8	Public	28-01-2011	Two Part	21-03-2011	6	1)M/s Anupam Industries Ltd. 2) M/s Electromech 3) M/s Furnace & Foundry Equipment CO. 4) M/s Heavy Machin Building Plant 5) M/s Unique Industrial Handlers PVT. Ltd.	1)M/s Konecranes India Pvt.Ltd	-1	Yes	CMM/MEQ/22-76-2-1018/PO/6426	25-08-2011	M/s Anupam Industries	Rs.13.01 Crores	Prov. extn : 31-03-2021	25-08-2011	In Progress	NA
176	CMM/FTP/10-33-1-1149	D2O Heat Exchanger along with saddle and recommendatory spares	Public	20-07-2018	Two Part	25-09-2018	04 (Four)	1)1. M/s ISGEC 2) M/s BHEL	1)1. M/s WIL 2) 2. M/s Tema India Ltd	-2	Yes	CMM/FTP/10-33-1-1149/EPO/30599	25-01-2019	M/s BHEL	540000000	24-07-2021	25-01-2019	In progress	NA

177	CMM/FTP/23-33-1-1063	DZO Heat Exchangers	Public	40308	Two Part	40392	11	1)M./s WIL 2) M/sL&T 3) M/s Godrej & Boyce 4) M/s HDOL 5) M/s ISGEC 6) M/s Bharat Forge	1)M/s Avasarala 2) M/s G R Engg 3) M/s Tema INDIA 4) M/s ITM INDS 5) M/s Titanium 6) M/s Bharat Forge	-6	Yes	CMM/FTP/23-33-1-1063/PO/6047	40602	M/s L&T	233000000	43830	40602	In Progress	NA
178	CMM/MEQ/23-50-2-1047	DG Set package for KAPP 3&4 and RAPP 7&8	Public	30-12-2010	Two Part	11-04-2011	2	1)M/s L&T Ltd 2)M/s Kirloskar Oil Engines Ltd		-2	Yes	CMM/MEQ/22-50-2-1047/PO/6424	19-08-2011	M/s Kirloskar Oil Engines Ltd	188.16 Crores	R-7:31-01-2020 R-8:31-01-2020	19-08-2011	In Progress	NA
179	CMM/MEQ/23-50-2-1047	DG set package for KAPP 4&4 and RAPP 7&8	Public	30-12-2010	Two Part	11-04-2011	2	1)M/s L&T Ltd 2) M/s Kirloskar Oil Engines Ltd		-2	Yes	CMM/MEQ/23-50-2-1047/PO/6080	19-08-2011	M/s Kirloskar Oil Engines Ltd	194.54 Crores	K-3:30-06-2019 K-4:31-12-2019	19-08-2011	In Progress	NA
180	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)ATOMSTROYEXPORT MOSCOW RUSSIAN FEDERATION	1)0	-1	Yes	CMM/HMP/69-00-10-117/e-PO/19893/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 157.27 Crs.	30-11-2019	30-11-2017	In progress	NA
181	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation	1)0	-1	Yes	CMM/HMP/69-00-10-117/e-PO/19894/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 209.30 Crs.	30-01-2020	30-11-2017	In progress	NA
182	CMM/FTP/23-31-1-1047	End Fitting bodies & Associated Components	Public	23-06-2010	Two Part	26-07-2010	4	1)M/s L&T 2) M/s MTAR 3) M/s Bharat Forge 4) M/s Avasarala		-4	Yes	CMM/FTP/23-31-1-1047/PO/6040	19-01-2011	M/s L&T	288900000	30-06-2020	19-01-2011	In Progress	NA
183	CMM/EIC/23-60-3-3054	Fiedl Instrumentation Package	Public	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgaon 5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2)	-2	Yes	CMM/EIC/22-60-3-3054/PO/6452	28-06-2012	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	Rs.158.14 Crs	RAPP-7:27.12.2015; RAPP-8:27.06.2016	28.06.12	In Progress	DP EXTENDED VIDE AMD-XXIII DTD 07-12-2020 (RAPP-7 : 31-12-2021 & RAPP-8 : 31-03-2023)
184	CMM/EIC/23-60-3-3054	Fiedl Instrumentation Package	Public	20-06-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgaon 5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata (7)	1)1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2)	-1	Yes	CMM/EIC/22060-3-3054/po/6453	28-06-2012	M/s. Hindusthan Dorr-Oliver Ltd., Mumbai	Rs 21.83 Crs	RAPP-7 : 27.12.2015, rapp-8 : 27.06.2016	28.06.2012	In Progress	DP EXTENDED VIDE AMD-XI DTD 07-12-2020 (RAPP-7 : 31-12-2021 & RAPP-8 : 31-03-2023))
185	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-05-2011	Two Part	01-08-2011	9	1)M/s. Larsent & Toubro Ltd. ECC Division Chennai 2) M/s. ECIL Hyderabad 3) M/s. TechnipKT India Ltd. Noida 4) M/s. Punj Lloyd Ltd. Gurgaon 5) M/s. LANCO Infotech Ltd in consortium with M/s. Konstelec Engineers Pvt Ltd. Mumbai 6) M/s. Hindusthan Dorr Oliver Ltd. Mumbai 7) M/s. McNally Bharat Engineering Co.Ltd. Kolkata	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi	-2	Yes	CMM/EIC/23-60-3-3054/PO/6105	28-06-2012	M/s. Larsen & Toubro Ltd., Chennai	Rs 23.36 Crs.	KAPP-3 : 27.06.2015 KAPP-4: 27.12.2015	28.06.2012	In Progress	DELIVERY PERIOD EXTENDED VIDE AMD-XXIX DTD 16-08-2021 (KAPP-3 : 30-06-2022 & KAPP-4 : 30-12-2022)

186	CMM/PFBR/80-31-1-7022	Fuel & Blanket Sub Assemblies	Single	11-07-2003	Two Part	11-01-2005	1	1)M/s NFC -1		Yes	CMM/PFBR/80-31-1-7022/PO/10024	06-03-2006	M/s Nuclear Fuel Complex,Hyderabad	877200000	30-06-2017	06-03-2006	In Progress	NA
187	CMM/FTP/22-35-1-1086	Fuel Transfer Equipment	Public	19-10-2011	Two Part	14-03-2011	6	1)M/s/ MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce -4	1)M/s Lokesh Machine 2) M/s Konecranes -2	Yes	CMM/FTP/22-35-1-1086/PO/6413	19-08-2011	M/s L&T	135000000	31-03-2023	19-08-2011	In Progress	NA
188	CMM/FTP/23-35-1-1086	Fuel Transfer Equipment	Public	19-01-2011	Two Part	14-03-2011	6	1)M/s MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce -4	1)M/s Lokesh Machine 2) M/s Konecranes -2	Yes	CMM/FTP/23-35-1-1086/PO/6068	19-08-2011	M/s L&T	134900000	31-12-2022	19-08-2011	In Progress	NA
189	CMM/FTP/22-35-1-1031	Fuelling Machine (FM) Heads	Public	20-11-2009	Two Part	04-02-2010	7	1)M/s MTAR 2) M/s Avasarla 3) M/s Godrej 4) M/s L&T -4	1)M/s Vividh Hi-Fab 2) M/s AMW MGM 3) M/s LML -3	Yes	CMM/FTP/22-35-1-1031/PO/6369	09-08-2010	M/s Avasarla Technologies Ltd	274400000	31-03-2022	09-08-2010	In Progress	NA
190	CMM/PFBR/80-62-3-7055	Instrumentation & Control Package	Single	07-02-2007	Two Part	27-02-2007	1	1)M/s. ECIL Hyderabad -1		Yes	CMM/PFBR/80-62-3-7055/PO/10057	12-09-2007	M/s. ECIL, Hyderabad	15 Crs	12.12.2009, Re-fixed upto 31.12.2013	12.12.2009	In Progress	NA
191	CMM/PFBR/80-62-3-7055	Instrumentation & Control package	Single	25-01-2019	Single Part	27-02-2007	1	1)M/s. ECIL -1	1)M/s. ECIL -1	Yes	CMM/PFBR/80-62-3-7055/PO/10058	31-01-2011	M/s. ECIL	15 Crs	12.12.2009 , Refixed upto 31.12.2013	12.12.2009	In Progress	NA
192	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation -1	1)0 -1	Yes	CMM/HMP/69-00-10-118/e-PO/19895/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 175.19 Crs.	31-10-2019	30-11-2017	In Progress	NA
193	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation -1	1)0 -1	Yes	CMM/HMP/69-00-10-118/e-PO/19896/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 172.53 Crs.	31-03-2019	30-11-2017	In Progress	NA
194	CMM/MEQ/23-50-2-1038	Main Plant Electrical System Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/23-50-2/1038/PO/6072	25-08-2011	M/s BGR Energy Systems Ltd	198.11 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA
195	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2) M/s McNally Bharat Engineering Co.Ltd -2	Yes	CMM/MEQ/23-50-2-1038/PO/6073	25-08-2011	M/s BGR Energy Systems Ltd	23.00 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA
196	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/23-50-2-1038/PO/6074	25-08-2011	M/s BGR Energy Systems Ltd	4.20 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA
197	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/22-50-2-1038/PO/6417	25-08-2011	M/s BGR Energy Systems Ltd	191.87 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	25-08-2011	In Progress	NA
198	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/22-50-2-1038/PO/6418	25-08-2011	M/s BGR Energy Systems Ltd	23.08 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	25-08-2011	In Progress	NA

199	CMM/MEQ/23-50-21038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2)M/s McNally Bharat Engg.Co.Ltd	-2	Yes	CMM/MEQ/23-50-21038/PO/6419	25-08-2011	M/s BGR Energy Systems Ltd	4.20 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	25-08-2011	In Progress	NA
200	CMM/PFBR/80-40-2-7030	Main Plant Package	Public	23-09-2005	Two Part	31-03-2006	3	1)M/s BHEL 2)M/s L&T+ Power Machines 3)M/s Dodsai+Skoda		-3	Yes	CMM/PFBR/80-40-2-7030/PO/10051	29-06-2007	M/s BHEL	Rs.296.49 Crores + Euro 21175351, USD 18633654, UKP 1350045	Prov.Extn 31.12.2019	29.06.2007	In Progress	NA
201	CMM/PFBR/80/40/2-7030	Main Plant Package	Public	23-09-2005	Two Part	31-03-2006	3	1)M/s. BHEL 2) M/s. L&T + Power Machines 3)M/s. Dodsai + Skoda		-3	Yes	CMM/PFBR/80-40-2-7030/PO/10052	29-06-2007	M/s BHEL	INR 32.62 Crs.+ EURO 19000	Prov Extn 31.12.19	29-06-2007	In Progress	NA
202	CMM/OPS/56-32-9-2892+2903	Moderator canned Motor Pumps	Public	16-02-2012	Two Part	03-07-2012	3	1)M/s Hydrodyne 2)M/s Kirloskar Brother Ltd	1)M/s flowwll Pumps	-1	Yes	CMM/OPS/56-32-9-2892/PO/7460 &CMM/OPS/56-32-9-2982/PO/7461	28-12-2012	M/s Hydrodyne	10.31 Cr	31-10-2015	28-12-2012	In Progress	N.A.
203	CMM/MEQ/23-33-21012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL	1)M/s Kirloskar Electric Co.Ltd	-1	Yes	CMM/MEQ/23-33-21012/PO/6024	07-09-2010	M/s BHEL	Rs.87.31 Crores	K-3:30.6.2018 K-4:30.6.2018	07.09.2010	In Progress	NA
204	CMM/MEQ/23-33-21012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL	1)M/s Kirloskar Electric Co.Ltd	-1	Yes	CMM/MEQ/22-33-21012/PO/6372	07-09-2010	M/s BHEL	Rs.87.32 Crores	R-7:30.6.2018 R-8:30.6.2018	07.9.2010	In Progress	NA
205	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)'M/s. L&T Mumbai M/s.ECIL Hyderabad'	1)M/s. L&T Mumbai	-1	Yes	CMM/EIC/23-60--3-3120/PO/6117	27-09-2013	Ms/ ECIL Hyderabad	Rs 96.05 Cr. Rs 6.02Crs.	26.07.2016	27.09.2013	In Progress	NA
206	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)'M/s L&T Mumbai M/s. ECIL Hyderabad'	1)M/s. L&T Mumbai	-1	Yes	'CMM/EIC/23-6--3-3120/PO/6465 (RAPP 7&8 supply)	27-09-2013	Ms/ ECIL Hyderabad	Rs 87.88 Crs.	27.01.2017	28.09.13	In Progress	NA
207	CMM/EIC/23-60-3-3120	Nuclear Instrumentation Package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)02 M/s. L&T Mumbai; M/s. ECIL Hyderabad	1)M/s. L&T Mumbai	-2	Yes	CMM/EIC/23-60-3-3120/PO/6118	28-09-2013	M/s. ECIL Hyderabad	Rs. 6.02 Crs.	26.07.2016	28.09.13	In Progress	NA
208	CMM/EIC/23-60-3-3120	Nuclear Instrumentation package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)02 M/s. L&T Mumbai 2) M/s. ECIL Hyderabad 3) Hyderabad	1)01 M/s. L&T Mumbai 2) Mumbai	-2	Yes	CMM/EIC/22-60-3-3120/PO/6466	28-09-2013	M/s. ECIL Hyderabad	Rs 6.02 Crs.	27.01.2017	28.09.13	In Progress	NA
209	CMM/MEQ/23-71-21016	Plant Water Pump House Package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects	1)M/s Doshion(DVWL) 2) M/s IOTL	-2	Yes	CMM/MEQ/23-71-21016/PO/6029	06-10-2010	M/s IVRCL	Rs.52.68 Crores	Prov. extn upto : 31.12.2019	06.10.2010	In Progress	NA
210	CMM/MEQ/23-71-21016	Plant water pump house package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects	1)M/s Doshion(DVWL) 2)M/s IOTL	-2	Yes	CMM/MEQ/23-71-21016/PO/6030	06-10-2010	M/s IVRCL	Rs.39.91 Crores	Prov. Extn. Upto. 31.12.2019	06.10.2010	In Progress	NA
211	CMM/MEQ/22-71-21066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	1)M/s UEM India P.Ltd	-1	Yes	CMM/MEQ/22-71-21066/PO/6443	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	64.18 Crores	Prov. extn. upto : 13-07-2019	07-05-2012	In Progress	NA



212	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	1)M/s UEM India Pvt.Ltd -1	Yes	CMM/MEQ/22-71-2-1066/PO/6444	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	34.63 Crores	Prov. Extn. upto : 13-07-2020	07-05-2012	In Progress	NA
213	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	1)M/s UEM India Pvt.Ltd -1	Yes	CMM/MEQ/22-71-2-1066/PO/6445	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	12.08 Crores	For one year starting from 01.08.2019	01.08.2019	In Progress	NA
214	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Public	16-12-2009	Two Part	12-02-2010	3	1)M/s WIL 2)M/s Godrej 3) M/s L&T	-3	Yes	CMM/FTP/22-33-1-1035/PO/6370	15-09-2010	M/s L&T	322900000	30-09-2018	15-09-2010	In Progress	NA
215	CMM/MEQ/23-33-2-1009	Primary coolant pumps	Single	30-12-2009	Two Part	22-02-2010	1	1)M/s KSB Pumps Ltd	-1	Yes	CMM/MEQ/23-33-2-1009/PO/6016	17-06-2010	M/s KSB Pumps Ltd	Rs.43.38 Crores	K-3:31.03.2015 K4:31.03.2015	17.6.2010	In Progress	NA
216	CMM/MEQ/23-33-2-1009	Primary Coolant Pumps	Single	30-12-2009	Two Part	22-02-2010	1	1)M/s KSB Pumps Ltd	-1	Yes	CMM/MEQ/22-33-2-1009/PO/6366	17-06-2010	M/s KSB Pumps Ltd	Rs.42.96 Crores	R-7:31.03.2015 R-8:31.03.2015	17.06.2010	In Progress	NA
217	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1)7 1) 1. M/s Dodsai Enterprise pvt ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd. (4)	1)2 1)1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd. (1) -1	Yes	CMM/HMP/23-30-10-013/PO/6066 Dt 03.06.2011 for KAPP 3&4 Supply	03-06-2011	M/s Punj Lloyd Ltd	Rs 258.27 Crs Euro 3162428 ( Rs 19.24 Crore)	K-3: 03/12/2014 K-4: 03/06/2015	03-06-2011	In progress	NA
218	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1) 1. M/s Dodsai Enterprise pvt ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1)1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd. -1	Yes	CMM/HMP/23-30-10-013/PO/6067 Dt 03.06.2011 for KAPP 3&4 Erection	03-06-2011	M/s Punj Lloyd Ltd	Rs 64.68 Crs	K-3: 03/12/2014 K-4: 03/06/2015	03.06.11	In progress	NA
219	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1) 1. M/s Dodsai Enterprise pvt ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1) 1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd. -1	Yes	CMM/HMP/22-30-10-013/PO/6411 Dt 03.06.2011 for RAPP-7&8 Supply	03-06-2011	M/s Punj Lloyd Ltd	Rs 261.16 Crs Euro 3197865 (Rs. 19.46 Crs.)	R-7: 03/06/2015 R-8: 03/12/2015	03-06-2011	In progress	NA

220	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1) 1. M/s Dodsai Enterprise pvt Ltd. 2) Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4) Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1) 1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	-1	-4	Yes	CMM/HMP/22-30-10-013/PO/6412 Dt 03.06.2011 for RAPP-7&8 Erection	03-06-2011	M/s Punj Lloyd Ltd	Rs 65.41 Crs.	R-7: 03/06/2015 R-8: 03/12/2015	03-06-2011	In progress	NA
221	GEM/2022/B/2413 241	PROCUREMENT OF MCE POLICIES FOR TG & C&I PACKAGES FOR RAPP-7&8	Public	08-08-2022	Two Part	02-09-2022	1	1) ONE - NATIONAL INSURANCE COMPANY LIMITED	1) 0	-1	-1	Yes	GEMC-511687778574114	30-09-2022	NATIONAL INSURANCE COMPANY LIMITED	125614167	30-09-2023	01-10-2022	30-09-2023	NA
222	CMM/PFBR/80-71-2/7056	Sea Water Pump House & Electrochlorination Plant Package	Public	16-03-2007	Two Part	06-07-2007	2	1) 1) M/s KBL 2) M/s Gammon Ltd		-2	-	Yes	CMM/PFBR/80-71-2/7056/PO/10079	22-05-2008	M/s KBL	Euro 1814000 + Rs.66.13 Crores	30.08.2019	22.05.2008	In Progress	NA
223	CMM/PFBR/80-71-2-7056	Sea Water Pump House & Electrochlorination Plant Package	Public	16-03-2007	Two Part	06-07-2007	2	1) M/s KBL 2) M/s Gammon Ltd		-2	-	Yes	CMM/PFBR/80-71-2-7056/PO/10080	22-05-2008	M/s KBL	Rs 33.10 Crores	30.08.2019	22.05.2008	In Progress	NA
224	CMM/FTP/23-33-1-991	Steam Generators	Limited	39595	Two Part	39745	2	1) 1. M/s L&T 2) 2. M/s BHEL	1) NIL	-1	-2	Yes	CMM/FTP/23-33-1-991/PO/6004	39895	M/s Larsen & Toubro Ltd	345000000	42460	39895	In Progress	NA
225	CMM/FTP/23-33-1-991	Steam Generators	Limited	39595	Two Part	39745	2	1) M/s L&T 2) M/s BHEL	1) NIL	-1	-2	Yes	CMM/FTP/23-33-1-991/PO/6005	39895	M/s BHEL	345000000	43921	39895	In Progress	NA
226	CMM/FTP/22-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1) M/s L&T 2) M/s BHEL	1) NIL	-1	-2	Yes	CMM/FTP/22-33-1-991/PO/6356	08-09-2009	M/s BHEL	3653900000	31-12-2022	08-09-2009	In Progress	NA
227	CMM/MEQ/23-40-2-1024	Supply of equipments for TG Plant package	Single	04-05-2010	Two Part	29-12-2010	1	1) M/s BHEL in consortium with M/s Alstom Power System		-1	-	Yes	CMM/MEQ/23-40-2-1024/PO/6054	31-03-2011	M/s BHEL in consortium with M/s Alstom Power Systems	EUR 88935688.00 (+) USD 35275000.00 (+) INR 740.75 Crs	KAPP-3 : 31-12-2020 & KAPP-4 : 31-12-2021	31-03-2011	In Progress	NA
228	CMM/MEQ/23-40-2-1024	Supply of equipments for TISCS	Single	04-05-2010	Two Part	29-12-2010	1	1) M/s BHEL		-1	-	Yes	CMM/MEQ/23-40-2-1024/PO/6056	31-03-2011	M/s BHEL	33 Crores	KAPP 3: 31.12.19 KAPP 4: 31.03.20	31-03-2011	In Progress	NA
229	CMM/MEQ/23-40-2-1024	Supply of services for TG Plant Package	Single	04-05-2010	Two Part	29-12-2010	1	1) M/s BHEL in consortium with M/s Alstom Power Systems		-1	-	Yes	CMM/MEQ/23-40-2-1024/PO/6055	31-03-2011	M/s BHEL in consortium with M/s Alstom Projects Ltd	165.42 Crores	KAPP-3 : 31-12-2020 & KAPP-4 : 31-12-2021	31-03-2011	In Progress	NA
230	CMM/MEQ/23-50-2-1022	Switchyard package for KAPP 3&4	Public	07-05-2010	Two Part	28-07-2010	4	1) M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1) M/s UB Engineering Ltd	-1	-3	Yes	CMM/MEQ/23-50-2-1022/PO/6044	24-02-2011	M/s Larsen & Toubro Ltd	32.98 Crores	30-06-2019	24-02-2011	In Progress	NA
231	CMM/MEQ/23-50-2-1022	Switchyard Package for KAPP 3&4	Public	07-05-2010	Two Part	28-07-2010	4	1) M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1) M/s UB Engineering Ltd	-1	-3	Yes	CMM/MEQ/23-50-2-1022/PO/6045	24-02-2011	M/s L&T Ltd	10.48 Crores	30-06-2019	24-02-2011	In Progress	NA

232	CMM/MEQ/23-50-2 1022	Switchyard package for RAPP 7&8	Public	07-05-2010	Two Part	28-07-2010	5	1)M/s ABB LTD 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2- 1022/PO/6392	24-02-2011	M/s L&T Ltd	Rs. 31.56 Crores	R- 7:30.06.19(220kV) R- 8:30.06.21(220kV) R- 7:30.06.21(400kV) R-	24.02.2011	In Progress	NA
233	CMM/MEQ/23-50-2 1022	Switchyard Package for RAPP 7&8	Public	07-05-2010	Two Part	28-07-2010	5	1)M/s ABB Ltd 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2- 1022/PO/6393	24-02-2011	M/s L&T Ltd	Rs.11.84 Crores	R- 7:30.06.19(220kV) R- 8:30.06.21(220kV) R- 7:30.06.21(400kV) R-	24.02.2011	In Progress	NA
234	CMM/MEQ/23-50-2 1045	Transformer package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)6 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2- 1045/PO/6075	19-08-2011	M/s BHEL	Rs.47.79 Crores	31.12.2018	19.08.2011	In Progress	NA
235	CMM/MEQ/23-50-2 1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)01 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2- 1045/PO/6420	19-08-2011	M/s BHEL	Rs.47.46 Crores	R-7 : 30-6-2018 R-8 : 31-3-2019	19.08.2011	In Progress	NA
236	CMM/MEQ/23-50-2 1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2- 1045/PO/6077	19-08-2011	M/s Toshiba	Rs.34.91 Crores	KAPP - 3 : 30-6-2018 KAPP - 4 : 31-12- 2018	19.08.2011	In Progress	NA
237	CMM/MEQ/23-50-2 1045	Transformers Package for KAPP-3&4 and RAPP-7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)M/s Areva T&D India Limited 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer and Electricals Kerala Ltd. 6) M/s Vijay Electrical	1)M/s Kanohar Electrical Ltd. -1	Yes	CMM/MEQ/22-50-2- 1045/PO-6422	19-08-2011	M/s Toshiba	33.58 Crs.	RAPP 7: 31.03.2021 RAPP 8: 31.03.2021	19-08-2011	In Progress	NA
238	CMM/MEQ/22-41-2 1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom	-1	Yes	CMM/MEQ/22-41-2- 1062/PO/6437	14-08-2012	M/s BHEL in consortium with M/s Alstom Power Systems SA	EURO - 67635177 + USD - 33716887 + INR 1001.22 Crs (as per DOW-B)	R-7 : 13-09-2021 & R-8 : 13-9-2022	14-08-2012	In Progress	NA
239	CMM/MEQ/22-41-2 1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom	-1	Yes	CMM/MEQ/22-41-2- 1062/PO/6438	14-08-2012	M/s BHEL in consortium with M/s Alstom Power Systems	BHEL - Rs.159.97 Crores & AIL - Rs.46.45 Crores	R-7 : 13-3-2020 & R- 8 : 13-9-2020	14.08.2012	In Progress	NA
240	CMM/MEQ/22-41-2 1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	28-06-2011	Two Part	10-12-2012	1	1)01 - M/s BHEL	-1	Yes	CMM/MEQ/22-41-2- 1062/PO/6439	14-08-2012	M/s BHEL	38.11 Crores	13.09.2020	14.08.2012	In Progress	NA
241	CMM/MEQ/22-41-2 1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL	-1	Yes	CMM/MEQ/22-41-2- 1062/PO/6440	14-08-2012	M/s BHEL	7.68 Crores	13.09.2020	14.08.2012	In Progress	NA
242	CMM/FTP/23-31-1- 1049	Zircaloy Assy & Components	Single	13-03-2010	Single Part	12-04-2010	1	1)M/s NFC	1)NIL -1	Yes	CMM/FTP/23-31-1- 1049/PO/6015	18-06-2010	M/s Nuclear Fuel Complex	1938800000	31-03-2021	18-06-2010	In Progress	NA
243	CMM/FTP/23-31-1- 1049	Zircaloy Assy & Components	Single	13-03-2010	Single Part	18-06-2010	1	1)M/s NFC	1)Nil -1	Yes	CMM/FTP/22-31-1- 1049/PO/6365	18-06-2010	M/s Nuclear Fuel Complex	1938800000	31-03-2023	18-06-2010	In Progress	NA