

DETAILS OF AWARD OF PURCHASE CONTRACTS VALUING 10 CRORES AND ABOVE CONCLUDED DURING THE MONTH OF July 2020

Sr. No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding (Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/ Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any	Section
---------	-----------	----------------------	---------------------	----------------------------	---	--------------------------------	-----------------------	--	--	---	--------------	---------------	---------------------	-------------------	---	---------------------------	---------------------------	-------------------------	---------

NIL

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER

Sr. No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding (Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/ Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any	Section
1	CMM/OPS/69-21-9-3179	Spaers for main steam turbine and TDEP (Turbine Driven Feedwater Pump) Steam Turbines.	Single Tender	01/03/2019	Single Part	20/03/2019	1	1)M/s. Joint-Stock Company 'RUSATOM SERVICE'	-	Yes	39285	27/04/2020	M/s. Joint-Stock Company 'RUSATOM SERVICE'	3468712432	27/12/2021	27/04/2020	In Progress	NA	OPS
2	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4	Public Tender	06/08/2018	Two Part	02/05/2019	4	1)Electronics Cooperation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited.,	-	Yes	CMM/EIC/25-00-3-3400/e-PO/37738	06/02/2020	BGR Energy systems Limited.,	923290655	06/04/2024	06/02/2020	In Progress	NA	EIC
3	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4 (Supply)	Public Tender	06/08/2018	Two Part	02/05/2019	4	1)Electronics Cooperation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited.,	-	Yes	CMM/EIC/25-00-3-3400/ePO/37736	06/02/2020	BGR Energy systems Limited.,	3568709345	06/04/2024	06/02/2020	In Progress	NA	EIC
4	CMM/FTP/10-31-1-1195	Procurement of Raw Materials, Machining, Heat Treatment, Manufacture, Inspection, Testing, Packing, Safe Delivery & Guarantee of End Fittings and Associated Components for GHAVP-1&2.	Public Tender	30/10/2018	Two Part	26/12/2018	3	1)MTAR TECHNOLOGIES (P) LTD, 2)Larsen & Toubro Limited,	1)Mishar Dhatu Nigam Limited, -1	Yes	CMM/FTP/10-31-1-1195/e-PO/37381	24/12/2019	Larsen & Toubro Limited	1661558000	23/12/2022	24/12/2019	In Progress	NA	FTP
5	CMM/FTP/10-30-1-1198	Preparation of Drawings, Procurement of raw materials, Fabrication, Inspection, Testing, Supply & Guarantee of ECCS light water accumulators, ECCS air accumulators, PHT Heavy water storage tank, Moderator Heavy water storage tank and Support structure for ECCS light water accumulators for GHAVP-1&2 Project, Haryana.	Public Tender	11/02/2019	Two Part	15/04/2019	5	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)LLOYDS STEELS INDUSTRIES LTD., 3)kay bouvet engg pvt ltd,	1)Walchandnagar industries Ltd, 2)Patels Airtemp (India) Limited, -2	Yes	CMM/FTP/10-30-1-1198/e-PO/37148	30/12/2019	kay bouvet engg pvt ltd	321573600	29/04/2022	30/12/2019	In Progress	NA	FTP

33	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16/06/2016	Two Part	29/07/2016	4	4)TEMA India Limited,	-4	Yes	CMM/OPS/52-33-9-3050/e-PO/27773	05/12/2018	Walchandnagar industries Ltd	1280677758	04/08/2020	05/08/2018	In Progress	N.A.	OPS
34	CMM/FTP/00-31-1-1175	Manufacturing, Inspection, Testing, Packing, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Plates for End Shield Assemblies for 4 Nos. of Units of 10 Fleet Reactors as Per Technical Specification No. PC-M-938	Public Tender	10/07/2017	Two Part	06/09/2017	4	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, 2)BHARAT FORGE LTD.,	1)Star Wire India Ltd, 2)Mishar Dhatu Nigam Limited,	Yes	CMM/FTP/00-31-1-1175/e-PO/27298	05/11/2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	867132000	04/05/2021	05/11/2018	In Progress	NA	FTP
35	CMM/FTP/00-31-1-1174	Manufacturing, Inspection, Testing, Packing, Storage, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Lattice Tubes for End Shield Assemblies For 4 Nos. of Units of 10 Fleet Reactors as per Technical Specification No. PC-M-936	Public Tender	10/07/2017	Two Part	05/09/2017	4	1)Mishar Dhatu Nigam Limited, 2)L&T SPECIAL STEEL AND HEAVY FORGINGS, 3)BHARAT FORGE LTD.,	1)Star Wire India Ltd, -1	Yes	CMM/FTP/00-31-1-1174/e-PO/27267	01/11/2018	Mishar Dhatu Nigam Limited	680000000	31/10/2021	01/11/2021	In Progress	NA	FTP
36	CMM/FTP/10-21-1-1171	Procurement of materials, manufacture, inspection, assembly, shop testing, packing, guarantee and safe delivery at project site for Roll-on Shield, Fixed Shield and FHS Sealing & Shielding Doors Assemblies and Spares for GHAVP-1&2.as per drawing and Technical Specification PC-E-43 (Rev.02) & PC-E-45 (Rev.01)	Public Tender	29/06/2017	Two Part	23/08/2017	4	1)Godrej & Boyce Mfg Co Ltd, 2)kay bouvet engg pvt ltd, 3)MTAR TECHNOLOGIES (P) LTD,	1)Titagarh Wagons Limited, -1	Yes	CMM/FTP/10-21-1-1171/e-PO/26502	07/08/2018	kay bouvet engg pvt ltd	172044000	06/08/2021	07/08/2018	In Progress	NA	FTP
37	CMM/MEQ/25-24-2-1129	Erection/Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG) and handing over of system and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26/09/2017	Two Part	12/01/2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited,	-4	Yes	CMM/MEQ/25-24-2-1129/e-PO/26489	08/08/2018	LARSEN AND TOUBRO LTD	1902798550	07.11.2024	08.08.2018	In Progress	NA	MEQ
38	CMM/MEQ/25-24-2-1129	Manufacture, Procurement, Supply, Erection / Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of System and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26/09/2017	Two Part	12/01/2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited,	-4	Yes	CMM/MEQ/25-24-2-1129/e-PO/26488	08/08/2018	LARSEN AND TOUBRO LTD	7587107618	07.11.2024	08.08.2018	In Progress	NA	MEQ
39	CMM/FTP/10-31-1-1132	Manufacturing, Inspection, Testing, Packing, Supply & Transportation of Calandria Assemblies and Associated Components for GHAVP "1&2.	Public Tender	19/09/2017	Two Part	08/11/2017	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)kay bouvet engg pvt ltd, 4)ISGEC HITACHI ZOSEN LIMITED,	1)MTAR TECHNOLOGIES (P) LTD, 2)Heavy Engineering Corporation Limited, -2 -4	Yes	CMM/FTP/10-31-1-1132/e-PO/24898	12/06/2018	kay bouvet engg pvt ltd	283128000	11/04/2022	12/06/2018	In Progress	NA	FTP

46	CMM/FTP/10-33-1-1158	(FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery and performance guarantee of 700 MWe PHWR Steam Generators alongwith associated handling/erection/installation structures and mandatory spares for GHAVP-1&2 Site.	Public Tender	24/11/2016	Two Part	14/02/2017	3	-2	Yes	CMM/FTP/10-33-1-1158/e-PO/22549	08/03/2018	BHARAT HEAVY ELECTRICALS LIMITED	7360583428	07/09/2022	08/03/2018	In Progress	NA	FTP
47	CMM/FTP/10-33-1-1158	Mechanical design & analysis, preparation of detailed fabrication drawings and documents, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery, performance guarantee of 700 MWe PHWR Steam Generators alongwith associated handling/erection/installation structures and mandatory spares for GHAVP-1&2.	Public Tender	24/11/2016	Two Part	14/02/2017	3	-2	Yes	CMM/FTP/10-33-1-1158/e-PO/22546	08/03/2018	Larsen & Toubro Limited	7339438883	07/09/2022	08/03/2018	In Progress	NA	FTP
48	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	15/12/2016	Two Part	09/05/2017	4	-4	Yes	CMM/MEQ/25-00-2-1116/e-PO/22516	22/02/2018	BGR Energy Systems Limited	862079456	28.03.2023	29.03.2018	In Progress	NA	MEQ
49	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	15/12/2016	Two Part	09/05/2017	4	-4	Yes	CMM/MEQ/25-00-2-1116/e-PO/22513	29/03/2018	BGR Energy Systems Limited	3448317824	28.03.2023	29.03.2018	In Progress	NA	MEQ
50	CMM/FTP/10-31-1-1130	Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-2	Public Tender	01/07/2016	Two Part	23/08/2016	4	-2	Yes	CMM/FTP/10-31-1-1130/e-PO/22404	26/03/2018	Godrej & Boyce Mfg Co Ltd	1290000000	25/05/2022	26/03/2018	In Progress	NA	FTP
51	CMM/FTP/10-31-1-1130	Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-1	Public Tender	01/07/2016	Two Part	23/08/2016	4	-2	Yes	CMM/FTP/10-31-1-1130/e-PO/22402	26/03/2018	Larsen & Toubro Limited	1250000000	25/11/2021	26/03/2018	In Progress	NA	FTP
52	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	11/02/2015	Two Part	06/04/2015	2	-2	Yes	CMM/OPS/70-00-9-3038 /e-PO/21941	28/02/2018	Kirloskar Brothers Limited	10620000	27/02/2022	28/02/2018	In Progress	N.A.	OPS
										CMM/OPS/70-00-		Kirloskar						

61	CMM/HMP/23-70-10-087	commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19/10/2016	Two Part	28/12/2016	3	-3	-	Yes	CMM/HMP/23-70-10-087/e-PO/17871	15/12/2017	Sterling and Wilson Limited	31434384	14/06/2019	15/12/2017	In progress	NA	HMP
62	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19/10/2016	Two Part	28/12/2016	3	-3	-	Yes	CMM/HMP/23-70-10-087/e-PO/17870	15/12/2017	Sterling and Wilson Limited	75286151	14/06/2019	15/12/2017	In Progress	NA	HMP
63	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16/06/2016	Two Part	29/07/2016	4	-4	-	Yes	CMM/OPS/52-33-9-3050/e-PO/17369	12/06/2017	Godrej & Boyce Mfg Co Ltd	604204329	11/02/2019	12/06/2017	In Progress	N.A.	OPS
64	CMM/OPS/05-31-9-3102	Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components.	Single Tender	02/09/2016	Single Part	29/09/2016	1	-1	-	Yes	CMM/OPS/05-31-9-3102/e-PO/16740	02/05/2017	NUCLEAR FUEL COMPLEX	738001687	02/07/2018	02/05/2017	In Progress	N.A.	OPS
65	CMM/FTP/75-00-1-1148	Design, Analysis, Procurement of Material, Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended Spares for KKNPP-3&4	Public Tender	10/03/2016	Two Part	15/06/2016	2	-2	-	Yes	CMM/FTP/75-00-1-1148/e-PO/16720	11/05/2017	KELVION INDIA PVT. LTD.	144900000	11/10/2019	11/05/2017	In Progress	NA	FTP

90	CMM/FTP/23-34-1-1091	Heavy Water UGP and WMP for KAPP-3&4	Public Tender	11/03/2011	Two Part	14/06/2011	17	13)M/s McNally bhatat Engineering Company ltd -13	Yes	CMM/FTP/23-34-1-1091/PO/6089	09/11/2011	M/s Hindustan Dorr Oliver Ltd	399656733	30/06/2019	09/11/2011	yet to be completed	Extended upto 30/06/2020	E&T
91	CMM/MEQ/22-50-2-1083	400 kV Reactors & Balance work of Switchyard Package for RAPP 7&8	Public	16/11/2012	Two Part	01/02/2013	1	1)M/s Alstom T&D India Ltd -1	Yes	CMM/MEQ/22-50-2-1083/PO/6469	27/12/2013	M/s Alstom T&D India Ltd	29.61 Crores	28.02.2019	27/12/2013	In Progress	NA	MEQ
92	CMM/PFBR/80-52-2-7037	AC Variable Speed Drive	Public	05/04/2005	Two Part	05/04/2005	2	1)M/s BHEL 2)M/s ABB -2	Yes	CMM/PFBR/80-52-2-7037/PO/10053	20/07/2007	M/s BHEL	Rs.57.81 Crores + Euro 3765757	31.04.2019	20.07.2007	In Progress	NA	MEQ
93	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18/06/2011	Two Part	26/09/2011	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd -7	Yes	CMM/MEQ/22-73-2-1055/PO/6450	04/07/2012	M/s Punj Lloyd Ltd	14 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2021	04/07/2012	In Progress	NA	MEQ
94	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18/06/2011	Two Part	26/09/2011	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd -7	Yes	CMM/MEQ/23-73-2/1055/PO/6101	04/07/2012	M/s Punj Lloyd Ltd	72.62 Crores	Prov Extn: K-3 : 30-11-2019 & K-4 : 31-12-2019	04/07/2012	In Progress	NA	MEQ
96	CMM/MEQ/23-73-2-1055	AC Ventilation package	Public	18/06/2011	Two Part	26/09/2011	7	1)M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd -7	Yes	CMM/MEQ/22-73-2-1055/PO/6449	04/07/2012	M/s Punj Lloyd Ltd	72.78 Cr	RAPP 7 : 31.03.2020 RAPP 8 : 31.03.2021	04/07/2012	In Progress	NA	MEQ
								1)M/s Blue Star Ltd 2)M/s L&T Ltd -1		CMM/PFBR/80-								

97	CMM/PFBR/80-71-2-7052	Air Conditioning & Ventilation	Public	11/04/2006	Two Part	13/02/2007	4	3)M/s Voltas Ltd	-3	Yes	71-2-7052/PO/10071	31/12/2007	M/s Blue Star Ltd	Rs.32.04 Crores	31.07.2017	31.12.2007	In Progress	NA	MEQ
98	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	12/11/2010	Two Part	25/04/2011	9	1)M/s.Bharat Heavy Electricals Ltd. 2)M/s.Dodsai Enterprises P.Ltd in consortium with M/s. Dodsai Engg & Construction P. 3) M/s.Gammon India Ltd. 4) M/s.IOT Infra & Energy Services Ltd. 5) M/s.Jyoti Structures Ltd. 6)M/s.Larsen & Toubro Ltd. 7) M/s.Punj Lloyd Ltd. 8) M/s.Tata Projects Ltd. 9) M/s.Thermax Limited	-9	Yes	CMM/MEQ/23-40-2-1040/PO/6086	28/09/2011	M/s Dodsai Enterprises Ltd	INR 405.28 Cr + USD 1990000 (Rs. 8.91 Cr.) + GBP 388900 (Rs. 2.84 Cr.)+ EURO 4630700 (Rs. 29.91	K-3 : 27-12-2019 and K-4 : 27-12-2020	28/09/2011	In Progress	NA	MEQ
99	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	12/11/2010	Two Part	25/04/2011	9	1)M/s.Bharat Heavy Electricals Ltd. 2)M/s.Dodsai Enterprises P.Ltd in consortium with M/s. Dodsai Engg & Construction P. Ltd 3) M/s.Gammon India Ltd. 4) M/s.IOT Infra & Energy Services Ltd. 5) M/s.Jyoti Structures Ltd. 6)M/s.Larsen & Toubro Ltd. 7) M/s.Punj Lloyd Ltd. 8) M/s.Tata Projects Ltd. 9) M/s.Thermax Limited	-9	Yes	CMM/MEQ/23-40-2-1040/PO/6087	28/09/2011	M/s Dodsai Enterprises P.Ltd	387.08 Crores	K-3 : 27-12-2019 & K-4 : 27-12-2020	28/09/2011	In Progress	NA	MEQ
100	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	12/08/2011	Two Part	04/09/2012	10	1) BHEL 2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver Ltd 6) L&T Ltd 7) Dodsai Ent.P.Ltd 8) Punj Lloyd 9) IOT Infrastructure 10) Gammon Ansaldo Consortium	-10	Yes	CMM/MEQ/22-40-2-1067/PO/6458	03/12/2012	M/s L&T Ltd	331.24 Crores+USD23 20000+GBP 400000+EURO 10050000	R-7 : 30-12-2019 & R-8 : 30-6-2020	03/12/2012	In Progress	NA	MEQ
	CMM/MEQ/22-40-2-	Balance of Turbine Island Package for						1)BHEL 2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver Ltd 6) L&T Ltd 7) Dodsai Ent.P.Ltd 8) Punj Lloyd 9) IOT Infrastructure 10) Gammon Ansaldo Consortium			CMM/MEQ/22-40-2-				R-7 : 30-12-2019 & R-8 :				

116	CMM/MEQ/23-50-2-1047	DG Set package for KAPP 3&4 and RAPP 7&8	Public	30/12/2010	Two Part	11/04/2011	2	2)M/s Kirloskar Oil Engines Ltd	-2	-	Yes	CMM/MEQ/22-50-2-1047/PO/6424	19/08/2011	M/s Kirloskar Oil Engines Ltd	188.16 Crores	R-7:31-01-2020 R-8:31-01-2020	19/08/2011	In Progress	NA	MEQ	
117	CMM/MEQ/23-50-2-1047	DG set package for KAPP 4&4 and RAPP 7&8	Public	30/12/2010	Two Part	11/04/2011	2	1)M/s L&T Ltd 2) M/s Kirloskar Oil Engines Ltd	-2	-	Yes	CMM/MEQ/23-50-2-1047/PO/6080	19/08/2011	M/s Kirloskar Oil Engines Ltd	194.54 Crores	K-3:30-06-2019 K-4:31-12-2019	19/08/2011	In Progress	NA	MEQ	
118	CMM/FTP/23-31-1-1039	Drive Mechanism & Mandatory Spares	Public	15/01/2010	Two Part	01/04/2010	8	1)M/s MTAR 2)M/s Avasarala 3)M/s Godrej 4) M/s L&T 5)M/s Lokesh Machines	-5	1)M/s BHArat Forge 2) M/s Vividh - Hi-fab 3) M/s AMW-MGM Forgings	-3	Yes	CMM/FTP/23-31-1-1039/PO/6028	04/10/2010	M/s Avasarala	167400000	28/02/2019	04/10/2010	In Progress	NA	FTP
119	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	28/11/2017	Single Part	28/11/2017	1	1)ATOMSTROYEXPORT MOSCOW RUSSIAN FEDERATION	-1	1)0	-1	Yes	CMM/HMP/69-00-10-117/e-PO/19893/FE DTD 30/11/2017	30/11/2017	ATOMSTROYE XPORT, MOSCOW, RUSSIAN FEDERATION	157.27 Crs.	30/11/2019	30/11/2017	In progress	NA	HMP
120	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	28/11/2017	Single Part	28/11/2017	1	1)Atomstroyexport Moscow Russian Federation	-1	1)0	-1	Yes	CMM/HMP/69-00-10-117/e-PO/19894/FE DTD 30/11/2017	30/11/2017	ATOMSTROYE XPORT, MOSCOW, RUSSIAN FEDERATION	209.30 Crs.	30/01/2020	30/11/2017	In progress	NA	HMP
121	CMM/FTP/23-31-1-1047	End Fitting bodies & Associated Components	Public	23/06/2010	Two Part	26/07/2010	4	1)M/s L&T 2) M/s MTAR 3) M/s Bharat Forge 4) M/s Avasarla	-4	-	Yes	CMM/FTP/23-31-1-1047/PO/6040	19/01/2011	M/s L&T	288900000	30/06/2020	19/01/2011	In Progress	NA	FTP	
122	CMM/EIC/23-60-3-3054	Fiedl Instrumentation Package	Public	20/05/2011	Two Part	01/08/2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgaon 5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata	-7	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2)	-2	Yes	CMM/EIC/22-60-3-3054/PO/6452	28/06/2012	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	158.14 Crs	RAPP-7:27.12.2015 ; RAPP-8:27.06.2016	28.06.12	In Progress	NA	EIC

136	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10/08/2010	Two Part	31/01/2011	7	4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	-5	Yes	CMM/MEQ/23-50-2-1038/PO/6073	25/08/2011	M/s BGR Energy Systems Ltd	23.00 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25/08/2011	In Progress	NA	MEQ
137	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10/08/2010	Two Part	31/01/2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	-2 -5	Yes	CMM/MEQ/23-50-2-1038/PO/6074	25/08/2011	M/s BGR Energy Systems Ltd	4.20 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25/08/2011	In Progress	NA	MEQ
138	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10/08/2010	Two Part	31/01/2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	-2 -5	Yes	CMM/MEQ/22-50-2-1038/PO/6417	25/08/2011	M/s BGR Energy Systems Ltd	191.87 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	25/08/2011	In Progress	NA	MEQ
139	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10/08/2010	Two Part	31/01/2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	-2 -5	Yes	CMM/MEQ/22-50-2-1038/PO/6418	25/08/2011	M/s BGR Energy Systems Ltd	23.08 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	25/08/2011	In Progress	NA	MEQ
140	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10/08/2010	Two Part	31/01/2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	-2 -5	Yes	CMM/MEQ/23-50-2-1038/PO/6419	25/08/2011	M/s BGR Energy Systems Ltd	4.20 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	25/08/2011	In Progress	NA	MEQ
								1)M/s BHEL											

141	CMM/PFBR/80-40-2-7030	Main Plant Package	Public	23/09/2005	Two Part	31/03/2006	3	2)M/s L&T+ Power Machines 3)M/s Dodsai+Skoda	-3	-	Yes	CMM/PFBR/80-40-2-7030/PO/10051	29/06/2007	M/s BHEL	13.250.42 Crores + Euro 21175351, USD 18633654, UKP 1350045	Prov.Extn 31.12.2019	29.06.2007	In Progress	NA	MEQ	
142	CMM/PFBR/80/40/2-7030	Main Plant Package	Public	23/09/2005	Two Part	31/03/2006	3	1)M/s. BHEL 2) M/s. L&T + Power Machines 3)M/s. Dodsai + Skoda	-3	-	Yes	CMM/PFBR/80-40-2-7030/PO/10052	29/06/2007	M/s BHEL	INR 32.62 Crs.+ EURO 19000	Prov Extn 31.12.19	29/06/2007	In Progress	NA	MEQ	
143	CMM/OPS/56-32-9-2892+2903	Moderator canned Motor Pumps	Public	16/02/2012	Two Part	03/07/2012	3	1)M/s Hydrodyne 2)M/s Kirloskar Brother Ltd	1)M/s flowwll Pumps -1	-2	Yes	CMM/OPS/56-32-9-2892/PO/7460 &CMM/OPS/56-32-9-2982/PO/7461	28/12/2012	M/s Hydrodyne	10.31 Cr	31/10/2015	28/12/2012	In Progress	N.A.	OPS	
144	CMM/FTP/22-32-1-1037	Moderator Heat Exchanger	Public	16/12/2009	Two Part	18/02/2010	8	1)M/s BHEL 2) M/s L&T 3) M/s WIL 4) M/s godrej	1)M/s GR ENGG 2) M/s Titanium 3) M/s Hindustan Dorr 4) M/s ISGEC	-4	-4	Yes	CMM/FTP/23-32-1-1037/PO/6367	13/07/2010	M/s WIL	297000000	31/01/2017	13/07/2010	In Progress	NA	FTP
145	CMM/FTP/22-32-1-1037	Moderator Heat Exchanger	Public	16/12/2009	Two Part	18/02/2010	8	1)M/s BHEL 2)M/s L&T 3) M/s WIL 4) M/s Godrej	1)M/s GR Engg 2) M/s Titanium 3) M/s Huindustan Dorr 4) M/s ISGEC	-4	-4	Yes	CMM/FTP/23-32-1-1037/Po/6018	13/07/2010	M/s WIL	292500000	31/08/2015	13/07/2010	In Progress	NA	FTP
146	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28/12/2009	Two Part	23/02/2010	2	1)M/s BHEL	1)M/s Kirloskar Electric Co.Ltd	-1	-1	Yes	CMM/MEQ/23-33-2-1012/PO/6024	07/09/2010	M/s BHEL	.87.31 Crores	K-3:30.6.2018 K-4:30.6.2018	07.09.2010	In Progress	NA	MEQ
147	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28/12/2009	Two Part	23/02/2010	2	1)M/s BHEL	1)M/s Kirloskar Electric Co.Ltd	-1	-1	Yes	CMM/MEQ/22-33-2-1012/PO/6372	07/09/2010	M/s BHEL	87.32 Crores	R-7:30.6.2018 R-8:30.6.2018	07.9.2010	In Progress	NA	MEQ
148	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16/01/2012	Two Part	30/04/2013	2	1)M/s. L&T Mumbai M/s.ECIL Hyderabad'	1)M/s. L&T Mumbai	-1	-1	Yes	CMM/EIC/23-60-3-3120/PO/6117	27/09/2013	Ms/ ECIL Hyderabad	96.05 Cr. 6.02Crs.	26.07.2016	27.09.2013	In Progress	NA	EIC
149	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16/01/2012	Two Part	30/04/2013	2	1)M/s L&T Mumbai M/s. ECIL Hyderabad'	1)M/s. L&T Mumbai	-1	-1	Yes	'CMM/EIC/23-60-3-3120/PO/6465 (RAPP 7&8 supply)	27/09/2013	Ms/ ECIL Hyderabad	87.88 Crs.	27.01.2017	28.09.13	In Progress	NA	EIC
150	CMM/EIC/23-60-3-3120	Nuclear Instrumentation Package for KAPP-3&4/RAPP-7&8	Public	16/01/2012	Two Part	30/04/2013	2	M/s. ECIL Hyderabad	1)M/s. L&T	1	1	Yes	CMM/EIC/23-60-3-3120/PO/6118	28/09/2013	M/s. ECIL Hyderabad	6.02 Crs.	26.07.2016	28.09.13	In Progress	NA	EIC

156	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11/04/2011	Two Part	01/06/2012	7	4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	-6	Yes	CMM/MEQ/22-71-2-1066/PO/6445	07/05/2012	M/s IOT Infrastructure & Energy Services Ltd	12.08 Crores	For one year starting from 01.08.2019	01.08.2019	In Progress	NA	MEQ	
157	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Public	16/12/2009	Two Part	22/02/2010	3	1)M/s WIL 2)M/s Godrej 3)M/s L&T	-3	Yes	CMM/FTP/23-33-1-1035/PO/6023	15/09/2010	M/s L&T	126600000	15/11/2017	15/09/2010	In Progress	NA	FTP	
158	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Public	16/12/2009	Two Part	12/02/2010	3	1)M/s WIL 2)M/s Godrej 3) M/s L&T	-3	Yes	CMM/FTP/22-33-1-1035/PO/6370	15/09/2010	M/s L&T	322900000	30/09/2018	15/09/2010	In Progress	NA	FTP	
159	CMM/MEQ/23-33-2-1009	Primary coolant pumps	Single	30/12/2009	Two Part	22/02/2010	1	1)M/s KSB Pumps Ltd	-1	Yes	CMM/MEQ/23-33-2-1009/PO/6016	17/06/2010	M/s KSB Pumps Ltd	43.38 Crores	K-3:31.03.2015 K4:31.03.2015	17.6.2010	In Progress	NA	MEQ	
160	CMM/MEQ/23-33-2-1009	Primary Coolant Pumps	Single	30/12/2009	Two Part	22/02/2010	1	1)M/s KSB Pumps Ltd	-1	Yes	CMM/MEQ/22-33-2-1009/PO/6366	17/06/2010	M/s KSB Pumps Ltd	.42.96 Crores	R-7:31.03.2015 R-8:31.03.2015	17.06.2010	In Progress	NA	MEQ	
161	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21/07/2010	Two Part	13/12/2010	9	1. M/s Dodsai Enterprise pvt ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L & T Ltd. Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. Turkey. 7. M/s Bharat Heavy Electricals Ltd.	-7	-2	Yes	CMM/HMP/23-30-10-013/PO/6066 Dt 03.06.2011 for KAPP-3&4 Supply	03/06/2011	M/s Punj Lloyd Ltd	Rs 258.27 Crs Euro 3162428 (Rs 19.24 Crore)	K-3: 03/12/2014 K-4: 03/06/2015	03/06/2011	In progress	NA	HMP
162	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21/07/2010	Two Part	13/12/2010	9	1) 1. M/s Dodsai Enterprise pvt ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L & T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.	-7	-2	Yes	CMM/HMP/23-30-10-013/PO/6067 Dt 03.06.2011 for KAPP-3&4 Erection	03/06/2011	M/s Punj Lloyd Ltd	Rs 64.68 Crs	K-3: 03/12/2014 K-4: 03/06/2015	03.06.11	In progress	NA	HMP

167	CMM/FTP/23-21-1-1074	Roll on Shield Asys and Shielding And Sealing Door ASsy	Public	28/08/2010	Two Part	02/11/2010	8	6) M/s Mukund 7) M/s MTAR	-7	Yes	CMM/FTP/23-21-1-1074/PO/6053	23/06/2011	M/s Avasarla	103700000	31/03/2020	23/06/2011	In Progress	NA	FTP
168	CMM/PFBR/80-71-2/7056	Sea Water Pump House & Electctrochlorination Plant Package	Public	16/03/2007	Two Part	06/07/2007	2	1)1) M/s KBL 2)M/s Gammon Ltd	-2	Yes	CMM/PFBR/80-71-2/7056/PO/10079	22/05/2008	M/s KBL	Euro 1814000 + Rs.66.13 Crores	30.08.2019	22.05.2008	In Progress	NA	MEQ
169	CMM/PFBR/80-71-2-7056	Sea Water Pump House & Electrochlorinatin Plant Package	Public	16/03/2007	Two Part	06/07/2007	2	1)M/s KBL 2)M/s Gammon Ltd	-2	Yes	CMM/PFBR/80-71-2-7056/PO/10080	22/05/2008	M/s KBL	Rs 33.10 Crores	30.08.2019	22.05.2008	In Progress	NA	MEQ
170	CMM/FTP/23-31-1-1058	Stand Pipe Thimble Assembly ION Chamber Housing Freeze Jacket	Public	08/05/2010	Two Part	29/07/2010	-7	1)M/s Godrej 2) M/s L&T 3) M/s MTAR 4) M/s Vividh Hi-Fan 5) M/s Lokesh Machines 6) M/s Avasarla 7) M/s Kaybouvet	-7	Yes	CMM/FTP/23-33-1-991/PO/6004	31/12/2010	M/s L&T	125200000	30/06/2019	31/12/2010	In Progress	NA	FTP
171	CMM/FTP/23-31-1-1058	Stand Pipe Thimble Assembly ION Chamber Housing Freeze Jacket	Public	08/05/2010	Two Part	29/07/2010	-7	1)M/s Godrej 2) M/s L&T 3) M/s MTAR 4) M/s Vividh Hi-Fab 5) M/s Lokesh Machines 6) M/s Avasarala 7) M/s Kay bouvet	-7	Yes	CMM/FTP/23-33-1-991/PO/6005	31/12/2010	M/s L&T	125200000	29/02/2020	31/12/2010	In Progress	NA	FTP
172	CMM/FTP/23-33-1-991	Steam Generators	Limited	27/05/2008	Two Part	24/10/2008	2	1)1. M/s L&T 2) 2. M/s BHEL	-2	Yes	CMM/FTP/22-31-1-991/PO/6355	23/03/2009	M/s L&T	3450000000	31/03/2016	23/03/2009	In Progress	NA	FTP
173	CMM/FTP/23-33-1-991	Steam Generators	Limited	27/05/2008	Two Part	24/10/2008	2	1)M/s L&T 2)M/s BHEL	-2	Yes	CMM/FTP/22-33-1-991/PO/6356	23/03/2009	M/s BHEL	3450000000	31/10/2019	23/03/2009	In Progress	NA	FTP
174	CMM/FTP/23-33-1-991	Steam Generators	Limited	27/05/2008	Two Part	24/10/2008	2	1)M/s L&T 2) M/s BHEL	-2	Yes	CMM/MEQ/23-40-2-1024/PO/6054	08/09/2009	M/s L&T	3653900000	31/01/2018	08/09/2009	In Progress	NA	FTP
175	CMM/FTP/22-33-1-991	Steam Generators	Limited	27/05/2008	Two Part	24/10/2008	2	1)M/s L&T 2)M/s BHEL	-2	Yes	CMM/FTP/22-33-1-991/PO/6356	08/09/2009	M/s BHEL	3653900000	31/03/2020	08/09/2009	In Progress	NA	FTP
176	CMM/MEQ/23-40-2-1024	Supply of equipments for TG Plant package	Single	04/05/2010	Two Part	29/12/2010	1	1)M/s BHEL in consortium with M/s Alstom Power System	-1	Yes	CMM/MEQ/23-40-2-1024/PO/6054	31/03/2011	M/s BHEL in consortium with M/s Alstom Power Systems	EUR 88935688.00 (+) USD 35275000.00 (+) INR 740.75 Crs Total of	KAPP-3 : 31-03-2020 & KAPP-4 : 31-03-2021	31/03/2011	In Progress	NA	MEQ
177	CMM/MEQ/23-40-2-1024	Supply of equipments for TISCS	Single	04/05/2010	Two Part	29/12/2010	1	1)M/s BHEL	-1	Yes	CMM/MEQ/23-40-2-1024/PO/6056	31/03/2011	M/s BHEL	33 Crores	KAPP 3: 31.12.19 KAPP 4: 31.03.20	31/03/2011	In Progress	NA	MEQ
													M/s BHEL in						

								2) M/s BHEL	-1																	
								3) M/s Crompton Greaves Ltd																		
								4) M/s Siemens Ltd																		
								5) M/s Transformer & Electricals Kerala Ltd																		
185	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29/12/2010	Two Part	18/03/2011	7	6) M/s Vijay Electricals	-6	Yes	CMM/MEQ/23-50-2-1045/PO/6077	19/08/2011	M/s Toshiba	Rs.34.91 Crores	KAPP -3 : 30-6-2018 KAPP - 4 : 31-12-2018	19.08.2011	In Progress	NA	MEQ							
								1)M/s Areva T&D India Limited	1)M/s Kanohar Electrical Ltd.																	
								2) M/s BHEL	-1																	
								3) M/s Crompton Greaves Ltd																		
								4) M/s Siemens Ltd																		
								5) M/s Transformer and Electricals Kerala Ltd.																		
186	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP-3&4 and RAPP-7&8	Public	29/12/2010	Two Part	18/03/2011	7	6) M/s Vijay Electrical	-6	Yes	CMM/MEQ/22-50-2-1045/PO-6422	19/08/2011	M/s Toshiba	33.58 Crs.	RAPP 7: 31.03.2020 RAPP 8: 31.03.2020	19/08/2011	In Progress	NA	MEQ							
								1)M/s BHEL in consortium with M/s Alstom	-																	
187	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonat ion	26/08/2011	Two Part	10/12/2012	1		-1	Yes	CMM/MEQ/22-41-2-1062/PO/6437	14/08/2012	M/s BHEL in consortium with M/s Alstom Power Systems SA	67635177 + USD - 33716887 + INR 1001.22 Crs (as per DOW-B)	R-7 : 13-3-2020 & R-8 : 13-9-2020	14/08/2012	In Progress	NA	MEQ							
								1)M/s BHEL in consortium with M/s Alstom	-																	
188	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonat ion	26/08/2011	Two Part	10/12/2012	1		-1	Yes	CMM/MEQ/22-41-2-1062/PO/6438	14/08/2012	M/s BHEL in consortium with M/s Alstom Power Systems	BHEL - Rs.159.97 Crores & AIL - Rs.46.45 Crores	R-7 : 13-3-2020 & R-8 : 13-9-2020	14.08.2012	In Progress	NA	MEQ							
								1)01 - M/s BHEL	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6439	14/08/2012	M/s BHEL	38.11 Crores	13.09.2020	14.08.2012	In Progress	NA	MEQ							
189	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonat ion	28/06/2011	Two Part	10/12/2012	1		-1	Yes	CMM/MEQ/22-41-2-1062/PO/6440	14/08/2012	M/s BHEL	7.68 Crores	13.09.2020	14.08.2012	In Progress	NA	MEQ							
								1)M/s L&T Ltd	1)M/s Unitech Machines																	
								2)M/s Hindustan Dorr Oliver	2) M/s Avasarala Technologies																	
								3)M/s Technofab Engineering	3)M/s Kay-Bouvet Engg.P.Ltd																	
191	CMM/PFBR/80-75-2-7065	Utility Piping Package for PFBR Project	Public	08/10/2007	Two Part	18/12/2007	6		-3	Yes	CMM/PFBR/80-75-2-7065/PO/10092	04/11/2008	M/s Technofab Engineering	Rs.35.08 Crores	31.01.2017	04.11.2008	In Progress	NA	MEQ							
								1)M/s NFC	1)NIL																	
192	CMM/FTP/23-31-1-1049	Zircaloy Assy & Components	Single	13/03/2010	Single Part	12/04/2010	1		-1	Yes	CMM/FTP/23-31-1-1049/PO/6015	18/06/2010	M/s Nuclear Fuel Complex	1938800000	31/12/2019	18/06/2010	In Progress	NA	FTP							
								1)M/s NFC	1)Nil																	
193	CMM/FTP/23-31-1-1049	Zircaloy Assy & Components	Single	13/03/2010	Single Part	18/06/2010	1		-1	Yes	CMM/FTP/22-31-1-1049/PO/6365	18/06/2010	M/s Nuclear Fuel Complex	1938800000	31/12/2019	18/06/2010	In Progress	NA	FTP							