

26	CMM/MEQ/25-24-2-1129	/ Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of System and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited,	-4	Yes	CMM/MEQ/25-24-2-1129/e-PO/26488	08-08-2018	LARSEN AND TOUBRO LTD	7587107618	07.11.2024	08.08.2018	In Progress	NA	MEQ
27	CMM/FTP/10-31-1-1132	Manufacturing, Inspection, Testing, Packing, Supply & Transportation of Calandria Assemblies and Associated Components for GHAVP "1&2.	Public Tender	19-09-2017	Two Part	08-11-2017	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)kay bouvet engg pvt ltd, 4)ISGEC HITACHI ZOSEN LIMITED,	-2	Yes	CMM/FTP/10-31-1-1132/e-PO/24898	12-06-2018	kay bouvet engg pvt ltd	283128000	11-04-2022	12-06-2018	In Progress	NA	FTP
28	CMM/OPS/58-41-9-3125	TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR	Single Tender	02-03-2017	Single Part	17-05-2017	2	1)M/s. Trafalgar EPC Private Ltd., Haryana, India 2)M/s TRAFALGAR INTERNATIONAL FZE	-2	Yes	CMM/OPS/58-41-9-3125/e-PO/25298	29-06-2018	M/s. Trafalgar EPC Private Ltd., Haryana, India	52530768	12-12-2020	29-06-2018	In Progress	N.A.	OPS
29	CMM/OPS/58-41-9-3125	TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR	Single Tender	02-03-2017	Single Part	17-05-2017	2	1)M/s. Trafalgar EPC Private Ltd., Haryana, India 2)M/s TRAFALGAR INTERNATIONAL FZE	-2	Yes	CMM/OPS/58-41-9-3125/e-PO/25296/FE	29-06-2018	M/s TRAFALGAR INTERNATIONAL FZE	86649932	15-10-2019	29-06-2018	In Progress	NA	OPS
30	CMM/OPS/58-41-9-3125	TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR	Single Tender	02-03-2017	Single Part	17-05-2017	2	1)M/s. Trafalgar EPC Private Ltd., Haryana, India 2)M/s TRAFALGAR INTERNATIONAL FZE	-2	Yes	CMM/OPS/58-41-9-3125/e-PO/25294/FE	29-06-2018	M/s TRAFALGAR INTERNATIONAL FZE	562961905	12-11-2019	29-06-2018	In Progress	NA	OPS
31	CMM/FTP/10-35-1-1164	Manufacture, inspection, testing packing, guarantee, supply and delivery of FM Bridge & Carriage Assemblies and Spares as per enclosed drawings and Technical Specification PC-E-1060.	Public Tender	21-04-2017	Two Part	22-06-2017	2	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR TECHNOLOGIES (P) LTD,	-2	Yes	CMM/FTP/10-35-1-1164/e-PO/24096	27-04-2018	Godrej & Boyce Mfg Co Ltd	412100000	26-07-2021	27-04-2018	In Progress	NA	FTP
32	CMM/OPS/69-38-09-3171	Service Contract for Deputation of Manufacturer /Other Specialist from Russian Federation During Refuelling Shut Down of KKNPP-2,RSD # 1.	Single Tender	12-02-2018	Single Part	15-03-2018	1	1)Joint Stock Company, Atomstroyexport,	-1	Yes	CMM/OPS/69-38-09-3171/PO/23982/FE	11-04-2018	Joint Stock Company, Atomstroyexport,	211615727	11-01-2019	10-03-2018	11-01-2019	N.A.	OPS
33	CMM/HMP/75-00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-01-2017	7	1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited , 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	-5	Yes	CMM/HMP/75-00-10-078/e-PO/22880	04-04-2018	Reliance Infrastructure Limited	3231129881	03-12-2022	04-04-2018	IN PROGRESS	NA	HMP
34	CMM/HMP/75-00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-01-2017	7	1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited , 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	-5	Yes	CMM/HMP/75-00-10-078/e-PO/22877	04-04-2018	Reliance Infrastructure Limited	7577561408	03-12-2022	04-04-2018	IN PROGRESS	NA	HMP

42	KKNPP/CMM/15884	High Speed Diesel	Public Tender	01-11-2017	Single Part	22-11-2017	3	2)BHARAT PETROLEUM CORPORATION LTD 3)M/s. Hindustan Petroleum Corporation Ltd.	-3	-	Yes	KKNPP/1&2/CMM/15884/PO:11970	12-02-2018	Indian Oil Corporation Limited	34039372	11-02-2020	12-02-2018	11-02-2020	NA	KKNPP	
43	CMM/FTP/10-31-1-1130	Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-2	Public Tender	01-07-2016	Two Part	23-08-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Larsen & Toubro Limited,	1)Walchandnagar industries Ltd, 2)BHARAT HEAVY ELECTRICALS LIMITED,	-2	-2	Yes	CMM/FTP/10-31-1-1130/e-PO/22404	26-03-2018	Godrej & Boyce Mfg Co Ltd	1290000000	25-05-2022	26-03-2018	In Progress	NA	FTP
44	CMM/FTP/10-31-1-1130	Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-1	Public Tender	01-07-2016	Two Part	23-08-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Larsen & Toubro Limited,	1)Walchandnagar industries Ltd, 2)BHARAT HEAVY ELECTRICALS LIMITED,	-2	-2	Yes	CMM/FTP/10-31-1-1130/e-PO/22402	26-03-2018	Larsen & Toubro Limited	1250000000	25-11-2021	26-03-2018	In Progress	NA	FTP
45	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	11-02-2015	Two Part	06-04-2015	2	1)Kirloskar Brothers Limited, 2)KSB Pumps Limited,		-2	-	Yes	CMM/OPS/70-00-9-3038 /e-PO/21941	28-02-2018	Kirloskar Brothers Limited	10620000	27-02-2022	28-02-2018	In Progress	N.A.	OPS
46	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	11-02-2015	Two Part	06-04-2015	2	1)Kirloskar Brothers Limited, 2)KSB Pumps Limited,		-2	-	Yes	CMM/OPS/70-00-9-3038 /e-PO/21940	28-02-2018	Kirloskar Brothers Limited	380489760	27-02-2022	28-02-2018	In Progress	N.A.	OPS
47	CMM/FTP/10-31-1-1133	Manufacturing, Supply and Guarantee of Reactor Header Assemblies for Primary Heat Transport Systems for GHAVP-1&2 site	Public Tender	24-08-2017	Two Part	10-10-2017	4	1)Godrej & Boyce Mfg Co Ltd, 2)ISGEC, 3)kay bouvet engg pvt ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,		-4	-	Yes	CMM/FTP/10-31-1-1133/e-PO/21024	22-01-2018	kay bouvet engg pvt ltd	658912000	21-10-2020	22-01-2018	In Progress	NA	FTP
48	CMM/MEQ/10-33-2-1102	Design, Analysis, Preparation of Drawings, Documents, Procedures, Procurement of Materials, Manufacture, Assembly, Inspection, Testing, Packaging, Supply, Delivery & Guarantee of Primary Coolant Pump Motor Units for GHAVP-1&2 Projects.	Public Tender	09-08-2016	Two Part	31-10-2016	2	1)KSB Pumps Limited,	1)Kirloskar Brothers Limited,	-1	-1	Yes	CMM/MEQ/10-33-2-1102/e-PO/20565	17-01-2018	KSB Pumps Limited	4869200000	GHAVP-1 : 16-4-2022 & GHAVP-II : 16-4-2023	17.01.2018	In Progress	NA	MEQ
49	CMM/OPS/71-41-9-3130	Spares for OJSC Turboatom make Turbine model no. K-240-4.0 for RAPS-6	Single Tender	19-04-2017	Single Part	19-05-2017	1	1)M/s. Trafalgar International FZE.,		-1	-	Yes	CMM/OPS/71-41-9-3130/PO/18937	13-10-2017	M/s. Trafalgar International FZE.,	127620010	04-09-2019	23-10-2017	27-12-2018	N.A.	OPS
50	CMM/T&C/75-00-4-105	Design, Construction and Maintenance of Jetty and Associated Structures	Public Tender	07-07-2016	Two Part	17-10-2016	7	1)deugro Projects (India) Pvt. Ltd. 2)Express Global Logistics Pvt. Ltd. 3)Panalpina World Transport (I) Pvt Ltd. 4)Geodis Overseas Pvt. Ltd.,	1)Lee & Muirhead Pvt. Ltd. 2)Team Global Logistics Pvt. Limited 3)All Cargo Logistics Limited 4)Geodis Overseas Pvt. Ltd.,	-3	-4	Yes	CMM/T&C/75-00-4-105/PO/17989	17-07-2017	deugro Projects (India) Pvt. Ltd.	590000000	16-07-2022	17-07-2017	In progress	NA	T&C
			Public					1)deugro Projects (India) Pvt. Ltd. 2)Express Global Logistics Pvt. Ltd. 3)Panalpina World Transport (I) Pvt Ltd. 4)Geodis Overseas Pvt. Ltd.,	1)Lee & Muirhead Pvt. Ltd. 2)Team Global Logistics Pvt. Limited 3)All Cargo Logistics Limited 4)Geodis Overseas Pvt. Ltd.,	-3			CMM/T&C/75-00-4-		deugro Projects						

84	CMM/OPS/00-01-9-3054	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner devices (PCRDs)	Public Tender	19-08-2015	Two Part	24-09-2015	3		-2	Yes	CMM/OPS/00-01-9-3054/e-PO/11041	18-07-2016	ELECTRONICS CORPORATION OF INDIA LTD	143644900	31-03-2018	18-07-2016	In progress	NA	OPS
85	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage-cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP â€” 7&8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/22-53-1-1129/PO/10469	01-07-2016	Fabtech Projects and Engineers Limited	38908406	31-07-2020	01-07-2016	In Progress	NA	FTP
86	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP â€” 7 & 8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/22-53-1-1129/PO/10468	01-07-2016	Fabtech Projects and Engineers Limited	320782987	31-07-2020	01-07-2016	In Progress	NA	FTP
87	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage-cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for KAPP â€” 3&4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/23-53-1-1129/PO/10467	01-07-2016	Fabtech Projects and Engineers Limited	38908406	30-04-2021	01-07-2016	In Progress	NA	FTP
88	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for KAPP â€” 3 & 4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/23-53-1-1129/PO/10466	01-07-2016	Fabtech Projects and Engineers Limited	317718113	30-04-2021	01-07-2016	In Progress	NA	FTP

120	CMM/FTP/23-31-1-1039	Drive Mechanism & Mandatory Spares	Public	15-01-2010	Two Part	01-04-2010	8	5) M/s Lokesh Machines	-5	Yes	CMM/FTP/22-31-1-1039/PO/6374	04-10-2010	M/s MTAR	167400000	30-12-2019	04-10-2010	13-06-2018	NA	FTP		
121	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)ATOMSTROYEXPORT MOSCOW RUSSIAN FEDERATION	1)0	-1	-1	Yes	CMM/HMP/69-00-10-117/e-PO/19893/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 157.27 Crs.	30-11-2019	30-11-2017	Yet to be completed	NA	HMP
122	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation	1)0	-1	-1	Yes	CMM/HMP/69-00-10-117/e-PO/19894/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 209.30 Crs.	30-01-2020	30-11-2017	Yet to be completed	NA	HMP
123	CMM/FTP/23-31-1-1047	End Fitting bodies & Associated Components	Public	23-06-2010	Two Part	26-07-2010	4	1)M/s L&T 2) M/s MTAR 3) M/s Bharat Forge 4) M/s Avasarla	1)NIL -1	-4	Yes	CMM/FTP/23-31-1-1047/PO/6040	19-01-2011	M/s L&T	288900000	31-05-2019	19-01-2011	In Progress	NA	FTP	
124	CMM/FTP/23-31-1-1047	End Fitting Bodies & Associated Components	Public	23-06-2010	Two Part	26-07-2010	4	1)M/s L&T 2) M/s MTAR 3) M/s Bharat Forge 4) M/s Avasarla	1)Nil -1	-4	Yes	CMM/FTP/22-31-1-1047/PO/6394	11-02-2011	M/s MTAR	286800000	30-07-2018	11-02-2011	In Progress	NA	FTP	
125	CMM/EIC/23-60-3-3054	Fiedl Instrumentation Package	Public	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgoan 5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2) -2	-7	Yes	CMM/EIC/22-60-3-3054/PO/6452	28-06-2012	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	â,158.14 Crs	RAPP-7:30.06.20; RAPP-8:31.12.20	28.06.12	In progress	NA	EIC	

126	CMM/EIC/23-60-3-3054	Fiedl Instrumentation Package	Public	20-06-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgoan 5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata (7)	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2)	-1	-1	Yes	CMM/EIC/22060-3-3054/po/6453	28-06-2012	M/s. Hindusthan Dorr-Oliver Ltd., Mumbai	â, '21.83 Crs	RAPP-7:30.06.20; RAPP-8:31.12.20	28.01.12	Yet to be completed	NA	EIC
127	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-05-2011	Two Part	01-08-2011	9	1)M/s. Larsent & Toubro Ltd. ECC Division Chennai 2) M/s. ECIL Hyderabad 3) M/s. TechnipKT India Ltd. Noida 4) M/s. Punj Lloyd Ltd. Gurgaon 5) M/s. LANCO Infotech Ltd in consoritum with M/s. Konstelec Engineers Pvt Ltd. Mumbai 6) M/s. Hindusthan Dorr Oliver Ltd. Mumbai 7) M/s. McNally Bharat Engineering Co.Ltd. Kolkata	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi	-7	-2	Yes	CMM/EIC/23-60-3-3054/PO/6105	28-06-2012	M/s. Larsen & Toubro Ltd., Chennai	â, '23.36 Crs.	KAPP-3:30.06.19; KAPP-4:30.06.20	28.06.12	Yet to be completed	NA	EIC
128	CMM/EIC/23-60-3-3054	FIELD INSTRUMENTATION PACKAGE	Public	20-05-2011	Two Part	01-08-2011	9	1)07 M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgoan 5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata	1)02 M/s Tecnimont ICB Mumbai 2) M/s Engineers India Ltd. New Delhi	-7	-2	Yes	CMM/EIC/23-60-3-3054/PO/6104 Dt 28.06.2012 for KAPP-3&4 Supply	28-06-2012	M/s Larsen & Toubro Ltd., Chennai	USD332034.3 2 (+)Euro 1872178.44 (+) CHF 31681.19 (+)â, '154.15 Crs (Total of above â, '169.53 Crs)	KAPP-3:30.06.19; KAPP-4:30.06.20	28.06.12	Yet to be completed	NA	EIC
129	CMM/PFBR/80-31-1-7022	Fuel & Blanket Sub Assemblies	Single	11-07-2003	Two Part	11-01-2005	1	1)One 2)M/s NFC	1)NA	-2	-1	Yes	CMM/PFBR/80-31-1-7022/PO/10024	06-03-2006	M/s Nuclear Fuel Complex,Hyderabad	877200000	30-06-2017	06-03-2006	In Progress	NA	FTP
130	CMM/FTP/22-35-1-1086	Fuel Transfer Equipment	Public	19-10-2011	Two Part	14-03-2011	6	1)Ms/ MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce	1)M/s Lokesh Machine 2) M/s Konecranes	-4	-2	Yes	CMM/FTP/22-35-1-1086/PO/6413	19-08-2011	M/s L&T	135000000	31-12-2020	19-08-2011	In Progress	NA	FTP

131	CMM/FTP/23-35-1-1086	Fuel Transfer Equipment	Public	19-01-2011	Two Part	14-03-2011	6	1)M/s MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce	1)M/s Lokesh Machine 2) M/s Konecranes -2	Yes	CMM/FTP/23-35-1-1086/PO/6068	19-08-2011	M/s L&T	134900000	31-03-2019	19-08-2011	In Progress	NA	FTP
132	CMM/FTP/22-35-1-1031	Fuelling Machine (FM) Heads	Public	20-11-2009	Two Part	04-02-2010	7	1)M/s MTAR 2) M/s Avasarla 3) M/s Godrej 4) M/s L&T	1)M/s Vividh Hi-Fab 2) M/s AMW MGM 3) M/s LML -3	Yes	CMM/FTP/22-35-1-1031/PO/6369	09-08-2010	M/s Avasarla Technologies Ltd	274400000	31-03-2021	09-08-2010	In Progress	NA	FTP
133	CMM/PFBR/80-62-3-7055	Instrumentation & Control Package	Single	07-02-2007	Two Part	27-02-2007	1	1)One	1)Not Applicable -1	No	CMM/PFBR/80-62-3-7055/PO/10057	12-09-2007	M/s. ECIL, Hyderabad	â,15 Crs,	12.12.2009, Re-fixed upto 31.12.2013,	12.12.2009	Yet to be completed	NA	EIC
134	CMM/PFBR/80-62-3-7055	Instrumentation & Control package	Single	25-01-2019	Single Part	27-02-2007	1	1)1	1)M/s. ECIL -1	Yes	CMM/PFBR/80-62-3-7055/PO/10058	31-01-2011	M/s. ECIL	â,15 Crs	12.12.2009 , Refixed upto 31.12.2013,	12.12.2009	Yet to be completed	NA	EIC
135	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation	1)0 -1	Yes	CMM/HMP/69-00-10-118/e-PO/19895/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPOR T, MOSCOW, RUSSIAN FEDERATION	Rs 175.19 Crs.	31-12-2019	30-11-2017	Yet to be completed	NA	HMP
136	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation	1)0 -1	Yes	CMM/HMP/69-00-10-118/e-PO/19896/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPOR T, MOSCOW, RUSSIAN FEDERATION	Rs 172.53 Crs.	31-12-2019	30-11-2017	Yet to be completed	NA	HMP
137	CMM/MEQ/23-40-2-1085	Insurance for TG Package for KAPP 3&4	Limited	24-05-2013	Single Part	31-05-2013	4	1)M/s.National Insurance Co.Ltd 2)M/s.Oriental Insurance Co.Ltd 3)United India Insurance Co.Ltd 4)M/s.New India Assurance Co.Ltd.	-4	Yes	CMM/MEQ/23-40-2-1085 (No PO issued in case of procurement of Insurance Coverage)	29-10-2013	M/s. Oriental Insurance Co. Ltd.	Rs. 28.60 Cr.	31-12-2019	30.10.2013	In progress	NA	T&C
138	CMM/T&C/INS/00-00-4-091	Insurance for TG Package for RAPP 7&8	Limited	11-04-2014	Single Part	28-04-2014	4	1)National Insurance Co.Ltd 2)M/s. Oriental Insurance Co. Ltd 3)United India Insurance Co. Ltd 4)M/s. New India Assurance Co. Ltd.	-4	Yes	CMM/T&C/INS/00-00-4-091(No PO issued in case of procurement of Insurance Coverage)	21-08-2014	M/s. National Insurance Co. Ltd.	Rs. 35.57 Cr.	31-03-2021	01-10-2014	In progress	NA	T&C
139	CMM/MEQ/23-50-2-1038	Main Plant Electrical System Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/23-50-2/1038/PO/6072	25-08-2011	M/s BGR Energy Systems Ltd	198.11 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA	MEQ
140	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engineering Co.Ltd -2	Yes	CMM/MEQ/23-50-2-1038/PO/6073	25-08-2011	M/s BGR Energy Systems Ltd	23.00 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA	MEQ

149	CMM/FTP/22-32-1-1037	Moderator Heat Exchanger	Public	16-12-2009	Two Part	18-02-2010	8	4) M/s Godrej -4	4) M/s ISGEC -4	Yes	CMM/FTP/23-32-1-1037/PO/6018	13-07-2010	M/s WIL	292500000	31-08-2015	13-07-2010	In Progress	NA	FTP
150	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL -1	1)M/s Kirloskar Electric Co.Ltd -1	Yes	CMM/MEQ/23-33-2-1012/PO/6024	07-09-2010	M/s BHEL	Rs.87.31 Crores	K-3:30.6.2018 K-4:30.6.2018	07.09.2010	In Progress	NA	MEQ
151	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL -1	1)M/s Kirloskar Electric Co.Ltd -1	Yes	CMM/MEQ/22-33-2-1012/PO/6372	07-09-2010	M/s BHEL	Rs.87.32 Crores	R-7:30.6.2018 R-8:30.6.2018	07.9.2010	In Progress	NA	MEQ
152	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)'M/s. L&T Mumbai M/s.ECIL Hyderabad' -1	1)M/s. L&T Mumbai -1	Yes	CMM/EIC/23-60--3-3120/PO/6117	27-09-2013	Ms/ ECIL Hyderabad	96.05 Cr. 6.02Crs.	KAPP--3 : 31.07.20; KAPP-4 : 31.09.20	28.09.13	Yet to be completed	NA	EIC
153	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)'M/s L&T Mumbai M/s. ECIL Hyderabad' -1	1)M/s. L&T Mumbai -1	Yes	'CMM/EIC/23-6--3-3120/PO/6465 (RAPP 7&8 supply)	27-09-2013	Ms/ ECIL Hyderabad	87.88 Crs.	KAPP-3 : 31.03.2020; KAPP-4 : 31.12.19	28.09.13	Yet to be completed	NA	EIC
154	CMM/EIC/23-60-3-3120	Nuclear Instrumentation Package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)02 M/s. L&T Mumbai; M/s. ECIL Hyderabad -1	1)M/s. L&T 2) Mumbai -2	Yes	CMM/EIC/23-60-3-3120/PO/6118	28-09-2013	M/s. ECIL Hyderabad	6.02 Crs.	KAPP-3 : 31.03.2020; KAPP-4 : 31.12.19	28.09.13	Yet to be completed	NA	EIC
155	CMM/EIC/23-60-3-3120	Nuclear Instrumentation package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)02 M/s. L&T Mumbai 2) M/s. ECIL Hyderabad 3) Hyderabad -3	1)01 M/s. L&T 2) Mumbai -2	Yes	CMM/EIC/22-60-3-3120/PO/6466	28-09-2013	M/s. ECIL Hyderabad	6.02 Crs.	RAPP-7:31.07.20; RAPP-8:30.09.20	28.09.13	Yet to be completed	NA	EIC
156	CMM/MEQ/23-71-2-1016	Plant Water Pump House Package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects -7	1)M/s Doshion(DVWL) 2) M/s IOTL -2	Yes	CMM/MEQ/23-71-2-1016/PO/6029	06-10-2010	M/s IVRCL	Rs.52.68 Crores	Prov. extn upto : 31.12.2019	06.10.2010	In Progress	NA	MEQ
157	CMM/MEQ/23-71-2-1016	Plant water pump house package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects -7	1)M/s Doshion(DVWL) 2)M/s IOTL -2	Yes	CMM/MEQ/23-71-2-1016/PO/6030	06-10-2010	M/s IVRCL	Rs.39.91 Crores	Prov. Extn. Upto. 31.12.2019	06.10.2010	In Progress	NA	MEQ
158	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd -6	1)M/s UEM India P.Ltd -1	Yes	CMM/MEQ/22-71-2-1066/PO/6443	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	64.18 Crores	Prov. extn. upto : 13-07-2019	07-05-2012	In Progress	NA	MEQ
								1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd -1					M/s IOT		Prov. Extn.				

159	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	6) M/s INDURE Pvt.Ltd	-6	Yes	CMM/MEQ/22-71-2-1066/PO/6444	07-05-2012	Infrastructure & Energy Services Ltd	34.63 Crores	upto : 13-07-2020	07-05-2012	In Progress	NA	MEQ
160	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	-1	Yes	CMM/MEQ/22-71-2-1066/PO/6445	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	12.08 Crores	For one year starting from 01.08.2019	01.08.2019	In Progress	NA	MEQ
161	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Public	16-12-2009	Two Part	22-02-2010	3	1)M/s WIL 2)M/s Godrej 3)M/s L&T	-3	Yes	CMM/FTP/23-33-1-1035/PO/6023	15-09-2010	M/s L&T	126600000	15-11-2017	15-09-2010	In Progress	NA	FTP
162	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Public	16-12-2009	Two Part	12-02-2010	3	1)M/s WIL 2)M/s Godrej 3) M/s L&T	-3	Yes	CMM/FTP/22-33-1-1035/PO/6370	15-09-2010	M/s L&T	322900000	30-09-2018	15-09-2010	In Progress	NA	FTP
163	CMM/MEQ/23-33-2-1009	Primary coolant pumps	Single	30-12-2009	Two Part	22-02-2010	1	1)M/s KSB Pumps Ltd	-1	Yes	CMM/MEQ/23-33-2-1009/PO/6016	17-06-2010	M/s KSB Pumps Ltd	Rs.43.38 Crores	K-3:31.03.2015 K4:31.03.201	17.6.2010	In Progress	NA	MEQ
164	CMM/MEQ/23-33-2-1009	Primary Coolant Pumps	Single	30-12-2009	Two Part	22-02-2010	1	1)M/s KSB Pumps Ltd	-1	Yes	CMM/MEQ/22-33-2-1009/PO/6366	17-06-2010	M/s KSB Pumps Ltd	Rs.42.96 Crores	R-7:31.03.2015 R-	17.06.2010	In Progress	NA	MEQ
165	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1)7 1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L & T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd. (4)	-1	Yes	CMM/HMP/23-30-10-013/PO/6066 Dt 03.06.2011 for KAPP-3&4 Supply	03-06-2011	M/s Punj Lloyd Ltd	Rs 258.27 Crs Euro 3162428 (Rs 19.24 Crore)	KAPP-3-30.11.19 KAPP-4-30.11.19	03-06-2011	Yet to be completed	NA	HMP
166	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L & T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.	-4	Yes	CMM/HMP/23-30-10-013/PO/6067 Dt 03.06.2011 for KAPP-3&4 Erection	03-06-2011	M/s Punj Lloyd Ltd	Rs 64.68 Crs	KAPP-3-30.11.19 KAPP-4-30.11.19	03.06.11	Yet to be completed	NA	HMP

167	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.	-4	-1	Yes	CMM/HMP/22-30-10-013/PO/6411 Dt 03.06.2011 for RAPP-7&8 Supply	03-06-2011	M/s Punj Lloyd Ltd	Rs 261.16 Crs Euro 3197865 (Rs. 19.46 Crs.)	RAPP-7-30.09.20 RAPP-8-31.12.21	03.06.11	Yet to be completed	NA	HMP
168	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.	-4	-1	Yes	CMM/HMP/22-30-10-013/PO/6412 Dt 03.06.2011 for RAPP-7&8 Erection	03-06-2011	M/s Punj Lloyd Ltd	Rs 65.41 Crs.	RAPP-7-30.09.20 RAPP-8-31.12.21	03.06.11	Yet to be completed	NA	HMP
169	CMM/FTP/23-33-1-1042	Reactor Header Assembly	Public	31-12-2009	Two Part	15-03-2010	7	1)M/s BHEL 2)M/s Bharat Forge 3)M/s MTAR & M/s Aubert Duval 4) M/s godrej 5) M/s L&T	-5	-2	Yes	CMM/FTP/23-33-1-1042/PO/6027	07-10-2010	M/s BHEL	496200000	30-11-2016	07-10-2010	In Progress	NA	FTP
170	CMM/FTP/23-33-1-1042	Reactor Header Assembly	Public	31-12-2009	Two Part	15-03-2010	7	1)M/s BHEL 2)M/s Bharat forge 3) M/s MTAR & M/s M/s Aubert 4) M/s Godrej 5) M/s L&T	-5	-2	Yes	CMM/FTP/22-33-1-1042/PO/6373	07-10-2010	M/s BHEL	496700000	31-01-2018	07-10-2010	In Progress	NA	FTP
171	CMM/FTP/23-21-1-1074	Roll on Shield Asys and Shielding And Sealing Door ASsy	Public	28-08-2010	Two Part	02-11-2010	8	1)M/s Avasarla 2)M/s Kaybouvet 3) M/s Mcnally 4) M/s Lloyd steel 5) Lokesh Machines 6) M/s Mukund 7) M/s MTAR	-7	-1	Yes	CMM/FTP/23-21-1-1074/PO/6053	23-06-2011	M/s Avasarla	103700000	31-03-2020	23-06-2011	In Progress	NA	FTP
172	CMM/PFBR/80-71-2/7056	Sea Water Pump House & Electctrochlorination Plant Package	Public	16-03-2007	Two Part	06-07-2007	2	1)1) M/s KBL 2)M/s Gammon Ltd	-	-2	Yes	CMM/PFBR/80-71-2/7056/PO/10079	22-05-2008	M/s KBL	Euro 1814000 + Rs.66.13 Crores	30.08.2019	22.05.2008	In Progress	NA	MEQ

173	CMM/PFBR/80-71-2-7056	Sea Water Pump House & Electrochlorinatin Plant Package	Public	16-03-2007	Two Part	06-07-2007	2	1)M/s KBL 2)M/s Gammon Ltd	-2	Yes	CMM/PFBR/80-71-2-7056/PO/10080	22-05-2008	M/s KBL	Rs 33.10 Crores	30.08.2019	22.05.2008	In Progress	NA	MEQ
174	CMM/FTP/23-31-1-1058	Stand Pipe Thimble Assembly ION Chamber Housing Freeze Jacket	Public	08-05-2010	Two Part	29-07-2010	7	1)M/s Godrej 2) M/s L&T 3) M/s MTAR 4) M/s Vividh Hi-Fan 5) M/s Lokesh Machines 6) M/s Avasarla 7) M/s Kaybouvet	1)Nil -1	Yes	CMM/FTP/23-31-1-1058/PO/6035	31-12-2010	M/s L&T	125200000	30-06-2019	31-12-2010	In Progress	NA	FTP
175	CMM/FTP/23-31-1-1058	Stand Pipe Thimble Assembly Ion Chamber Housing Freeze jacket	Public	08-05-2010	Two Part	29-07-2010	7	1)M/s Godrej 2) M/s L&T 3) M/s MTAR 4) M/s Vividh Hi-Fab 5) M/s Lokesh Machines M/s Avasarala 6) M/s Kay bouvet	1)Nil -1 -6	Yes	CMM/FTP/22-31-1-1058/PO/6383	31-12-2010	M/s L&T	125200000	30-09-2019	31-12-2010	In Progress	NA	FTP
176	CMM/FTP/23-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1)1. M/s L&T 2) 2. M/s BHEL	1)NIL -1 -2	Yes	CMM/FTP/23-33-1-991/PO/6004	23-03-2009	M/s Larsen & Toubro Ltd	3450000000	31-03-2016	23-03-2009	In Progress	NA	FTP
177	CMM/FTP/23-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1)M/s L&T 2)M/s BHEL	1)NIL -1 -2	Yes	CMM/FTP/23-33-1-991/PO/6005	23-03-2009	M/s BHEL	3450000000	31-10-2019	23-03-2009	In Progress	NA	FTP
178	CMM/FTP/22-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1)M/s L&T 2) M/s BHEL	1)NIL -1 -2	Yes	CMM/FTP/22-31-1-991/PO/6355	08-09-2009	M/s L&T	3653900000	31-01-2018	08-09-2009	In Progress	NA	FTP
179	CMM/FTP/22-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1)M/s L&T 2)M/s BHEL	1)NIL -1 -2	Yes	CMM/FTP/22-33-1-991/PO/6356	08-09-2009	M/s BHEL	3653900000	31-03-2020	08-09-2009	In Progress	NA	FTP
180	CMM/MEQ/23-40-2-1024	Supply of equipments for TG Plant package	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL in consortium with M/s Alstom Power System	-1	Yes	CMM/MEQ/23-40-2-1024/PO/6054	31-03-2011	M/s BHEL in consortium with M/s Alstom Power Systems	EUR 88935688.00 (+) USD 35275000.00 (+) INR 740.75	KAPP-3 : 31-03-2020 & KAPP-4 : 31-03-2021	31-03-2011	In Progress	NA	MEQ
181	CMM/MEQ/23-40-2-1024	Supply of equipments for TISCS	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL	-1	Yes	CMM/MEQ/23-40-2-1024/PO/6056	31-03-2011	M/s BHEL	33 Crores	KAPP 3: 31.12.19 KAPP 4:	31-03-2011	In Progress	NA	MEQ
182	CMM/MEQ/23-33-2-1033	Supply of Primary Pressurising Pump Motor Unit & Emergency Core Cooling System Pump Motor Units (Vertical Mechanical Seal Type Nuclear Pumps)	Public	29-07-2010	Two Part	30-09-2010	3	1)M/s BP&CL 2)M/s KSB Pumps Ltd	1)M/s KBL -1 -2	Yes	CMM/MEQ/23-33-2-1033/PO/6060	26-04-2011	M/s BP&CL	12.71 Crores	Final Extension K-3:31-08-2018 K-4:31-08-	26-04-2011	31-08-2018	Reasons under review	MEQ
183	CMM/MEQ/23-33-2-1033	Supply of Primary Pressurising Pump Motor Unit & Emergency Core Cooling System Pump Motor Units (Vertical Mechanical Seal Type Nuclear Pumps)	Public	29-07-2010	Two Part	30-09-2010	3	1)M/s BP&CL 2) M/s KSB	1)M/s KBL -1 -2	Yes	CMM/MEQ/22-33-2-1033/PO/6404	26-04-2011	M/s BP&CL	12.57 Crores	Final Extension R-7:31-08-2018 R-8:31-08-	26-04-2011	31-08-2018	Reasons under review	MEQ
184	CMM/MEQ/23-40-2-1024	Supply of services for TG Plant Package	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL in consortium with M/s Alstom Power Systems	-1	Yes	CMM/MEQ/23-40-2-1024/PO/6055	31-03-2011	M/s BHEL in consortium with M/s Alstom Projects Ltd	165.42 Crores	KAPP-3 : 31-03-2020 & KAPP-4 : 31-03-2021	31-03-2011	In Progress	NA	MEQ
185	CMM/MEQ/23-50-2-1022	Switchyard package for KAPP 3&4	Public	07-05-2010	Two Part	28-07-2010	4	1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1)M/s UB Engineering Ltd -1 -3	Yes	CMM/MEQ/23-50-2-1022/PO/6044	24-02-2011	M/s Larsen & Toubro Ltd	32.98 Crores	30-06-2019	24-02-2011	In Progress	NA	MEQ
								1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1)M/s UB Engineering Ltd -1		CMM/MEQ/23-50-2-								

195	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	28-06-2011	Two Part	10-12-2012	1	1)01 - M/s BHEL -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6439	14-08-2012	M/s BHEL	38.11 Crores	13.09.2020	14.08.2012	In Progress	NA	MEQ
196	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6440	14-08-2012	M/s BHEL	7.68 Crores	13.09.2020	14.08.2012	In Progress	NA	MEQ
197	CMM/PFBR/80-75-2-7065	Utility Piping Package for PFBR Project	Public	08-10-2007	Two Part	18-12-2007	6	1)M/s L&T Ltd 2)M/s Hindustan Dorr Oliver 3)M/s Technofab Engineering	1)M/s Unitech Machines 2) M/s Avasarala Technologies 3)M/s Kay-Bouvet Engg.P.Ltd	Yes	CMM/PFBR/80-75-2-7065/PO/10092	04-11-2008	M/s Technofab Engineering	Rs.35.08 Crores	31.01.2017	04.11.2008	In Progress	NA	MEQ
198	CMM/FTP/23-31-1-1049	Zircaloy Assy & Components	Single	13-03-2010	Single Part	12-04-2010	1	1)M/s NFC -1	1)NIL -1	Yes	CMM/FTP/23-31-1-1049/PO/6015	18-06-2010	M/s Nuclear Fuel Complex	1938800000	31-12-2019	18-06-2010	In Progress	NA	FTP
199	CMM/FTP/23-31-1-1049	Zircaloy Asy & Components	Single	13-03-2010	Single Part	18-06-2010	1	1)M/s NFC -1	1)Nil -1	Yes	CMM/FTP/22-31-1-1049/PO/6365	18-06-2010	M/s Nuclear Fuel Complex	1938800000	31-12-2019	18-06-2010	In Progress	NA	FTP