

DETAILS OF AWARD OF PURCHASE CONTRACTS VALUING 10 CRORES AND ABOVE CONCLUDED DURING THE MONTH OF July 2021

| Sr.No. | Tender No | Item/Nature of Works | Mode of Tender Type | Date of Publication of NIT | Types of Bidding (Single/ Two Bid System) | Last Date of Receipt of Tender | No of Tender Received | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest Tenderer/ Evaluated L1 | Contract No. | Contract Date | Names of Contractor | Value of Contract | Schedule date of completion of supplies | Actual Date of Start Date | Actual Date of completion | Reasons of Delay if any | Section |
|--------|--------------------------|---|---------------------|----------------------------|---|--------------------------------|-----------------------|--|--|---|---------------------------------|---------------|---|-------------------|---|---------------------------|---------------------------|-------------------------|---------|
| 1 | CMM/HMP/25-126-10-146 | Design, Procurement, Manufacture, Inspection, Testing, Supply of Valves for Fire fighting system and water supply, sewerage & auxiliaries system for KKNPP-3&4 | Public Tender | 12-12-2019 | Two Part | 18/02/2020 | 2 | 1)L&T Valves Limited 2)Forbes Marshall Pvt Ltd. | -2 | Yes | CMM/HMP/25-26-10-146/e-PO/48120 | 26/07/2021 | L&T Valves Limited | 130607514 | 26-01-2023 | 26-07-2021 | In Progress | NA | HMP |
| 2 | CMM/FTP/00-33-1-1197 | Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation | Public Tender | 31/12/2018 | Two Part | 08-06-2019 | 4 | 1)Walchandnagar industries Ltd 2)Larsen & Toubro Limited 3)Godrej & Boyce Mfg Co Ltd 4)BHARAT HEAVY ELECTRICALS LIMITED | -4 | Yes | CMM/FTP/00-33-1-1197/e-PO/47499 | 25/06/2021 | Godrej & Boyce Mfg Co Ltd | 4684600000 | 24-12-2025 | 25-06-2021 | In Progress | NA | FTP |
| 3 | CMM/FTP/00-33-1-1197 | Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation | Public Tender | 31/12/2018 | Two Part | 08-06-2019 | 4 | 1)Walchandnagar industries Ltd 2)Larsen & Toubro Limited 3)Godrej & Boyce Mfg Co Ltd 4)BHARAT HEAVY ELECTRICALS LIMITED | -4 | Yes | CMM/FTP/00-33-1-1197/e-PO/47497 | 25/06/2021 | BHARAT HEAVY ELECTRICALS LIMITED | 14053800000 | 24-12-2027 | 25-06-2021 | In Progress | NA | FTP |
| 4 | CMM/FTP/00-33-1-1197 | Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation | Public Tender | 31/12/2018 | Two Part | 08-06-2019 | 4 | 1)Walchandnagar industries Ltd 2)Larsen & Toubro Limited 3)Godrej & Boyce Mfg Co Ltd 4)BHARAT HEAVY ELECTRICALS LIMITED | -4 | Yes | CMM/FTP/00-33-1-1197/e-PO/47496 | 25/06/2021 | Larsen & Toubro Limited | 14053800000 | 24-12-2027 | 25-06-2021 | In Progress | NA | FTP |
| 5 | CMM/OPS/55-33-09-3165 | supply of Hydraulic Shock Arresters with necessary spares along with thermal insulation pads to support various equipment and Piping during earthquake, Pipe rupture and other dynamic load for KAPS-1&2. | Public Tender | 24/04/2018 | Two Part | 06-04-2018 | 1 | 1)M/s. LISEGA SE | -1 | Yes | CMM/OPS/55-33-09-3165/PO/46640 | 25/06/2021 | M/s. LISEGA SE | 262607593 | 24.06.2022 | 25.06.2021 | 24.06.2022 | NA | OPS |
| 6 | CMM/EIC/22-60-3-3492 | Supply, Testing and Warranty of Analog Transmitters for Safety Critical Systems for RAPP-7&8 Project | Public Tender | 12-10-2020 | Two Part | 18/01/2021 | 1 | 1)Baldota Control And Equipments Pvt Ltd | -1 | Yes | CMM/EIC/22-60-3-3492/e-PO/46189 | 06-02-2021 | Baldota Control And Equipments Pvt Ltd | 135844845 | 05-03-2023 | 06-02-2021 | In Progress | NA | EIC |
| 7 | KKNPP/1&2/CM M/SPT/18436 | High Speed Diesel | Limited Tender | 14/08/2020 | Single Part | 09-04-2020 | 3 | 1)Indian Oil Corporation Limited 2)M/s. Hindustan Petroleum Corporation Ltd. 3)BHARAT PETROLEUM CORPORATION LTD | -3 | Yes | KKNPP/1&2/CM/18436/PO:14142 | 04-03-2021 | Indian Oil Corporation Limited | 38416150 | 04-02-2023 | 04-03-2021 | In Progress | NA | KKNPP |
| 8 | KKNPP/1&2/CM M/SPT/18436 | High Speed Diesel | Limited Tender | 14/08/2020 | Single Part | 09-04-2020 | 3 | 1)Indian Oil Corporation Limited 2)M/s. Hindustan Petroleum Corporation Ltd. 3)BHARAT PETROLEUM CORPORATION LTD | -3 | Yes | KKNPP/1&2/CM/18436/PO:14143 | 04-03-2021 | BHARAT PETROLEUM CORPORATION LTD | 38416150 | 04-02-2023 | 04-03-2021 | In Progress | NA | KKNPP |
| 9 | KKNPP/1&2/CM M/SPT/18436 | High Speed Diesel | Limited Tender | 14/08/2020 | Single Part | 09-04-2020 | 3 | 1)Indian Oil Corporation Limited 2)M/s. Hindustan Petroleum Corporation Ltd. 3)BHARAT PETROLEUM CORPORATION LTD | -3 | Yes | KKNPP/1&2/CM/18436/PO:14144 | 04-03-2021 | M/s. Hindustan Petroleum Corporation Ltd. | 38416150 | 04-02-2023 | 04-03-2021 | In Progress | NA | KKNPP |
| 10 | CMM/MEQ/10-30-2-1162 | Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe | Public Tender | 14/08/2019 | Two Part | 23/10/2019 | 2 | 1)CORE Energy Systems Pvt. Ltd., 2)EVEREST BLOWERS PVT LTD, | -2 | Yes | CMM/MEQ/10-30-2-1162/e-PO/46496 | 04-09-2021 | CORE Energy Systems Pvt. Ltd. | 358481478 | GHAVP-1 - 08.10.2023, GHAVP-2 : 08.04.2024 | 09.04.2021 | In Progress | NA | MEQ |
| 11 | CMM/MEQ/10-30-2-1162 | Design, Qualification of Design by Analysis, Preparation of Drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe | Public Tender | 14/08/2019 | Two Part | 23/10/2019 | 2 | 1)CORE Energy Systems Pvt. Ltd., 2)EVEREST BLOWERS PVT LTD, | -2 | Yes | CMM/MEQ/10-30-2-1162/e-PO/46482 | 04-06-2021 | EVEREST BLOWERS PVT LTD | 34971972 | GHAVP-1 - 05.10.2023, GHAVP-2 - 05.04.2024 | 06.04.2021 | In Progress | NA | MEQ |

& Fabrication, Testing & Qualification, assembly of

| | | | | | | | | | | | | | | | | | | | |
|----|----------------------------|---|---------------|------------|-------------|------------|---|--|--|-----|---------------------------------------|------------|------------------------------------|------------|---|------------|-------------|-----------------|-----|
| 12 | CMM/EIC/25-00-3-3436 | bought out items & fabricated items, Inspection & Testing, Packaging and Delivery of Instrument Support Stands (Stainless steel and Titanium) and spare accessories meant for mounting of Control & Instrumentation Sensors/Instruments of KKNPP-3&4 | Public Tender | 21/06/2019 | Two Part | 25/11/2019 | 4 | 1)Tema India Ltd., 2)Larsen & Toubro Limited, 3)BHARAT HEAVY ELECTRICALS LIMITED, | 1)Godrej & Boyce Mfg Co Ltd, -1 | Yes | CMM/EIC/25-00-3-3436/e-PO/45966 | 23/03/2021 | Tema India Ltd. | 1052620562 | 30-09-2023 | 23/03/2021 | In Progress | NA | EIC |
| 13 | CMM/FTP/10-31-1-1202 | Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-1&2 Project, Haryana. | Public Tender | 26/07/2019 | Two Part | 09-10-2019 | 3 | 1)Yantra Kaushalya Engineers Pvt Ltd, 2)SIDERFORGEROSI INDIA PVT LTD, 3)MTAR Technologies (P) Ltd, | -3 | Yes | CMM/FTP/10-31-1-1202/e-PO/45179 | 15/02/2021 | Yantra Kaushalya Engineers Pvt Ltd | 117137479 | 15-02-2025 | 15-02-2021 | In Progress | NA | FTP |
| 14 | CMM/FTP/10-31-1-1201 | Procurement of Raw Material, Manufacture, Inspection, Assembly, Shop Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-1&2 | Public Tender | 07-11-2019 | Two Part | 21/08/2019 | 3 | 1)Avasarala Technologies Limited, 2)MTAR Technologies (P) Ltd, | 1)Yantra Kaushalya Engineers Pvt Ltd, -1 | Yes | CMM/FTP/10-31-1-1201/e-PO/44969 | 15/02/2021 | MTAR Technologies (P) Ltd | 174369308 | 15-02-2025 | 15-02-2021 | In Progress | NA | FTP |
| 15 | CMM/FTP/10-33-1-1168 | (i) Manufacturing, Inspection, Testing and Transportation of Pressuriser assembly along with transportation & handling structures and mandatory spares and (ii) Manufacturing, Inspection, Testing and delivery of Bleed Condenser assembly along with support structures and mandatory spares for GHAVP-1&2. | Public Tender | 14/02/2019 | Two Part | 08-02-2019 | 6 | 1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)Larsen & Toubro Limited, 4)ISGEC HITACHI ZOSEN LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED, | 1)Heavy Engineering Corporation Limited, -1 | Yes | CMM/FTP/10-33-1-1168/e-PO/44020 | 30/12/2020 | Larsen & Toubro Limited | 597906000 | 30/06/2024 | 30/12/2020 | In Progress | NA | FTP |
| 16 | CMM/MEQ/10-32-2-1154 | Preparation of Drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to Site and Guarantee of Canned Motor Pumps along with mandatory spares, special tools | Public Tender | 23/01/2019 | Two Part | 29/03/2019 | 2 | 1)HYDRODYNE TEIKOKU INDIA PVT LTD, 2)Kirkoskar Brothers Limited, | -2 | Yes | CMM/MEQ/10-32-2-1154/e-PO/44418 | 20/01/2021 | HYDRODYNE TEIKOKU INDIA PVT LTD | 230700708 | GHAVP-1 : 19.07.2023, GHAVP-2 : 19.01.2024 | 20.01.2021 | In Progress | NA | MEQ |
| 17 | CMM/FTP/10-31-1-1202 | Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-1&2 Project, Haryana. | Public Tender | 26/07/2019 | Two Part | 09-10-2019 | 3 | 1)Yantra Kaushalya Engineers Pvt Ltd, 2)SIDERFORGEROSI INDIA PVT LTD, 3)MTAR Technologies (P) Ltd, | -3 | Yes | CMM/FTP/10-31-1-1202/e-PO/44327 | 01-11-2021 | MTAR Technologies (P) Ltd | 117137479 | 01-11-2025 | 01-11-2021 | In Progress | NA | FTP |
| 18 | CMM/OPS/07-31-9-3224 | Manufacture, Inspection, Assembly, Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs and Accessories for Emmasse Coolant Channel Replacement (EMCCR) of RAPS-3 and KGS-1 Units. | Public Tender | 07-12-2019 | Two Part | 19/08/2019 | 2 | 1)MTAR Technologies (P) Ltd, | 1)Yantra Kaushalya Engineers Pvt Ltd, -1 | Yes | CMM/OPS/07-31-9-3224/e-PO/44185 | 01-01-2021 | MTAR Technologies (P) Ltd | 120494598 | 31/12/2022 | 01-01-2021 | In Progress | NA | OPS |
| 19 | CMM/OPS/69-00-9-3313 | Deputation of Specialist from RF/Third Country, Technical assistance services from M/s Kurchatov Institute, RF and services of M/s Siempelkamp NIS Ingenieurgesellschaft MBH, Germany for Overhauling of Reactor Main Joint Multi Stud Tensioner (MST) during 6 RSDs of KKNPP-1&2. | Single Tender | 25/02/2020 | Single Part | 17/03/2020 | 3 | 1)JSC "Rusatom Service" 2)JSC "Rusatom Service" | -1 | Yes | 43930 | 12-11-2020 | JSC "Rusatom Service" | 1341925065 | 31/12/2023 | 12-11-2020 | In Progress | NA | OPS |
| 20 | CMM/FTP/00-33-1-1199 | Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies | Public Tender | 28/02/2019 | Two Part | 16/05/2019 | 5 | 1)Larsen & Toubro Limited, 2)ISGEC, 3)Godrej & Boyce Mfg Co Ltd, 4)Walchandnagar industries Ltd, 5)BHARAT HEAVY ELECTRICALS LIMITED, | -5 | Yes | CMM/FTP/00-33-1-1199/e-PO/43564 | 12-11-2020 | Larsen & Toubro Limited | 1567512000 | 12-10-2026 | 12-11-2020 | In Progress | NA | FTP |
| 21 | CMM/FTP/00-33-1-1199 | Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies | Public Tender | 28/02/2019 | Two Part | 16/05/2019 | 5 | 1)Larsen & Toubro Limited, 2)ISGEC, 3)Godrej & Boyce Mfg Co Ltd, 4)Walchandnagar industries Ltd, 5)BHARAT HEAVY ELECTRICALS LIMITED, | -5 | Yes | CMM/FTP/00-33-1-1199/e-PO/43563 | 12-11-2020 | BHARAT HEAVY ELECTRICALS LIMITED | 1567512000 | 12-10-2026 | 12-11-2020 | In Progress | NA | FTP |
| 22 | CMM/OPS/00-31-9-3217 (R-1) | Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites. | Public Tender | 24/05/2019 | Two Part | 07-01-2019 | 3 | 1)SIDERFORGEROSI INDIA PVT LTD, 2)MTAR Technologies (P) Ltd, | 1)Hardcoats (India) Pvt. Ltd., -1 | Yes | CMM/OPS/00-31-9-3217 (R-1)/e-PO/43542 | 20/11/2020 | SIDERFORGEROSI INDIA PVT LTD | 70792920 | 21.11.2022 | 20.11.2020 | In Progress | Not yet started | OPS |
| 23 | CMM/HMP/10-33-10-120 | Material, Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Coolant Channel Assembly Zircaloy Components as per Technical Specification | Single Tender | 04-02-2019 | Single Part | 25/04/2019 | 1 | 1)NUCLEAR FUEL COMPLEX, | -1 | Yes | CMM/HMP/10-31-10-120/e-PO/42854 | 24/12/2020 | NUCLEAR FUEL COMPLEX | 2205963830 | 24/09/2023 | 24/12/2020 | In Progress | NA | HMP |

| | | | | | | | | | | | | | | | | | | | |
|----|----------------------------|---|---------------|------------|-------------|------------|---|---|--------------------------------------|-----|---------------------------------------|------------|--|------------|------------|------------|-------------|----|------|
| 24 | CMM/OPS/00-31-9-3217 (R-1) | Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites. | Public Tender | 24/05/2019 | Two Part | 07-01-2019 | 3 | 1)SIDERFORGEROSSI INDIA PVT LTD, 2)MTAR Technologies (P) Ltd. | 1)Hardcoats (India) Pvt. Ltd., -1 | Yes | CMM/OPS/00-31-9-3217 (R-1)/e-PO/42264 | 25/09/2020 | MTAR Technologies (P) Ltd | 70092000 | 24.09.2022 | 25.09.2020 | In Progress | NA | OPS |
| 25 | CMM/MISC/00-00-5-4312 | Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including transportation of filled/empty cylinders from/to various NPCIL Stations. as per Section-C : Technical specification of Tender document. | Public Tender | 15/05/2020 | Single Part | 06-12-2020 | 2 | 1)Air Liquide India Holding Pvt. Ltd., 2)Taiyo Nippon Sanso India Pvt Ltd. | -2 | Yes | CMM/MISC/00-00-5-4312/e-PO/41408 | 21/08/2020 | Air Liquide India Holding Pvt. Ltd. | 59316583 | 20/08/2021 | 21/08/2020 | In Progress | NA | MISC |
| 26 | CMM/MISC/00-00-5-4312 | Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including | Public Tender | 15/05/2020 | Single Part | 06-12-2020 | 2 | 1)Air Liquide India Holding Pvt. Ltd., 2)Taiyo Nippon Sanso India Pvt Ltd. | -2 | Yes | CMM/MISC/00-00-5-4312/e-PO/41405 | 21/08/2020 | Taiyo Nippon Sanso India Pvt Ltd | 59316583 | 20/08/2021 | 21/08/2020 | In Progress | NA | MISC |
| 27 | CMM/OPS/69-21-9-3179 | Spaers for main steam turbine and TDEP (Turbine Driven Feedwater Pump) Steam Turbines. | Single Tender | 03-01-2019 | Single Part | 20/03/2019 | 1 | 1)M/s. Joint-Stock Company 'RUSATOM SERVICE' | -1 | Yes | 39285 | 27/04/2020 | M/s. Joint-Stock Company 'RUSATOM SERVICE' | 3468712432 | 27/12/2021 | 27/04/2020 | In Progress | NA | OPS |
| 28 | CMM/EIC/25-00-3-3400 | EPC of Control & Instrumentation Packages for KKNPP 3&4 (E&C) | Public Tender | 08-06-2018 | Two Part | 05-02-2019 | 4 | 1)Electronics Cooperation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited., | -4 | Yes | CMM/EIC/25-00-3-3400/e-PO/37738 | 02-06-2020 | BGR Energy systems Limited., | 923290655 | 05-04-2024 | 02-06-2020 | In Progress | NA | EIC |
| 29 | CMM/EIC/25-00-3-3400 | EPC of Control & Instrumentation Packages for KKNPP 3&4 (Supply) | Public Tender | 08-06-2018 | Two Part | 05-02-2019 | 4 | 1)Electronics Cooperation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited., | -4 | Yes | CMM/EIC/25-00-3-3400/e-PO/37736 | 02-06-2020 | BGR Energy systems Limited., | 3568709345 | 05-04-2024 | 02-06-2020 | In progress | NA | EIC |
| 30 | CMM/FTP/10-31-1-1195 | Procurement of Raw Materials, Machining, Heat Treatment, Manufacture, Inspection, Testing, Packing, Safe Delivery & Guarantee of End Fittings and Associated Components for GHAVP-1&2. | Public Tender | 30/10/2018 | Two Part | 26/12/2018 | 3 | 1)MTAR Technologies (P) Ltd, 2)Larsen & Toubro Limited, | -2 | Yes | CMM/FTP/10-31-1-1195/e-PO/37381 | 24/12/2019 | Larsen & Toubro Limited | 1661558000 | 23-12-2022 | 24-12-2019 | In Progress | NA | FTP |
| 31 | CMM/FTP/10-30-1-1198 | Preparation of Drawings, Procurement of raw materials, Fabrication, Inspection, Testing, Supply & Guarantee of ECCS light water accumulators, ECCS air accumulators, PHT Heavy water storage tank, Moderator Heavy water storage tank and Support structure for ECCS light water accumulators for GHAVP-1&2 Project, Haryana. | Public Tender | 02-11-2019 | Two Part | 15/04/2019 | 5 | 1)BHARAT HEAVY ELECTRICALS LIMITED, 2)LOYDS STEELS INDUSTRIES LTD., 3)kay bouvet engg pvt ltd, | -3 | Yes | CMM/FTP/10-30-1-1198/e-PO/37148 | 30/12/2019 | kay bouvet engg pvt ltd | 321573600 | 29-04-2022 | 30-12-2019 | In Progress | NA | FTP |
| 32 | CMM/FTP/10-35-1-1196 | Manufacture, Inspection, Assembly, Tubing, Wiring, Shop Testing, Packing and Safe Delivery and Guarantee of Fuelling Machine Heads along with Support Frame Assemblies, Service Tools, Assembly | Public Tender | 03-08-2019 | Two Part | 06-06-2019 | 2 | 1)MTAR Technologies (P) Ltd, 2)Godrej & Boyce Mfg Co Ltd. | -2 | Yes | CMM/FTP/10-35-1-1196/e-PO/36949 | 29/11/2019 | MTAR Technologies (P) Ltd | 627642000 | 28-07-2024 | 29-11-2019 | In Progress | NA | FTP |
| 33 | CMM/EIC/25-00-3-3428 | Procurement / Manufacturing, Inspection, Testing & Supply of Instrumentation Tubing for KKNPP-3&4 | Public Tender | 15/02/2019 | Two Part | 22/05/2019 | 2 | 1)Remi Edelstahl Tubulars Limited, 2)Ratnamani Metals & Tubes Ltd, | -2 | Yes | CMM/EIC/25-00-3-3428/e-PO/36923 | 17/12/2019 | Ratnamani Metals & Tubes Ltd | 143104863 | 16/12/2021 | 17/12/2019 | In Progress | NA | EIC |
| 34 | CMM/EIC/25-00-3-3413 | Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4 | Single Tender | 10-12-2018 | Two Part | 26/12/2018 | 1 | 1)ELECTRONICS CORPORATION OF INDIA LTD, | -1 | Yes | CMM/EIC/25-00-3-3413/e-PO/36489 | 12-10-2019 | ELECTRONICS CORPORATION OF INDIA LTD | 517659030 | 06-09-2024 | 12-10-2019 | In Progress | NA | EIC |
| 35 | CMM/EIC/25-00-3-3413 | Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4 | Single Tender | 10-12-2018 | Two Part | 26/12/2018 | 1 | 1)ELECTRONICS CORPORATION OF INDIA LTD, | -1 | Yes | CMM/EIC/25-00-3-3413/e-PO/36488 | 12-10-2019 | ELECTRONICS CORPORATION OF INDIA LTD | 2141950955 | 06-09-2024 | 12-10-2019 | In Progress | NA | EIC |

| | | | | | | | | | | | | | | | | | | | |
|----|----------------------|--|---------------|------------|-------------|------------|---|--|----------|-----|---------------------------------|------------|---|-------------|--|------------|-------------|------|-----|
| 36 | CMM/MEQ/20-50-2-1153 | Unloading, Storage cum Insurance, Handling, Erection, Testing & Commissioning at Site, Handing over and Guarantee of 220KV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable Electrical Power Supply System at Tarapur Maharashtra Site and as per technical specifications and drawings forwarded under Tender No. CMM/MEQ/20-50-2-1153 | Public Tender | 20/12/2018 | Two Part | 28/02/2019 | 1 | 1)BGR Energy Systems Limited, | -1 | Yes | CMM/MEQ/20-50-2-1153/e-PO/36299 | 22/11/2019 | BGR Energy Systems Limited | 247530060.9 | 21.05.2021 | 22.11.2019 | In Progress | NA | MEQ |
| 37 | CMM/MEQ/20-50-2-1153 | Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of 220KV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable | Public Tender | 20/12/2018 | Two Part | 28/02/2019 | 1 | 1)BGR Energy Systems Limited, | -1 | Yes | CMM/MEQ/20-50-2-1153/e-PO/36298 | 22/11/2019 | BGR Energy Systems Limited | 577570142.2 | 21.05.2021 | 22.11.2019 | In Progress | NA | MEQ |
| 38 | CMM/MEQ/25-26-2-1142 | Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing of Material Handling Equipment provided by Purchaser, for KKNPP-3&4 Project. | Public Tender | 14/08/2018 | Two Part | 29/11/2018 | 1 | 1)MUKAND LIMITED, | -1 | Yes | CMM/MEQ/25-26-2-1142/e-PO/36292 | 21/11/2019 | MUKAND LIMITED | 207000000 | 21.11.2023 | 21.11.2019 | In Progress | NA | MEQ |
| 39 | CMM/MEQ/25-26-2-1142 | Design, Engineering, Manufacturing, Supply, Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, | Public Tender | 14/08/2018 | Two Part | 29/11/2018 | 1 | 1)MUKAND LIMITED, | -1 | Yes | CMM/MEQ/25-26-2-1142/e-PO/36291 | 21/11/2019 | MUKAND LIMITED | 483000000 | 21.11.2023 | 21.11.2019 | In Progress | NA | MEQ |
| 40 | CMM/OPS/69-21-9-3201 | Supply of Incon Detector Assembly (ICDA) to KKNPP 1&2 | Single Tender | 02-05-2019 | Single Part | 20/02/2019 | 1 | 1)JSC 'Rusatom Service' | -1 | Yes | 35149 | 19/09/2019 | JSC 'Rusatom Service' | 350230466 | 19-6-2020 | 19-9-2019 | In Progress | N.A. | OPS |
| 41 | CMM/OPS/00-00-9-3193 | End Fittings and associated components | Public Tender | 14/08/2018 | Two Part | 26/09/2018 | 3 | 1)MTAR Technologies (P) Ltd, 2)Larsen & Toubro Limited, | -1 -2 | Yes | CMM/OPS/00-00-9-3193/e-PO/34594 | 23/08/2019 | MTAR Technologies (P) Ltd | 637790000 | 24/05/2021 | 23/08/2019 | In Progress | N.A. | OPS |
| 42 | CMM/OPS/00-00-9-3193 | End Fittings and associated components | Public Tender | 14/08/2018 | Two Part | 26/09/2018 | 3 | 1)MTAR Technologies (P) Ltd, 2)Larsen & Toubro Limited, | -1 -2 | Yes | CMM/OPS/00-00-9-3193/e-PO/34593 | 23/08/2019 | Larsen & Toubro Limited | 637790000 | 24/5/2021 | 23/8/2019 | In Progress | N.A. | OPS |
| 43 | CMM/FTP/00-33-1-1180 | Manufacturing, Inspection, Examination, Testing, Tropical Packing and Ex-Works supply of Incoloy-800 Tubes for Steam Generators as per Tender specification and Drawings for future 700 MWe PHW | Single Tender | 22/01/2018 | Single Part | 15/06/2018 | 1 | 1)NUCLEAR FUEL COMPLEX, | -1 | Yes | CMM/FTP/00-33-1-1180/e-PO/34247 | 13/08/2019 | NUCLEAR FUEL COMPLEX | 11703103295 | 22/02/2026 | 13/08/2019 | In Progress | NA | FTP |
| 44 | CMM/OPS/00-31-9-3229 | Procurement of Raw Materials, Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components to KGS - 1, Kaiga and RAPS-3, RR Site, Kota. | Single Tender | 03-05-2019 | Single Part | 26/03/2019 | 1 | 1)NUCLEAR FUEL COMPLEX, | -1 | Yes | CMM/OPS/00-31-9-3229/e-PO/33895 | 19/09/2019 | NUCLEAR FUEL COMPLEX | 868286944 | 18-6-2021 | 19-9-19 | In Progress | N.A. | OPS |
| 45 | CMM/FTP/00-33-1-1179 | Manufacture, Inspection, Testing, Tropical Packaging and Ex-Works Supply of Pressuriser and Bleed Condenser Forgings of Material SA 508 Gr.3 CL1 for Future 700MWe PHWRs (4 @,-) | Public Tender | 21/05/2018 | Two Part | 07-03-2018 | 2 | 1)L&T SPECIAL STEEL AND HEAVY FORGINGS, 2)Heavy Engineering Corporation Limited, | -2 | Yes | CMM/FTP/00-33-1-1179/e-PO/32957 | 29/05/2019 | L&T SPECIAL STEEL AND HEAVY FORGINGS | 535600000 | 28/11/2021 | 29/05/2019 | In Progress | NA | FTP |
| 46 | CMM/EIC/23-60-3-3054 | Field Instrumentation Package | Public Tender | 20/05/2011 | Two Part | 08-01-2011 | 9 | 1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2)M/s. HDOL 3)M/s ECIL 4)M/s Technip KT India Ltd 5)M/s Punj Lloyd Ltd 6)M/s. LANCO Infotech Ltd in consortium with M/s 7)M/s McNally Bharat Engineering Co. Ltd | -7 | Yes | CMM/EIC/23-60-3-3054/e-PO/6104 | 28/06/2012 | M/s Larsen & Toubro Ltd. ECC Division Chennai | 1950000000 | KAPP-3 : 27.06.2015 KAPP-4 : 27.12.2015 | 28.06.2012 | In Progress | NA | EIC |
| 47 | CMM/FTP/10-31-1-1193 | Procurement of Raw Material, Manufacturing, Inspection, Testing, Packaging, Supply and Guarantee of Zircaloy Components/Assemblies of | Single Tender | 11-02-2018 | Single Part | 12-05-2018 | 1 | 1)NUCLEAR FUEL COMPLEX, | -1 | Yes | CMM/FTP/10-31-1-1193/e-PO/32865 | 20/05/2019 | NUCLEAR FUEL COMPLEX | 410722000.7 | 19/08/2022 | 20/05/2019 | In Progress | NA | FTP |
| 48 | CMM/OPS/00-15-9-3157 | Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner Devices (PCRD). | Public Tender | 23/04/2018 | Two Part | 30/05/2018 | 1 | 1)ELECTRONICS CORPORATION OF INDIA LTD, | -1 | Yes | CMM/OPS/00-15-9-3157/e-PO/31848 | 20/03/2019 | ELECTRONICS CORPORATION OF INDIA LTD | 210985451 | 19-12-2019 | 20-3-2019 | In Progress | N.A. | OPS |
| 49 | CMM/FTP/10-33-1-1149 | D2O Heat Exchangers | Public Tender | 20/07/2018 | Two Part | 25/09/2018 | 1 | 1)BHARAT HEAVY ELECTRICALS LIMITED | -1 | Yes | 30599 | 25/01/2019 | BHARAT HEAVY ELECTRICALS LIMITED | 540000000 | 24-07-2021 | 25-01-2019 | In Progress | NA | FTP |

| | | | | | | | | | | | | | | | | | | | | |
|----|----------------------|--|----------------|------------|----------|------------|---|---|----|-----|----------------------------------|---------------------------------|------------------------------|-----------------------------------|------------|----------------------------------|-------------|-------------|------|-----|
| 72 | CMM/MEQ/25-00-2-1116 | 400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4. | Public Tender | 15/12/2016 | Two Part | 05-09-2017 | 4 | 3)Siemens Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED, | -4 | Yes | CMM/MEQ/25-00-2-1116/e-PO/22516 | 22/02/2018 | BGR Energy Systems Limited | 862079456 | 28.03.2023 | 29.03.2018 | In Progress | NA | MEQ | |
| 73 | CMM/MEQ/25-00-2-1116 | 400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4. | Public Tender | 15/12/2016 | Two Part | 05-09-2017 | 4 | 1)LARSEN AND TOUBRO LTD, 2)BGR Energy Systems Limited, 3)Siemens Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED, | -4 | Yes | CMM/MEQ/25-00-2-1116/e-PO/22513 | 29/03/2018 | BGR Energy Systems Limited | 3448317824 | 28.03.2023 | 29.03.2018 | In Progress | NA | MEQ | |
| 74 | CMM/FTP/10-31-1-1130 | Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-2 | Public Tender | 07-01-2016 | Two Part | 23/08/2016 | 4 | 1)Godrej & Boyce Mfg Co Ltd, 2)Larsen & Toubro Limited, | -2 | -2 | Yes | CMM/FTP/10-31-1-1130/e-PO/22404 | 26/03/2018 | Godrej & Boyce Mfg Co Ltd | 1290000000 | 25/05/2022 | 26/03/2018 | In Progress | NA | FTP |
| 75 | CMM/FTP/10-31-1-1130 | Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-1 | Public Tender | 07-01-2016 | Two Part | 23/08/2016 | 4 | 1)Godrej & Boyce Mfg Co Ltd, 2)Larsen & Toubro Limited, | -2 | -2 | Yes | CMM/FTP/10-31-1-1130/e-PO/22402 | 26/03/2018 | Larsen & Toubro Limited | 1250000000 | 25/11/2021 | 26/03/2018 | In Progress | NA | FTP |
| 76 | CMM/OPS/70-00-9-3038 | Primary Coolant Pump | Limited Tender | 02-11-2015 | Two Part | 04-06-2015 | 2 | 1)Kirloskar Brothers Limited, 2)KSB Pumps Limited, | -2 | Yes | CMM/OPS/70-00-9-3038 /e-PO/21941 | 28/02/2018 | Kirloskar Brothers Limited | 10620000 | 27/02/2022 | 28/02/2018 | In Progress | N.A. | OPS | |
| 77 | CMM/OPS/70-00-9-3038 | Primary Coolant Pump | Limited Tender | 02-11-2015 | Two Part | 04-06-2015 | 2 | 1)Kirloskar Brothers Limited, 2)KSB Pumps Limited, | -2 | Yes | CMM/OPS/70-00-9-3038 /e-PO/21940 | 28/02/2018 | Kirloskar Brothers Limited | 380489760 | 27/02/2022 | 28/02/2018 | In Progress | N.A. | OPS | |
| 78 | CMM/FTP/10-31-1-1133 | Manufacturing, Supply and Guarantee of Reactor Header Assemblies for Primary Heat Transport Systems for GHAVP-1&2 site | Public Tender | 24/08/2017 | Two Part | 10-10-2017 | 4 | 1)Godrej & Boyce Mfg Co Ltd, 2)ISGEC, 3)kay bouvet engg pvt ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED, | -4 | Yes | CMM/FTP/10-31-1-1133/e-PO/21024 | 22/01/2018 | kay bouvet engg pvt ltd | 658912000 | 21/10/2020 | 22/01/2018 | In Progress | NA | FTP | |
| 79 | CMM/MEQ/10-33-2-1102 | Design, Analysis, Preparation of Drawings, Documents, Procedures, Procurement of Materials, Manufacture, Assembly, Inspection, Testing, Packaging, Supply, Delivery & Guarantee of Primary | Public Tender | 08-09-2016 | Two Part | 31/10/2016 | 2 | 1)KSB Pumps Limited, | -1 | -1 | Yes | CMM/MEQ/10-33-2-1102/e-PO/20565 | 17/01/2018 | KSB Pumps Limited | 4869200000 | 16-4-2022 & GHAVP-II : 16-4-2023 | 17.01.2018 | In Progress | NA | MEQ |
| 80 | CMM/T&C/75-00-4-105 | Design, Construction and Maintenance of Jetty and Associated Structures | Public Tender | 07-07-2016 | Two Part | 17/10/2016 | 7 | 1)deugro Projects (India) Pvt. Ltd. 2)Express Global Logistics Pvt. Ltd. 3)Panalpina World Transport (I) Pvt Ltd. 4)Geodis Overseas Pvt. Ltd., | -3 | -4 | Yes | CMM/T&C/75-00-4-105/PO/17989 | 17/07/2017 | deugro Projects (India) Pvt. Ltd. | 590000000 | 16/07/2022 | 17/07/2017 | In progress | N.A. | T&C |
| 81 | CMM/T&C/75-00-4-105 | Logistics contract for KKNPP 3&4 | Public Tender | 07-07-2016 | Two Part | 17/10/2016 | 7 | 1)deugro Projects (India) Pvt. Ltd. 2)Express Global Logistics Pvt. Ltd. 3)Panalpina World Transport (I) Pvt Ltd. 4)Geodis Overseas | -3 | -4 | Yes | CMM/T&C/75-00-4-105/PO/17988 | 17/07/2017 | deugro Projects (India) Pvt. Ltd. | 1629418335 | 16/07/2022 | 17/07/2017 | In progress | N.A. | T&C |
| 82 | CMM/OPS/52-33-9-3050 | Hairpin Heat Exchangers | Public Tender | 16/06/2016 | Two Part | 29/07/2016 | 4 | 1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited, | -4 | Yes | CMM/OPS/52-33-9-3050/e-PO/17903 | 12-07-2017 | Walchandnagar Industries Ltd | 591730352 | 08-06-2019 | 12-07-2017 | In progress | N.A. | OPS | |

| | | | | | | | | | | | | | | | | | | | |
|----|----------------------|---|----------------|------------|-------------|------------|---|--|----|-----|---------------------------------|------------|--------------------------------------|-----------|------------|------------|-------------|------|-----|
| 83 | CMM/HMP/23-70-10-087 | Supply, seismic qualification/testing, inspection, examination, testing, erection, commissioning, performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves, NPCIL approved HILTI make anchor | Public Tender | 19/10/2016 | Two Part | 28/12/2016 | 3 | 1) Sterling and Wilson Limited, 2) TECHNICO INDIA PVT LTD, 3) SFS Fire And Security Private Limited, | -3 | Yes | CMM/HMP/23-70-10-087/e-PO/17873 | 15/12/2017 | Sterling and Wilson Limited | 33644750 | 14/06/2020 | 15/12/2017 | In Progress | NA | HMP |
| 84 | CMM/HMP/23-70-10-087 | Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing, erection, commissioning, performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual | Public Tender | 19/10/2016 | Two Part | 28/12/2016 | 3 | 1) Sterling and Wilson Limited, 2) TECHNICO INDIA PVT LTD, 3) SFS Fire And Security Private Limited, | -3 | Yes | CMM/HMP/23-70-10-087/e-PO/17872 | 15/12/2017 | Sterling and Wilson Limited | 75206941 | 14/06/2020 | 15/12/2017 | In Progress | NA | HMP |
| 85 | CMM/HMP/23-70-10-087 | Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing, erection, commissioning, performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual | Public Tender | 19/10/2016 | Two Part | 28/12/2016 | 3 | 1) Sterling and Wilson Limited, 2) TECHNICO INDIA PVT LTD, 3) SFS Fire And Security Private Limited, | -3 | Yes | CMM/HMP/23-70-10-087/e-PO/17871 | 15/12/2017 | Sterling and Wilson Limited | 31434384 | 14/06/2019 | 15/12/2017 | In progress | NA | HMP |
| 86 | CMM/HMP/23-70-10-087 | Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing, erection, commissioning, performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual | Public Tender | 19/10/2016 | Two Part | 28/12/2016 | 3 | 1) Sterling and Wilson Limited, 2) TECHNICO INDIA PVT LTD, 3) SFS Fire And Security Private Limited, | -3 | Yes | CMM/HMP/23-70-10-087/e-PO/17870 | 15/12/2017 | Sterling and Wilson Limited | 75286151 | 14/06/2019 | 15/12/2017 | In Progress | NA | HMP |
| 87 | CMM/OPS/52-33-9-3050 | Hairpin Heat Exchangers | Public Tender | 16/06/2016 | Two Part | 29/07/2016 | 4 | 1) Godrej & Boyce Mfg Co Ltd, 2) Walchandnagar industries Ltd, 3) BHARAT HEAVY ELECTRICALS LIMITED, 4) TEMEA India Limited, | -4 | Yes | CMM/OPS/52-33-9-3050/e-PO/17369 | 06-12-2017 | Godrej & Boyce Mfg Co Ltd | 604204329 | 02-11-2019 | 06-12-2017 | In progress | N.A. | OPS |
| 88 | CMM/OPS/05-31-9-3102 | Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components. | Single Tender | 09-02-2016 | Single Part | 29/09/2016 | 1 | 1) NUCLEAR FUEL COMPLEX, | -1 | Yes | CMM/OPS/05-31-9-3102/e-PO/16740 | 05-02-2017 | NUCLEAR FUEL COMPLEX | 738001687 | 07-02-2018 | 05-02-2017 | In Progress | N.A. | OPS |
| 89 | CMM/FTP/75-00-1-1148 | Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended Spares for KKNPP-3&4 | Public Tender | 03-10-2016 | Two Part | 15/06/2016 | 2 | 1) KELVION INDIA PVT. LTD., 2) Alfalaval India Limited, | -2 | Yes | CMM/FTP/75-00-1-1148/e-PO/16720 | 05-11-2017 | KELVION INDIA PVT. LTD. | 144900000 | 31/05/2021 | 05-11-2017 | In Progress | NA | FTP |
| 90 | CMM/FTP/23-73-1-1151 | Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification, Manufacturing and Delivery of Passive Catalytic | Public Tender | 15/07/2016 | Two Part | 09-07-2016 | 1 | 1) ELECTRONICS CORPORATION OF INDIA LTD, | -1 | Yes | CMM/FTP/23-73-1-1151/PO/16300 | 21/04/2017 | ELECTRONICS CORPORATION OF INDIA LTD | 60619500 | 30/09/2019 | 21/04/2017 | In Progress | NA | FTP |
| 91 | CMM/FTP/23-73-1-1151 | Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification, | Public Tender | 15/07/2016 | Two Part | 09-07-2016 | 1 | 1) ELECTRONICS CORPORATION OF INDIA LTD, | -1 | Yes | CMM/FTP/23-73-1-1151/PO/16299 | 21/04/2017 | ELECTRONICS CORPORATION OF INDIA LTD | 60583500 | 30/09/2019 | 21/04/2017 | In Progress | NA | FTP |
| 92 | CMM/OPS/56-00-9-3037 | Boiler Feed Pumps | Limited Tender | 02-11-2015 | Two Part | 29/04/2015 | 3 | 1) KSB Pumps Limited, 2) Kirloskar Brothers Limited, | -2 | Yes | CMM/OPS/56-00-9-3037/e-PO/15642 | 30/10/2017 | KSB Pumps Limited | 116466000 | 29/10/2019 | 30/10/2017 | In progress | N.A. | OPS |
| 93 | CMM/OPS/56-00-9-3037 | Boiler Feed Pumps | Limited Tender | 02-11-2015 | Two Part | 29/04/2015 | 3 | 1) KSB Pumps Limited, 2) Kirloskar Brothers Limited, | -2 | Yes | CMM/OPS/56-00-9-3037/e-PO/15641 | 03-09-2017 | Kirloskar Brothers Limited | 129061288 | 03-11-2019 | 03-09-2017 | In progress | N.A. | OPS |
| 94 | CMM/FTP/23-34-1-1091 | Design, Manufacture, Supply of all equipment, plant, erection & commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project | Public Tender | 09-03-2016 | Two Part | 28/10/2016 | 5 | 1) kay bouvet engg pvt ltd 2) NUBERG ENGINEERING LIMITED 3) M/s Llyods Steel Industries Limited | -2 | Yes | CMM/FTP/22-34-1-1091/PO/14336 | 17/01/2017 | kay bouvet engg pvt ltd | 75937214 | 16/01/2020 | 17/01/2017 | In progress | NA | E&T |
| 95 | CMM/FTP/23-34-1-1091 | Design, Manufacture, Supply of all equipment, plant, erection 7 commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project | Public Tender | 09-03-2016 | Two Part | 28/10/2016 | 5 | 1) kay bouvet engg pvt ltd 2) NUBERG ENGINEERING LIMITED 3) M/s Llyods Steel Industries Limited | -2 | Yes | CMM/FTP/22-34-1-1091/PO/14335 | 17/01/2017 | kay bouvet engg pvt ltd | 492684181 | 16/01/2020 | 17/01/2017 | In progress | NA | E&T |
| | | Design, Analysis, Procurement of raw material, Drawings, Fabrication, Painting, Inspection, Testing, Preservation, Documentation and Delivery of 40 Nos | | | | | | 1) Fabtech Projects & Engineers Ltd, 2) Walchandnagar industries Ltd, | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|-----------------------|--|--------|------------|----------|------------|----|---|-----|-----|--------------------------------|------------|------------------------------|---|--|------------|-------------|-------------|-----|-----|
| 118 | CMM/MEQ/23-73-2-1055 | AC Ventilation Package | Public | 18/06/2011 | Two Part | 26/09/2011 | 7 | 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd | -7 | Yes | CMM/MEQ/23-73/2/1055/PO/6102 | 04-07-2012 | M/s Punj Lloyd Ltd | 13.99 Crores | Prov Extn: K-3 : 30-11-2019 & K-4 : 31-12-2019 | 07-04-2012 | In Progress | NA | MEQ | |
| 119 | CMM/MEQ/23-73-2-1055 | AC Ventilation package | Public | 18/06/2011 | Two Part | 26/09/2011 | 7 | 1)M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd | -7 | Yes | CMM/MEQ/22-73-2-1055/PO/6449 | 04-07-2012 | M/s Punj Lloyd Ltd | 72.78 Cr | R-7 : 31-12-2020 & R-8 : 31-03-2021 | 07-04-2012 | In Progress | NA | MEQ | |
| 120 | CMM/PFBR/80-71-2-7052 | Air Conditioning & Ventilation | Public | 04-11-2006 | Two Part | 13/02/2007 | 4 | 1)M/s Blue Star Ltd 2)M/s L&T Ltd 3)M/s Voltas Ltd | -3 | Yes | CMM/PFBR/80-71-2-7052/PO/10071 | 31-12-2007 | M/s Blue Star Ltd | Rs.32.04 Crores | | 31.07.2017 | 31.12.2007 | In Progress | NA | MEQ |
| 121 | CMM/MEQ/23-40-2-1040 | Balance of Turbine Island Package for KAPP 3&4 | Public | 11-12-2010 | Two Part | 25/04/2011 | 9 | 1)M/s.Bharat Heavy Electricals Ltd. 2)M/s.Dodsal Enterprises P.Ltd in consortium with M/s. Dodsal Engg & Construction P. Ltd 3) M/s.Gammon India Ltd. 4) M/s.IOT Infra & Energy Services Ltd. 5) M/s.Jyoti Structures Ltd. 6)M/s.Larsen & Toubro Ltd. 7) M/s.Punj Lloyd Ltd. 8) M/s.Tata Projects Ltd. 9) M/s.Thermax Limited | -9 | Yes | CMM/MEQ/23-40-2-1040/PO/6086 | 28-09-2011 | M/s Dodsal Enterprises Ltd | INR 405.28 Cr + USD 1990000 (Rs. 8.91 Cr.) + GBP 388900 (Rs. 2.84 Cr.)+ EURO 4630700 (Rs. 29.91 | K-3 : 27-12-2019 and K-4 : 27-12-2020 | 28-9-2011 | In Progress | NA | MEQ | |
| 122 | CMM/MEQ/23-40-2-1040 | Balance of Turbine Island Package for KAPP 3&4 | Public | 11-12-2010 | Two Part | 25/04/2011 | 9 | 1)M/s.Bharat Heavy Electricals Ltd. 2)M/s.Dodsal Enterprises P.Ltd in consortium with M/s. Dodsal Engg & Construction P. Ltd 3) M/s.Gammon India Ltd. 4) M/s.IOT Infra & Energy Services Ltd. 5) M/s.Jyoti Structures Ltd. 6)M/s.Larsen & Toubro Ltd. 7) M/s.Punj Lloyd Ltd. 8) M/s.Tata Projects Ltd. 9) M/s.Thermax Limited | -9 | Yes | CMM/MEQ/23-40-2-1040/PO/6087 | 28-09-2011 | M/s Dodsal Enterprises P.Ltd | 387.08 Crores | K-3 : 27-12-2019 & K-4 : 27-12-2020 | 28-9-2011 | In Progress | NA | MEQ | |
| 123 | CMM/MEQ/22-40-2-1067 | Balance of Turbine Island Package for RAPP 7&8 | Public | 08-12-2011 | Two Part | 09-04-2012 | 10 | 1) BHEL 2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver Ltd 6) L&T Ltd 7) Dodsal Ent.P.Ltd 8) Punj Lloyd 9) IOT Infrastructure 10) Gammon Ansaldo Consortium | -10 | Yes | CMM/MEQ/22-40-2-1067/PO/6458 | 03-12-2012 | M/s L&T Ltd | 331.24 Crores+USD23 20000+GBP 400000+EURO 10050000 | R-7 : 30-12-2019 & R-8 : 30-6-2020 | 12-03-2012 | In Progress | NA | MEQ | |
| 124 | CMM/MEQ/22-40-2-1067 | Balance of Turbine Island Package for RAPP 7&8 | Public | 08-12-2011 | Two Part | 09-04-2012 | 10 | 1)BHEL 2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver Ltd 6) L&T Ltd 7) Dodsal Ent.P.Ltd 8) Punj Lloyd 9) IOT Infrastructure 10) Gammon Ansaldo Consortium | -10 | Yes | CMM/MEQ/22-40-2-1067/PO/6459 | 03-12-2012 | M/s L&T Ltd | 317.20 Crores | R-7 : 30-12-2019 & R-8 : 30-6-2020 | 12-03-2012 | In Progress | NA | MEQ | |

| | | | | | | | | | | | | | | | | | | | |
|-----|------------------------|---------------------------------------|---------|------------|-------------|------------|---|--|----|-----|---|------------|--|----------------|--|------------|-------------|----|-----|
| 146 | CMM/EIC/23-60-3-3054 | Fiedl Instrumentation Package | Public | 20/06/2011 | Two Part | 08-01-2011 | 9 | 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata | -7 | Yes | CMM/EIC/22060-3-3054/po/6453 | 28-06-2012 | M/s. Hindusthan Dorr-Oliver Ltd., Mumbai | Rs 21.83 Crs | RAPP-7 : 27.12.2015, rapp-8 : 27.06.2016 | 28.06.2012 | In Progress | NA | EIC |
| 147 | CMM/EIC/23-60-3-3054 | Field Instrumentation Package | Public | 20/05/2011 | Two Part | 08-01-2011 | 9 | 1)M/s. Larsent & Toubro Ltd. ECC Division Chennai 2) M/s. ECIL Hyderabad 3) M/s. TechmipKT India Ltd. Noida 4) M/s. Punj Lloyd Ltd. Gurgaon 5) M/s. LANCO Infotech Ltd in consoritum with M/s. Konstelec Engineers Pvt Ltd. Mumbai 6) M/s. Hindusthan Dorr Oliver Ltd. Mumbai 7) M/s. McNally Bharat Engineering Co.Ltd. Kolkata | -7 | Yes | CMM/EIC/23-60-3-3054/PO/6105 | 28-06-2012 | M/s. Larsen & Toubro Ltd., Chennai | ₹,23.36 Crs. | KAPP-3 : 27.06.2015 KAPP-4 : 27.12.2015 | 28.06.2012 | In Progress | NA | EIC |
| 148 | CMM/PFBR/80-31-1-7022 | Fuel & Blanket Sub Assemblies | Single | 07-11-2003 | Two Part | 01-11-2005 | 1 | 1)M/s NFC | -1 | Yes | CMM/PFBR/80-31-1-7022/PO/10024 | 06-03-2006 | M/s Nuclear Fuel Complex,Hyderabad | 877200000 | 30-06-2017 | 03-06-2006 | In Progress | NA | FTP |
| 149 | CMM/FTP/22-35-1-1086 | Fuel Transfer Equipment | Public | 19/10/2011 | Two Part | 14/03/2011 | 6 | 1)M/s MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce | -4 | Yes | CMM/FTP/22-35-1-1086/PO/6413 | 19-08-2011 | M/s L&T | 135000000 | 31/03/2022 | 19-08-2011 | In Progress | NA | FTP |
| 150 | CMM/FTP/23-35-1-1086 | Fuel Transfer Equipment | Public | 19/01/2011 | Two Part | 14/03/2011 | 6 | 1)M/s MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce | -4 | Yes | CMM/FTP/23-35-1-1086/PO/6068 | 19-08-2011 | M/s L&T | 134900000 | 31/07/2021 | 19-08-2011 | In Progress | NA | FTP |
| 151 | CMM/FTP/22-35-1-1031 | Fuelling Machine (FM) Heads | Public | 20/11/2009 | Two Part | 02-04-2010 | 7 | 1)M/s MTAR 2) M/s Avasarla 3) M/s Godrej 4) M/s L&T | -4 | Yes | CMM/FTP/22-35-1-1031/PO/6369 | 09-08-2010 | M/s Avasarla Technologies Ltd | 274400000 | 31/03/2022 | 08-09-2010 | In Progress | NA | FTP |
| 152 | CMM/PFBR/80-62-3-7055 | Instrumentation & Control Package | Single | 02-07-2007 | Two Part | 27/02/2007 | 1 | 1)M/s. ECIL Hyderabad | -1 | Yes | CMM/PFBR/80-62-3-7055/PO/10057 | 12-09-2007 | M/s. ECIL, Hyderabad | 15 Crs, | 12.12.2009, Re-fixed upto | 12.12.2009 | In Progress | NA | EIC |
| 153 | CMM/PFBR/80-62-3-7055 | Instrumentation & Control package | Single | 25/01/2019 | Single Part | 27/02/2007 | 1 | 1)M/s. ECIL Hyderabad | -1 | Yes | CMM/PFBR/80-62-3-7055/PO/10058 | 31-01-2011 | M/s. ECIL | 15 Crs | 12.12.2009 , Refixed upto 31.12.2013 | 12.12.2009 | In Progress | NA | EIC |
| 154 | CMM/HMP/69-00-10-118 | INSTRUMENTATION AND CONTROL SPARES | Single | 28/11/2017 | Single Part | 28/11/2017 | 1 | 1)Atomstroyexport Moscow Russian Federation | -1 | Yes | CMM/HMP/69-00-10-118/e-PO/19895/FE DTD 30/11/2017 | 30-11-2017 | ATOMSTROYEXP ORT, MOSCOW, RUSSIAN FEDERATION | Rs 175.19 Crs. | 31/10/2019 | 30/11/2017 | In Progress | NA | HMP |
| 155 | CMM/HMP/69-00-10-118 | INSTRUMENTATION AND CONTROL SPARES | Single | 28/11/2017 | Single Part | 28/11/2017 | 1 | 1)Atomstroyexport Moscow Russian Federation | -1 | Yes | CMM/HMP/69-00-10-118/e-PO/19896/FE DTD 30/11/2017 | 30-11-2017 | ATOMSTROYEXP ORT, MOSCOW, RUSSIAN FEDERATION | Rs 172.53 Crs. | 31/03/2019 | 30/11/2017 | In Progress | NA | HMP |
| 156 | CMM/MEQ/23-40-2-1085 | Insurance for TG Package for KAPP 3&4 | Limited | 24/05/2013 | Single Part | 31/05/2013 | 4 | 1)M/s.National Insurance Co.Ltd 2)M/s.Oriental Insurance Co.Ltd 3)United India Insurance Co.Ltd 4)M/s.New India Assurance Co.Ltd. | -4 | Yes | CMM/MEQ/23-40-2-1085 (No PO issued in case of procurement of Insurance Coverage) | 29-10-2013 | M/s. Oriental Insurance Co. Ltd. | Rs. 34.48 Cr. | 30-06-2022 | 30.10.2013 | In progress | NA | T&C |
| 157 | CMM/T&C/INS/00-004-091 | Insurance for TG Package for RAPP 7&8 | Limited | 04-11-2014 | Single Part | 28/04/2014 | 4 | 1)National Insurance Co.Ltd 2)M/s. Oriental Insurance Co. Ltd 3)United India Insurance Co. Ltd 4)M/s. New India Assurance Co. Ltd. | -4 | Yes | CMM/T&C/INS/00-004-091(No PO issued in case of procurement of insurance Coverage) | 21-08-2014 | M/s. National Insurance Co. Ltd. | Rs. 35.57 Cr. | 30-09-2022 | 10-01-2014 | In progress | NA | T&C |

| | | | | | | | | | | | | | | | | | | | |
|-----|-----------------------|---|--------|------------|----------|------------|---|---|---|-----|--------------------------------|------------|----------------------------|---|---|------------|-------------|----|-----|
| 158 | CMM/MEQ/23-50-2-1038 | Main Plant Electrical System Package for KAPP 3&4 and RAPP 7&8 | Public | 08-10-2010 | Two Part | 31/01/2011 | 7 | 1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. | 1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2 -5 | Yes | CMM/MEQ/23-50-2/1038/PO/6072 | 25-08-2011 | M/s BGR Energy Systems Ltd | 198.11 Crores | Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020 | 25-8-2011 | In Progress | NA | MEQ |
| 159 | CMM/MEQ/23-50-2-1038 | Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8 | Public | 08-10-2010 | Two Part | 31/01/2011 | 7 | 1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. | 1)M/s KEC International Ltd 2) M/s McNally Bharat Engineering Co.Ltd -2 -5 | Yes | CMM/MEQ/23-50-2-1038/PO/6073 | 25-08-2011 | M/s BGR Energy Systems Ltd | 23.00 Crores | Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020 | 25-8-2011 | In Progress | NA | MEQ |
| 160 | CMM/MEQ/23-50-2-1038 | Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8 | Public | 08-10-2010 | Two Part | 31/01/2011 | 7 | 1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. | 1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2 -5 | Yes | CMM/MEQ/23-50-2-1038/PO/6074 | 25-08-2011 | M/s BGR Energy Systems Ltd | 4.20 Crores | Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020 | 25-8-2011 | In Progress | NA | MEQ |
| 161 | CMM/MEQ/23-50-2-1038 | Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8 | Public | 08-10-2010 | Two Part | 31/01/2011 | 7 | 1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. | 1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2 -5 | Yes | CMM/MEQ/22-50-2-1038/PO/6417 | 25-08-2011 | M/s BGR Energy Systems Ltd | 191.87 Crores | R-7 : 31-3-2020 & R-8 : 31-3-2020 | 25-8-2011 | In Progress | NA | MEQ |
| 162 | CMM/MEQ/23-50-2-1038 | Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8 | Public | 08-10-2010 | Two Part | 31/01/2011 | 7 | 1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. | 1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2 -5 | Yes | CMM/MEQ/22-50-2-1038/PO/6418 | 25-08-2011 | M/s BGR Energy Systems Ltd | 23.08 Crores | R-7 : 31-3-2020 & R-8 : 31-3-2020 | 25-8-2011 | In Progress | NA | MEQ |
| 163 | CMM/MEQ/23-50-2-1038 | Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8 | Public | 08-10-2010 | Two Part | 31/01/2011 | 7 | 1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. | 1)M/s KEC International Ltd 2)M/s McNally Bharat Engg.Co.Ltd -2 -5 | Yes | CMM/MEQ/23-50-2-1038/PO/6419 | 25-08-2011 | M/s BGR Energy Systems Ltd | 4.20 Crores | R-7 : 31-3-2020 & R-8 : 31-3-2020 | 25-8-2011 | In Progress | NA | MEQ |
| 164 | CMM/PFBR/80-40-2-7030 | Main Plant Package | Public | 23/09/2005 | Two Part | 31/03/2006 | 3 | 1)M/s BHEL 2)M/s L&T+ Power Machines 3)M/s Dodsai+Skoda | -3 | Yes | CMM/PFBR/80-40-2-7030/PO/10051 | 29-06-2007 | M/s BHEL | Rs.296.49 Crores + Euro 21175351, USD 18633654, UKP | Prov.Extn 31.12.2019 | 29.06.2007 | In Progress | NA | MEQ |
| 165 | CMM/PFBR/80/40/2-7030 | Main Plant Package | Public | 23/09/2005 | Two Part | 31/03/2006 | 3 | 1)M/s. BHEL 2) M/s. L&T + Power Machines 3)M/s. Dodsai+ Skoda | -3 | Yes | CMM/PFBR/80-40-2-7030/PO/10052 | 29-06-2007 | M/s BHEL | INR 32.62 Crs.+ EURO 19000 | Prov Extn 31.12.19 | 29-06-2007 | In Progress | NA | MEQ |

| | | | | | | | | | | | | | | | | | | | |
|-----|---------------------------|---|--------|------------|----------|------------|---|---|--|-----|---|------------|--|-----------------------|--------------------------------|------------|-------------|------|-----|
| 166 | CMM/OPS/56-32-9-2892+2903 | Moderator canned Motor Pumps | Public | 16/02/2012 | Two Part | 07-03-2012 | 3 | 1)M/s Hydrodyne 2)M/s Kirloskar Brothor Ltd | 1)M/s flowwll Pumps -1 | Yes | CMM/OPS/56-32-9-2892/PO/7460 & CMM/OPS/56-32-9-2982/PO/7461 | 28-12-2012 | M/s Hydrodyne | 10.31 Cr | 31-10-15 | 28-12-12 | In Progress | N.A. | OPS |
| 167 | CMM/FTP/22-32-1-1037 | Moderator Heat Exchanger | Public | 16/12/2009 | Two Part | 18/02/2010 | 8 | 1)M/s BHEL 2) M/s L&T 3) M/s WIL 4) M/s godrej | 1)M/s GR ENGG 2) M/s Titanium 3) M/s Hindustan Dorr 4) M/s ISGEC | -4 | CMM/FTP/23-32-1-1037/PO/6367 | 13-07-2010 | M/s WIL | 297000000 | 31-01-2017 | 13-07-2010 | In Progress | NA | FTP |
| 168 | CMM/FTP/22-32-1-1037 | Moderator Heat Exchanger | Public | 16/12/2009 | Two Part | 18/02/2010 | 8 | 1)M/s BHEL 2)M/s L&T 3) M/s WIL 4) M/s Godrej | 1)M/s GR Engg 2) M/s Titanium 3) M/s Huindustan Dorr 4) M/s ISGEC | -4 | CMM/FTP/23-32-1-1037/PO/6018 | 13-07-2010 | M/s WIL | 292500000 | 31-08-2015 | 13-07-2010 | In Progress | NA | FTP |
| 169 | CMM/MEQ/23-33-2-1012 | Motors for Primary Coolant Pumps | Public | 28/12/2009 | Two Part | 23/02/2010 | 2 | 1)M/s BHEL | 1)M/s Kirloskar Electric Co.Ltd | -1 | CMM/MEQ/23-33-2-1012/PO/6024 | 07-09-2010 | M/s BHEL | Rs.87.31 Crores | K-3:30.6.2018 K-4:30.6.2018 | 07.09.2010 | In Progress | NA | MEQ |
| 170 | CMM/MEQ/23-33-2-1012 | Motors for Primary Coolant Pumps | Public | 28/12/2009 | Two Part | 23/02/2010 | 2 | 1)M/s BHEL | 1)M/s Kirloskar Electric Co.Ltd | -1 | CMM/MEQ/22-33-2-1012/PO/6372 | 07-09-2010 | M/s BHEL | Rs.87.32 Crores | R-7:30.6.2018 R-8:30.6.2018 | 07.9.2010 | In Progress | NA | MEQ |
| 171 | CMMEIC/23-60-3-3120 | Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8 | Public | 16/01/2012 | Two Part | 30/04/2013 | 2 | 1) M/s.ECIL Hyderabad' | 1)M/s. L&T Mumbai | -1 | CMM/EIC/23-60-3-3120/PO/6117 | 27-09-2013 | Ms/ ECIL Hyderabad | â,96.05 Cr. â,6.02Cr. | 26.07.2016 | 27.09.2013 | In Progress | NA | EIC |
| 172 | CMMEIC/23-60-3-3120 | Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8 | Public | 16/01/2012 | Two Part | 30/04/2013 | 2 | 1) M/s.ECIL Hyderabad' | 1)M/s. L&T Mumbai | -1 | 'CMM/EIC/23-6-3-3120/PO/6465 (RAPP 7&8 supply) | 27-09-2013 | Ms/ ECIL Hyderabad | â,87.88 Cr. | 27.01.2017 | 28.09.13 | In Progress | NA | EIC |
| 173 | CMM/EIC/23-60-3-3120 | Nuclear Instrumentation Package for KAPP-3&4/RAPP-7&8 | Public | 16/01/2012 | Two Part | 30/04/2013 | 2 | 1) M/s.ECIL Hyderabad' | 1)M/s. L&T 2) Mumbai | -1 | CMM/EIC/23-60-3-3120/PO/6118 | 28-09-2013 | M/s. ECIL Hyderabad | â,6.02 Cr. | 26.07.2016 | 28.09.13 | In Progress | NA | EIC |
| 174 | CMM/EIC/23-60-3-3120 | Nuclear Instrumentation package for KAPP-3&4/RAPP-7&8 | Public | 16/01/2012 | Two Part | 30/04/2013 | 2 | 1) M/s. ECIL Hyderabad 1) M/s. L&T Mumbai | | -1 | CMM/EIC/22-60-3-3120/PO/6466 | 28-09-2013 | M/s. ECIL Hyderabad | â,6.02 Cr. | 27.01.2017 | 28.09.13 | In Progress | NA | EIC |
| 175 | CMM/MEQ/23-71-2-1016 | Plant Water Pump House Package for KAPP 3&4 | Public | 03-02-2010 | Two Part | 06-10-2010 | 9 | 1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects | 1)M/s Doshion(DVWL) 2) M/s IOTL | -2 | CMM/MEQ/23-71-2-1016/PO/6029 | 06-10-2010 | M/s IVRCL | Rs.52.68 Crores | Prov. extn upto : 31.12.2019 | 06.10.2010 | In Progress | NA | MEQ |
| 176 | CMM/MEQ/23-71-2-1016 | Plant water pump house package for KAPP 3&4 | Public | 03-02-2010 | Two Part | 06-10-2010 | 9 | 1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects | 1)M/s Doshion(DVWL) 2)M/s IOTL | -2 | CMM/MEQ/23-71-2-1016/PO/6030 | 06-10-2010 | M/s IVRCL | Rs.39.91 Crores | Prov. Extn. Upto. 31.12.2019 | 06.10.2010 | In Progress | NA | MEQ |
| | CMM/MEQ/22- | | | | | | | 1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd | 1)M/s UEM India P.Ltd -1 | | CMM/MEQ/22-71-2- | | M/s IOT Infrastructure & Energy Services | | Prov. extn. upto : 13-07- | | | | |

| | | | | | | | | | | | | | | | | | | | | |
|-----|----------------------|---|---------|------------|----------|------------|---|--|----|-----|------------------------------|------------|--|--|---|------------|-------------|----|-----|--|
| 193 | 1-1058 | Freeze Jacket | Public | 05-08-2010 | Two Part | 29/07/2010 | 7 | | -7 | Yes | 1058/PO/6035 | 31-12-2010 | M/s L&T | 125200000 | 30-06-2019 | 31-12-2010 | In Progress | NA | FTP | |
| | | | | | | | | 1)M/s Godrej | | | | | | | | | | | | |
| | | | | | | | | 2) M/s L&T | | | | | | | | | | | | |
| | | | | | | | | 3) M/s MTAR | | | | | | | | | | | | |
| | | | | | | | | 4) M/s Vividh Hi-Fab | | | | | | | | | | | | |
| | | | | | | | | 5) M/s Lokesh Machines | | | | | | | | | | | | |
| | | | | | | | | 6) M/s Avasarala | | | | | | | | | | | | |
| | | | | | | | | 7) M/s Kay bouvet | | | | | | | | | | | | |
| 194 | CMM/FTP/23-31-1-1058 | Stand Pipe Thimble Assembly Ion Chamber Housing Freeze jacket | Public | 05-08-2010 | Two Part | 29/07/2010 | 7 | | -7 | Yes | CMM/FTP/22-31-1-1058/PO/6383 | 31-12-2010 | M/s L&T | 125200000 | 29-02-2020 | 31-12-2010 | In Progress | NA | FTP | |
| 195 | CMM/FTP/23-33-1-991 | Steam Generators | Limited | 27/05/2008 | Two Part | 24/10/2008 | 2 | 1)1. M/s L&T 2) 2. M/s BHEL | -2 | Yes | CMM/FTP/23-33-1-991/PO/6004 | 23-03-2009 | M/s Larsen & Toubro Ltd | 345000000 | 31-03-2016 | 23-03-2009 | In Progress | NA | FTP | |
| 196 | CMM/FTP/23-33-1-991 | Steam Generators | Limited | 27/05/2008 | Two Part | 24/10/2008 | 2 | 1)M/s L&T 2)M/s BHEL | -2 | Yes | CMM/FTP/23-33-1-991/PO/6005 | 23-03-2009 | M/s BHEL | 345000000 | 31/03/2020 | 23-03-2009 | In Progress | NA | FTP | |
| 197 | CMM/FTP/22-33-1-991 | Steam Generators | Limited | 27/05/2008 | Two Part | 24/10/2008 | 2 | 1)M/s L&T 2) M/s BHEL | -2 | Yes | CMM/FTP/22-31-1-991/PO/6355 | 08-09-2009 | M/s L&T | 3653900000 | 31-01-2018 | 09-08-2009 | In Progress | NA | FTP | |
| 198 | CMM/FTP/22-33-1-991 | Steam Generators | Limited | 27/05/2008 | Two Part | 24/10/2008 | 2 | 1)M/s L&T 2)M/s BHEL | -2 | Yes | CMM/FTP/22-33-1-991/PO/6356 | 08-09-2009 | M/s BHEL | 3653900000 | 31/03/2020 | 09-08-2009 | In Progress | NA | FTP | |
| 199 | CMM/MEQ/23-40-2-1024 | Supply of equipments for TG Plant package | Single | 05-04-2010 | Two Part | 29/12/2010 | 1 | 1)M/s BHEL in consortium with M/s Alstom Power System | -1 | Yes | CMM/MEQ/23-40-2-1024/PO/6054 | 31-03-2011 | M/s BHEL in consortium with M/s Alstom Power Systems | EUR 88935688.00 (+) USD 35275000.00 | KAPP-3 : 31-12-2020 & KAPP-4 : 31-12-2021 | 31-3-2011 | In Progress | NA | MEQ | |
| 200 | CMM/MEQ/23-40-2-1024 | Supply of equipments for TISCS | Single | 05-04-2010 | Two Part | 29/12/2010 | 1 | 1)M/s BHEL | -1 | Yes | CMM/MEQ/23-40-2-1024/PO/6056 | 31-03-2011 | M/s BHEL | 33 Crores | KAPP 3: 31.12.19 KAPP 4: | 31-03-2011 | In Progress | NA | MEQ | |
| 201 | CMM/MEQ/23-40-2-1024 | Supply of services for TG Plant Package | Single | 05-04-2010 | Two Part | 29/12/2010 | 1 | 1)M/s BHEL in consortium with M/s Alstom Power Systems | -1 | Yes | CMM/MEQ/23-40-2-1024/PO/6055 | 31-03-2011 | M/s BHEL in consortium with M/s Alstom Projects Ltd | 165.42 Crores | KAPP-3 : 31-12-2020 & KAPP-4 : 31-12-2021 | 31-3-2011 | In Progress | NA | MEQ | |
| 202 | CMM/MEQ/23-50-2-1022 | Switchyard package for KAPP 3&4 | Public | 05-07-2010 | Two Part | 28/07/2010 | 4 | 1)M/s UB Engineering Ltd 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd | -3 | Yes | CMM/MEQ/23-50-2-1022/PO/6044 | 24-02-2011 | M/s Larsen & Toubro Ltd | 32.98 Crores | 30-6-2019 | 24-02-2011 | In Progress | NA | MEQ | |
| 203 | CMM/MEQ/23-50-2-1022 | Switchyard Package for KAPP 3&4 | Public | 05-07-2010 | Two Part | 28/07/2010 | 4 | 1)M/s UB Engineering Ltd 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd | -3 | Yes | CMM/MEQ/23-50-2-1022/PO/6045 | 24-02-2011 | M/s L&T Ltd | 10.48 Crores | 30-6-2019 | 24-02-2011 | In Progress | NA | MEQ | |
| 204 | CMM/MEQ/23-50-2-1022 | Switchyard package for RAPP 7&8 | Public | 05-07-2010 | Two Part | 28/07/2010 | 5 | 1)M/s ABB LTD 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd | -4 | Yes | CMM/MEQ/22-50-2-1022/PO/6392 | 24-02-2011 | M/s L&T Ltd | Rs. 31.56 Crores | 7-30.06.19(2 20kV) R- 8-30.06.21(2 20kV) R- 7-30.06.21(4 00kV) R- | 24.02.2011 | In Progress | NA | MEQ | |
| 205 | CMM/MEQ/23-50-2-1022 | Switchyard Package for RAPP 7&8 | Public | 05-07-2010 | Two Part | 28/07/2010 | 5 | 1)M/s UB Engineering Ltd 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd | -4 | Yes | CMM/MEQ/22-50-2-1022/PO/6393 | 24-02-2011 | M/s L&T Ltd | Rs.11.84 Crores | 7-30.06.19(2 20kV) R- 8-30.06.21(2 20kV) R- 7-30.06.21(4 00kV) R- | 24.02.2011 | In Progress | NA | MEQ | |
| 206 | CMM/MEQ/23-50-2-1045 | Transformer package for KAPP 3&4 and RAPP 7&8 | Public | 29/12/2010 | Two Part | 18/03/2011 | 7 | 1)6 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals | -6 | Yes | CMM/MEQ/23-50-2-1045/PO/6075 | 19-08-2011 | M/s BHEL | Rs.47.79 Crores | 31.12.2018 | 19.08.2011 | In Progress | NA | MEQ | |

| | | | | | | | | | | | | | | | | | | | |
|-----|----------------------|--|-------------|------------|-------------|------------|---|--|--|--------|------------------------------|------------|--|---------------------------------|--|------------|-------------|----|-----|
| 207 | CMM/MEQ/23-50-2-1045 | Transformers Package for KAPP 3&4 and RAPP 7&8 | Public | 29/12/2010 | Two Part | 18/03/2011 | 7 | 1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals | 1)01 - M/s Kanohar Electricals Ltd -1 | Yes | CMM/MEQ/23-50-2-1045/PO/6420 | 19-08-2011 | M/s BHEL | Rs.47.46 Crores | R-7 : 30-6-2018 R-8 : 31-3-2019 | 19.08.2011 | In Progress | NA | MEQ |
| 208 | CMM/MEQ/23-50-2-1045 | Transformers Package for KAPP 3&4 and RAPP 7&8 | Public | 29/12/2010 | Two Part | 18/03/2011 | 7 | 1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals | 1)1 - M/s Kanohar Electricals Ltd -1 | Yes | CMM/MEQ/23-50-2-1045/PO/6077 | 19-08-2011 | M/s Toshiba | Rs.34.91 Crores | KAPP - 3 : 30-6-2018 KAPP - 4 : 31-12-2018 | 19.08.2011 | In Progress | NA | MEQ |
| 209 | CMM/MEQ/23-50-2-1045 | Transformers Package for KAPP-3&4 and RAPP-7&8 | Public | 29/12/2010 | Two Part | 18/03/2011 | 7 | 1)M/s Areva T&D India Limited 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer and Electricals Kerala Ltd. 6) M/s Vijay Electrical | 1)M/s Kanohar Electrical Ltd. -1 | Yes | CMM/MEQ/22-50-2-1045/PO/6422 | 19-08-2011 | M/s Toshiba | 33.58 Crs. | RAPP 7: 31.03.2021 RAPP 8: 31.03.2021 | 19-08-2011 | In Progress | NA | MEQ |
| 210 | CMM/MEQ/22-41-2-1062 | Turbine Generator Plant Package for RAPP 7&8 | Nomonat ion | 26/08/2011 | Two Part | 12-10-2012 | 1 | 1)M/s BHEL in consortium with M/s Alstom | -1 | Yes | CMM/MEQ/22-41-2-1062/PO/6437 | 14-08-2012 | M/s BHEL in consortium with M/s Alstom | EURO - 67635177 + USD - | R-7 : 13-09-2021 & R-8 : 13-9-2022 | 14-8-2012 | In Progress | NA | MEQ |
| 211 | CMM/MEQ/22-41-2-1062 | Turbine Generator Plant Package for RAPP 7&8 | Nomonat ion | 26/08/2011 | Two Part | 12-10-2012 | 1 | 1)M/s BHEL in consortium with M/s Alstom | -1 | Yes | CMM/MEQ/22-41-2-1062/PO/6438 | 14-08-2012 | M/s BHEL in consortium with M/s Alstom | BHEL - Rs.159.97 Crores & AIL - | R-7 : 13-3-2020 & R-8 : 13-9-2020 | 14.08.2012 | In Progress | NA | MEQ |
| 212 | CMM/MEQ/22-41-2-1062 | Turbine Generator Plant Package for RAPP 7&8 | Nomonat ion | 28/06/2011 | Two Part | 12-10-2012 | 1 | 1)01 - M/s BHEL | -1 | Yes | CMM/MEQ/22-41-2-1062/PO/6439 | 14-08-2012 | M/s BHEL | 38.11 Crores | 13.09.2020 | 14.08.2012 | In Progress | NA | MEQ |
| 213 | CMM/MEQ/22-41-2-1062 | Turbine Generator Plant Package for RAPP 7&8 | Nomonat ion | 26/08/2011 | Two Part | 12-10-2012 | 1 | 1)M/s BHEL | -1 | Yes | CMM/MEQ/22-41-2-1062/PO/6440 | 14-08-2012 | M/s BHEL | 7.68 Crores | 13.09.2020 | 14.08.2012 | In Progress | NA | MEQ |
| 214 | CMM/FTP/23-31-1-1049 | Zircaloy Assy & Components | Single | 13/03/2010 | Single Part | 04-12-2010 | 1 | 1)M/s NFC | 1)NIL -1 | -1 Yes | CMM/FTP/23-31-1-1049/PO/6015 | 18-06-2010 | M/s Nuclear Fuel Complex | 1938800000 | 31-03-2021 | 18-06-2010 | In Progress | NA | FTP |
| 215 | CMM/FTP/23-31-1-1049 | Zircaloy Assy & Components | Single | 13/03/2010 | Single Part | 18/06/2010 | 1 | 1)M/s NFC | 1)Nil -1 | -1 Yes | CMM/FTP/22-31-1-1049/PO/6365 | 18-06-2010 | M/s Nuclear Fuel Complex | 1938800000 | 31-12-2021 | 18-06-2010 | In Progress | NA | FTP |