

**DETAILS OF AWARD OF PURCHASE CONTRACTS VALUING 10 CRORES AND ABOVE CONCLUDED DURING THE MONTH OF OCTOBER, 2023**

Sr.No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding (Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
<b>NIL</b>																		
1	CMM/HMP/25-26-10-178	Supply and Delivery of Radioactive Air Filters and Personal Survival System for KKNPP-3&4 Project	e-TENDER	30-08-2022	Two part	16-11-2022	5 (However one bid was rejected as tender fee was not submitted)	4 M/s. Niktish Engineering Pvt .Ltd. M/s. Core Energy Systems Pvt .Ltd. M/s. Tema India Ltd. M/s. Bengal Industries Pvt. Ltd.	0	Yes	CMM/HMP/25-26-10-178/ PO/0004	06-09-2023	M/s. Bengal Industries Pvt. Ltd. In consortium with 1) M/s. Aerosol Filters Pvt. Ltd. & 2) M/s. Airfilco Filtration Systems Pvt. Ltd. (All members are MSEs)	371688168	06-09-2025	06-09-2023	In progress	NA
2	CMM/MEQ/10-30-2-1171	Safety Pump Motor Unit for GHAVP-1&2	Public	29-03-2022	Two Part	07-06-2022	1	1	NIL	Yes	CMM/MEQ/10-30-2-1171/e-PO/0005	27-09-2023	M/s. KSB Limited	65.02 Crores	26-09-2026	27-09-2023	In Progress	NA
3	GeM/2023/B/3895699	MCE Policies for TG and C&I Packages for RAPP-7&8	Public	31.08.2023	TPT	15.09.2023	2	01 No. M/s. National Insurance Co. Ltd.	01 No. M/s. New India Assurance Co. Ltd	Yes	GEMC-511687728479784	29.09.2023	M/s. National Insurance Co. Ltd.	174534602	30.09.2024	01.10.2023	30.09.2024	NA
4	CMM/OPS/69-00-9-3531/	Spares for 230kV Gas Insulated Switchgear at KKNPP-1&2.	Single Tender	22-02-2023	Single Part	04-Apr-23	1	-	-	Yes	CMM/OPS/69-00-9-3531/PO/0003/FE	13.07.2023	M/s. Joint-Stock Company :RUSATOM SERVICE'	165749416	13-03-2024	13-07-2023	In Progress	N.A.
5	CMM/FTP/25-00-1-1225	Manufacture, Fabrication, Assembly, Inspection, Testing, Qualification, Supply to KKNPP Site, Installation and Commissioning of Away From Reactor Spent Fuel Storage Facility (SFSF) for Kudankulam Nuclear Power Project-3&4 (KKNPP-3&4)	Public Tender	12-03-2021	Two Part	24/02/2022	4	1. M/s Tema India Ltd. 2. M/s Core Energy Systems Pvt. Ltd. 3. M/s Saisidha Sugar Equipment and Engg. Co. Pvt Ltd. 4. M/s Fabtech Projects & Engg. Ltd	NIL	Yes	CMM/FTP/25-00-1-1225/e-PO/58628	08-04-2023	M/s. Core Energy Systems Pvt. Ltd., (Lead Partner),(in consortium with M/s. Broadcast Engineering Consultants India Ltd.)	1055022943	08-03-2025	08-04-2023	In Progress	NA
6	CMM/FTP/25-00-1-1225	Manufacture, Fabrication, Assembly, Inspection, Testing, Qualification, Supply to KKNPP Site, Installation and Commissioning of Away From Reactor Spent Fuel Storage Facility (SFSF) for Kudankulam Nuclear Power Project-3&4 (KKNPP-3&4)	Public Tender	12-03-2021	Two Part	24/02/2022	4	1. M/s Tema India Ltd. 2. M/s Core Energy Systems Pvt. Ltd. 3. M/s Saisidha Sugar Equipment and Engg. Co. Pvt Ltd. 4. M/s Fabtech Projects & Engg. Ltd	NIL	Yes	CMM/FTP/25-00-1-1225/e-PO/58629	08-04-2023	M/s. Core Energy Systems Pvt. Ltd., (Lead Partner),(in consortium with M/s. Broadcast Engineering Consultants India Ltd.)	268804751	08-03-2025	08-04-2023	In Progress	NA
7	CMM/OPS/55-50-9-3498	Design, Manufacture, Assembly, Testing, Inspection, Packing, Supply, Erection & Commissioning and Guarantee of 6.6KV Switchgear along with necessary spares, tools and tackles along with removal, disconnection and shifting of existing switchgear and panels and Imparting training to purchaser's engineers at KAPS-1&2.	Limited Tender	23-12-2021	Two Part	29-04-2022	1	1)CG Power Industries Solution Ltd	-1	Yes	CMM/OPS/55-50-9-3498/e-PO/58191	13-04-2023	CG Power Industries Solution Ltd	185760153	12.04.2025	13.04.2023	In Progress	NA
8	CMM/FTP/00-34-1-1228	Manufacture, Inspection, Testing, Supply and Guarantee of Distillation Column Assembly and Phosper Bronze (PB) wire mesh Packing including activation of PB wire mesh and Performance evaluation of Column Section for GHAVP-3&4.	Public Tender	10-11-2021	Two Part	02-08-2022	4	1)Godrej & Boyce Mfg Co Ltd 2)Walchandnagar industries Ltd 3)Tema India Ltd.	1)LLOYDS STEELS INDUSTRIES LTD., -1	Yes	CMM/FTP/00-34-1-1228/e-PO/57900	28-03-2023	Tema India Ltd.	561198560	27-11-2027	28-03-2023	In Progress	NA
9	CMM/FTP/00-34-1-1228	Manufacture, Inspection, Testing, Supply and Guarantee of Distillation Column Assembly and Phosper Bronze (PB) wire mesh Packing including activation of PB wire mesh and Performance evaluation of Column Section for Kaiga-5&6.	Public Tender	10-11-2021	Two Part	02-08-2022	4	1)Godrej & Boyce Mfg Co Ltd 2)Walchandnagar industries Ltd 3)Tema India Ltd.	1)LLOYDS STEELS INDUSTRIES LTD., -1	Yes	CMM/FTP/00-34-1-1228/e-PO/57899	28-03-2023	Tema India Ltd.	561198560	27-03-2027	28-03-2023	In Progress	NA

10	CMM/FTP/00-34-1-1228	Manufacture, Inspection, Testing, Supply and Guarantee of Distillation Column Assembly and Phosper Bronze (PB) wire mesh Packing including activation of PB wire mesh and Performance evaluation of Column Section for GHAVP-1&2.	Public Tender	10-11-2021	Two Part	02-08-2022	4	1)Godrej & Boyce Mfg Co Ltd 2)Walchandnagar industries Ltd 3)Tema India Ltd.	1)LLOYDS STEELS INDUSTRIES LTD., -1	Yes	CMM/FTP/00-34-1-1228/e-PO/57898	29-03-2023	Tema India Ltd.	561198560	27-01-2027	28-03-2023	In Progress	NA
11	CMM/FTP/00-31-1-1243	Collection of FIM, Preparation of Manufacturing Drawings, Procurement of Balance Raw Material, Fabrication, Machining, Inspection, Examination, Testing, Packing, Loading for Transportation, Safe Delivery & Guarantee and Unloading at Site of End Shield assemblies and Associated Components for 700 MWe PHWR Nuclear Power Plant for KAIGA-6 under Fleet mode Reactors.	Public Tender	01-07-2022	Two Part	24-08-2022	4	1)Godrej & Boyce Mfg Co Ltd 2)Larsen & Toubro Limited 3)Walchandnagar industries Ltd	1)MTAR TECHNOLOGIES LIMITED, -1	Yes	CMM/FTP/00-31-1-1243/e-PO/57664	31-03-2023	Godrej & Boyce Mfg Co Ltd	1121000000	30-03-2026	31-03-2023	In Progress	NA
12	CMM/FTP/00-31-1-1243	Collection of FIM, Preparation of Manufacturing Drawings, Procurement of Balance Raw Material, Fabrication, Machining, Inspection, Examination, Testing, Packing, Loading for Transportation, Safe Delivery & Guarantee and Unloading at Site of End Shield assemblies and Associated Components for 700 MWe PHWR Nuclear Power Plant for KAIGA-5 under Fleet mode Reactors.	Public Tender	01-07-2022	Two Part	24-08-2022	4	1)Godrej & Boyce Mfg Co Ltd 2)Larsen & Toubro Limited 3)Walchandnagar industries Ltd	1)MTAR TECHNOLOGIES LIMITED, -1	Yes	CMM/FTP/00-31-1-1243/e-PO/57663	31-03-2023	Larsen & Toubro Limited	1121000000	30-03-2026	31-03-2023	In Progress	NA
13	CMM/FTP/00-31-1-1243	Collection of FIM, Preparation of Manufacturing Drawings, Procurement of Balance Raw Material, Fabrication, Machining, Inspection, Examination, Testing, Packing, Loading for Transportation, Safe Delivery & Guarantee and Unloading at Site of End Shield assemblies and Associated Components for 700 MWe PHWR Nuclear Power Plant for GHAVP-3 under Fleet mode Reactors.	Public Tender	01-07-2022	Two Part	24-08-2022	4	1)Godrej & Boyce Mfg Co Ltd 2)Larsen & Toubro Limited 3)Walchandnagar industries Ltd	1)MTAR TECHNOLOGIES LIMITED, -1	Yes	CMM/FTP/00-31-1-1243/e-PO/57662	31-03-2023	Walchandnagar industries Ltd	1121000000	30-03-2026	31-03-2023	In Progress	NA
14	CMM/FTP/09-35-1-1214	Procurement of Raw Materials, Manufacture, Inspection, Assembly, Shop Testing, Packing, Guarantee, Supply and Safe Delivery of FM Bridge & Carriage Assemblies and Spares for GHAVP-3&4 Projects	Public Tender	27-04-2021	Two Part	04-08-2021	1	1)Godrej & Boyce Mfg Co Ltd	-1	Yes	57634	03-03-2023	Godrej & Boyce Mfg Co Ltd	722160000	02-06-2026	03-03-2023	In Progress	NA
15	CMM/EIC/63086	SERVICE MAINTENANCE CONTROL FOR ECIL SUPPLIED SYSTEMS AT TAPS-3&4	Single Tender	07-10-2022	Two Part	17-10-2022	1	1)ELECTRONICS CORPORATION OF INDIA LIMITED	-1	Yes	63086/PO/92939	14-02-2023	ELECTRONICS CORPORATION OF INDIA LIMITED	103084800	19-02-2024	14-02-2023	In Progress	NA
16	CMM/OPS/56-50-9-3413	Supply of Electrical Equipments / Systems for On Site Emergency Support Center at six sites of NPCIL i.e. RAPS, KAPS, MAPS, TAPS, KGS & NAPS and Installation & Commissioning at RAPS only.	Public Tender	05-08-2021	Two Part	13-01-2022	2	1)Kirloskar Oil Engines Limited, 2)Powerica Limited,	-2	Yes	CMM/OPS/56-50-9-3413/e-PO/57165	27-01-2023	Kirloskar Oil Engines Limited	185593353	26-04-2024	27-01-2023	In Progress	NA
17	CMM/OPS/56-50-9-3413	Supply of Electrical Equipments / Systems for On Site Emergency Support Center at six sites of NPCIL i.e. RAPS, KAPS, MAPS, TAPS, KGS & NAPS and Installation & Commissioning at RAPS only.	Public Tender	05-08-2021	Two Part	13-01-2022	2	1)Kirloskar Oil Engines Limited, 2)Powerica Limited,	-2	Yes	CMM/OPS/56-50-9-3413/e-PO/57164	27-01-2023	Kirloskar Oil Engines Limited	66410352	26-04-2024	27-01-2023	In Progress	NA
18	CMM/OPS/58-66-9-3500	SUPPLY OF MATERIALS FOR UP-GRADATION OF COMPUTERISED OPERATOR INFORMATION SYSTEM (COIS) AND INSTALLATION AT KGS-3&4 SITE.	Single Tender	18-02-2022	Single Part	22-04-2022	1	1)ELECTRONICS CORPORATION OF INDIA LTD	-1	Yes	CMM/OPS/58-66-9-3500/e-PO/56825	02-01-2023	ELECTRONICS CORPORATION OF INDIA LTD	170112545	02.01.2025	02.01.2023	In Progress	NA
19	CMM/OPS/56-50-9-3458	Supply, Installation & Commissioning of 415 V Switchgear boards at RAPS-3.	Public Tender	30-09-2021	Two Part	01-12-2021	1	1)Pyrotech Electronics Pvt. Ltd. U-II	-1	Yes	CMM/OPS/56-50-9-3458/e-PO/56691	27-12-2022	Pyrotech Electronics Pvt. Ltd. U-II	236025629	26.09.2023	27.12.2022	26.09.2023	NA

20	CMM/FTP/73-30-1-1227	Raw Material, Machining, Fabrication, Assembly, Inspection, Testing, Packing and Supply of Spent Fuel Storage Trays of KAPP-3&4	Public Tender	09-12-2021	Two Part	25-01-2022	7	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd, 3)BHARAT FORGE LTD, 4)Yantra Kaushalya Engineers Pvt Ltd, 5)Echaar Equipments Pvt. Ltd. ,	1)Unimech aerospace and Manufacturing Pvt Ltd, EQUIPMENTS AND ENGINEERING COMPANY -2 -5	Yes	CMM/FTP/73-30-1-1227/e-PO/55726	14-10-2022	Echaar Equipments Pvt. Ltd.	115640000	19/02/202	14-10-2022	In Progress	NA
21	CMM/MEQ/25-26-2-1176 (GEM/GARPTS/04032021/4362UES OHO16)	Design, Analysis, Seismic Qualification, Procurement, Manufacture, assembly, Testing at manufacturer's work, Performance Testing, Preservation/Painting, Inspection & Testing, Drawings & documentation, packing, forwarding, shipment, Transportation & safe delivery to site with proper packing of Vapour Compression Safety Chillers with Special Tools & Tackles, all controls, accessories and auxiliaries along with mandatory and Commissioning Spares for KKNPP-3&4 Project.	Public Tender	44263	Two Part	44369	3	1)kirloskar chillers pvt ltd, -1	1)JLG Electronics India Pvt.Ltd, 2)CORE Energy Systems Pvt. Ltd., -2	Yes	CMM/MEQ/25-26-2-1176/e-PO/55373	44827	kirloskar chillers pvt ltd	687319320	23.09.2024	23.09.2022	In Progress	NA
22	CMM/MEQ/25-26-2-1179	Design, Development, Procurement of Raw Material, Manufacture, Fabrication, Assembly, Inspection, Testing, Seismic Qualification, Performance Testing, Quality Surveillance, Packing, Forwarding, Shipment, Safe Delivery to Site and Guarantee of Ventilation Channel Closing Devices with Erection Accessories for Main Plant Ventilation and Air Conditioning (A/C) Systems for KKNPP-3&4 Project.	Public Tender	27-07-2021	Two Part	20-10-2021	4	1)L&T Valves Limited, 2)Tema India Ltd., 3)CORE Energy Systems Pvt. Ltd.,	EQUIPMENTS AND -1 -3	Yes	CMM/MEQ/25-26-2-1179/e-PO/55149	09-09-2022	L&T Valves Limited	287213659	09.09.2024	09.09.2022	Prototype development works in progress.	NA
23	CMM/FTP/09-35-1-1214	Procurement of Raw Materials, Manufacture, Inspection, Assembly, Shop Testing, Packing, Guarantee, Supply & Safe Delivery of FM Bridge & Carriage Assemblies and Spares for Kaiga-5&6 and GHAVP-3&4 Project GEM availability Report ID: GEM/GARPTS/06042021/8Y9EFJZDIL7H	Public Tender	27-04-2021	Two Part	04-08-2021	3	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd,	1)Echaar Equipments Pvt. Ltd. , -1 -2	Yes	CMM/FTP/09-35-1-1214/e-PO/55127	05-09-2022	MTAR Technologies (P) Ltd	722160000	05-09-2022	04-12-2025	In Progress	NA
24	CMM/FTP/91-00-1-1236	Procurement of Raw Material, Fabrication, Painting, Inspection, Testing, Documentation & applying preservation coating and delivery of Stainless Steel Storage Tanks along with Mandatory & Commissioning Spares for KKNPP-5&6.	Public Tender	16-02-2022	Two Part	24-03-2022	4	2)Avasara Technologies Limited, -2	1)MTC Automation Engineering and Projects Pvt Ltd, EQUIPMENTS AND 2)Dipesh Engineering Works, -2	Yes	CMM/FTP/91-00-1-1236/e-PO/54999	07-09-2022	VRL AUTOMATION ENGINEERING AND PROJECTS PVT LTD	234925020	06-03-2024	07-09-2022	In Progress	NA
25	CMM/FTP/00-31-1-1220	Raw Material Procurement, Manufacture, Inspection, Testing, Packing,Transportation, Safe Delivery & Guarantee of Calandria Assemblies and its Attachments for 700 MWe PHWR 10 Fleet Reactors (GEM Report ID: GEM/GARPTS/18032021/Z5L8H0USV4H7)	Public Tender	30-03-2021	Two Part	15-06-2021	5	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)Larsen & Toubro Limited,	1)MTAR Technologies (P) Ltd, 2)kay bouvet engg pvt ltd, -2 -3	Yes	CMM/FTP/00-31-1-1220/e-PO/54860	26-08-2022	Larsen & Toubro Limited	672600000	25-02-2027	26-08-2022	In Progress	NA

26	P.O.no. CMM/OPS/55-50-9-3498	6.6KV Switchgear along with mandatory spares, tools and tackles along with removal, disconnection and shifting of existing switchgear and panels and Imparting training to purchaser's engineers at KAPS-1&2	Limited	23-12-2021	Two Part	29-Apr-22	1	M/s CG Power and Industrial Solutions Limited	NA	Yes	P.O.no. CMM/OPS/55-50-9-3498/e-PO/58191 dated	13-04-2023	M/s CG Power and Industrial Solutions Limited	1857,60,153	13-04-2025	13-04-2023	In Progress	N.A.
27	CMM/OPS/58-60-9-3414	Supply, Installation & Commissioning of Severe Accident Parameter Monitoring System (SAPMS) at Nine Stations of NPCIL i.e. KGS-1&2, KGS-3&4, MAPS-1&2, RAPS-1&2, RAPS-3&4, RAPS-5&6, KAPS-1&2, NAPS-1&2 & TAPS-3&4.	Public Tender	30-06-2021	Two Part	12-10-2021	4	1)ELECTRONICS CORPORATION OF INDIA LTD, 2)SLN Technologies Pvt. Ltd., 3)BHARAT HEAVY ELECTRICALS LIMITED,	1)Pyrotech Electronics Pvt. Ltd. U-II, -1	Yes	CMM/OPS/58-60-9-3414/e-PO/54547	05-08-2022	SLN Technologies Pvt. Ltd.	139566932	05-02-2023	05-08-2022	In Progress	NA
28	CMM/OPS/00-00-9-3505	Supply of 1 no. of qualified & in operation Spent Fuel Transport Container (CASK TUK-13V) for Away From Reactor (AFR) Spent Fuel Storage Facility for Kudankulam Units-1&2.	Single Tender	06-06-2022	Single Part	05-07-2022	1	1)M/s. JSC TENEX-Logistics	-1	Yes	CMM/OPS/00-00-9-3505/PO/54293	07-07-2022	M/s. JSC TENEX-Logistics	404214284	07-01-2023	07-07-2022	In Progress	NA
29	CMM/OPS/19-00-9-3340(R-1)	Design, Development, Preparation of design documents and analysis report, Procurement of raw material, Manufacture, Fabrication, Assembly, Inspection, Testing, Qualification, Quality surveillance, Supply to KKNPP-1&2 site and Supervision during installation of Spent Fuel Storage Racks (SFSR) for Away from Reactor (AFR) Spent Fuel Storage Facility at KKNPP-1&2 Site.	Public Tender	24-09-2021	Two Part	02-12-2021	6	1)Godrej & Boyce Mfg Co Ltd, 2)Volta Impex Private Limited, 3)Tema India Ltd, 4)MTAR Technologies (P) Ltd, 5)Holtec Asia Pvt. Ltd, 6)CORE Energy Systems Pvt. Ltd.,	-6	Yes	CMM/OPS/19-00-9-3340(R-1)/e-PO/53901	05-07-2022	Holtec Asia Pvt. Ltd	558140000	05-07-2025	05-07-2022	In Progress	NA
30	CMM/FTP/00-31-1-1220	Preparation of detailed Fabrication Drawings and Documents, Procurement of Raw Materials, Fabrication, Machining, Inspection, Examination, Testing, Packing, Loading for Shipment, Transportation, Safer Delivery and Guarantee of Calandria Assemblies and its Attachments for 700 MWe PHWR for KAIGA-5, GHAVP-3, CMAPP-1 and MBRAP-1 under Fleet mode Reactors as per technical specifications & Drawing enclosed with tender document and forwarded under Tender No. CMM/FTP/00-31-1-1220 (Tender ID: 58970).	Public Tender	30-03-2021	Two Part	15-06-2021	5	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)Larsen & Toubro Limited,	1)MTAR Technologies (P) Ltd, 2)kay bouvet engg pvt ltd, -2	Yes	CMM/FTP/00-31-1-1220/e-PO/54147	03-08-2022	Walchandnagar industries Ltd	672600000	02-02-2027	03-08-2022	In Progress	NA
31	CMM/MEQ/00-33-2-1146	Design, Analysis, Manufacturing, Inspection, Assembly, Testing, Painting, Proper packaging, Delivery at site and Guarantee of High Pressure, Vertically mounted, Single stage, Single suction, Double discharge volute casing type Centrifugal Primary Coolant Pump and Electric Motor along with Auxiliaries and Accessories, Special Tools, Mandatory Spares, Instrumentation along with Vibration Monitoring System and Paperless recorder, etc. as detailed in Specification no. PC-E-00210-R0, PC-E-503-	Public Tender	10-10-2018	Two Part	26-12-2018	2	1)KSB Pumps Limited,	1)Kirlokar Brothers Limited, -1	Yes	CMM/MEQ/00-33-2-1146/e-PO/53976	08-07-2022	KSB Pumps Limited	5993516966	07.04.2027	08.07.2022	In Progress	NA
32	CMM/OPS/53-41-9-3191	DESIGN, MANUFACTURE, INSPECTION, TESTING, SUPPLY AND GUARANTEE OF COMPLETE SET OF CONDUCTOR BARS & ACCESSORIES FOR REWINDING OF TURBOGENERATOR ALONG WITH COMMISSIONING SPARES & DISMANTLING, ASSEMBLING, REWINDING OF TURBOGENERATOR AS PER DETAILED SCOPE IN TECHNICAL SECTION	Public Tender	22-11-2018	Two Part	25-03-2019	2	1)Bharat Heavy Electricals Limited,	1)GE Power Systems India Private Limited, -1	Yes	CMM/OPS/53-41-9-3191/e-PO/53595	10-06-2022	Bharat Heavy Electricals Limited	210274453	Section-A1: 12 months from date of PO and Section-A2: 4 months from site readiness	10.06.2022	In Progress	NA
33	CMM/FTP/10-31-1-1133	Manufacturing, Supply and Guarantee of PHT Reactor Header Assemblies for for GHAVP-1&2. GeM certificate ID: GEM/GARPTS/07102021/UBK6OE3FYAMX dated 07/10/2021 valid up to 06/11/2021	Public Tender	22-10-2021	Two Part	29-11-2021	7	1)Walchandnagar industries Ltd, 2)JSGEC, 3)Godrej & Boyce Mfg Co Ltd, 4)Larsen & Toubro Limited, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)MTAR Technologies (P) Ltd, 2)Dipesh Engineering Works, -2	Yes	CMM/FTP/10-31-1-1133/e-PO/52832	13-04-2022	Walchandnagar industries Ltd	814200000	12-05-2025	13-04-2022	In Progress	NA

34	CMM/OPS/69-00-9-3496	Functional testing, operation, maintenance, data collection, analysis and submission of report using Automated inspection systems [SK-27 & SK-38] for ISI of Reactor Pressure Vessel (RPV) & its internals and Steam Generators during RSD #4 of Unit-2 and RSD#6 of Unit-1 at KKNPP-1&2.	Single Tender	01-12-2021	Single Part	05-01-2022	1	1)M/s. HRID-NON DESTRUCTIVE TESTING LTD	-1	Yes	CMM/OPS/69-00-9-3496/PO/52790	13-04-2022	M/s. HRID-NON DESTRUCTIVE TESTING LTD	162061959	13.04.2023	13.04.2022	In Progress	NA	
35	CMM/FTP/10-35-1-1226	Procurement of raw materials & bought-out items, manufacture, inspection, assembly, shop testing, packing, supply, safe delivery and warranty of Fuel Transfer (FT) equipment for GHAVP-1&2. GeM Report ID: GEM/GARPTS/26082021/WY6W75904VE5	Public Tender	16-09-2021	Two Part	23-11-2021	4	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd,	1)Echaar Equipments Pvt. Ltd., 2)BHARAT FORGE LTD,	-2	Yes	CMM/FTP/10-35-1-1226/e-PO/52647	31-03-2022	MTAR Technologies (P) Ltd	765067986	30-03-2026	31-03-2022	In Progress	NA
36	CMM/OPS/69-00-9-3428	RENDERING TECHNICAL ASSISTANCE SERVICES TO THE CUSTOMER DURING POST WARRANTY PERIOD OF OPERATION OF KUDANKULAM NPP UNITS 1&2	Single Tender	19-08-2021	Single Part	03-09-2021	1	1)M/s.Joint-stock company 'Atomstroyexport'	-1	Yes	CMM/OPS/69-00-9-3428/PO/43788/FE	29-03-2022	M/s.Joint-stock company 'Atomstroyexport'	459869729	36 months from 01.04.2022	29.03.2022	In Progress	NA	
37	CMM/OPS/58-60-9-3424	Supply of Analogue Transmitters for Severe Accident Parameter Monitoring System (SAPMS) at Six Stations of NPCIL.	Public Tender	16-07-2021	Two Part	27-08-2021	1	1)Baldota Control And Equipments Pvt Ltd,	-1	Yes	CMM/OPS/58-60-9-3424/e-PO/52403	31-03-2022	Baldota Control And Equipments Pvt Ltd	147829936	01.05.2023	31.03.2022	In Progress	NA	
38	CMM/MEQ/10-30-2-1171	Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to site and Guarantee of Safety Pump Motor Units (Shut Down Cooling Pump Motor Units) along with Mandatory spares, Special Tools, Support Structure and Base Frame as detailed in Specification	Public Tender	31-12-2019	Two Part	07-07-2020	4	1)Kirkoskar Brothers Limited, 2)BHARAT PUMPS & COMPRESSOR LIMITED, 3)Sulzer Pumps India Pvt. Ltd.,	1)WILO Mather and Platt Pumps Pvt. Ltd, 2)BHARAT PUMPS & COMPRESSOR LIMITED, 3)Sulzer Pumps India Pvt. Ltd.,	-1	Yes	CMM/MEQ/10-30-2-1171/e-PO/52253	16-03-2022	Kirkoskar Brothers Limited	172509085	GHAVP-1 : 15.09.2024, GHAVP-2 : 15.03.2025	16.03.2022	In Progress	NA
39	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited,	-2	Yes	CMM/MEQ/72-70-2-1185/e-PO/51943	18-02-2022	Sterling and Wilson Limited	102898131	17.02.2024	18.02.2022	In Progress	NA	
40	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited,	-2	Yes	CMM/MEQ/72-70-2-1185/e-PO/51942	18-02-2022	Sterling and Wilson Limited	283241699	17.02.2024	18.02.2022	In Progress	NA	
41	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited,	-2	Yes	CMM/MEQ/73-70-2-1185/e-PO/51941	18-02-2022	Sterling and Wilson Limited	106701030	17.08.2023	18.02.2022	In Progress	NA	
42	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited,	-2	Yes	CMM/MEQ/73-70-2-1185/e-PO/51938	18-02-2022	Sterling and Wilson Limited	281724636	17.08.2023	18.02.2022	In Progress	NA	
43	CMM/HMP/25-26-10-154	Design, Procurement of raw materials, manufacture, fabrication, assembly, inspection, testing and examination, performance testing, quality surveillance, packing, forwarding, shipment, safe delivery to site and guarantee of Air dampers with companion flanges & gaskets, erection accessories, mandatory & commissioning spares for Main Plant ventilation and Air Conditioning (A/C) systems of KKNPP 3&4 (GEM/GARPTS/11012021/YY55PFBZVSHH)	Public Tender	18-02-2021	Two Part	20-04-2021	3	1)SUDE ENGINEERING CORPORATION, 2)EFFICIENT ENVIROTECH PVT LTD,	1)Damper Technology India Private Limited, 2)EFFICIENT ENVIROTECH PVT LTD,	-1	Yes	CMM/HMP/25-26-10-154/e-PO/51883	04-03-2022	SUDE ENGINEERING CORPORATION	179011956	04-03-2024	04-03-2022	In Progress	NA

44	CMM/OPS/00-00-9-3358	Design, Development, Preparation of design documents & analysis report, Procurement of raw material, Manufacture, Fabrication, Assembly, Inspection, Testing, Quality surveillance, Supply to KKNPP site, Installation and Commissioning and Training of Fuel Transfer Machine (FTM) for Away From Reactor (AFR) Spent Fuel Storage Facility at KKNPP-1&2. (GeM Availability Report and Past Transaction Summary: Report ID: GEM/GARPTS/14122020/KF5XVY2400Z7)	Public Tender	14-12-2020	Two Part	22-02-2021	6	1)MTAR Technologies (P) Ltd., 2)Raghuvamsi machine tools, 3)Vividh Hi-Fab Pvt. Ltd., 4)Godrej & Boyce Mfg Co Ltd, 5)CORE Energy Systems Pvt. Ltd.,	1)Swach Air Filters, -1	Yes	CMM/OPS/00-00-9-3358 /e-PO/51273	31-01-2022	Vividh Hi-Fab Pvt. Ltd.	465734200	31.07.2024	31.01.2022	In Progress	NA	
45	CMM/FTP/10-31-1-1210	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 (GHAVP-1&2), Haryana.	Public Tender	12-02-2020	Two Part	15-06-2020	5	1)Echaar Equipments Pvt. Ltd., 2)Avasarala Technologies Limited, 3)SIDERFORGEROSSI INDIA PVT LTD, 4)MTAR Technologies (P) Ltd,	1)Hardcoats (India) Pvt. Ltd., -1	Yes	CMM/FTP/10-31-1-1210/e-PO/51256	27-01-2022	Echaar Equipments Pvt. Ltd.	81561954	27-01-2026	27-01-2022	In Progress	NA	
46	CMM/FTP/10-31-1-1210	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 (GHAVP-1&2), Haryana.	Public Tender	12-02-2020	Two Part	15-06-2020	5	1)Echaar Equipments Pvt. Ltd., 2)Avasarala Technologies Limited, 3)SIDERFORGEROSSI INDIA PVT LTD, 4)MTAR Technologies (P) Ltd,	1)Hardcoats (India) Pvt. Ltd., -1	Yes	CMM/FTP/10-31-1-1210/e-PO/51255	27-01-2022	MTAR Technologies (P) Ltd	81561954	27-01-2026	27-01-2022	In Progress	NA	
47	CMM/FTP/10-31-1-1212	Manufacture, Inspection, Testing, Packing, Supply and Guarantee of Drive Mechanisms and Spares for Shut off Rod (SR), Control Rod (CR) and Adjuster Rod (AR) Systems for Ghorakhpur Haryana Anu Vidyut Pariyojana -1&2 (GHAVP-1&2).	Public Tender	20-08-2020	Two Part	01-12-2020	6	1)Unimech Aerospace and Manufacturing Pvt Ltd, 2)Avasarala Technologies Limited, 3)MTAR Technologies (P) Ltd, 4)Godrej & Boyce Mfg Co Ltd,	1)Yantra Kaushalya Engineers Pvt Ltd, Ltd., -2	Yes	CMM/FTP/10-31-1-1212/e-PO/51172	21-02-2022	Unimech aerospace and Manufacturing Pvt Ltd	279900720	20-02-2025	21-02-2022	In Progress	NA	
48	CMM/FTP/10-36-1-1209	Procurement of Material, Manufacture, Inspection, Examination, Testing, Preservation, Tropical packaging, Safe Delivery of Passive Decay Heat Removal System - Condenser (PDHRS-CD) along with spares for GHAVP-1&2 Project, Haryana.	Public Tender	24-12-2019	Two Part	26-02-2020	3	1)Walchandnagar industries Ltd, 2)BHARAT HEAVY ELECTRICALS LIMITED,	1)kay bouvet engg pvt ltd, -1	Yes	CMM/FTP/10-36-1-1209/e-PO/50281	26-11-2021	Walchandnagar industries Ltd	246856000	26-11-2021	26-11-2024	In Progress	NA	
49	CMM/FTP/25-22-1-1217	Design, Fabrication, Inspection, Testing, Painting, Documentation, Packing, Safe Delivery, Supply and Guarantee of Large Diameter Carbon Steel Passive Heat Removal System (PHRS) Air Duct complete with all accessories and Mandatory, Commissioning and Recommended Spares/Tools & Tackles for Kudankulam Nuclear Power Project-3&4 (KKNPP-3&4). GEM availability Report ID: GEM/GARPTS/25032021/WB6NGSTNSFXD	Public Tender	12-04-2021	Two Part	11-06-2021	4	1)Walchandnagar industries Ltd, 2)Volta Green Structures Private Limited,	1)SAISIDHA SUGAR EQUIPMENTS AND ENGINEERING COMPANY 2)EFFICIENT ENVIROTECH PVT LTD, -2	Yes	CMM/FTP/25-22-1-1217/e-PO/49860	17-11-2021	Volta Green Structures Private Limited	353768720	16-11-2023	17-11-2021	In Progress	NA	
50	CMM/FTP/10-31-1-1208	Standpipe Thimble Package (Standpipe Thimble Assemblies and other equipment of Reactivity Devices)	Public Tender	06-12-2019	Two Part	12-03-2020	4	1)Yantra Kaushalya Engineers Pvt Ltd, 2)Godrej & Boyce Mfg Co Ltd, 3)Echaar Equipments Pvt. Ltd., 4)MTAR Technologies (P) Ltd,	-4	Yes	CMM/FTP/10-31-1-1208/e-PO/49825	15-11-2021	Echaar Equipments Pvt. Ltd.	179006000	GHAVP_1 - 14/11/2024 , GHAVP-2 - 14/05/2025	15-11-2021	In Progress	NA	
51	CMM/HMP/91-55-10-144	Preparation of Drawings, Procurement of Raw Material, Fabrication of Pipes, Manholes with Gaskets & Fasteners & Mitres including Spider Stiffeners, Inspection, Testing, Painting, Documentation, Slippers for Transportation & Storage at Site, Packing, Forwarding, Transportation & Safe Delivery to Site and Guarantee of Carbon Steel Condenser Cooling Water Pipelines for KKNPP-5&6	Public Tender	05-04-2021	Two Part	20-05-2021	4	1)GUJARATINFRA PIPES PVT.LTD., 2)Ratnamani Metals & Tubes Ltd,	1)JRL AUTOMATION ENGINEERING AND PROJECTS PVT LTD, 2)SAISIDHA SUGAR EQUIPMENTS AND ENGINEERING COMPANY PVT. LTD, -2	-2	Yes	CMM/HMP/91-55-10-144/e-PO/49216	08-10-2021	GUJARATINFRA PIPES PVT.LTD.	535151830	08-04-2024	08-10-2021	In Progress	NA

52	CMM/FTP/10-31-1-1201	Procurement of Raw Material, Manufacture, Inspection, Assembly, Shop Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-1&2	Public Tender	11-07-2019	Two Part	21-08-2019	3	1)Avasarala Technologies Limited, 2)MTAR Technologies (P) Ltd.	1)Yantra Kaushalya Engineers Pvt Ltd, -1	Yes	CMM/FTP/10-31-1-1201/e-PO/49170	10-09-2021	Avasarala Technologies Limited	174369308	21-09-2025	22-09-2021	In Progress	NA
53	CMM/EIC/25-00-3-3450	Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project	Single Tender	19-07-2019	Two Part	06-11-2019	1	1)ELECTRONICS CORPORATION OF INDIA LIMITED,	-1	Yes	CMM/EIC/25-00-3-3450/e-PO/48910	08-09-2021	ELECTRONICS CORPORATION OF INDIA LIMITED	143504984.9	08-11-2024	08-09-2021	IN PROGRESS	NA
54	CMM/EIC/25-00-3-3450	Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project	Single Tender	19-07-2019	Two Part	06-11-2019	1	1)ELECTRONICS CORPORATION OF INDIA LIMITED,	-1	Yes	CMM/EIC/25-00-3-3450/e-PO/48909	08-09-2021	ELECTRONICS CORPORATION OF INDIA LIMITED	458995768.7	08-11-2024	08-09-2021	IN PROGRESS	NA
55	CMM/ETM/00/40/11/0005	Turbine Island Package for Kaiga-5&6 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works,	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48908	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9360035333	30-08-2021	NA+Q163-S178	In Progress	NA
56	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for Kaiga-5&6	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48907	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	26417477292	30-08-2021	NA	In Progress	NA
57	CMM/ETM/00/40/11/0005	Turbine Island Package for GHAVP-3&4 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48752	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9360035333	30-08-2021	NA	In Progress	NA
58	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for GHAVP-3&4	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48751	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	26417477292	30-08-2021	NA	In Progress	NA
59	CMM/MEQ/10-50-2-1178	Loading / Unloading, Storage cum Insurance, Handling, Erection, Civil works, Testing & Commissioning at site, Handing over and Guarantee of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178	Public Tender	11-12-2020	Two Part	08-02-2021	3	1)Larsen & Toubro Limited 2)Bharat Heavy Electricals Limited 3)BGR Energy Systems Limited	-3	Yes	48614	06-09-2021	Larsen & Toubro Limited	1053197031	GHAVP-1 : 05.03.2026, GHAVP-2 : 05.09.2026	06.09.2021	IN PROGRESS	NA
60	CMM/MEQ/10-50-2-1178	Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178	Public Tender	11-12-2020	Two Part	08-02-2021	3	1)Larsen & Toubro Limited 2)Bharat Heavy Electricals Limited 3)BGR Energy Systems Limited	-3	Yes	48613	06-09-2021	Larsen & Toubro Limited	5650891150	GHAVP-1 : 05.03.2026, GHAVP-2 : 05.09.2026	06.09.2021	IN PROGRESS	NA





69	KKNPP/1&2/CMM/SPT/18436	High Speed Diesel	Limited Tender	14-08-2020	Single Part	04-09-2020	3	1)Indian Oil Corporation Limited 2)M/s. Hindustan Petroleum Corporation Ltd. 3)BHARAT PETROLEUM CORPORATION LTD	-3	Yes	KKNPP/1&2/CMM/18436/PO:14143	03-04-2021	BHARAT PETROLEUM CORPORATION LTD	38416150	02-04-2023	03-04-2021	IN PROGRESS	NA
70	KKNPP/1&2/CMM/SPT/18436	High Speed Diesel	Limited Tender	14-08-2020	Single Part	04-09-2020	3	1)Indian Oil Corporation Limited 2)M/s. Hindustan Petroleum Corporation Ltd. 3)BHARAT PETROLEUM CORPORATION LTD	-3	Yes	KKNPP/1&2/CMM/18436/PO:14144	03-04-2021	M/s. Hindustan Petroleum Corporation Ltd.	38416150	02-04-2023	03-04-2021	IN PROGRESS	NA
71	CMM/MEQ/10-30-2-1162	Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & forwarding, Safe Delivery to site and Guarantee of Compressors and Vacuum Pumps along with Mandatory Spares & Special Tools as detailed in specification no. PC-E-537 Rev. 1, PC-E-501 Rev. 1, PC-E-502 Rev. 1, PC-E-325 Rev. 1, PC-E-323 Rev. 1, PC-E-653 Rev. 1 and Data sheets for GHAVP-1&2 Project. (Group 1)	Public Tender	14-08-2019	Two Part	23-10-2019	2	1)CORE Energy Systems Pvt. Ltd., 2)EVEREST BLOWERS PVT LTD,	-2	Yes	CMM/MEQ/10-30-2-1162/e-PO/46486	09-04-2021	CORE Energy Systems Pvt. Ltd.	358481478	08.04.2024	09.04.2021	IN PROGRESS	NA
72	CMM/MEQ/10-30-2-1162	Design, Qualification of Design by Analysis, Preparation of Drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to Site and Guarantee of Blowers along with mandatory spares, special tools and support structure or base frame (as applicable) as detailed in specification data sheets for GHAVP-1&2 project (Group-2)	Public Tender	14-08-2019	Two Part	23-10-2019	2	1)CORE Energy Systems Pvt. Ltd., 2)EVEREST BLOWERS PVT LTD,	-2	Yes	CMM/MEQ/10-30-2-1162/e-PO/46482	06-04-2021	EVEREST BLOWERS PVT LTD	34971972	08.10.2023, 08.04.2024	06.04.2021	IN PROGRESS	NA
73	CMM/EIC/22-60-3-3492	Supply, Testing and Warranty of Analog Transmitters for Safety Critical Systems for RAPP-7&8 Project	Public Tender	10-12-2020	Two Part	18-01-2021	1	1)Baldota Control And Equipments Pvt Ltd,	-1	Yes	CMM/EIC/22-60-3-3492/e-PO/46189	02-06-2021	Baldota Control And Equipments Pvt Ltd	135844845	05-03-2023	02-06-2021	IN PROGRESS	NA
74	CMM/EIC/25-00-3-3436	Design & Engineering, Procurement, Manufacturing & Fabrication, Testing & Qualification, assembly of bought out items & fabricated items, Inspection & Testing, Packaging and Delivery of Instrument Support Stands (Stainless steel and Titanium) and spare accessories meant for mounting of Control & Instrumentation Sensors/instruments of KKNPP-3&4 Project	Public Tender	21-06-2019	Two Part	25-11-2019	4	1)Tema India Ltd., 2)Larsen & Toubro Limited, 3)BHARAT HEAVY ELECTRICALS LIMITED,	-3	Yes	CMM/EIC/25-00-3-3436/e-PO/45966	23-03-2021	Tema India Ltd.	1052620562	30-09-2023	30-03-2021	IN PROGRESS	NA
75	CMM/FTP/10-31-1-1202	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-1&2 Project, Haryana.	Public Tender	26-07-2019	Two Part	10-09-2019	3	1)Yantra Kaushalya Engineers Pvt Ltd, 2)SIDERFORGEROSSI INDIA PVT LTD, 3)MTAR Technologies (P) Ltd,	-3	Yes	CMM/FTP/10-31-1-1202/e-PO/45179	15-02-2021	Yantra Kaushalya Engineers Pvt Ltd	117137479	15-02-2025	15-02-2021	In Progress	NA
76	CMM/FTP/10-31-1-1201	Procurement of Raw Material, Manufacture, Inspection, Assembly, Shop Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-1&2	Public Tender	11-07-2019	Two Part	21-08-2019	3	1)Avasarala Technologies Limited, 2)MTAR Technologies (P) Ltd,	-2	Yes	CMM/FTP/10-31-1-1201/e-PO/44969	15-02-2021	MTAR Technologies (P) Ltd	174369308	15-02-2025	15-02-2021	In Progress	NA

77	CMM/FTP/10-33-1-1168	(i) Manufacturing, Inspection, Testing and Transportation of Pressuriser assembly along with transportation & handling structures and mandatory spares and (ii) Manufacturing, Inspection, Testing and delivery of Bleed Condenser assembly along with support structures and mandatory spares for GHAVP-1&2.	Public Tender	14-02-2019	Two Part	02-08-2019	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)Larsen & Toubro Limited, 4)JSSEC HITACHI ZOSEN LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)Heavy Engineering Corporation Limited, -1	Yes	CMM/FTP/10-33-1-1168/e-PO/44020	30-12-2020	Larsen & Toubro Limited	597906000	30-06-2024	30-12-2020	In Progress	NA	
78	CMM/MEQ/10-32-2-1154	Design, Qualification of Design by Analysis, Preparation of Drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to Site and Guarantee of Canned Motor Pumps along with mandatory spares, special tools and support structure or base frame (as applicable), as detailed in specification no. PC-E-165-R2, PC-E-166-R2, PC-E-501-R1, PC-E-502-R1 and data sheets for GHAVP-1&2 project.	Public Tender	23-01-2019	Two Part	29-03-2019	2	1)HYDRODYNE TEIKOKU INDIA PVT LTD, 2)Kirkoskar Brothers Limited,	-2	Yes	CMM/MEQ/10-32-2-1154/e-PO/44418	20-01-2021	HYDRODYNE TEIKOKU INDIA PVT LTD	230700708	GHAVP-1 : 19.07.2023, GHAVP-2 : 19.01.2024	20.01.2021	In Progress	NA	
79	CMM/FTP/10-31-1-1202	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-1&2 Project, Haryana.	Public Tender	26-07-2019	Two Part	10-09-2019	3	1)Yantra Kaushalya Engineers Pvt Ltd, 2)SIDERFORGEROSSI INDIA PVT LTD, 3)MTAR Technologies (P) Ltd,	-3	Yes	CMM/FTP/10-31-1-1202/e-PO/44327	11-01-2021	MTAR Technologies (P) Ltd	117137479	11-01-2025	11-01-2021	In Progress	NA	
80	CMM/OPS/07-31-9-3224	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs and Accessories for Enmasse Coolant Channel Replacement (EMCCR) of RAPS-3 and KGS-1 Units.	Public Tender	12-07-2019	Two Part	19-08-2019	2	1)MTAR Technologies (P) Ltd,	-1	-1	Yes	CMM/OPS/07-31-9-3224/e-PO/44185	01-01-2021	MTAR Technologies (P) Ltd	120494598	31-12-2022	01-01-2021	IN PROGRESS	NA
81	CMM/OPS/69-00-9-3313	Deputation of Specialist from RF/Third Country, Technical assistance services from M/s Kurchatov Institute, RF and services of M/s Siempelkamp NIS Ingenieurgesellschaft MBH, Germany for Overhauling of Reactor Main Joint Multi Stud Tensioner (MST) during 6 RSDs of KKNPP-1&2.	Single Tender	25-02-2020	Single Part	17-03-2020	3	1)JSC «Rusatom Service»	1)JSC 'Rusatom Service' -1 2)JSC 'Rusatom Service'	-2	Yes	43930	11-12-2020	JSC «Rusatom Service»	1341925065	31-12-2023	11-12-2020	IN PROGRESS	NA
82	CMM/FTP/00-33-1-1199	Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies	Public Tender	28-02-2019	Two Part	16-05-2019	5	1)Larsen & Toubro Limited, 2)JSSEC, 3)Godrej & Boyce Mfg Co Ltd, 4)Walchandnagar industries Ltd, 5)BHARAT HEAVY ELECTRICALS LIMITED,	-5	Yes	CMM/FTP/00-33-1-1199/e-PO/43564	11-12-2020	Larsen & Toubro Limited	1567512000	10-12-2026	11-12-2020	In Progress	NA	

83	CMM/FTP/00-33-1-1199	Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies	Public Tender	28-02-2019	Two Part	16-05-2019	5	1)Larsen & Toubro Limited, 2)JSGEC, 3)Godrej & Boyce Mfg Co Ltd, 4)Walchandnagar industries Ltd, 5)BHARAT HEAVY ELECTRICALS LIMITED,	-5	Yes	CMM/FTP/00-33-1-1199/e-PO/43563	11-12-2020	BHARAT HEAVY ELECTRICALS LIMITED	1567512000	10-12-2026	11-12-2020	In Progress	NA
84	CMM/OPS/00-31-9-3217 (R-1)	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.	Public Tender	24-05-2019	Two Part	01-07-2019	3	1)SIDERFORGEROSSI INDIA PVT LTD, 2)MTAR Technologies (P) Ltd,	1)Hardcoats (India) Pvt. Ltd., -1	Yes	CMM/OPS/00-31-9-3217 (R-1)/e-PO/43542	20-11-2020	SIDERFORGEROSSI INDIA PVT LTD	70792920	21.11.2022	20.11.2020	In Progress	NA
85	CMM/HMP/10-31-10-120	Raw Material,Manufacturing,Inspection,Testing,Packing,Supply and Guarantee of Coolant Channel Assembly	Single Tender	02-04-2019	Single Part	25-04-2019	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/HMP/10-31-10-120/e-PO/42854	24-12-2020	NUCLEAR FUEL COMPLEX	2205963830	GHAVP-1: 24/03/2023 Ghavy-2:	24-12-2020	In Progress	NA
86	CMM/OPS/00-31-9-3217 (R-1)	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.	Public Tender	24-05-2019	Two Part	01-07-2019	3	1)SIDERFORGEROSSI INDIA PVT LTD, 2)MTAR Technologies (P) Ltd,	1)Hardcoats (India) Pvt. Ltd., -1	Yes	CMM/OPS/00-31-9-3217 (R-1)/e-PO/42264	25-09-2020	MTAR Technologies (P) Ltd	70092000	24.09.2022	25.09.2020	In Progress	NA
87	CMM/MISC/00-00-5-4312	Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including transportation of filled/empty cylinders from/to various NPCIL Stations. as per Section-C : Technical specification of Tender document.	Public Tender	15-05-2020	Single Part	12-06-2020	2	1)Air Liquide India Holding Pvt. Ltd., 2)Taiyo Nippon Sanso India Pvt Ltd,	-2	Yes	CMM/MISC/00-00-5-4312/e-PO/41408	21-08-2020	Air Liquide India Holding Pvt. Ltd.	59316583	20-08-2021	21-08-2020	In Progress	NA
88	CMM/MISC/00-00-5-4312	Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including transportation of filled/empty cylinders from/to various NPCIL Stations. as per Section-C : Technical specification of Tender document.	Public Tender	15-05-2020	Single Part	12-06-2020	2	1)Air Liquide India Holding Pvt. Ltd., 2)Taiyo Nippon Sanso India Pvt Ltd,	-2	Yes	CMM/MISC/00-00-5-4312/e-PO/41405	21-08-2020	Taiyo Nippon Sanso India Pvt Ltd	59316583	20-08-2021	21-08-2020	In Progress	NA
89	CMM/OPS/69-21-9-3179	Spaers for main steam turbine and TDEP (Turbine Driven Feedwater Pump) Steam Turbines.	Single Tender	01-03-2019	Single Part	20-03-2019	1	1)M/s. Joint-Stock Company :RUSATOM SERVICE'	-1	Yes	39285	27-04-2020	M/s. Joint-Stock Company :RUSATOM SERVICE'	3468712432	27-12-2021	27-04-2020	In Progress	NA
90	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4	Public Tender	06-08-2018	Two Part	02-05-2019	4	1)Electronics Corporation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited.,	-4	Yes	CMM/EIC/25-00-3-3400/e-PO/37738	06-02-2020	BGR Energy systems Limited.,	923290655	05-04-2024	06-02-2020	IN PROGRESS	NA
91	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4 (Supply)	Public Tender	06-08-2018	Two Part	02-05-2019	4	1)Electronics Corporation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited.,	-4	Yes	CMM/EIC/25-00-3-3400/ePO/37736	06-02-2020	BGR Energy systems Limited.,	3568709345	05-04-2024	06-02-2020	In progress	NA

92	CMM/FTP/10-31-1-1195	Procurement of Raw Materials, Machining, Heat Treatment, Manufacture, Inspection, Testing, Packing, Safe Delivery & Guarantee of End Fittings and Associated Components for GHAVP-1&2.	Public Tender	30-10-2018	Two Part	26-12-2018	3	1)MTAR Technologies (P) Ltd, Limited, 2)Larsen & Toubro Limited, -1	-2	Yes	CMM/FTP/10-31-1-1195/e-PO/37381	24-12-2019	Larsen & Toubro Limited	1661558000	23-12-2023	24-12-2019	In Progress	NA
93	CMM/FTP/10-30-1-1198	Preparation of Drawings, Procurement of raw materials, Fabrication, Inspection, Testing, Supply & Guarantee of ECCS light water accumulators, ECCS air accumulators, PHT Heavy water storage tank, Moderator Heavy water storage tank and Support structure for ECCS light water accumulators for GHAVP-1&2 Project, Haryana.	Public Tender	11-02-2019	Two Part	15-04-2019	5	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)LOYDS STEELS INDUSTRIES LTD., 3)kay bouvet engg pvt ltd, -2	-3	Yes	CMM/FTP/10-30-1-1198/e-PO/37148	30-12-2019	kay bouvet engg pvt ltd	321573600	30-11-2023	30-12-2019	In Progress	NA
94	CMM/FTP/10-35-1-1196	Shop Testing, Packing and Safe Delivery and Guarantee of Fuelling Machine Heads along with Support Frame Assemblies, Service Tools, Assembly Carts, Transportation Crates, Levelling Mechanism	Public Tender	08-03-2019	Two Part	06-06-2019	2	1)MTAR Technologies (P) Ltd, 2)Godrej & Boyce Mfg Co Ltd, -2	-2	Yes	CMM/FTP/10-35-1-1196/e-PO/36949	29-11-2019	MTAR Technologies (P) Ltd	627642000	28-01-2025	29-11-2019	In Progress	NA
95	CMM/EIC/25-00-3-3428	Procurement / Manufacturing, Inspection, Testing & Supply of Instrumentation Tubing for KKNPP-3&4	Public Tender	15-02-2019	Two Part	22-05-2019	2	1)Remi Edelstahl Tubulars Limited, 2)Ratnamani Metals & Tubes Ltd, -2	-2	Yes	CMM/EIC/25-00-3-3428/e-PO/36923	17-12-2019	Ratnamani Metals & Tubes Ltd	143104863	16-12-2021	17-12-2019	In Progress	NA
96	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12-10-2018	Two Part	26-12-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-1	Yes	CMM/EIC/25-00-3-3413/e-PO/36489	10-12-2019	ELECTRONICS CORPORATION OF INDIA LTD	517659030	09-06-2024	10-12-2019	In Progress	NA
97	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12-10-2018	Two Part	26-12-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-1	Yes	CMM/EIC/25-00-3-3413/e-PO/36488	10-12-2019	ELECTRONICS CORPORATION OF INDIA LTD	2141950955	09-06-2024	10-12-2019	In Progress	NA
98	CMM/MEQ/20-50-2-1153	Unloading, Storage cum Insurance, Handling, Erection, Testing & Commissioning at Site, Handing over and Guarantee of 220kV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable Electrical Power Supply System at Tarapur Maharashtra Site and as per technical specifications and drawings forwarded under Tender No. CMM/MEQ/20-50-2-1153	Public Tender	20-12-2018	Two Part	28-02-2019	1	1)BGR Energy Systems Limited, -1	-1	Yes	CMM/MEQ/20-50-2-1153/e-PO/36299	22-11-2019	BGR Energy Systems Limited	247530060.9	21.05.2021	22.11.2019	In Progress	NA
99	CMM/MEQ/20-50-2-1153	Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of 220kV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable Electrical Power Supply System at Tarapur Maharashtra Site and as per technical specifications and drawings forwarded under Tender No. CMM/MEQ/20-50-2-1153	Public Tender	20-12-2018	Two Part	28-02-2019	1	1)BGR Energy Systems Limited, -1	-1	Yes	CMM/MEQ/20-50-2-1153/e-PO/36298	22-11-2019	BGR Energy Systems Limited	577570142.2	21.05.2021	22.11.2019	In Progress	NA

100	CMM/MEQ/25-26-2-1142	Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing of Material Handling Equipment provided by Purchaser, for KKNPP-3&4 Project.	Public Tender	14-08-2018	Two Part	29-11-2018	1	1)MUKAND LIMITED,	-1	Yes	CMM/MEQ/25-26-2-1142/e-PO/36292	21-11-2019	MUKAND LIMITED	207000000	21.11.2023	21.11.2019	In Progress	NA
101	CMM/MEQ/25-26-2-1142	Design, Engineering, Manufacturing, Supply, Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing and Handing over of the Material Handling Equipment & Trestle metal structures of Material Handling Equipment provided by Purchaser, for KKNPP-3&4 Project.	Public Tender	14-08-2018	Two Part	29-11-2018	1	1)MUKAND LIMITED,	-1	Yes	CMM/MEQ/25-26-2-1142/e-PO/36291	21-11-2019	MUKAND LIMITED	483000000	21.11.2023	21.11.2019	In Progress	NA
102	CMM/OPS/69-21-9-3201	Supply of Inconel Detector Assembly (ICDA) to KKNPP 1&2	Single Tender	05-02-2019	Single Part	20-02-2019	1	1)JSC 'Rusatom Service'	-1	Yes	35149	19-09-2019	JSC 'Rusatom Service'	350230466	19-06-2020	19-09-2019	In Progress	NA
103	CMM/OPS/00-00-9-3193	End Fittings and associated components	Public Tender	14-08-2018	Two Part	26-09-2018	3	1)MTAR Technologies (P) Ltd, 2)Larsen & Toubro Limited,	-1	Yes	CMM/OPS/00-00-9-3193/e-PO/34593	23-08-2019	Larsen & Toubro Limited	637790000	24-05-2021	23-08-2019	In Progress	31.12.2022 vide Amendment-V dated 22.11.2022 N.A.
104	CMM/FTP/00-33-1-1180	Manufacturing, Inspection, Examination, Testing, Tropical Packing and Ex-Works supply of Incoloy-800 Tubes for Steam Generators as per Tender specification and Drawings for future 700 MWe PHW Reactors	Single Tender	22-01-2018	Single Part	15-06-2018	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/FTP/00-33-1-1180/e-PO/34247	13-08-2019	NUCLEAR FUEL COMPLEX	11703103295	22-02-2026	13-08-2019	In Progress	NA
105	CMM/OPS/00-31-9-3229	Procurement of Raw Materials, Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components to KGS - 1, Kaiga and RAPS-3, RR Site, Kota.	Single Tender	05-03-2019	Single Part	26-03-2019	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/OPS/00-31-9-3229/e-PO/33895	19-09-2019	NUCLEAR FUEL COMPLEX	868286944	18-06-2021	19-09-2019	In Progress	N.A.
106	CMM/FTP/00-33-1-1179	Manufacture, Inspection, Testing, Tropical Packaging and Ex-Works Supply of Pressuriser and Bleed Condenser Forgings of Material SA 508 Gr.3 CL1 for Future 700MWe PHWRs (4 ̕ <sub>2</sub> -).	Public Tender	21-05-2018	Two Part	03-07-2018	2	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, 2)Heavy Engineering Corporation Limited,	-2	Yes	CMM/FTP/00-33-1-1179/e-PO/32957	29-05-2019	L&T SPECIAL STEEL AND HEAVY FORGINGS	535600000	31-03-2024	29-05-2019	In Progress	NA
107	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public Tender	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2)M/s. HDOL 3)M/s ECIL 4)M/s Technip KT India Ltd 5)M/s Punj Lloyd Ltd 6)M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. 7)M/s McNally Bharat Engineering Co. Ltd	-2	Yes	CMM/EIC/23-60-3-3054/PO/6104	28-06-2012	M/s Larsen & Toubro Ltd. ECC Division Chennai	1950000000	27.12.2015 KAPP-3 : 27.06.2015 KAPP-4 : 27.12.2015	28.06.2012	In Progress	DELIVERY PERIOD EXTENDED VIDE AMD-XXIX DTD 16-08-2021(KAPP-3 : 30-06-2022 & KAPP-4 : 30-12-2022)
108	CMM/FTP/10-31-1-1193	Procurement of Raw Material, Manufacturing, Inspection, Testing, Packaging, Supply and Guarantee of Zircaloy Components/Assemblies of Reactivity devices for Gorakhpur Haryana Anu Vidyut Pariyojana	Single Tender	02-11-2018	Single Part	05-12-2018	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/FTP/10-31-1-1193/e-PO/32865	20-05-2019	NUCLEAR FUEL COMPLEX	410722000.7	GHAVP-1 : 31/12/2025, GHAVP-2 : 31/12/2026	20-05-2019	In Progress	NA
109	CMM/OPS/00-15-9-3157	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner Devices (PCRD).	Public Tender	23-04-2018	Two Part	30-05-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/OPS/00-15-9-3157/e-PO/31848	20-03-2019	ELECTRONICS CORPORATION OF INDIA LTD	210985451	19-12-2019	20-03-2019	In Progress	NA
110	CMM/FTP/10-33-1-1149	D2O Heat Exchangers	Public Tender	20-07-2018	Two Part	25-09-2018	1	1)BHARAT HEAVY ELECTRICALS LIMITED	-1	Yes	30599	25-01-2019	BHARAT HEAVY ELECTRICALS LIMITED	540000000	24/09/2023 GHAVP-2 : 24/12/2023	25-01-2019	In Progress	NA
111	CMM/FTP/10-32-1-1152	Manufacture,Preparation of Shop Drawings, Fabrication, Examination, Inspection, Testing, Packing, Guarantee, Supply and Delivery of Moderator Heat Exchangers along with its Saddle and Mandatory Spares as per Drawings and Technical Specification for GHAVP-1&2 Project,Hararyana.	Public Tender	25-01-2018	Two Part	12-04-2018	7	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Godrej & Boyce Mfg Co Ltd, 3)Godrej & Boyce Mfg Co Ltd, 4)JSSEC,	-3	Yes	CMM/FTP/10-32-1-1152/e-PO/30447	24-01-2019	BHARAT HEAVY ELECTRICALS LIMITED	427407650	GHAVP-1 : 23/03/2023, GHAVP-2 : 23/09/2023	24-01-2019	In Progress	NA

112	CMM/MEQ/25-24-2-1134	Loading/Unloading, Transportation & handling at site, Storage, Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipment, Accessories and Components, Operation and Maintenance Works, Miscellaneous / Re-preservation Services and Handing Over of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects-3&4 and as per specification forwarded along with Tender No. CMM/MEQ/25-24-2-1134	Public Tender	06-11-2017	Two Part	23-04-2018	1	1)Powerica Limited,	-1	Yes	CMM/MEQ/25-24-2-1134/e-PO/30360	01-02-2019	Powerica Limited	363343222.5	KKNPP3:31.01.2024 KKNPP4:30.09.2024	01.02.2019	In Progress	NA	
113	CMM/MEQ/25-24-2-1134	Design, Engineering, Manufacture, Procurement, Supply, Documentation, Co-ordination, Quality Assurance, Routine and Acceptance Testing at works, Training at works, Packing & Forwarding, Transportation and Safe Delivery to Site and Unloading at Site of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects-3&4 and as per specification forwarded along with Tender No. CMM/MEQ/25-24-2-1134	Public Tender	06-11-2017	Two Part	23-04-2018	1	1)Powerica Limited,	-1	Yes	CMM/MEQ/25-24-2-1134/e-PO/30356	01-02-2019	Powerica Limited	5902456778	KKNPP3:31.01.2024 KKNPP4:30.09.2024	01.02.2019	In Progress	NA	
114	CMM/OPS/69-38-9-3186	SERVICE CONTRACT FOR RENDERING TECHNICAL SERVICES TO KKNPP-2	Single Tender	08-06-2018	Single Part	19-06-2018	1	1)JSE ATOMSTROYEXPORT	-1	Yes	CMM/OPS/69-38-9-3186/PO/29726/FE	27-12-2018	JSE ATOMSTROYEXPORT	577034707		26-12-2020	01-10-2018	In Progress	N.A.
115	CMM/T&C/25-25-4-115	Erection and Commissioning of Sea Water System for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	13-12-2017	Two Part	23-03-2018	3	1)BGR ENERGY SYSTEMS LIMITED, 2)Tata Projects Limited, 3)Reliance Infrastructure Limited ,	-3	Yes	CMM/T&C/25-25-4-115/e-PO/28906	21-11-2018	Tata Projects Limited	791200000		20-01-2024	21-11-2018	In progress	Not applicable
116	CMM/T&C/25-25-4-115	Design, Engineering, Procurement, Manufacture, Inspection, Testing, Supply, Packing, Forwarding, Transportation to Site and Guarantee of Sea Water System Piping & Equipments for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	13-12-2017	Two Part	23-03-2018	3	1)BGR ENERGY SYSTEMS LIMITED, 2)Tata Projects Limited, 3)Reliance Infrastructure Limited ,	-3	Yes	CMM/T&C/25-25-4-115/e-PO/28905	21-11-2018	Tata Projects Limited	3164600000		20-01-2024	21-11-2018	In progress	Not applicable
117	CMM/OPS/00-73-9-3145	Design, Fabrication, Inspection, Testing, Packing and Delivery of Scrubber Tank (ST) including Internal Support Structures along with Bubble Breaker and Mist Extractor for Containment Filtered Venting System for RAPS-2, TAPS-4, NAPS-1&2, MAPS-1&2 and KAPS-1&2.	Public Tender	11-09-2017	Two Part	31-10-2017	5	1)Walchandnagar industries Ltd, 2)LLOYDS STEELS INDUSTRIES LTD., 3)NUBERG ENGINEERING LIMITED,	-3	Yes	CMM/OPS/00-73-9-3145/e-PO/28469	02-11-2018	NUBERG ENGINEERING LIMITED	145494000		01-11-2019	02-11-2018	30.06.2022 vide Amendment-II dated 25.10.2021	N.A.
118	CMM/FTP/00-31-1-1175	Manufacturing, Inspection, Testing, Packing, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Plates for End Shield Assemblies for 4 Nos. of Units of 10 Fleet Reactors as Per Technical Specification No. PC-M-938	Public Tender	10-07-2017	Two Part	06-09-2017	4	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, 2)BHARAT FORGE LTD.,	-2	Yes	CMM/FTP/00-31-1-1175/e-PO/27298	05-11-2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	867132000		30-09-2022	05-11-2018	In Progress	NA
119	CMM/FTP/00-31-1-1174	Manufacturing, Inspection, Testing, Packing, Storage, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Lattice Tubes for End Shield Assemblies For 4 Nos. of Units of 10 Fleet Reactors as per Technical Specification No. PC-M-936	Public Tender	10-07-2017	Two Part	05-09-2017	4	1)Mishar Dhatu Nigam Limited, 2)L&T SPECIAL STEEL AND HEAVY FORGINGS, 3)BHARAT FORGE LTD.,	-1	Yes	CMM/FTP/00-31-1-1174/e-PO/27267	01-11-2018	Mishar Dhatu Nigam Limited	680000000		31-03-2023	01-11-2021	In Progress	NA
120	CMM/FTP/10-21-1-1171	Procurement of materials, manufacture, inspection, assembly, shop testing, packing, guarantee and safe delivery at project site for Roll-on Shield, Fixed Shield and FHS Sealing & Shielding Doors Assemblies and Spares for GHAVP-1&2 as per drawing and Technical Specification PC-E-43 (Rev.02) & PC-E-45 (Rev.01)	Public Tender	29-06-2017	Two Part	23-08-2017	4	1)Godrej & Boyce Mfg Co Ltd, 2)kay bouvet engg pvt ltd, 3)MTAR Technologies (P) Ltd,	-1	Yes	CMM/FTP/10-21-1-1171/e-PO/26502	07-08-2018	kay bouvet engg pvt ltd	172044000		06-08-2021	07-08-2018	In Progress	NA
121	CMM/MEQ/25-24-2-1129	Erection/Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG) and handing over of system and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited,	-4	Yes	CMM/MEQ/25-24-2-1129/e-PO/26489	08-08-2018	LARSEN AND TOUBRO LTD	1902798550		07.11.2024	08.08.2018	In Progress	NA
122	CMM/MEQ/25-24-2-1129	Manufacture, Procurement, Supply, Erection / Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of System and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited,	-4	Yes	CMM/MEQ/25-24-2-1129/e-PO/26488	08-08-2018	LARSEN AND TOUBRO LTD	7587107618		07.11.2024	08.08.2018	In Progress	NA

123	CMM/FTP/10-31-1-1132	Manufacturing, Inspection, Testing, Packing, Supply & Transportation of Calandria Assemblies and Associated Components for GHAVP 1&2.	Public Tender	19-09-2017	Two Part	08-11-2017	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)kay bouvet engg pvt ltd, 4)JSSEC HITACHI ZOSEN LIMITED,	1)MTAR Technologies (P) Ltd, 2)Heavy Engineering Corporation Limited,	-2	Yes	CMM/FTP/10-31-1-1132/e-PO/24898	12-06-2018	kay bouvet engg pvt ltd	283128000	GHAVP-1 31/03/2023 GHAVP-2 31/12/2023	12-06-2018	In Progress	NA
124	CMM/FTP/10-35-1-1164	Manufacture, inspection, testing packing, guarantee, supply and delivery of FM Bridge & Carriage Assemblies and Spares as per enclosed drawings and Technical Specification PC-E-1060.	Public Tender	21-04-2017	Two Part	22-06-2017	2	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd,		-2	Yes	CMM/FTP/10-35-1-1164/e-PO/24096	27-04-2018	Godrej & Boyce Mfg Co Ltd	412100000	26-07-2021	27-04-2018	In Progress	NA
125	CMM/HMP/75-00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-01-2017	7	1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited , 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)THE INDURE PVT LTD, 2)Punj Lloyd Limited,	-2	Yes	CMM/HMP/75-00-10-078/e-PO/22880	04-04-2018	Reliance Infrastructure Limited	3231129881	03-12-2022	04-04-2018	In progress	NA
126	CMM/HMP/75-00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-01-2017	7	1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited , 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)THE INDURE PVT LTD, 2)Punj Lloyd Limited,	-2	Yes	CMM/HMP/75-00-10-078/e-PO/22877	04-04-2018	Reliance Infrastructure Limited	7577561408	03-12-2022	04-04-2018	IN PROGRESS	NA
127	CMM/FTP/00-33-01-1176	Manufacture, Storage and ex-works supply of Steam Generators Forgings of material 20 MnMoNi55 for future 700 MWe PHWR Reactors.	Public Tender	27-09-2017	Two Part	30-11-2017	1	1)L&T SPECIAL STEEL AND HEAVY FORGINGS,		-1	Yes	CMM/FTP/00-33-01-1176/e-PO/22555	07-03-2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	4425000000	31-10-2024	07-03-2018	In Progress	NA
128	CMM/FTP/10-33-1-1158	Mechanical design & analysis, preparation of detailed fabrication drawings and document, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery and performance guarantee of 700 MWe PHWR Steam Generators alongwith associated handling/erection/installation structures and mandatory spares for GHAVP-1&2 Site.	Public Tender	42698	Two Part	42780	3	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Larsen & Toubro Limited,	1)Walchandnagar industries Ltd,	-1	Yes	CMM/FTP/10-33-1-1158/e-PO/22549	43167	BHARAT HEAVY ELECTRICALS LIMITED	7360583428	45565	43167	In Progress	NA
129	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	15-12-2016	Two Part	09-05-2017	4	1)LARSEN AND TOUBRO LTD, 2)BGR Energy Systems Limited, 3)siemens ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,		-4	Yes	CMM/MEQ/25-00-2-1116/e-PO/22516	22-02-2018	BGR Energy Systems Limited	862079456	28.03.2023	29.03.2018	In Progress	NA
130	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	15-12-2016	Two Part	09-05-2017	4	1)LARSEN AND TOUBRO LTD, 2)BGR Energy Systems Limited, 3)siemens ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,		-4	Yes	CMM/MEQ/25-00-2-1116/e-PO/22513	29-03-2018	BGR Energy Systems Limited	3448317824	28.03.2023	29.03.2018	In Progress	NA
131	CMM/FTP/10-31-1-1130	Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-2	Public Tender	01-07-2016	Two Part	23-08-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Larsen & Toubro Limited,	1)Walchandnagar industries Ltd, 2)BHARAT HEAVY ELECTRICALS LIMITED,	-2	Yes	CMM/FTP/10-31-1-1130/e-PO/22404	26-03-2018	Godrej & Boyce Mfg Co Ltd	1290000000	25-05-2025	26-03-2018	In Progress	NA

132	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	11-02-2015	Two Part	06-04-2015	2	1)Kiroskar Brothers Limited, 2)KSB Pumps Limited,	-2	Yes	CMM/OPS/70-00-9-3038 /e-PO/21941	28-02-2018	Kiroskar Brothers Limited	10620000	27-02-2022	28-02-2018	In Progress	N.A.
133	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	11-02-2015	Two Part	06-04-2015	2	1)Kiroskar Brothers Limited, 2)KSB Pumps Limited,	-2	Yes	CMM/OPS/70-00-9-3038 /e-PO/21940	28-02-2018	Kiroskar Brothers Limited	380489760	27-02-2022	28-02-2018	In Progress	N.A.
134	CMM/FTP/10-31-1-1133	Manufacturing, Supply and Guarantee of Reactor Header Assemblies for Primary Heat Transport Systems for GHAVP-1&2 site	Public Tender	24-08-2017	Two Part	10-10-2017	4	1)Godrej & Boyce Mfg Co Ltd, 2)SGEC, 3)kay bouvet engg pvt ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/FTP/10-31-1-1133/e-PO/21024	22-01-2018	kay bouvet engg pvt ltd	658912000	21-10-2020	22-01-2018	Order cancelled on 14/10/2021	NA
135	CMM/MEQ/10-33-2-1102	Design, Analysis, Preparation of Drawings, Documents, Procedures, Procurement of Materials, Manufacture, Assembly, Inspection, Testing, Packaging, Supply, Delivery & Guarantee of Primary Coolant Pump Motor	Public Tender	09-08-2016	Two Part	31-10-2016	2	1)KSB Pumps Limited,	-1	1)Kiroskar Brothers Limited, -1	CMM/MEQ/10-33-2-1102/e-PO/20565	17-01-2018	KSB Pumps Limited	4869200000	GHAVP-1 : 16-4-2022 & GHAVP-II : 16-4-2023	17.01.2018	In Progress	NA
136	CMM/T&C/75-00-4-105	Design, Construction and Maintenance of Jetty and Associated Structures	Public Tender	07-07-2016	Two Part	17-10-2016	7	1)deugro Projects (India) Pvt. Ltd. 2)Express Global Logistics Pvt. Ltd. 3)Panalpina World Transport (I) Pvt Ltd. 4)Geodis Overseas Pvt. Ltd.,	-3	1)Lee & Muirhead Pvt. Ltd. 2)Team Global Logistics Pvt. Limited 3)All Cargo Logistics Limited -4	CMM/T&C/75-00-4-105/PO/17989	17-07-2017	deugro Projects (India) Pvt. Ltd.	590000000	16-07-2022	17-07-2017	In progress	NA
137	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,	-3	Yes	CMM/HMP/23-70-10-087/e-PO/17873	15-12-2017	Sterling and Wilson Limited	33644750	14-06-2020	15-12-2017	In Progress	NA
138	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,	-3	Yes	CMM/HMP/23-70-10-087/e-PO/17872	15-12-2017	Sterling and Wilson Limited	75206941	14-06-2020	15-12-2017	In Progress	NA



139	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing, erection, commissioning, performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves, NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV), Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors, JBS, LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS) beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1) Sterling and Wilson Limited, 2) TECHNICO INDIA PVT LTD, 3) SFS Fire And Security Private Limited,	-3	Yes	CMM/HMP/23-70-10-087/e-PO/17871	15-12-2017	Sterling and Wilson Limited	31434384	14-06-2019	15-12-2017	In progress	NA
140	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing, erection, commissioning, performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves, NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV), Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors, JBS, LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS) beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1) Sterling and Wilson Limited, 2) TECHNICO INDIA PVT LTD, 3) SFS Fire And Security Private Limited,	-3	Yes	CMM/HMP/23-70-10-087/e-PO/17870	15-12-2017	Sterling and Wilson Limited	75286151	14-06-2019	15-12-2017	In Progress	NA
141	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16-06-2016	Two Part	29-07-2016	4	1) Godrej & Boyce Mfg Co Ltd, 2) Walchandnagar industries Ltd, 3) BHARAT HEAVY ELECTRICALS LIMITED, 4) TEMA India Limited,	-4	Yes	CMM/OPS/52-33-9-3050/e-PO/17369	12-06-2017	Godrej & Boyce Mfg Co Ltd	604204329	11-02-2019	12-06-2017	In Progress	on or before 31.12.2022 vide Amendment-XI dated 08.08.2022
142	CMM/FTP/75-00-1-1148	Design, Analysis, Procurement of Material, Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended Spares for KKNPP-3&4	Public Tender	10-03-2016	Two Part	15-06-2016	2	1) KELVION INDIA PVT. LTD., 2) Alfalaval India Limited,	-2	Yes	CMM/FTP/75-00-1-1148/e-PO/16720	11-05-2017	KELVION INDIA PVT. LTD.	144900000	30-11-2022	11-05-2017	In Progress	NA

143	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	1)KSB Pumps Limited, 2)Kiroskar Brothers Limited,	1)BHARAT HEAVY ELECTRICALS LIMITED, -1	Yes	CMM/OPS/56-00-9-3037/e-PO/15642	30-10-2017	KSB Pumps Limited	116466000	29-10-2019	30-10-2017	29.04.2021	Final extension is pending with IO
144	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	1)KSB Pumps Limited, 2)Kiroskar Brothers Limited,	1)BHARAT HEAVY ELECTRICALS LIMITED, -1	Yes	CMM/OPS/56-00-9-3037/e-PO/15641	09-03-2017	Kiroskar Brothers Limited	129061288	11-03-2019	09-03-2017	-	error before 31.12.2022 vide Amendment-VIII dated 29.07.2022
145	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection & commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	03-09-2016	Two Part	28-10-2016	5	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	1)M/s Technofab Engineering Ltd 2)M/s BTL EPC Ltd. -2	Yes	CMM/FTP/22-34-1-1091/PO/14336	17-01-2017	kay bouvet engg pvt ltd	75937214	16-01-2020	17-01-2017	yet to be completed	NA
146	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection 7 commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	03-09-2016	Two Part	28-10-2016	5	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	1)M/s Technofab Engineering Ltd 2)M/s BTL EPC Ltd. -2	Yes	CMM/FTP/22-34-1-1091/PO/14335	17-01-2017	kay bouvet engg pvt ltd	492684181	16-01-2020	17-01-2017	Yet to be completed	NA
147	CMM/FTP/75-00-1-1147	Design, Analysis, Procurement of raw material, Drawings, Fabrication, Painting, Inspection, Testing, Preservation, Documentation and Delivery of 40 Nos of Stainless Steel Tanks along with Mandatory, Commissioning and Recommended Spares for KKNPP-3&4	Public Tender	10-03-2016	Two Part	19-05-2016	5	1)Fabtech Projects & Engineers Ltd, 2)Walchandnagar industries Ltd, 3)Lloyds Steel Industries Limited Engineering Division,	1)kay bouvet engg pvt ltd, 2)Mabel Engineers P Ltd, -2	Yes	CMM/FTP/75-00-1-1147/e-PO/14087	29-12-2016	Fabtech Projects & Engineers Ltd	261000000	KK3 - 31/01/2020 KK4 - 31/03/2021	29-12-2016	In Progress	NA
148	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/22-60-3-3278/e-PO/14019	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4784000	RAPP-7: 15-07-18 RAPP-8:15-10-18	16-01-2017	In progress	DP EXTENDED VIDE AMENDMENT-II DTD 16-08-2021 (RAPP-7 : 30-06-2022 & RAPP-8 : 31-12-2022)
149	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/22-60-3-3278/e-PO/14018	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	439100154	RAPP-7:15-07-18 RAPP-8 :15-10-18	16-01-2017	In Progress	DP EXTENDED VIDE AMENDMENT-III DTD 16-08-2021 (RAPP-7 : 30-06-2022 & RAPP-8 : 31-12-2022)
150	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/23-60-3-3278/e-PO/14017	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4324000	KAPP-3:30-06-19 KAPP-4 31-12-19	16-01-2017	In Progress	DP EXTENDED VIDE AMENDMENT-III (KAPP-3 : 31-03-2022 & KAPP-4 : 30-06-2022)
151	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/23-60-3-3278/e-PO/14012	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	60584929	KAPP-3: 30-06-2019 KAPP-4:31-12-19	16-01-2017	In Progress	DP EXTENDED VIDE AMD-III DTD 16-08-2021 (KAPP-3 : 31-03-2022 & KAPP-4 : 30-06-2022)

152	CMM/EIC/23-60-3-3251	Design, Manufacture, Inspection, Routine and Acceptance Tests, Type Tests, Qualification, Packing, Transportation, Safe Delivery and Warranty of Travelling In Core Probe System (TIPS).	Single Tender	06-04-2015	Two Part	11-05-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1-	Yes	CMM/EIC/22-60-3-3251/e-PO/13784	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	22497648	31-12-2019	16-01-2017	In Progress	NA
153	CMM/OPS/53-00-9-2983 (R-1)	1.0 Supply of 2000 KVA Standby radiator cooled diesel generator along with accessories, auxiliaries and mandatory spares, testing, seismic analysis as per enclosed specification. 2.0 Installation & Commissioning of 2000 KVA Standby radiator cooled diesel generator.	Public Tender	26-05-2015	Two Part	31-07-2015	2	1)Diesel Locomotive Works, 2)KIRLOSKAR OIL ENGINES LTD., -2-	Yes	CMM/OPS/53-00-9-2983 (R-1)/e-PO/12819	12-12-2016	Diesel Locomotive Works	115304551.4	11-06-2018	12-12-2016	31-03-2021 - Amendment-IV dated 17.04.2020	N.A.
154	CMM/OPS/00-01-9-3054	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner devices (PCRDs)	Public Tender	19-08-2015	Two Part	24-09-2015	3	1)ELECTRONICS CORPORATION OF INDIA LTD, -1- 2)jugal udyog, -2-	Yes	CMM/OPS/00-01-9-3054/e-PO/11041	18-07-2016	ELECTRONICS CORPORATION OF INDIA LTD	143644900	31-03-2018	18-07-2016	In Progress	NA
155	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP â€” 7&8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited -1-	Yes	CMM/FTP/22-53-1-1129/PO/10469	01-07-2016	Fabtech Projects and Engineers Limited	38908406	R7 - 31/01/2023 R8 - 31/10/2023	01-07-2016	In Progress	NA
156	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP â€” 7 & 8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited -1-	Yes	CMM/FTP/22-53-1-1129/PO/10468	01-07-2016	Fabtech Projects and Engineers Limited	320782987	R7 - 31/01/2023 R8 - 31/10/2023	01-07-2016	In Progress	NA
157	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for KAPP â€” 3&4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited -1-	Yes	CMM/FTP/23-53-1-1129/PO/10467	01-07-2016	Fabtech Projects and Engineers Limited	38908406	31-12-2022	01-07-2016	In Progress	NA
158	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for KAPP â€” 3 & 4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited -1-	Yes	CMM/FTP/23-53-1-1129/PO/10466	01-07-2016	Fabtech Projects and Engineers Limited	317718113	31-12-2022	01-07-2016	In Progress	NA





171	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	12-11-2010	Two Part	25-04-2011	9	1) M/s. Bharat Heavy Electricals Ltd.	-9	Yes	CMM/MEQ/23-40-2-1040/PO/6087	28-09-2011	M/s Dodsai Enterprises P.Ltd	387.08 Crores	KAPP-3:27.09.2023	28-09-2011	In Progress	Delay analysis is in process
								KAPP-							28-09-2011	In Progress	Delay analysis	
								KAPP-							28-09-2011	In Progress	Delay analysis	
								KAPP-							28-09-2011	In Progress	Delay analysis	
								KAPP-							28-09-2011	In Progress	Delay analysis	
								KAPP-							28-09-2011	In Progress	Delay analysis	
								KAPP-							28-09-2011	In Progress	Delay analysis	
								KAPP-							28-09-2011	In Progress	Delay analysis	
								KAPP-							28-09-2011	In Progress	Delay analysis	
KAPP-3:27.09.2023	28-09-2011	In Progress	Delay analysis is in process															
172	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	12-08-2011	Two Part	04-09-2012	10	1) BHEL	-10	Yes	CMM/MEQ/22-40-2-1067/PO/6458	03-12-2012	M/s L&T Ltd	331.24 Crores+USD2320000+GBP 400000+EURO 10050000	RAPP-7:31.12.2023	03-12-2012	In Progress	Interim Delay analysis report is under review with site L1 committee
								RAPP-8:30.06.2024							Interim Delay analysis report is under review with site L1 committee			
								RAPP-7:31.12.2023							Interim Delay analysis report is under review with site L1 committee			
								RAPP-8:30.06.2024							Interim Delay analysis report is under review with site L1 committee			
								RAPP-7:31.12.2023							Interim Delay analysis report is under review with site L1 committee			
								RAPP-8:30.06.2024							Interim Delay analysis report is under review with site L1 committee			
								RAPP-7:31.12.2023							Interim Delay analysis report is under review with site L1 committee			
								RAPP-8:30.06.2024							Interim Delay analysis report is under review with site L1 committee			
								RAPP-7:31.12.2023							Interim Delay analysis report is under review with site L1 committee			
								RAPP-8:30.06.2024							Interim Delay analysis report is under review with site L1 committee			
173	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	12-08-2011	Two Part	04-09-2012	10	1) BHEL	-10	Yes	CMM/MEQ/22-40-2-1067/PO/6459	03-12-2012	M/s L&T Ltd	317.20 Crores	RAPP-	03-12-2012	In Progress	Interim Delay
								RAPP-							Interim Delay			
								RAPP-							Interim Delay			
								RAPP-							Interim Delay			
								RAPP-							Interim Delay			
								RAPP-							Interim Delay			
								RAPP-							Interim Delay			
								RAPP-							Interim Delay			
								RAPP-							Interim Delay			
								RAPP-							Interim Delay			
174	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	1) M/s. L&T Ltd. 2. M/s. Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd.	-1	Yes	CMM/HMP/23-70-10-016/PO/6070 dtd. 22/07/2011 (supply) for KAPP-3&4	22-07-2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 103.16 Crs.	K-3: 22/07/2014	22-07-2011	In progress	NA
								2) 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s McNally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation.										

175	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	1) QUALIFIED (11 NOS) 1. M/s.L&T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd. 2) 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation.	1) Un-Qualified: (3) Three 1. M/s Shriram EPC Ltd. 2. M/s Walchandnagar Industries Ltd. 3. M/s Dolphin Offshore Enterprises (India) Ltd.	-2	-1	Yes	CMM/HMP/23-70-10-016/PO/6071 dtd. 22/07/2011 (Erection) for KAPP-3&4	22-07-2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 31.62 Crs.	K-3: 22/07/2014 K-4: 22/01/2015	22-07-2011	In progress	NA
176	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	1) QUALIFIED (11 NOS) 1. M/s.L&T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd. 2) 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation.	1)Un-Qualified: (3) Three 1. M/s Shriram EPC Ltd. 2. M/s Walchandnagar Industries Ltd. 3. M/s Dolphin Offshore Enterprises (India) Ltd.	-2	-1	Yes	CMM/HMP/22-70-10-016/PO/6415 dtd. 22/07/2011 (supply) for RAPP-7&8	22-07-2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 103.16 Crs.	R-7: 22/01/2015 R-8: 22/07/2015	22-07-2011	In progress	NA
177	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	1) QUALIFIED (11 NOS) 1. M/s.L&T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd. 2) 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation.	1) Un-Qualified: (3) Three 1. M/s Shriram EPC Ltd. 2. M/s Walchandnagar Industries Ltd. 3. M/s Dolphin Offshore Enterprises (India) Ltd.	-2	-1	Yes	CMM/HMP/22-70-10-016/PO/6416 dtd. 22/07/2011 (Erection) for RAPP-7&8	22-07-2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 31.42 Crs.	R-7: 22/01/2015 R-8: 22/07/2015	22-07-2011	In progress	NA
178	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package	Public	05-07-2011	Two Part	30-09-2011	4	1)M/s Larsen & Toubro Ltd. 2)Navi Mumbai 3) M/s Electronics Corporation of India Ltd Hyderabad 4) M/s bharat Electronics Limited Kotdwaraz 5)M/s Bharat Heavy Electricals Limited Newdelhi.	1)Not Applicable	-5	-1	Yes	CMM/EIC/22-60-3-3089/PO/6456 (RAPP-7&8 Erection)	07-09-2012	M/s. BHEL	Rs 10.68 Crs.	RAPP-7 : 31-03-20; RAPP-8 : 30-09-20	07.09.2012	In Progress	DP EXTENDED VIDE AMD-07 DTD 21-07-2020 (RAPP-7 : 30-09-2021 & RAPP-8 : 30-09-2022)
179	CMM/EIC/23-60-3-3089	CONTROL CENTRE INSTRUMENTATION PACKAGE FOR KAPP 3&4 AND RAPP 7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corporation of India Ltd. 3) Hyderabad. 3. M/s bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi.	1)Not Applicable	-4	-1	Yes	CMM/EIC/23-60-3-3089/PO/6108 (KAPP-3&4 Supply)	07-09-2012	M/s BHEL, NEW Delhi	Rs 90.85 Crs	KAPP-3 : 31-12-19; KAPP-4 : 30-06-20	07.09.2012	In Progress	DP EXTENDED VIDE AMD-17 DTD 07-07-2021 (KAPP-3 : 30-06-2020 & KAPP-4 : 31-12-2021)
180	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-3&4 AND RAPP-7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)04 1)Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corporation of India Ltd. 3) Hyderabad. 3. M/s bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi.' (4)	1)Not Applicable	-1	-1	Yes	CMM/EIC/22-60-3-3089/PO/6455 (RAPP-7&8 Supply)	07-09-2012	M/s. BHEL, New Delhi	Rs 90.86 Crs.	RAPP-7 : 31-03-20; RAPP-8 : 30-09-20	07.09.2012	In Progress	DP EXTENDED VIDE AMD-10 DTD 21-07-2020 (RAPP-7 : 30-09-2021 & RAPP-8 : 30-09-2022)
181	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-3&4 and RAPP-7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)04 1)Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corporation of India Ltd. 3) Hyderabad. 3. M/s bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi.' (4)	1)Not Applicable	-1	-1	Yes	CMM/EIC/23-60-3-3089/PO/6109 (KAPP-3&4 Erection)	07-09-2012	M/s. BHEL, new Delhi	Rs.10.68 Crs	KAPP-3 : 31-12-19; KAPP-4 : 30-06-20	07.09.2012	In Progress	DP EXTENDED VIDE AMD-14 DTD 07-07-2021 (KAPP-3 : 30-06-2020 & KAPP-4 : 31-12-2021)
182	CMM/MEQ/23-76-2-1018	Cranes Package for KAPP 3&4 and RAPP 7&8	Public	28-01-2011	Two Part	21-03-2011	6	1)M/s Anupam industries Ltd. 2) M/s Electromech 3) M/s Furnace & Foundry Equipment CO. 4) M/s Heavy Machin Building Plant 5) M/s Unique Industrial Handlers PVT. Ltd.	1)M/s Konecranes India Pvt. Ltd	-5	-1	Yes	CMM/MEQ/23-76-2-1018/PO/6084	25-08-2011	M/s Electromech Ltd	Rs.12.85 Crores	Final extension - 17.11.2022	25.08.2011	17.11.2022	Attributable to Contractor





193	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-05-2011	Two Part	01-08-2011	9	7) M/s. McNally Bharat Engineering Co.Ltd. Kolkata	-7	Yes	CMM/EIC/23-60-3-3054/PO/6105	28-06-2012	M/s. Larsen & Toubro Ltd., Chennai	Rs 23.36 Crs.	27.06.2015 KAPP-4- 27.12.2015	28.06.2012	In Progress	30-06-2022 & KAPP-4 : 30-12-2022
194	CMM/PFBR/80-31-1-7022	Fuel & Blanket Sub Assemblies	Single	11-07-2003	Two Part	11-01-2005	1	1)M/s NFC	-1	Yes	CMM/PFBR/80-31-1-7022/PO/10024	06-03-2006	M/s Nuclear Fuel Complex,Hyderabad	877200000	30-06-2017	06-03-2006	In Progress	NA
195	CMM/FTP/22-35-1-1086	Fuel Transfer Equipment	Public	19-10-2011	Two Part	14-03-2011	6	1)M/s/ MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce	1)M/s Lokesh Machine 2) M/s Konecranes -2	Yes	CMM/FTP/22-35-1-1086/PO/6413	19-08-2011	M/s L&T	135000000	31-03-2023	19-08-2011	In Progress	NA
196	CMM/FTP/23-35-1-1086	Fuel Transfer Equipment	Public	19-01-2011	Two Part	14-03-2011	6	1)M/s MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce	1)M/s Lokesh Machine 2) M/s Konecranes -2	Yes	CMM/FTP/23-35-1-1086/PO/6068	19-08-2011	M/s L&T	134900000	31-12-2022	19-08-2011	In Progress	NA
197	CMM/FTP/22-35-1-1031	Fuelling Machine (FM) Heads	Public	20-11-2009	Two Part	04-02-2010	7	1)M/s MTAR 2) M/s Avasarla 3) M/s Godrej 4) M/s L&T	1)M/s Vividh Hi-Fab 2) M/s AMW MGM 3) M/s LML -3	Yes	CMM/FTP/22-35-1-1031/PO/6369	09-08-2010	M/s Avasarla Technologies Ltd	274400000	31-03-2022	09-08-2010	In Progress	NA
198	CMM/PFBR/80-62-3-7055	Instrumentation & Control Package	Single	07-02-2007	Two Part	27-02-2007	1	1)M/s. ECIL Hyderabad	-1	Yes	CMM/PFBR/80-62-3-7055/PO/10057	12-09-2007	M/s. ECIL, Hyderabad	15 Crs	12.12.2009, Re-fixed upto 31.12.2013	12.12.2009	In Progress	NA
199	CMM/PFBR/80-62-3-7055	Instrumentation & Control package	Single	25-01-2019	Single Part	27-02-2007	1	1)M/s. ECIL	1)M/s. ECIL -1	Yes	CMM/PFBR/80-62-3-7055/PO/10058	31-01-2011	M/s. ECIL	15 Crs	12.12.2009 , Re-fixed upto 31.12.2013	12.12.2009	In Progress	NA
200	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation	1)0 -1	Yes	CMM/HMP/69-00-10-118/e-PO/19895/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 175.19 Crs.	31-10-2019	30-11-2017	In Progress	NA
201	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation	1)0 -1	Yes	CMM/HMP/69-00-10-118/e-PO/19896/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 172.53 Crs.	31-03-2019	30-11-2017	In Progress	NA
202	CMM/MEQ/23-50-2-1038	Main Plant Electrical System Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/23-50-2/1038/PO/6072	25-08-2011	M/s BGR Energy Systems Ltd	198.11 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA
203	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/23-50-2-1038/PO/6073	25-08-2011	M/s BGR Energy Systems Ltd	23.00 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA
204	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/23-50-2-1038/PO/6074	25-08-2011	M/s BGR Energy Systems Ltd	4.20 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA
205	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/22-50-2-1038/PO/6417	25-08-2011	M/s BGR Energy Systems Ltd	191.87 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	25-08-2011	In Progress	NA
206	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/22-50-2-1038/PO/6418	25-08-2011	M/s BGR Energy Systems Ltd	23.08 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	25-08-2011	In Progress	NA

207	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2)M/s McNally Bharat Engg.Co.Ltd	-2	Yes	CMM/MEQ/23-50-2-1038/PO/6419	25-08-2011	M/s BGR Energy Systems Ltd	4.20 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	25-08-2011	In Progress	NA
208	CMM/PFBR/80-40-2-7030	Main Plant Package	Public	23-09-2005	Two Part	31-03-2006	3	1)M/s BHEL 2)M/s L&T+ Power Machines 3)M/s Dodsai+Skoda		-3	Yes	CMM/PFBR/80-40-2-7030/PO/10051	29-06-2007	M/s BHEL	Rs.296.49 Crores + Euro 21175351, USD 18633654, UKP 1350045	Prov.Extn 31.12.2019	29.06.2007	In Progress	NA
209	CMM/PFBR/80/40/2-7030	Main Plant Package	Public	23-09-2005	Two Part	31-03-2006	3	1)M/s. BHEL 2) M/s. L&T + Power Machines 3)M/s. Dodsai + Skoda		-3	Yes	CMM/PFBR/80-40-2-7030/PO/10052	29-06-2007	M/s BHEL	INR 32.62 Crs.+ EURO 19000	Prov Extn 31.12.19	29-06-2007	In Progress	NA
210	CMM/OPS/56-32-9-2892+2903	Moderator canned Motor Pumps	Public	16-02-2012	Two Part	03-07-2012	3	1)M/s Hydrodyne 2)M/s Kirloskar Brother Ltd	1)M/s flowwll Pumps	-1	Yes	CMM/OPS/56-32-9-2892/PO/7460 & CMM/OPS/56-32-9-2982/PO/7461	28-12-2012	M/s Hydrodyne	10.31 Cr	31-10-2015	28-12-2012	In Progress	N.A.
211	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL	1)M/s Kirloskar Electric Co.Ltd	-1	Yes	CMM/MEQ/23-33-2-1012/PO/6024	07-09-2010	M/s BHEL	Rs.87.31 Crores	K-3:30.6.2018 K-4:30.6.2018	07.09.2010	In Progress	NA
212	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL	1)M/s Kirloskar Electric Co.Ltd	-1	Yes	CMM/MEQ/22-33-2-1012/PO/6372	07-09-2010	M/s BHEL	Rs.87.32 Crores	R-7:30.6.2018 R-8:30.6.2018	07.9.2010	In Progress	NA
213	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)M/s. L&T Mumbai M/s. ECIL Hyderabad'	1)M/s. L&T Mumbai	-1	Yes	CMM/EIC/23-60-3-3120/PO/6117	27-09-2013	Ms/ ECIL Hyderabad	Rs 96.05 Cr. Rs 6.02Crs.	26.07.2016	27.09.2013	In Progress	NA
214	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)M/s L&T Mumbai M/s. ECIL Hyderabad'	1)M/s. L&T Mumbai	-1	Yes	CMM/EIC/23-6-3-3120/PO/6465 (RAPP 7&8 supply)	27-09-2013	Ms/ ECIL Hyderabad	Rs 87.88 Crs.	27.01.2017	28.09.13	In Progress	NA
215	CMM/EIC/23-60-3-3120	Nuclear Instrumentation Package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)02 M/s. L&T Mumbai; M/s. ECIL Hyderabad	1)M/s. L&T Mumbai	-2	Yes	CMM/EIC/23-60-3-3120/PO/6118	28-09-2013	M/s. ECIL Hyderabad	Rs. 6.02 Crs.	26.07.2016	28.09.13	In Progress	NA
216	CMM/EIC/23-60-3-3120	Nuclear Instrumentation package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)02 M/s. L&T Mumbai 2) M/s. ECIL Hyderabad	1)01 M/s. L&T Mumbai 2) Mumbai	-2	Yes	CMM/EIC/22-60-3-3120/PO/6466	28-09-2013	M/s. ECIL Hyderabad	Rs 6.02 Crs.	27.01.2017	28.09.13	In Progress	NA
217	CMM/MEQ/23-71-2-1016	Plant Water Pump House Package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s. Thermax 2)M/s. Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects	1)M/s Doshion(DVWL) 2) M/s IOTL	-2	Yes	CMM/MEQ/23-71-2-1016/PO/6029	06-10-2010	M/s IVRCL	Rs.52.68 Crores	Prov. extn upto : 31.12.2019	06.10.2010	Partly completed, balance work executed by Site via various WO.	NA
218	CMM/MEQ/23-71-2-1016	Plant water pump house package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s. Thermax 2)M/s. Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects	1)M/s Doshion(DVWL) 2)M/s IOTL	-2	Yes	CMM/MEQ/23-71-2-1016/PO/6030	06-10-2010	M/s IVRCL	Rs.39.91 Crores	Prov. Extn. Upto. 31.12.2019	06.10.2010	Partly completed, balance work executed by Site via various WO.	NA
219	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	1)M/s UEM India P.Ltd	-1	Yes	CMM/MEQ/22-71-2-1066/PO/6443	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	64.18 Crores	Prov. extn. upto : 13-07-2019	07-05-2012	100% completed, however, final delivery extension approval not received	NA

230	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	1)M/s UEM India Pvt.Ltd -1	Yes	CMM/MEQ/22-71-2-1066/PO/6444	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	34.63 Crores	Prov. Extn. upto : 13-07-2020	07-05-2012	100% completed, however, final delivery extension approval not received	NA	
231	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	1)M/s UEM India Pvt.Ltd -1	Yes	CMM/MEQ/22-71-2-1066/PO/6445	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	12.08 Crores	For one year starting from 01.08.2019	01.08.2019	100% completed, however, final delivery extension approval not received	NA	
232	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Public	16-12-2009	Two Part	12-02-2010	3	1)M/s WIL 2)M/s Godrej 3) M/s L&T	-3	Yes	CMM/FTP/22-33-1-1035/PO/6370	15-09-2010	M/s L&T	322900000	30-09-2018	15-09-2010	In Progress	NA	
233	CMM/MEQ/23-33-2-1009	Primary coolant pumps	Single	30-12-2009	Two Part	22-02-2010	1	1)M/s KSB Pumps Ltd	-1	Yes	CMM/MEQ/23-33-2-1009/PO/6016	17-06-2010	M/s KSB Pumps Ltd	Rs.43.38 Crores	K-3:31.03.2015 K4:31.03.2015	17.6.2010	IKAPP-3 : 04.06.2014, KAPP-4 : 28.04.2014	Attributable to Contractor & Purchaser	
234	CMM/MEQ/23-33-2-1009	Primary Coolant Pumps	Single	30-12-2009	Two Part	22-02-2010	1	1)M/s KSB Pumps Ltd	-1	Yes	CMM/MEQ/22-33-2-1009/PO/6366	17-06-2010	M/s KSB Pumps Ltd	Rs.42.96 Crores	K-3:31.03.2015 K4:31.03.2015	17.6.2010	IKAPP-3 : 04.06.2014, KAPP-4 : 28.04.2014	Attributable to Contractor & Purchaser	
235	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1)7 1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd. (4)	1)2 1)1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd. (1)	-1	Yes	CMM/HMP/23-30-10-013/PO/6066 Dt 03.06.2011 for KAPP-3&4 Supply	03-06-2011	M/s Punj Lloyd Ltd	Rs 258.27 Crs Euro 3162428 ( Rs 19.24 Crore)	K-3: 03/12/2014 K-4: 03/06/2015	03-06-2011	In progress	NA
236	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1)1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	-1	Yes	CMM/HMP/23-30-10-013/PO/6067 Dt 03.06.2011 for KAPP-3&4 Erection	03-06-2011	M/s Punj Lloyd Ltd	Rs 64.68 Crs	K-3: 03/12/2014 K-4: 03/06/2015	03.06.11	In progress	NA
237	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1) 1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	-1	Yes	CMM/HMP/22-30-10-013/PO/6411 Dt 03.06.2011 for RAPP-7&8 Supply	03-06-2011	M/s Punj Lloyd Ltd	Rs 261.16 Crs Euro 3197865 (Rs. 19.46 Crs.)	R-7: 03/06/2015 R-8: 03/12/2015	03-06-2011	In progress	NA

								1) 1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.										
								1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd.	-1									
								3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co.										
238	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.	-4	Yes	CMM/HMP/22-30-10-013/PO/6412 Dt 03.06.2011 for RAPP-7&8 Erection	03-06-2011	M/s Punj Lloyd Ltd	Rs 65.41 Crs.	R-7: 03/06/2015 R-8: 03/12/2015	03-06-2011	In progress	NA
239	GEM/2022/B/2413241	PROCUREMENT OF MCE POLICIES FOR TG & C&I PACKAGES FOR RAPP-7&8	Public	08-08-2022	Two Part	02-09-2022	1	1)ONE - NATIONAL INSURANCE COMPANY LIMITED	1)0	Yes	GEMC-51168778574114	30-09-2022	NATIONAL INSURANCE COMPANY LIMITED	125614167	30-09-2023	01-10-2022	30-09-2023	NA
240	CMM/PFBR/80-71-2/7056	Sea Water Pump House & Electctrochlorination Plant Package	Public	16-03-2007	Two Part	06-07-2007	2	1)1) M/s KBL 2)M/s Gammon Ltd	-2	Yes	CMM/PFBR/80-71-2/7056/PO/10079	22-05-2008	M/s KBL	Euro 1814000 + Rs.66.13 Crores	30.08.2019	22.05.2008	In Progress	NA
241	CMM/PFBR/80-71-2-7056	Sea Water Pump House & Electrochlorinatin Plant Package	Public	16-03-2007	Two Part	06-07-2007	2	1)M/s KBL 2)M/s Gammon Ltd	-2	Yes	CMM/PFBR/80-71-2-7056/PO/10080	22-05-2008	M/s KBL	Rs 33.10 Crores	30.08.2019	22.05.2008	In Progress	NA
242	CMM/FTP/23-33-1-991	Steam Generators	Limited	39595	Two Part	39745	2	1)1. M/s L&T 2) 2. M/s BHEL	-1 -2	Yes	CMM/FTP/23-33-1-991/PO/6004	39895	M/s Larsen & Toubro Ltd	3450000000	42460	39895	In Progress	NA
243	CMM/FTP/23-33-1-991	Steam Generators	Limited	39595	Two Part	39745	2	1)M/s L&T 2)M/s BHEL	1)NIL -2	Yes	CMM/FTP/23-33-1-991/PO/6005	39895	M/s BHEL	3450000000	43921	39895	In Progress	NA
244	CMM/FTP/22-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1)M/s L&T 2)M/s BHEL	1)NIL -2	Yes	CMM/FTP/22-33-1-991/PO/6356	08-09-2009	M/s BHEL	3653900000	31-12-2022	08-09-2009	In Progress	NA
245	CMM/MEQ/23-40-2-1024	Supply of equipments for TG Plant package	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL in consortium with M/s Alstom Power System	-1	Yes	CMM/MEQ/23-40-2-1024/PO/6054	31-03-2011	M/s BHEL in consortium with M/s Alstom Power Systems	35275000.00 (+) INR 740.75 Crs Total of above in INR	2022 & KAPP-4 : KAPP-3 : 31-12-2022 & KAPP-4 : 29-02-2024	31-03-2011	In Progress	report has been prepared and same is
246	CMM/MEQ/23-40-2-1024	Supply of equipments for TISCS	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL	-1	Yes	CMM/MEQ/23-40-2-1024/PO/6056	31-03-2011	M/s BHEL	33 Crores	2022 & KAPP-4 : 2022 & KAPP-4 : 29-02-2024	31-03-2011	In Progress	report has been prepared
247	CMM/MEQ/23-40-2-1024	Supply of services for TG Plant Package	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL in consortium with M/s Alstom Power Systems	-1	Yes	CMM/MEQ/23-40-2-1024/PO/6055	31-03-2011	M/s BHEL in consortium with M/s Alstom Projects Ltd	165.42 Crores	2022 & KAPP-4 : KAPP-3 : 31-12-2022 & KAPP-4 : 29-02-2024	31-03-2011	In Progress	report has been prepared and same is
248	CMM/MEQ/23-50-2-1022	Switchyard package for KAPP 3&4	Public	07-05-2010	Two Part	28-07-2010	4	1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1)M/s UB Engineering Ltd -1 -3	Yes	CMM/MEQ/23-50-2-1022/PO/6044	24-02-2011	M/s Larsen & Toubro Ltd	32.98 Crores	30-06-2019	24-02-2011	In Progress	NA
249	CMM/MEQ/23-50-2-1022	Switchyard Package for KAPP 3&4	Public	07-05-2010	Two Part	28-07-2010	4	1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1)M/s UB Engineering Ltd -1 -3	Yes	CMM/MEQ/23-50-2-1022/PO/6045	24-02-2011	M/s L&T Ltd	10.48 Crores	30-06-2019	24-02-2011	In Progress	NA

250	CMM/MEQ/23-50-2-1022	Switchyard package for RAPP 7&8	Public	07-05-2010	Two Part	28-07-2010	5	1)M/s ABB LTD 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2-1022/PO/6392	24-02-2011	M/s L&T Ltd	Rs. 31.56 Crores	R-7:30.06.19(220k V) R-8:30.06.21(220k V) R-7:30.06.21(400k V) R-	24.02.2011	In Progress	NA
251	CMM/MEQ/23-50-2-1022	Switchyard Package for RAPP 7&8	Public	07-05-2010	Two Part	28-07-2010	5	1)M/s ABB Ltd 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2-1022/PO/6393	24-02-2011	M/s L&T Ltd	Rs.11.84 Crores	R-7:30.06.19(220k V) R-8:30.06.21(220k V) R-7:30.06.21(400k V) R-	24.02.2011	In Progress	NA
252	CMM/MEQ/23-50-2-1045	Transformer package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)6 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6075	19-08-2011	M/s BHEL	Rs.47.79 Crores	31.12.2018	19.08.2011	In Progress	NA
253	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)01 - M/s Kanohar -1	Yes	CMM/MEQ/23-50-2-1045/PO/6420	19-08-2011	M/s BHEL	Rs.47.46 Crores	R-7 : 30-6-2018 R-8 : 31-3-2019	19.08.2011	In Progress	NA
254	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6077	19-08-2011	M/s Toshiba	Rs.34.91 Crores	KAPP - 3 : 30-6-2018 KAPP - 4 : 31-12-2018	19.08.2011	In Progress	NA
255	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP-3&4 and RAPP-7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)M/s Areva T&D India Limited 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer and Electricals Kerala Ltd. 6) M/s Vijay Electrical	1)M/s Kanohar Electrical Ltd. -1	Yes	CMM/MEQ/22-50-2-1045/PO-6422	19-08-2011	M/s Toshiba	33.58 Crs.	RAPP 7: 31.03.2021 RAPP 8: 31.03.2021	19-08-2011	In Progress	NA
256	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6437	14-08-2012	M/s BHEL in consortium with M/s Alstom Power Systems SA	EURO - 67635177 + USD - 33716887 + INR 1001.22 Crs (as per DOW-B)	RAPP-7:31.03.2024	14-08-2012	In Progress	Interim Delay analysis is in process
257	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6438	14-08-2012	M/s BHEL in consortium with M/s Alstom Power Systems	BHEL - Rs.159.97 Crores & AIL - Rs.46.45 Crores	RAPP-7:31.03.2024 RAPP-8:30.09.2025	14-08-2012	In Progress	Interim Delay analysis is in process
258	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	28-06-2011	Two Part	10-12-2012	1	1)01 - M/s BHEL	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6439	14-08-2012	M/s BHEL	38.11 Crores	RAPP-7:31.03.2024 RAPP-8:30.09.2026	14-08-2012	In Progress	Interim Delay analysis is in process
259	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomination	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6440	14-08-2012	M/s BHEL	7.68 Crores	7:31.03.2024	14-08-2012	In Progress	Interim Delay analysis is in process
260	CMM/FTP/23-31-1-1049	Zircaloy Assy & Components	Single	13-03-2010	Single Part	12-04-2010	1	1)M/s NFC	1)NIL -1	Yes	CMM/FTP/23-31-1-1049/PO/6015	18-06-2010	M/s Nuclear Fuel Complex	1938800000	31-03-2021	18-06-2010	In Progress	NA
261	CMM/FTP/23-31-1-1049	Zircaloy Asy & Components	Single	13-03-2010	Single Part	18-06-2010	1	1)M/s NFC	1)Nil -1	Yes	CMM/FTP/22-31-1-1049/PO/6365	18-06-2010	M/s Nuclear Fuel Complex	1938800000	31-03-2023	18-06-2010	In Progress	NA