



|    |                       |  |               |            |          |            |   |    |     |                                 |            |  |             |  |  |             |                                    |
|----|-----------------------|--|---------------|------------|----------|------------|---|----|-----|---------------------------------|------------|--|-------------|--|--|-------------|------------------------------------|
| 8  | CMM/FTP/10-31-1-1201  | inspection, Assembly, shop testing, Packing and supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-1&2   | Public Tender | 11-07-2019 | Two Part | 21-08-2019 | 3 | -2 | Yes | CMM/FTP/10-31-1-1201/e-PO/49170 | 10-09-2021 | Avasarala Technologies Limited           | 174369308   | 21-09-2025                                 | 22-09-2021   | In Progress | NA                                 |
| 9  | CMM/EIC/25-00-3-3450  | Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project   | Single Tender | 19-07-2019 | Two Part | 06-11-2019 | 1 | -1 | Yes | CMM/EIC/25-00-3-3450/e-PO/48910 | 08-09-2021 | ELECTRONICS CORPORATION OF INDIA LIMITED | 143504984.9 | 08-11-2024                                 | 08-09-2021   | In Progress | NA                                 |
| 10 | CMM/EIC/25-00-3-3450  | Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project   | Single Tender | 19-07-2019 | Two Part | 06-11-2019 | 1 | -1 | Yes | CMM/EIC/25-00-3-3450/e-PO/48909 | 08-09-2021 | ELECTRONICS CORPORATION OF INDIA LIMITED | 458995768.7 | 08-11-2024                                 | 08-09-2021   | In Progress | NA                                 |
| 11 | CMM/MEQ/10-50-2-1178  | Loading / Unloading, Storage cum Insurance, Handling, Erection, Civil works, Testing & Commissioning at site, Handing over and Guarantee of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178   | Public Tender | 11-12-2020 | Two Part | 08-02-2021 | 3 | -3 | Yes | 48614                           | 06-09-2021 | Larsen & Toubro Limited                  | 1053197031  | GHAVP-1 : 05.03.2026, GHAVP-2 : 05.09.2026 | 06.09.2021   | In Progress | NA                                 |
| 12 | CMM/MEQ/10-50-2-1178  | Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178  | Public Tender | 11-12-2020 | Two Part | 08-02-2021 | 3 | -3 | Yes | 48613                           | 06-09-2021 | Larsen & Toubro Limited                  | 5650891150  | GHAVP-1 : 05.03.2026, GHAVP-2 : 05.09.2026 | 06.09.2021   | In Progress | NA                                 |
| 13 | CMM/ETM/00-40-11-0005 | Turbine Island Package for Kaiga-5&6 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator | Public Tender | 01-03-2019 | Two Part | 10-09-2019 | 2 | -2 | Yes | CMM/ETM/00-40/11-0005/PO/48908  | 30-08-2021 | BHARAT HEAVY ELECTRICALS LIMITED         | 9360035333  | 29-11-2026                                 | 30-08-2021   | In Progress | NA                                 |
| 14 | CMM/ETM/00-40-11-0005 | Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for Kaiga-5&6  | Public Tender | 01-03-2019 | Two Part | 10-09-2019 | 2 | -2 | Yes | CMM/ETM/00-40/11-0005/PO/48907  | 30-08-2021 | BHARAT HEAVY ELECTRICALS LIMITED         | 26417477292 | 29-11-2026                                 | 30-08-2021   | In Progress | NA                                 |
| 15 | CMM/ETM/00-40-11-0005 | Turbine Island Package for GHAVP-3&4 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator | Public Tender | 01-03-2019 | Two Part | 10-09-2019 | 2 | -2 | Yes | CMM/ETM/00-40/11-0005/PO/48752  | 30-08-2021 | BHARAT HEAVY ELECTRICALS LIMITED         | 9360035333  | 69 months from effective date of contract  | Effective (Start) Date of Contract will be intimated later | In Progress | NA                                 |
| 16 | CMM/ETM/00-40-11-0005 | Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for GHAVP-3&4  | Public Tender | 01-03-2019 | Two Part | 10-09-2019 | 2 | -2 | Yes | CMM/ETM/00-40/11-0005/PO/48751  | 30-08-2021 | BHARAT HEAVY ELECTRICALS LIMITED         | 26417477292 | 69 months from effective date of contract  | Effective (Start) Date of Contract will be intimated later | In Progress | NA                                 |
| 17 | CMM/ETM/00-40-11-0005 | Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Design, Engineering, Manufacture, Inspection & Testing at works, Packing & Forwarding and Safe Delivery to Project Site and Guarantee of Turbine                        | Public Tender | 01-03-2019 | Two Part | 10-09-2019 | 2 | -2 | Yes | CMM/ETM/00-40/11-0005/PO/48604  | 30-08-2021 | BHARAT HEAVY ELECTRICALS LIMITED         | 9360035333  | 69 months from effective date of contract  | (Start) Date of Contract will be intimated later           | In Progress | NA                                 |
|    |                       |  |               |            |          |            |   |    |     |                                 |            |  |             |  |  |             | Effective (Start) Date of Contract |

|    |                          |   |                |            |             |            |   |    |     |                                 |            |   |             |  |  |             |    |
|----|--------------------------|---|----------------|------------|-------------|------------|---|----|-----|---------------------------------|------------|---|-------------|--|--|-------------|----|
| 18 | CMM/ETM/00-40-11-0005    | Island Package (Complete scope including Special Tools & Tackles and start-up & Commissioning Spares and Mandatory Spares for GHAVP-1&2 and Insurance   | Public Tender  | 01-03-2019 | Two Part    | 10-09-2019 | 2 | -2 | Yes | CMM/ETM/00-40/11-0005/PO/48571  | 30-08-2021 | BHARAT HEAVY ELECTRICALS LIMITED          | 27082101645 | 69 months from effective date of contract  | will be intimated later                    | In Progress | NA |
| 19 | CMM/HMP/25-26-10-146     | Design, Procurement, Manufacture, Inspection, Testing, Supply of Valves for Fire fighting system and water supply, sewerage & auxiliaries system for KKNPP-3&4  | Public Tender  | 12-12-2019 | Two Part    | 18-02-2020 | 2 | -2 | Yes | CMM/HMP/25-26-10-146/e-PO/48120 | 26-07-2021 | L&T Valves Limited                        | 130607514.1 | 69 months from effective date of contract  | (Start) Date of Contract will be intimated | In Progress | NA |
| 20 | CMM/FTP/00-33-1-1197     | Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWe PHW Reactors under Fleet Mode.  | Public Tender  | 31-12-2018 | Two Part    | 06-08-2019 | 4 | -4 | Yes | CMM/FTP/00-33-1-1197/e-PO/47499 | 25-06-2021 | Godrej & Boyce Mfg Co Ltd                 | 4684600000  | 24-12-2025                                 | 25-06-2021                                 | In Progress | NA |
| 21 | CMM/FTP/00-33-1-1197     | Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWe PHW Reactors under Fleet Mode.  | Public Tender  | 31-12-2018 | Two Part    | 06-08-2019 | 4 | -4 | Yes | CMM/FTP/00-33-1-1197/e-PO/47497 | 25-06-2021 | BHARAT HEAVY ELECTRICALS LIMITED          | 14053800000 | 24-12-2027                                 | 25-06-2021                                 | In Progress | NA |
| 22 | CMM/FTP/00-33-1-1197     | Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares   | Public Tender  | 31-12-2018 | Two Part    | 06-08-2019 | 4 | -4 | Yes | CMM/FTP/00-33-1-1197/e-PO/47496 | 25-06-2021 | Larsen & Toubro Limited                   | 14053800000 | 24-12-2027                                 | 25-06-2021                                 | In Progress | NA |
| 23 | CMM/OPS/55-33-09-3165    | supply of Hydraulic Shock Arresters with necessary spares along with thermal insulation pads to support various equipment and Piping during earthquake, Pipe  | Public Tender  | 24-04-2018 | Two Part    | 04-06-2018 | 1 | -1 | Yes | CMM/OPS/55-33-09-3165/PO/46640  | 25-06-2021 | M/s. LISEGA SE                            | 262607593   | 24.06.2022                                 | 25.06.2021                                 | In Progress | NA |
| 24 | KKNPP/1&2/CMM/S PT/18436 | High Speed Diesel   | Limited Tender | 14-08-2020 | Single Part | 04-09-2020 | 3 | -3 | Yes | KKNPP/1&2/CMM/18436/PO:14142    | 03-04-2021 | Indian Oil Corporation Limited            | 38416150    | 02-04-2023                                 | 03-04-2021                                 | In Progress | NA |
| 25 | KKNPP/1&2/CMM/S PT/18436 | High Speed Diesel   | Limited Tender | 14-08-2020 | Single Part | 04-09-2020 | 3 | -3 | Yes | KKNPP/1&2/CMM/18436/PO:14143    | 03-04-2021 | BHARAT PETROLEUM CORPORATION LTD          | 38416150    | 02-04-2023                                 | 03-04-2021                                 | In Progress | NA |
| 26 | KKNPP/1&2/CMM/S PT/18436 | High Speed Diesel   | Limited Tender | 14-08-2020 | Single Part | 04-09-2020 | 3 | -3 | Yes | KKNPP/1&2/CMM/18436/PO:14144    | 03-04-2021 | M/s. Hindustan Petroleum Corporation Ltd. | 38416150    | 02-04-2023                                 | 03-04-2021                                 | In Progress | NA |
| 27 | CMM/MEQ/10-30-2-1162     | Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & forwarding, Safe Delivery to site and Guarantee of Compressors and Vacuum Pumps along with Mandatory Spares & Special Tools as detailed in specification no. PC-E-537 Rev. 1, PC-E-501 Rev. 1, PC-E-502 Rev. 1, PC-E-325 Rev. 1, PC-E-323 Rev. 1, PC-E-653 Rev. 1 and Data sheets for GHAVP-1&2 Project. (Group 1) | Public Tender  | 14-08-2019 | Two Part    | 23-10-2019 | 2 | -2 | Yes | CMM/MEQ/10-30-2-1162/e-PO/46496 | 09-04-2021 | CORE Energy Systems Pvt. Ltd.             | 358481478   | GHAVP-1 - 08.10.2023, GHAVP-2 : 08.04.2024 | 09.04.2021                                 | In Progress | NA |



|    |                            |   |               |            |             |            |   |  |    |     |                                       |            |  |            |  |            |             |    |
|----|----------------------------|---|---------------|------------|-------------|------------|---|--|----|-----|---------------------------------------|------------|--|------------|--|------------|-------------|----|
| 38 | CMM/FTP/00-33-1-1199       | Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies   | Public Tender | 28-02-2019 | Two Part    | 16-05-2019 | 5 | 2)JSSEC,<br>3)Godrej & Boyce Mfg Co Ltd,<br>4)Walchandnagar industries Ltd,<br>5)BHARAT HEAVY ELECTRICALS LIMITED,                               | -5 | Yes | CMM/FTP/00-33-1-1199/e-PO/43564       | 11-12-2020 | Larsen & Toubro Limited                    | 1567512000 | 10-12-2026                                       | 11-12-2020 | In Progress | NA |
| 39 | CMM/FTP/00-33-1-1199       | Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies   | Public Tender | 28-02-2019 | Two Part    | 16-05-2019 | 5 | 1)Larsen & Toubro Limited,<br>2)JSSEC,<br>3)Godrej & Boyce Mfg Co Ltd,<br>4)Walchandnagar industries Ltd,<br>5)BHARAT HEAVY ELECTRICALS LIMITED, | -5 | Yes | CMM/FTP/00-33-1-1199/e-PO/43563       | 11-12-2020 | BHARAT HEAVY ELECTRICALS LIMITED           | 1567512000 | 10-12-2026                                       | 11-12-2020 | In Progress | NA |
| 40 | CMM/OPS/00-31-9-3217 (R-1) | Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.   | Public Tender | 24-05-2019 | Two Part    | 01-07-2019 | 3 | 1)SIDERFORGEROSSI INDIA PVT LTD,<br>2)MTAR Technologies (P) Ltd,   | -2 | Yes | CMM/OPS/00-31-9-3217 (R-1)/e-PO/43542 | 20-11-2020 | SIDERFORGEROSSI INDIA PVT LTD              | 70792920   | 21.11.2022                                       | 20.11.2020 | In Progress | NA |
| 41 | CMM/HMP/10-31-10-120       | Raw Material,Manufacturing,Inspection,Testing,Packing,Supply and Guarantee of Coolant Channel Assembly Zircaloy Components as per Technical Specification and Drawings  | Single Tender | 02-04-2019 | Single Part | 25-04-2019 | 1 | 1)NUCLEAR FUEL COMPLEX,  | -1 | Yes | CMM/HMP/10-31-10-120/e-PO/42854       | 24-12-2020 | NUCLEAR FUEL COMPLEX                       | 2205963830 | GHAVP-1:<br>24/03/2023<br>Gharp-2:<br>24/09/2023 | 24-12-2020 | In Progress | NA |
| 42 | CMM/OPS/00-31-9-3217 (R-1) | Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.   | Public Tender | 24-05-2019 | Two Part    | 01-07-2019 | 3 | 1)SIDERFORGEROSSI INDIA PVT LTD,<br>2)MTAR Technologies (P) Ltd,   | -1 | Yes | CMM/OPS/00-31-9-3217 (R-1)/e-PO/42264 | 25-09-2020 | MTAR Technologies (P) Ltd                  | 70092000   | 24.09.2022                                       | 25.09.2020 | In Progress | NA |
| 43 | CMM/MISC/00-00-5-4312      | Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including transportation of filled/empty cylinders from/to various NPCIL Stations. as per Section C: Technical specification of Tender document.  | Public Tender | 15-05-2020 | Single Part | 12-06-2020 | 2 | 1)Air Liquide India Holding Pvt. Ltd.,<br>2)Taiyo Nippon Sanso India Pvt Ltd,  | -2 | Yes | CMM/MISC/00-00-5-4312/e-PO/41408      | 21-08-2020 | Air Liquide India Holding Pvt. Ltd.        | 59316583   | 20-08-2021                                       | 21-08-2020 | In Progress | NA |
| 44 | CMM/MISC/00-00-5-4312      | Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including transportation of filled/empty cylinders from/to various NPCIL Stations. as per Section C: Technical specification of Tender document.  | Public Tender | 15-05-2020 | Single Part | 12-06-2020 | 2 | 1)Air Liquide India Holding Pvt. Ltd.,<br>2)Taiyo Nippon Sanso India Pvt Ltd,  | -2 | Yes | CMM/MISC/00-00-5-4312/e-PO/41405      | 21-08-2020 | Taiyo Nippon Sanso India Pvt Ltd           | 59316583   | 20-08-2021                                       | 21-08-2020 | In Progress | NA |
| 45 | CMM/OPS/69-21-9-3179       | Spaers for main steam turbine and TDEP (Turbine Driven Feedwater Pump) Steam Turbines.  | Single Tender | 01-03-2019 | Single Part | 20-03-2019 | 1 | 1)M/s. Joint-Stock Company :RUSATOM SERVICE'   | -1 | Yes | 39285                                 | 27-04-2020 | M/s. Joint-Stock Company :RUSATOM SERVICE' | 3468712432 | 27-12-2021                                       | 27-04-2020 | In Progress | NA |
| 46 | CMM/EIC/25-00-3-3400       | EPC of Control & Instrumentation Packages for KKNPP 3&4   | Public Tender | 06-08-2018 | Two Part    | 02-05-2019 | 4 | 1)Electonics Cooperation of India Ltd.,<br>2)Bharat Heavy Electricals Limited.,<br>3)BGR Energy systems Limited.,<br>4)Larson & Toubro Limited., | -4 | Yes | CMM/EIC/25-00-3-3400/e-PO/37738       | 06-02-2020 | BGR Energy systems Limited.,               | 923290655  | 05-04-2024                                       | 06-02-2020 | IN PROGRESS | NA |
| 47 | CMM/EIC/25-00-3-3400       | EPC of Control & Instrumentation Packages for KKNPP 3&4 (Supply)  | Public Tender | 06-08-2018 | Two Part    | 02-05-2019 | 4 | 1)Electonics Cooperation of India Ltd.,<br>2)Bharat Heavy Electricals Limited.,<br>3)BGR Energy systems Limited.,<br>4)Larson & Toubro Limited., | -4 | Yes | CMM/EIC/25-00-3-3400/e-PO/37736       | 06-02-2020 | BGR Energy systems Limited.,               | 3568709345 | 05-04-2024                                       | 06-02-2020 | In progress | NA |
| 48 | CMM/FTP/10-31-1-1195       | Procurement of Raw Materials, Machining, Heat Treatment, Manufacture, Inspection, Testing, Packing, Safe Delivery & Guarantee of End Fittings and Associated Components for GHAVP-1&2.  | Public Tender | 30-10-2018 | Two Part    | 26-12-2018 | 3 | 1)MTAR Technologies (P) Ltd,<br>2)Larsen & Toubro Limited,   | -1 | Yes | CMM/FTP/10-31-1-1195/e-PO/37381       | 24-12-2019 | Larsen & Toubro Limited                    | 1661558000 | 23-12-2022                                       | 24-12-2019 | In Progress | NA |
| 49 | CMM/FTP/10-30-1-1198       | Preparation of Drawings, Procurement of raw materials, Fabrication, Inspection, Testing, Supply & Guarantee of ECCS light water accumulators, ECCS air accumulators, PHT Heavy water storage tank, Moderator Heavy water storage tank and Support structure for ECCS light water accumulators for GHAVP-1&2 Project, Haryana. | Public Tender | 11-02-2019 | Two Part    | 15-04-2019 | 5 | 1)BHARAT HEAVY ELECTRICALS LIMITED,<br>2)LLOYDS STEELS INDUSTRIES LTD.,<br>3)kay bouvet engg pvt ltd,  | -2 | Yes | CMM/FTP/10-30-1-1198/e-PO/37148       | 30-12-2019 | kay bouvet engg pvt ltd                    | 321573600  | 29-04-2022                                       | 30-12-2019 | In Progress | NA |



|    |                      |   |               |            |             |            |   |  |   |     |                                  |            |   |             |  |            |             |      |
|----|----------------------|---|---------------|------------|-------------|------------|---|--|---|-----|----------------------------------|------------|---|-------------|--|------------|-------------|------|
| 61 | CMM/FTP/00-33-1-1180 | Tropical Packing and Ex-Works supply of Incoloy-800 Tubes for Steam Generators as per Tender specification and Drawings for future 700 MWe PHW Reactors   | Single Tender | 22-01-2018 | Single Part | 15-06-2018 | 1 |  | -1  | Yes | CMM/FTP/00-33-1-1180/e-PO/34247  | 13-08-2019 | NUCLEAR FUEL COMPLEX                          | 11703103295 | 22-02-2026                                 | 13-08-2019 | In Progress | NA   |
| 62 | CMM/OPS/00-31-9-3229 | Procurement of Raw Materials, Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components to KGS - 1, Kaiga and RAPS-3, RR Site, Kota.   | Single Tender | 05-03-2019 | Single Part | 26-03-2019 | 1 | 1)NUCLEAR FUEL COMPLEX,  | -1  | Yes | CMM/OPS/00-31-9-3229/e-PO/33895  | 19-09-2019 | NUCLEAR FUEL COMPLEX                          | 868286944   | 18-06-2021                                 | 19-09-2019 | In Progress | N.A. |
| 63 | CMM/FTP/00-33-1-1179 | Manufacture, Inspection, Testing, Tropical Packaging and Ex-Works Supply of Pressuriser and Bleed Condenser Forgings of Material SA 508 Gr.3 CL1 for Future 700MWe PHWRs (4 â, -).  | Public Tender | 21-05-2018 | Two Part    | 03-07-2018 | 2 | 1)L&T SPECIAL STEEL AND HEAVY FORGINGS,<br>2)Heavy Engineering Corporation Limited,  | -2  | Yes | CMM/FTP/00-33-1-1179/e-PO/32957  | 29-05-2019 | L&T SPECIAL STEEL AND HEAVY FORGINGS          | 535600000   | 28-11-2021                                 | 29-05-2019 | In Progress | NA   |
| 64 | CMM/EIC/23-60-3-3054 | Field Instrumentation Package   | Public Tender | 20-05-2011 | Two Part    | 01-08-2011 | 9 | 1)M/s Larsen & Toubro Ltd. ECC Division Chennai<br>2)M/s. HDOL<br>3)M/s ECIL<br>4)M/s Technip KT India Ltd<br>5)M/s Punj Lloyd Ltd<br>6)M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd.<br>7)M/s McNally Bharat Engineering Co. Ltd | 1)M/s. Technimont ICB<br>2)M/s. Engineers India Ltd.<br>-2  | Yes | CMM/EIC/23-60-3-3054/PO/6104     | 28-06-2012 | M/s Larsen & Toubro Ltd. ECC Division Chennai | 1950000000  | KAPP-3 : 27.06.2015<br>KAPP-4 : 27.12.2015 | 28.06.2012 | In Progress | NA   |
| 65 | CMM/FTP/10-31-1-1193 | Procurement of Raw Material, Manufacturing, Inspection, Testing, Packaging, Supply and Guarantee of Zircaloy Components/Assemblies of Reactivity  | Single Tender | 02-11-2018 | Single Part | 05-12-2018 | 1 | 1)NUCLEAR FUEL COMPLEX,  | -1  | Yes | CMM/FTP/10-31-1-1193/e-PO/32865  | 20-05-2019 | NUCLEAR FUEL COMPLEX                          | 410722000.7 | 19-08-2022                                 | 20-05-2019 | In Progress | NA   |
| 66 | CMM/OPS/00-15-9-3157 | Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner Devices (PCRD).  | Public Tender | 23-04-2018 | Two Part    | 30-05-2018 | 1 | 1)ELECTRONICS CORPORATION OF INDIA LTD,  | -1  | Yes | CMM/OPS/00-15-9-3157/e-PO/31848  | 20-03-2019 | ELECTRONICS CORPORATION OF INDIA LTD          | 210985451   | 19-12-2019                                 | 20-03-2019 | In Progress | NA   |
| 67 | CMM/FTP/10-33-1-1149 | D2O Heat Exchangers   | Public Tender | 20-07-2018 | Two Part    | 25-09-2018 | 1 | 1)BHARAT HEAVY ELECTRICALS LIMITED   | -1  | Yes | 30599                            | 25-01-2019 | BHARAT HEAVY ELECTRICALS LIMITED              | 540000000   | 24-07-2021                                 | 25-01-2019 | In Progress | NA   |
| 68 | CMM/FTP/10-32-1-1152 | Manufacture,Preparation of Shop Drawings, Fabrication, Examination, Inspection, Testing, Packing, Guarantee, Supply and Delivery of Moderator Heat Exchangers along with its Saddle and Mandatory Spares as per Drawings and Technical Specification for GHAVP-1&2 Project,Harayana.  | Public Tender | 25-01-2018 | Two Part    | 12-04-2018 | 7 | 1)BHARAT HEAVY ELECTRICALS LIMITED,<br>2)Godrej & Boyce Mfg Co Ltd,<br>3)Godrej & Boyce Mfg Co Ltd,<br>4)JSGEC,  | 1)Walchandnagar industries Ltd,<br>2)Titagarh Wagons Limited,<br>3)SPARKLET ENGINEERS PVT LTD ,<br>-3 | Yes | CMM/FTP/10-32-1-1152/e-PO/30447  | 24-01-2019 | BHARAT HEAVY ELECTRICALS LIMITED              | 427407650   | 23-07-2021                                 | 24-01-2019 | In Progress | NA   |
| 69 | CMM/MEQ/25-24-2-1134 | Loading/Unloading, Transportation & handling at site, Storage, Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipment, Accessories and Components, Operation and Maintenance Works, Miscellaneous / Re-preservation Services and Handing Over of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects-3&4 and as per specification forwarded along with Tender No. CMM/MEQ/25-24-2-1134 | Public Tender | 06-11-2017 | Two Part    | 23-04-2018 | 1 | 1)Powerica Limited,  | -1  | Yes | CMM/MEQ/25-24-2-1134/e-PO/30360  | 01-02-2019 | Powerica Limited                              | 363343222.5 | KKNPP3:31.01.2024<br>KKNPP4:30.09.2024     | 01.02.2019 | In Progress | NA   |
| 70 | CMM/MEQ/25-24-2-1134 | Design, Engineering, Manufacture, Procurement, Supply, Documentation, Co-ordination, Quality Assurance, Routine and Acceptance Testing at works, Training at works, Packing & Forwarding, Transportation and Safe Delivery to Site and Unloading at Site of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects-3&4 and as per specification forwarded along with Tender No. CMM/MEQ/25-24-2-1134                                  | Public Tender | 06-11-2017 | Two Part    | 23-04-2018 | 1 | 1)Powerica Limited,  | -1  | Yes | CMM/MEQ/25-24-2-1134/e-PO/30356  | 01-02-2019 | Powerica Limited                              | 5902456778  | KKNPP3:31.01.2024<br>KKNPP4:30.09.2024     | 01.02.2019 | In Progress | NA   |
| 71 | CMM/OPS/69-38-9-3186 | SERVICE CONTRACT FOR RENDERING TECHNICAL SERVICES TO KKNPP-2  | Single Tender | 08-06-2018 | Single Part | 19-06-2018 | 1 | 1)JSE ATOMSTROYEXPORT  | -1  | Yes | CMM/OPS/69-38-9-3186/PO/29726/FE | 27-12-2018 | JSE ATOMSTROYEXPORT                           | 577034707   | 26-12-2020                                 | 01-10-2018 | In Progress | N.A. |
| 72 | CMM/T&C/25-25-4-115  | Erection and Commissioning of Sea Water System for KKNPP-3&4 and KKNPP-5&6 projects.  | Public Tender | 13-12-2017 | Two Part    | 23-03-2018 | 3 | 1)BGR ENERGY SYSTEMS LIMITED,<br>2)Tata Projects Limited,<br>3)Reliance Infrastructure Limited ,   | -3  | Yes | CMM/T&C/25-25-4-115/e-PO/28906   | 21-11-2018 | Tata Projects Limited                         | 791200000   | 20-01-2023                                 | 21-11-2018 | In progress | NA   |

|    |                      |   |               |            |             |            |   |   |    |     |                                    |            |   |            |            |            |             |      |
|----|----------------------|---|---------------|------------|-------------|------------|---|---|----|-----|------------------------------------|------------|---|------------|------------|------------|-------------|------|
| 73 | CMM/T&C/25-25-4-115  | Design, Engineering, Procurement, Manufacture, Inspection, Testing, Supply, Packing, Forwarding, Transportation to Site and Guarantee of Sea Water System Piping & Equipments for KKNPP-3&4 and KKNPP-5&6 projects.   | Public Tender | 13-12-2017 | Two Part    | 23-03-2018 | 3 | 1)BGR ENERGY SYSTEMS LIMITED,<br>2)Tata Projects Limited,<br>3)Reliance Infrastructure Limited ,  | -3 | Yes | CMM/T&C/25-25-4-115/e-PO/28905     | 21-11-2018 | Tata Projects Limited                           | 3164600000 | 20-01-2023 | 21-11-2018 | In progress | NA   |
| 74 | CMM/OPS/00-73-9-3145 | Design, Fabrication, Inspection, Testing, Packing and Delivery of Scrubber Tank (ST) including Internal Support Structures along with Bubble Breaker and Mist Extractor for Containment Filtered Venting System for RAPS-2, TAPS-4, NAPS-1&2, MAPS-1&2 and KAPS-1&2.  | Public Tender | 11-09-2017 | Two Part    | 31-10-2017 | 5 | 1)Walchandnagar industries Ltd,<br>2)LLOYDS STEELS INDUSTRIES LTD.,<br>3)NUBERG ENGINEERING LIMITED,                                    | -2 | Yes | CMM/OPS/00-73-9-3145/e-PO/28469    | 02-11-2018 | NUBERG ENGINEERING LIMITED                      | 145494000  | 01-11-2019 | 02-11-2018 | In Progress | N.A. |
| 75 | CMM/OPS/52-33-9-3050 | Hairpin Heat Exchangers   | Public Tender | 16-06-2016 | Two Part    | 29-07-2016 | 4 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)Walchandnagar industries Ltd,<br>3)BHARAT HEAVY ELECTRICALS LIMITED,<br>4)TEMA India Limited,         | -4 | Yes | CMM/OPS/52-33-9-3050/e-PO/27773    | 05-12-2018 | Walchandnagar industries Ltd                    | 1280677758 | 04-08-2020 | 05-08-2018 | In Progress | NA   |
| 76 | CMM/FTP/00-31-1-1175 | Manufacturing, Inspection, Testing, Packing, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Plates for End Shield Assemblies for 4 Nos. of Units of 10 Fleet Reactors as Per Technical Specification No. PC-M-938  | Public Tender | 10-07-2017 | Two Part    | 06-09-2017 | 4 | 1)L&T SPECIAL STEEL AND HEAVY FORGINGS,<br>2)BHARAT FORGE LTD.,   | -2 | Yes | CMM/FTP/00-31-1-1175/e-PO/27298    | 05-11-2018 | L&T SPECIAL STEEL AND HEAVY FORGINGS            | 867132000  | 04-05-2021 | 05-11-2018 | In Progress | NA   |
| 77 | CMM/FTP/00-31-1-1174 | Manufacturing, Inspection, Testing, Packing, Storage, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Lattice Tubes for End Shield Assemblies For 4 Nos. of Units of 10 Fleet Reactors as per Technical Specification No. PC-M-936  | Public Tender | 10-07-2017 | Two Part    | 05-09-2017 | 4 | 1)Mishar Dhatu Nigam Limited,<br>2)L&T SPECIAL STEEL AND HEAVY FORGINGS,<br>3)BHARAT FORGE LTD.,  | -1 | Yes | CMM/FTP/00-31-1-1174/e-PO/27267    | 01-11-2018 | Mishar Dhatu Nigam Limited                      | 680000000  | 31-10-2021 | 01-11-2021 | In Progress | NA   |
| 78 | CMM/FTP/10-21-1-1171 | Procurement of materials, manufacture, inspection, assembly, shop testing, packing, guarantee and safe delivery at project site for Roll-on Shield, Fixed Shield and FHS Sealing & Shielding Doors Assemblies and Spares for GHAVP-1&2.as per drawing and Technical Specification PC-E-43 (Rev.02) & PC-E-45 (Rev.01) | Public Tender | 29-06-2017 | Two Part    | 23-08-2017 | 4 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)kay bouvet engg pvt ltd,<br>3)MTAR Technologies (P) Ltd,  | -1 | Yes | CMM/FTP/10-21-1-1171/e-PO/26502    | 07-08-2018 | kay bouvet engg pvt ltd                         | 172044000  | 06-08-2021 | 07-08-2018 | In Progress | NA   |
| 79 | CMM/MEQ/25-24-2-1129 | Erection/Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG) and handing over of system and Components of Main Plant Electrical Package for KKNPP-3&4 Project.   | Public Tender | 26-09-2017 | Two Part    | 12-01-2018 | 4 | 1)LARSEN AND TOUBRO LTD,<br>2)Reliance Infrastructure Limited ,<br>3)BHARAT HEAVY ELECTRICALS LIMITED,<br>4)BGR Energy Systems Limited, | -4 | Yes | CMM/MEQ/25-24-2-1129/e-PO/26489    | 08-08-2018 | LARSEN AND TOUBRO LTD                           | 1902798550 | 07.11.2024 | 08.08.2018 | In Progress | NA   |
| 80 | CMM/MEQ/25-24-2-1129 | Manufacture, Procurement, Supply, Erection / Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of System and Components of Main Plant Electrical Package for KKNPP-3&4 Project.  | Public Tender | 26-09-2017 | Two Part    | 12-01-2018 | 4 | 1)LARSEN AND TOUBRO LTD,<br>2)Reliance Infrastructure Limited ,<br>3)BHARAT HEAVY ELECTRICALS LIMITED,<br>4)BGR Energy Systems Limited, | -4 | Yes | CMM/MEQ/25-24-2-1129/e-PO/26488    | 08-08-2018 | LARSEN AND TOUBRO LTD                           | 7587107618 | 07.11.2024 | 08.08.2018 | In Progress | NA   |
| 81 | CMM/FTP/10-31-1-1132 | Manufacturing, Inspection, Testing, Packing, Supply & Transportation of Calandria Assemblies and Associated Components for GHAVP 1&2.   | Public Tender | 19-09-2017 | Two Part    | 08-11-2017 | 6 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)Walchandnagar industries Ltd,<br>3)kay bouvet engg pvt ltd,<br>4)JSGEC HITACHI ZOSEN LIMITED,         | -2 | Yes | CMM/FTP/10-31-1-1132/e-PO/24898    | 12-06-2018 | kay bouvet engg pvt ltd                         | 283128000  | 11-04-2022 | 12-06-2018 | In Progress | NA   |
| 82 | CMM/OPS/58-41-9-3125 | TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR   | Single Tender | 02-03-2017 | Single Part | 17-05-2017 | 2 | 1)M/s. Trafalgar EPC Private Ltd., Haryana, India<br>2)M/s TRAFALGAR INTERNATIONAL FZE  | -2 | Yes | CMM/OPS/58-41-9-3125/e-PO/25298    | 29-06-2018 | M/s. Trafalgar EPC Private Ltd., Haryana, India | 52530768   | 12-12-2020 | 29-06-2018 | In Progress | NA   |
| 83 | CMM/OPS/58-41-9-3125 | TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR   | Single Tender | 02-03-2017 | Single Part | 17-05-2017 | 2 | 1)M/s. Trafalgar EPC Private Ltd., Haryana, India<br>2)M/s TRAFALGAR INTERNATIONAL FZE  | -2 | Yes | CMM/OPS/58-41-9-3125/e-PO/25294/FE | 29-06-2018 | M/s TRAFALGAR INTERNATIONAL FZE                 | 562961905  | 12-11-2019 | 29-06-2018 | In Progress | NA   |
| 84 | CMM/FTP/10-35-1-1164 | Manufacture, inspection, testing packing, guarantee, supply and delivery of FM Bridge & Carriage Assemblies and Spares as per enclosed drawings and Technical Specification PC-E-1060.  | Public Tender | 21-04-2017 | Two Part    | 22-06-2017 | 2 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)MTAR Technologies (P) Ltd,  | -2 | Yes | CMM/FTP/10-35-1-1164/e-PO/24096    | 27-04-2018 | Godrej & Boyce Mfg Co Ltd                       | 412100000  | 26-07-2021 | 27-04-2018 | In Progress | NA   |



|    |                       |  |                |            |          |            |   |  |  |    |    |     |                                  |            |                                      |            |            |            |             |      |
|----|-----------------------|--|----------------|------------|----------|------------|---|--|--|----|----|-----|----------------------------------|------------|--------------------------------------|------------|------------|------------|-------------|------|
| 85 | CMM/HMP/75-00-10-078  | Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4  | Public Tender  | 22-07-2016 | Two Part | 31-01-2017 | 7 | 1)Larsen & Toubro Limited,<br>2)Reliance Infrastructure Limited,<br>3)BGR ENERGY SYSTEMS LIMITED,<br>4)TATA PROJECTS LIMITED,<br>5)BHARAT HEAVY ELECTRICALS LIMITED, | 1)THE INDURE PVT LTD,<br>2)Punj Lloyd Limited,                         | -2 | -5 | Yes | CMM/HMP/75-00-10-078/e-PO/22880  | 04-04-2018 | Reliance Infrastructure Limited      | 3231129881 | 03-12-2022 | 04-04-2018 | In progress | NA   |
| 86 | CMM/HMP/75-00-10-078  | Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4  | Public Tender  | 22-07-2016 | Two Part | 31-01-2017 | 7 | 1)Larsen & Toubro Limited,<br>2)Reliance Infrastructure Limited,<br>3)BGR ENERGY SYSTEMS LIMITED,<br>4)TATA PROJECTS LIMITED,<br>5)BHARAT HEAVY ELECTRICALS LIMITED, | 1)THE INDURE PVT LTD,<br>2)Punj Lloyd Limited,                         | -2 | -5 | Yes | CMM/HMP/75-00-10-078/e-PO/22877  | 04-04-2018 | Reliance Infrastructure Limited      | 7577561408 | 03-12-2022 | 04-04-2018 | IN PROGRESS | NA   |
| 87 | CMM/FTP/00-33-01-1176 | Manufacture, Storage and ex-works supply of Steam Generators Forgings of material 20 MnMoNi55 for future 700 MWe PHWR Reactors.  | Public Tender  | 27-09-2017 | Two Part | 30-11-2017 | 1 | 1)L&T SPECIAL STEEL AND HEAVY FORGINGS,  |  | -1 | -  | Yes | CMM/FTP/00-33-01-1176/e-PO/22555 | 07-03-2018 | L&T SPECIAL STEEL AND HEAVY FORGINGS | 4425000000 | 06-05-2021 | 07-03-2018 | In Progress | NA   |
| 88 | CMM/FTP/10-33-1-1158  | Mechanical design & analysis, preparation of detailed fabrication drawings and document, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery and performance guarantee of 700 MWe PHWR Steam Generators alongwith associated handling/erection/installation structures and mandatory spares for GHAVP-1&2 Site. | Public Tender  | 24-11-2016 | Two Part | 14-02-2017 | 3 | 1)BHARAT HEAVY ELECTRICALS LIMITED,<br>2)Larsen & Toubro Limited,  | 1)Walchandnagar industries Ltd,  | -1 | -2 | Yes | CMM/FTP/10-33-1-1158/e-PO/22549  | 08-03-2018 | BHARAT HEAVY ELECTRICALS LIMITED     | 7360583428 | 07-09-2022 | 08-03-2018 | In Progress | NA   |
| 89 | CMM/FTP/10-33-1-1158  | Mechanical design & analysis, preparation of detailed fabrication drawings and documents, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery, performance guarantee of 700 MWe PHWR Steam Generators alongwith associated handling/erection/installation structures and mandatory spares for GHAVP-1&2.        | Public Tender  | 24-11-2016 | Two Part | 14-02-2017 | 3 | 1)BHARAT HEAVY ELECTRICALS LIMITED,<br>2)Larsen & Toubro Limited,  | 1)Walchandnagar industries Ltd,  | -1 | -2 | Yes | CMM/FTP/10-33-1-1158/e-PO/22546  | 08-03-2018 | Larsen & Toubro Limited              | 7339438883 | 07-09-2022 | 08-03-2018 | In Progress | NA   |
| 90 | CMM/MEQ/25-00-2-1116  | 400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.  | Public Tender  | 15-12-2016 | Two Part | 09-05-2017 | 4 | 1)LARSEN AND TOUBRO LTD,<br>2)BGR Energy Systems Limited,<br>3)siemens ltd,<br>4)BHARAT HEAVY ELECTRICALS LIMITED,   |  | -4 | -4 | Yes | CMM/MEQ/25-00-2-1116/e-PO/22516  | 22-02-2018 | BGR Energy Systems Limited           | 862079456  | 28.03.2023 | 29.03.2018 | In Progress | NA   |
| 91 | CMM/MEQ/25-00-2-1116  | 400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.  | Public Tender  | 15-12-2016 | Two Part | 09-05-2017 | 4 | 1)LARSEN AND TOUBRO LTD,<br>2)BGR Energy Systems Limited,<br>3)siemens ltd,<br>4)BHARAT HEAVY ELECTRICALS LIMITED,   |  | -4 | -4 | Yes | CMM/MEQ/25-00-2-1116/e-PO/22513  | 29-03-2018 | BGR Energy Systems Limited           | 3448317824 | 28.03.2023 | 29.03.2018 | In Progress | NA   |
| 92 | CMM/FTP/10-31-1-1130  | Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-2   | Public Tender  | 01-07-2016 | Two Part | 23-08-2016 | 4 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)Larsen & Toubro Limited,   | 1)Walchandnagar industries Ltd,<br>2)BHARAT HEAVY ELECTRICALS LIMITED, | -2 | -2 | Yes | CMM/FTP/10-31-1-1130/e-PO/22404  | 26-03-2018 | Godrej & Boyce Mfg Co Ltd            | 1290000000 | 25-05-2022 | 26-03-2018 | In Progress | NA   |
| 93 | CMM/FTP/10-31-1-1130  | Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-1   | Public Tender  | 01-07-2016 | Two Part | 23-08-2016 | 4 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)Larsen & Toubro Limited,   | 1)Walchandnagar industries Ltd,<br>2)BHARAT HEAVY ELECTRICALS LIMITED, | -2 | -2 | Yes | CMM/FTP/10-31-1-1130/e-PO/22402  | 26-03-2018 | Larsen & Toubro Limited              | 1250000000 | 25-11-2021 | 26-03-2018 | In Progress | NA   |
| 94 | CMM/OPS/70-00-9-3038  | Primary Coolant Pump   | Limited Tender | 11-02-2015 | Two Part | 06-04-2015 | 2 | 1)Kirloskar Brothers Limited,<br>2)KSB Pumps Limited,  |  | -2 | -  | Yes | CMM/OPS/70-00-9-3038 /e-PO/21941 | 28-02-2018 | Kirloskar Brothers Limited           | 10620000   | 27-02-2022 | 28-02-2018 | In Progress | N.A. |
| 95 | CMM/OPS/70-00-9-3038  | Primary Coolant Pump   | Limited Tender | 11-02-2015 | Two Part | 06-04-2015 | 2 | 1)Kirloskar Brothers Limited,<br>2)KSB Pumps Limited,  |  | -2 | -  | Yes | CMM/OPS/70-00-9-3038 /e-PO/21940 | 28-02-2018 | Kirloskar Brothers Limited           | 380489760  | 27-02-2022 | 28-02-2018 | In Progress | N.A. |
| 96 | CMM/FTP/10-31-1-1133  | Manufacturing, Supply and Guarantee of Reactor Header Assemblies for Primary Heat Transport Systems for GHAVP-1&2 site<br>Design, Analysis, Preparation of Drawings, Documents,  | Public Tender  | 24-08-2017 | Two Part | 10-10-2017 | 4 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)ISGEC,<br>3)kay bouvet engg pvt ltd,<br>4)BHARAT HEAVY ELECTRICALS LIMITED,  |  | -4 | -4 | Yes | CMM/FTP/10-31-1-1133/e-PO/21024  | 22-01-2018 | kay bouvet engg pvt ltd              | 658912000  | 21-10-2020 | 22-01-2018 | In Progress | NA   |



|     |                      |   |                |            |             |            |   |   |                |     |                                 |            |                                      |           |                                      |            |             |      |
|-----|----------------------|---|----------------|------------|-------------|------------|---|---|----------------|-----|---------------------------------|------------|--------------------------------------|-----------|--------------------------------------|------------|-------------|------|
| 104 | CMM/HMP/23-70-10-087 | Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing, erection, commissioning, performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves, NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV), Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors, JBs, LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS) beyond terminal point indicated in the tender specification in RAB and CB | Public Tender  | 19-10-2016 | Two Part    | 28-12-2016 | 3 | 2)TECHNICO INDIA PVT LTD,<br>3)SFS Fire And Security Private Limited,   | -3             | Yes | CMM/HMP/23-70-10-087/e-PO/17870 | 15-12-2017 | Sterling and Wilson Limited          | 75286151  | 14-06-2019                           | 15-12-2017 | In Progress | NA   |
| 105 | CMM/OPS/52-33-9-3050 | Hairpin Heat Exchangers   | Public Tender  | 16-06-2016 | Two Part    | 29-07-2016 | 4 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)Walchandnagar industries Ltd,<br>3)BHARAT HEAVY ELECTRICALS LIMITED,<br>4)TEMA India Limited,   | -4             | Yes | CMM/OPS/52-33-9-3050/e-PO/17369 | 12-06-2017 | Godrej & Boyce Mfg Co Ltd            | 604204329 | 11-02-2019                           | 12-06-2017 | In Progress | N.A. |
| 106 | CMM/OPS/05-31-9-3102 | Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components.   | Single Tender  | 02-09-2016 | Single Part | 29-09-2016 | 1 | 1)NUCLEAR FUEL COMPLEX,   | -1             | Yes | CMM/OPS/05-31-9-3102/e-PO/16740 | 02-05-2017 | NUCLEAR FUEL COMPLEX                 | 738001687 | 02-07-2018                           | 02-05-2017 | In Progress | N.A. |
| 107 | CMM/FTP/75-00-1-1148 | Design, Analysis, Procurement of Material, Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended Spares for KKNPP-3&4   | Public Tender  | 10-03-2016 | Two Part    | 15-06-2016 | 2 | 1)KELVION INDIA PVT. LTD.,<br>2)Alfalaval India Limited,  | -2             | Yes | CMM/FTP/75-00-1-1148/e-PO/16720 | 11-05-2017 | KELVION INDIA PVT. LTD.              | 144900000 | 31-05-2021                           | 11-05-2017 | In Progress | NA   |
| 108 | CMM/FTP/23-73-1-1151 | Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification, Drawings and Tender Documents for RAPP " 7&8.  | Public Tender  | 15-07-2016 | Two Part    | 07-09-2016 | 1 | 1)ELECTRONICS CORPORATION OF INDIA LTD,   | -1             | Yes | CMM/FTP/23-73-1-1151/PO/16300   | 21-04-2017 | ELECTRONICS CORPORATION OF INDIA LTD | 60619500  | 30-09-2019                           | 21-04-2017 | In Progress | NA   |
| 109 | CMM/FTP/23-73-1-1151 | Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification, Drawings and Tender Documents for KAPP " 3&4.  | Public Tender  | 15-07-2016 | Two Part    | 07-09-2016 | 1 | 1)ELECTRONICS CORPORATION OF INDIA LTD,   | -1             | Yes | CMM/FTP/23-73-1-1151/PO/16299   | 21-04-2017 | ELECTRONICS CORPORATION OF INDIA LTD | 60583500  | 30-09-2019                           | 21-04-2017 | In Progress | NA   |
| 110 | CMM/OPS/56-00-9-3037 | Boiler Feed Pumps   | Limited Tender | 11-02-2015 | Two Part    | 29-04-2015 | 3 | 1)KSB Pumps Limited,<br>2)Kirloskar Brothers Limited,   | -1<br>-2       | Yes | CMM/OPS/56-00-9-3037/e-PO/15642 | 30-10-2017 | KSB Pumps Limited                    | 116466000 | 29-10-2019                           | 30-10-2017 | 29.04.2021  | NA   |
| 111 | CMM/OPS/56-00-9-3037 | Boiler Feed Pumps   | Limited Tender | 11-02-2015 | Two Part    | 29-04-2015 | 3 | 1)KSB Pumps Limited,<br>2)Kirloskar Brothers Limited,   | -1<br>-2       | Yes | 105                             | 09-03-2017 | Kirloskar Brothers Limited           | 129061288 | 11-03-2019                           | 09-03-2017 | In Progress | N.A. |
| 112 | CMM/FTP/23-34-1-1091 | Design, Manufacture, Supply of all equipment, plant, erection & commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project   | Public Tender  | 03-09-2016 | Two Part    | 28-10-2016 | 5 | 1)kay bouvet engg pvt ltd<br>2)NUBERG ENGINEERING LIMITED<br>3)M/s Llyods Steel Industries Limited                                | -1<br>-2<br>-3 | Yes | CMM/FTP/22-34-1-1091/PO/14336   | 17-01-2017 | kay bouvet engg pvt ltd              | 75937214  | 16-01-2020                           | 17-01-2017 | In Progress | NA   |
| 113 | CMM/FTP/23-34-1-1091 | Design, Manufacture, Supply of all equipment, plant, erection 7 commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project   | Public Tender  | 03-09-2016 | Two Part    | 28-10-2016 | 5 | 1)kay bouvet engg pvt ltd<br>2)NUBERG ENGINEERING LIMITED<br>3)M/s Llyods Steel Industries Limited                                | -1<br>-2<br>-3 | Yes | CMM/FTP/22-34-1-1091/PO/14335   | 17-01-2017 | kay bouvet engg pvt ltd              | 492684181 | 16-01-2020                           | 17-01-2017 | In Progress | NA   |
| 114 | CMM/FTP/75-00-1-1147 | Design, Analysis, Procurement of raw material, Drawings, Fabrication, Painting, Inspection, Testing, Preservation, Documentation and Delivery of 40 Nos of Stainless Steel Tanks along with Mandatory, Commissioning and Recommended Spares for KKNPP-3&4   | Public Tender  | 10-03-2016 | Two Part    | 19-05-2016 | 5 | 1)Fabtech Projects & Engineers Ltd,<br>2)Walchandnagar industries Ltd,<br>3)Lloyds Steel Industries Limited Engineering Division, | -1<br>-2<br>-3 | Yes | CMM/FTP/75-00-1-1147/e-PO/14087 | 29-12-2016 | Fabtech Projects & Engineers Ltd     | 261000000 | KK3 - 31/01/2020<br>KK4 - 31/03/2021 | 29-12-2016 | In Progress | NA   |







|     |                      |  |        |            |          |            |    |   |     |     |  |            |                                    |   |                                    |            |             |    |
|-----|----------------------|--|--------|------------|----------|------------|----|---|-----|-----|--|------------|------------------------------------|---|------------------------------------|------------|-------------|----|
| 139 | CMM/MEQ/22-40-2-1067 | Balance of Turbine Island Package for RAPP 7&8 | Public | 12-08-2011 | Two Part | 04-09-2012 | 10 | 2) Thermax Ltd<br>3) Jyoti Structures Ltd<br>4) Lanco Infratech<br>5) Hindustan Dorr Oliver Ltd<br>6) L&T Ltd<br>7) Dodsai Ent.P.Ltd<br>8) Punj Lloyd<br>9) IOT Infrastructure<br>10) Gammon Ansaldo Consortium   | -10 | Yes | CMM/MEQ/22-40-2-1067/PO/6458   | 03-12-2012 | M/s L&T Ltd                        | 331.24 Crores+USD2320000+GBP400000+EURO10050000 | R-7 : 30-12-2019 & R-8 : 30-6-2020 | 03-12-2012 | In Progress | NA |
| 140 | CMM/MEQ/22-40-2-1067 | Balance of Turbine Island Package for RAPP 7&8 | Public | 12-08-2011 | Two Part | 04-09-2012 | 10 | 1)BHEL<br>2) Thermax Ltd<br>3) Jyoti Structures Ltd<br>4) Lanco Infratech<br>5) Hindustan Dorr Oliver Ltd<br>6) L&T Ltd<br>7) Dodsai Ent.P.Ltd<br>8) Punj Lloyd<br>9) IOT Infrastructure<br>10) Gammon Ansaldo Consortium   | -10 | Yes | CMM/MEQ/22-40-2-1067/PO/6459   | 03-12-2012 | M/s L&T Ltd                        | 317.20 Crores                                   | R-7 : 30-12-2019 & R-8 : 30-6-2020 | 03-12-2012 | In Progress | NA |
| 141 | CMM/HMP/23-70-10-016 | COMMON SERVICES PACKAGES                       | Public | 04-11-2010 | Two Part | 07-02-2011 | 14 | 1. M/s.L&T Ltd.<br>2. M/s.Punj Lloyd Ltd.<br>3. M/s Technip KT India Ltd<br>4. M/s Hindustan Dorr-oliver Ltd.<br>5. M/s IOT Infrastructure & Energy Services Ltd.<br>6. M/s Thermax Ltd.<br>7. M/s Engineers India Ltd.<br>8. M/s McNally Bharat Engg Co. Ltd.<br>9. M/s Hindustan Construction Co Ltd.<br>10. M/s IVRCL Infrastructure & Projects Ltd.<br>11. M/s Nicco Corporation. | -11 | Yes | CMM/HMP/23-70-10-016/PO/6070 dtd. 22/07/2011 (supply) for KAPP-3&4   | 22-07-2011 | M/s. Larsen & Toubro Ltd., Chennai | Rs 103.16 Crs.                                  | K-3: 22/07/2014 K-4: 22/01/2015    | 22-07-2011 | In progress | NA |
| 142 | CMM/HMP/23-70-10-016 | COMMON SERVICES PACKAGES                       | Public | 04-11-2010 | Two Part | 07-02-2011 | 14 | 1. M/s.L&T Ltd.<br>2. M/s.Punj Lloyd Ltd.<br>3. M/s Technip KT India Ltd<br>4. M/s Hindustan Dorr-oliver Ltd.<br>5. M/s IOT Infrastructure & Energy Services Ltd.<br>6. M/s Thermax Ltd.<br>7. M/s Engineers India Ltd.<br>8. M/s McNally Bharat Engg Co. Ltd.<br>9. M/s Hindustan Construction Co Ltd.<br>10. M/s IVRCL Infrastructure & Projects Ltd.<br>11. M/s Nicco Corporation. | -11 | Yes | CMM/HMP/23-70-10-016/PO/6071 dtd. 22/07/2011 (Erection) for KAPP-3&4 | 22-07-2011 | M/s. Larsen & Toubro Ltd., Chennai | Rs 31.62 Crs.                                   | K-3: 22/07/2014 K-4: 22/01/2015    | 22-07-2011 | In progress | NA |
| 143 | CMM/HMP/23-70-10-016 | COMMON SERVICES PACKAGES                       | Public | 04-11-2010 | Two Part | 07-02-2011 | 14 | 1. M/s.L&T Ltd.<br>2. M/s.Punj Lloyd Ltd.<br>3. M/s Technip KT India Ltd<br>4. M/s Hindustan Dorr-oliver Ltd.<br>5. M/s IOT Infrastructure & Energy Services Ltd.<br>6. M/s Thermax Ltd.<br>7. M/s Engineers India Ltd.<br>8. M/s McNally Bharat Engg Co. Ltd.<br>9. M/s Hindustan Construction Co Ltd.<br>10. M/s IVRCL Infrastructure & Projects Ltd.<br>11. M/s Nicco Corporation. | -11 | Yes | CMM/HMP/22-70-10-016/PO/6415 dtd. 22/07/2011 (supply) for RAPP-7&8   | 22-07-2011 | M/s. Larsen & Toubro Ltd., Chennai | Rs 103.16 Crs.                                  | R-7: 22/01/2015 R-8: 22/07/2015    | 22-07-2011 | In progress | NA |
|     | CMM/HMP/23-70-       |  |        |            |          |            |    | 1. M/s.L&T Ltd.<br>2. M/s.Punj Lloyd Ltd.<br>3. M/s Technip KT India Ltd<br>4. M/s Hindustan Dorr-oliver Ltd.<br>5. M/s IOT Infrastructure & Energy Services Ltd.<br>6. M/s Thermax Ltd.<br>7. M/s Engineers India Ltd.<br>8. M/s McNally Bharat Engg Co. Ltd.<br>9. M/s Hindustan Construction Co Ltd.<br>10. M/s IVRCL Infrastructure & Projects Ltd.<br>11. M/s Nicco Corporation. |     |     | CMM/HMP/22-70-10-016/PO/6416 dtd. 22/07/2011 (Erection) for RAPP-    |            | M/s. Larsen & Toubro Ltd.,         |   | R-7: 22/01/2015 R-                 |            |             |    |

|     |                      |  |        |            |          |            |    |     |    |     |  |            |                       |                 |                                       |            |             |    |
|-----|----------------------|--|--------|------------|----------|------------|----|-----|----|-----|--|------------|-----------------------|-----------------|---------------------------------------|------------|-------------|----|
| 144 | 10-016               | COMMON SERVICES PACKAGES   | Public | 04-11-2010 | Two Part | 07-02-2011 | 14 | -11 | -3 | Yes | 7&8  | 22-07-2011 | Chennai               | Rs 31.42 Crs.   | 8: 22/07/2015                         | 22-07-2011 | In progress | NA |
| 145 | CMM/EIC/23-60-3-3089 | Control Centre Instrumentation Package                           | Public | 05-07-2011 | Two Part | 30-09-2011 | 4  | -4  | -  | Yes | CMM/EIC/22-60-3-3089/PO/6456 (RAPP-7&8 Erection) | 07-09-2012 | M/s. BHEL             | 10.68 Crs.      | RAPP-7 : 31-03-20; RAPP-8 : 30-09-20  | 07.09.2012 | In Progress | NA |
| 146 | CMM/EIC/23-60-3-3089 | CONTROL CENTRE INSTRUMENTATION PACKAGE FOR KAPP 3&4 AND RAPP 7&8 | Public | 05-07-2011 | Two Part | 30-09-2011 | 4  | -4  | -  | Yes | CMM/EIC/23-60-3-3089/PO/6108 (KAPP-3&4 Supply)   | 07-09-2012 | M/s BHEL, NEW Delhi   | 90.85 Crs       | KAPP-3 : 31-12-19; KAPP-4 : 30-06-20  | 07.09.2012 | In Progress | NA |
| 147 | CMM/EIC/23-60-3-3089 | Control Centre Instrumentation Package for KAPP-3&4 AND RAPP-7&8 | Public | 05-07-2011 | Two Part | 30-09-2011 | 4  | -4  | -  | Yes | CMM/EIC/22-60-3-3089/PO/6455 (RAPP-7&8 Supply)   | 07-09-2012 | M/s. BHEL, New Delhi  | 90.86 Crs.      | RAPP-7 : 31-03-20; RAPP-8 : 30-09-20  | 07.09.2012 | In Progress | NA |
| 148 | CMM/EIC/23-60-3-3089 | Control Centre Instrumentation Package for KAPP-3&4 and RAPP-7&8 | Public | 05-07-2011 | Two Part | 30-09-2011 | 4  | -4  | -  | Yes | CMM/EIC/23-60-3-3089/PO/6109 (KAPP-3&4 Erection) | 07-09-2012 | M/s. BHEL, new Delhi  | 10.68 Crs       | KAPP-3 : 31-12-19 ; KAPP-4 : 30-06-20 | 07.09.2012 | In Progress | NA |
| 149 | CMM/MEQ/23-76-2-1018 | Cranes Package for KAPP 3&4 and RAPP 7&8                         | Public | 28-01-2011 | Two Part | 21-03-2011 | 6  | -5  | -  | Yes | CMM/MEQ/23-76-2-1018/PO/6084                     | 25-08-2011 | M/s Electromech Ltd   | Rs.12.85 Crores | Prov. Extn upto 31.01.2020            | 25.08.2011 | In progress | NA |
| 150 | CMM/MEQ/23-76-2-1018 | Cranes Package for KAPP 3&4 and RAPP 7&8                         | Public | 28-01-2011 | Two Part | 21-03-2011 | 6  | -5  | -  | Yes | CMM/MEQ/22-76-2-1018/PO/6426                     | 25-08-2011 | M/s Anupam Industries | Rs.13.01 Crores | Prov. extn : 31-03-2021               | 25-08-2011 | In Progress | NA |
| 151 | CMM/FTP/10-33-1-1149 | D2O Heat Exchanger along with saddle and recommendatory spares   | Public | 20-07-2018 | Two Part | 25-09-2018 | 4  | -2  | -2 | Yes | CMM/FTP/10-33-1-1149/EPO/30599                   | 25-01-2019 | M/s BHEL              | 540000000       | 24-07-2021                            | 25-01-2019 | In progress | NA |
| 152 | CMM/FTP/23-33-1-1063 | D2O Heat Exchangers  | Public | 10-05-2010 | Two Part | 02-08-2010 | 11 | -5  | -6 | Yes | CMM/FTP/23-33-1-1063/PO/6047                     | 28-02-2011 | M/s L&T               | 233000000       | 31-12-2019                            | 28-02-2011 | In Progress | NA |
| 153 | CMM/FTP/23-33-1-1063 | D2O Heat Exchangers  | Public | 10-05-2010 | Two Part | 02-08-2010 | 11 | -5  | -6 | Yes | CMM/FTP/22-33-1-1063/PO/6397                     | 28-02-2011 | M/s HDOL              | 357700000       | 30-06-2019                            | 28-02-2011 | In Progress | NA |
|     | CMM/OPS/20-55-9-     |  |        |            |          |            |    | -2  | -  |     | CMM/OPS/20-55-9-2685/PO 6908 &                   |            |                       |                 |                                       |            |             |    |



|     |                       |  |        |            |             |            |   |  |  |    |     |   |            |   |                |   |            |             |    |
|-----|-----------------------|--|--------|------------|-------------|------------|---|--|--|----|-----|---|------------|---|----------------|---|------------|-------------|----|
| 154 | 2685                  | DC full power system for ITFT              | Public | 08-03-2008 | Two Part    | 04-11-2008 | 5 |  |  | -3 | Yes | 6909  | 10-02-2010 | M/s Associated Powercon                     | 14.92 Crs      | 30-04-2018                                  | 10-02-2010 | In progress | NA |
| 155 | CMM/MEQ/23-50-2-1047  | DG Set package for KAPP 3&4 and RAPP 7&8   | Public | 30-12-2010 | Two Part    | 11-04-2011 | 2 | 1)M/s L&T Ltd<br>2)M/s Kirloskar Oil Engines Ltd   |  | -2 | Yes | CMM/MEQ/22-50-2-1047/PO/6424                      | 19-08-2011 | M/s Kirloskar Oil Engines Ltd               | 188.16 Crores  | R-7:31-01-2020<br>R-8:31-01-2020            | 19-08-2011 | In Progress | NA |
| 156 | CMM/MEQ/23-50-2-1047  | DG set package for KAPP 4&4 and RAPP 7&8   | Public | 30-12-2010 | Two Part    | 11-04-2011 | 2 | 1)M/s L&T Ltd<br>2) M/s Kirloskar Oil Engines Ltd  |  | -2 | Yes | CMM/MEQ/23-50-2-1047/PO/6080                      | 19-08-2011 | M/s Kirloskar Oil Engines Ltd               | 194.54 Crores  | K-3:30-06-2019<br>K-4:31-12-2019            | 19-08-2011 | In Progress | NA |
| 157 | CMM/HMP/69-00-10-117  | ELECTRICAL EQUIPMENT SPARES                | Single | 28-11-2017 | Single Part | 28-11-2017 | 1 | 1)ATOMSTROYEXPORT MOSCOW RUSSIAN FEDERATION  | 1)0  | -1 | Yes | CMM/HMP/69-00-10-117/e-PO/19893/FE DTD 30/11/2017 | 30-11-2017 | ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION | Rs 157.27 Crs. | 30-11-2019                                  | 30-11-2017 | In progress | NA |
| 158 | CMM/HMP/69-00-10-117  | ELECTRICAL EQUIPMENT SPARES                | Single | 28-11-2017 | Single Part | 28-11-2017 | 1 | 1)Atomstroyexport Moscow Russian Federation  | 1)0  | -1 | Yes | CMM/HMP/69-00-10-117/e-PO/19894/FE DTD 30/11/2017 | 30-11-2017 | ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION | Rs 209.30 Crs. | 30-01-2020                                  | 30-11-2017 | In progress | NA |
| 159 | CMM/FTP/23-31-1-1047  | End Fitting bodies & Associated Components | Public | 23-06-2010 | Two Part    | 26-07-2010 | 4 | 1)M/s L&T<br>2) M/s MTAR<br>3) M/s Bharat Forge<br>4) M/s Avasarla   |  | -4 | Yes | CMM/FTP/23-31-1-1047/PO/6040                      | 19-01-2011 | M/s L&T                                     | 288900000      | 30-06-2020                                  | 19-01-2011 | In Progress | NA |
| 160 | CMM/EIC/23-60-3-3054  | Field Instrumentation Package              | Public | 20-05-2011 | Two Part    | 01-08-2011 | 9 | 1)M/s Larsen & Toubro Ltd. ECC Division Chennai<br>2) M/s ECIL Hyderabad<br>3) M/s Technip KT India Ltd. Noida<br>4) M/s Punj Lloyd Ltd. Gurgaon<br>5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai<br>6) M/s Hindustan Dorr Oliver Ltd. Mumbai<br>7) M/s McNally Bharat Engineering Co. Ltd. Kolkata       | 1)M/s. Technimont ICB Mumbai<br>2) M/s. Engineers India Ltd. New Delhi | -2 | Yes | CMM/EIC/22-60-3-3054/PO/6452                      | 28-06-2012 | M/s. Hindusthan Dorr Oliver Ltd., Mumbai    | 158.14 Crs     | RAPP-7:27.12.2015;<br>RAPP-8:27.06.2016     | 28.06.12   | In Progress | NA |
| 161 | CMM/EIC/23-60-3-3054  | FieldInstrumentation Package               | Public | 20-06-2011 | Two Part    | 01-08-2011 | 9 | 1)M/s Larsen & Toubro Ltd. ECC Division Chennai<br>2) M/s ECIL Hyderabad<br>3) M/s TechnipKT India Ltd. Noida<br>4) M/s Punj Lloyd Ltd. Gurgaon<br>5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai<br>6) M/s. Hindusthan Dorr Oliver Ltd. Mumbai<br>7) M/s McNally Bharat Engineering Co. Ltd. Kolkata      | 1)M/s. Technimont ICB Mumbai<br>2) M/s. Engineers India Ltd. New Delhi | -2 | Yes | CMM/EIC/22060-3-3054/po/6453                      | 28-06-2012 | M/s. Hindusthan Dorr-Oliver Ltd., Mumbai    | 21.83 Crs      | RAPP-7 : 27.12.2015,<br>rapp-8 : 27.06.2016 | 28.06.2012 | In Progress | NA |
| 162 | CMM/EIC/23-60-3-3054  | Field Instrumentation Package              | Public | 20-05-2011 | Two Part    | 01-08-2011 | 9 | 1)M/s. Larsent & Toubro Ltd. ECC Division Chennai<br>2) M/s. ECIL Hyderabad<br>3) M/s. TechnipKT India Ltd. Noida<br>4) M/s. Punj Lloyd Ltd. Gurgaon<br>5) M/s. LANCO Infotech Ltd in consortium with M/s. Konstelec Engineers Pvt Ltd. Mumbai<br>6) M/s. Hindusthan Dorr Oliver Ltd. Mumbai<br>7) M/s. McNally Bharat Engineering Co.Ltd. Kolkata | 1)M/s. Technimont ICB Mumbai<br>2) M/s. Engineers India Ltd. New Delhi | -2 | Yes | CMM/EIC/23-60-3-3054/PO/6105                      | 28-06-2012 | M/s. Larsen & Toubro Ltd., Chennai          | â,123.36 Crs.  | KAPP-3 : 27.06.2015<br>KAPP-4- 27.12.2015   | 28.06.2012 | In Progress | NA |
| 163 | CMM/PFBR/80-31-1-7022 | Fuel & Blanket Sub Assemblies              | Single | 11-07-2003 | Two Part    | 11-01-2005 | 1 | 1)M/s NFC  |  | -1 | Yes | CMM/PFBR/80-31-1-7022/PO/10024                    | 06-03-2006 | M/s Nuclear Fuel Complex,Hyderabad          | 877200000      | 30-06-2017                                  | 06-03-2006 | In Progress | NA |
| 164 | CMM/FTP/22-35-1-1086  | Fuel Transfer Equipment                    | Public | 19-10-2011 | Two Part    | 14-03-2011 | 6 | 1)M/s/ MTAR<br>2)M/s Avasarla<br>3) M/s L&T<br>4) M/s Godrej & Boyce   | 1)M/s Lokesh Machine<br>2) M/s Konecranes                              | -2 | Yes | CMM/FTP/22-35-1-1086/PO/6413                      | 19-08-2011 | M/s L&T                                     | 135000000      | 31-03-2022                                  | 19-08-2011 | In Progress | NA |
|     | CMM/FTP/23-35-1-      |  |        |            |             |            |   | 1)M/s MTAR<br>2)M/s Avasarla<br>3) M/s L&T<br>4) M/s Godrej & Boyce  | 1)M/s Lokesh Machine<br>2) M/s Konecranes                              | -2 |     | CMM/FTP/23-35-1-                                  |            |   |                |   |            |             |    |

|     |                         |   |         |            |             |            |   |   |                     |     |  |            |   |   |   |            |             |    |
|-----|-------------------------|---|---------|------------|-------------|------------|---|---|---------------------|-----|--|------------|---|---|---|------------|-------------|----|
| 165 | 1086                    | Fuel Transfer Equipment   | Public  | 19-01-2011 | Two Part    | 14-03-2011 | 6 |   | -4                  | Yes | 1086/PO/6068   | 19-08-2011 | M/s L&T                                     | 134900000   | 31-07-2021  | 19-08-2011 | In Progress | NA |
|     |                         |   |         |            |             |            |   | 1)M/s MTAR  | 1)M/s Vividh Hi-Fab |     |  |            |   |   |   |            |             |    |
|     |                         |   |         |            |             |            |   | 2) M/s Avasarla   | 2) M/s AMW MGM      |     |  |            |   |   |   |            |             |    |
|     |                         |   |         |            |             |            |   | 3) M/s Godrej   | 3) M/s LML          |     |  |            |   |   |   |            |             |    |
|     |                         |   |         |            |             |            |   | 4) M/s L&T  |                     |     |  |            |   |   |   |            |             |    |
| 166 | CMM/FTP/22-35-1-1031    | Fuelling Machine (FM) Heads                                     | Public  | 20-11-2009 | Two Part    | 04-02-2010 | 7 |   | -4                  | Yes | CMM/FTP/22-35-1-1031/PO/6369   | 09-08-2010 | M/s Avasarla Technologies Ltd               | 274400000   | 31-03-2022  | 09-08-2010 | In Progress | NA |
|     |                         |   |         |            |             |            |   | 1)M/s. ECIL Hyderabad   |                     |     |  |            |   |   |   |            |             |    |
| 167 | CMM/PFBR/80-62-3-7055   | Instrumentation & Control Package                               | Single  | 07-02-2007 | Two Part    | 27-02-2007 | 1 |   | -1                  | Yes | CMM/PFBR/80-62-3-7055/PO/10057   | 12-09-2007 | M/s. ECIL, Hyderabad                        | â,15 Crs,   | 12.12.2009, Re-fixed upto 31.12.2013              | 12.12.2009 | In Progress | NA |
| 168 | CMM/PFBR/80-62-3-7055   | Instrumentation & Control package                               | Single  | 25-01-2019 | Single Part | 27-02-2007 | 1 | 1)1   | 1)M/s. ECIL         | Yes | CMM/PFBR/80-62-3-7055/PO/10058   | 31-01-2011 | M/s. ECIL                                   | â,15 Crs  | 12.12.2009 , Re-fixed upto 31.12.2013             | 12.12.2009 | In Progress | NA |
| 169 | CMM/HMP/69-00-10-118    | INSTRUMENTATION AND CONTROL SPARES                              | Single  | 28-11-2017 | Single Part | 28-11-2017 | 1 | 1)Atomstroyexport Moscow Russian Federation   | 1)0                 | Yes | CMM/HMP/69-00-10-118/e-PO/19895/FE DTD 30/11/2017                                  | 30-11-2017 | ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION | Rs 175.19 Crs.  | 31-10-2019  | 30-11-2017 | In Progress | NA |
| 170 | CMM/HMP/69-00-10-118    | INSTRUMENTATION AND CONTROL SPARES                              | Single  | 28-11-2017 | Single Part | 28-11-2017 | 1 | 1)Atomstroyexport Moscow Russian Federation   | 1)0                 | Yes | CMM/HMP/69-00-10-118/e-PO/19896/FE DTD 30/11/2017                                  | 30-11-2017 | ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION | Rs 172.53 Crs.  | 31-03-2019  | 30-11-2017 | In Progress | NA |
| 171 | CMM/MEQ/23-40-2-1085    | Insurance for TG Package for KAPP 3&4                           | Limited | 24-05-2013 | Single Part | 31-05-2013 | 4 | 1)M/s.National Insurance Co.Ltd<br>2)M/s.Oriental Insurance Co.Ltd<br>3)United India Insurance Co.Ltd<br>4)M/s.New India Assurance Co.Ltd.        | -4                  | Yes | CMM/MEQ/23-40-2-1085 ( No PO issued in case of procurement of Insurance Coverage)  | 29-10-2013 | M/s. Oriental Insurance Co. Ltd.            | Rs. 34.48 Cr.   | 30-06-2022  | 30.10.2013 | In progress | NA |
| 172 | CMM/T&C/INS/00-00-4-091 | Insurance for TG Package for RAPP 7&8                           | Limited | 11-04-2014 | Single Part | 28-04-2014 | 4 | 1)National Insurance Co.Ltd<br>2)M/s. Oriental Insurance Co. Ltd<br>3)United India Insurance Co. Ltd<br>4)M/s. New India Assurance Co. Ltd.       | -4                  | Yes | CMM/T&C/INS/00-00-4-091(No PO issued in case of procurement of Insurance Coverage) | 21-08-2014 | M/s. National Insurance Co. Ltd.            | Rs. 35.57 Cr.   | 30-09-2022  | 01-10-2014 | In progress | NA |
| 173 | CMM/MEQ/23-50-2-1038    | Main Plant Electrical System Package for KAPP 3&4 and RAPP 7&8  | Public  | 10-08-2010 | Two Part    | 31-01-2011 | 7 | 1)M/s Areva T&D India Limited<br>2) M/s. BGR Energy Limited<br>3) M/s BHEL<br>4) M/s. Larsen & Toubro Limited<br>5) M/s. Technimont ICB Pvt. Ltd. | -5                  | Yes | CMM/MEQ/23-50-2/1038/PO/6072   | 25-08-2011 | M/s BGR Energy Systems Ltd                  | 198.11 Crores   | Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020 | 25-08-2011 | In Progress | NA |
| 174 | CMM/MEQ/23-50-2-1038    | Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8 | Public  | 10-08-2010 | Two Part    | 31-01-2011 | 7 | 1)M/s Areva T&D India Limited<br>2) M/s. BGR Energy Limited<br>3) M/s BHEL<br>4) M/s. Larsen & Toubro Limited<br>5) M/s. Technimont ICB Pvt. Ltd. | -5                  | Yes | CMM/MEQ/23-50-2-1038/PO/6073   | 25-08-2011 | M/s BGR Energy Systems Ltd                  | 23.00 Crores  | Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020 | 25-08-2011 | In Progress | NA |
| 175 | CMM/MEQ/23-50-2-1038    | Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8 | Public  | 10-08-2010 | Two Part    | 31-01-2011 | 7 | 1)M/s Areva T&D India Limited<br>2) M/s. BGR Energy Limited<br>3) M/s BHEL<br>4) M/s. Larsen & Toubro Limited<br>5) M/s. Technimont ICB Pvt. Ltd. | -5                  | Yes | CMM/MEQ/23-50-2-1038/PO/6074   | 25-08-2011 | M/s BGR Energy Systems Ltd                  | 4.20 Crores   | Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020 | 25-08-2011 | In Progress | NA |
| 176 | CMM/MEQ/23-50-2-1038    | Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8 | Public  | 10-08-2010 | Two Part    | 31-01-2011 | 7 | 1)M/s Areva T&D India Limited<br>2) M/s. BGR Energy Limited<br>3) M/s BHEL<br>4) M/s. Larsen & Toubro Limited<br>5) M/s. Technimont ICB Pvt. Ltd. | -5                  | Yes | CMM/MEQ/22-50-2-1038/PO/6417   | 25-08-2011 | M/s BGR Energy Systems Ltd                  | 191.87 Crores   | R-7 : 31-3-2020 & R-8 : 31-3-2020                 | 25-08-2011 | In Progress | NA |
| 177 | CMM/MEQ/23-50-2-1038    | Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8 | Public  | 10-08-2010 | Two Part    | 31-01-2011 | 7 | 1)M/s Areva T&D India Limited<br>2) M/s. BGR Energy Limited<br>3) M/s BHEL<br>4) M/s. Larsen & Toubro Limited<br>5) M/s. Technimont ICB Pvt. Ltd. | -5                  | Yes | CMM/MEQ/22-50-2-1038/PO/6418   | 25-08-2011 | M/s BGR Energy Systems Ltd                  | 23.08 Crores  | R-7 : 31-3-2020 & R-8 : 31-3-2020                 | 25-08-2011 | In Progress | NA |
| 178 | CMM/MEQ/23-50-2-1038    | Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8 | Public  | 10-08-2010 | Two Part    | 31-01-2011 | 7 | 1)M/s Areva T&D India Limited<br>2) M/s. BGR Energy Limited<br>3) M/s BHEL<br>4) M/s. Larsen & Toubro Limited<br>5) M/s. Technimont ICB Pvt. Ltd. | -5                  | Yes | CMM/MEQ/23-50-2-1038/PO/6419   | 25-08-2011 | M/s BGR Energy Systems Ltd                  | 4.20 Crores   | R-7 : 31-3-2020 & R-8 : 31-3-2020                 | 25-08-2011 | In Progress | NA |
| 179 | CMM/PFBR/80-40-2-7030   | Main Plant Package  | Public  | 23-09-2005 | Two Part    | 31-03-2006 | 3 | 1)M/s BHEL<br>2)M/s L&T+ Power Machines<br>3)M/s Dods+Skoda   | -3                  | Yes | CMM/PFBR/80-40-2-7030/PO/10051   | 29-06-2007 | M/s BHEL                                    | Rs.296.49 Crores + Euro 21175351, USD 18633654, UKP 1350045 | Prov.Extn 31.12.2019                              | 29.06.2007 | In Progress | NA |





|     |                       |   |         |            |          |            |   |   |    |     |                                |            |  |  |   |            |             |    |
|-----|-----------------------|---|---------|------------|----------|------------|---|---|----|-----|--------------------------------|------------|--|--|---|------------|-------------|----|
| 203 | CMM/FTP/23-33-1-1042  | Reactor Header Assembly                                       | Public  | 31-12-2009 | Two Part | 15-03-2010 | 7 | 4) M/s Godrej<br>5) M/s L&T   | -5 | Yes | CMM/FTP/23-33-1-1042/PO/6373   | 07-10-2010 | M/s BHEL   | 496700000                                  | 31-01-2018  | 07-10-2010 | In Progress | NA |
| 204 | CMM/FTP/23-21-1-1074  | Roll on Shield Asys and Shielding And Sealing Door ASsy       | Public  | 28-08-2010 | Two Part | 02-11-2010 | 8 | 1)M/s Avasarla<br>2)M/s Kaybouvet<br>3) M/s Mcnally<br>4) M/s Lloyd steel<br>5) Lokesh Machines<br>6) M/s Mukund<br>7) M/s MTAR     | -7 | Yes | CMM/FTP/23-21-1-1074/PO/6053   | 23-06-2011 | M/s Avasarla   | 103700000                                  | 31-03-2021  | 23-06-2011 | In Progress | NA |
| 205 | CMM/PFBR/80-71-2/7056 | Sea Water Pump House & Electochlorination Plant Package       | Public  | 16-03-2007 | Two Part | 06-07-2007 | 2 | 1)1) M/s KBL<br>2)M/s Gammon Ltd  | -2 | Yes | CMM/PFBR/80-71-2/7056/PO/10079 | 22-05-2008 | M/s KBL  | Euro 1814000 +<br>Rs.66.13 Crores          | 30.08.2019  | 22.05.2008 | In Progress | NA |
| 206 | CMM/PFBR/80-71-2-7056 | Sea Water Pump House & Electrochlorinatn Plant Package        | Public  | 16-03-2007 | Two Part | 06-07-2007 | 2 | 1)M/s KBL<br>2)M/s Gammon Ltd   | -2 | Yes | CMM/PFBR/80-71-2-7056/PO/10080 | 22-05-2008 | M/s KBL  | Rs 33.10 Crores                            | 30.08.2019  | 22.05.2008 | In Progress | NA |
| 207 | CMM/FTP/23-31-1-1058  | Stand Pipe Thimble Assembly ION Chamber Housing Freeze Jacket | Public  | 08-05-2010 | Two Part | 29-07-2010 | 7 | 1)M/s Godrej<br>2) M/s L&T<br>3) M/s MTAR<br>4) M/s Vividh Hi-Fan<br>5) M/s Lokesh Machines<br>6) M/s Avasarla<br>7) M/s Kaybouvet  | -7 | Yes | CMM/FTP/23-31-1-1058/PO/6035   | 31-12-2010 | M/s L&T  | 125200000                                  | 30-06-2019  | 31-12-2010 | In Progress | NA |
| 208 | CMM/FTP/23-31-1-1058  | Stand Pipe Thimble Assembly Ion Chamber Housing Freeze jacket | Public  | 08-05-2010 | Two Part | 29-07-2010 | 7 | 1)M/s Godrej<br>2) M/s L&T<br>3) M/s MTAR<br>4) M/s Vividh Hi-Fab<br>5) M/s Lokesh Machines<br>6) M/s Avasarla<br>7) M/s Kay bouvet | -7 | Yes | CMM/FTP/23-31-1-1058/PO/6383   | 31-12-2010 | M/s L&T  | 125200000                                  | 29-02-2020  | 31-12-2010 | In Progress | NA |
| 209 | CMM/FTP/23-33-1-991   | Steam Generators  | Limited | 27-05-2008 | Two Part | 24-10-2008 | 2 | 1)1. M/s L&T<br>2) 2. M/s BHEL  | -2 | Yes | CMM/FTP/23-33-1-991/PO/6004    | 23-03-2009 | M/s Larsen & Toubro Ltd                              | 3450000000                                 | 31-03-2016  | 23-03-2009 | In Progress | NA |
| 210 | CMM/FTP/23-33-1-991   | Steam Generators  | Limited | 27-05-2008 | Two Part | 24-10-2008 | 2 | 1)M/s L&T<br>2)M/s BHEL   | -2 | Yes | CMM/FTP/23-33-1-991/PO/6005    | 23-03-2009 | M/s BHEL   | 3450000000                                 | 31-03-2020  | 23-03-2009 | In Progress | NA |
| 211 | CMM/FTP/22-33-1-991   | Steam Generators  | Limited | 27-05-2008 | Two Part | 24-10-2008 | 2 | 1)M/s L&T<br>2) M/s BHEL  | -2 | Yes | CMM/FTP/22-31-1-991/PO/6355    | 08-09-2009 | M/s L&T  | 3653900000                                 | 31-01-2018  | 08-09-2009 | In Progress | NA |
| 212 | CMM/FTP/22-33-1-991   | Steam Generators  | Limited | 27-05-2008 | Two Part | 24-10-2008 | 2 | 1)M/s L&T<br>2)M/s BHEL   | -2 | Yes | CMM/FTP/22-33-1-991/PO/6356    | 08-09-2009 | M/s BHEL   | 3653900000                                 | 31-03-2020  | 08-09-2009 | In Progress | NA |
| 213 | CMM/MEQ/23-40-2-1024  | Supply of equipments for TG Plant package                     | Single  | 04-05-2010 | Two Part | 29-12-2010 | 1 | 1)M/s BHEL in consortium with M/s Alstom Power System   | -1 | Yes | CMM/MEQ/23-40-2-1024/PO/6054   | 31-03-2011 | M/s BHEL in consortium with M/s Alstom Power Systems | EUR 88935688.00 (+)<br>USD 35275000.00 (+) | KAPP-3 : 31-12-2020 & KAPP-4 : 31-12-2021                     | 31-03-2011 | In Progress | NA |
| 214 | CMM/MEQ/23-40-2-1024  | Supply of equipments for TISCS                                | Single  | 04-05-2010 | Two Part | 29-12-2010 | 1 | 1)M/s BHEL  | -1 | Yes | CMM/MEQ/23-40-2-1024/PO/6056   | 31-03-2011 | M/s BHEL   | 33 Crores                                  | KAPP 3: 31.12.19 KAPP 4: 31.03.20                             | 31-03-2011 | In Progress | NA |
| 215 | CMM/MEQ/23-40-2-1024  | Supply of services for TG Plant Package                       | Single  | 04-05-2010 | Two Part | 29-12-2010 | 1 | 1)M/s BHEL in consortium with M/s Alstom Power Systems  | -1 | Yes | CMM/MEQ/23-40-2-1024/PO/6055   | 31-03-2011 | M/s BHEL in consortium with M/s Alstom Projects Ltd  | 165.42 Crores                              | KAPP-3 : 31-12-2020 & KAPP-4 : 31-12-2021                     | 31-03-2011 | In Progress | NA |
| 216 | CMM/MEQ/23-50-2-1022  | Switchyard package for KAPP 3&4                               | Public  | 07-05-2010 | Two Part | 28-07-2010 | 4 | 1)M/s BHEL<br>2) M/s Jyoti Structures Ltd<br>3) M/s L&T Ltd   | -3 | Yes | CMM/MEQ/23-50-2-1022/PO/6044   | 24-02-2011 | M/s Larsen & Toubro Ltd                              | 32.98 Crores                               | 30-06-2019  | 24-02-2011 | In Progress | NA |
| 217 | CMM/MEQ/23-50-2-1022  | Switchyard Package for KAPP 3&4                               | Public  | 07-05-2010 | Two Part | 28-07-2010 | 4 | 1)M/s BHEL<br>2) M/s Jyoti Structures Ltd<br>3) M/s L&T Ltd   | -3 | Yes | CMM/MEQ/23-50-2-1022/PO/6045   | 24-02-2011 | M/s L&T Ltd  | 10.48 Crores                               | 30-06-2019  | 24-02-2011 | In Progress | NA |
| 218 | CMM/MEQ/23-50-2-1022  | Switchyard package for RAPP 7&8                               | Public  | 07-05-2010 | Two Part | 28-07-2010 | 5 | 1)M/s ABB LTD<br>2) M/s BHEL<br>3) M/s Jyoti Structures Ltd<br>4) M/s L&T Ltd   | -4 | Yes | CMM/MEQ/22-50-2-1022/PO/6392   | 24-02-2011 | M/s L&T Ltd  | Rs. 31.56 Crores                           | R-7:30.06.19(220 kv) R-8:30.06.21(220 kv) R-7:30.06.21(400 R- | 24.02.2011 | In Progress | NA |

|     |                      |  |            |            |             |            |   |  |  |     |                              |            |   |   |  |            |             |    |
|-----|----------------------|--|------------|------------|-------------|------------|---|--|--|-----|------------------------------|------------|---|---|--|------------|-------------|----|
| 219 | CMM/MEQ/23-50-2-1022 | Switchyard Package for RAPP 7&8                | Public     | 07-05-2010 | Two Part    | 28-07-2010 | 5 | 1)M/s ABB Ltd<br>2) M/s BHEL<br>3) M/s Jyoti Structures Ltd<br>4) M/s L&T Ltd  | 1)M/s UB Engineering Ltd<br>-1           | Yes | CMM/MEQ/22-50-2-1022/PO/6393 | 24-02-2011 | M/s L&T Ltd   | Rs.11.84 Crores                                 | 7:30.06.19(220 kv) R-8:30.06.21(220 kv) R-7:30.06.21(400 | 24.02.2011 | In Progress | NA |
| 220 | CMM/MEQ/23-50-2-1045 | Transformer package for KAPP 3&4 and RAPP 7&8  | Public     | 29-12-2010 | Two Part    | 18-03-2011 | 7 | 1)6 - M/s Areva T&D India Ltd<br>2) M/s BHEL<br>3) M/s Crompton Greaves Ltd<br>4) M/s Siemens Ltd<br>5) M/s Transformer & Electricals Kerala Ltd<br>6) M/s Vijay Electricals   | 1)1 - M/s Kanohar Electricals Ltd<br>-1  | Yes | CMM/MEQ/23-50-2-1045/PO/6075 | 19-08-2011 | M/s BHEL  | Rs.47.79 Crores                                 | 31.12.2018   | 19.08.2011 | In Progress | NA |
| 221 | CMM/MEQ/23-50-2-1045 | Transformers Package for KAPP 3&4 and RAPP 7&8 | Public     | 29-12-2010 | Two Part    | 18-03-2011 | 7 | 1)06 - M/s Areva T&D India Ltd<br>2) M/s BHEL<br>3) M/s Crompton Greaves Ltd<br>4) M/s Siemens Ltd<br>5) M/s Transformer & Electricals Kerala Ltd<br>6) M/s Vijay Electricals  | 1)01 - M/s Kanohar Electricals Ltd<br>-1 | Yes | CMM/MEQ/23-50-2-1045/PO/6420 | 19-08-2011 | M/s BHEL  | Rs.47.46 Crores                                 | R-7 : 30-6-2018<br>R-8 : 31-3-2019                       | 19.08.2011 | In Progress | NA |
| 222 | CMM/MEQ/23-50-2-1045 | Transformers Package for KAPP 3&4 and RAPP 7&8 | Public     | 29-12-2010 | Two Part    | 18-03-2011 | 7 | 1)06 - M/s Areva T&D India Ltd<br>2) M/s BHEL<br>3) M/s Crompton Greaves Ltd<br>4) M/s Siemens Ltd<br>5) M/s Transformer & Electricals Kerala Ltd<br>6) M/s Vijay Electricals  | 1)1 - M/s Kanohar Electricals Ltd<br>-1  | Yes | CMM/MEQ/23-50-2-1045/PO/6077 | 19-08-2011 | M/s Toshiba   | Rs.34.91 Crores                                 | KAPP -3 : 30-6-2018<br>KAPP - 4 : 31-12-2018             | 19.08.2011 | In Progress | NA |
| 223 | CMM/MEQ/23-50-2-1045 | Transformers Package for KAPP-3&4 and RAPP-7&8 | Public     | 29-12-2010 | Two Part    | 18-03-2011 | 7 | 1)M/s Areva T&D India Limited<br>2) M/s BHEL<br>3) M/s Crompton Greaves Ltd<br>4) M/s Siemens Ltd<br>5) M/s Transformer and Electricals Kerala Ltd.<br>6) M/s Vijay Electrical | 1)M/s Kanohar Electrical Ltd.<br>-1      | Yes | CMM/MEQ/22-50-2-1045/PO-6422 | 19-08-2011 | M/s Toshiba   | 33.58 Crs.                                      | RAPP 7:<br>31.03.2021<br>RAPP 8:<br>31.03.2021           | 19-08-2011 | In Progress | NA |
| 224 | CMM/MEQ/22-41-2-1062 | Turbine Generator Plant Package for RAPP 7&8   | Nomonation | 26-08-2011 | Two Part    | 10-12-2012 | 1 | 1)M/s BHEL in consortium with M/s Alstom   | -1                                       | Yes | CMM/MEQ/22-41-2-1062/PO/6437 | 14-08-2012 | M/s BHEL in consortium with M/s Alstom Power Systems SA | 67635177 + USD 33716887 + INR 1001.22 Crs (as   | R-7 : 13-09-2021 & R-8 : 13-9-2022                       | 14-08-2012 | In Progress | NA |
| 225 | CMM/MEQ/22-41-2-1062 | Turbine Generator Plant Package for RAPP 7&8   | Nomonation | 26-08-2011 | Two Part    | 10-12-2012 | 1 | 1)M/s BHEL in consortium with M/s Alstom   | -1                                       | Yes | CMM/MEQ/22-41-2-1062/PO/6438 | 14-08-2012 | M/s BHEL in consortium with M/s Alstom Power Systems    | BHEL - Rs.159.97 Crores & AIL - Rs.46.45 Crores | R-7 : 13-3-2020 & R-8 : 13-9-2020                        | 14.08.2012 | In Progress | NA |
| 226 | CMM/MEQ/22-41-2-1062 | Turbine Generator Plant Package for RAPP 7&8   | Nomonation | 28-06-2011 | Two Part    | 10-12-2012 | 1 | 1)01 - M/s BHEL  | -1                                       | Yes | CMM/MEQ/22-41-2-1062/PO/6439 | 14-08-2012 | M/s BHEL  | 38.11 Crores                                    | 13.09.2020   | 14.08.2012 | In Progress | NA |
| 227 | CMM/MEQ/22-41-2-1062 | Turbine Generator Plant Package for RAPP 7&8   | Nomonation | 26-08-2011 | Two Part    | 10-12-2012 | 1 | 1)M/s BHEL   | -1                                       | Yes | CMM/MEQ/22-41-2-1062/PO/6440 | 14-08-2012 | M/s BHEL  | 7.68 Crores                                     | 13.09.2020   | 14.08.2012 | In Progress | NA |
| 228 | CMM/FTP/23-31-1-1049 | Zircaloy Assy & Components                     | Single     | 13-03-2010 | Single Part | 12-04-2010 | 1 | 1)M/s NFC  | -1                                       | Yes | CMM/FTP/23-31-1-1049/PO/6015 | 18-06-2010 | M/s Nuclear Fuel Complex                                | 1938800000                                      | 31-03-2021   | 18-06-2010 | In Progress | NA |
| 229 | CMM/FTP/23-31-1-1049 | Zircaloy Asy & Components                      | Single     | 13-03-2010 | Single Part | 18-06-2010 | 1 | 1)M/s NFC  | -1                                       | Yes | CMM/FTP/22-31-1-1049/PO/6365 | 18-06-2010 | M/s Nuclear Fuel Complex                                | 1938800000                                      | 31-12-2021   | 18-06-2010 | In Progress | NA |