

DETAILS OF AWARD OF PURCHASE CONTRACTS VALUING 10 CRORES AND ABOVE CONCLUDED DURING THE MONTH OF November 2020																			
Sr. No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding (Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/ Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any	Section
	CMM/OPS/00-31-9-1 3217 (R-1)	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.	Public Tender	24-05-2019	Two Part	01-07-2019	3	1)SIDERFORGEROSS I INDIA PVT LTD 2)MTAR TECHNOLOGIES (P) LTD	1)Hardcoats (India) Pvt. Ltd., -1	Yes	CMM/OPS/00-31-9-3217 (R-1)/e-PO/43542	20-11-2020	SIDERFORGEROSS I INDIA PVT LTD	70792920	21-11-2022	20-11-2020	in progress	NA	OPS
STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																			
Sr. No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding (Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/ Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any	Section
	CMM/OPS/00-31-9-2 3217 (R-1)	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.	Public Tender	24-05-2019	Two Part	01-07-2019	3	1)SIDERFORGEROSS I INDIA PVT LTD, 2)MTAR TECHNOLOGIES (P) LTD,	1)Hardcoats (India) Pvt. Ltd., -1	Yes	CMM/OPS/00-31-9-3217 (R-1)/e-PO/42264	25-09-2020	MTAR TECHNOLOGIES (P) LTD	70092000	24-09-2022	25-09-2020	in progress	NA	OPS
	CMM/MISC/00-00-5-3 4312	Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including transportation of filled/empty cylinders from/to various NPCIL Stations. as per Section-C : Technical specification of Tender document.	Public Tender	15-05-2020	Single Part	12-06-2020	2	1)Air Liquide India Holding Pvt. Ltd., 2)Taiyo Nippon Sanso India Pvt Ltd,	-2	Yes	CMM/MISC/00-00-5-4312/e-PO/41408	21-08-2020	Air Liquide India Holding Pvt. Ltd.	59316583	20-08-2021	21-08-2020	IN PROCESS	NA	MISC
	CMM/MISC/00-00-5-4 4312	Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including transportation of filled/empty cylinders from/to various NPCIL Stations. as per Section-C : Technical specification of Tender document.	Public Tender	15-05-2020	Single Part	12-06-2020	2	1)Air Liquide India Holding Pvt. Ltd., 2)Taiyo Nippon Sanso India Pvt Ltd,	-2	Yes	CMM/MISC/00-00-5-4312/e-PO/41405	21-08-2020	Taiyo Nippon Sanso India Pvt Ltd	59316583	20-08-2021	21-08-2020	IN PROCESS	NA	MISC
	CMM/OPS/69-21-9-5 3179	Spaers for main steam turbine and TDEP (Turbine Driven Feedwater Pump) Steam Turbines.	Single Tender	01-03-2019	Single Part	20-03-2019	1	1)M/s. Joint-Stock Company :RUSATOM SERVICE'	-1	Yes	39285	27-04-2020	M/s. Joint-Stock Company :RUSATOM SERVICE'	3468712432	27-12-2021	27-04-2020	IN PROCESS	NA	OPS
	CMM/EIC/25-00-3-6 3400	EPC of Control & Instrumentation Packages for KKNPP 3&4	Public Tender	06-08-2018	Two Part	02-05-2019	4	1)Electronics Cooperation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited.,	-4	Yes	CMM/EIC/25-00-3-3400/e-PO/37738	06-02-2020	BGR Energy systems Limited.,	923290655	06-04-2024	06-02-2020	IN PROCESS	NA	EIC
	CMM/EIC/25-00-3-7 3400	EPC of Control & Instrumentation Packages for KKNPP 3&4 (Supply)	Public Tender	06-08-2018	Two Part	02-05-2019	4	1)Electronics Cooperation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited.,	-4	Yes	CMM/EIC/25-00-3-3400/ePO/37736	06-02-2020	BGR Energy systems Limited.,	3568709345	06-04-2024	06-02-2020	IN PROCESS	NA	EIC

8	CMM/FTP/10-31-1-1195	Procurement of Raw Materials, Machining, Heat Treatment, Manufacture, Inspection, Testing, Packing, Safe Delivery & Guarantee of End Fittings and Associated Components for GHAVP-1&2.	Public Tender	30-10-2018	Two Part	26-12-2018	3	1)MTAR TECHNOLOGIES (P) LTD, 2)Larsen & Toubro Limited,	1)Mishar Dhatu Nigam Limited, -1	Yes	CMM/FTP/10-31-1-1195/e-PO/37381	24-12-2019	Larsen & Toubro Limited	1661558000	23-12-2022	24-12-2019	In Progress	NA	FTP
9	CMM/FTP/10-30-1-1198	Preparation of Drawings, Procurement of raw materials, Fabrication, Inspection, Testing, Supply & Guarantee of ECCS light water accumulators, ECCS air accumulators, PHT Heavy water storage tank, Moderator Heavy water storage tank and Support structure for ECCS light water accumulators for GHAVP-1&2 Project, Haryana.	Public Tender	11-02-2019	Two Part	15-04-2019	5	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)LLOYDS STEELS INDUSTRIES LTD., 3)kay bouvet engg pvt ltd,	1)Walchandnagar industries Ltd, 2)Patels Airtemp (India) Limited, -2	Yes	CMM/FTP/10-30-1-1198/e-PO/37148	30-12-2019	kay bouvet engg pvt ltd	321573600	29-04-2022	30-12-2019	In Progress	NA	FTP
10	CMM/FTP/10-35-1-1196	Manufacture, Inspection, Assembly, Tubing, Wiring, Shop Testing, Packing and Safe Delivery and Guarantee of Fuelling Machine Heads along with Support Frame Assemblies, Service Tools, Assembly Carts, Transportation Crates, Levelling Mechanism Assembly, Parts of Lower Gimbal Assembly, Additional Assemblies & Components and Additional Ram Assemblies as per Drawings and Technical Specification as per Section-C for GHAVP à€" 1&2 Project.	Public Tender	08-03-2019	Two Part	06-06-2019	2	1)MTAR TECHNOLOGIES (P) LTD, 2)Godrej & Boyce Mfg Co Ltd,	-2	Yes	CMM/FTP/10-35-1-1196/e-PO/36949	29-11-2019	MTAR TECHNOLOGIES (P) LTD	627642000	28-07-2024	29-11-2019	In Progress	NA	FTP
11	CMM/EIC/25-00-3-3428	Procurement / Manufacturing, Inspection, Testing & Supply of Instrumentation Tubing for KKNPP-3&4	Public Tender	15-02-2019	Two Part	22-05-2019	2	1)Remi Edelstahl Tubulars Limited, 2)Ratnamani Metals & Tubes Ltd,	-2	Yes	CMM/EIC/25-00-3-3428/e-PO/36923	17-12-2019	Ratnamani Metals & Tubes Ltd	143104863	16-12-2021	17-12-2019	In Progress	NA	EIC
12	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12-10-2018	Two Part	26-12-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/25-00-3-3413/e-PO/36489	10-12-2019	ELECTRONICS CORPORATION OF INDIA LTD	517659030	09-06-2024	10-12-2019	In Progress	NA	EIC
13	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12-10-2018	Two Part	26-12-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/25-00-3-3413/e-PO/36488	10-12-2019	ELECTRONICS CORPORATION OF INDIA LTD	2141950955	09-06-2024	10-12-2019	In Progress	NA	EIC
14	CMM/MEQ/20-50-2-1153	Unloading, Storage cum Insurance, Handling, Erection, Testing & Commissioning at Site, Handing over and Guarantee of 220kV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable Electrical Power Supply System at Tarapur Maharashtra Site and as per technical specifications and drawings forwarded under Tender No. CMM/MEQ/20-50-2-1153	Public Tender	20-12-2018	Two Part	28-02-2019	1	1)BGR Energy Systems Limited,	-1	Yes	CMM/MEQ/20-50-2-1153/e-PO/36299	22-11-2019	BGR Energy Systems Limited	247530060.9	21.05.2021	22.11.2019	In Progress	NA	MEQ
15	CMM/MEQ/20-50-2-1153	Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of 220kV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable Electrical Power Supply System at Tarapur Maharashtra Site and as per technical specifications and drawings forwarded under Tender No. CMM/MEQ/20-50-2-1153	Public Tender	20-12-2018	Two Part	28-02-2019	1	1)BGR Energy Systems Limited,	-1	Yes	CMM/MEQ/20-50-2-1153/e-PO/36298	22-11-2019	BGR Energy Systems Limited	577570142.2	21.05.2021	22.11.2019	In Progress	NA	MEQ

16	CMM/MEQ/25-26-2-1142	Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing of Material Handling Equipment provided by Purchaser, for KKNPP-3&4 Project.	Public Tender	14-08-2018	Two Part	29-11-2018	1	1)MUKAND LIMITED,	-1	Yes	CMM/MEQ/25-26-2-1142/e-PO/36292	21-11-2019	MUKAND LIMITED	207000000	21.11.2023	21.11.2019	In Progress	NA	MEQ
17	CMM/MEQ/25-26-2-1142	Design, Engineering, Manufacturing, Supply, Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing and Handing over of the Material Handling Equipment & Trestle metal structures of Material Handling Equipment provided by Purchaser, for KKNPP-3&4 Project.	Public Tender	14-08-2018	Two Part	29-11-2018	1	1)MUKAND LIMITED,	-1	Yes	CMM/MEQ/25-26-2-1142/e-PO/36291	21-11-2019	MUKAND LIMITED	483000000	21.11.2023	21.11.2019	In Progress	NA	MEQ
18	CMM/OPS/69-21-9-3201	Supply of Inconel Detector Assembly (ICDA) to KKNPP 1&2	Single Tender	05-02-2019	Single Part	20-02-2019	1	1)JSC 'Rusatom Service'	-1	Yes	35149	19-09-2019	JSC 'Rusatom Service'	350230466	19-06-2020	19-09-2019	In Progress	N.A.	OPS
19	CMM/OPS/00-00-9-3193	End Fittings and associated components	Public Tender	14-08-2018	Two Part	26-09-2018	3	1)MTAR TECHNOLOGIES (P) LTD, 2)Larsen & Toubro Limited,	-1 -2	Yes	CMM/OPS/00-00-9-3193/e-PO/34594	23-08-2019	MTAR TECHNOLOGIES (P) LTD	637790000	24-05-2021	23-08-2019	In Progress	N.A.	OPS
20	CMM/OPS/00-00-9-3193	End Fittings and associated components	Public Tender	14-08-2018	Two Part	26-09-2018	3	1)MTAR TECHNOLOGIES (P) LTD, 2)Larsen & Toubro Limited,	-1 -2	Yes	CMM/OPS/00-00-9-3193/e-PO/34593	23-08-2019	Larsen & Toubro Limited	637790000	24-05-2021	23-08-2019	In Progress	N.A.	OPS
21	CMM/FTP/00-33-1-1180	Manufacturing, Inspection, Examination, Testing, Tropical Packing and Ex-Works supply of Incoloy-800 Tubes for Steam Generators as per Tender specification and Drawings for future 700 MWe PHW Reactors	Single Tender	22-01-2018	Single Part	15-06-2018	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/FTP/00-33-1-1180/e-PO/34247	13-08-2019	NUCLEAR FUEL COMPLEX	11703103295	22-02-2026	13-08-2019	In Progress	NA	FTP
22	CMM/OPS/00-31-9-3229	Procurement of Raw Materials, Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components to KGS - 1, Kaiga and RAPS-3, RR Site, Kota.	Single Tender	05-03-2019	Single Part	26-03-2019	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/OPS/00-31-9-3229/e-PO/33895	19-09-2019	NUCLEAR FUEL COMPLEX	868286944	18-06-2021	19-09-2019	In Progress	N.A.	OPS
23	CMM/FTP/00-33-1-1179	Manufacture, Inspection, Testing, Tropical Packaging and Ex-Works Supply of Pressuriser and Bleed Condenser Forgings of Material SA 508 Gr.3 CL1 for Future 700MWe PHWRs (4 @-).	Public Tender	21-05-2018	Two Part	03-07-2018	2	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, 2)Heavy Engineering Corporation Limited,	-2	Yes	CMM/FTP/00-33-1-1179/e-PO/32957	29-05-2019	L&T SPECIAL STEEL AND HEAVY FORGINGS	535600000	19-08-2022	20-05-2019	In Progress	NA	FTP
24	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public Tender	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2)M/s. HDOL 3)M/s ECIL 4)M/s Technip KT India Ltd 5)M/s Punj Lloyd Ltd 6)M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. 7)M/s McNally Bharat Engineering Co. Ltd	1)M/s. Technimont ICB 2)M/s. Engineers India Ltd. -2	Yes	CMM/EIC/23-60-3-3054/PO/6104	28-06-2012	M/s Larsen & Toubro Ltd. ECC Division Chennai	1950000000	KAPP-3 : 27.06.2015 KAPP-4 : 27.12.2015	28.06.2012	In Proress	NA	EIC
25	CMM/FTP/10-31-1-1193	Procurement of Raw Material, Manufacturing, Inspection, Testing, Packaging, Supply and Guarantee of Zircaloy Components/Assemblies of Reactivity devices for Gorakhpur Haryana Anu Vidyut Pariyojana @ 1&2 (GHAVP-1&2).	Single Tender	02-11-2018	Single Part	05-12-2018	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/FTP/10-31-1-1193/e-PO/32865	20-05-2019	NUCLEAR FUEL COMPLEX	410722000.7	19-08-2022	20-05-2019	In Progress	NA	FTP
	CMM/MISC/47-00-5-	Supply of Helium Gas on @As and when Required Basis@As per Section-C : Technical specification of	Public					1)Air Liquide India Holding Pvt. Ltd., 2)ULTRA PURE GASES (I) PVT LTD, 3)Taiyo Nippon Sanso India Pvt Ltd, 4)A.A.TRADERS, 5)Ajay Air Products Pvt Ltd,			CMM/MISC/47-00-5-		Taiyo Nippon Sanso						

26	4232	Tender document.	Tender	17-01-2019	Single Part	08-02-2019	5	-5	Yes	4232/e-PO/31879	22-03-2019	India Pvt Ltd	55932264	20-08-2021	21-08-2020	IN PROCESS	N.A.	MISC
27	CMM/MISC/47-00-5-4232	Supply of Helium Gas on As and when Required Basis as per Section-C : Technical specification of Tender document.	Public Tender	17-01-2019	Single Part	08-02-2019	5	-5	Yes	CMM/MISC/47-00-5-4232/e-PO/31878	22-03-2019	Air Liquide India Holding Pvt. Ltd.	55932264	21-06-2020	22-03-2019	IN PROCESS	NA	MISC
28	CMM/OPS/00-15-9-3157	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner Devices (PCRD).	Public Tender	23-04-2018	Two Part	30-05-2018	1	-1	Yes	CMM/OPS/00-15-9-3157/e-PO/31848	20-03-2019	ELECTRONICS CORPORATION OF INDIA LTD,	210985451	19-12-2019	20-03-2019	In Progress	N.A.	OPS
29	CMM/FTP/10-33-1-1149	D2O Heat Exchangers	Public Tender	20-07-2018	Two Part	25-09-2018	1	-1	Yes	30599	25-01-2019	BHARAT HEAVY ELECTRICALS LIMITED	540000000	24-07-2021	25-01-2019	In Progress	NA	FTP
30	CMM/FTP/10-32-1-1152	Manufacture,Preparation of Shop Drawings, Fabrication, Examination, Inspection, Testing, Packing, Guarantee, Supply and Delivery of Moderator Heat Exchangers along with its Saddle and Mandatory Spares as per Drawings and Technical Specification for GHAVP-1&2 Project,Harayana.	Public Tender	25-01-2018	Two Part	12-04-2018	7	-4	Yes	CMM/FTP/10-32-1-1152/e-PO/30447	24-01-2019	BHARAT HEAVY ELECTRICALS LIMITED	427407650	23-07-2021	24-01-2019	In Progress	NA	FTP
31	CMM/MEQ/25-24-2-1134	Loading/Unloading, Transportation & handling at site, Storage, Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipment, Accessories and Components, Operation and Maintenance Works, Miscellaneous / Re-preservation Services and Handing Over of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects-3&4 and as per specification forwarded along with Tender No. CMM/MEQ/25-24-2-1134	Public Tender	06-11-2017	Two Part	23-04-2018	1	-1	Yes	CMM/MEQ/25-24-2-1134/e-PO/30360	01-02-2019	Powerica Limited	363343222.5	KKNPP3:31.01.2024 KKNPP4:30.09.2024	01.02.2019	In Progress	NA	MEQ
32	CMM/MEQ/25-24-2-1134	Design, Engineering, Manufacture, Procurement, Supply, Documentation, Co-ordination, Quality Assurance, Routine and Acceptance Testing at works, Training at works, Packing & Forwarding, Transportation and Safe Delivery to Site and Unloading at Site of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects-3&4 and as per specification forwarded along with Tender No. CMM/MEQ/25-24-2-1134	Public Tender	06-11-2017	Two Part	23-04-2018	1	-1	Yes	CMM/MEQ/25-24-2-1134/e-PO/30356	01-02-2019	Powerica Limited	5902456778	KKNPP3:31.01.2024 KKNPP4:30.09.2024	01.02.2019	In Progress	NA	MEQ
33	CMM/OPS/69-38-9-3186	SERVICE CONTRACT FOR RENDERING TECHNICAL SERVICES TO KKNPP-2	Single Tender	08-06-2018	Single Part	19-06-2018	1	-1	Yes	CMM/OPS/69-38-9-3186/PO/29726/FE	27-12-2018	JSE ATOMSTROYEXPOR T	577034707	26-12-2020	01-10-2018	In Progress	N.A.	OPS
34	CMM/T&C/25-25-4-115	Erection and Commissioning of Sea Water System for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	13-12-2017	Two Part	23-03-2018	3	-3	Yes	CMM/T&C/25-25-4-115/e-PO/28906	21-11-2018	Tata Projects Limited	791200000	20-01-2023	21-11-2018	In progress	Not applicable	T&C
35	CMM/T&C/25-25-4-115	Design, Engineering, Procurement, Manufacture, Inspection, Testing, Supply, Packing, Forwarding, Transportation to Site and Guarantee of Sea Water System Piping & Equipments for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	13-12-2017	Two Part	23-03-2018	3	-3	Yes	CMM/T&C/25-25-4-115/e-PO/28905	21-11-2018	Tata Projects Limited	3164600000	20-01-2023	21-11-2018	In progress	Not applicable	T&C

36	CMM/OPS/00-73-9-3145	Design, Fabrication, Inspection, Testing, Packing and Delivery of Scrubber Tank (ST) including Internal Support Structures along with Bubble Breaker and Mist Extractor for Containment Filtered Venting System for RAPS-2, TAPS-4, NAPS-1&2, MAPS-1&2 and KAPS-1&2.	Public Tender	11-09-2017	Two Part	31-10-2017	5	1)Walchandnagar industries Ltd, 2)LLOYDS STEELS INDUSTRIES LTD., 3)NUBERG ENGINEERING LIMITED,	1)Crystal Engineers, 2)kay bouvet engg pvt ltd, -2	-2	Yes	CMM/OPS/00-73-9-3145/e-PO/28469	02-11-2018	NUBERG ENGINEERING LIMITED	145494000	01-11-2019	02-11-2018	In Progress	N.A.	OPS	
37	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16-06-2016	Two Part	29-07-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited,	-4	-	Yes	CMM/OPS/52-33-9-3050/e-PO/27773	05-12-2018	Walchandnagar industries Ltd	1280677758	04-08-2020	05-08-2018	In Progress	N.A.	OPS	
38	CMM/FTP/00-31-1-1175	Manufacturing, Inspection, Testing, Packing, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Plates for End Shield Assemblies for 4 Nos. of Units of 10 Fleet Reactors as Per Technical Specification No. PC-M-938	Public Tender	10-07-2017	Two Part	06-09-2017	4	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, 2)BHARAT FORGE LTD.,	1)Star Wire India Ltd, 2)Mishar Dhatu Nigam Limited,	-2	-2	Yes	CMM/FTP/00-31-1-1175/e-PO/27298	05-11-2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	867132000	04-05-2021	05-11-2018	In Progress	NA	FTP
39	CMM/FTP/00-31-1-1174	Manufacturing, Inspection, Testing, Packing, Storage, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Lattice Tubes for End Shield Assemblies For 4 Nos. of Units of 10 Fleet Reactors as per Technical Specification No. PC-M-936	Public Tender	10-07-2017	Two Part	05-09-2017	4	1)Mishar Dhatu Nigam Limited, 2)L&T SPECIAL STEEL AND HEAVY FORGINGS, 3)BHARAT FORGE LTD.,	1)Star Wire India Ltd, -1	-3	Yes	CMM/FTP/00-31-1-1174/e-PO/27267	01-11-2018	Mishar Dhatu Nigam Limited	680000000	31-10-2021	01-11-2021	In Progress	NA	FTP	
40	CMM/FTP/10-21-1-1171	Procurement of materials, manufacture, inspection, assembly, shop testing, packing, guarantee and safe delivery at project site for Roll-on Shield, Fixed Shield and FHS Sealing & Shielding Doors Assemblies and Spares for GHAVP-1&2.as per drawing and Technical Specification PC-E-43 (Rev.02) & PC-E-45 (Rev.01)	Public Tender	29-06-2017	Two Part	23-08-2017	4	1)Godrej & Boyce Mfg Co Ltd, 2)kay bouvet engg pvt ltd, 3)MTAR TECHNOLOGIES (P) LTD,	1)Titagarh Wagons Limited, -1	-3	Yes	CMM/FTP/10-21-1-1171/e-PO/26502	07-08-2018	kay bouvet engg pvt ltd	172044000	06-08-2021	07-08-2018	In Progress	NA	FTP	
41	CMM/MEQ/25-24-2-1129	Erection/Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG) and handing over of system and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited,	-4	-	Yes	CMM/MEQ/25-24-2-1129/e-PO/26489	08-08-2018	LARSEN AND TOUBRO LTD	1902798550	07.11.2024	08.08.2018	In Progress	NA	MEQ	
42	CMM/MEQ/25-24-2-1129	Manufacture, Procurement, Supply, Erection / Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of System and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited,	-4	-	Yes	CMM/MEQ/25-24-2-1129/e-PO/26488	08-08-2018	LARSEN AND TOUBRO LTD	7587107618	07.11.2024	08.08.2018	In Progress	NA	MEQ	
43	CMM/FTP/10-31-1-1132	Manufacturing, Inspection, Testing, Packing, Supply & Transportation of Calandria Assemblies and Associated Components for GHAVP 1&2.	Public Tender	19-09-2017	Two Part	08-11-2017	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)kay bouvet engg pvt ltd, 4)ISGEC HITACHI ZOSEN LIMITED,	1)MTAR TECHNOLOGIES (P) LTD, 2)Heavy Engineering Corporation Limited, -2	-4	Yes	CMM/FTP/10-31-1-1132/e-PO/24898	12-06-2018	kay bouvet engg pvt ltd	283128000	11-04-2022	12-06-2018	In Progress	NA	FTP	
44	CMM/OPS/58-41-9-3125	TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR	Single Tender	02-03-2017	Single Part	17-05-2017	2	1)M/s. Trafalgar EPC Private Ltd., Haryana, India 2)M/s TRAFALGAR INTERNATIONAL FZE	-2	-	Yes	CMM/OPS/58-41-9-3125/e-PO/25298	29-06-2018	M/s. Trafalgar EPC Private Ltd., Haryana, India	52530768	12-12-2020	29-06-2018	In Progress	N.A.	OPS	
45	CMM/OPS/58-41-9-3125	TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR	Single Tender	02-03-2017	Single Part	17-05-2017	2	1)M/s. Trafalgar EPC Private Ltd., Haryana, India 2)M/s TRAFALGAR INTERNATIONAL FZE	-2	-	Yes	CMM/OPS/58-41-9-3125/e-PO/25294/FE	29-06-2018	M/s TRAFALGAR INTERNATIONAL FZE	562961905	12-11-2019	29-06-2018	In Progress	N.A.	OPS	

46	CMM/FTP/10-35-1-1164	Manufacture, inspection, testing packing, guarantee, supply and delivery of FM Bridge & Carriage Assemblies and Spares as per enclosed drawings and Technical Specification PC-E-1060.	Public Tender	21-04-2017	Two Part	22-06-2017	2	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR TECHNOLOGIES (P) LTD,	-2	Yes	CMM/FTP/10-35-1-1164/e-PO/24096	27-04-2018	Godrej & Boyce Mfg Co Ltd	412100000	26-07-2021	27-04-2018	In Progress	NA	FTP
47	CMM/HMP/75-00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-01-2017	7	1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited , 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)THE INDURE PVT LTD, 2)Punj Lloyd Limited, -2	Yes	CMM/HMP/75-00-10-078/e-PO/22880	04-04-2018	Reliance Infrastructure Limited	3231129881	03-12-2022	04-04-2018	In progress	NA	HMP
48	CMM/HMP/75-00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-01-2017	7	1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited , 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)THE INDURE PVT LTD, 2)Punj Lloyd Limited, -2	Yes	CMM/HMP/75-00-10-078/e-PO/22877	04-04-2018	Reliance Infrastructure Limited	7577561408	03-12-2022	04-04-2018	IN PROGRESS	NA	HMP
49	CMM/FTP/00-33-01-1176	Manufacture, Storage and ex-works supply of Steam Generators Forgings of material 20 MnMoNi55 for future 700 MWe PHWR Reactors.	Public Tender	27-09-2017	Two Part	30-11-2017	1	1)L&T SPECIAL STEEL AND HEAVY FORGINGS,	-1	Yes	CMM/FTP/00-33-01-1176/e-PO/22555	07-03-2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	4425000000	06-05-2021	07-03-2018	In Progress	NA	FTP
50	CMM/FTP/10-33-1-1158	Mechanical design & analysis, preparation of detailed fabrication drawings and document, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery and performance guarantee of 700 MWe PHWR Steam Generators alongwith associated handling/erection/installation structures and mandatory spares for GHAVP-1&2 Site.	Public Tender	24-11-2016	Two Part	14-02-2017	3	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Larsen & Toubro Limited,	1)Walchandnagar industries Ltd, -1	Yes	CMM/FTP/10-33-1-1158/e-PO/22549	08-03-2018	BHARAT HEAVY ELECTRICALS LIMITED	7360583428	07-09-2022	08-03-2018	In Progress	NA	FTP
51	CMM/FTP/10-33-1-1158	Mechanical design & analysis, preparation of detailed fabrication drawings and documents, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery, performance guarantee of 700 MWe PHWR Steam Generators alongwith associated handling/erection/installation structures and mandatory spares for GHAVP-1&2.	Public Tender	24-11-2016	Two Part	14-02-2017	3	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Larsen & Toubro Limited,	1)Walchandnagar industries Ltd, -1	Yes	CMM/FTP/10-33-1-1158/e-PO/22546	08-03-2018	Larsen & Toubro Limited	7339438883	07-09-2022	08-03-2018	In Progress	NA	FTP
52	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	15-12-2016	Two Part	09-05-2017	4	1)LARSEN AND TOUBRO LTD, 2)BGR Energy Systems Limited, 3)siemens ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/MEQ/25-00-2-1116/e-PO/22516	22-02-2018	BGR Energy Systems Limited	862079456	28.03.2023	29.03.2018	In Progress	NA	MEQ
53	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	15-12-2016	Two Part	09-05-2017	4	1)LARSEN AND TOUBRO LTD, 2)BGR Energy Systems Limited, 3)siemens ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/MEQ/25-00-2-1116/e-PO/22513	29-03-2018	BGR Energy Systems Limited	3448317824	28.03.2023	29.03.2018	In Progress	NA	MEQ

63	CMM/HMP/23-70-10-087	other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,	-3-	Yes	CMM/HMP/23-70-10-087/e-PO/17873	15-12-2017	Sterling and Wilson Limited	33644750	14-06-2020	15-12-2017	In Progress	NA	HMP
64	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,	-3-	Yes	CMM/HMP/23-70-10-087/e-PO/17872	15-12-2017	Sterling and Wilson Limited	75206941	14-06-2020	15-12-2017	In Progress	NA	HMP
65	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,	-3-	Yes	CMM/HMP/23-70-10-087/e-PO/17871	15-12-2017	Sterling and Wilson Limited	31434384	14-06-2019	15-12-2017	In progress	NA	HMP
	CMM/HMP/23-70-10-	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point	Public					1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,			CMM/HMP/23-70-		Sterling and Wilson						

66	087	indicated in the tender specification in RAB and CB	Tender	19-10-2016	Two Part	28-12-2016	3	-3		Yes	10-087/e-PO/17870	15-12-2017	Limited	75286151	14-06-2019	15-12-2017	In Progress	NA	HMP
67	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16-06-2016	Two Part	29-07-2016	4	-4	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited,	Yes	CMM/OPS/52-33-9-3050/e-PO/17369	12-06-2017	Godrej & Boyce Mfg Co Ltd	604204329	11-02-2019	12-06-2017	In Progress	N.A.	OPS
68	CMM/OPS/05-31-9-3102	Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components.	Single Tender	02-09-2016	Single Part	29-09-2016	1	-1	1)NUCLEAR FUEL COMPLEX,	Yes	CMM/OPS/05-31-9-3102/e-PO/16740	02-05-2017	NUCLEAR FUEL COMPLEX	738001687	02-07-2018	02-05-2017	In Progress	N.A.	OPS
69	CMM/FTP/75-00-1-1148	Design, Analysis, Procurement of Material, Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended Spares for KKNPP-3&4	Public Tender	10-03-2016	Two Part	15-06-2016	2	-2	1)KELVION INDIA PVT. LTD., 2)Alfalaval India Limited,	Yes	CMM/FTP/75-00-1-1148/e-PO/16720	11-05-2017	KELVION INDIA PVT. LTD.	144900000	11-10-2019	11-05-2017	In Progress	NA	FTP
70	CMM/FTP/23-73-1-1151	Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification, Drawings and Tender Documents for RAPP à€“ 7&8.	Public Tender	15-07-2016	Two Part	07-09-2016	1	-1	1)ELECTRONICS CORPORATION OF INDIA LTD,	Yes	CMM/FTP/23-73-1-1151/PO/16300	21-04-2017	ELECTRONICS CORPORATION OF INDIA LTD	60619500	30-09-2019	21-04-2017	In Progress	NA	FTP
71	CMM/FTP/23-73-1-1151	Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification, Drawings and Tender Documents for KAPP à€“ 3&4.	Public Tender	15-07-2016	Two Part	07-09-2016	1	-1	1)ELECTRONICS CORPORATION OF INDIA LTD,	Yes	CMM/FTP/23-73-1-1151/PO/16299	21-04-2017	ELECTRONICS CORPORATION OF INDIA LTD	60583500	30-09-2019	21-04-2017	In Progress	NA	FTP
72	CMM/FTP/00-00-1-1127	Procurement of all materials, Development, Manufacture, Inspection, Testing, & Supply of Tube Sheet Plates in proof machined condition for End shields of 700 MWe PHWR as per NPCIL Technical specification No.PC-M-1066 Rev-0	Public Tender	28-12-2016	Two Part	09-02-2017	1	-1	1)L&T SPECIAL STEEL AND HEAVY FORGINGS,	Yes	CMM/FTP/00-00-1-1127/e-PO/15995	27-03-2017	L&T SPECIAL STEEL AND HEAVY FORGINGS	180298500	31-12-2019	27-03-2017	In Progress	NA	FTP
73	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	-2	1)KSB Pumps Limited, 2)Kirloskar Brothers Limited,	Yes	CMM/OPS/56-00-9-3037/e-PO/15642	30-10-2017	KSB Pumps Limited	116466000	29-10-2019	30-10-2017	In Progress	N.A.	OPS
74	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	-2	1)KSB Pumps Limited, 2)Kirloskar Brothers Limited,	Yes	CMM/OPS/56-00-9-3037/e-PO/15641	09-03-2017	Kirloskar Brothers Limited	129061288	11-03-2019	09-03-2017	In Progress	N.A.	OPS
75	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection & commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	03-09-2016	Two Part	28-10-2016	5	-3	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	Yes	CMM/FTP/22-34-1-1091/PO/14336	17-01-2017	kay bouvet engg pvt ltd	75937214	16-01-2020	17-01-2017	In Progress	NA	E&T
76	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection 7 commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	03-09-2016	Two Part	28-10-2016	5	-3	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	Yes	CMM/FTP/22-34-1-1091/PO/14335	17-01-2017	kay bouvet engg pvt ltd	492684181	16-01-2020	17-01-2017	In Progress	NA	E&T
	CMM/FTP/75-00-1-	Design, Analysis, Procurement of raw material, Drawings, Fabrication, Painting, Inspection, Testing, Preservation, Documentation and Delivery of 40 Nos of Stainless Steel Tanks along with Mandatory, Commissioning and Recommended Spares for KKNPP-	Public						1)Fabtech Projects & Engineers Ltd, 2)Walchandnagar industries Ltd, 3)Llyods Steel Industries Limited Engineering Division,	-2	CMM/FTP/75-00-1-		Fabtech Projects &						

77	1147	3&4	Tender	10-03-2016	Two Part	19-05-2016	5		-3	Yes	1147/e-PO/14087	29-12-2016	Engineers Ltd	261000000	31-12-2019	29-12-2016	In Progress	NA	FTP
78	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/22-60-3-3278/e-PO/14019	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4784000	RAPP-7: 15-07-18 RAPP-8:15-10-18	16-01-2017	In progress	NA	EIC
79	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/22-60-3-3278/e-PO/14018	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	439100154	RAPP-7:15-07-18 RAPP-8 :15-10-18	16-01-2017	In Progress	NA	EIC
80	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/23-60-3-3278/e-PO/14017	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4324000	KAPP-3:30-06-19 KAPP-4 31-12-19	16-01-2017	In Progress	NA	EIC
81	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/23-60-3-3278/e-PO/14012	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	60584929	KAPP-3: 30-06-2019 KAPP-4 31-12-19	16-01-2017	In Progress	NA	EIC
82	CMM/EIC/23-60-3-3251	Design, Manufacture, Inspection, Routine and Acceptance Tests, Type Tests, Qualification, Packing, Transportation, Safe Delivery and Warranty of Travelling In Core Probe System (TIPS).	Single Tender	06-04-2015	Two Part	11-05-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/22-60-3-3251/e-PO/13784	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	22497648	31-12-2019	16-01-2017	In Progress	NA	EIC
83	CMM/EIC/23-60-3-3251	Design, Manufacture, Inspection, Routine and Acceptance Tests, Type Tests, Qualification, Packing, Transportation, Safe Delivery and Warranty of Travelling In Core Probe System (TIPS).	Single Tender	06-04-2015	Two Part	11-05-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/23-60-3-3251/e-PO/13782	05-12-2016	ELECTRONICS CORPORATION OF INDIA LTD	79505664	30-11-2019	16-01-2017	In Progress	NA	EIC
84	CMM/OPS/05-31-9-3104	Procurement of Shielding Plug Assemblies for EMCCR for KAPS-1 Kakrapar Site.	Public Tender	11-08-2016	Two Part	02-09-2016	5	1)Siderforgerossi India Pvt. Ltd, 2)MTAR TECHNOLOGIES (P) LTD,	-2	Yes	CMM/OPS/05-31-9-3104/e-PO/13234	11-11-2016	Siderforgerossi India Pvt. Ltd	56561825	31-12-2018	11-11-2016	30-03-2019	Delay Analysis yet to be completed	OPS
		1.0 Supply of 2000 KVA Standby radiator cooled diesel generator along with accessories, auxiliaries and mandatory spares, testing, seismic analysis as per enclosed specification. 2.0 Installation &						1)Diesel Locomotive Works,			CMM/OPS/53-00-9-								

85	CMM/OPS/53-00-9-2983 (R-1)	Commissioning of 2000 KVA Standby radiator cooled diesel generator.	Public Tender	26-05-2015	Two Part	31-07-2015	2	2)KIRLOSKAR OIL ENGINES LTD.,	-	Yes	2983 (R-1)/e-PO/12819	12-12-2016	Diesel Locomotive Works	115304551.4	11-06-2018	12-12-2016	In Progress	N.A.	OPS
86	CMM/OPS/00-01-9-3054	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner devices (PCRDs)	Public Tender	19-08-2015	Two Part	24-09-2015	3	1)ELECTRONICS CORPORATION OF INDIA LTD, 2)jugal udyog.	-1 -2	Yes	CMM/OPS/00-01-9-3054/e-PO/11041	18-07-2016	ELECTRONICS CORPORATION OF INDIA LTD	143644900	31-03-2018	18-07-2016	In progress	N.A.	OPS
87	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP æ" 7&8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/22-53-1-1129/PO/10469	01-07-2016	Fabtech Projects and Engineers Limited	38908406	31-07-2020	01-07-2016	In Progress	NA	FTP
88	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP æ" 7 & 8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/22-53-1-1129/PO/10468	01-07-2016	Fabtech Projects and Engineers Limited	320782987	31-07-2020	01-07-2016	In Progress	NA	FTP
89	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for KAPP æ" 3&4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/23-53-1-1129/PO/10467	01-07-2016	Fabtech Projects and Engineers Limited	38908406	30-04-2021	01-07-2016	In Progress	NA	FTP
90	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for KAPP æ" 3 & 4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/23-53-1-1129/PO/10466	01-07-2016	Fabtech Projects and Engineers Limited	317718113	30-04-2021	01-07-2016	In Progress	NA	FTP

98	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18-06-2011	Two Part	26-09-2011	7	5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICO Corporation Ltd	-7	Yes	CMM/MEQ/23-73/2/1055/PO/6101	04-07-2012	M/s Punj Lloyd Ltd	72.62 Crores	Prov Extn: K-3 : 30-11-2019 & K-4 : 31-12-2019	04-07-2012	In Progress	NA	MEQ
99	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18-06-2011	Two Part	26-09-2011	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICO Corporation Ltd	-7	Yes	CMM/MEQ/23-73/2/1055/PO/6102	04-07-2012	M/s Punj Lloyd Ltd	13.99 Crores	Prov Extn: K-3 : 30-11-2019 & K-4 : 31-12-2019	04-07-2012	In Progress	NA	MEQ
100	CMM/MEQ/23-73-2-1055	AC Ventilation package	Public	18-06-2011	Two Part	26-09-2011	7	1)M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd 6) M/s Blue Star Ltd. 7) M/s NICO Corporation Ltd	-7	Yes	CMM/MEQ/22-73-2-1055/PO/6449	04-07-2012	M/s Punj Lloyd Ltd	72.78 Cr	R-7 : 31-12-2020 & R-8 : 31-03-2021	04-07-2012	In Progress	NA	MEQ
101	CMM/PFBR/80-71-2-7052	Air Conditioning & Ventilation	Public	11-04-2006	Two Part	13-02-2007	4	1)M/s Blue Star Ltd 2)M/s L&T Ltd 3)M/s Voltas Ltd	1)M/s ABB(withdrawn) -1	Yes	CMM/PFBR/80-71-2-7052/PO/10071	31-12-2007	M/s Blue Star Ltd	Rs.32.04 Crores	31.07.2017	31.12.2007	In Progress	NA	MEQ
102	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	12-11-2010	Two Part	25-04-2011	9	1)M/s.Bharat Heavy Electricals Ltd. 2)M/s.Dodsal Enterprises P.Ltd in consortium with M/s. Dodsal Engg & Construction P. Ltd 3) M/s.Gammon India Ltd. 4) M/s.IOT Infra & Energy Services Ltd. 5) M/s.Jyoti Structures Ltd. 6)M/s.Larsen & Toubro Ltd. 7) M/s.Punj Lloyd Ltd. 8) M/s.Tata Projects Ltd. 9) M/s.Thermax Limited	-9	Yes	CMM/MEQ/23-40-2-1040/PO/6086	28-09-2011	M/s Dodsal Enterprises Ltd	INR 405.28 Cr + USD 1990000 (Rs. 8.91 Cr.) + GBP 388900 (Rs. 2.84 Cr.)+ EURO 4630700 (Rs. 29.91	K-3 : 27-12-2019 and K-4 : 27-12-2020	28-09-2011	In Progress	NA	MEQ
103	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	12-11-2010	Two Part	25-04-2011	9	1)M/s.Bharat Heavy Electricals Ltd. 2)M/s.Dodsal Enterprises P.Ltd in consortium with M/s. Dodsal Engg & Construction P. Ltd 3) M/s.Gammon India Ltd. 4) M/s.IOT Infra & Energy Services Ltd. 5) M/s.Jyoti Structures Ltd. 6)M/s.Larsen & Toubro Ltd. 7) M/s.Punj Lloyd Ltd. 8) M/s.Tata Projects Ltd. 9) M/s.Thermax Limited	-9	Yes	CMM/MEQ/23-40-2-1040/PO/6087	28-09-2011	M/s Dodsal Enterprises P.Ltd	387.08 Crores	K-3 : 27-12-2019 & K-4 : 27-12-2020	28-09-2011	In Progress	NA	MEQ
104	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	12-08-2011	Two Part	04-09-2012	10	1) BHEL 2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver Ltd 6) L&T Ltd 7) Dodsal Ent.P.Ltd 8) Punj Lloyd 9) IOT Infrastructure 10) Gammon Ansaldo Consortium	-10	Yes	CMM/MEQ/22-40-2-1067/PO/6458	03-12-2012	M/s L&T Ltd	331.24 Crores+USD2 320000+GBP 400000+EURO 10050000	R-7 : 30-12-2019 & R-8 : 30-6-2020	03-12-2012	In Progress	NA	MEQ
								1)BHEL 2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver Ltd 6) L&T Ltd 7) Dodsal Ent.P.Ltd 8) Punj Lloyd 9) IOT Infrastructure							R-7 : 30-12-				

111	CMM/EIC/23-60-3-3089	CONTROL CENTRE INSTRUMENTATION PACKAGE FOR KAPP 3&4 AND RAPP 7&8	Public	05-07-2011	Two Part	30-09-2011	4	3) Hyderabad. 3. M/s bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi.'	-4	Yes	CMM/EIC/23-60-3-3089/PO/6108 (KAPP-3&4 Supply)	07-09-2012	M/s BHEL., NEW Delhi	â, '90.85 Crs	KAPP-3 : 31-12-19; KAPP-4 : 30-06-20	07.09.2012	In Progress	NA	EIC	
112	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-3&4 AND RAPP-7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)04 1)'Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corportation of India ltd. 3) Hyderabad. 3. M/s bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi.' (4)	-4	Yes	CMM/EIC/22-60-3-3089/PO/6455 (RAPP-7&8 Supply)	07-09-2012	M/s. BHEL, New Delhi	â, '90.86 Crs.	RAPP-7 : 31-03-20; RAPP-8 : 30-09-20	07.09.2012	In Progress	NA	EIC	
113	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-3&4 and RAPP-7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)04 1)'Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corportation of India ltd. 3) Hyderabad. 3. M/s bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi.' (4)	-4	Yes	CMM/EIC/23-60-3-3089/PO/6109 (KAPP-3&4 Erection)	07-09-2012	M/s. BHEL, new Delhi	â, '10.68 Crs	KAPP-3 : 31-12-19; KAPP-4 : 30-06-20	07.09.2012	In Progress	NA	EIC	
114	CMM/MEQ/23-76-2-1018	Cranes Package for KAPP 3&4 and RAPP 7&8	Public	28-01-2011	Two Part	21-03-2011	6	1)M/s Anupam Industries Ltd. 2) M/s Electromech 3) M/s Furnace & Foundry Equipment CO. 4) M/s Heavy Machin Building Plant 5) M/s Unique Industrial Handlers PVT. Ltd.	1)M/s Konecranes India Pvt. Ltd -1	Yes	CMM/MEQ/23-76-2-1018/PO/6084	25-08-2011	M/s Electromech Ltd	Rs.12.85 Crores	Prov. Extn upto 31.01.2020	25.08.2011	In progress	NA	MEQ	
115	CMM/MEQ/23-76-2-1018	Cranes Package for KAPP 3&4 and RAPP 7&8	Public	28-01-2011	Two Part	21-03-2011	6	1)M/s Anupam Industries Ltd. 2) M/s Electromech 3) M/s Furnace & Foundry Equipment CO. 4) M/s Heavy Machin Building Plant 5) M/s Unique Industrial Handlers PVT. Ltd.	1)M/s Konecranes India Pvt.Ltd -1	Yes	CMM/MEQ/22-76-2-1018/PO/6426	25-08-2011	M/s Anupam Industries	Rs.13.01 Crores	Prov. extn : 31-03-2021	25-08-2011	In Progress	NA	MEQ	
116	CMM/FTP/10-33-1-1149	D2O Heat Exchanger along with saddle and recommendatory spares	Public	20-07-2018	Two Part	25-09-2018	04 (Four)	1)1. M/s ISGEC 2) M/s BHEL	1)1. M/s WIL 2) 2. M/s Tema India Ltd -2	Yes	CMM/FTP/10-33-1-1149/EPO/30599	25-01-2019	M/s BHEL	540000000	24-07-2021	25-01-2019	In progress	NA	FTP	
117	CMM/FTP/23-33-1-1063	D2O Heat Exchangers	Public	10-05-2010	Two Part	02-08-2010	11	1)M./s WIL 2) M/sl&T 3) M/s Godrej & Boyce 4) M/s HDOL 5) M/s ISGEC	1)M/s Avasarala 2) M/s G R Engg 3) M/s Tema INDIA 4) M/s ITM INDS 5) M/s Titanium 6) M/s Bharat Forge -5	-6	Yes	CMM/FTP/23-33-1-1063/PO/6047	28-02-2011	M/s L&T	233000000	31-12-2019	28-02-2011	In Progress	NA	FTP
118	CMM/FTP/23-33-1-1063	D2O Heat Exchangers	Public	10-05-2010	Two Part	02-08-2010	11	1)M/s WIL 2) M/s L&T 3) M/s Godrej & Boyce 4) M/s HDOL 5) M/s ISGEC	1)M/s Avasarala 2) M/s G.R. Engg 3) M/s Tema INDIA 4) M/s ITM Inds LTd 5) M/s Titanlum 6) M/s Bharat Forge -5	-6	Yes	CMM/FTP/22-33-1-1063/PO/6397	28-02-2011	M/s HDOL	357700000	30-06-2019	28-02-2011	In Progress	NA	FTP
119	CMM/OPS/20-55-9-2685	DC full power system for ITFT	Public	08-03-2008	Two Part	04-11-2008	5	1)M/s Associated Powercon 2) M/s Ador Powertron	1)Keltron 2)Instant 3)L&T -2	-3	Yes	CMM/OPS/20-55-9-2685/PO 6908 & 6909	10-02-2010	M/s Associated Powercon	14.92 Crs	30-04-2018	10-02-2010	In progress	N.A.	OPS
120	CMM/MEQ/23-50-2-1047	DG Set package for KAPP 3&4 and RAPP 7&8	Public	30-12-2010	Two Part	11-04-2011	2	1)M/s L&T Ltd 2)M/s Kirloskar Oil Engines Ltd	1)M/s L&T Ltd -2	Yes	CMM/MEQ/22-50-2-1047/PO/6424	19-08-2011	M/s Kirloskar Oil Engines Ltd	188.16 Crores	R-7:31-01-2020 R-8:31-01-2020	19-08-2011	In Progress	NA	MEQ	
								1)M/s L&T Ltd							K-3:30-06-					

131	CMM/FTP/23-35-1-1086	Fuel Transfer Equipment	Public	19-01-2011	Two Part	14-03-2011	6	2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce	2) M/s Konecranes -2	Yes	CMM/FTP/23-35-1-1086/PO/6068	19-08-2011	M/s L&T	134900000	31-03-2019	19-08-2011	In Progress	NA	FTP
132	CMM/FTP/22-35-1-1031	Fuelling Machine (FM) Heads	Public	20-11-2009	Two Part	04-02-2010	7	1)M/s MTAR 2) M/s Avasarla 3) M/s Godrej 4) M/s L&T	1)M/s Vividh Hi-Fab 2) M/s AMW MGM 3) M/s LML -3	Yes	CMM/FTP/22-35-1-1031/PO/6369	09-08-2010	M/s Avasarla Technologies Ltd	274400000	31-03-2021	09-08-2010	In Progress	NA	FTP
133	CMM/PFBR/80-62-3-7055	Instrumentation & Control Package	Single	07-02-2007	Two Part	27-02-2007	1	1)M/s. ECIL Hyderabad	-1	Yes	CMM/PFBR/80-62-3-7055/PO/10057	12-09-2007	M/s. ECIL, Hyderabad	â,15 Crs,	12.12.2009, Re-fixed upto 31.12.2013	12.12.2009	In Progress	NA	EIC
134	CMM/PFBR/80-62-3-7055	Instrumentation & Control package	Single	25-01-2019	Single Part	27-02-2007	1	1)M/s. ECIL	-1	Yes	CMM/PFBR/80-62-3-7055/PO/10058	31-01-2011	M/s. ECIL	â,15 Crs	12.12.2009 , Refixed upto 31.12.2013	12.12.2009	In Progress	NA	EIC
135	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation	-1	Yes	CMM/HMP/69-00-10-118/e-PO/19895/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPOR T, MOSCOW, RUSSIAN FEDERATION	Rs 175.19 Crs.	31-10-2019	30-11-2017	In Progress	NA	HMP
136	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation	-1	Yes	CMM/HMP/69-00-10-118/e-PO/19896/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPOR T, MOSCOW, RUSSIAN FEDERATION	Rs 172.53 Crs.	31-03-2019	30-11-2017	In Progress	NA	HMP
137	CMM/MEQ/23-40-2-1085	Insurance for TG Package for KAPP 3&4	Limited	24-05-2013	Single Part	31-05-2013	4	1)M/s.National Insurance Co.Ltd 2)M/s.Oriental Insurance Co.Ltd 3)United India Insurance Co.Ltd 4)M/s.New India Assurance Co.Ltd.	-4	Yes	CMM/MEQ/23-40-2-1085 (No PO issued in case of procurement of Insurance Coverage)	29-10-2013	M/s. Oriental Insurance Co. Ltd.	Rs. 34.48 Cr.	31-03-2021	30.10.2013	In progress	Not applicable	T&C
138	CMM/T&C/INS/00-00-4-091	Insurance for TG Package for RAPP 7&8	Limited	11-04-2014	Single Part	28-04-2014	4	1)National Insurance Co.Ltd 2)M/s. Oriental Insurance Co. Ltd 3)United India Insurance Co. Ltd 4)M/s. New India Assurance Co. Ltd.	-4	Yes	CMM/T&C/INS/00-00-4-091(No PO issued in case of procurement of Insurance Coverage)	21-08-2014	M/s. National Insurance Co. Ltd.	Rs. 35.57 Cr.	31-03-2021	01-10-2014	In progress	Not applicable	T&C
139	CMM/MEQ/23-50-2-1038	Main Plant Electrical System Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/23-50-2-1038/PO/6072	25-08-2011	M/s BGR Energy Systems Ltd	198.11 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA	MEQ
140	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engineering Co.Ltd -2	Yes	CMM/MEQ/23-50-2-1038/PO/6073	25-08-2011	M/s BGR Energy Systems Ltd	23.00 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA	MEQ
141	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/23-50-2-1038/PO/6074	25-08-2011	M/s BGR Energy Systems Ltd	4.20 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA	MEQ
142	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/22-50-2-1038/PO/6417	25-08-2011	M/s BGR Energy Systems Ltd	191.87 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	25-08-2011	In Progress	NA	MEQ
143	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/22-50-2-1038/PO/6418	25-08-2011	M/s BGR Energy Systems Ltd	23.08 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	25-08-2011	In Progress	NA	MEQ

158	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	-6	Yes	CMM/MEQ/22-71-2-1066/PO/6443	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	64.18 Crores	Prov. extn. upto : 13-07-2019	07-05-2012	In Progress	NA	MEQ
159	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	-1 -6	Yes	CMM/MEQ/22-71-2-1066/PO/6444	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	34.63 Crores	Prov. Extn. upto : 13-07-2020	07-05-2012	In Progress	NA	MEQ
160	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL Ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	-1 -6	Yes	CMM/MEQ/22-71-2-1066/PO/6445	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	12.08 Crores	For one year starting from 01.08.2019	01.08.2019	In Progress	NA	MEQ
161	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Public	16-12-2009	Two Part	22-02-2010	3	1)M/s WIL 2)M/s Godrej 3)M/s L&T	-3	Yes	CMM/FTP/23-33-1-1035/PO/6023	15-09-2010	M/s L&T	126600000	15-11-2017	15-09-2010	In Progress	NA	FTP
162	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Public	16-12-2009	Two Part	12-02-2010	3	1)M/s WIL 2)M/s Godrej 3) M/s L&T	-3	Yes	CMM/FTP/22-33-1-1035/PO/6370	15-09-2010	M/s L&T	322900000	30-09-2018	15-09-2010	In Progress	NA	FTP
163	CMM/MEQ/23-33-2-1009	Primary coolant pumps	Single	30-12-2009	Two Part	22-02-2010	1	M/s KSB Pumps Ltd	-1	Yes	CMM/MEQ/23-33-2-1009/PO/6016	17-06-2010	M/s KSB Pumps Ltd	Rs.43.38 Crores	K-3:31.03.2015 K4:31.03.2015	17.6.2010	In Progress	NA	MEQ
164	CMM/MEQ/23-33-2-1009	Primary Coolant Pumps	Single	30-12-2009	Two Part	22-02-2010	1	1)M/s KSB Pumps Ltd	-1	Yes	CMM/MEQ/22-33-2-1009/PO/6366	17-06-2010	M/s KSB Pumps Ltd	Rs.42.96 Crores	R-7:31.03.2015 R-8:31.03.2015	17.06.2010	In Progress	NA	MEQ
165	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1)7 1) 1. M/s Dodsai Enterprise pvt ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd. (4)	1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd. -7	Yes	CMM/HMP/23-30-10-013/PO/6066 Dt 03.06.2011 for KAPP-3&4 Supply	03-06-2011	M/s Punj Lloyd Ltd	Rs 258.27 Crs Euro 3162428 (Rs 19.24 Crore)	K-3: 03/12/2014 K-4: 03/06/2015	03-06-2011	In progress	NA	HMP
166	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1)1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd. -2 -7	Yes	CMM/HMP/23-30-10-013/PO/6067 Dt 03.06.2011 for KAPP-3&4 Erection	03-06-2011	M/s Punj Lloyd Ltd	Rs 64.68 Crs	K-3: 03/12/2014 K-4: 03/06/2015	03.06.11	In progress	NA	HMP
	CMM/HMP/23-30-10-							1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1) 1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd. -2		CMM/HMP/22-30-10-013/PO/6411 Dt 03.06.2011 for RAPP-			Rs 261.16 Crs Euro 3197865 (Rs.	R-7: 03/06/2015 R-				

179	CMM/FTP/22-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	2)M/s BHEL	-2	Yes	CMM/FTP/22-33-1-991/PO/6356	08-09-2009	M/s BHEL	3653900000	31-03-2020	08-09-2009	In Progress	NA	FTP
180	CMM/MEQ/23-40-2-1024	Supply of equipments for TG Plant package	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL in consortium with M/s Alstom Power System	-1	Yes	CMM/MEQ/23-40-2-1024/PO/6054	31-03-2011	M/s BHEL in consortium with M/s Alstom Power Systems	EUR 88935688.00 (+) USD 35275000.00	KAPP-3 : 31-12-2020 & KAPP-4 : 31-12-2021	31-03-2011	In Progress	NA	MEQ
181	CMM/MEQ/23-40-2-1024	Supply of equipments for TISCS	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL	-1	Yes	CMM/MEQ/23-40-2-1024/PO/6056	31-03-2011	M/s BHEL	33 Crores	KAPP 3: 31.12.19 KAPP 4: 31.03.20	31-03-2011	In Progress	NA	MEQ
182	CMM/MEQ/23-40-2-1024	Supply of services for TG Plant Package	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL in consortium with M/s Alstom Power Systems	-1	Yes	CMM/MEQ/23-40-2-1024/PO/6055	31-03-2011	M/s BHEL in consortium with M/s Alstom Projects Ltd	165.42 Crores	KAPP-3 : 31-12-2020 & KAPP-4 : 31-12-2021	31-03-2011	In Progress	NA	MEQ
183	CMM/MEQ/23-50-2-1022	Switchyard package for KAPP 3&4	Public	07-05-2010	Two Part	28-07-2010	4	1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/23-50-2-1022/PO/6044	24-02-2011	M/s Larsen & Toubro Ltd	32.98 Crores	30-06-2019	24-02-2011	In Progress	NA	MEQ
184	CMM/MEQ/23-50-2-1022	Switchyard Package for KAPP 3&4	Public	07-05-2010	Two Part	28-07-2010	4	1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/23-50-2-1022/PO/6045	24-02-2011	M/s L&T Ltd	10.48 Crores	30-06-2019	24-02-2011	In Progress	NA	MEQ
185	CMM/MEQ/23-50-2-1022	Switchyard package for RAPP 7&8	Public	07-05-2010	Two Part	28-07-2010	5	1)M/s ABB LTD 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2-1022/PO/6392	24-02-2011	M/s L&T Ltd	Rs. 31.56 Crores	R-7:30.06.19(220 kV) R-8:30.06.21(220 kV) R-7:30.06.21(400	24.02.2011	In Progress	NA	MEQ
186	CMM/MEQ/23-50-2-1022	Switchyard Package for RAPP 7&8	Public	07-05-2010	Two Part	28-07-2010	5	1)M/s ABB Ltd 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2-1022/PO/6393	24-02-2011	M/s L&T Ltd	Rs.11.84 Crores	R-7:30.06.19(220 kV) R-8:30.06.21(220 kV) R-7:30.06.21(400	24.02.2011	In Progress	NA	MEQ
187	CMM/MEQ/23-50-2-1045	Transformer package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)6 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6075	19-08-2011	M/s BHEL	Rs.47.79 Crores	31.12.2018	19.08.2011	In Progress	NA	MEQ
188	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)01 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6420	19-08-2011	M/s BHEL	Rs.47.46 Crores	R-7 : 30-6-2018 R-8 : 31-3-2019	19.08.2011	In Progress	NA	MEQ
189	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6077	19-08-2011	M/s Toshiba	Rs.34.91 Crores	KAPP -3 : 30-6-2018 KAPP - 4 : 31-12-2018	19.08.2011	In Progress	NA	MEQ
190	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP-3&4 and RAPP-7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)M/s Areva T&D India Limited 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer and Electricals Kerala Ltd. 6) M/s Vijay Electrical	1)M/s Kanohar Electrical Ltd. -1	Yes	CMM/MEQ/22-50-2-1045/PO-6422	19-08-2011	M/s Toshiba	33.58 Crs.	RAPP 7: 31.03.2021 RAPP 8: 31.03.2021	19-08-2011	In Progress	NA	MEQ
191	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomona tion	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6437	14-08-2012	M/s BHEL in consortium with M/s Alstom Power Systems SA	EURO - 67635177 + USD - 33716887 +	R-7 : 13-09-2021 & R-8 : 13-9-2022	14-08-2012	In Progress	NA	MEQ

192	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomona tion	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6438	14-08-2012	M/s BHEL in consortium with M/s Alstom Power Systems	BHEL - Rs.159.97 Crores & AIL - Rs.46.45	R-7 : 13-3-2020 & R-8 : 13-9-2020	14.08.2012	In Progress	NA	MEQ
193	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomona tion	28-06-2011	Two Part	10-12-2012	1	1)01 - M/s BHEL	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6439	14-08-2012	M/s BHEL	38.11 Crores	13.09.2020	14.08.2012	In Progress	NA	MEQ
194	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomona tion	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6440	14-08-2012	M/s BHEL	7.68 Crores	13.09.2020	14.08.2012	In Progress	NA	MEQ
195	CMM/FTP/23-31-1-1049	Zircaloy Assy & Components	Single	13-03-2010	Single Part	12-04-2010	1	1)M/s NFC	-1	Yes	CMM/FTP/23-31-1-1049/PO/6015	18-06-2010	M/s Nuclear Fuel Complex	1938800000	31-12-2019	18-06-2010	In Progress	NA	FTP
196	CMM/FTP/23-31-1-1049	Zircaloy Asy & Components	Single	13-03-2010	Single Part	18-06-2010	1	1)M/s NFC	-1	Yes	CMM/FTP/22-31-1-1049/PO/6365	18-06-2010	M/s Nuclear Fuel Complex	1938800000	31-12-2019	18-06-2010	In Progress	NA	FTP