

**DETAILS OF AWARD OF PURCHASE CONTRACTS VALUING 10 CRORES AND ABOVE CONCLUDED DURING THE MONTH OF JANUARY 2024**

| Sr. No. | Tender No   | Item/Nature of Works  | Mode of Tender Type | Date of Publication of NIT | Types of Bidding (Single/ Two Bid System) | Last Date of Receipt of Tender | No of Tender Received | Nos. and Names of parties qualified after technical evaluation                  | Nos. and Names of parties not qualified after technical evaluation                    | Whether contract awarded to lowest Tenderer/Evaluated L1 | Contract No.                   | Contract Date | Names of Contractor                       | Value of Contract | Schedule date of completion of supplies    | Actual Date of Start Date | Actual Date of completion | Reasons of Delay if any |
|---------|---|---|---------------------|----------------------------|---|--------------------------------|-----------------------|---|---|--|--------------------------------|---------------|---|-------------------|--|---------------------------|---------------------------|-------------------------|
| 1       | CMM/MEQ/91-24-2-1187  | Design & Engineering, Manufacture, Procurement, Supply, Packing & Forwarding, Transportation and Safe Delivery to Site of Diesel Generators and its Auxiliaries for Kudankulam Nuclear Power Project-5&6  | Public              | 14.10.2022                 | Two Part                                  | 08.03.2023                     | 2                     | (M/s. Powerica Ltd., Mumbai & M/s. Kirloskar Oil Engines Limited, Pune )        | NIL   | Yes  | CMM/MEQ-91-24-2-1187/e-PO/0008 | 17.01.2024    | M/s. Krrloskar Oil Engines Limited, Pune. | 853.46 Crores     | KKNPP-5:16.01.2029<br>KKNPP-6 : 16.09.2029 | 17.01.2024                | In Progress               | N.A.                    |
| 2       | CMM/MEQ/91-24-2-1187  | Loading/Unloading, Transportation & handling at site, Storage, Erection / Construction, Storage Cum Erection Insurance, Commissioning & Testing, Trial operation, Performance Guarantee (PG), Operation and Maintenance services (OEM services) and Handing Over of Diesel Generators and its Auxiliaries for | Public              | 14.10.2022                 | Two Part                                  | 08.03.2023                     | 2                     | (M/s. Powerica Ltd., Mumbai & M/s. Kirloskar Oil Engines Limited, Pune )        | NIL   | Yes  | CMM/MEQ-91-24-2-1187/e-PO/0009 | 17.01.2024    | M/s. Krrloskar Oil Engines Limited, Pune. | 52.61 Crores      | KKNPP-5:16.01.2029<br>KKNPP-6 : 16.09.2029 | 17.01.2024                | In Progress               | N.A.                    |
| 3       | GeM Bid No. GEM/2023/B/3601276 (File Number - CMM/OPS/00-01-9-3543) | Decision Support System at Operating Stations of NPCIL Forwarded for your action  | Public Tender       | 06/28/23                   | Two Part                                  | 21.08.2023                     | 5                     | Two<br>1. M/s.Astra Microwave Products Limited<br>2. M/s.SSBI Exports Pvt. Ltd. | Three<br>1) M/s.Avantel Limited<br>2). M/s.ECIL<br>3. M/s.Azista Industries Pvt. Ltd. | Yes  | GEMC-511687798108451           | 01.01.2024    | M/s.Astra Micro Wave Products             | 122,095,000       | 31.12.25                                   | 01.01.2024                | In Progress               | N.A.                    |
| 4       | GEM Bid No. GEM/2023/B/4059556 (File Number - CMM/OPS/69-00-9-3566) | Fire Resistance Hydraulic Fluid, Brand - ServoSynturbo GF 46 of IOCL Make at KKNPP-1&2.   | Public Tender       | 12.10.2023                 | Two Part                                  | 03-Nov-23                      | 1                     | M/s.Indian Oil Corporation Limited (IOCL)                                       | Not Aplicable   | Yes  | GEMC-511687787448875           | 04.01.2024    | M/s.Indian Oil Corporation Ltd.           | 424,081,823       | 03.04.2024                                 | 04.01.2024                | In Progress               | N.A.                    |
| 5       | GeM Bid No. GEM/2023/B/3682214 dated 11.08.2023 (File no. OPS/3545) | CCTV & PIDS at TAPS-3&4   | Single Tender       | 08/07/23                   | Single Part                               | 01-Sep-23                      | 1                     | M/s.ECIL  | Not Aplicable   | Yes  | GEMC-511687768761427           | 19.01.2024    | M/s.ECIL                                  | 145,139,150       | 18.01.2025                                 | 19.01.2024                | In Progress               | N.A.                    |
| 6       | GeM Bid No. GEM/2023/B/3594321 (File Number - CMM/OPS/57-41-9-3538) | Supply & Installation of LP Turbine 5th Stage blade at KGS-2.   | Limited Tender      | 27.06.2023                 | Two Part                                  | 18-Jul-23                      | 1                     | M/s.BHEL  | Not Aplicable   | Yes  | GEMC-511687794228437           | 31.01.2024    | M/s.BHEL                                  | 123,552,000       | 25.04.2025                                 | 31.01.2024                | In Progress               | N.A.                    |

| Sr. No. | Tender No             | Item/Nature of Works  | Mode of Tender Type | Date of Publication of NIT | Types of Bidding (Single/ Two Bid System) | Last Date of Receipt of Tender | No of Tender Received   | Nos. and Names of parties qualified after technical evaluation  | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest Tenderer/Evaluated L1 | Contract No.                   | Contract Date | Names of Contractor  | Value of Contract | Schedule date of completion of supplies | Actual Date of Start Date | Actual Date of completion | Reasons of Delay if any |
|---------|-----------------------|---|---------------------|----------------------------|---|--------------------------------|---|---|--|--|--------------------------------|---------------|--|-------------------|---|---------------------------|---------------------------|-------------------------|
| 1       | CMM/OPS/57-63-9-3524  | Radiation Resistance Camera System for KGS - 1&2  | Public              | 11/24/22                   | Two Part                                  | 12-Jan-23                      | 2   | 1) M/s.Baldota Control And Equipments Pvt Ltd   | 1) M/s.Core Energy Systems Pvt. Ltd.                               | Yes  | CMM/OPS/57-63-9-3524/e-PO/0013 | 08.12.2023    | M/s.Baldota Control & Equipments Pvt. Ltd., Mumbai   | 112,500,000       | 12/08/26                                | 12/08/23                  | In Progress               | N.A.                    |
| 2       | CMM/OPS/70-50-9-3506/ | Lead Acid Batteries at TAPS-3&4.  | Public              | 07/08/22                   | Two Part                                  | 18-Aug-22                      | 1   | 1) M/s.Exide  | -  | Yes  | CMM/OPS/70-50-9-3506/e-PO/0012 | 10.11.2023    | M/s.Exide Industries Limited, Mumbai   | 15,24,43,567      | 11/10/26                                | 11/10/23                  | In Progress               | N.A.                    |
| 3       | 09-31-10-165          | Zirconium Alloy Components of Coolant Channel Assemblies for GHAVP-3&4                            | Single Tender       | 06/23/21                   | Single                                    | 07/01/21                       | 1   | M/s. NFC  | -  | Yes  | PO/0010(GHAVP 3&4)             | 11/24/23      | M/s. NFC   | ₹ 2,685,097,583   | 08/23/27                                | 11/23/23                  |                           |                         |
| 4       | 09-31-10-165          | Zirconium Alloy Components of Coolant Channel Assemblies for Kaiga 5&6                            | Single Tender       | 06/23/21                   | Single                                    | 07/01/21                       | 1   | M/s. NFC  | -  | Yes  | PO/0011(KAIGA 5&6)             | 11/24/23      | M/s. NFC   | ₹ 2,685,097,583   | 02/23/26                                | 11/23/23                  |                           |                         |
| 5       | CMM/HMP/25-26-10-178  | Supply and Delivery of Radioactive Air Filters and Personal Survival System for KKNPP-3&4 Project | e-TENDER            | 08/30/22                   | Two part                                  | 11/16/22                       | 5<br>(However one bid was rejected as tender fee was not submitted) | 4<br>M/s. Nikhish Engineering Pvt .Ltd.<br>M/s. Core Energy Systems Pvt .Ltd.<br>M/s. Tema India Ltd.<br>M/s. Bengal Industries Pvt. Ltd. | 0  | Yes  | CMM/HMP/25-26-10-178/ PO/0004  | 09/06/23      | M/s. Bengal Industries Pvt. Ltd. In consortium with<br>1) M/s. Aerosol Filters Pvt. Ltd. &<br>2) M/s. Airfilco Filtration Systems Pvt. Ltd. (All members are MSEs) | 371688168         | 09/06/25                                | 09/06/23                  | In progress               | NA                      |
| 6       | CMM/MEQ/10-30-2-1171  | Safety Pump Motor Unit for GHAVP-1&2  | Public              | 03/29/22                   | Two Part                                  | 06/07/22                       | 1   | 1   | NIL  | Yes  | CMM/MEQ/10-30-2-1171/e-PO/0005 | 09/27/23      | M/s. KSB Limited   | 65.02 Crores      | 09/26/26                                | 09/27/23                  | In Progress               | NA                      |
| 7       | GeM/2023/B/3895699    | MCE Policies for TG and C&I Packages for RAPP-7&8   | Public              | 31.08.2023                 | TPT                                       | 15.09.2023                     | 2   | 01 No. M/s. National Insurance Co. Ltd.   | 01 No. M/s. New India Assurance Co. Ltd                            | Yes  | GEMC-511687728479784           | 29.09.2023    | M/s. National Insurance Co. Ltd.   | 174534602         | 30.09.2024                              | 01.10.2023                | 30.09.2024                | NA                      |
| 8       | CMM/OPS/69-00-9-3531/ | Spares for 230kV Gas Insulated Switchgear at KKNPP-1&2.   | Single Tender       | 02/22/23                   | Single Part                               | 04-Apr-23                      | 1   | -   | -  | Yes  | CMM/OPS/69-00-9-3531/PO/0003/  | 13.07.2023    | M/s. Joint-Stock Company 'RUSATOM SERVICE'   | 165749416         | 03/13/24                                | 07/13/23                  | In Progress               | N.A.                    |

|    |                      |  |                |          |          |            |   |  |     |     |                                 |          |   |            |            |            |             |    |
|----|----------------------|--|----------------|----------|----------|------------|---|--|-----|-----|---------------------------------|----------|---|------------|------------|------------|-------------|----|
| 9  | CMM/FTP/25-00-1-1225 | Testing, Qualification, Supply to KKNPP Site, Installation and Commissioning of Away From Reactor Spent Fuel Storage Facility (SFSF) for Kudankulam Nuclear Power Project-3&4 (KKNPP-3&4)  | Public Tender  | 03/12/21 | Two Part | 24/02/2022 | 4 | Core Energy Systems Pvt. Ltd.<br>3. M/s Saisidha Sugar Equipment and Engg. Co. Pvt Ltd.<br>4. M/s Fabtech Projects & Engg. Ltd                               | NIL | Yes | CMM/FTP/25-00-1-1225/e-PO/58628 | 04/08/23 | M/s. Core Energy Systems Pvt. Ltd., (Lead Partner),(in consortium with M/s. Broadcast Engineering Consultants India Ltd.) | 1055022943 | 03/08/25   | 04/08/23   | In Progress | NA |
| 10 | CMM/FTP/25-00-1-1225 | Manufacture, Fabrication, Assembly, Inspection, Testing, Qualification, Supply to KKNPP Site, Installation and Commissioning of Away From Reactor Spent Fuel Storage Facility (SFSF) for Kudankulam Nuclear Power Project-3&4 (KKNPP-3&4)  | Public Tender  | 03/12/21 | Two Part | 24/02/2022 | 4 | 1. M/s Tema India Ltd. 2. M/s Core Energy Systems Pvt. Ltd.<br>3. M/s Saisidha Sugar Equipment and Engg. Co. Pvt Ltd.<br>4. M/s Fabtech Projects & Engg. Ltd | NIL | Yes | CMM/FTP/25-00-1-1225/e-PO/58629 | 04/08/23 | M/s. Core Energy Systems Pvt. Ltd., (Lead Partner),(in consortium with M/s. Broadcast Engineering Consultants India Ltd.) | 268804751  | 03/08/25   | 04/08/23   | In Progress | NA |
| 11 | CMM/OPS/55-50-9-3498 | Design, Manufacture, Assembly, Testing, Inspection, Packing, Supply, Erection & Commissioning and Guarantee of 6.6KV Switchgear along with necessary spares, tools and tackles along with removal, disconnection and shifting of existing switchgear and panels and Imparting training to purchaser's engineers at KAPS-1&2. | Limited Tender | 12/23/21 | Two Part | 04/29/22   | 1 | 1)CG Power Industries Solution Ltd   | -1  | Yes | CMM/OPS/55-50-9-3498/e-PO/58191 | 04/13/23 | CG Power Industries Solution Ltd  | 185760153  | 12.04.2025 | 13.04.2023 | In Progress | NA |
| 12 | CMM/FTP/00-34-1-1228 | Manufacture, Inspection, Testing, Supply and Guarantee of Distillation Column Assembly and Phosper Bronze (PB) wire mesh Packing including activation of PB wire mesh and Performance evaluation of Column Section for GHAVP-3&4.  | Public Tender  | 11/10/21 | Two Part | 08/02/22   | 4 | 1)Godrej & Boyce Mfg Co Ltd<br>2)Walchandnagar Industries Ltd<br>3)Tema India Ltd.   | -1  | Yes | CMM/FTP/00-34-1-1228/e-PO/57900 | 03/28/23 | Tema India Ltd.   | 561198560  | 11/27/27   | 03/28/23   | In Progress | NA |
| 13 | CMM/FTP/00-34-1-1228 | Manufacture, Inspection, Testing, Supply and Guarantee of Distillation Column Assembly and Phosper Bronze (PB) wire mesh Packing including activation of PB wire mesh and Performance evaluation of Column Section for Kaiga-5&6.  | Public Tender  | 11/10/21 | Two Part | 08/02/22   | 4 | 1)Godrej & Boyce Mfg Co Ltd<br>2)Walchandnagar Industries Ltd<br>3)Tema India Ltd.   | -1  | Yes | CMM/FTP/00-34-1-1228/e-PO/57899 | 03/28/23 | Tema India Ltd.   | 561198560  | 03/27/27   | 03/28/23   | In Progress | NA |

|    |                      |  |               |          |             |          |   |  |          |     |                                 |          |  |            |            |            |             |    |
|----|----------------------|--|---------------|----------|-------------|----------|---|--|----------|-----|---------------------------------|----------|--|------------|------------|------------|-------------|----|
| 14 | CMM/FTP/00-34-1-1228 | Manufacture, Inspection, Testing, Supply and Guarantee of Distillation Column Assembly and Phosper Bronze (PB) wire mesh Packing including activation of PB wire mesh and Performance evaluation of Column Section for GHAVP-1&2.  | Public Tender | 11/10/21 | Two Part    | 08/02/22 | 4 | 1)Godrej & Boyce Mfg Co Ltd<br>2)Walchandnagar industries Ltd<br>3)Tema India Ltd.         | -3       | Yes | CMM/FTP/00-34-1-1228/e-PO/57898 | 03/29/23 | Tema India Ltd.                          | 561198560  | 01/27/27   | 03/28/23   | In Progress | NA |
| 15 | CMM/FTP/00-31-1-1243 | Collection of FIM, Preparation of Manufacturing Drawings, Procurement of Balance Raw Material, Fabrication, Machining, Inspection, Examination, Testing, Packing, Loading for Transportation, Safe Delivery & Guarantee and Unloading at Site of End Shield assemblies and Associated Components for 700 MWe PHWR Nuclear Power Plant for KAIGA-6 under Fleet mode Reactors. | Public Tender | 07/01/22 | Two Part    | 08/24/22 | 4 | 1)Godrej & Boyce Mfg Co Ltd<br>2)Larsen & Toubro Limited<br>3)Walchandnagar industries Ltd | -1<br>-3 | Yes | CMM/FTP/00-31-1-1243/e-PO/57664 | 03/31/23 | Godrej & Boyce Mfg Co Ltd                | 1121000000 | 03/30/26   | 03/31/23   | In Progress | NA |
| 16 | CMM/FTP/00-31-1-1243 | Collection of FIM, Preparation of Manufacturing Drawings, Procurement of Balance Raw Material, Fabrication, Machining, Inspection, Examination, Testing, Packing, Loading for Transportation, Safe Delivery & Guarantee and Unloading at Site of End Shield assemblies and Associated Components for 700 MWe PHWR Nuclear Power Plant for KAIGA-5 under Fleet mode Reactors. | Public Tender | 07/01/22 | Two Part    | 08/24/22 | 4 | 1)Godrej & Boyce Mfg Co Ltd<br>2)Larsen & Toubro Limited<br>3)Walchandnagar industries Ltd | -1<br>-3 | Yes | CMM/FTP/00-31-1-1243/e-PO/57663 | 03/31/23 | Larsen & Toubro Limited                  | 1121000000 | 03/30/26   | 03/31/23   | In Progress | NA |
| 17 | CMM/FTP/00-31-1-1243 | Collection of FIM, Preparation of Manufacturing Drawings, Procurement of Balance Raw Material, Fabrication, Machining, Inspection, Examination, Testing, Packing, Loading for Transportation, Safe Delivery & Guarantee and Unloading at Site of End Shield assemblies and Associated Components for 700 MWe PHWR Nuclear Power Plant for GHAVP-3 under Fleet mode Reactors. | Public Tender | 07/01/22 | Two Part    | 08/24/22 | 4 | 1)Godrej & Boyce Mfg Co Ltd<br>2)Larsen & Toubro Limited<br>3)Walchandnagar industries Ltd | -1<br>-3 | Yes | CMM/FTP/00-31-1-1243/e-PO/57662 | 03/31/23 | Walchandnagar industries Ltd             | 1121000000 | 03/30/26   | 03/31/23   | In Progress | NA |
| 18 | CMM/FTP/09-35-1-1214 | Inspection, Assembly, Shop Testing, Packing, Guarantee, Supply and Safe Delivery of FM Bridge & Carriage Assemblies and Spares for GHAVP-3&4   | Public Tender | 04/27/21 | Two Part    | 08/04/21 | 1 | 1)Godrej & Boyce Mfg Co Ltd  | -1       | Yes | 57634                           | 03/03/23 | Godrej & Boyce Mfg Co Ltd                | 722160000  | 06/02/26   | 03/03/23   | In Progress | NA |
| 19 | CMM/EIC/63086        | SERVICE MAINTENANCE CONTROL FOR ECIL SUPPLIED SYSTEMS AT TAPS-3&4  | Single Tender | 10/07/22 | Two Part    | 10/17/22 | 1 | 1)ELECTRONICS CORPORATION OF INDIA   | -1       | Yes | 63086/PO/92939                  | 02/14/23 | ELECTRONICS CORPORATION OF INDIA LIMITED | 103084800  | 02/19/24   | 02/14/23   | In Progress | NA |
| 20 | CMM/OPS/56-50-9-3413 | Supply of Electrical Equipments / Systems for On Site Emergency Support Center at six sites of NPCIL i.e. RAPS, KAPS, MAPS, TAPS, KGS & NAPS and Installation & Commissioning at RAPS only.  | Public Tender | 08/05/21 | Two Part    | 01/13/22 | 2 | 1)Kirloskar Oil Engines Limited,<br>2)Powerica Limited,                                    | -2       | Yes | CMM/OPS/56-50-9-3413/e-PO/57165 | 01/27/23 | Kirloskar Oil Engines Limited            | 185593353  | 04/26/24   | 01/27/23   | In Progress | NA |
| 21 | CMM/OPS/56-50-9-3413 | Supply of Electrical Equipments / Systems for On Site Emergency Support Center at six sites of NPCIL i.e. RAPS, KAPS, MAPS, TAPS, KGS & NAPS and Installation & Commissioning at RAPS only.  | Public Tender | 08/05/21 | Two Part    | 01/13/22 | 2 | 1)Kirloskar Oil Engines Limited,<br>2)Powerica Limited,                                    | -2       | Yes | CMM/OPS/56-50-9-3413/e-PO/57164 | 01/27/23 | Kirloskar Oil Engines Limited            | 66410352   | 04/26/24   | 01/27/23   | In Progress | NA |
| 22 | CMM/OPS/58-66-9-3500 | SUPPLY OF MATERIALS FOR UP-GRADATION OF COMPUTERISED OPERATOR INFORMATION SYSTEM (COIS) AND INSTALLATION AT KGS-3&4 SITE.  | Single Tender | 02/18/22 | Single Part | 04/22/22 | 1 | 1)ELECTRONICS CORPORATION OF INDIA LTD   | -1       | Yes | CMM/OPS/58-66-9-3500/e-PO/56825 | 01/02/23 | ELECTRONICS CORPORATION OF INDIA LTD     | 170112545  | 02.01.2025 | 02.01.2023 | In Progress | NA |
| 23 | CMM/OPS/56-50-9-3458 | Supply, Installation & Commissioning of 415 V Switchgear boards at RAPS-3.   | Public Tender | 09/30/21 | Two Part    | 12/01/21 | 1 | 1)Pyrotech Electronics Pvt. Ltd. U-II  | -1       | Yes | CMM/OPS/56-50-9-3458/e-PO/56691 | 12/27/22 | Pyrotech Electronics Pvt. Ltd. U-II      | 236025629  | 26.09.2023 | 27.12.2022 | 26.09.2023  | NA |

|    |  |   |               |          |          |          |   |   |    |     |                                 |          |   |           |            |            |  |    |
|----|--|---|---------------|----------|----------|----------|---|---|----|-----|---------------------------------|----------|---|-----------|------------|------------|--|----|
| 24 | CMM/FTP/73-30-1-1227                                     | Raw Material, Machining, Fabrication, Assembly, Inspection, Testing, Packing and Supply of Spent Fuel Storage Trays of KAPP-3&4   | Public Tender | 12/09/21 | Two Part | 01/25/22 | 7 | 1)Godrej & Boyce Mfg Co Ltd, Manufacturing Pvt Ltd,<br>2)SAISIDHA SUGAR EQUIPMENTS AND ENGINEERING COMPANY PVT. LTD,<br>2)MTAR Technologies (P) Ltd,<br>3)BHARAT FORGE LTD, -2<br>4)Yantra Kaushalya Engineers Pvt Ltd,<br>5)Echaar Equipments Pvt. Ltd., | -5 | Yes | CMM/FTP/73-30-1-1227/e-PO/55726 | 10/14/22 | Echaar Equipments Pvt. Ltd.                     | 115640000 | 19/02/202  | 10/14/22   | In Progress                              | NA |
| 25 | CMM/MEQ/25-26-2-1176 (GEM/GARPTS/04032021/4362UE50 HO16) | Design, Analysis, Seismic Qualification, Procurement, Manufacture, assembly, Testing at manufacturer's work, Performance Testing, Preservation/Painting, Inspection & Testing, Drawings & documentation, packing, forwarding, shipment, Transportation & safe delivery to site with proper packing of Vapour Compression Safety Chillers with Special Tools & Tackles, all controls, accessories and auxiliaries along with mandatory and Commissioning Spares for KKNPP-3&4 Project. | Public Tender | 44263    | Two Part | 44369    | 3 | 1)kirkoskar chillers pvt ltd, 1)LG Electronics India Pvt.ltd,<br>2)CORE Energy Systems Pvt. Ltd., -1  | -2 | Yes | CMM/MEQ/25-26-2-1176/e-PO/55373 | 44827    | kirkoskar chillers pvt ltd                      | 687319320 | 23.09.2024 | 23.09.2022 | In Progress                              | NA |
| 26 | CMM/MEQ/25-26-2-1179                                     | Design, Development, Procurement of Raw Material, Manufacture, Fabrication, Assembly, Inspection, Testing, Seismic Qualification, Performance Testing, Quality Surveillance, Packing, Forwarding, Shipment, Safe Delivery to Site and Guarantee of Ventilation Channel Closing Devices with Erection Accessories for Main Plant Ventilation and Air Conditioning (A/C) Systems for KKNPP-3&4 Project.   | Public Tender | 07/27/21 | Two Part | 10/20/21 | 4 | 1)J&T Valves Limited, 1)SAISIDHA SUGAR EQUIPMENTS AND ENGINEERING COMPANY PVT. LTD,<br>2)Tema India Ltd., -1<br>3)CORE Energy Systems Pvt. Ltd.,  | -3 | Yes | CMM/MEQ/25-26-2-1179/e-PO/55149 | 09/09/22 | L&T Valves Limited                              | 287213659 | 09.09.2024 | 09.09.2022 | Prototype development works in progress. | NA |
| 27 | CMM/FTP/09-35-1-1214                                     | Procurement of Raw Materials, Manufacture, Inspection, Assembly, Shop Testing, Packing, Guarantee, Supply & Safe Delivery of FM Bridge & Carriage Assemblies and Spares for Kaiga-5&6 and GHAVP-3&4 Project GEM availability Report ID: GEM/GARPTS/06042021/8Y9FFJZDL7H   | Public Tender | 04/27/21 | Two Part | 08/04/21 | 3 | 1)Godrej & Boyce Mfg Co Ltd, Ltd.,<br>2)MTAR Technologies (P) Ltd, -1   | -2 | Yes | CMM/FTP/09-35-1-1214/e-PO/55127 | 09/05/22 | MTAR Technologies (P) Ltd                       | 722160000 | 09/05/22   | 12/04/25   | In Progress                              | NA |
| 28 | CMM/FTP/91-00-1-1236                                     | Procurement of Raw Material, Fabrication, Painting, Inspection, Testing, Documentation & applying preservation coating and delivery of Stainless Steel Storage Tanks along with Mandatory & Commissioning Spares for KKNPP-5&6.   | Public Tender | 02/16/22 | Two Part | 03/24/22 | 4 | 1)VRL AUTOMATION ENGINEERING AND PROJECTS PVT LTD, 1)SAISIDHA SUGAR EQUIPMENTS AND<br>2)Avasarala Technologies Limited, 2)Dipesh Engineering Works,   | -2 | Yes | CMM/FTP/91-00-1-1236/e-PO/54999 | 09/07/22 | VRL AUTOMATION ENGINEERING AND PROJECTS PVT LTD | 234925020 | 03/06/24   | 09/07/22   | In Progress                              | NA |
| 29 | CMM/FTP/00-31-1-1220                                     | Raw Material Procurement, Manufacture, Inspection, Testing, Packing, Transportation, Safe Delivery & Guarantee of Calandria Assemblies and its Attachments for 700 MWe PHWR 10 Fleet Reactors (GEM Report ID: GEM/GARPTS/18032021/ZSL8H0USV4H7)   | Public Tender | 03/30/21 | Two Part | 06/15/21 | 5 | 1)Godrej & Boyce Mfg Co Ltd, 1)MTAR Technologies (P) Ltd,<br>2)Walchandnagar industries Ltd, 2)kay bouvet engg pvt ltd,<br>3)Larsen & Toubro Limited, -2  | -3 | Yes | CMM/FTP/00-31-1-1220/e-PO/54860 | 08/26/22 | Larsen & Toubro Limited                         | 672600000 | 02/25/27   | 08/26/22   | In Progress                              | NA |

|    |                              |   |               |          |             |           |   |   |   |     |   |          |   |             |  |            |             |      |
|----|------------------------------|---|---------------|----------|-------------|-----------|---|---|---|-----|---|----------|---|-------------|--|------------|-------------|------|
| 30 | P.O.no. CMM/OPS/55-50-9-3498 | 6.6KV Switchgear along with mandatory spares, tools and tackles along with removal, disconnection and shifting of existing switchgear and panels and Imparting training to purchaser's engineers at KAPS-1&2  | Limited       | 12/23/21 | Two Part    | 29-Apr-22 | 1 | M/s CG Power and Industrial Solutions Limited   | NA  | Yes | P.O.no. CMM/OPS/55-50-9-3498/e-PO/58191 dated | 04/13/23 | M/s CG Power and Industrial Solutions Limited | 185,760,153 | 04/13/25                                 | 04/13/23   | In Progress | N.A. |
| 31 | CMM/OPS/58-60-9-3414         | Supply, Installation & Commissioning of Severe Accident Parameter Monitoring System (SAPMS) at Nine Stations of NPCIL i.e. KGS-1&2, KGS-3&4, MAPS-1&2, RAPS-1&2, RAPS-3&4, RAPS-5&6, KAPS-1&2, NAPS-1&2 & TAPS-3&4.   | Public Tender | 06/30/21 | Two Part    | 10/12/21  | 4 | 1)Pyrotech Electronics Pvt. Ltd. U-II,<br>2)SLN Technologies Pvt. Ltd.,<br>3)BHARAT HEAVY ELECTRICALS LIMITED,  | -1  | Yes | CMM/OPS/58-60-9-3414/e-PO/54547               | 08/05/22 | SLN Technologies Pvt. Ltd.                    | 139566932   | 02/05/23                                 | 08/05/22   | In Progress | NA   |
| 32 | CMM/OPS/00-00-9-3505         | Transport Container (CASK TUK-13V) for Away From Reactor (AFR) Spent Fuel Storage Facility for Kudankulam Units-1&2.  | Single Tender | 06/06/22 | Single Part | 07/05/22  | 1 | 1)M/s. JSC TENEX-Logistics  | -1  | Yes | CMM/OPS/00-00-9-3505/PO/54293                 | 07/07/22 | M/s. JSC TENEX-Logistics                      | 404214284   | 01/07/23                                 | 07/07/22   | In Progress | NA   |
| 33 | CMM/OPS/19-00-9-3340(R-1)    | Design, Development, Preparation of design documents and analysis report, Procurement of raw material, Manufacture, Fabrication, Assembly, Inspection, Testing, Qualification, Quality surveillance, Supply to KKNPP-1&2 site and Supervision during installation of Spent Fuel Storage Racks (SFSR) for Away from Reactor (AFR) Spent Fuel Storage Facility at KKNPP-1&2 Site.   | Public Tender | 09/24/21 | Two Part    | 12/02/21  | 6 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)Volta Impex Private Limited,<br>3)Tema India Ltd.,<br>4)MTAR Technologies (P) Ltd,<br>5)Holtec Asia Pvt. Ltd,<br>6)CORE Energy Systems Pvt. Ltd., | -6  | Yes | CMM/OPS/19-00-9-3340(R-1)/e-PO/53901          | 07/05/22 | Holtec Asia Pvt. Ltd                          | 558140000   | 07/05/25                                 | 07/05/22   | In Progress | NA   |
| 34 | CMM/FTP/00-31-1-1220         | Preparation of detailed Fabrication Drawings and Documents, Procurement of Raw Materials, Fabrication, Machining, Inspection, Examination, Testing, Packing, Loading for Shipment, Transportation, Safer Delivery and Guarantee of Calandria Assemblies and its Attachments for 700 MWe PHWR for KAIGA-5, GHAVP-3, CMAPP-1 and MBRAPP-1 under Fleet mode Reactors as per technical specifications & Drawing enclosed with tender document and forwarded under Tender No. CMM/FTP/00-31-1-1220 (Tender ID: 58970). | Public Tender | 03/30/21 | Two Part    | 06/15/21  | 5 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)Walchandnagar industries Ltd,<br>3)Larsen & Toubro Limited,   | 1)MTAR Technologies (P) Ltd,<br>2)kay bouvet engg pvt ltd,<br>-2        | Yes | CMM/FTP/00-31-1-1220/e-PO/54147               | 08/03/22 | Walchandnagar industries Ltd                  | 672600000   | 02/02/27                                 | 08/03/22   | In Progress | NA   |
| 35 | CMM/MEQ/00-33-2-1146         | Design, Analysis, Manufacturing, Inspection, Assembly, Testing, Painting, Proper packaging, Delivery at site and Guarantee of High Pressure, Vertically mounted, Single stage, Single suction, Double discharge volute casing   | Public Tender | 10/10/18 | Two Part    | 12/26/18  | 2 | 1)KSB Pumps Limited,<br>2)Kirloskar Brothers Limited,   | -1  | Yes | CMM/MEQ/00-33-2-1146/e-PO/53976               | 07/08/22 | KSB Pumps Limited                             | 5993516966  | 07.04.2026,<br>07.04.2027,               | 08.07.2022 | In Progress | NA   |
| 36 | CMM/OPS/53-41-9-3191         | SUPPLY AND GUARANTEE OF COMPLETE SET OF CONDUCTOR BARS & ACCESSORIES FOR REWINDING OF TURBOGENERATOR ALONG WITH COMMISSIONING   | Public Tender | 11/22/18 | Two Part    | 03/25/19  | 2 | 1)Bharat Heavy Electricals Limited,<br>2)Private Limited,   | -1  | Yes | CMM/OPS/53-41-9-3191/e-PO/53595               | 06/10/22 | Bharat Heavy Electricals Limited              | 210274453   | months from date of PO and Section-A2: 4 | 10.06.2022 | In Progress | NA   |
| 37 | CMM/FTP/10-31-1-1133         | Manufacturing, Supply and Guarantee of PHT Reactor Header Assemblies for for GHAVP-1&2. GeM certificate ID: GEM/GARPTS/07102021/UBK6OE3FYAMX dated 07/10/2021 valid up to 06/11/2021  | Public Tender | 10/22/21 | Two Part    | 11/29/21  | 7 | 1)Walchandnagar industries Ltd,<br>2)JSGEC,<br>3)Godrej & Boyce Mfg Co Ltd,<br>4)Larsen & Toubro Limited,<br>5)BHARAT HEAVY ELECTRICALS LIMITED,                                    | 1)MTAR Technologies (P) Ltd,<br>2)Dipesh Engineering Works,<br>-2<br>-5 | Yes | CMM/FTP/10-31-1-1133/e-PO/52832               | 04/13/22 | Walchandnagar industries Ltd                  | 814200000   | 05/12/25                                 | 04/13/22   | In Progress | NA   |

|    |                      |   |               |          |             |          |   |  |    |     |                                  |          |   |           |   |            |             |    |
|----|----------------------|---|---------------|----------|-------------|----------|---|--|----|-----|----------------------------------|----------|---|-----------|---|------------|-------------|----|
| 38 | CMM/OPS/69-00-9-3496 | Functional testing, operation, maintenance, data collection, analysis and submission of report using Automated inspection systems [SK-27 & SK-38] for ISI of Reactor Pressure Vessel (RPV) & its internals and Steam Generators during RSD #4 of Unit-2 and RSD#6 of Unit-1 at KKNPP-1&2.   | Single Tender | 12/01/21 | Single Part | 01/05/22 | 1 | 1)M/s. HRID-NON DESTRUCTIVE TESTING LTD  | -1 | Yes | CMM/OPS/69-00-9-3496/PO/52790    | 04/13/22 | M/s. HRID-NON DESTRUCTIVE TESTING LTD     | 162061959 | 13.04.2023                                    | 13.04.2022 | In Progress | NA |
| 39 | CMM/FTP/10-35-1-1226 | Procurement of raw materials & bought-out items, manufacture, inspection, assembly, shop testing, packing, supply, safe delivery and warranty of Fuel Transfer (FT) equipment for GHAVP-1&2. GeM Report ID: GEM/GARPTS/26082021/WY6W75904VE5  | Public Tender | 09/16/21 | Two Part    | 11/23/21 | 4 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)MTAR Technologies (P) Ltd,   | -2 | Yes | CMM/FTP/10-35-1-1226/e-PO/52647  | 03/31/22 | MTAR Technologies (P) Ltd                 | 765067986 | 03/30/26                                      | 03/31/22   | In Progress | NA |
| 40 | CMM/OPS/69-00-9-3428 | RENDERING TECHNICAL ASSISTANCE SERVICES TO THE CUSTOMER DURING POST WARRANTY PERIOD OF OPERATION OF KUDANKULAM NPP UNITS 1&2  | Single Tender | 08/19/21 | Single Part | 09/03/21 | 1 | 1)M/s.Joint-stock company 'Atomstroyexport'  | -1 | Yes | CMM/OPS/69-00-9-3428/PO/43788/FE | 03/29/22 | M/s.Joint-stock company 'Atomstroyexport' | 459869729 | 36 months from 01.04.2022                     | 29.03.2022 | In Progress | NA |
| 41 | CMM/OPS/58-60-9-3424 | Supply of Analogue Transmitters for Severe Accident Parameter Monitoring System (SAPMS) at Six Stations of NPCIL.   | Public Tender | 07/16/21 | Two Part    | 08/27/21 | 1 | 1)Baldota Control And Equipments Pvt Ltd,  | -1 | Yes | CMM/OPS/58-60-9-3424/e-PO/52403  | 03/31/22 | Baldota Control And Equipments Pvt Ltd    | 147829936 | 01.05.2023                                    | 31.03.2022 | In Progress | NA |
| 42 | CMM/MEQ/10-30-2-1171 | Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to site and Guarantee of Safety Pump Motor Units (Shut Down Cooling Pump Motor Units) along with Mandatory spares, Special Tools, Support Structure and Base | Public Tender | 12/31/19 | Two Part    | 07/07/20 | 4 | 1)Kirkoskar Brothers Limited,<br>2)WILLO Mather and Platt Pumps Pvt. Ltd.,<br>3)COMPRESSOR LIMITED,<br>3)Sulzer Pumps India Pvt. Ltd., | -3 | Yes | CMM/MEQ/10-30-2-1171/e-PO/52253  | 03/16/22 | Kirkoskar Brothers Limited                | 172509085 | GHAVP-1 : 15.09.2024,<br>GHAVP-2 : 15.03.2025 | 16.03.2022 | In Progress | NA |
| 43 | CMM/MEQ/73-70-2-1185 | ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS   | Public Tender | 12/07/21 | Two Part    | 01/07/22 | 2 | 1)CORE Energy Systems Pvt. Ltd.,<br>2)Sterling and Wilson Limited,   | -2 | Yes | CMM/MEQ/72-70-2-1185/e-PO/51943  | 02/18/22 | Sterling and Wilson Limited               | 102898131 | 17.02.2024                                    | 18.02.2022 | In Progress | NA |
| 44 | CMM/MEQ/73-70-2-1185 | ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS   | Public Tender | 12/07/21 | Two Part    | 01/07/22 | 2 | 1)CORE Energy Systems Pvt. Ltd.,<br>2)Sterling and Wilson Limited,   | -2 | Yes | CMM/MEQ/72-70-2-1185/e-PO/51942  | 02/18/22 | Sterling and Wilson Limited               | 283241699 | 17.02.2024                                    | 18.02.2022 | In Progress | NA |
| 45 | CMM/MEQ/73-70-2-1185 | ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS   | Public Tender | 12/07/21 | Two Part    | 01/07/22 | 2 | 1)CORE Energy Systems Pvt. Ltd.,<br>2)Sterling and Wilson Limited,   | -2 | Yes | CMM/MEQ/73-70-2-1185/e-PO/51941  | 02/18/22 | Sterling and Wilson Limited               | 106701030 | 17.08.2023                                    | 18.02.2022 | In Progress | NA |
| 46 | CMM/MEQ/73-70-2-1185 | ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS   | Public Tender | 12/07/21 | Two Part    | 01/07/22 | 2 | 1)CORE Energy Systems Pvt. Ltd.,<br>2)Sterling and Wilson Limited,   | -2 | Yes | CMM/MEQ/73-70-2-1185/e-PO/51938  | 02/18/22 | Sterling and Wilson Limited               | 281724636 | 17.08.2023                                    | 18.02.2022 | In Progress | NA |
| 47 | CMM/HMP/25-26-10-154 | fabrication, assembly, inspection, testing and examination, performance testing, quality surveillance, packing, forwarding, shipment, safe delivery to site and guarantee of Air dampers with companion flanges & gaskets, erection accessories, mandatory & commissioning spares for Main Plant ventilation and Air Conditioning (A/C) systems of KKNPP 3&4        | Public Tender | 02/18/21 | Two Part    | 04/20/21 | 3 | 1)SUDE ENGINEERING CORPORATION,<br>2)EFFICIENT ENVIROTECH PVT LTD,   | -1 | Yes | CMM/HMP/25-26-10-154/e-PO/51883  | 03/04/22 | SUDE ENGINEERING CORPORATION              | 179011956 | 03/04/24                                      | 03/04/22   | In Progress | NA |

|    |                      |  |               |          |          |          |   |  |   |     |                                  |          |   |           |  |            |             |    |
|----|----------------------|--|---------------|----------|----------|----------|---|--|---|-----|----------------------------------|----------|---|-----------|--|------------|-------------|----|
| 48 | CMM/OPS/00-00-9-3358 | Design, Development, Preparation of design documents & analysis report, Procurement of raw material, Manufacture, Fabrication, Assembly, Inspection, Testing, Quality surveillance, Supply to KKNPP site, Installation and Commissioning and Training of Fuel Transfer Machine (FTM) for Away From Reactor (AFR) Spent Fuel Storage Facility at KKNPP-1&2. (GeM Availability Report and Past Transaction Summary: Report ID: GEM/GARPTS/14122020/KF5XVY240OZ7) | Public Tender | 12/14/20 | Two Part | 02/22/21 | 6 | 1)MTAR Technologies (P) Ltd,<br>2)Raghuvamsi machine tools ,<br>3)Vividh Hi-Fab Pvt. Ltd.,<br>4)Godrej & Boyce Mfg Co Ltd,<br>5)CORE Energy Systems Pvt. Ltd., | 1)Swach Air Filters,<br>-1<br>-5  | Yes | CMM/OPS/00-00-9-3358 /e-PO/51273 | 01/31/22 | Vividh Hi-Fab Pvt. Ltd.                     | 465734200 | 31.07.2024                                     | 31.01.2022 | In Progress | NA |
| 49 | CMM/FTP/10-31-1-1210 | Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 (GHAVP-1&2), Haryana.  | Public Tender | 02/12/20 | Two Part | 06/15/20 | 5 | 1)Echaar Equipments Pvt. Ltd. ,<br>2)Avasarala Technologies Limited,<br>3)SIDERFORGEROSSI INDIA PVT LTD,<br>4)MTAR Technologies (P) Ltd,                       | 1)Hardcoats (India) Pvt. Ltd.,<br>-1<br>-4  | Yes | CMM/FTP/10-31-1-1210/e-PO/51256  | 01/27/22 | Echaar Equipments Pvt. Ltd.                 | 81561954  | 01/27/26                                       | 01/27/22   | In Progress | NA |
| 50 | CMM/FTP/10-31-1-1210 | Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 (GHAVP-1&2), Haryana.  | Public Tender | 02/12/20 | Two Part | 06/15/20 | 5 | 1)Echaar Equipments Pvt. Ltd. ,<br>2)Avasarala Technologies Limited,<br>3)SIDERFORGEROSSI INDIA PVT LTD,<br>4)MTAR Technologies (P) Ltd,                       | 1)Hardcoats (India) Pvt. Ltd.,<br>-1<br>-4  | Yes | CMM/FTP/10-31-1-1210/e-PO/51255  | 01/27/22 | MTAR Technologies (P) Ltd                   | 81561954  | 01/27/26                                       | 01/27/22   | In Progress | NA |
| 51 | CMM/FTP/10-31-1-1212 | Manufacture, Inspection, Testing, Packing, Supply and Guarantee of Drive Mechanisms and Spares for Shut off Rod (SR), Control Rod (CR) and Adjuster Rod (AR) Systems for Ghorakhpur Haryana Anu Vidyut Pariyojana -1&2 (GHAVP-1&2).  | Public Tender | 08/20/20 | Two Part | 12/01/20 | 6 | 1)Unimech aerospace and Manufacturing Pvt Ltd,<br>2)Avasarala Technologies Limited,<br>3)MTAR Technologies (P) Ltd,<br>4)Godrej & Boyce Mfg Co Ltd,            | 1)Yantra Kaushalya Engineers Pvt Ltd,<br>2)Echaar Equipments Pvt. Ltd. ,<br>-2<br>-4  | Yes | CMM/FTP/10-31-1-1212/e-PO/51172  | 02/21/22 | Unimech aerospace and Manufacturing Pvt Ltd | 279900720 | 02/20/25                                       | 02/21/22   | In Progress | NA |
| 52 | CMM/FTP/10-36-1-1209 | Procurement of Material, Manufacture, Inspection, Examination, Testing, Preservation, Tropical packaging, Safe Delivery of Passive Decay Heat Removal System - Condenser (PDHRS-CD) along with spares for GHAVP-1&2 Project, Haryana.  | Public Tender | 12/24/19 | Two Part | 02/26/20 | 3 | 1)Walchandnagar industries Ltd,<br>2)BHARAT HEAVY ELECTRICALS LIMITED,   | 1)kay bouvet engg pvt ltd,<br>-1<br>-2  | Yes | CMM/FTP/10-36-1-1209/e-PO/50281  | 11/26/21 | Walchandnagar industries Ltd                | 246856000 | 11/26/21                                       | 11/26/24   | In Progress | NA |
| 53 | CMM/FTP/25-22-1-1217 | Design, Fabrication, Inspection, Testing, Painting, Documentation, Packing, Safe Delivery, Supply and Guarantee of Large Diameter Carbon Steel Passive Heat Removal System (PHRS) Air Duct complete with all accessories and Mandatory, Commissioning and Recommended Spares/Tools & Tackles for Kudankulam  | Public Tender | 04/12/21 | Two Part | 06/11/21 | 4 | 1)Walchandnagar industries Ltd,<br>2)Volta Green Structures Private Limited,   | 1)KALPANA SUGAR EQUIPMENTS AND<br>2)EFFICIENT ENVIROTECH PVT LTD,<br>-2<br>-2   | Yes | CMM/FTP/25-22-1-1217/e-PO/49860  | 11/17/21 | Volta Green Structures Private Limited      | 353768720 | 11/16/23                                       | 11/17/21   | In Progress | NA |
| 54 | CMM/FTP/10-31-1-1208 | Standpipe Thimble Package (Standpipe Thimble Assemblies and other equipment of Reactivity Devices)   | Public Tender | 12/06/19 | Two Part | 03/12/20 | 4 | 1)Yantra Kaushalya Engineers Pvt Ltd,<br>2)Godrej & Boyce Mfg Co Ltd,<br>3)Echaar Equipments Pvt. Ltd. ,<br>4)MTAR Technologies (P) Ltd,                       | -4  | Yes | CMM/FTP/10-31-1-1208/e-PO/49825  | 11/15/21 | Echaar Equipments Pvt. Ltd.                 | 179006000 | GHAVP_1 - 14/11/2024 ,<br>GHAVP-2 - 14/05/2025 | 11/15/21   | In Progress | NA |
| 55 | CMM/HMP/91-55-10-144 | Preparation of Drawings, Procurement of Raw Material, Fabrication of Pipes, Manholes with Gaskets & Fasteners & Mitres including Spider Stiffeners, Inspection, Testing, Painting, Documentation, Slippers for Transportation & Storage at Site, Packing, Forwarding, Transportation & Safe Delivery to Site and Guarantee of Carbon Steel Condenser Cooling Water Pipelines for KKNPP-5&6   | Public Tender | 04/05/21 | Two Part | 05/20/21 | 4 | 1)GUJARATINFRA PIPES PVT.LTD.,<br>2)Ratnamani Metals & Tubes Ltd,  | 1)VRL AUTOMATION ENGINEERING AND PROJECTS PVT LTD,<br>2)SAISIDHA SUGAR EQUIPMENTS AND ENGINEERING COMPANY PVT. LTD,<br>-2<br>-2 | Yes | CMM/HMP/91-55-10-144/e-PO/49216  | 10/08/21 | GUJARATINFRA PIPES PVT.LTD.                 | 535151830 | 04/08/24                                       | 10/08/21   | In Progress | NA |

|    |                       |   |               |          |          |          |   |   |    |    |     |                                 |          |  |             |   |              |             |    |
|----|-----------------------|---|---------------|----------|----------|----------|---|---|----|----|-----|---------------------------------|----------|--|-------------|---|--------------|-------------|----|
| 56 | CMM/FTP/10-31-1-1201  | Procurement of Raw Material, Manufacture, Inspection, Assembly, Shop Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-1&2  | Public Tender | 07/11/19 | Two Part | 08/21/19 | 3 | 1)Avasarala Technologies Limited,<br>2)MITAR Technologies (P) Ltd,                              | -2 | -1 | Yes | CMM/FTP/10-31-1-1201/e-PO/49170 | 09/10/21 | Avasarala Technologies Limited           | 174369308   | 09/21/25                                      | 09/22/21     | In Progress | NA |
| 57 | CMM/EIC/25-00-3-3450  | Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project  | Single Tender | 07/19/19 | Two Part | 11/06/19 | 1 | 1)ELECTRONICS CORPORATION OF INDIA LIMITED,   | -1 |    | Yes | CMM/EIC/25-00-3-3450/e-PO/48910 | 09/08/21 | ELECTRONICS CORPORATION OF INDIA LIMITED | 143504984.9 | 11/08/24                                      | 09/08/21     | IN PROGRESS | NA |
| 58 | CMM/EIC/25-00-3-3450  | Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project  | Single Tender | 07/19/19 | Two Part | 11/06/19 | 1 | 1)ELECTRONICS CORPORATION OF INDIA LIMITED,   | -1 |    | Yes | CMM/EIC/25-00-3-3450/e-PO/48909 | 09/08/21 | ELECTRONICS CORPORATION OF INDIA LIMITED | 458995768.7 | 11/08/24                                      | 09/08/21     | IN PROGRESS | NA |
| 59 | CMM/ETM/00/40/11/0005 | Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning,   | Public Tender | 03/01/19 | Two Part | 09/10/19 | 2 | 1)BHARAT HEAVY ELECTRICALS LIMITED<br>2)Larsen and Toubro Limited                               | -2 |    | Yes | CMM/ETM/00-40/11-0005/PO/48908  | 08/30/21 | BHARAT HEAVY ELECTRICALS LIMITED         | 9360035333  | 08/30/21                                      | NA+Q163-S178 | In Progress | NA |
| 60 | CMM/ETM/00/40/11/0005 | Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for Kaiga-5&6   | Public Tender | 03/01/19 | Two Part | 09/10/19 | 2 | 1)BHARAT HEAVY ELECTRICALS LIMITED<br>2)Larsen and Toubro Limited                               | -2 |    | Yes | CMM/ETM/00-40/11-0005/PO/48907  | 08/30/21 | BHARAT HEAVY ELECTRICALS LIMITED         | 26417477292 | 08/30/21                                      | NA           | In Progress | NA |
| 61 | CMM/ETM/00/40/11/0005 | Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and | Public Tender | 03/01/19 | Two Part | 09/10/19 | 2 | 1)BHARAT HEAVY ELECTRICALS LIMITED<br>2)Larsen and Toubro Limited                               | -2 |    | Yes | CMM/ETM/00-40/11-0005/PO/48752  | 08/30/21 | BHARAT HEAVY ELECTRICALS LIMITED         | 9360035333  | 08/30/21                                      | NA           | In Progress | NA |
| 62 | CMM/ETM/00/40/11/0005 | Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for GHAVP-3&4   | Public Tender | 03/01/19 | Two Part | 09/10/19 | 2 | 1)BHARAT HEAVY ELECTRICALS LIMITED<br>2)Larsen and Toubro Limited                               | -2 |    | Yes | CMM/ETM/00-40/11-0005/PO/48751  | 08/30/21 | BHARAT HEAVY ELECTRICALS LIMITED         | 26417477292 | 08/30/21                                      | NA           | In Progress | NA |
| 63 | CMM/MEQ/10-50-2-1178  | Loading / Unloading, Storage cum Insurance, Handling, Erection, Civil works, Testing & Commissioning at site, Handing over and Guarantee of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178                | Public Tender | 12/11/20 | Two Part | 02/08/21 | 3 | 1)Larsen & Toubro Limited<br>2)Bharat Heavy Electricals Limited<br>3)BGR Energy Systems Limited | -3 |    | Yes | 48614                           | 09/06/21 | Larsen & Toubro Limited                  | 1053197031  | GHAVP-1 : 05.03.2026,<br>GHAVP-2 : 05.09.2026 | 06.09.2021   | IN PROGRESS | NA |
| 64 | CMM/MEQ/10-50-2-1178  | Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178                               | Public Tender | 12/11/20 | Two Part | 02/08/21 | 3 | 1)Larsen & Toubro Limited<br>2)Bharat Heavy Electricals Limited<br>3)BGR Energy Systems Limited | -3 |    | Yes | 48613                           | 09/06/21 | Larsen & Toubro Limited                  | 5650891150  | GHAVP-1 : 05.03.2026,<br>GHAVP-2 : 05.09.2026 | 06.09.2021   | IN PROGRESS | NA |



|    |                         |  |                |          |             |          |   |  |    |     |                                 |          |                                  |             |            |            |             |   |
|----|-------------------------|--|----------------|----------|-------------|----------|---|--|----|-----|---------------------------------|----------|----------------------------------|-------------|------------|------------|-------------|---|
| 65 | CMM/ETM/00/40/11/0005   | Turbine Island Package for GHAVP-1&2 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator | Public Tender  | 03/01/19 | Two Part    | 09/10/19 | 2 | 1)BHARAT HEAVY ELECTRICALS LIMITED<br>2)Larsen and Toubro Limited  | -2 | Yes | CMM/ETM/00-40/11-0005/PO/48604  | 08/30/21 | BHARAT HEAVY ELECTRICALS LIMITED | 9360035333  | 08/30/21   | NA         | IN PROGRESS | NA  |
| 66 | CMM/ETM/00/40/11/0005   | Design, Engineering, Manufacture, Inspection & Testing at works, Packing & Forwarding and Safe Delivery to Project Site and Guarantee of Turbine Island Package (Complete scope including Special Tools & Tackles and start-up & Commissioning Spares and Mandatory Spares for GHAVP-1&2 and Insurance Spares as per Technical Specification and Drawings forwarded under Tender No. CMM/ETM/00/40/11/0005             | Public Tender  | 03/01/19 | Two Part    | 09/10/19 | 2 | 1)BHARAT HEAVY ELECTRICALS LIMITED<br>2)Larsen and Toubro Limited  | -2 | Yes | CMM/ETM/00-40/11-0005/PO/48571  | 08/30/21 | BHARAT HEAVY ELECTRICALS LIMITED | 27082101645 | 08/30/21   | 11/29/26   | IN PROGRESS | NA  |
| 67 | CMM/HMP/25-26-10-146    | Design, Procurement, Manufacture, Inspection, Testing, Supply of Valves for Fire fighting system and water supply, sewerage & auxiliaries system for KKNPP-3&4   | Public Tender  | 12/12/19 | Two Part    | 02/18/20 | 2 | 1)L&T Valves Limited,<br>2)Forbes Marshall Pvt Ltd.,   | -2 | Yes | CMM/HMP/25-26-10-146/e-PO/48120 | 07/26/21 | L&T Valves Limited               | 130607514.1 | 01/26/23   | 07/26/21   | IN PROGRESS | -   |
| 68 | CMM/FTP/00-33-1-1197    | Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWe PHW Reactors under Fleet Mode. | Public Tender  | 12/31/18 | Two Part    | 08/06/19 | 4 | 1)Walchandnagar industries Ltd,<br>2)Larsen & Toubro Limited,<br>3)Godrej & Boyce Mfg Co Ltd,<br>4)BHARAT HEAVY ELECTRICALS LIMITED, | -4 | Yes | CMM/FTP/00-33-1-1197/e-PO/47499 | 06/25/21 | Godrej & Boyce Mfg Co Ltd        | 4684600000  | 12/24/25   | 06/25/21   | In Progress | NA  |
| 69 | CMM/FTP/00-33-1-1197    | Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWe PHW Reactors under Fleet Mode. | Public Tender  | 12/31/18 | Two Part    | 08/06/19 | 4 | 1)Walchandnagar industries Ltd,<br>2)Larsen & Toubro Limited,<br>3)Godrej & Boyce Mfg Co Ltd,<br>4)BHARAT HEAVY ELECTRICALS LIMITED, | -4 | Yes | CMM/FTP/00-33-1-1197/e-PO/47497 | 06/25/21 | BHARAT HEAVY ELECTRICALS LIMITED | 14053800000 | 12/24/27   | 06/25/21   | In Progress | NA  |
| 70 | CMM/FTP/00-33-1-1197    | Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWe PHW Reactors under Fleet Mode. | Public Tender  | 12/31/18 | Two Part    | 08/06/19 | 4 | 1)Walchandnagar industries Ltd,<br>2)Larsen & Toubro Limited,<br>3)Godrej & Boyce Mfg Co Ltd,<br>4)BHARAT HEAVY ELECTRICALS LIMITED, | -4 | Yes | CMM/FTP/00-33-1-1197/e-PO/47496 | 06/25/21 | Larsen & Toubro Limited          | 14053800000 | 12/24/27   | 06/25/21   | In Progress | NA  |
| 71 | CMM/OPS/55-33-09-3165   | supply of Hydraulic Shock Arresters with necessary spares along with thermal insulation pads to support various equipment and Piping during earthquake, Pipe rupture and other dynamic load for KAPS-1&2.  | Public Tender  | 04/24/18 | Two Part    | 06/04/18 | 1 | 1)M/s. LISEGA SE   | -1 | Yes | CMM/OPS/55-33-09-3165/PO/46640  | 06/25/21 | M/s. LISEGA SE                   | 262607593   | 24.06.2022 | 25.06.2021 | In Progress | Request for extension on 29.06.2022 with IO |
| 72 | KKNPP/1&2/CMM/SPT/18436 | High Speed Diesel  | Limited Tender | 08/14/20 | Single Part | 09/04/20 | 3 | 1)Indian Oil Corporation Limited<br>2)M/s. Hindustan Petroleum Corporation Ltd.<br>3)BHARAT PETROLEUM CORPORATION LTD                | -3 | Yes | KKNPP/1&2/CMM/18436/PO:14142    | 04/03/21 | Indian Oil Corporation Limited   | 38416150    | 04/02/23   | 04/03/21   | In Progress | NA  |



|    |                      |  |               |          |             |          |   |  |    |     |                                 |          |                                 |            |   |            |             |    |
|----|----------------------|--|---------------|----------|-------------|----------|---|--|----|-----|---------------------------------|----------|---------------------------------|------------|---|------------|-------------|----|
| 81 | CMM/FTP/10-33-1-1168 | (i) Manufacturing, Inspection, Testing and Transportation of Pressuriser assembly along with transportation & handling structures and mandatory spares and (ii) Manufacturing, Inspection, Testing and delivery of Bleed Condenser assembly along with support structures and mandatory spares for GHAVP-1&2.  | Public Tender | 02/14/19 | Two Part    | 08/02/19 | 6 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)Walchandnagar industries Ltd,<br>3)Larsen & Toubro Limited,<br>4)JSGEC HITACHI ZOSEN LIMITED,<br>5)BHARAT HEAVY ELECTRICALS LIMITED, | -5 | Yes | CMM/FTP/10-33-1-1168/e-PO/44020 | 12/30/20 | Larsen & Toubro Limited         | 597906000  | 06/30/24  | 12/30/20   | In Progress | NA |
| 82 | CMM/MEQ/10-32-2-1154 | of Drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to Site and Guarantee of Canned Motor Pumps along with mandatory spares, special tools and support structure or base frame (as applicable), as detailed in specification no. PC-E-165-R2, PC-E-166-R2, PC-E-501- | Public Tender | 01/23/19 | Two Part    | 03/29/19 | 2 | 1)HYDRODYNE TEIKOKU INDIA PVT LTD,<br>2)Kirkoskar Brothers Limited,  | -2 | Yes | CMM/MEQ/10-32-2-1154/e-PO/44418 | 01/20/21 | HYDRODYNE TEIKOKU INDIA PVT LTD | 230700708  | GHAVP-1 :<br>19.07.2023,<br>GHAVP-2 :<br>19.01.2024 | 20.01.2021 | In Progress | NA |
| 83 | CMM/FTP/10-31-1-1202 | Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-1&2 Project, Haryana.   | Public Tender | 07/26/19 | Two Part    | 09/10/19 | 3 | 1)Yantra Kaushalya Engineers Pvt Ltd,<br>2)SIDERFORGEROSSI INDIA PVT LTD,<br>3)MTAR Technologies (P) Ltd,  | -3 | Yes | CMM/FTP/10-31-1-1202/e-PO/44327 | 01/11/21 | MTAR Technologies (P) Ltd       | 117137479  | 01/11/25  | 01/11/21   | In Progress | NA |
| 84 | CMM/OPS/07-31-9-3224 | Manufacture, Inspection, Assembly, Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs and Accessories for Enmasse Coolant Channel Replacement (EMCCR) of RAPS-3 and KGS-1 Units.   | Public Tender | 07/12/19 | Two Part    | 08/19/19 | 2 | 1)MTAR Technologies (P) Ltd,   | -1 | Yes | CMM/OPS/07-31-9-3224/e-PO/44185 | 01/01/21 | MTAR Technologies (P) Ltd       | 120494598  | 12/31/22  | 01/01/21   | IN PROGRESS | NA |
| 85 | CMM/OPS/69-00-9-3313 | Deputation of Specialist from RF/Third Country, Technical assistance services from M/s Kurchatov Institute, RF and services of M/s Siempelkamp NIS Ingenieurgesellschaft MBH, Germany for Overhauling  | Single Tender | 02/25/20 | Single Part | 03/17/20 | 3 | 1)JSC «Rusatom Service»<br>2)JSC 'Rusatom Service'   | -1 | Yes | 43930                           | 12/11/20 | JSC «Rusatom Service»           | 1341925065 | 12/31/23  | 12/11/20   | IN PROGRESS | NA |
| 86 | CMM/FTP/00-33-1-1199 | Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies  | Public Tender | 02/28/19 | Two Part    | 05/16/19 | 5 | 1)Larsen & Toubro Limited,<br>2)JSGEC,<br>3)Godrej & Boyce Mfg Co Ltd,<br>4)Walchandnagar industries Ltd,<br>5)BHARAT HEAVY ELECTRICALS LIMITED,                       | -5 | Yes | CMM/FTP/00-33-1-1199/e-PO/43564 | 12/11/20 | Larsen & Toubro Limited         | 1567512000 | 12/10/26  | 12/11/20   | In Progress | NA |

|    |                            |  |               |          |             |          |   |   |    |     |                                       |          |  |            |                                    |            |             |    |
|----|----------------------------|--|---------------|----------|-------------|----------|---|---|----|-----|---------------------------------------|----------|--|------------|------------------------------------|------------|-------------|----|
| 87 | CMM/FTP/00-33-1-1199       | Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies  | Public Tender | 02/28/19 | Two Part    | 05/16/19 | 5 | 1)Larsen & Toubro Limited,<br>2)ISGEC,<br>3)Godrej & Boyce Mfg Co Ltd,<br>4)Walchandnagar industries Ltd,<br>5)BHARAT HEAVY ELECTRICALS LIMITED,  | -5 | Yes | CMM/FTP/00-33-1-1199/e-PO/43563       | 12/11/20 | BHARAT HEAVY ELECTRICALS LIMITED           | 1567512000 | 12/10/26                           | 12/11/20   | In Progress | NA |
| 88 | CMM/OPS/00-31-9-3217 (R-1) | Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.  | Public Tender | 05/24/19 | Two Part    | 07/01/19 | 3 | 1)SIDERFORGEROSSI INDIA PVT LTD,<br>2)MTAR Technologies (P) Ltd,  | -2 | Yes | CMM/OPS/00-31-9-3217 (R-1)/e-PO/43542 | 11/20/20 | SIDERFORGEROSSI INDIA PVT LTD              | 70792920   | 21.11.2022                         | 20.11.2020 | In Progress | NA |
| 89 | CMM/HMP/10-31-10-120       | Raw Material,Manufacturing,Inspection,Testing,Packing,Supply and Guarantee of Coolant Channel Assembly   | Single Tender | 04/02/19 | Single Part | 04/25/19 | 1 | 1)NUCLEAR FUEL COMPLEX,   | -1 | Yes | CMM/HMP/10-31-10-120/e-PO/42854       | 12/24/20 | NUCLEAR FUEL COMPLEX                       | 2205963830 | GHAVP-1:<br>24/03/2023<br>Ghavp-2: | 12/24/20   | In Progress | NA |
| 90 | CMM/OPS/00-31-9-3217 (R-1) | Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.  | Public Tender | 05/24/19 | Two Part    | 07/01/19 | 3 | 1)SIDERFORGEROSSI INDIA PVT LTD,<br>2)MTAR Technologies (P) Ltd,  | -2 | Yes | CMM/OPS/00-31-9-3217 (R-1)/e-PO/42264 | 09/25/20 | MTAR Technologies (P) Ltd                  | 70092000   | 24.09.2022                         | 25.09.2020 | In Progress | NA |
| 91 | CMM/MISC/00-00-5-4312      | Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including transportation of filled/empty cylinders from/to various NPCIL Stations. as per Section C: Technical specification of Tender document. | Public Tender | 05/15/20 | Single Part | 06/12/20 | 2 | 1)Air Liquide India Holding Pvt. Ltd.,<br>2)Taiyo Nippon Sanso India Pvt Ltd,   | -2 | Yes | CMM/MISC/00-00-5-4312/e-PO/41408      | 08/21/20 | Air Liquide India Holding Pvt. Ltd.        | 59316583   | 08/20/21                           | 08/21/20   | In Progress | NA |
| 92 | CMM/MISC/00-00-5-4312      | Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including transportation of filled/empty cylinders from/to various NPCIL Stations. as per Section C: Technical specification of Tender document. | Public Tender | 05/15/20 | Single Part | 06/12/20 | 2 | 1)Air Liquide India Holding Pvt. Ltd.,<br>2)Taiyo Nippon Sanso India Pvt Ltd,   | -2 | Yes | CMM/MISC/00-00-5-4312/e-PO/41405      | 08/21/20 | Taiyo Nippon Sanso India Pvt Ltd           | 59316583   | 08/20/21                           | 08/21/20   | In Progress | NA |
| 93 | CMM/OPS/69-21-9-3179       | Spaers for main steam turbine and TDEP (Turbine Driven Feedwater Pump) Steam Turbines.   | Single Tender | 03/01/19 | Single Part | 03/20/19 | 1 | 1)M/s. Joint-Stock Company :RUSATOM SERVICE'  | -1 | Yes | 39285                                 | 04/27/20 | M/s. Joint-Stock Company :RUSATOM SERVICE' | 3468712432 | 12/27/21                           | 04/27/20   | In Progress | NA |
| 94 | CMM/EIC/25-00-3-3400       | EPC of Control & Instrumentation Packages for KKNPP 3&4  | Public Tender | 08/06/18 | Two Part    | 05/02/19 | 4 | 1)Electronics Corporation of India Ltd.,<br>2)Bharat Heavy Electricals Limited.,<br>3)BGR Energy systems Limited.,<br>4)Larson & Toubro Limited., | -4 | Yes | CMM/EIC/25-00-3-3400/e-PO/37738       | 02/06/20 | BGR Energy systems Limited.,               | 923290655  | 04/05/24                           | 02/06/20   | IN PROGRESS | NA |
| 95 | CMM/EIC/25-00-3-3400       | EPC of Control & Instrumentation Packages for KKNPP 3&4 (Supply)   | Public Tender | 08/06/18 | Two Part    | 05/02/19 | 4 | 1)Electronics Corporation of India Ltd.,<br>2)Bharat Heavy Electricals Limited.,<br>3)BGR Energy systems Limited.,<br>4)Larson & Toubro Limited., | -4 | Yes | CMM/EIC/25-00-3-3400/ePO/37736        | 02/06/20 | BGR Energy systems Limited.,               | 3568709345 | 04/05/24                           | 02/06/20   | In progress | NA |



|     |                      |  |               |          |             |          |   |  |    |     |                                 |          |   |             |            |            |             |   |
|-----|----------------------|--|---------------|----------|-------------|----------|---|--|----|-----|---------------------------------|----------|---|-------------|------------|------------|-------------|---|
| 104 | CMM/MEQ/25-26-2-1142 | Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing of Material Handling   | Public Tender | 08/14/18 | Two Part    | 11/29/18 | 1 | 1)MUKAND LIMITED,  | -1 | Yes | CMM/MEQ/25-26-2-1142/e-PO/36292 | 11/21/19 | MUKAND LIMITED                                | 207000000   | 21.11.2023 | 21.11.2019 | In Progress | NA  |
| 105 | CMM/MEQ/25-26-2-1142 | Design, Engineering, Manufacturing, Supply, Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection,  | Public Tender | 08/14/18 | Two Part    | 11/29/18 | 1 | 1)MUKAND LIMITED,  | -1 | Yes | CMM/MEQ/25-26-2-1142/e-PO/36291 | 11/21/19 | MUKAND LIMITED                                | 483000000   | 21.11.2023 | 21.11.2019 | In Progress | NA  |
| 106 | CMM/OPS/69-21-9-3201 | Supply of Inconel Detector Assembly (ICDA) to KKNPP 1&2  | Single Tender | 02/05/19 | Single Part | 02/20/19 | 1 | 1)JSC 'Rusatom Service'  | -1 | Yes | 35149                           | 09/19/19 | JSC 'Rusatom Service'                         | 350230466   | 06/19/20   | 09/19/19   | In Progress | NA  |
| 107 | CMM/OPS/00-00-9-3193 | End Fittings and associated components   | Public Tender | 08/14/18 | Two Part    | 09/26/18 | 3 | 1)MTAR Technologies (P) Ltd,<br>2)Larsen & Toubro Limited,   | -1 | Yes | CMM/OPS/00-00-9-3193/e-PO/34593 | 08/23/19 | Larsen & Toubro Limited                       | 637790000   | 05/24/21   | 08/23/19   | In Progress | 31.12.2022 vide Amendment-V dated 22.11.2022<br>N.A.  |
| 108 | CMM/FTP/00-33-1-1180 | Manufacturing, Inspection, Examination, Testing, Tropical Packing and Ex-Works supply of Incoloy-800 Tubes for Steam Generators as per Tender specification and Drawings for future 700 MWe PHW Reactors   | Single Tender | 01/22/18 | Single Part | 06/15/18 | 1 | 1)NUCLEAR FUEL COMPLEX,  | -1 | Yes | CMM/FTP/00-33-1-1180/e-PO/34247 | 08/13/19 | NUCLEAR FUEL COMPLEX                          | 11703103295 | 02/22/26   | 08/13/19   | In Progress | NA  |
| 109 | CMM/OPS/00-31-9-3229 | Procurement of Raw Materials, Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components to KGS - 1, Kaiga and RAPS-3, RR  | Single Tender | 03/05/19 | Single Part | 03/26/19 | 1 | 1)NUCLEAR FUEL COMPLEX,  | -1 | Yes | CMM/OPS/00-31-9-3229/e-PO/33895 | 09/19/19 | NUCLEAR FUEL COMPLEX                          | 868286944   | 06/18/21   | 09/19/19   | In Progress | N.A.  |
| 110 | CMM/FTP/00-33-1-1179 | Manufacture, Inspection, Testing, Tropical Packaging and Ex-Works Supply of Pressuriser and Bleed Condenser Forgings of Material SA 508 Gr.3 CL1 for Future 700MWe PHWRs (4 a,-).  | Public Tender | 05/21/18 | Two Part    | 07/03/18 | 2 | 1)L&T SPECIAL STEEL AND HEAVY FORGINGS,<br>2)Heavy Engineering Corporation Limited,  | -2 | Yes | CMM/FTP/00-33-1-1179/e-PO/32957 | 05/29/19 | L&T SPECIAL STEEL AND HEAVY FORGINGS          | 535600000   | 03/31/24   | 05/29/19   | In Progress | NA  |
| 111 | CMM/EIC/23-60-3-3054 | Field Instrumentation Package  | Public Tender | 05/20/11 | Two Part    | 08/01/11 | 9 | 1)M/s Larsen & Toubro Ltd. ECC Division Chennai<br>2)M/s. HDOL<br>3)M/s ECIL<br>4)M/s Technip KT India Ltd<br>5)M/s Punj Lloyd Ltd<br>6)M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd.<br>7)M/s McNally Bharat Engineering Co. Ltd | -7 | Yes | CMM/EIC/23-60-3-3054/PO/6104    | 06/28/12 | M/s Larsen & Toubro Ltd. ECC Division Chennai | 1950000000  | 27.12.2015 | 28.06.2012 | In Progress | KAPP-3 : 27.06.2015<br>KAPP-4 : 30-06-2022 & KAPP-4 : 30-12-2022)<br>DELIVERY PERIOD EXTENDED VIDE AMD-XXIX DTD 16-08-2021(KAPP-3 : 30-06-2022 & KAPP-4 : 30-12-2022) |
| 112 | CMM/FTP/10-31-1-1193 | Procurement of Raw Material, Manufacturing, Inspection, Testing, Packaging, Supply and Guarantee of Zircaloy Components/Assemblies of Reactivity   | Single Tender | 11/02/18 | Single Part | 12/05/18 | 1 | 1)NUCLEAR FUEL COMPLEX,  | -1 | Yes | CMM/FTP/10-31-1-1193/e-PO/32865 | 05/20/19 | NUCLEAR FUEL COMPLEX                          | 410722000.7 | 27.12.2015 | 05/20/19   | In Progress | NA  |
| 113 | CMM/OPS/00-15-9-3157 | Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner Devices (PCRD).   | Public Tender | 04/23/18 | Two Part    | 05/30/18 | 1 | 1)ELECTRONICS CORPORATION OF INDIA LTD,  | -1 | Yes | CMM/OPS/00-15-9-3157/e-PO/31848 | 03/20/19 | ELECTRONICS CORPORATION OF INDIA LTD          | 210985451   | 12/19/19   | 03/20/19   | In Progress | NA  |
| 114 | CMM/FTP/10-33-1-1149 | D2O Heat Exchangers  | Public Tender | 07/20/18 | Two Part    | 09/25/18 | 1 | 1)BHARAT HEAVY ELECTRICALS LIMITED   | -1 | Yes | 30599                           | 01/25/19 | BHARAT HEAVY ELECTRICALS LIMITED              | 540000000   | 24/12/2023 | 01/25/19   | In Progress | NA  |
| 115 | CMM/FTP/10-32-1-1152 | Manufacture,Preparation of Shop Drawings, Fabrication, Examination, Inspection, Testing, Packing, Guarantee, Supply and Delivery of Moderator Heat Exchangers along with its Saddle and Mandatory Spares as per Drawings and Technical Specification for GHAVP-1&2 Project,Harayana. | Public Tender | 01/25/18 | Two Part    | 04/12/18 | 7 | 1)BHARAT HEAVY ELECTRICALS LIMITED,<br>2)Godrej & Boyce Mfg Co Ltd,<br>3)Godrej & Boyce Mfg Co Ltd,<br>4)ISGEC,  | -4 | Yes | CMM/FTP/10-32-1-1152/e-PO/30447 | 01/24/19 | BHARAT HEAVY ELECTRICALS LIMITED              | 427407650   | 23/09/2023 | 01/24/19   | In Progress | NA  |

|     |                      |   |               |          |             |          |   |   |    |     |                                  |          |                                      |             |   |            |             |   |                |
|-----|----------------------|---|---------------|----------|-------------|----------|---|---|----|-----|----------------------------------|----------|--------------------------------------|-------------|---|------------|-------------|---|----------------|
| 116 | CMM/MEQ/25-24-2-1134 | Storage, Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipment, Accessories and Components, Operation  | Public Tender | 11/06/17 | Two Part    | 04/23/18 | 1 | 1)Powerica Limited,   | -1 | Yes | CMM/MEQ/25-24-2-1134/e-PO/30360  | 02/01/19 | Powerica Limited                     | 363343222.5 | 024<br>KKNPP4:30.09.2                   | 01.02.2019 | In Progress | NA  |                |
| 117 | CMM/MEQ/25-24-2-1134 | Design, Engineering, Manufacture, Procurement, Supply, Documentation, Co-ordination, Quality Assurance, Routine and Acceptance Testing at works,  | Public Tender | 11/06/17 | Two Part    | 04/23/18 | 1 | 1)Powerica Limited,   | -1 | Yes | CMM/MEQ/25-24-2-1134/e-PO/30356  | 02/01/19 | Powerica Limited                     | 5902456778  | KKNPP3:31.01.2<br>024<br>KKNPP4:30.09.2 | 01.02.2019 | In Progress | NA  |                |
| 118 | CMM/OPS/69-38-9-3186 | SERVICE CONTRACT FOR RENDERING TECHNICAL SERVICES TO KKNPP-2  | Single Tender | 06/08/18 | Single Part | 06/19/18 | 1 | 1)JSE ATOMSTROYEXPORT   | -1 | Yes | CMM/OPS/69-38-9-3186/PO/29726/FE | 12/27/18 | JSE ATOMSTROYEXPORT                  | 577034707   |   | 12/26/20   | 10/01/18    | In Progress                                   | N.A.           |
| 119 | CMM/T&C/25-25-4-115  | Erection and Commissioning of Sea Water System for KKNPP-3&4 and KKNPP-5&6 projects.  | Public Tender | 12/13/17 | Two Part    | 03/23/18 | 3 | 1)BGR ENERGY SYSTEMS LIMITED,<br>2)Tata Projects Limited,<br>3)Reliance Infrastructure Limited ,  | -3 | Yes | CMM/T&C/25-25-4-115/e-PO/28906   | 11/21/18 | Tata Projects Limited                | 791200000   |   | 01/20/24   | 11/21/18    | In progress                                   | Not applicable |
| 120 | CMM/T&C/25-25-4-115  | Design, Engineering, Procurement, Manufacture, Inspection, Testing, Supply, Packing, Forwarding, Transportation to Site and Guarantee of Sea Water System Piping & Equipments for KKNPP-3&4 and KKNPP-5&6 projects.   | Public Tender | 12/13/17 | Two Part    | 03/23/18 | 3 | 1)BGR ENERGY SYSTEMS LIMITED,<br>2)Tata Projects Limited,<br>3)Reliance Infrastructure Limited ,  | -3 | Yes | CMM/T&C/25-25-4-115/e-PO/28905   | 11/21/18 | Tata Projects Limited                | 3164600000  |   | 01/20/24   | 11/21/18    | In progress                                   | Not applicable |
| 121 | CMM/OPS/00-73-9-3145 | Design, Fabrication, Inspection, Testing, Packing and Delivery of Scrubber Tank (ST) including Internal Support Structures along with Bubble Breaker and Mist Extractor for Containment Filtered Venting System for RAPS-2, TAPS-4, NAPS-1&2, MAPS-1&2 and KAPS-1&2.  | Public Tender | 09/11/17 | Two Part    | 10/31/17 | 5 | 1)Walchandnagar industries Ltd,<br>2)LLOYDS STEELS INDUSTRIES LTD.,<br>3)NUBERG ENGINEERING LIMITED,                                    | -3 | Yes | CMM/OPS/00-73-9-3145/e-PO/28469  | 11/02/18 | NUBERG ENGINEERING LIMITED           | 145494000   |   | 11/01/19   | 11/02/18    | 30.06.2022 vide Amendment-II dated 25.10.2021 | N.A.           |
| 122 | CMM/FTP/00-31-1-1175 | Manufacturing, Inspection, Testing, Packing, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Plates for End Shield Assemblies for 4 Nos. of Units of 10 Fleet Reactors as Per Technical Specification No. PC-M-938  | Public Tender | 07/10/17 | Two Part    | 09/06/17 | 4 | 1)L&T SPECIAL STEEL AND HEAVY FORGINGS,<br>2)BHARAT FORGE LTD.,   | -2 | Yes | CMM/FTP/00-31-1-1175/e-PO/27298  | 11/05/18 | L&T SPECIAL STEEL AND HEAVY FORGINGS | 867132000   |   | 09/30/22   | 11/05/18    | In Progress                                   | NA             |
| 123 | CMM/FTP/00-31-1-1174 | Manufacturing, Inspection, Testing, Packing, Storage, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Lattice Tubes for End Shield Assemblies For 4 Nos. of Units of 10 Fleet Reactors as per Technical Specification No. PC-M-936  | Public Tender | 07/10/17 | Two Part    | 09/05/17 | 4 | 1)Mishar Dhatu Nigam Limited,<br>2)L&T SPECIAL STEEL AND HEAVY FORGINGS,<br>3)BHARAT FORGE LTD.,  | -3 | Yes | CMM/FTP/00-31-1-1174/e-PO/27267  | 11/01/18 | Mishar Dhatu Nigam Limited           | 680000000   |   | 03/31/23   | 11/01/21    | In Progress                                   | NA             |
| 124 | CMM/FTP/10-21-1-1171 | Procurement of materials, manufacture, inspection, assembly, shop testing, packing, guarantee and safe delivery at project site for Roll-on Shield, Fixed Shield and FHS Sealing & Shielding Doors Assemblies and Spares for GHAVP-1&2 as per drawing and Technical Specification PC-E-43 (Rev.02) & PC-E-45 (Rev.01) | Public Tender | 06/29/17 | Two Part    | 08/23/17 | 4 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)kay bouvet engg pvt ltd,<br>3)MTAR Technologies (P) Ltd,  | -3 | Yes | CMM/FTP/10-21-1-1171/e-PO/26502  | 08/07/18 | kay bouvet engg pvt ltd              | 172044000   |   | 08/06/21   | 08/07/18    | In Progress                                   | NA             |
| 125 | CMM/MEQ/25-24-2-1129 | Erection/Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG) and handing over of system and Components of Main Plant Electrical Package for KKNPP-3&4 Project.   | Public Tender | 09/26/17 | Two Part    | 01/12/18 | 4 | 1)LARSEN AND TOUBRO LTD,<br>2)Reliance Infrastructure Limited ,<br>3)BHARAT HEAVY ELECTRICALS LIMITED,<br>4)BGR Energy Systems Limited, | -4 | Yes | CMM/MEQ/25-24-2-1129/e-PO/26489  | 08/08/18 | LARSEN AND TOUBRO LTD                | 1902798550  | 07.11.2024                              | 08.08.2018 | In Progress | NA  |                |
| 126 | CMM/MEQ/25-24-2-1129 | Manufacture, Procurement, Supply, Erection / Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of System and Components of Main Plant Electrical Package for KKNPP-3&4 Project.  | Public Tender | 09/26/17 | Two Part    | 01/12/18 | 4 | 1)LARSEN AND TOUBRO LTD,<br>2)Reliance Infrastructure Limited ,<br>3)BHARAT HEAVY ELECTRICALS LIMITED,<br>4)BGR Energy Systems Limited, | -4 | Yes | CMM/MEQ/25-24-2-1129/e-PO/26488  | 08/08/18 | LARSEN AND TOUBRO LTD                | 7587107618  | 07.11.2024                              | 08.08.2018 | In Progress | NA  |                |

|     |                       |   |               |          |          |          |   |   |  |     |                                  |          |                                      |            |  |            |             |    |
|-----|-----------------------|---|---------------|----------|----------|----------|---|---|--|-----|----------------------------------|----------|--------------------------------------|------------|--|------------|-------------|----|
| 127 | CMM/FTP/10-31-1-1132  | Manufacturing, Inspection, Testing, Packing, Supply & Transportation of Calandria Assemblies and Associated Components for GHAVP â€ 1&2.  | Public Tender | 09/19/17 | Two Part | 11/08/17 | 6 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)Walchandnagar industries Ltd,<br>3)kay bouvet engg pvt ltd,<br>4)JSGEC HITACHI ZOSEN LIMITED,                                       | 1)MTAR Technologies (P) Ltd,<br>2)Heavy Engineering Corporation Limited,<br>-2<br>-4 | Yes | CMM/FTP/10-31-1-1132/e-PO/24898  | 06/12/18 | kay bouvet engg pvt ltd              | 283128000  | GHAVP-1<br>31/03/2023<br>GHAVP-2<br>31/12/2023 | 06/12/18   | In Progress | NA |
| 128 | CMM/FTP/10-35-1-1164  | Manufacture, inspection, testing packing, guarantee, supply and delivery of FM Bridge & Carriage Assemblies and Spares as per enclosed drawings and Technical Specification PC-E-1060.  | Public Tender | 04/21/17 | Two Part | 06/22/17 | 2 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)MTAR Technologies (P) Ltd,  | -2   | Yes | CMM/FTP/10-35-1-1164/e-PO/24096  | 04/27/18 | Godrej & Boyce Mfg Co Ltd            | 412100000  | 07/26/21                                       | 04/27/18   | In Progress | NA |
| 129 | CMM/HMP/75-00-10-078  | Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4                 | Public Tender | 07/22/16 | Two Part | 01/31/17 | 7 | 1)Larsen & Toubro Limited,<br>2)Reliance Infrastructure Limited ,<br>3)BGR ENERGY SYSTEMS LIMITED,<br>4)TATA PROJECTS LIMITED,<br>5)BHARAT HEAVY ELECTRICALS LIMITED, | 1)THE INDURE PVT LTD,<br>2)Punj Lloyd Limited,<br>-2<br>-5                           | Yes | CMM/HMP/75-00-10-078/e-PO/22880  | 04/04/18 | Reliance Infrastructure Limited      | 3231129881 | 12/03/22                                       | 04/04/18   | In progress | NA |
| 130 | CMM/HMP/75-00-10-078  | Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4                 | Public Tender | 07/22/16 | Two Part | 01/31/17 | 7 | 1)Larsen & Toubro Limited,<br>2)Reliance Infrastructure Limited ,<br>3)BGR ENERGY SYSTEMS LIMITED,<br>4)TATA PROJECTS LIMITED,<br>5)BHARAT HEAVY ELECTRICALS LIMITED, | 1)THE INDURE PVT LTD,<br>2)Punj Lloyd Limited,<br>-2<br>-5                           | Yes | CMM/HMP/75-00-10-078/e-PO/22877  | 04/04/18 | Reliance Infrastructure Limited      | 7577561408 | 12/03/22                                       | 04/04/18   | IN PROGRESS | NA |
| 131 | CMM/FTP/00-33-01-1176 | Manufacture, Storage and ex-works supply of Steam Generators Forgings of material 20 MnMoNi55 for future 700 MWe PHWR Reactors.   | Public Tender | 09/27/17 | Two Part | 11/30/17 | 1 | 1)L&T SPECIAL STEEL AND HEAVY FORGINGS,   | -1   | Yes | CMM/FTP/00-33-01-1176/e-PO/22555 | 03/07/18 | L&T SPECIAL STEEL AND HEAVY FORGINGS | 4425000000 | 10/31/24                                       | 03/07/18   | In Progress | NA |
| 132 | CMM/FTP/10-33-1-1158  | Mechanical design & analysis, preparation of detailed fabrication drawings and document, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery and | Public Tender | 42698    | Two Part | 42780    | 3 | 1)BHARAT HEAVY ELECTRICALS LIMITED,<br>2)Larsen & Toubro Limited,   | 1)Walchandnagar industries Ltd,<br>-1<br>-2  | Yes | CMM/FTP/10-33-1-1158/e-PO/22549  | 43167    | BHARAT HEAVY ELECTRICALS LIMITED     | 7360583428 | 45565  | 43167      | In Progress | NA |
| 133 | CMM/MEQ/25-00-2-1116  | 400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.   | Public Tender | 12/15/16 | Two Part | 05/09/17 | 4 | 1)LARSEN AND TOUBRO LTD,<br>2)BGR Energy Systems Limited,<br>3)siemens ltd,<br>4)BHARAT HEAVY ELECTRICALS LIMITED,  | -4   | Yes | CMM/MEQ/25-00-2-1116/e-PO/22516  | 02/22/18 | BGR Energy Systems Limited           | 862079456  | 28.03.2023                                     | 29.03.2018 | In Progress | NA |
| 134 | CMM/MEQ/25-00-2-1116  | 400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.   | Public Tender | 12/15/16 | Two Part | 05/09/17 | 4 | 1)LARSEN AND TOUBRO LTD,<br>2)BGR Energy Systems Limited,<br>3)siemens ltd,<br>4)BHARAT HEAVY ELECTRICALS LIMITED,  | -4   | Yes | CMM/MEQ/25-00-2-1116/e-PO/22513  | 03/29/18 | BGR Energy Systems Limited           | 3448317824 | 28.03.2023                                     | 29.03.2018 | In Progress | NA |
| 135 | CMM/FTP/10-31-1-1130  | Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-2  | Public Tender | 07/01/16 | Two Part | 08/23/16 | 4 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)Larsen & Toubro Limited,  | Ltd,<br>2)BHARAT HEAVY ELECTRICALS LIMITED,<br>-2                                    | Yes | CMM/FTP/10-31-1-1130/e-PO/22404  | 03/26/18 | Godrej & Boyce Mfg Co Ltd            | 1290000000 | 05/25/25                                       | 03/26/18   | In Progress | NA |



|     |                      |   |                |          |          |          |   |   |    |   |                                  |          |                                 |           |                                   |            |  |            |             |    |
|-----|----------------------|---|----------------|----------|----------|----------|---|---|----|---|----------------------------------|----------|---------------------------------|-----------|-----------------------------------|------------|--|------------|-------------|----|
| 136 | CMM/OPS/70-00-9-3038 | Primary Coolant Pump  | Limited Tender | 02/11/15 | Two Part | 04/06/15 | 2 | 1)Kiroskar Brothers Limited,<br>2)KSB Pumps Limited,  | -2 | Yes   | CMM/OPS/70-00-9-3038 /e-PO/21941 | 02/28/18 | Kiroskar Brothers Limited       | 10620000  | 02/27/22                          | 02/28/18   | In Progress                                | N.A.       |             |    |
| 137 | CMM/OPS/70-00-9-3038 | Primary Coolant Pump  | Limited Tender | 02/11/15 | Two Part | 04/06/15 | 2 | 1)Kiroskar Brothers Limited,<br>2)KSB Pumps Limited,  | -2 | Yes   | CMM/OPS/70-00-9-3038 /e-PO/21940 | 02/28/18 | Kiroskar Brothers Limited       | 380489760 | 02/27/22                          | 02/28/18   | In Progress                                | N.A.       |             |    |
| 138 | CMM/FTP/10-31-1-1133 | Manufacturing, Supply and Guarantee of Reactor Header Assemblies for Primary Heat Transport Systems for GHAVP-1&2 site  | Public Tender  | 08/24/17 | Two Part | 10/10/17 | 4 | 1)Godrej & Boyce Mfg Co Ltd,<br>2)JSGEC,<br>3)kay bouvet engg pvt ltd,<br>4)BHARAT HEAVY ELECTRICALS LIMITED,           | -4 | Yes   | CMM/FTP/10-31-1-1133/e-PO/21024  | 01/22/18 | kay bouvet engg pvt ltd         | 658912000 | 10/21/20                          | 01/22/18   | Order cancelled on 14/10/2021              | NA         |             |    |
| 139 | CMM/MEQ/10-33-2-1102 | Design, Analysis, Preparation of Drawings, Documents, Procedures, Procurement of Materials, Manufacture, Assembly, Inspection, Testing, Packaging, Supply, Delivery & Guarantee of Primary Coolant Pump Motor   | Public Tender  | 08/09/16 | Two Part | 10/31/16 | 2 | 1)KSB Pumps Limited,  | -1 | 1)Kiroskar Brothers Limited,  | -1                               | Yes      | CMM/MEQ/10-33-2-1102/e-PO/20565 | 01/17/18  | KSB Pumps Limited                 | 4869200000 | GHAVP-1 : 16-4-2022 & GHAVP-II : 16-4-2023 | 17.01.2018 | In Progress | NA |
| 140 | CMM/T&C/75-00-4-105  | Design, Construction and Maintenance of Jetty and Associated Structures   | Public Tender  | 07/07/16 | Two Part | 10/17/16 | 7 | 1)deugro Projects (India) Pvt. Ltd.<br>2)Express Global Logistics Pvt. Ltd.<br>3)Panalpina World Transport (I) Pvt Ltd. | -3 | 1)Lee & Muirhead Pvt. Ltd.<br>2)Team Global Logistics Pvt. Limited<br>3)All Cargo Logistics Limited<br>4)Geodis Overseas Pvt. Ltd., | -4                               | Yes      | CMM/T&C/75-00-4-105/PO/17989    | 07/17/17  | deugro Projects (India) Pvt. Ltd. | 590000000  | 07/16/22                                   | 07/17/17   | In progress | NA |
| 142 | CMM/HMP/23-70-10-087 | Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing, erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB | Public Tender  | 10/19/16 | Two Part | 12/28/16 | 3 | 1)Sterling and Wilson Limited,<br>2)TECHNICO INDIA PVT LTD,<br>3)SFS Fire And Security Private Limited,                 | -3 | Yes   | CMM/HMP/23-70-10-087/e-PO/17873  | 12/15/17 | Sterling and Wilson Limited     | 33644750  | 06/14/20                          | 12/15/17   | In Progress                                | NA         |             |    |
| 143 | CMM/HMP/23-70-10-087 | Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing, erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB | Public Tender  | 10/19/16 | Two Part | 12/28/16 | 3 | 1)Sterling and Wilson Limited,<br>2)TECHNICO INDIA PVT LTD,<br>3)SFS Fire And Security Private Limited,                 | -3 | Yes   | CMM/HMP/23-70-10-087/e-PO/17872  | 12/15/17 | Sterling and Wilson Limited     | 75206941  | 06/14/20                          | 12/15/17   | In Progress                                | NA         |             |    |

|     |                      |   |               |          |          |          |   |   |     |     |                                 |          |                             |           |          |          |             |  |
|-----|----------------------|---|---------------|----------|----------|----------|---|---|-----|-----|---------------------------------|----------|-----------------------------|-----------|----------|----------|-------------|--|
| 144 | CMM/HMP/23-70-10-087 | Supply, seismic qualification/testing, inspection, examination, testing, erection, commissioning, performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves, NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV), Deluge valves  | Public Tender | 10/19/16 | Two Part | 12/28/16 | 3 | 1) Sterling and Wilson Limited,<br>2) TECHNICO INDIA PVT LTD,<br>3) SFS Fire And Security Private Limited,                          | -3- | Yes | CMM/HMP/23-70-10-087/e-PO/17871 | 12/15/17 | Sterling and Wilson Limited | 31434384  | 06/14/19 | 12/15/17 | In progress | NA   |
| 145 | CMM/HMP/23-70-10-087 | Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing, erection, commissioning, performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves, NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV), Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors, JBS, LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS) beyond terminal point indicated in the tender specification in RAB and CB | Public Tender | 10/19/16 | Two Part | 12/28/16 | 3 | 1) Sterling and Wilson Limited,<br>2) TECHNICO INDIA PVT LTD,<br>3) SFS Fire And Security Private Limited,                          | -3- | Yes | CMM/HMP/23-70-10-087/e-PO/17870 | 12/15/17 | Sterling and Wilson Limited | 75286151  | 06/14/19 | 12/15/17 | In Progress | NA   |
| 146 | CMM/OPS/52-33-9-3050 | Hairpin Heat Exchangers   | Public Tender | 06/16/16 | Two Part | 07/29/16 | 4 | 1) Godrej & Boyce Mfg Co Ltd,<br>2) Walchandnagar industries Ltd,<br>3) BHARAT HEAVY ELECTRICALS LIMITED,<br>4) TEMA India Limited, | -4- | Yes | CMM/OPS/52-33-9-3050/e-PO/17369 | 06/12/17 | Godrej & Boyce Mfg Co Ltd   | 604204329 | 02/11/19 | 06/12/17 | In Progress | on or before 31.12.2022 vide Amendment-XI dated 08.08.2022 |
| 147 | CMM/FTP/75-00-1-1148 | Design, Analysis, Procurement of Material, Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended Spares for KKNPP-3&4   | Public Tender | 03/10/16 | Two Part | 06/15/16 | 2 | 1) KELVION INDIA PVT. LTD.,<br>2) Alfalaval India Limited,  | -2- | Yes | CMM/FTP/75-00-1-1148/e-PO/16720 | 05/11/17 | KELVION INDIA PVT. LTD.     | 144900000 | 11/30/22 | 05/11/17 | In Progress | NA   |

|     |                      |   |                |          |          |          |   |   |   |     |                                 |          |                                      |           |                                    |          |                     |  |
|-----|----------------------|---|----------------|----------|----------|----------|---|---|---|-----|---------------------------------|----------|--------------------------------------|-----------|------------------------------------|----------|---------------------|--|
| 148 | CMM/OPS/56-00-9-3037 | Boiler Feed Pumps   | Limited Tender | 02/11/15 | Two Part | 04/29/15 | 3 | 1)KSB Pumps Limited,<br>2)Kirkoskar Brothers Limited,   | 1)BHARAT HEAVY ELECTRICALS LIMITED,<br>-1<br>-2                   | Yes | CMM/OPS/56-00-9-3037/e-PO/15642 | 10/30/17 | KSB Pumps Limited                    | 116466000 | 10/29/19                           | 10/30/17 | 29.04.2021          | Final extension is pending with IO   |
| 149 | CMM/OPS/56-00-9-3037 | Boiler Feed Pumps   | Limited Tender | 02/11/15 | Two Part | 04/29/15 | 3 | 1)KSB Pumps Limited,<br>2)Kirkoskar Brothers Limited,   | 1)BHARAT HEAVY ELECTRICALS LIMITED,<br>-1<br>-2                   | Yes | CMM/OPS/56-00-9-3037/e-PO/15641 | 03/09/17 | Kirkoskar Brothers Limited           | 129061288 | 03/11/19                           | 03/09/17 | -                   | on or before 31.12.2022 vide Amendment-VIII dated  |
| 150 | CMM/FTP/23-34-1-1091 | Design, Manufacture, Supply of all equipment, plant, erection & commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project   | Public Tender  | 09/03/16 | Two Part | 10/28/16 | 5 | 1)kay bouvet engg pvt ltd<br>2)NUBERG ENGINEERING LIMITED<br>3)M/s Llyods Steel Industries Limited                                | 1)M/s Technofab Engineering Ltd<br>2)M/s BTL EPC Ltd.<br>-2<br>-3 | Yes | CMM/FTP/22-34-1-1091/PO/14336   | 01/17/17 | kay bouvet engg pvt ltd              | 75937214  | 01/16/20                           | 01/17/17 | yet to be completed | NA   |
| 151 | CMM/FTP/23-34-1-1091 | Design, Manufacture, Supply of all equipment, plant, erection 7 commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project   | Public Tender  | 09/03/16 | Two Part | 10/28/16 | 5 | 1)kay bouvet engg pvt ltd<br>2)NUBERG ENGINEERING LIMITED<br>3)M/s Llyods Steel Industries Limited                                | 1)M/s Technofab Engineering Ltd<br>2)M/s BTL EPC Ltd.<br>-2<br>-3 | Yes | CMM/FTP/22-34-1-1091/PO/14335   | 01/17/17 | kay bouvet engg pvt ltd              | 492684181 | 01/16/20                           | 01/17/17 | Yet to be completed | NA   |
| 152 | CMM/FTP/75-00-1-1147 | Design, Analysis, Procurement of raw material, Drawings, Fabrication, Painting, Inspection, Testing, Preservation, Documentation and Delivery of 40 Nos of Stainless Steel Tanks along with Mandatory, Commissioning and Recommended Spares for KKNPP-3&4   | Public Tender  | 03/10/16 | Two Part | 05/19/16 | 5 | 1)Fabtech Projects & Engineers Ltd,<br>2)Walchandnagar Industries Ltd,<br>3)Lloyds Steel Industries Limited Engineering Division, | 1)kay bouvet engg pvt ltd,<br>2)Mabel Engineers P Ltd,<br>-2      | Yes | CMM/FTP/75-00-1-1147/e-PO/14087 | 12/29/16 | Fabtech Projects & Engineers Ltd     | 261000000 | KK3 - 31/01/2020 KK4 - 31/03/2021  | 12/29/16 | In Progress         | NA   |
| 153 | CMM/EIC/23-60-3-3278 | Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8. | Public Tender  | 09/14/15 | Two Part | 12/17/15 | 1 | 1)ELECTRONICS CORPORATION OF INDIA LTD,   | -1  | Yes | CMM/EIC/22-60-3-3278/e-PO/14019 | 01/16/17 | ELECTRONICS CORPORATION OF INDIA LTD | 4784000   | RAPP-7: 15-07-18 RAPP-8:15-10-18   | 01/16/17 | In progress         | DP EXTENDED VIDE AMENDMENT-II DTD 16-08-2021 (RAPP-7 : 30-06-2022 & RAPP-8 : 31-12-2022) |
| 154 | CMM/EIC/23-60-3-3278 | Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8. | Public Tender  | 09/14/15 | Two Part | 12/17/15 | 1 | 1)ELECTRONICS CORPORATION OF INDIA LTD,   | -1  | Yes | CMM/EIC/22-60-3-3278/e-PO/14018 | 01/16/17 | ELECTRONICS CORPORATION OF INDIA LTD | 439100154 | RAPP-7:15-07-18 RAPP-8 :15-10-18   | 01/16/17 | In Progress         | DP EXTENDED VIDE AMENDMENT-II DTD 16-08-2021 (RAPP-7 : 30-06-2022 & RAPP-8 : 31-12-2022) |
| 155 | CMM/EIC/23-60-3-3278 | Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8. | Public Tender  | 09/14/15 | Two Part | 12/17/15 | 1 | 1)ELECTRONICS CORPORATION OF INDIA LTD,   | -1  | Yes | CMM/EIC/23-60-3-3278/e-PO/14017 | 01/16/17 | ELECTRONICS CORPORATION OF INDIA LTD | 4324000   | KAPP-3:30-06-19 KAPP-4 31-12-19    | 01/16/17 | In Progress         | DP EXTENDED VIDE AMENDMENT-III (KAPP-3 : 31-03-2022 & KAPP-4 : 30-06-2021)               |
| 156 | CMM/EIC/23-60-3-3278 | Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares,  | Public Tender  | 09/14/15 | Two Part | 12/17/15 | 1 | 1)ELECTRONICS CORPORATION OF INDIA LTD,   | -1  | Yes | CMM/EIC/23-60-3-3278/e-PO/14012 | 01/16/17 | ELECTRONICS CORPORATION OF INDIA LTD | 60584929  | KAPP-3: 30-06-2019 KAPP-4:31-12-19 | 01/16/17 | In Progress         | DP EXTENDED VIDE AMD-III DTD 16-08-2021 (KAPP-3 :  |

|     |                            |  |               |          |          |          |   |   |    |     |                                       |                                 |  |                                      |                                    |          |  |             |    |
|-----|----------------------------|--|---------------|----------|----------|----------|---|---|----|-----|---------------------------------------|---------------------------------|--|--------------------------------------|------------------------------------|----------|--|-------------|----|
| 157 | CMM/EIC/23-60-3-3251       | Design, Manufacture, Inspection, Routine and Acceptance Tests, Type Tests, Qualification, Packing, Transportation, Safe Delivery and Warranty of Travelling In Core Probe System (TIPS).   | Single Tender | 04/06/15 | Two Part | 05/11/15 | 1 | 1)ELECTRONICS CORPORATION OF INDIA LTD.                     | -1 | Yes | CMM/EIC/22-60-3-3251/e-PO/13784       | 01/16/17                        | ELECTRONICS CORPORATION OF INDIA LTD   | 22497648                             | 12/31/19                           | 01/16/17 | In Progress                                | NA          |    |
| 158 | CMM/OPS/53-00-9-2983 (R-1) | 1.0 Supply of 2000 KVA Standby radiator cooled diesel generator along with accessories, auxiliaries and mandatory spares, testing, seismic analysis as per enclosed specification. 2.0 Installation &  | Public Tender | 05/26/15 | Two Part | 07/31/15 | 2 | 1)Diesel Locomotive Works,<br>2)KIRLOSKAR OIL ENGINES LTD., | -2 | Yes | CMM/OPS/53-00-9-2983 (R-1)/e-PO/12819 | 12/12/16                        | Diesel Locomotive Works                | 115304551.4                          | 06/11/18                           | 12/12/16 | 31-03-2021 - Amendment-IV dated 17.04.2020 | N.A.        |    |
| 159 | CMM/OPS/00-01-9-3054       | Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner devices (PCRDs)   | Public Tender | 08/19/15 | Two Part | 09/24/15 | 3 | 1)ELECTRONICS CORPORATION OF INDIA LTD,<br>2)jugal udyog.   | -1 | -2  | Yes                                   | CMM/OPS/00-01-9-3054/e-PO/11041 | 07/18/16                               | ELECTRONICS CORPORATION OF INDIA LTD | 143644900                          | 03/31/18 | 07/18/16                                   | In Progress | NA |
| 160 | CMM/FTP/23-53-1-1129       | Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP à€ 7&8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.   | Public Tender | 09/02/15 | Two Part | 11/17/15 | 1 | 1)Fabtech Projects and Engineers Limited                    | -1 | Yes | CMM/FTP/22-53-1-1129/PO/10469         | 07/01/16                        | Fabtech Projects and Engineers Limited | 38908406                             | R7 - 31/01/2023<br>R8 - 31/10/2023 | 07/01/16 | In Progress                                | NA          |    |
| 161 | CMM/FTP/23-53-1-1129       | Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP à€ 7 & 8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129. | Public Tender | 09/02/15 | Two Part | 11/17/15 | 1 | 1)Fabtech Projects and Engineers Limited                    | -1 | Yes | CMM/FTP/22-53-1-1129/PO/10468         | 07/01/16                        | Fabtech Projects and Engineers Limited | 320782987                            | R7 - 31/01/2023<br>R8 - 31/10/2023 | 07/01/16 | In Progress                                | NA          |    |
| 162 | CMM/FTP/23-53-1-1129       | handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for KAPP à€ 3&4, as per the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies &   | Public Tender | 09/02/15 | Two Part | 11/17/15 | 1 | 1)Fabtech Projects and Engineers Limited                    | -1 | Yes | CMM/FTP/23-53-1-1129/PO/10467         | 07/01/16                        | Fabtech Projects and Engineers Limited | 38908406                             | 12/31/22                           | 07/01/16 | In Progress                                | NA          |    |
| 163 | CMM/FTP/23-53-1-1129       | Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies &  | Public Tender | 09/02/15 | Two Part | 11/17/15 | 1 | 1)Fabtech Projects and Engineers Limited                    | -1 | Yes | CMM/FTP/23-53-1-1129/PO/10466         | 07/01/16                        | Fabtech Projects and Engineers Limited | 317718113                            | 12/31/22                           | 07/01/16 | In Progress                                | NA          |    |

|     |                       |  |               |          |          |          |    |   |  |     |   |          |                               |                                |                               |            |  |                              |
|-----|-----------------------|--|---------------|----------|----------|----------|----|---|--|-----|---|----------|-------------------------------|--------------------------------|-------------------------------|------------|--|------------------------------|
| 164 | CMM/FTP/22-35-1-1140  | Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and | Public Tender | 02/05/15 | Two Part | 04/15/15 | 1  | 1)kay bouvet engg pvt ltd   | -1   | Yes | 9467  | 05/18/16 | kay bouvet engg pvt ltd       | 92000000                       | 09/30/22                      | 05/18/16   | In Progress                                  | NA                           |
| 165 | CMM/FTP/22-35-1-1140  | Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and | Public Tender | 02/05/15 | Two Part | 04/15/15 | 1  | 1)kay bouvet engg pvt ltd   | -1   | Yes | 9466  | 05/18/16 | kay bouvet engg pvt ltd       | 91500000                       | 12/31/22                      | 05/18/16   | In Progress                                  | NA                           |
| 166 | CMM/FTP/23-34-1-1091  | Heavy Water UGP and WMP for KAPP-3&4   | Public Tender | 03/11/11 | Two Part | 06/14/11 | 17 | 1)NICCO CORPORATION LIMITED, PROJECT DIVISION<br>2)Avasarala Technologies Limited<br>3)Furnace Fabrica (India) Ltd.<br>4)GEI INDUSTRIAL SYSTEMS LIMITED<br>5)Walchandnagar industries Ltd<br>6)LARSEN & TOUBRO LIMITED<br>7)Punj Lloyd Limited<br>8)M/s Petron Engineering Construction Ltd<br>9)M/s EIL<br>10)M/s Hindustan Dorr Oliver Ltd<br>11)M/s Technip KT Indis Ltd<br>12)M/s Dolphin Offshore Enterprises India Ltd<br>13)M/s McNally bhatat Engineering Company Ltd | 1)kay bouvet engg pvt ltd<br>2)Nuberg Engineering Limited<br>3)Technofab Manufacturing Limited<br>4)M/s Offshore Infrastructures Ltd<br>-4 | Yes | CMM/FTP/23-34-1-1091/PO/6090                  | 11/09/11 | M/s Hindustan Dorr Oliver Ltd | 69285105                       | 06/30/19                      | 11/09/11   | yet to be completed                          | CDD extended upto 30/06/2020 |
| 167 | CMM/FTP/23-34-1-1091  | Heavy Water UGP and WMP for KAPP-3&4   | Public Tender | 03/11/11 | Two Part | 06/14/11 | 17 | 1)NICCO CORPORATION LIMITED, PROJECT DIVISION<br>2)Avasarala Technologies Limited<br>3)Furnace Fabrica (India) Ltd.<br>4)GEI INDUSTRIAL SYSTEMS LIMITED<br>5)Walchandnagar industries Ltd<br>6)LARSEN & TOUBRO LIMITED<br>7)Punj Lloyd Limited<br>8)M/s Petron Engineering Construction Ltd<br>9)M/s EIL<br>10)M/s Hindustan Dorr Oliver Ltd<br>11)M/s Technip KT Indis Ltd<br>12)M/s Dolphin Offshore Enterprises India Ltd<br>13)M/s McNally bhatat Engineering Company Ltd | 1)kay bouvet engg pvt ltd<br>2)Nuberg Engineering Limited<br>3)Technofab Manufacturing Limited<br>4)M/s Offshore Infrastructures Ltd<br>-4 | Yes | CMM/FTP/23-34-1-1091/PO/6089                  | 11/09/11 | M/s Hindustan Dorr Oliver Ltd | 399656733                      | 06/30/19                      | 11/09/11   | yet to be completed                          | CDD Extended upto 30/06/2020 |
| 168 | CMM/MEQ/22-50-2-1083  | 400 kv Reactors & Balance work of Switchyard Package for RAPP 7&8  | Public        | 11/16/12 | Two Part | 02/01/13 | 1  | 1)M/s Alstom T&D India Ltd  | -1   | Yes | CMM/MEQ/22-50-2-1083/PO/6120, 6121,6469, 6470 | 12/27/13 | M/s Alstom T&D India Ltd      | 29.61 Crores                   | 28.02.2019                    | 12/27/13   | KAPP-3&4 : 10.06.2020, RAPP-7&8 : 01.09.2020 | NA                           |
| 169 | CMM/PFBR/80-52-2-7037 | AC Variable Speed Drive  | Public        | 04/05/05 | Two Part | 04/05/05 | 2  | 1)M/s BHEL<br>2)M/s ABB   | -2   | Yes | CMM/PFBR/80-52-2-7037/PO/10053                | 07/20/07 | M/s BHEL                      | Rs.57.81 Crores + Euro 3765757 | 31.04.2019                    | 20.07.2007 | In Progress                                  | NA                           |
| 170 | CMM/MEQ/23-73-2-1055  | AC Ventilation Package   | Public        | 06/18/11 | Two Part | 09/26/11 | 7  | 1) M/s L&T Ltd<br>2) M/s Thermax Ltd<br>3) M/s Punj Lloyd Ltd<br>4) M/s GEI Industries System Ltd<br>5) M/s Hindustan Dorr-Oliver Ltd.<br>6) M/s Blue Star Ltd.<br>7) M/s NICCO Corporation Ltd   | -7   | Yes | CMM/MEQ/22-73-2-1055/PO/6450                  | 07/04/12 | M/s Punj Lloyd Ltd            | 14 Crores                      | 31-03-2020 & K-4 : 31-03-2023 | 07/04/12   | In Progress                                  | NA                           |



|     |                      |  |        |          |          |          |  |    |     |  |          |                                    |   |                   |             |  |  |
|-----|----------------------|--|--------|----------|----------|----------|--|----|-----|--|----------|------------------------------------|---|-------------------|-------------|--|--|
| 176 | CMM/MEQ/23-40-2-1040 | Balance of Turbine Island Package for KAPP 3&4 | Public | 11/12/10 | Two Part | 04/25/11 | 1) M/s. Bharat Heavy Electricals Ltd.  | 9  | Yes | CMM/MEQ/23-40-2-1040/PO/6087                                       | 09/28/11 | M/s Dodsai Enterprises P.Ltd       | 387.08 Crores                                     | KAPP-09/28/11     | In Progress | Delay analysis   |  |
|     |                      |  |        |          |          |          | 2) M/s. Dodsai Enterprises P.Ltd in consortium   |    |     |  |          |                                    |   | KAPP-09/28/11     | In Progress | Delay analysis   |  |
|     |                      |  |        |          |          |          | 3) M/s. Gammon India Ltd.  |    |     |  |          |                                    |   | KAPP-09/28/11     | In Progress | Delay analysis   |  |
|     |                      |  |        |          |          |          | 4) M/s. IOT Infra & Energy Services Ltd.   |    |     |  |          |                                    |   | KAPP-09/28/11     | In Progress | Delay analysis   |  |
|     |                      |  |        |          |          |          | 5) M/s. Jyoti Structures Ltd.  |    |     |  |          |                                    |   | KAPP-09/28/11     | In Progress | Delay analysis   |  |
|     |                      |  |        |          |          |          | 6) M/s. Larsen & Toubro Ltd.   |    |     |  |          |                                    |   | KAPP-3:27.09.2023 | 09/28/11    | In Progress  | is in process  |
|     |                      |  |        |          |          |          | 7) M/s. Punj Lloyd Ltd.  |    |     |  |          |                                    |   | KAPP-3:27.09.2023 |             |  | Delay analysis   |
|     |                      |  |        |          |          |          | 8) M/s. Tata Projects Ltd.   |    |     |  |          |                                    |   | KAPP-4:27.09.2023 | 09/28/11    | In Progress  | is in process  |
|     |                      |  |        |          |          |          | 9) M/s. Thermax Limited  |    |     |  |          |                                    |   | KAPP-3:27.09.2023 |             |  | Delay analysis   |
| 177 | CMM/MEQ/22-40-2-1067 | Balance of Turbine Island Package for RAPP 7&8 | Public | 08/12/11 | Two Part | 09/04/12 | 1) BHEL  | 10 | Yes | CMM/MEQ/22-40-2-1067/PO/6458                                       | 12/03/12 | M/s L&T Ltd                        | 331.24 Crores+USD2320000+GBP 400000+EURO 10050000 | RAPP-7:31.12.2023 |             | Interim Delay analysis report is under review with site L1 committee |  |
|     |                      |  |        |          |          |          | 2) Thermax Ltd   |    |     |  |          |                                    |   | RAPP-8:30.06.2024 | 12/03/12    | In Progress  | Interim Delay analysis report is under review with site L1 committee |
|     |                      |  |        |          |          |          | 3) Jyoti Structures Ltd  |    |     |  |          |                                    |   | RAPP-7:31.12.2023 |             |  | Interim Delay analysis report is under review with site L1 committee |
|     |                      |  |        |          |          |          | 4) Lanco Infratech   |    |     |  |          |                                    |   | RAPP-8:30.06.2024 | 12/03/12    | In Progress  | Interim Delay analysis report is under review with site L1 committee |
|     |                      |  |        |          |          |          | 5) Hindustan Dorr Oliver Ltd   |    |     |  |          |                                    |   | RAPP-7:31.12.2023 |             |  | Interim Delay analysis report is under review with site L1 committee |
|     |                      |  |        |          |          |          | 6) L&T Ltd   |    |     |  |          |                                    |   | RAPP-8:30.06.2024 | 12/03/12    | In Progress  | Interim Delay analysis report is under review with site L1 committee |
|     |                      |  |        |          |          |          | 7) Dodsai Ent.P.Ltd  |    |     |  |          |                                    |   | RAPP-7:31.12.2023 |             |  | Interim Delay analysis report is under review with site L1 committee |
|     |                      |  |        |          |          |          | 8) Punj Lloyd  |    |     |  |          |                                    |   | RAPP-8:30.06.2024 | 12/03/12    | In Progress  | Interim Delay analysis report is under review with site L1 committee |
|     |                      |  |        |          |          |          | 9) IOT Infrastructure  |    |     |  |          |                                    |   | RAPP-7:31.12.2023 |             |  | Interim Delay analysis report is under review with site L1 committee |
|     |                      |  |        |          |          |          | 10) Gammon Ansaldo Consortium  |    |     |  |          |                                    |   | RAPP-8:30.06.2024 | 12/03/12    | In Progress  | Interim Delay analysis report is under review with site L1 committee |
| 178 | CMM/MEQ/22-40-2-1067 | Balance of Turbine Island Package for RAPP 7&8 | Public | 08/12/11 | Two Part | 09/04/12 | 1) BHEL  | 10 | Yes | CMM/MEQ/22-40-2-1067/PO/6459                                       | 12/03/12 | M/s L&T Ltd                        | 317.20 Crores                                     | RAPP-12/03/12     | In Progress | Interim Delay  |  |
|     |                      |  |        |          |          |          | 2) Thermax Ltd   |    |     |  |          |                                    |   | RAPP-12/03/12     | In Progress | Interim Delay  |  |
|     |                      |  |        |          |          |          | 3) Jyoti Structures Ltd  |    |     |  |          |                                    |   | RAPP-12/03/12     | In Progress | Interim Delay  |  |
|     |                      |  |        |          |          |          | 4) Lanco Infratech   |    |     |  |          |                                    |   | RAPP-12/03/12     | In Progress | Interim Delay  |  |
|     |                      |  |        |          |          |          | 5) Hindustan Dorr Oliver Ltd   |    |     |  |          |                                    |   | RAPP-12/03/12     | In Progress | Interim Delay  |  |
|     |                      |  |        |          |          |          | 6) L&T Ltd   |    |     |  |          |                                    |   | RAPP-12/03/12     | In Progress | Interim Delay  |  |
|     |                      |  |        |          |          |          | 7) Dodsai Ent.P.Ltd  |    |     |  |          |                                    |   | RAPP-12/03/12     | In Progress | Interim Delay  |  |
|     |                      |  |        |          |          |          | 8) Punj Lloyd  |    |     |  |          |                                    |   | RAPP-12/03/12     | In Progress | Interim Delay  |  |
|     |                      |  |        |          |          |          | 9) IOT Infrastructure  |    |     |  |          |                                    |   | RAPP-12/03/12     | In Progress | Interim Delay  |  |
|     |                      |  |        |          |          |          | 10) Gammon Ansaldo Consortium  |    |     |  |          |                                    |   | RAPP-12/03/12     | In Progress | Interim Delay  |  |
| 179 | CMM/HMP/23-70-10-016 | COMMON SERVICES PACKAGES                       | Public | 11/04/10 | Two Part | 02/07/11 | 1) 1. M/s.L&T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd.   | 14 | Yes | CMM/HMP/23-70-10-016/PO/6070 dtd. 22/07/2011 (supply) for KAPP-3&4 | 07/22/11 | M/s. Larsen & Toubro Ltd., Chennai | Rs 103.16 Crs                                     | K-3: 22/07/2014   |             |  |  |
|     |                      |  |        |          |          |          | 2) 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation. |    |     |  |          |                                    |   | K-4: 22/01/2015   | 07/22/11    | In progress  | NA   |







|     |                       |   |        |          |             |          |   |   |   |     |   |          |   |                |   |            |             |   |
|-----|-----------------------|---|--------|----------|-------------|----------|---|---|---|-----|---|----------|---|----------------|---|------------|-------------|---|
| 198 | CMM/EIC/23-60-3-3054  | Field Instrumentation Package                                   | Public | 05/20/11 | Two Part    | 08/01/11 | 9 | 3) M/s. TechnipKT India Ltd. Noida<br>4) M/s. Punj Lloyd Ltd. Gurgaon<br>5) M/s. LANCO Infotech Ltd in consortium with M/s. Konstelec Engineers Pvt Ltd. Mumbai<br>6) M/s. Hindusthan Dorr Oliver Ltd. Mumbai<br>7) M/s. McNally Bharat Engineering Co.Ltd. Kolkata | -2  | Yes | CMM/EIC/23-60-3-3054/PO/6105                      | 06/28/12 | M/s. Larsen & Toubro Ltd., Chennai          | Rs 23.36 Crs.  | KAPP-3 : 27.06.2015<br>KAPP-4 : 27.12.2015        | 28.06.2012 | In Progress | DELIVERY PERIOD EXTENDED VIDE AMD-XXIX DTD 16-08-2021 (KAPP-3 : 30-06-2022 & KAPP-4 : 30-12-2022) |
| 199 | CMM/PFBR/80-31-1-7022 | Fuel & Blanket Sub Assemblies                                   | Single | 07/11/03 | Two Part    | 01/11/05 | 1 | 1)M/s NFC   | -1  | Yes | CMM/PFBR/80-31-1-7022/PO/10024                    | 03/06/06 | M/s Nuclear Fuel Complex,Hyderabad          | 877200000      | 06/30/17  | 03/06/06   | In Progress | NA  |
| 200 | CMM/FTP/22-35-1-1086  | Fuel Transfer Equipment   | Public | 10/19/11 | Two Part    | 03/14/11 | 6 | 1)M/s/ MTAR<br>2)M/s Avasarla<br>3) M/s L&T<br>4) M/s Godrej & Boyce  | 1)M/s Lokesh Machine<br>2) M/s Konecranes<br>-2<br>-4                               | Yes | CMM/FTP/22-35-1-1086/PO/6413                      | 08/19/11 | M/s L&T                                     | 135000000      | 03/31/23  | 08/19/11   | In Progress | NA  |
| 201 | CMM/FTP/23-35-1-1086  | Fuel Transfer Equipment   | Public | 01/19/11 | Two Part    | 03/14/11 | 6 | 1)M/s MTAR<br>2)M/s Avasarla<br>3) M/s L&T<br>4) M/s Godrej & Boyce   | 1)M/s Lokesh Machine<br>2) M/s Konecranes<br>-2<br>-4                               | Yes | CMM/FTP/23-35-1-1086/PO/6068                      | 08/19/11 | M/s L&T                                     | 134900000      | 12/31/22  | 08/19/11   | In Progress | NA  |
| 202 | CMM/FTP/22-35-1-1031  | Fuelling Machine (FM) Heads                                     | Public | 11/20/09 | Two Part    | 02/04/10 | 7 | 1)M/s MTAR<br>2) M/s Avasarla<br>3) M/s Godrej & Boyce<br>4) M/s L&T  | 1)M/s Vividh Hi-Fab<br>2) M/s AMW MGM<br>3) M/s LML<br>-3<br>-4                     | Yes | CMM/FTP/22-35-1-1031/PO/6369                      | 08/09/10 | M/s Avasarla Technologies Ltd               | 274400000      | 03/31/22  | 08/09/10   | In Progress | NA  |
| 203 | CMM/PFBR/80-62-3-7055 | Instrumentation & Control Package                               | Single | 02/07/07 | Two Part    | 02/27/07 | 1 | 1)M/s. ECIL Hyderabad   | -1  | Yes | CMM/PFBR/80-62-3-7055/PO/10057                    | 09/12/07 | M/s. ECIL, Hyderabad                        | 15 Crs         | 12.12.2009, Refixed upto 31.12.2013               | 12.12.2009 | In Progress | NA  |
| 204 | CMM/PFBR/80-62-3-7055 | Instrumentation & Control package                               | Single | 01/25/19 | Single Part | 02/27/07 | 1 | 1)M/s. ECIL   | 1)M/s. ECIL<br>-1   | Yes | CMM/PFBR/80-62-3-7055/PO/10058                    | 01/31/11 | M/s. ECIL                                   | 15 Crs         | 12.12.2009 , Refixed upto 31.12.2013              | 12.12.2009 | In Progress | NA  |
| 205 | CMM/HMP/69-00-10-118  | INSTRUMENTATION AND CONTROL SPARES                              | Single | 11/28/17 | Single Part | 11/28/17 | 1 | 1)Atomstroyexport Moscow Russian Federation   | 1)0<br>-1   | Yes | CMM/HMP/69-00-10-118/e-PO/19895/FE DTD 30/11/2017 | 11/30/17 | ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION | Rs 175.19 Crs. | 10/31/19  | 11/30/17   | In Progress | NA  |
| 206 | CMM/HMP/69-00-10-118  | INSTRUMENTATION AND CONTROL SPARES                              | Single | 11/28/17 | Single Part | 11/28/17 | 1 | 1)Atomstroyexport Moscow Russian Federation   | 1)0<br>-1   | Yes | CMM/HMP/69-00-10-118/e-PO/19896/FE DTD 30/11/2017 | 11/30/17 | ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION | Rs 172.53 Crs. | 03/31/19  | 11/30/17   | In Progress | NA  |
| 207 | CMM/MEQ/23-50-2-1038  | Main Plant Electrical System Package for KAPP 3&4 and RAPP 7&8  | Public | 08/10/10 | Two Part    | 01/31/11 | 7 | 1)M/s Areva T&D India Limited<br>2) M/s. BGR Energy Limited<br>3) M/s BHEL<br>4) M/s. Larsen & Toubro Limited<br>5) M/s. Technimont ICB Pvt. Ltd.   | 1)M/s KEC International Ltd<br>2) M/s McNally Bharat Engg.Co.Ltd<br>-2<br>-5        | Yes | CMM/MEQ/23-50-2/1038/PO/6072                      | 08/25/11 | M/s BGR Energy Systems Ltd                  | 198.11 Crores  | Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020 | 08/25/11   | In Progress | NA  |
| 208 | CMM/MEQ/23-50-2-1038  | Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8 | Public | 08/10/10 | Two Part    | 01/31/11 | 7 | 1)M/s Areva T&D India Limited<br>2) M/s. BGR Energy Limited<br>3) M/s BHEL<br>4) M/s. Larsen & Toubro Limited<br>5) M/s. Technimont ICB Pvt. Ltd.   | 1)M/s KEC International Ltd<br>2) M/s McNally Bharat Engineering Co.Ltd<br>-2<br>-5 | Yes | CMM/MEQ/23-50-2-1038/PO/6073                      | 08/25/11 | M/s BGR Energy Systems Ltd                  | 23.00 Crores   | Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020 | 08/25/11   | In Progress | NA  |
| 209 | CMM/MEQ/23-50-2-1038  | Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8 | Public | 08/10/10 | Two Part    | 01/31/11 | 7 | 1)M/s Areva T&D India Limited<br>2) M/s. BGR Energy Limited<br>3) M/s BHEL<br>4) M/s. Larsen & Toubro Limited<br>5) M/s. Technimont ICB Pvt. Ltd.   | 1)M/s KEC International Ltd<br>2) M/s McNally Bharat Engg.Co.Ltd<br>-2<br>-5        | Yes | CMM/MEQ/23-50-2-1038/PO/6074                      | 08/25/11 | M/s BGR Energy Systems Ltd                  | 4.20 Crores    | Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020 | 08/25/11   | In Progress | NA  |
| 210 | CMM/MEQ/23-50-2-1038  | Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8 | Public | 08/10/10 | Two Part    | 01/31/11 | 7 | 1)M/s Areva T&D India Limited<br>2) M/s. BGR Energy Limited<br>3) M/s BHEL<br>4) M/s. Larsen & Toubro Limited<br>5) M/s. Technimont ICB Pvt. Ltd.   | 1)M/s KEC International Ltd<br>2) M/s McNally Bharat Engg.Co.Ltd<br>-2<br>-5        | Yes | CMM/MEQ/22-50-2-1038/PO/6417                      | 08/25/11 | M/s BGR Energy Systems Ltd                  | 191.87 Crores  | R-7 : 31-3-2020 & R-8 : 31-3-2020                 | 08/25/11   | In Progress | NA  |
| 211 | CMM/MEQ/23-50-2-1038  | Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8 | Public | 08/10/10 | Two Part    | 01/31/11 | 7 | 1)M/s Areva T&D India Limited<br>2) M/s. BGR Energy Limited<br>3) M/s BHEL<br>4) M/s. Larsen & Toubro Limited<br>5) M/s. Technimont ICB Pvt. Ltd.   | 1)M/s KEC International Ltd<br>2) M/s McNally Bharat Engg.Co.Ltd<br>-2<br>-5        | Yes | CMM/MEQ/22-50-2-1038/PO/6418                      | 08/25/11 | M/s BGR Energy Systems Ltd                  | 23.08 Crores   | R-7 : 31-3-2020 & R-8 : 31-3-2020                 | 08/25/11   | In Progress | NA  |

|     |                           |   |        |          |          |          |   |   |   |     |   |          |  |   |                                      |            |   |      |
|-----|---------------------------|---|--------|----------|----------|----------|---|---|---|-----|---|----------|--|---|--------------------------------------|------------|---|------|
| 212 | CMM/MEQ/23-50-2-1038      | Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8 | Public | 08/10/10 | Two Part | 01/31/11 | 7 | 1)M/s Areva T&D India Limited<br>2) M/s. BGR Energy Limited<br>3) M/s BHEL<br>4) M/s. Larsen & Toubro Limited<br>5) M/s. Technimont ICB Pvt. Ltd.                               | 1)M/s KEC International Ltd<br>2)M/s McNally Bharat Engg.Co.Ltd<br>-2<br>-5 | Yes | CMM/MEQ/23-50-2-1038/PO/6419                                | 08/25/11 | M/s BGR Energy Systems Ltd                   | 4.20 Crores   | R-7 : 31-3-2020<br>& R-8 : 31-3-2020 | 08/25/11   | In Progress   | NA   |
| 213 | CMM/PFBR/80-40-2-7030     | Main Plant Package  | Public | 09/23/05 | Two Part | 03/31/06 | 3 | 1)M/s BHEL<br>2)M/s L&T + Power Machines<br>3)M/s Dodsai+Skoda  | -3  | Yes | CMM/PFBR/80-40-2-7030/PO/10051                              | 06/29/07 | M/s BHEL                                     | Rs.296.49 Crores + Euro Z1175351, USD 18633654, UKP 1350045 | Prov.Extn 31.12.2019                 | 29.06.2007 | In Progress   | NA   |
| 214 | CMM/PFBR/80/40-2-7030     | Main Plant Package  | Public | 09/23/05 | Two Part | 03/31/06 | 3 | 1)M/s. BHEL<br>2) M/s. L&T + Power Machines<br>3)M/s. Dodsai + Skoda  | -3  | Yes | CMM/PFBR/80-40-2-7030/PO/10052                              | 06/29/07 | M/s BHEL                                     | INR 32.62 Crs.+ EURO 19000                                  | Prov Extn 31.12.19                   | 06/29/07   | In Progress   | NA   |
| 215 | CMM/OPS/56-32-9-2892+2903 | Moderator canned Motor Pumps                                    | Public | 02/16/12 | Two Part | 07/03/12 | 3 | 1)M/s Hydrodyne<br>2)M/s Kirloskar Brother Ltd  | 1)M/s flowwll Pumps<br>-1<br>-2   | Yes | CMM/OPS/56-32-9-2892/PO/7460 & CMM/OPS/56-32-9-2982/PO/7461 | 12/28/12 | M/s Hydrodyne                                | 10.31 Cr  | 10/31/15                             | 12/28/12   | In Progress   | N.A. |
| 216 | CMM/MEQ/23-33-2-1012      | Motors for Primary Coolant Pumps                                | Public | 12/28/09 | Two Part | 02/23/10 | 2 | 1)M/s BHEL  | 1)M/s Kirloskar Electric Co.Ltd<br>-1                                       | Yes | CMM/MEQ/23-33-2-1012/PO/6024                                | 09/07/10 | M/s BHEL                                     | Rs.87.31 Crores   | K-3:30.6.2018 K-4:30.6.2018          | 07.09.2010 | In Progress   | NA   |
| 217 | CMM/MEQ/23-33-2-1012      | Motors for Primary Coolant Pumps                                | Public | 12/28/09 | Two Part | 02/23/10 | 2 | 1)M/s BHEL  | 1)M/s Kirloskar Electric Co.Ltd<br>-1                                       | Yes | CMM/MEQ/22-33-2-1012/PO/6372                                | 09/07/10 | M/s BHEL                                     | Rs.87.32 Crores   | R-7:30.6.2018 R-8:30.6.2018          | 07.9.2010  | In Progress   | NA   |
| 218 | CMMEIC/23-60-3-3120       | Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8           | Public | 01/16/12 | Two Part | 04/30/13 | 2 | 1)M/s. L&T Mumbai M/s.ECIL Hyderabad'   | 1)M/s. L&T Mumbai<br>-1   | Yes | CMM/EIC/23-60-3-3120/PO/6117                                | 09/27/13 | Ms/ ECIL Hyderabad                           | Rs 96.05 Cr.<br>Rs 6.02Crs.                                 | 26.07.2016                           | 27.09.2013 | In Progress   | NA   |
| 219 | CMMEIC/23-60-3-3120       | Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8           | Public | 01/16/12 | Two Part | 04/30/13 | 2 | 1)M/s L&T Mumbai M/s. ECIL Hyderabad'   | 1)M/s. L&T Mumbai<br>-1   | Yes | CMM/EIC/23-6-3-3120/PO/6465 (RAPP 7&8 supply)               | 09/27/13 | Ms/ ECIL Hyderabad                           | Rs 87.88 Crs.   | 27.01.2017                           | 28.09.13   | In Progress   | NA   |
| 220 | CMM/EIC/23-60-3-3120      | Nuclear Instrumentation Package for KAPP-3&4/RAPP-7&8           | Public | 01/16/12 | Two Part | 04/30/13 | 2 | 1)02 M/s. L&T Mumbai; M/s. ECIL Hyderabad   | 1)M/s. L&T Mumbai<br>-2   | Yes | CMM/EIC/23-60-3-3120/PO/6118                                | 09/28/13 | M/s. ECIL Hyderabad                          | Rs. 6.02 Crs.   | 26.07.2016                           | 28.09.13   | In Progress   | NA   |
| 221 | CMM/EIC/23-60-3-3120      | Nuclear Instrumentation package for KAPP-3&4/RAPP-7&8           | Public | 01/16/12 | Two Part | 04/30/13 | 2 | 1)02 M/s. L&T Mumbai<br>2) M/s. ECIL Hyderabad<br>3) Hyderabad  | 1)01 M/s. L&T Mumbai<br>2) Mumbai<br>-2<br>-3                               | Yes | CMM/EIC/22-60-3-3120/PO/6466                                | 09/28/13 | M/s. ECIL Hyderabad                          | Rs 6.02 Crs.  | 27.01.2017                           | 28.09.13   | In Progress   | NA   |
| 222 | CMM/MEQ/23-71-2-1016      | Plant Water Pump House Package for KAPP 3&4                     | Public | 03/02/10 | Two Part | 06/10/10 | 9 | 1)M/s.Thermax<br>2)M/s.Gammon India<br>3)M/s. Hindustan Cons. Ltd.<br>4) M/s. L&T<br>5) M/s. Punj Lloyd<br>6) M/s. IVRCL<br>7) M/s.TATA Projects                                | 1)M/s Doshion(DVWL)<br>2) M/s IOTL<br>-2<br>-7                              | Yes | CMM/MEQ/23-71-2-1016/PO/6029                                | 10/06/10 | M/s IVRCL                                    | Rs.52.68 Crores   | Prov. extn upto: 31.12.2019          | 06.10.2010 | Partly completed, balance work executed by Site via various WO.         | NA   |
| 223 | CMM/MEQ/23-71-2-1016      | Plant water pump house package for KAPP 3&4                     | Public | 03/02/10 | Two Part | 06/10/10 | 9 | 1)M/s.Thermax<br>2)M/s.Gammon India<br>3)M/s. Hindustan Cons. Ltd.<br>4) M/s. L&T<br>5) M/s. Punj Lloyd<br>6) M/s. IVRCL<br>7) M/s.TATA Projects                                | 1)M/s Doshion(DVWL)<br>2)M/s IOTL<br>-2<br>-7                               | Yes | CMM/MEQ/23-71-2-1016/PO/6030                                | 10/06/10 | M/s IVRCL                                    | Rs.39.91 Crores   | Prov. Extn. Upto. 31.12.2019         | 06.10.2010 | Partly completed, balance work executed by Site via various WO.         | NA   |
| 224 | CMM/MEQ/22-71-2-1066      | Plant Water Pump House Package for RAPP 7&8                     | Public | 04/11/11 | Two Part | 06/01/12 | 7 | 1)M/s Hindustan Dorr-Oliver Ltd<br>2) M/s IOT Infrastructure & Energy Services Ltd<br>3) M/s IVRCL Ltd<br>4) M/s Lanco infratech Ltd<br>5) M/s L&T Ltd<br>6) M/s INDURE Pvt.Ltd | 1)M/s UEM India P.Ltd<br>-1<br>-6   | Yes | CMM/MEQ/22-71-2-1066/PO/6443                                | 05/07/12 | M/s IOT Infrastructure & Energy Services Ltd | 64.18 Crores  | Prov. extn. upto : 13-07-2019        | 05/07/12   | 100% completed, however, final delivery extension approval not received | NA   |

|     |                      |   |        |          |          |          |   |  |   |     |  |          |  |  |                                       |            |   |  |
|-----|----------------------|---|--------|----------|----------|----------|---|--|---|-----|--|----------|--|--|---------------------------------------|------------|---|--|
| 225 | CMM/MEQ/22-71-2-1066 | Plant Water Pump House Package for RAPP 7&8 | Public | 04/11/11 | Two Part | 06/01/12 | 7 | 1)M/s Hindustan Dorr-Oliver Ltd<br>2) M/s IOT Infrastructure & Energy Services Ltd<br>3) M/s IVRCL Ltd<br>4) M/s Lanco Infratech Ltd<br>5) M/s L&T Ltd<br>6) M/s INDURE Pvt.Ltd  | 1)M/s UEM India Pvt.Ltd<br>-1<br>-6   | Yes | CMM/MEQ/22-71-2-1066/PO/6444                                     | 05/07/12 | M/s IOT Infrastructure & Energy Services Ltd | 34.63 Crores                                 | Prov. Extn. upto : 13-07-2020         | 05/07/12   | 100% completed, however, final delivery extension approval not received | NA                                     |
| 226 | CMM/MEQ/22-71-2-1066 | Plant Water Pump House Package for RAPP 7&8 | Public | 04/11/11 | Two Part | 06/01/12 | 7 | 1)M/s Hindustan Dorr-Oliver Ltd<br>2) M/s IOT Infrastructure & Energy Services Ltd<br>3) M/s IVRCL Ltd<br>4) M/s Lanco Infratech Ltd<br>5) M/s L&T Ltd<br>6) M/s INDURE Pvt.Ltd  | 1)M/s UEM India Pvt.Ltd<br>-1<br>-6   | Yes | CMM/MEQ/22-71-2-1066/PO/6445                                     | 05/07/12 | M/s IOT Infrastructure & Energy Services Ltd | 12.08 Crores                                 | For one year starting from 01.08.2019 | 01.08.2019 | 100% completed, however, final delivery extension approval not received | NA                                     |
| 227 | CMM/FTP/22-35-1-1035 | Pressuriser along with Top Guide Support    | Public | 12/16/09 | Two Part | 02/12/10 | 3 | 1)M/s WIL<br>2)M/s Godrej<br>3) M/s L&T  | -3  | Yes | CMM/FTP/22-35-1-1035/PO/6370                                     | 09/15/10 | M/s L&T                                      | 322900000                                    | 09/30/18                              | 09/15/10   | In Progress   | NA                                     |
| 228 | CMM/MEQ/23-33-2-1009 | Primary coolant pumps                       | Single | 12/30/09 | Two Part | 02/22/10 | 1 | 1)M/s KSB Pumps Ltd  | -1  | Yes | CMM/MEQ/23-33-2-1009/PO/6016                                     | 06/17/10 | M/s KSB Pumps Ltd                            | Rs.43.38 Crores                              | K-3:31.03.2015<br>K4:31.03.2015       | 17.6.2010  | IKAPP-3 : 04.06.2014, KAPP-4 : 28.04.2014                               | Attributable to Contractor & Purchaser |
| 229 | CMM/MEQ/23-33-2-1009 | Primary Coolant Pumps                       | Single | 12/30/09 | Two Part | 02/22/10 | 1 | 1)M/s KSB Pumps Ltd  | -1  | Yes | CMM/MEQ/22-33-2-1009/PO/6366                                     | 06/17/10 | M/s KSB Pumps Ltd                            | Rs.42.96 Crores                              | K-3:31.03.2015<br>K4:31.03.2015       | 17.6.2010  | IKAPP-3 : 04.06.2014, KAPP-4 : 28.04.2014                               | Attributable to Contractor & Purchaser |
| 230 | CMM/HMP/23-30-10-013 | PRIMARY PIPING PACKAGE                      | Public | 07/21/10 | Two Part | 12/13/10 | 9 | 1)7 1) 1. M/s Dodsai Enterprise pvt Ltd.<br>2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd. (4) | 1)2 1)1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd. (1)<br>-1   | Yes | CMM/HMP/23-30-10-013/PO/6066 Dt 03.06.2011 for KAPP-3&4 Supply   | 06/03/11 | M/s Punj Lloyd Ltd                           | Rs 258.27 Crs Euro 3162428 ( Rs 19.24 Crore) | K-3: 03/12/2014<br>K-4: 03/06/2015    | 06/03/11   | In progress   | NA                                     |
| 231 | CMM/HMP/23-30-10-013 | PRIMARY PIPING PACKAGE                      | Public | 07/21/10 | Two Part | 12/13/10 | 9 | 1) 1. M/s Dodsai Enterprise pvt Ltd.<br>2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd.<br>3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co.<br>4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.   | 1)1. M/s Jyoti Structures Ltd.<br>2. M/s Walchandnagar Ind. Ltd.<br>-1<br>-4  | Yes | CMM/HMP/23-30-10-013/PO/6067 Dt 03.06.2011 for KAPP-3&4 Erection | 06/03/11 | M/s Punj Lloyd Ltd                           | Rs 64.68 Crs                                 | K-3: 03/12/2014<br>K-4: 03/06/2015    | 03.06.11   | In progress   | NA                                     |
| 232 | CMM/HMP/23-30-10-013 | PRIMARY PIPING PACKAGE                      | Public | 07/21/10 | Two Part | 12/13/10 | 9 | 1) 1. M/s Dodsai Enterprise pvt Ltd.<br>2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd.<br>3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co.<br>4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.   | 1) 1. M/s Jyoti Structures Ltd.<br>2. M/s Walchandnagar Ind. Ltd.<br>-1<br>-4 | Yes | CMM/HMP/22-30-10-013/PO/6411 Dt 03.06.2011 for RAPP-7&8 Supply   | 06/03/11 | M/s Punj Lloyd Ltd                           | Rs 261.16 Crs Euro 3197865 (Rs. 19.46 Crs.)  | R-7: 03/06/2015<br>R-8: 03/12/2015    | 06/03/11   | In progress   | NA                                     |

|     |                       |  |         |          |          |          |   |  |   |    |     |  |          |  |  |   |            |             |   |    |
|-----|-----------------------|--|---------|----------|----------|----------|---|--|---|----|-----|--|----------|--|--|---|------------|-------------|---|----|
| 233 | CMM/HMP/23-30-10-013  | PRIMARY PIPING PACKAGE   | Public  | 07/21/10 | Two Part | 12/13/10 | 9 | 1) 1. M/s Dodsai Enterprise pvt Ltd.<br>2) Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd.<br>3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co.<br>4) Turkey. 7. M/s Bharat Heavy Electricals Ltd. | 1) 1. M/s Jyoti Structures Ltd.<br>2. M/s Walchandnagar Ind. Ltd. | -1 | Yes | CMM/HMP/22-30-10-013/PO/6412 Dt 03.06.2011 for RAPP 7&8 Erection | 06/03/11 | M/s Punj Lloyd Ltd                                   | Rs 65.41 Crs.  | R-7: 03/06/2015<br>R-8: 03/12/2015        | 06/03/11   | In progress | NA  |    |
| 234 | GEM/2022/B/2413241    | PROCUREMENT OF MCE POLICIES FOR TG & C&I PACKAGES FOR RAPP-7&8 | Public  | 08/08/22 | Two Part | 09/02/22 | 1 | 1) ONE - NATIONAL INSURANCE COMPANY LIMITED  | 1) 0  | -1 | Yes | GEMC-511687778574114   | 09/30/22 | NATIONAL INSURANCE COMPANY LIMITED                   | 125614167  | 09/30/23                                  | 10/01/22   | 09/30/23    | NA  |    |
| 235 | CMM/PFBR/80-71-2/7056 | Sea Water Pump House & Electrochlorination Plant Package       | Public  | 03/16/07 | Two Part | 07/06/07 | 2 | 1) 1) M/s KBL<br>2) M/s Gammon Ltd   | 1) 0  | -2 | Yes | CMM/PFBR/80-71-2/7056/PO/10079                                   | 05/22/08 | M/s KBL  | Euro 1814000 +<br>Rs.66.13 Crores  | 30.08.2019                                | 22.05.2008 | In Progress | NA  |    |
| 236 | CMM/PFBR/80-71-2-7056 | Sea Water Pump House & Electrochlorination Plant Package       | Public  | 03/16/07 | Two Part | 07/06/07 | 2 | 1) M/s KBL<br>2) M/s Gammon Ltd  | 1) 0  | -2 | Yes | CMM/PFBR/80-71-2-7056/PO/10080                                   | 05/22/08 | M/s KBL  | Rs 33.10 Crores  | 30.08.2019                                | 22.05.2008 | In Progress | NA  |    |
| 237 | CMM/FTP/23-33-1-991   | Steam Generators   | Limited | 39595    | Two Part | 39745    | 2 | 1) 1. M/s L&T<br>2) 2. M/s BHEL  | 1) NIL  | -1 | Yes | CMM/FTP/23-33-1-991/PO/6004                                      | 39895    | M/s Larsen & Toubro Ltd                              | 3450000000   | 42460                                     | 39895      | In Progress | NA  |    |
| 238 | CMM/FTP/23-33-1-991   | Steam Generators   | Limited | 39595    | Two Part | 39745    | 2 | 1) M/s L&T<br>2) M/s BHEL  | 1) NIL  | -1 | Yes | CMM/FTP/23-33-1-991/PO/6005                                      | 39895    | M/s BHEL   | 3450000000   | 43921                                     | 39895      | In Progress | NA  |    |
| 239 | CMM/FTP/22-33-1-991   | Steam Generators   | Limited | 05/27/08 | Two Part | 10/24/08 | 2 | 1) M/s L&T<br>2) M/s BHEL  | 1) NIL  | -1 | Yes | CMM/FTP/22-33-1-991/PO/6356                                      | 09/08/09 | M/s BHEL   | 3653900000   | 12/31/22                                  | 09/08/09   | In Progress | NA  |    |
| 240 | CMM/MEQ/23-40-2-1024  | Supply of equipments for TG Plant package                      | Single  | 05/04/10 | Two Part | 12/29/10 | 1 | Power System   | 1) NIL  | -1 | Yes | CMM/MEQ/23-40-2-1024/PO/6054                                     | 03/31/11 | M/s BHEL in consortium with M/s Alstom Power Systems | EUR 88935688.00 (+)<br>USD 35275000.00 (+)<br>INR 740.75 Crs Total<br>of above in INR<br>1483.21 Crs | KAPP-3 : 31-12-2022 & KAPP-4 : 29-02-2024 | 03/31/11   | In Progress | Delay Analysis report has been prepared and same is under deliberation with site L1 committee |    |
| 241 | CMM/MEQ/23-40-2-1024  | Supply of equipments for TISCS                                 | Single  | 05/04/10 | Two Part | 12/29/10 | 1 | 1) M/s BHEL  | 1) NIL  | -1 | Yes | CMM/MEQ/23-40-2-1024/PO/6056                                     | 03/31/11 | M/s BHEL   | 33 Crores  | 2022 & KAPP-4 : 29-02-2024                | 03/31/11   | In Progress | report has been prepared and  |    |
| 242 | CMM/MEQ/23-40-2-1024  | Supply of services for TG Plant Package                        | Single  | 05/04/10 | Two Part | 12/29/10 | 1 | 1) M/s BHEL in consortium with M/s Alstom Power Systems  | 1) NIL  | -1 | Yes | CMM/MEQ/23-40-2-1024/PO/6055                                     | 03/31/11 | M/s BHEL in consortium with M/s Alstom Projects Ltd  | 165.42 Crores  | 2022 & KAPP-4 : 29-02-2024                | 03/31/11   | In Progress | report has been prepared and  |    |
| 243 | CMM/MEQ/23-50-2-1022  | Switchyard package for KAPP 3&4                                | Public  | 05/07/10 | Two Part | 07/28/10 | 4 | 1) M/s BHEL<br>2) M/s Jyoti Structures Ltd<br>3) M/s L&T Ltd   | 1) M/s UB Engineering Ltd   | -1 | Yes | CMM/MEQ/23-50-2-1022/PO/6044                                     | 02/24/11 | M/s Larsen & Toubro Ltd                              | 32.98 Crores   | KAPP-3 : 31-12-2022 & KAPP-4 : 29-02-2024 | 06/30/19   | 02/24/11    | In Progress   | NA |
| 244 | CMM/MEQ/23-50-2-1022  | Switchyard Package for KAPP 3&4                                | Public  | 05/07/10 | Two Part | 07/28/10 | 4 | 1) M/s BHEL<br>2) M/s Jyoti Structures Ltd<br>3) M/s L&T Ltd   | 1) M/s UB Engineering Ltd   | -1 | Yes | CMM/MEQ/23-50-2-1022/PO/6045                                     | 02/24/11 | M/s L&T Ltd  | 10.48 Crores   |   | 06/30/19   | 02/24/11    | In Progress   | NA |

|     |                      |  |            |          |             |          |   |  |  |     |                              |          |   |   |   |            |             |                                      |
|-----|----------------------|--|------------|----------|-------------|----------|---|--|--|-----|------------------------------|----------|---|---|---|------------|-------------|--------------------------------------|
| 245 | CMM/MEQ/23-50-2-1022 | Switchyard package for RAPP 7&8                | Public     | 05/07/10 | Two Part    | 07/28/10 | 5 | 1)M/s ABB LTD<br>2) M/s BHEL<br>3) M/s Jyoti Structures Ltd<br>4) M/s L&T Ltd  | 1)M/s UB Engineering Ltd<br>-1           | Yes | CMM/MEQ/22-50-2-1022/PO/6392 | 02/24/11 | M/s L&T Ltd   | Rs. 31.56 Crores  | R-7:30.06.19(220k V) R-8:30.06.21(220k V) R-7:30.06.21(400k V) R- | 24.02.2011 | In Progress | NA                                   |
| 246 | CMM/MEQ/23-50-2-1022 | Switchyard Package for RAPP 7&8                | Public     | 05/07/10 | Two Part    | 07/28/10 | 5 | 1)M/s ABB Ltd<br>2) M/s BHEL<br>3) M/s Jyoti Structures Ltd<br>4) M/s L&T Ltd  | 1)M/s UB Engineering Ltd<br>-1           | Yes | CMM/MEQ/22-50-2-1022/PO/6393 | 02/24/11 | M/s L&T Ltd   | Rs.11.84 Crores   | R-7:30.06.19(220k V) R-8:30.06.21(220k V) R-7:30.06.21(400k V) R- | 24.02.2011 | In Progress | NA                                   |
| 247 | CMM/MEQ/23-50-2-1045 | Transformer package for KAPP 3&4 and RAPP 7&8  | Public     | 12/29/10 | Two Part    | 03/18/11 | 7 | 1)6 - M/s Areva T&D India Ltd<br>2) M/s BHEL<br>3) M/s Crompton Greaves Ltd<br>4) M/s Siemens Ltd<br>5) M/s Transformer & Electricals Kerala Ltd<br>6) M/s Vijay Electricals   | 1)1 - M/s Kanohar Electricals Ltd<br>-1  | Yes | CMM/MEQ/23-50-2-1045/PO/6075 | 08/19/11 | M/s BHEL  | Rs.47.79 Crores   | 31.12.2018  | 19.08.2011 | In Progress | NA                                   |
| 248 | CMM/MEQ/23-50-2-1045 | Transformers Package for KAPP 3&4 and RAPP 7&8 | Public     | 12/29/10 | Two Part    | 03/18/11 | 7 | 1)06 - M/s Areva T&D India Ltd<br>2) M/s BHEL<br>3) M/s Crompton Greaves Ltd<br>4) M/s Siemens Ltd<br>5) M/s Transformer & Electricals Kerala Ltd<br>6) M/s Vijay Electricals  | 1)01 - M/s Kanohar Electricals Ltd<br>-1 | Yes | CMM/MEQ/23-50-2-1045/PO/6420 | 08/19/11 | M/s BHEL  | Rs.47.46 Crores   | R-7 : 30-6-2018<br>R-8 : 31-3-2019                                | 19.08.2011 | In Progress | NA                                   |
| 249 | CMM/MEQ/23-50-2-1045 | Transformers Package for KAPP 3&4 and RAPP 7&8 | Public     | 12/29/10 | Two Part    | 03/18/11 | 7 | 1)06 - M/s Areva T&D India Ltd<br>2) M/s BHEL<br>3) M/s Crompton Greaves Ltd<br>4) M/s Siemens Ltd<br>5) M/s Transformer & Electricals Kerala Ltd<br>6) M/s Vijay Electricals  | 1)1 - M/s Kanohar Electricals Ltd<br>-1  | Yes | CMM/MEQ/23-50-2-1045/PO/6077 | 08/19/11 | M/s Toshiba   | Rs.34.91 Crores   | KAPP -3 : 30-6-2018<br>KAPP -4 : 31-12-2018                       | 19.08.2011 | In Progress | NA                                   |
| 250 | CMM/MEQ/23-50-2-1045 | Transformers Package for KAPP-3&4 and RAPP-7&8 | Public     | 12/29/10 | Two Part    | 03/18/11 | 7 | 1)M/s Areva T&D India Limited<br>2) M/s BHEL<br>3) M/s Crompton Greaves Ltd<br>4) M/s Siemens Ltd<br>5) M/s Transformer and Electricals Kerala Ltd.<br>6) M/s Vijay Electrical | 1)M/s Kanohar Electrical Ltd.<br>-1      | Yes | CMM/MEQ/22-50-2-1045/PO-6422 | 08/19/11 | M/s Toshiba   | 33.58 Crs.  | RAPP 7: 31.03.2021<br>RAPP 8: 31.03.2021                          | 08/19/11   | In Progress | NA                                   |
| 251 | CMM/MEQ/22-41-2-1062 | Turbine Generator Plant Package for RAPP 7&8   | Nomination | 08/26/11 | Two Part    | 12/10/12 | 1 | 1)M/s BHEL in consortium with M/s Alstom   | -1                                       | Yes | CMM/MEQ/22-41-2-1062/PO/6437 | 08/14/12 | M/s BHEL in consortium with M/s Alstom Power Systems SA | EURO - 67635177 + USD - 33716887 + INR 1001.22 Crs (as per DOW-B) | RAPP-7:31.03.2024<br>RAPP-8:30.09.2024                            | 08/14/12   | In Progress | Interim Delay analysis is in process |
| 252 | CMM/MEQ/22-41-2-1062 | Turbine Generator Plant Package for RAPP 7&8   | Nomination | 08/26/11 | Two Part    | 12/10/12 | 1 | 1)M/s BHEL in consortium with M/s Alstom   | -1                                       | Yes | CMM/MEQ/22-41-2-1062/PO/6438 | 08/14/12 | M/s BHEL in consortium with M/s Alstom Power Systems    | BHEL - Rs.159.97 Crores & AIL - Rs.46.45 Crores                   | RAPP-7:31.03.2024<br>RAPP-8:30.09.2025                            | 08/14/12   | In Progress | Interim Delay analysis is in process |
| 253 | CMM/MEQ/22-41-2-1062 | Turbine Generator Plant Package for RAPP 7&8   | Nomination | 06/28/11 | Two Part    | 12/10/12 | 1 | 1)01 - M/s BHEL  | -1                                       | Yes | CMM/MEQ/22-41-2-1062/PO/6439 | 08/14/12 | M/s BHEL  | 38.11 Crores  | RAPP-7:31.03.2024<br>RAPP-8:30.09.2026                            | 08/14/12   | In Progress | Interim Delay analysis is in process |
| 254 | CMM/MEQ/22-41-2-1062 | Turbine Generator Plant Package for RAPP 7&8   | Nomination | 08/26/11 | Two Part    | 12/10/12 | 1 | 1)M/s BHEL   | -1                                       | Yes | CMM/MEQ/22-41-2-1062/PO/6440 | 08/14/12 | M/s BHEL  | 7.68 Crores   | RAPP-7:31.03.2024   | 08/14/12   | In Progress | Interim Delay analysis is in process |
| 255 | CMM/FTP/23-31-1-1049 | Zircaloy Assy & Components                     | Single     | 03/13/10 | Single Part | 04/12/10 | 1 | 1)M/s NFC  | 1)NIL<br>-1                              | Yes | CMM/FTP/23-31-1-1049/PO/6015 | 06/18/10 | M/s Nuclear Fuel Complex                                | 1938800000  | 03/31/21  | 06/18/10   | In Progress | NA                                   |
| 256 | CMM/FTP/23-31-1-1049 | Zircaloy Asy & Components                      | Single     | 03/13/10 | Single Part | 06/18/10 | 1 | 1)M/s NFC  | 1)Nil<br>-1                              | Yes | CMM/FTP/22-31-1-1049/PO/6365 | 06/18/10 | M/s Nuclear Fuel Complex                                | 1938800000  | 03/31/23  | 06/18/10   | In Progress | NA                                   |