

DETAILS OF AWARD OF PURCHASE CONTRACTS VALUING 10 CRORES AND ABOVE CONCLUDED DURING THE MONTH OF May 2022

Sr.No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
NIL																		

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER

Sr.No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any	
1	61718	RATE CONTRACT FOR SKF BEARING	Public Tender	11-11-2021	Single Part	25-11-2021	1	1)INDO BEARING TRADERS	-1	Yes	61718/PO/91514	08-04-2022	INDO BEARING TRADERS	15000000	-	-	-	-	
2	CMM/FTP/10-31-1-1133	Manufacturing, Supply and Guarantee of PHT Reactor Header Assemblies for for GHAVP-1&2. GeM certificate ID: GEM/GARPTS/07102021/UBK6OE3FYAMX dated 07/10/2021 valid up to 06/11/2021	Public Tender	22-10-2021	Two Part	29-11-2021	7	1)Walchandnagar industries Ltd 2)ISGEC 3)Godrej & Boyce Mfg Co Ltd 4)Larsen & Toubro Limited 5)BHARAT HEAVY ELECTRICALS LIMITED	1)MTAR Technologies (P) Ltd, 2)Dipesh Engineering Works, -2 -5	Yes	CMM/FTP/10-31-1-1133/e-PO/52832	13-04-2022	Walchandnagar industries Ltd	814200000	12-05-2025	13-04-2022	In Progress	NA	
3	CMM/OPS/69-00-9-3496	Functional testing, operation, maintenance, data collection, analysis and submission of report using Automated inspection systems [SK-27 & SK-38] for ISI of Reactor Pressure Vessel (RPV) & its internals and Steam Generators during RSD #4 of Unit-2 and RSD#6 of Unit-1 at KKNPP-1&2.	Single Tender	01-12-2021	Single Part	05-01-2022	1	1)M/s. HRID-NON DESTRUCTIVE TESTING LTD	-1	Yes	CMM/OPS/69-00-9-3496/PO/52790	13-04-2022	M/s. HRID-NON DESTRUCTIVE TESTING LTD	162061959	13.04.2023	13.04.2022	-	-	
4	CMM/FTP/10-35-1-1226	Procurement of raw materials & bought-out items, manufacture, inspection, assembly, shop testing, packing, supply, safe delivery and warranty of Fuel Transfer (FT) equipment for GHAVP-1&2. GeM Report ID: GEM/GARPTS/26082021/WY6W75904VE5	Public Tender	16-09-2021	Two Part	23-11-2021	4	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd,	1)Echaar Equipments Pvt. Ltd. , 2)BHARAT FORGE LTD,	Yes	CMM/FTP/10-35-1-1226/e-PO/52647	31-03-2022	MTAR Technologies (P) Ltd	765067986	-	31-03-2022	In Progress	NA	
5	cmm/ops/69-00-9-3428	RENDERING TECHNICAL ASSISTANCE SERVICES TO THE CUSTOMER DURING POST WARRANTY PERIOD OF OPERATION OF KUDANKULAM NPP UNITS 1&2	Single Tender	19-08-2021	Single Part	03-09-2021	1	1)M/s.Joint-stock company 'Atomstroyexport'	-1	Yes	CMM/OPS/69-00-9-3428/PO/43788/FE	29-03-2022	M/s.Joint-stock company 'Atomstroyexport'	459869729	36 months from 01.04.2022	29.03.2022	In Progress	NA	
6	CMM/OPS/58-60-9-3424	Supply of Analogue Transmitters for Severe Accident Parameter Monitoring System (SAPMS) at Six Stations of NPCIL.	Public Tender	16-07-2021	Two Part	27-08-2021	1	1)Baldota Control And Equipments Pvt Ltd,	-1	Yes	CMM/OPS/58-60-9-3424/e-PO/52403	31-03-2022	Baldota Control And Equipments Pvt Ltd	147829936	01.05.2023	31.03.2022	In Progress	NA	
7	CMM/MEQ/10-30-2-1171	Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to site and Guarantee of Safety Pump Motor Units (Shut Down Cooling Pump Motor Units) along with Mandatory spares, Special Tools, Support Structure and Base Frame as detailed in Specification no. PC-E-186 Rev.0 and PC-E-502 Rev.1 for GHAVP-1&2.	Public Tender	31-12-2019	Two Part	07-07-2020	4	1)Kiroskar Brothers Limited,	1)WILO Mather and Platt Pumps Pvt. Ltd., 2)BHARAT PUMPS & COMPRESSOR LIMITED, 3)Sulzer Pumps India Pvt. Ltd.,	-1 -3	Yes	CMM/MEQ/10-30-2-1171/e-PO/52253	16-03-2022	Kiroskar Brothers Limited	172509085	GHAVP-1 : 15.09.2024, GHAVP-2 : 15.03.2025	16.03.2022	In Progress	NA
8	CMM/HMP/25-26-10-154	Design, Procurement of raw materials, manufacture, fabrication, assembly, inspection, testing and examination, performance testing, quality surveillance, packing, forwarding, shipment, safe delivery to site and guarantee of Air dampers with companion flanges & gaskets, erection accessories, mandatory & commissioning spares for Main Plant ventilation and Air Conditioning (A/C) systems of KKNPP 3&4 (GEM/GARPTS/11012021/YY55PFBZVSHH)	Public Tender	18-02-2021	Two Part	20-04-2021	3	1)SUDE ENGINEERING CORPORATION,	1)Damper Technology India Private Limited, 2)EFFICIENT ENVIROTECH PVT LTD,	-1 -2	Yes	CMM/HMP/25-26-10-154/e-PO/51883	04-03-2022	SUDE ENGINEERING CORPORATION	179011956	-	-	In Progress	NA
	CMM/MEQ/73-	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR	Public					1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited,			CMM/MEQ/72-70-2-		Sterling and Wilson						

9	70-2-1185	KAPP-3&4 & RAPP-7&8 PROJECTS	Tender	07-12-2021	Two Part	07-01-2022	2	-2	Yes	1185/e-PO/51943	18-02-2022	Limited	102898131	17.02.2024	18.02.2022	In Progress	NA
10	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	-2	Yes	CMM/MEQ/72-70-2-1185/e-PO/51942	18-02-2022	Sterling and Wilson Limited	283241699	17.02.2024	18.02.2022	In Progress	NA
11	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	-2	Yes	CMM/MEQ/73-70-2-1185/e-PO/51941	18-02-2022	Sterling and Wilson Limited	106701030	17.08.2023	18.02.2022	In Progress	NA
12	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	-2	Yes	CMM/MEQ/73-70-2-1185/e-PO/51938	18-02-2022	Sterling and Wilson Limited	281724636	17.08.2023	18.02.2022	In Progress	NA
13	CMM/OPS/00-00-9-3358	Design, Development, Preparation of design documents & analysis report, Procurement of raw material, Manufacture, Fabrication, Assembly, Inspection, Testing, Quality surveillance, Supply to KKNPP site, Installation and Commissioning and Training of Fuel Transfer Machine (FTM) for Away From Reactor (AFR) Spent Fuel Storage Facility at KKNPP-1&2. (GeM Availability Report and Past Transaction Summary: Report ID: GEM/GARPTS/14122020/KF5XVY240OZ7)	Public Tender	14-12-2020	Two Part	22-02-2021	6	-5	Yes	CMM/OPS/00-00-9-3358/e-PO/51273	31-01-2022	Vividh Hi-Fab Pvt. Ltd.	465734200	31.07.2024	31.01.2022	In Progress	NA
14	CMM/FTP/10-31-1-1210	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 (GHAVP-1&2), Haryana.	Public Tender	12-02-2020	Two Part	15-06-2020	5	-4	Yes	CMM/FTP/10-31-1-1210/e-PO/51256	27-01-2022	Echaar Equipments Pvt. Ltd.	81561954	27-01-2026	27-01-2022	In Progress	NA
15	CMM/FTP/10-31-1-1210	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 (GHAVP-1&2), Haryana.	Public Tender	12-02-2020	Two Part	15-06-2020	5	-4	Yes	CMM/FTP/10-31-1-1210/e-PO/51255	27-01-2022	MTAR Technologies (P) Ltd	81561954	27-01-2026	27-01-2022	In Progress	NA
16	CMM/FTP/10-31-1-1212	Manufacture, Inspection, Testing, Packing, Supply and Guarantee of Drive Mechanisms and Spares for Shut off Rod (SR), Control Rod (CR) and Adjuster Rod (AR) Systems for Ghorakhpur Haryana Anu Vidyut Pariyojana-1&2 (GHAVP-1&2).	Public Tender	20-08-2020	Two Part	01-12-2020	6	-4	Yes	CMM/FTP/10-31-1-1212/e-PO/51172	21-02-2022	Unimech aerospace and Manufacturing Pvt Ltd	279900720	20-02-2025	21-02-2022	In Progress	NA
17	CMM/FTP/10-36-1-1209	Procurement of Material, Manufacture, Inspection, Examination, Testing, Preservation, Tropical packaging, Safe Delivery of Passive Decay Heat Removal System - Condenser (PDHRS-CD) along with spares for GHAVP-1&2 Project, Haryana.	Public Tender	24-12-2019	Two Part	26-02-2020	3	-2	Yes	CMM/FTP/10-36-1-1209/e-PO/50281	26-11-2021	Walchandnagar industries Ltd	246856000	-	-	-	-
18	CMM/FTP/25-22-1-1217	Design, Fabrication, Inspection, Testing, Painting, Documentation, Packing, Safe Delivery, Supply and Guarantee of Large Diameter Carbon Steel Passive Heat Removal System (PHRS) Air Duct complete with all accessories and Mandatory, Commissioning and Recommended Spares/Tools & Tackles for Kudankulam Nuclear Power Project-3&4 (KKNPP-3&4). GEM availability Report ID: GEM/GARPTS/25032021/WB6NGSTNSFXD	Public Tender	12-04-2021	Two Part	11-06-2021	4	-2	Yes	CMM/FTP/25-22-1-1217/e-PO/49860	17-11-2021	Volta Green Structures Private Limited	353768720	16-11-2023	17-11-2021	In Progress	NA
19	CMM/FTP/10-31-1-1208	Standpipe Thimble Package (Standpipe Thimble Assemblies and other equipment of Reactivity Devices)	Public Tender	06-12-2019	Two Part	12-03-2020	4	-4	Yes	CMM/FTP/10-31-1-1208/e-PO/49825	15-11-2021	Echaar Equipments Pvt. Ltd.	179006000	GHAVP_1 - 14/11/2024 , GHAVP-2 - 14/05/2025	15-11-2021	In Progress	NA
	CMM/HMP/91-	Preparation of Drawings, Procurement of Raw Material, Fabrication of Pipes, Manholes with Gaskets & Fasteners & Mitres including Spider Stiffeners, Inspection, Testing, Painting, Documentation, Slippers for Transportation & Storage at Site, Packing, Forwarding, Transportation & Safe Delivery to Site and Guarantee of Carbon Steel Condenser Cooling Water	Public							CMM/HMP/91-55-10-		GUJARATINFRA PIPES					

20	55-10-144	Pipelines for KKNPP-5&6	Tender	05-04-2021	Two Part	20-05-2021	4		-2	Yes	144/e-PO/49216	08-10-2021	PVT.LTD.	535151830	08-04-2024	08-10-2021	-	-
21	CMM/FTP/10-31-1-1201	Procurement of Raw Material, Manufacture, Inspection, Assembly, Shop Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-1&2	Public Tender	11-07-2019	Two Part	21-08-2019	3	1)Avasarala Technologies Limited, 2)MTAR Technologies (P) Ltd,	-2	Yes	CMM/FTP/10-31-1-1201/e-PO/49170	10-09-2021	Avasarala Technologies Limited	174369308	21-09-2025	22-09-2021	In Progress	NA
22	CMM/EIC/25-00-3-3450	Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project	Single Tender	19-07-2019	Two Part	06-11-2019	1	1)ELECTRONICS CORPORATION OF INDIA LIMITED,	-1	Yes	CMM/EIC/25-00-3-3450/e-PO/48910	08-09-2021	ELECTRONICS CORPORATION OF INDIA LIMITED	143504985	08-11-2024	08-09-2021	IN PROGRESS	NA
23	CMM/EIC/25-00-3-3450	Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project	Single Tender	19-07-2019	Two Part	06-11-2019	1	1)ELECTRONICS CORPORATION OF INDIA LIMITED,	-1	Yes	CMM/EIC/25-00-3-3450/e-PO/48909	08-09-2021	ELECTRONICS CORPORATION OF INDIA LIMITED	458995769	08-11-2024	08-09-2021	IN PROGRESS	NA
24	CMM/ETM/00/40/11/0005	Turbine Island Package for Kaiga-5&6 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48908	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9360035333	-	-	-	-
25	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for Kaiga-5&6	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48907	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	2.6417E+10	-	-	-	-
26	CMM/ETM/00/40/11/0005	Turbine Island Package for GHAVP-3&4 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48752	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9360035333	-	-	-	-
27	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for GHAVP-3&4	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48751	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	2.6417E+10	-	-	-	-
28	CMM/MEQ/10-50-2-1178	Loading / Unloading, Storage cum Insurance, Handling, Erection, Civil works, Testing & Commissioning at site, Handing over and Guarantee of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178	Public Tender	11-12-2020	Two Part	08-02-2021	3	1)Larsen & Toubro Limited 2)Bharat Heavy Electricals Limited 3)BGR Energy Systems Limited	-3	Yes	48614	06-09-2021	Larsen & Toubro Limited	1053197031	GHAVP-1 : 05.03.2026, GHAVP-2 : 05.09.2026	06.09.2021	-	-
29	CMM/MEQ/10-50-2-1178	Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178	Public Tender	11-12-2020	Two Part	08-02-2021	3	1)Larsen & Toubro Limited 2)Bharat Heavy Electricals Limited 3)BGR Energy Systems Limited	-3	Yes	48613	06-09-2021	Larsen & Toubro Limited	5650891150	GHAVP-1 : 05.03.2026, GHAVP-2 : 05.09.2026	06.09.2021	-	-
30	CMM/ETM/00/40/11/0005	Turbine Island Package for GHAVP-1&2 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48604	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9360035333	-	-	-	-
31	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Inspection & Testing at works, Packing & Forwarding and Safe Delivery to Project Site and Guarantee of Turbine Island Package (Complete scope including Special Tools & Tackles and start-up & Commissioning Spares and Mandatory Spares for GHAVP-1&2 and Insurance Spares as per Technical Specification and Drawings forwarded under Tender No. CMM/ETM/00/40/11/0005	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48571	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	2.7082E+10	-	-	-	-

41	CMM/MEQ/10-30-2-1162	applicable) as detailed in specification data sheets for GHAVP-1&2 project (Group-2)	Public Tender	14-08-2019	Two Part	23-10-2019	2	2)EVEREST BLOWERS PVT LTD,	-2	Yes	CMM/MEQ/10-30-2-1162/e-PO/46482	06-04-2021	38	34971972	GHAVP-2 - 05.04.2024	06.04.2021	-	-
42	CMM/EIC/22-60-3-3492	Supply, Testing and Warranty of Analog Transmitters for Safety Critical Systems for RAPP-7&8 Project	Public Tender	10-12-2020	Two Part	18-01-2021	1	1)Baldota Control And Equipments Pvt Ltd,	-1	Yes	CMM/EIC/22-60-3-3492/e-PO/46189	02-06-2021	39	135844845	05-03-2023	02-06-2021	IN PROGRESS	--
43	CMM/EIC/25-00-3-3436	Design & Engineering, Procurement, Manufacturing & Fabrication, Testing & Qualification, assembly of bought out items & fabricated items, Inspection & Testing, Packaging and Delivery of Instrument Support Stands (Stainless steel and Titanium) and spare accessories meant for mounting of Control & Instrumentation Sensors/instruments of KKNPP-3&4 Project	Public Tender	21-06-2019	Two Part	25-11-2019	4	1)Tema India Ltd., 2)Larsen & Toubro Limited, 3)BHARAT HEAVY ELECTRICALS LIMITED,	1)Godrej & Boyce Mfg Co Ltd, -1	Yes	CMM/EIC/25-00-3-3436/e-PO/45966	23-03-2021	40	1052620562	30-09-2023	30-03-2021	IN PROGRESS	NA
44	CMM/FTP/10-31-1-1202	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-1&2 Project, Haryana.	Public Tender	26-07-2019	Two Part	10-09-2019	3	1)Yantra Kaushalya Engineers Pvt Ltd, 2)SIDERFORGEROSSI INDIA PVT LTD, 3)MTAR Technologies (P) Ltd,	-3	Yes	CMM/FTP/10-31-1-1202/e-PO/45179	15-02-2021	41	117137479	15-02-2025	15-02-2021	In Progress	NA
45	CMM/FTP/10-31-1-1201	Procurement of Raw Material, Manufacture, Inspection, Assembly, Shop Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-1&2	Public Tender	11-07-2019	Two Part	21-08-2019	3	1)Avasarala Technologies Limited, 2)MTAR Technologies (P) Ltd,	1)Yantra Kaushalya Engineers Pvt Ltd, -1	Yes	CMM/FTP/10-31-1-1201/e-PO/44969	15-02-2021	42	174369308	15-02-2025	15-02-2021	In Progress	NA
46	CMM/FTP/10-33-1-1168	(i) Manufacturing, Inspection, Testing and Transportation of Pressuriser assembly along with transportation & handling structures and mandatory spares and (ii) Manufacturing, Inspection, Testing and delivery of Bleed Condenser assembly along with support structures and mandatory spares for GHAVP-1&2.	Public Tender	14-02-2019	Two Part	02-08-2019	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)Larsen & Toubro Limited, 4)ISGEC HITACHI ZOSEN LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)Heavy Engineering Corporation Limited, -1	Yes	CMM/FTP/10-33-1-1168/e-PO/44020	30-12-2020	43	597906000	30-06-2024	30-12-2020	In Progress	NA
47	CMM/MEQ/10-32-2-1154	Design, Qualification of Design by Analysis, Preparation of Drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to Site and Guarantee of Canned Motor Pumps along with mandatory spares, special tools and support structure or base frame (as applicable), as detailed in specification no. PC-E-165-R2, PC-E-166-R2, PC-E-501-R1, PC-E-502-R1 and data sheets for GHAVP-1&2 project.	Public Tender	23-01-2019	Two Part	29-03-2019	2	1)HYDRODYNE TEIKOKU INDIA PVT LTD, 2)Kirkoskar Brothers Limited,	-2	Yes	CMM/MEQ/10-32-2-1154/e-PO/44418	20-01-2021	44	230700708	GHAVP-1 : 19.07.2023, GHAVP-2 : 19.01.2024	20.01.2021	-	-
48	CMM/FTP/10-31-1-1202	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-1&2 Project, Haryana.	Public Tender	26-07-2019	Two Part	10-09-2019	3	1)Yantra Kaushalya Engineers Pvt Ltd, 2)SIDERFORGEROSSI INDIA PVT LTD, 3)MTAR Technologies (P) Ltd,	-3	Yes	CMM/FTP/10-31-1-1202/e-PO/44327	11-01-2021	45	117137479	11-01-2025	11-01-2021	In Progress	NA
49	CMM/OPS/07-31-9-3224	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs and Accessories for Enmasse Coolant Channel Replacement (EMCCR) of RAPS-3 and KGS-1 Units.	Public Tender	12-07-2019	Two Part	19-08-2019	2	1)MTAR Technologies (P) Ltd,	1)Yantra Kaushalya Engineers Pvt Ltd, -1	-1 Yes	CMM/OPS/07-31-9-3224/e-PO/44185	01-01-2021	46	120494598	31-12-2022	01-01-2021	31-12-2022	-
50	CMM/OPS/69-00-9-3313	Deputation of Specialist from RF/Third Country, Technical assistance services from M/s Kurchatov Institute, RF and services of M/s Siempelkamp NIS Ingenieurgesellschaft MBH, Germany for Overhauling of Reactor Main Joint Multi Stud Tensioner (MST) during 6 RSDs of KKNPP-1&2.	Single Tender	25-02-2020	Single Part	17-03-2020	3	1)JSC «Rusatom Service» 2)JSC 'Rusatom Service'	1)JSC 'Rusatom Service' -2	Yes	43930	11-12-2020	47	1341925065	31-12-2023	11-12-2020	31-12-2023	-
	CMM/FTP/00-	Manufacturing, Inspection, Testing, Transportation and	Public					1)Larsen & Toubro Limited, 2)ISGEC, 3)Godrej & Boyce Mfg Co Ltd, 4)Walchandnagar industries Ltd, 5)BHARAT HEAVY ELECTRICALS LIMITED,			CMM/FTP/00-33-1-							

62	CMM/FTP/10-30-1-1198	Preparation of Drawings, Procurement of raw materials, Fabrication, Inspection, Testing, Supply & Guarantee of ECCS light water accumulators, ECCS air accumulators, PHT Heavy water storage tank, Moderator Heavy water storage tank and Support structure for ECCS light water accumulators for GHAVP-1&2 Project, Haryana.	Public Tender	11-02-2019	Two Part	15-04-2019	5	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)LLOYDS STEELS INDUSTRIES LTD., 3)kay bouvet engg pvt ltd,	1)Walchandnagar industries Ltd, 2)Patels Airtemp (India) Limited, -2	-3	Yes	CMM/FTP/10-30-1-1198/e-PO/37148	30-12-2019	kay bouvet engg pvt ltd	321573600	29-04-2022	30-12-2019	In Progress	NA
63	CMM/FTP/10-35-1-1196	Manufacture, Inspection, Assembly, Tubing, Wiring, Shop Testing, Packing and Safe Delivery and Guarantee of Fuelling Machine Heads along with Support Frame Assemblies, Service Tools, Assembly Carts, Transportation Crates, Levelling Mechanism Assembly, Parts of Lower Gimbal Assembly, Additional Assemblies & Components and Additional Ram Assemblies as per Drawings and Technical Specification as per Section-C for GHAVP 1&2 Project.	Public Tender	08-03-2019	Two Part	06-06-2019	2	1)MTAR Technologies (P) Ltd, 2)Godrej & Boyce Mfg Co Ltd,	-2	-	Yes	CMM/FTP/10-35-1-1196/e-PO/36949	29-11-2019	MTAR Technologies (P) Ltd	627642000	28-07-2024	29-11-2019	In Progress	NA
64	CMM/EIC/25-00-3-3428	Procurement / Manufacturing, Inspection, Testing & Supply of Instrumentation Tubing for KKNPP-3&4	Public Tender	15-02-2019	Two Part	22-05-2019	2	1)Remi Edelstahl Tubulars Limited, 2)Ratnamani Metals & Tubes Ltd,	-2	-	Yes	CMM/EIC/25-00-3-3428/e-PO/36923	17-12-2019	Ratnamani Metals & Tubes Ltd	143104863	16-12-2021	17-12-2019	In Progress	NA
65	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12-10-2018	Two Part	26-12-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	-	Yes	CMM/EIC/25-00-3-3413/e-PO/36489	10-12-2019	ELECTRONICS CORPORATION OF INDIA LTD	517659030	09-06-2024	10-12-2019	In Progress	NA
66	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12-10-2018	Two Part	26-12-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	-	Yes	CMM/EIC/25-00-3-3413/e-PO/36488	10-12-2019	ELECTRONICS CORPORATION OF INDIA LTD	2141950955	09-06-2024	10-12-2019	In Progress	NA
67	CMM/MEQ/20-50-2-1153	Unloading, Storage cum Insurance, Handling, Erection, Testing & Commissioning at Site, Handing over and Guarantee of 220kV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable Electrical Power Supply System at Tarapur Maharashtra Site and as per technical specifications and drawings forwarded under Tender No. CMM/MEQ/20-50-2-1153	Public Tender	20-12-2018	Two Part	28-02-2019	1	1)BGR Energy Systems Limited,	-1	-	Yes	CMM/MEQ/20-50-2-1153/e-PO/36299	22-11-2019	BGR Energy Systems Limited	247530061	21.05.2021	22.11.2019	In Progress	NA
68	CMM/MEQ/20-50-2-1153	Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of 220kV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable Electrical Power Supply System at Tarapur Maharashtra Site and as per technical specifications and drawings forwarded under Tender No. CMM/MEQ/20-50-2-1153	Public Tender	20-12-2018	Two Part	28-02-2019	1	1)BGR Energy Systems Limited,	-1	-	Yes	CMM/MEQ/20-50-2-1153/e-PO/36298	22-11-2019	BGR Energy Systems Limited	577570142	21.05.2021	22.11.2019	In Progress	NA
69	CMM/MEQ/25-26-2-1142	Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing of Material Handling Equipment provided by Purchaser, for KKNPP-3&4 Project.	Public Tender	14-08-2018	Two Part	29-11-2018	1	1)MUKAND LIMITED,	-1	-	Yes	CMM/MEQ/25-26-2-1142/e-PO/36292	21-11-2019	MUKAND LIMITED	207000000	21.11.2023	21.11.2019	In Progress	NA

70	CMM/MEQ/25-26-2-1142	Design, Engineering, Manufacturing, Supply, Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing and Handing over of the Material Handling Equipment & Trestle metal structures of Material Handling Equipment provided by Purchaser, for KKNPP-3&4 Project.	Public Tender	14-08-2018	Two Part	29-11-2018	1	1)MUKAND LIMITED,	-1	Yes	CMM/MEQ/25-26-2-1142/e-PO/36291	21-11-2019	MUKAND LIMITED	483000000	21.11.2023	21.11.2019	In Progress	NA
71	CMM/OPS/69-21-9-3201	Supply of Incor Detector Assembly (ICDA) to KKNPP 1&2	Single Tender	05-02-2019	Single Part	20-02-2019	1	1)JSC 'Rusatom Service'	-1	Yes	35149	19-09-2019	JSC 'Rusatom Service'	350230466	19-06-2020	19-09-2019	-	-
72	CMM/OPS/00-00-9-3193	End Fittings and associated components	Public Tender	14-08-2018	Two Part	26-09-2018	3	1)MTAR Technologies (P) Ltd, 2)Larsen & Toubro Limited,	-1 -2	Yes	CMM/OPS/00-00-9-3193/e-PO/34594	23-08-2019	MTAR Technologies (P) Ltd	637790000	24-05-2021	23-08-2019	In Progress	N.A.
73	CMM/OPS/00-00-9-3193	End Fittings and associated components	Public Tender	14-08-2018	Two Part	26-09-2018	3	1)Mishar Dhatu Nigam Limited, 2)Larsen & Toubro Limited,	-1 -2	Yes	CMM/OPS/00-00-9-3193/e-PO/34593	23-08-2019	Larsen & Toubro Limited	637790000	24-05-2021	23-08-2019	In Progress	N.A.
74	CMM/FTP/00-33-1-1180	Manufacturing, Inspection, Examination, Testing, Tropical Packing and Ex-Works supply of Incoloy-800 Tubes for Steam Generators as per Tender specification and Drawings for future 700 MWe PHW Reactors	Single Tender	22-01-2018	Single Part	15-06-2018	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/FTP/00-33-1-1180/e-PO/34247	13-08-2019	NUCLEAR FUEL COMPLEX	1.1703E+10	22-02-2026	13-08-2019	In Progress	NA
75	CMM/OPS/00-31-9-3229	Procurement of Raw Materials, Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components to KGS - 1, Kaiga and RAPS-3, RR Site, Kota.	Single Tender	05-03-2019	Single Part	26-03-2019	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/OPS/00-31-9-3229/e-PO/33895	19-09-2019	NUCLEAR FUEL COMPLEX	868286944	18-06-2021	19-09-2019	In Progress	N.A.
76	CMM/FTP/00-33-1-1179	Manufacture, Inspection, Testing, Tropical Packaging and Ex-Works Supply of Pressuriser and Bleed Condenser Forgings of Material SA 508 Gr.3 CL1 for Future 700MWe PHWRs (4 a, b, c, d).	Public Tender	21-05-2018	Two Part	03-07-2018	2	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, 2)Heavy Engineering Corporation Limited,	-2	Yes	CMM/FTP/00-33-1-1179/e-PO/32957	29-05-2019	L&T SPECIAL STEEL AND HEAVY FORGINGS	535600000	28-11-2021	29-05-2019	In Progress	NA
77	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public Tender	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2)M/s. HDOL 3)M/s ECIL 4)M/s Technip KT India Ltd 5)M/s Punj Lloyd Ltd 6)M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. 7)M/s McNally Bharat Engineering Co. Ltd	-2	Yes	CMM/EIC/23-60-3-3054/PO/6104	28-06-2012	M/s Larsen & Toubro Ltd. ECC Division Chennai	1950000000	KAPP-3 : 27.06.2015 KAPP-4 : 27.12.2015	28.06.2012	In Progress	DELIVERY PERIOD EXTENDED VIDE AMD-XXIX DTD 16-08-2021(KAPP-3 : 30-06-2022 & KAPP-4 : 30-12-2022)
78	CMM/FTP/10-31-1-1193	Procurement of Raw Material, Manufacturing, Inspection, Testing, Packaging, Supply and Guarantee of Zircaloy Components/Assemblies of Reactivity devices for Gorakhpur Haryana Anu Vidyut Pariyojana a&e 1&2 (GHAVP-1&2).	Single Tender	02-11-2018	Single Part	05-12-2018	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/FTP/10-31-1-1193/e-PO/32865	20-05-2019	NUCLEAR FUEL COMPLEX	410722001	19-08-2022	20-05-2019	In Progress	NA
79	CMM/OPS/00-15-9-3157	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner Devices (PCRD).	Public Tender	23-04-2018	Two Part	30-05-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/OPS/00-15-9-3157/e-PO/31848	20-03-2019	ELECTRONICS CORPORATION OF INDIA LTD	210985451	19-12-2019	20-03-2019	-	-
80	CMM/FTP/10-33-1-1149	D2O Heat Exchangers	Public Tender	20-07-2018	Two Part	25-09-2018	1	1)BHARAT HEAVY ELECTRICALS LIMITED	-1	Yes	30599	25-01-2019	BHARAT HEAVY ELECTRICALS LIMITED	540000000	24-07-2021	25-01-2019	In Progress	NA
	CMM/FTP/10-	Manufacture, Preparation of Shop Drawings, Fabrication, Examination, Inspection, Testing, Packing, Guarantee, Supply and Delivery of Moderator Heat Exchangers along with its Saddle and Mandatory Spares as per Drawings and Technical Specification for GHAVP-	Public					1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Godrej & Boyce Mfg Co Ltd, 3)Godrej & Boyce Mfg Co Ltd, 4)ISGEC,	1)Walchandnagar industries Ltd, 2)Titagarh Wagons Limited, 3)SPARKLET ENGINEERS PVT LTD , -3		CMM/FTP/10-32-1-		BHARAT HEAVY					

91	CMM/FTP/10-21-1-1171	assembly, shop testing, packing, guarantee and safe delivery at project site for Roll-on Shield, Fixed Shield and FHS Sealing & Shielding Doors Assemblies and Spares for GHAVP-1&2.as per drawing and Technical Specification PC-E-43 (Rev.02) & PC-E-45 (Rev.01)	Public Tender	29-06-2017	Two Part	23-08-2017	4	1)Godrej & Boyce Mfg Co Ltd, 2)kay bouvet engg pvt Ltd, 3)MTAR Technologies (P) Ltd,	1)Titagarh Wagons Limited, -1	Yes	CMM/FTP/10-21-1-1171/e-PO/26502	07-08-2018	kay bouvet engg pvt ltd	172044000	06-08-2021	07-08-2018	In Progress	NA
92	CMM/MEQ/25-24-2-1129	Erection/Construction, Commissioning & Testing, Tiral Operation, Performance Guarantee (PG) and handing over of System and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited,	-4	Yes	CMM/MEQ/25-24-2-1129/e-PO/26489	08-08-2018	LARSEN AND TOUBRO LTD	1902798550	07.11.2024	08.08.2018	In Progress	NA
93	CMM/MEQ/25-24-2-1129	Manufacture, Procurement, Supply, Erection / Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of System and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited,	-4	Yes	CMM/MEQ/25-24-2-1129/e-PO/26488	08-08-2018	LARSEN AND TOUBRO LTD	7587107618	07.11.2024	08.08.2018	In Progress	NA
94	CMM/FTP/10-31-1-1132	Manufacturing, Inspection, Testing, Packing, Supply & Transportation of Calandria Assemblies and Associated Components for GHAVP "1&2.	Public Tender	19-09-2017	Two Part	08-11-2017	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)kay bouvet engg pvt Ltd, 4)ISGEC HITACHI ZOSEN LIMITED,	1)MTAR Technologies (P) Ltd, 2)Heavy Engineering Corporation Limited, -2	Yes	CMM/FTP/10-31-1-1132/e-PO/24898	12-06-2018	kay bouvet engg pvt ltd	283128000	GHAVP-1 31/03/2023 GHAVP-2 31/12/2023	12-06-2018	In Progress	NA
95	CMM/OPS/58-41-9-3125	TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR	Single Tender	02-03-2017	Single Part	17-05-2017	2	1)M/s. Trafalgar EPC Private Ltd., Haryana, India 2)M/s TRAFALGAR INTERNATIONAL FZE	-2	Yes	CMM/OPS/58-41-9-3125/e-PO/25298	29-06-2018	M/s. Trafalgar EPC Private Ltd., Haryana, India	52530768	12-12-2020	29-06-2018	-	-
96	CMM/OPS/58-41-9-3125	TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR	Single Tender	02-03-2017	Single Part	17-05-2017	2	1)M/s. Trafalgar EPC Private Ltd., Haryana, India 2)M/s TRAFALGAR INTERNATIONAL FZE	-2	Yes	CMM/OPS/58-41-9-3125/e-PO/25294/FE	29-06-2018	M/s TRAFALGAR INTERNATIONAL FZE	562961905	12-11-2019	29-06-2018	-	-
97	CMM/FTP/10-35-1-1164	Manufacture, inspection, testing packing, guarantee, supply and delivery of FM Bridge & Carriage Assemblies and Spares as per enclosed drawings and Technical Specification PC-E-1060.	Public Tender	21-04-2017	Two Part	22-06-2017	2	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd,	-2	Yes	CMM/FTP/10-35-1-1164/e-PO/24096	27-04-2018	Godrej & Boyce Mfg Co Ltd	412100000	26-07-2021	27-04-2018	In Progress	NA
98	CMM/HMP/75-00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-01-2017	7	1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)THE INDURE PVT LTD 2)Punj Lloyd Limited, -2	Yes	CMM/HMP/75-00-10-078/e-PO/22880	04-04-2018	Reliance Infrastructure Limited	3231129881	03-12-2022	04-04-2018	In progress	NA
99	CMM/HMP/75-00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-01-2017	7	1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)THE INDURE PVT LTD, 2)Punj Lloyd Limited, -2	Yes	CMM/HMP/75-00-10-078/e-PO/22877	04-04-2018	Reliance Infrastructure Limited	7577561408	03-12-2022	04-04-2018	IN PROGRESS	NA
100	CMM/FTP/00-33-01-1176	Manufacture, Storage and ex-works supply of Steam Generators Forgings of material 20 MnMoNi55 for future 700 MWe PHWR Reactors.	Public Tender	27-09-2017	Two Part	30-11-2017	1	1)L&T SPECIAL STEEL AND HEAVY FORGINGS,	-1	Yes	CMM/FTP/00-33-01-1176/e-PO/22555	07-03-2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	4425000000	06-05-2021	07-03-2018	In Progress	NA
101	CMM/FTP/10-33-1-1158	Mechanical design & analysis, preparation of detailed fabrication drawings and document, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery and performance guarantee of 700 MWe PHWR Steam Generators alongwith associated handling/erection/installation structures and mandatory spares for GHAVP-1&2 Site.	Public Tender	24-11-2016	Two Part	14-02-2017	3	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Larsen & Toubro Limited,	1)Walchandnagar industries Ltd, -1	Yes	CMM/FTP/10-33-1-1158/e-PO/22549	08-03-2018	BHARAT HEAVY ELECTRICALS LIMITED	7360583428	07-09-2022	08-03-2018	In Progress	NA

102	CMM/FTP/10-33-1-1158	Mechanical design & analysis, preparation of detailed fabrication drawings and documents, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery, performance guarantee of 700 MWe PHWR Steam Generators alongwith associated handling/erection/installation structures and mandatory spares for GHAVP-1&2.	Public Tender	24-11-2016	Two Part	14-02-2017	3	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Larsen & Toubro Limited,	1)Walchandnagar industries Ltd, -1	Yes	CMM/FTP/10-33-1-1158/e-PO/22546	08-03-2018	Larsen & Toubro Limited	7339438883	07-09-2022	08-03-2018	In Progress	NA	
103	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	15-12-2016	Two Part	09-05-2017	4	1)LARSEN AND TOUBRO LTD, 2)BGR Energy Systems Limited, 3)siemens ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/MEQ/25-00-2-1116/e-PO/22516	22-02-2018	BGR Energy Systems Limited	862079456	28.03.2023	29.03.2018	In Progress	NA	
104	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	15-12-2016	Two Part	09-05-2017	4	1)LARSEN AND TOUBRO LTD, 2)BGR Energy Systems Limited, 3)siemens ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/MEQ/25-00-2-1116/e-PO/22513	29-03-2018	BGR Energy Systems Limited	3448317824	28.03.2023	29.03.2018	In Progress	NA	
105	CMM/FTP/10-31-1-1130	Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-2	Public Tender	01-07-2016	Two Part	23-08-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Larsen & Toubro Limited,	1)Walchandnagar industries Ltd, 2)BHARAT HEAVY ELECTRICALS LIMITED,	-2	Yes	CMM/FTP/10-31-1-1130/e-PO/22404	26-03-2018	Godrej & Boyce Mfg Co Ltd	1290000000	25-05-2022	26-03-2018	In Progress	NA
106	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	11-02-2015	Two Part	06-04-2015	2	1)Kiroskar Brothers Limited, 2)KSB Pumps Limited,	-2	Yes	CMM/OPS/70-00-9-3038 /e-PO/21941	28-02-2018	Kiroskar Brothers Limited	10620000	27-02-2022	28-02-2018	In Progress	N.A.	
107	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	11-02-2015	Two Part	06-04-2015	2	1)Kiroskar Brothers Limited, 2)KSB Pumps Limited,	-2	Yes	CMM/OPS/70-00-9-3038 /e-PO/21940	28-02-2018	Kiroskar Brothers Limited	380489760	27-02-2022	28-02-2018	In Progress	N.A.	
108	CMM/FTP/10-31-1-1133	Manufacturing, Supply and Guarantee of Reactor Header Assemblies for Primary Heat Transport Systems for GHAVP-1&2 site	Public Tender	24-08-2017	Two Part	10-10-2017	4	1)Godrej & Boyce Mfg Co Ltd, 2)ISGEC, 3)kay bouvet engg pvt ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/FTP/10-31-1-1133/e-PO/21024	22-01-2018	kay bouvet engg pvt ltd	658912000	21-10-2020	22-01-2018	Order cancelled on 14/10/2021	NA	
109	CMM/MEQ/10-33-2-1102	Design, Analysis, Preparation of Drawings, Documents, Procedures, Procurement of Materials, Manufacture, Assembly, Inspection, Testing, Packaging, Supply, Delivery & Guarantee of Primary Coolant Pump Motor Units for GHAVP-1&2 Projects.	Public Tender	09-08-2016	Two Part	31-10-2016	2	1)KSB Pumps Limited,	1)Kiroskar Brothers Limited, -1	Yes	CMM/MEQ/10-33-2-1102/e-PO/20565	17-01-2018	KSB Pumps Limited	4869200000	GHAVP-1 : 16-4-2022 & GHAVP-II : 16-4-2023	17.01.2018	In Progress	NA	
110	CMM/T&C/75-00-4-105	Design, Construction and Maintenance of Jetty and Associated Structures	Public Tender	07-07-2016	Two Part	17-10-2016	7	1)deugro Projects (India) Pvt. Ltd. 2)Express Global Logistics Pvt. Ltd. 3)Panalpina World Transport (I) Pvt Ltd. 4)Geodis Overseas Pvt. Ltd.,	1)Lee & Muirhead Pvt. Ltd. 2)Team Global Logistics Pvt. Limited 3)All Cargo Logistics Limited 4)Geodis Overseas Pvt. Ltd., -3	-4	Yes	CMM/T&C/75-00-4-105/PO/17989	17-07-2017	deugro Projects (India) Pvt. Ltd.	590000000	16-07-2022	17-07-2017	In progress	Not applicable
111	CMM/T&C/75-00-4-105	Logistics contract for KKNPP 3&4	Public Tender	07-07-2016	Two Part	17-10-2016	7	1)deugro Projects (India) Pvt. Ltd. 2)Express Global Logistics Pvt. Ltd. 3)Panalpina World Transport (I) Pvt Ltd. 4)Geodis Overseas Pvt. Ltd.,	1)Lee & Muirhead Pvt. Ltd. 2)Team Global Logistics Pvt. Limited 3)All Cargo Logistics Limited 4)Geodis Overseas Pvt. Ltd., -3	-4	Yes	CMM/T&C/75-00-4-105/PO/17988	17-07-2017	deugro Projects (India) Pvt. Ltd.	1629418335	16-07-2022	17-07-2017	In progress	Not applicable
112	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16-06-2016	Two Part	29-07-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited,	-4	Yes	CMM/OPS/52-33-9-3050/e-PO/17903	07-12-2017	Walchandnagar industries Ltd	591730352	06-08-2019	07-12-2017	-	-	

116	CMM/HMP/23-70-10-087	Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS) beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	3)SFS Fire And Security Private Limited,	-3	Yes	CMM/HMP/23-70-10-087/e-PO/17870	15-12-2017	Sterling and Wilson Limited	75286151	14-06-2019	15-12-2017	In Progress	NA
117	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16-06-2016	Two Part	29-07-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited,	-4	Yes	CMM/OPS/52-33-9-3050/e-PO/17369	12-06-2017	Godrej & Boyce Mfg Co Ltd	604204329	11-02-2019	12-06-2017	31-12-2021 - Amendment-IX dated 14.07.2021 (Provisional Extension)	N.A.
118	CMM/OPS/05-31-9-3102	Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components.	Single Tender	02-09-2016	Single Part	29-09-2016	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/OPS/05-31-9-3102/e-PO/16740	02-05-2017	NUCLEAR FUEL COMPLEX	738001687	02-07-2018	02-05-2017	Final extension approval is under process	N.A.
119	CMM/FTP/75-00-1-1148	Design, Analysis, Procurement of Material, Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended Spares for KKNPP-3&4	Public Tender	10-03-2016	Two Part	15-06-2016	2	1)KELVION INDIA PVT. LTD., 2)Alfalaval India Limited,	-2	Yes	CMM/FTP/75-00-1-1148/e-PO/16720	11-05-2017	KELVION INDIA PVT. LTD.	144900000	31-05-2021	11-05-2017	In Progress	NA
120	CMM/FTP/23-73-1-1151	Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification, Drawings and Tender Documents for RAPP à€" 7&8.	Public Tender	15-07-2016	Two Part	07-09-2016	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/FTP/23-73-1-1151/PO/16300	21-04-2017	ELECTRONICS CORPORATION OF INDIA LTD	60619500	30-09-2019	21-04-2017	In Progress	NA
121	CMM/FTP/23-73-1-1151	Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification, Drawings and Tender Documents for KAPP à€" 3&4.	Public Tender	15-07-2016	Two Part	07-09-2016	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/FTP/23-73-1-1151/PO/16299	21-04-2017	ELECTRONICS CORPORATION OF INDIA LTD	60583500	30-09-2019	21-04-2017	In Progress	NA
122	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	1)KSB Pumps Limited, 2)Kirloskar Brothers Limited,	-2	Yes	CMM/OPS/56-00-9-3037/e-PO/15642	30-10-2017	KSB Pumps Limited	116466000	29-10-2019	30-10-2017	29.04.2021	-
123	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	1)KSB Pumps Limited, 2)Kirloskar Brothers Limited,	-2	Yes	CMM/OPS/56-00-9-3037/e-PO/15641	09-03-2017	Kirloskar Brothers Limited	129061288	11-03-2019	09-03-2017	31.12.2021 - Amendment-VI dated 11.08.2021 to e-PO-15641 (Provisional extension))	N.A.
124	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection & commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	03-09-2016	Two Part	28-10-2016	5	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	-3	Yes	CMM/FTP/22-34-1-1091/PO/14336	17-01-2017	kay bouvet engg pvt ltd	75937214	16-01-2020	17-01-2017	yet to be completed	NA
125	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection 7 commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	03-09-2016	Two Part	28-10-2016	5	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	-3	Yes	CMM/FTP/22-34-1-1091/PO/14335	17-01-2017	kay bouvet engg pvt ltd	492684181	16-01-2020	17-01-2017	Yet to be completed	NA
126	CMM/FTP/75-00-1-1147	Design, Analysis, Procurement of raw material, Drawings, Fabrication, Painting, Inspection, Testing, Preservation, Documentation and Delivery of 40 Nos of Stainless Steel Tanks along with Mandatory, Commissioning and Recommended Spares for KKNPP-3&4	Public Tender	10-03-2016	Two Part	19-05-2016	5	1)Fabtech Projects & Engineers Ltd, 2)Walchandnagar industries Ltd, 3)Lloyds Steel Industries Limited Engineering Division,	-3	Yes	CMM/FTP/75-00-1-1147/e-PO/14087	29-12-2016	Fabtech Projects & Engineers Ltd	261000000	KK3 - 31/01/2020 KK4 - 31/03/2021	29-12-2016	In Progress	NA

127	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/22-60-3-3278/e-PO/14019	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4784000	RAPP-7: 15-07-18 RAPP-8:15-10-18	16-01-2017	In progress	DP EXTENDED VIDE AMENDMENT-II DTD 16-08-2021 (RAPP-7 : 30-06-2022 & RAPP-8 : 31-12-2022)
128	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/22-60-3-3278/e-PO/14018	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	439100154	RAPP-7:15-07-18 RAPP-8 :15-10-18	16-01-2017	In Progress	DP EXTENDED VIDE AMENDMENT-II DTD 16-08-2021 (RAPP-7 : 30-06-2022 & RAPP-8 : 31-12-2022)
129	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/23-60-3-3278/e-PO/14017	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4324000	KAPP-3:30-06-19 KAPP-4 31-12-19	16-01-2017	In Progress	DP EXTENDED VIDE AMENDMENT-III (KAPP-3 : 31-03-2022 & KAPP-4 : 30-06-2022)
130	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/23-60-3-3278/e-PO/14012	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	60584929	KAPP-3: 30-06-2019 KAPP-4 :31-12-19	16-01-2017	In Progress	DP EXTENDED VIDE AMD-III DTD 16-08-2021 (KAPP-3 : 31-03-2022 & KAPP-4 : 30-06-2022))
131	CMM/EIC/23-60-3-3251	Design, Manufacture, Inspection, Routine and Acceptance Tests, Type Tests, Qualification, Packing, Transportation, Safe Delivery and Warranty of Travelling In Core Probe System (TIPS).	Single Tender	06-04-2015	Two Part	11-05-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/22-60-3-3251/e-PO/13784	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	22497648	31-12-2019	16-01-2017	In Progress	NA
132	CMM/OPS/53-00-9-2983 (R-1)	1.0 Supply of 2000 KVA Standby radiator cooled diesel generator along with accessories, auxiliaries and mandatory spares, testing, seismic analysis as per enclosed specification. 2.0 Installation & Commissioning of 2000 KVA Standby radiator cooled diesel generator.	Public Tender	26-05-2015	Two Part	31-07-2015	2	1)Diesel Locomotive Works, 2)KIRLOSKAR OIL ENGINES LTD.,	-2	Yes	CMM/OPS/53-00-9-2983 (R-1)/e-PO/12819	12-12-2016	Diesel Locomotive Works	115304551	11-06-2018	12-12-2016	31-03-2021 - Amendment-IV dated 17.04.2020	N.A.
133	CMM/OPS/00-01-9-3054	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner devices (PCRDs)	Public Tender	19-08-2015	Two Part	24-09-2015	3	1)ELECTRONICS CORPORATION OF INDIA LTD, 2)jugal udyog,	-1	Yes	CMM/OPS/00-01-9-3054/e-PO/11041	18-07-2016	ELECTRONICS CORPORATION OF INDIA LTD	143644900	31-03-2018	18-07-2016	-	-
134	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system conforming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP à€" 7&8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/22-53-1-1129/PO/10469	01-07-2016	Fabtech Projects and Engineers Limited	38908406	R7 - 30/04/2022 R8 - 30/11/2022	01-07-2016	In Progress	NA

162	CMM/MEQ/23-76-2-1018	Cranes Package for KAPP 3&4 and RAPP 7&8	Public	28-01-2011	Two Part	21-03-2011	6	3) M/s Furnace & Foundry Equipment CO. 4) M/s Heavy Machin Building Plant 5) M/s Unique Industrial Handlers PVT. Ltd.	-5	Yes	CMM/MEQ/22-76-2-1018/PO/6426	25-08-2011 00:00	M/s Anupam Industries	Rs.13.01 Crores	Prov. extn : 31-03-2021	25-08-2011	In Progress	NA
163	CMM/FTP/10-33-1-1149	DZO Heat Exchanger along with saddle and recommendatory spares	Public	20-07-2018	Two Part	25-09-2018	04 (Four)	1)1. M/s ISGEC 2) M/s BHEL	1)1. M/s WIL 2) 2. M/s Tema India Ltd	Yes	CMM/FTP/10-33-1-1149/EPO/30599	25-01-2019 00:00	M/s BHEL	540000000	24-07-2021	25-01-2019	In progress	NA
164	CMM/FTP/23-33-1-1063	DZO Heat Exchangers	Public	10-05-2010	Two Part	02-08-2010	11	1)M./s WIL 2) M/s L&T 3) M/s Godrej & Boyce 4) M/s HDOL 5) M/s ISGEC	1)M/s Avasarala 2) M/s G R Engg 3) M/s Tema INDIA 4) M/s ITM INDS 5) M/s Titanium 6) M/s Bharat Forge	Yes	CMM/FTP/23-33-1-1063/PO/6047	28-02-2011 00:00	M/s L&T	233000000	31-12-2019	28-02-2011	In Progress	NA
165	CMM/FTP/23-33-1-1063	DZO Heat Exchangers	Public	10-05-2010	Two Part	02-08-2010	11	1)M/s WIL 2) M/s L&T 3) M/s Godrej & Boyce 4) M/s HDOL 5) M/s ISGEC	1)M/s Avasarala 2) M/s G.R. Engg 3) M/s Tema INDIA 4) M/s ITM Inds Ltd 5) M/s Titanlum 6) M/s Bharat Forge	Yes	CMM/FTP/22-33-1-1063/PO/6397	28-02-2011 00:00	M/s HDOL	357700000	30-06-2019	28-02-2011	In Progress	NA
166	CMM/OPS/20-55-9-2685	DC full power system for ITFT	Public	08-03-2008	Two Part	04-11-2008	5	1)M/s Associated Powercon 2) M/s Ador Powertron	1)Keltron 2)Instant 3)L&T	Yes	CMM/OPS/20-55-9-2685/PO 6908 & 6909	10-02-2010 00:00	M/s Associated Powercon	14.92 Crs	30-04-2018	10-02-2010	In progress	E&C in Progress
167	CMM/MEQ/23-50-2-1047	DG Set package for KAPP 3&4 and RAPP 7&8	Public	30-12-2010	Two Part	11-04-2011	2	1)M/s L&T Ltd 2)M/s Kirloskar Oil Engines Ltd	-2	Yes	CMM/MEQ/22-50-2-1047/PO/6424	19-08-2011 00:00	M/s Kirloskar Oil Engines Ltd	188.16 Crores	R-7:31-01-2020 R-8:31-01-2020	19-08-2011	In Progress	NA
168	CMM/MEQ/23-50-2-1047	DG set package for KAPP 4&4 and RAPP 7&8	Public	30-12-2010	Two Part	11-04-2011	2	1)M/s L&T Ltd 2) M/s Kirloskar Oil Engines Ltd	-2	Yes	CMM/MEQ/23-50-2-1047/PO/6080	19-08-2011 00:00	M/s Kirloskar Oil Engines Ltd	194.54 Crores	K-3:30-06-2019 K-4:31-12-2019	19-08-2011	In Progress	NA
169	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)ATOMSTROYEXPORT MOSCOW RUSSIAN FEDERATION	1)0	Yes	CMM/HMP/69-00-10-117/e-PO/19893/FE DTD 30/11/2017	30-11-2017 00:00	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 157.27 Crs.	30-11-2019	30-11-2017	In progress	NA
170	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation	1)0	Yes	CMM/HMP/69-00-10-117/e-PO/19894/FE DTD 30/11/2017	30-11-2017 00:00	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 209.30 Crs.	30-01-2020	30-11-2017	In progress	NA
171	CMM/FTP/23-31-1-1047	End Fitting bodies & Associated Components	Public	23-06-2010	Two Part	26-07-2010	4	1)M/s L&T 2) M/s MTAR 3) M/s Bharat Forge 4) M/s Avasarala	-4	Yes	CMM/FTP/23-31-1-1047/PO/6040	19-01-2011 00:00	M/s L&T	288900000	30-06-2020	19-01-2011	In Progress	NA
172	CMM/EIC/23-60-3-3054	Fiedl Instrumentation Package	Public	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgaon 5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2) -2	Yes	CMM/EIC/22-60-3-3054/PO/6452	28-06-2012 00:00	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	â,158.14 Crs	RAPP-7:27.12.2015; RAPP-8:27.06.2016	28.06.12	In Progress	DP EXTENDED VIDE AMD-XXIII DTD 07-12-2020 (RAPP-7 : 31-12-2021 & RAPP-8 : 31-03-2023)

185	CMM/MEQ/23-50-2-1038	Main Plant Electrical System Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/23-50-2/1038/PO/6072	25-08-2011 00:00	M/s BGR Energy Systems Ltd	198.11 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA
186	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engineering Co.Ltd -2	Yes	CMM/MEQ/23-50-2-1038/PO/6073	25-08-2011 00:00	M/s BGR Energy Systems Ltd	23.00 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA
187	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/23-50-2-1038/PO/6074	25-08-2011 00:00	M/s BGR Energy Systems Ltd	4.20 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA
188	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/22-50-2-1038/PO/6417	25-08-2011 00:00	M/s BGR Energy Systems Ltd	191.87 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	25-08-2011	In Progress	NA
189	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/22-50-2-1038/PO/6418	25-08-2011 00:00	M/s BGR Energy Systems Ltd	23.08 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	25-08-2011	In Progress	NA
190	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2)M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/23-50-2-1038/PO/6419	25-08-2011 00:00	M/s BGR Energy Systems Ltd	4.20 Crores Rs.296.49 Crores + Euro 21175351, USD	R-7 : 31-3-2020 & R-8 : 31-3-2020	25-08-2011	In Progress	NA
191	CMM/PFBR/80-40-2-7030	Main Plant Package	Public	23-09-2005	Two Part	31-03-2006	3	1)M/s BHEL 2)M/s L&T+ Power Machines 3)M/s Dodsai+Skoda	-3	Yes	CMM/PFBR/80-40-2-7030/PO/10051	29-06-2007 00:00	M/s BHEL	INR 32.62 Crs.+ EURO 19000	Prov.Extn 31.12.2019	29.06.2007	In Progress	NA
192	CMM/PFBR/80/40/2-7030	Main Plant Package	Public	23-09-2005	Two Part	31-03-2006	3	1)M/s. BHEL 2) M/s. L&T + Power Machines 3)M/s. Dodsai + Skoda	-3	Yes	CMM/PFBR/80-40-2-7030/PO/10052	29-06-2007 00:00	M/s BHEL	INR 32.62 Crs.+ EURO 19000	Prov Extn 31.12.19	29-06-2007	In Progress	NA
193	CMM/OPS/56-32-9-2892+2903	Moderator canned Motor Pumps	Public	16-02-2012	Two Part	03-07-2012	3	1)M/s Hydrodyne 2)M/s Kirloskar Brother Ltd	1)M/s flowwll Pumps -1	Yes	CMM/OPS/56-32-9-2892/PO/7460 &CMM/OPS/56-32-9-2982/PO/7461	28-12-2012 00:00	M/s Hydrodyne	10.31 Cr	31-10-2015	28-12-2012	In Progress	N.A.
194	CMM/FTP/22-32-1-1037	Moderator Heat Exchanger	Public	16-12-2009	Two Part	18-02-2010	8	1)M/s BHEL 2) M/s L&T 3) M/s WIL 4) M/s godrej	1)M/s GR ENGG 2) M/s Titanium 3) M/s Hindustan Dorr 4) M/s ISGEC -4	Yes	CMM/FTP/23-32-1-1037/PO/6367	13-07-2010 00:00	M/s WIL	297000000	31-01-2017	13-07-2010	In Progress	NA
195	CMM/FTP/22-32-1-1037	Moderator Heat Exchanger	Public	16-12-2009	Two Part	18-02-2010	8	1)M/s BHEL 2)M/s L&T 3) M/s WIL 4) M/s Godrej	1)M/s GR Engg 2) M/s Titanium 3) M/s Huindustan Dorr 4) M/s ISGEC -4	Yes	CMM/FTP/23-32-1-1037/Po/6018	13-07-2010 00:00	M/s WIL	292500000	31-08-2015	13-07-2010	In Progress	NA

196	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL	1)M/s Kirloskar Electric Co.Ltd	-1	-1	Yes	CMM/MEQ/23-33-2-1012/PO/6024	07-09-2010 00:00	M/s BHEL	Rs.87.31 Crores	K-3:30.6.2018 K-4:30.6.2018	07.09.2010	In Progress	NA
197	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL	1)M/s Kirloskar Electric Co.Ltd	-1	-1	Yes	CMM/MEQ/22-33-2-1012/PO/6372	07-09-2010 00:00	M/s BHEL	Rs.87.32 Crores	R-7:30.6.2018 R-8:30.6.2018	07.9.2010	In Progress	NA
198	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)M/s. L&T Mumbai M/s.ECIL Hyderabad'	1)M/s. L&T Mumbai	-1	-1	Yes	CMM/EIC/23-60--3-3120/PO/6117	27-09-2013 00:00	Ms/ ECIL Hyderabad	â,96.05 Cr. â,6.02Cr.	26.07.2016	27.09.2013	In Progress	NA
199	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)M/s L&T Mumbai M/s. ECIL Hyderabad'	1)M/s. L&T Mumbai	-1	-1	Yes	'CMM/EIC/23-6--3-3120/PO/6465 (RAPP 7&8 supply)	27-09-2013 00:00	Ms/ ECIL Hyderabad	â,87.88 Crs.	27.01.2017	28.09.13	In Progress	NA
200	CMM/EIC/23-60-3-3120	Nuclear Instrumentation Package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)02 M/s. L&T Mumbai; M/s. ECIL Hyderabad	1)M/s. L&T 2) Mumbai	-1	-2	Yes	CMM/EIC/23-60-3-3120/PO/6118	28-09-2013 00:00	M/s. ECIL Hyderabad	â,6.02 Crs.	26.07.2016	28.09.13	In Progress	NA
201	CMM/EIC/23-60-3-3120	Nuclear Instrumentation package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)02 M/s. L&T Mumbai 2) M/s. ECIL Hyderabad	1)01 M/s. L&T 2) Mumbai	-3	-2	Yes	CMM/EIC/22-60-3-3120/PO/6466	28-09-2013 00:00	M/s. ECIL Hyderabad	â,6.02 Crs.	27.01.2017	28.09.13	In Progress	NA
202	CMM/MEQ/23-71-2-1016	Plant Water Pump House Package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects	1)M/s Doshion(DVWL) 2) M/s IOTL	-7	-2	Yes	CMM/MEQ/23-71-2-1016/PO/6029	06-10-2010 00:00	M/s IVRCL	Rs.52.68 Crores	Prov. extn upto 31.12.2019	06.10.2010	In Progress	NA
203	CMM/MEQ/23-71-2-1016	Plant water pump house package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects	1)M/s Doshion(DVWL) 2)M/s IOTL	-7	-2	Yes	CMM/MEQ/23-71-2-1016/PO/6030	06-10-2010 00:00	M/s IVRCL	Rs.39.91 Crores	Prov. Extn. Upto. 31.12.2019	06.10.2010	In Progress	NA
204	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	1)M/s UEM India P.Ltd	-6	-1	Yes	CMM/MEQ/22-71-2-1066/PO/6443	07-05-2012 00:00	M/s IOT Infrastructure & Energy Services Ltd	64.18 Crores	Prov. extn. upto : 13-07-2019	07-05-2012	In Progress	NA
205	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	1)M/s UEM India Pvt.Ltd	-6	-1	Yes	CMM/MEQ/22-71-2-1066/PO/6444	07-05-2012 00:00	M/s IOT Infrastructure & Energy Services Ltd	34.63 Crores	Prov. Extn. upto : 13-07-2020	07-05-2012	In Progress	NA
206	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	1)M/s UEM India Pvt.Ltd	-6	-1	Yes	CMM/MEQ/22-71-2-1066/PO/6445	07-05-2012 00:00	M/s IOT Infrastructure & Energy Services Ltd	12.08 Crores	For one year starting from 01.08.2019	01.08.2019	In Progress	NA
207	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Public	16-12-2009	Two Part	12-02-2010	3	1)M/s WIL 2)M/s Godrej 3) M/s L&T		-3	-	Yes	CMM/FTP/22-33-1-1035/PO/6370	15-09-2010 00:00	M/s L&T	322900000	30-09-2018	15-09-2010	In Progress	NA
208	CMM/MEQ/23-33-2-1009	Primary coolant pumps	Single	30-12-2009	Two Part	22-02-2010	1	1)M/s KSB Pumps Ltd		-1	-	Yes	CMM/MEQ/23-33-2-1009/PO/6016	17-06-2010 00:00	M/s KSB Pumps Ltd	Rs.43.38 Crores	K-3:31.03.2015 K4:31.03.2015	17.6.2010	In Progress	NA

231	CMM/MEQ/23-50-2-1045	Transformer package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	6) M/s Vijay Electricals	-6	Yes	CMM/MEQ/23-50-2-1045/PO/6075	19-08-2011 00:00	M/s BHEL	Rs.47.79 Crores	31.12.2018	19.08.2011	In Progress	NA	
								1)06 - M/s Areva T&D India Ltd	1)01 - M/s Kanohar Electricals Ltd										
								2) M/s BHEL		-1									
								3) M/s Crompton Greaves Ltd											
								4) M/s Siemens Ltd											
								5) M/s Transformer & Electricals Kerala Ltd											
								6) M/s Vijay Electricals											
232	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	6) M/s Vijay Electricals	-6	Yes	CMM/MEQ/23-50-2-1045/PO/6420	19-08-2011 00:00	M/s BHEL	Rs.47.46 Crores	R-7 : 30-6-2018 R-8 : 31-3-2019	19.08.2011	In Progress	NA	
								1)06 - M/s Areva T&D India Ltd	1)1 - M/s Kanohar Electricals Ltd										
								2) M/s BHEL		-1									
								3) M/s Crompton Greaves Ltd											
								4) M/s Siemens Ltd											
								5) M/s Transformer & Electricals Kerala Ltd											
								6) M/s Vijay Electricals											
233	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	6) M/s Vijay Electricals	-6	Yes	CMM/MEQ/23-50-2-1045/PO/6077	19-08-2011 00:00	M/s Toshiba	Rs.34.91 Crores	KAPP -3 : 30-6-2018 KAPP -4 : 31-12-2018	19.08.2011	In Progress	NA	
								1)06 - M/s Areva T&D India Ltd	1)M/s Kanohar Electrical Ltd.										
								2) M/s BHEL		-1									
								3) M/s Crompton Greaves Ltd											
								4) M/s Siemens Ltd											
								5) M/s Transformer & Electricals Kerala Ltd											
								6) M/s Vijay Electrical											
234	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP-3&4 and RAPP-7&8	Public	29-12-2010	Two Part	18-03-2011	7	6) M/s Vijay Electrical	-6	Yes	CMM/MEQ/22-50-2-1045/PO-6422	19-08-2011 00:00	M/s Toshiba	33.58 Crs.	RAPP 7: 31.03.2021 RAPP 8: 31.03.2021	19-08-2011	In Progress	NA	
								1)M/s Areva T&D India Limited	1)M/s Kanohar Electrical Ltd.										
								2) M/s BHEL		-1									
								3) M/s Crompton Greaves Ltd											
								4) M/s Siemens Ltd											
								5) M/s Transformer and Electricals Kerala Ltd.											
								6) M/s Vijay Electrical											
235	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6437	14-08-2012 00:00	M/s BHEL in consortium with M/s Alstom Power Systems SA	EURO - 67635177 + USD - 33716887 +	R-7 : 13-09-2021 & R-8 : 13-9-2022	14-08-2012	In Progress	NA	
								1)M/s BHEL in consortium with M/s Alstom											
								1)M/s BHEL in consortium with M/s Alstom		-1									
236	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6438	14-08-2012 00:00	M/s BHEL in consortium with M/s Alstom Power Systems	BHEL - Rs.159.97 Crores & AIL Rs.46.45	R-7 : 13-3-2020 & R-8 : 13-9-2020	14.08.2012	In Progress	NA	
								1)01 - M/s BHEL											
237	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	28-06-2011	Two Part	10-12-2012	1	1)01 - M/s BHEL	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6439	14-08-2012 00:00	M/s BHEL	38.11 Crores	13.09.2020	14.08.2012	In Progress	NA	
								1)M/s BHEL											
238	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6440	14-08-2012 00:00	M/s BHEL	7.68 Crores	13.09.2020	14.08.2012	In Progress	NA	
								1)M/s NFC	1)NIL										
239	CMM/FTP/23-31-1-1049	Zircaloy Assy & Components	Single	13-03-2010	Single Part	12-04-2010	1	1)M/s NFC	-1	Yes	CMM/FTP/23-31-1-1049/PO/6015	18-06-2010 00:00	M/s Nuclear Fuel Complex	1938800000	31-03-2021	18-06-2010	In Progress	NA	
								1)M/s NFC	1)Nil										
240	CMM/FTP/23-31-1-1049	Zircaloy Asy & Components	Single	13-03-2010	Single Part	18-06-2010	1	1)M/s NFC	-1	Yes	CMM/FTP/22-31-1-1049/PO/6365	18-06-2010 00:00	M/s Nuclear Fuel Complex	1938800000	30-06-2022	18-06-2010	In Progress	NA	