





16	CMM/HMP/10-31-10-120	Material, Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Coolant Channel Assembly Zircaloy Components as per Technical Specification and Drawings	Single Tender	02-04-19	Single Part	25-04-19	1		-1	Yes	CMM/HMP/10-31-10-120/e-PO/42854	24-12-2020	NUCLEAR FUEL COMPLEX	2205963830	GHAVP-1: 24/03/23 Gharp-2: 24/09/23	24-12-20	In Progress	NA	HMP
17	CMM/OPS/00-31-9-3217 (R-1)	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Reactor Coolant Channel Shielding Plug Assemblies for RAPS-3 and KGS-1 Sites.	Public Tender	24-05-19	Two Part	01-07-19	3	1)SIDERFORGEROSI INDIA PVT LTD, 2)MTAR TECHNOLOGIES (P) LTD,	1)Hardcoats (India) Pvt. Ltd., -1	Yes	CMM/OPS/00-31-9-3217 (R-1)/e-PO/42264	25-09-2020	MTAR TECHNOLOGIES (P) LTD	70092000	24/09/22	25/09/20	In Progress	NA	OPS
18	CMM/MISC/00-00-5-4312	Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including transportation of filled/empty cylinders from/to various NPCIL Stations. as per Section C : Technical specification of Tender document.	Public Tender	15-05-20	Single Part	12-06-20	2	1)Air Liquide India Holding Pvt. Ltd., 2)Taiyo Nippon Sanso India Pvt Ltd,		Yes	CMM/MISC/00-00-5-4312/e-PO/41408	21-08-2020	Air Liquide India Holding Pvt. Ltd.	59316583	20-08-21	21-08-20	In Progress	NA	MISC
19	CMM/MISC/00-00-5-4312	Running contract for supply of Helium Gas purified to 99.995% minimum purity as per technical specification No. PP-E-00077, in Purchaser's cylinders of 6 Cu. Mtr. capacity including transportation of filled/empty cylinders from/to various NPCIL Stations. as per Section C : Technical specification of Tender document.	Public Tender	15-05-20	Single Part	12-06-20	2	1)Air Liquide India Holding Pvt. Ltd., 2)Taiyo Nippon Sanso India Pvt Ltd,		Yes	CMM/MISC/00-00-5-4312/e-PO/41405	21-08-2020	Taiyo Nippon Sanso India Pvt Ltd	59316583	20-08-21	21-08-20	In Progress	NA	MISC
20	CMM/OPS/69-21-9-3179	Spaers for main steam turbine and TDEP (Turbine Driven Feedwater Pump) Steam Turbines.	Single Tender	01-03-19	Single Part	20-03-19	1	1)M/s. Joint-Stock Company :RUSATOM SERVICE'	-1	Yes	39285	27-04-2020	M/s. Joint-Stock Company :RUSATOM SERVICE'	3468712432	27-12-21	24-04-20	In Progress	NA	OPS
21	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4	Public Tender	06-08-18	Two Part	02-05-19	4	1)Electronics Corporation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited.,	-4	Yes	CMM/EIC/25-00-3-3400/e-PO/37738	06-02-2020	BGR Energy systems Limited.,	923290655	06-04-24	06-02-20	In Progress	NA	EIC
22	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4 (Supply)	Public Tender	06-08-18	Two Part	02-05-19	4	1)Electronics Corporation of India Ltd., 2)Bharat Heavy Electricals Limited., 3)BGR Energy systems Limited., 4)Larson & Toubro Limited.,	-4	Yes	CMM/EIC/25-00-3-3400/ePO/37736	06-02-2020	BGR Energy systems Limited.,	3568709345	06-04-24	06-02-20	In Progress	NA	EIC
3	CMM/FTP/10-31-1-1195	Procurement of Raw Materials, Machining, Heat Treatment, Manufacture, Inspection, Testing, Packing, Safe Delivery & Guarantee of End Fittings and Associated Components for GHAVP-1&2.	Public Tender	30-10-18	Two Part	26-12-18	3	1)MTAR TECHNOLOGIES (P) LTD, 2)Larsen & Toubro Limited,	1)Mishar Dhatu Nigam Limited, -1	Yes	CMM/FTP/10-31-1-1195/e-PO/37381	24-12-2019	Larsen & Toubro Limited	1661558000	23-12-22	24-12-19	In Progress	NA	FTP
4	CMM/FTP/10-30-1-1198	Preparation of Drawings, Procurement of raw materials, Fabrication, Inspection, Testing, Supply & Guarantee of ECCS light water accumulators, ECCS air accumulators, PHT Heavy water storage tank, Moderator Heavy water storage tank and Support structure for ECCS light water accumulators for GHAVP-1&2.	Public Tender	11-02-19	Two Part	15-04-19	5	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)LOYDS STEELS INDUSTRIES LTD., 3)kay bouvet engg pvt ltd,	Ltd., 2)Patels Airtemp (India) Limited, -2	Yes	CMM/FTP/10-30-1-1198/e-PO/37148	30-12-2019	kay bouvet engg pvt ltd	321573600	29-04-22	30-12-19	In Progress	NA	FTP
5	CMM/FTP/10-35-1-1196	Manufacture, Inspection, Assembly, Tubing, Wiring, Shop Testing, Packing and Safe Delivery and Guarantee of Fuelling Machine Heads along with Support Frame Assemblies, Service Tools, Assembly Carts,	Public Tender	08-03-19	Two Part	06-06-19	2	1)MTAR TECHNOLOGIES (P) LTD, 2)Godrej & Boyce Mfg Co Ltd,	-2	Yes	CMM/FTP/10-35-1-1196/e-PO/36949	29-11-2019	MTAR TECHNOLOGIES (P) LTD	627642000	28-07-24	29-11-19	In Progress	NA	FTP
6	CMM/EIC/25-00-3-3428	Procurement / Manufacturing, Inspection, Testing & Supply of Instrumentation Tubing for KKNPP-3&4	Public Tender	15-02-19	Two Part	22-05-19	2	1)Remi Edelstahl Tubulars Limited, 2)Ratnamani Metals & Tubes Ltd,	-2	Yes	CMM/EIC/25-00-3-3428/e-PO/36923	17-12-2019	Ratnamani Metals & Tubes Ltd	143104863	16-12-21	17-12-19	In Progress	NA	EIC
7	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12-10-18	Two Part	26-12-18	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/25-00-3-3413/e-PO/36489	10-12-2019	ELECTRONICS CORPORATION OF INDIA LTD	517659030	09-06-24	10-12-19	In Progress	NA	EIC
8	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	12-10-18	Two Part	26-12-18	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/25-00-3-3413/e-PO/36488	10-12-2019	ELECTRONICS CORPORATION OF INDIA LTD	2141950955	09-06-24	10-12-19	In Progress	NA	EIC
9	CMM/MEQ/20-50-2-1153	Unloading, Storage cum Insurance, Handling, Erection, Testing & Commissioning at Site, Handing over and Guarantee of 220kV Switchyard Extension, Substation,	Public Tender	20-12-18	Two Part	28-02-19	1	1)BGR Energy Systems Limited,	-1	Yes	CMM/MEQ/20-50-2-1153/e-PO/36299	22-11-2019	BGR Energy Systems Limited	247530060.9	21/05/21	22/11/19	In Progress	NA	MEQ
30	CMM/MEQ/20-50-2-1153	Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of 220kV Switchyard Extension,	Public Tender	20-12-18	Two Part	28-02-19	1	1)BGR Energy Systems Limited,	-1	Yes	CMM/MEQ/20-50-2-1153/e-PO/36298	22-11-2019	BGR Energy Systems Limited	577570142.2	21/05/21	22/11/19	In Progress	NA	MEQ
31	CMM/MEQ/25-26-2-1142	Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing of Material Handling	Public Tender	14-08-18	Two Part	29-11-18	1	1)MUKAND LIMITED,	-1	Yes	CMM/MEQ/25-26-2-1142/e-PO/36292	21-11-2019	MUKAND LIMITED	207000000	21/11/23	21/11/19	In Progress	NA	MEQ

32	CMM/MEQ/25-26-2-1142	Design, Engineering, Manufacturing, Supply, Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection,	Public Tender	14-08-18	Two Part	29-11-18	1	1)MUKAND LIMITED,	-1	Yes	CMM/MEQ/25-26-2-1142/e-PO/36291	21-11-2019	MUKAND LIMITED	483000000	21/11/23	21/11/19	In Progress	NA	MEQ
33	CMM/OPS/69-21-9-3201	Supply of Inconel Detector Assembly (ICDA) to KKNPP 1&2	Single Tender	05-02-19	Single Part	20-02-19	1	1)JSC 'Rusatom Service'	-1	Yes	35149	19-09-2019	JSC 'Rusatom Service'	350230466	19-06-20	19-09-19	In Progress	N.A.	OPS
34	CMM/OPS/00-00-9-3193	End Fittings and associated components	Public Tender	14-08-18	Two Part	26-09-18	3	1)MTAR TECHNOLOGIES (P) LTD, 2)Larsen & Toubro Limited,	-1 -2	Yes	CMM/OPS/00-00-9-3193/e-PO/34594	23-08-2019	MTAR TECHNOLOGIES (P) LTD	637790000	24-05-21	23-08-19	In Progress	N.A.	OPS
35	CMM/OPS/00-00-9-3193	End Fittings and associated components	Public Tender	14-08-18	Two Part	26-09-18	3	1)MTAR TECHNOLOGIES (P) LTD, 2)Larsen & Toubro Limited,	-1 -2	Yes	CMM/OPS/00-00-9-3193/e-PO/34593	23-08-2019	Larsen & Toubro Limited	637790000	24-05-21	23-08-19	In Progress	N.A.	OPS
36	CMM/FTP/00-33-1-1180	Manufacturing, Inspection, Examination, Testing, Tropical Packing and Ex-Works supply of Incoloy-800 Tubes for Steam Generators as per Tender	Single Tender	22-01-18	Single Part	15-06-18	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/FTP/00-33-1-1180/e-PO/34247	13-08-2019	NUCLEAR FUEL COMPLEX	11703103295	22-02-26	13-08-19	In Progress	NA	FTP
37	CMM/OPS/00-31-9-3229	Procurement of Raw Materials, Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components to KGS - 1, Kaiga and RAPS-3, RR	Single Tender	05-03-19	Single Part	26-03-19	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/OPS/00-31-9-3229/e-PO/33895	19-09-2019	NUCLEAR FUEL COMPLEX	868286944	18-06-21	19-09-19	In Progress	N.A.	OPS
38	CMM/FTP/00-33-1-1179	Manufacture, Inspection, Testing, Tropical Packaging and Ex-Works Supply of Pressuriser and Bleed Condenser Forgings of Material SA 508 Gr.3 CL1 for Future 700MWe PHWRs (4 ä,,-).	Public Tender	21-05-18	Two Part	03-07-18	2	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, 2)Heavy Engineering Corporation Limited,	-2	Yes	CMM/FTP/00-33-1-1179/e-PO/32957	29-05-2019	L&T SPECIAL STEEL AND HEAVY FORGINGS	535600000	19-08-22	20-05-19	In Progress	NA	FTP
39	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public Tender	20-05-11	Two Part	01-08-11	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2)M/s. HDOL 3)M/s ECIL 4)M/s Technip KT India Ltd 5)M/s Punj Lloyd Ltd 6)M/s. Lanco Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. 7)M/s McNally Bharat Engineering Co. Ltd	-7	Yes	CMM/EIC/23-60-3-3054/PO/6104	28-06-2012	M/s Larsen & Toubro Ltd. ECC Division Chennai	1950000000	KAPP-3 : 27/06/15 KAPP-4 : 27/12/15	28/06/12	In Progress	NA	EIC
40	CMM/FTP/10-31-1-1193	Procurement of Raw Material, Manufacturing, Inspection, Testing, Packaging, Supply and Guarantee of Zircaloy Components/Assemblies of Reactivity	Single Tender	02-11-18	Single Part	05-12-18	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/FTP/10-31-1-1193/e-PO/32865	20-05-2019	NUCLEAR FUEL COMPLEX	410722000.7	19-08-22	20-05-19	In Progress	NA	FTP
41	CMM/MISC/47-00-5-4232	Supply of Helium Gas on äœœAs and when Required Basisâœœs per Section-C : Technical specification of Tender document.	Public Tender	17-01-19	Single Part	08-02-19	5	1)Air Liquide India Holding Pvt. Ltd., 2)ULTRA PURE GASES (I) PVT LTD, 3)Taiyo Nippon Sanso India Pvt Ltd, 4)A.A. TRADERS, 5)Ajay Air Products Pvt Ltd,	-5	Yes	CMM/MISC/47-00-5-4232/e-PO/31879	22-03-2019	Taiyo Nippon Sanso India Pvt Ltd	55932264	20-08-21	21-08-20	In Progress	N.A.	MISC
42	CMM/MISC/47-00-5-4232	Supply of Helium Gas on äœœAs and when Required Basisâœœs per Section-C : Technical specification of Tender document.	Public Tender	17-01-19	Single Part	08-02-19	5	1)Air Liquide India Holding Pvt. Ltd., 2)ULTRA PURE GASES (I) PVT LTD, 3)Taiyo Nippon Sanso India Pvt Ltd, 4)A.A. TRADERS, 5)Ajay Air Products Pvt Ltd,	-5	Yes	CMM/MISC/47-00-5-4232/e-PO/31878	22-03-2019	Air Liquide India Holding Pvt. Ltd.	55932264	21-06-20	22-03-19	In Progress	NA	MISC
43	CMM/OPS/00-15-9-3157	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner Devices (PCRD).	Public Tender	23-04-18	Two Part	30-05-18	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/OPS/00-15-9-3157/e-PO/31848	20-03-2019	ELECTRONICS CORPORATION OF INDIA LTD	210985451	19-12-19	20-03-19	In Progress	N.A.	OPS
44	CMM/FTP/10-33-1-1149	D2O Heat Exchangers	Public Tender	20-07-18	Two Part	25-09-18	1	1)BHARAT HEAVY ELECTRICALS LIMITED	-1	Yes	30599	25-01-2019	BHARAT HEAVY ELECTRICALS LIMITED	540000000	24-07-21	25-01-19	In Progress	NA	FTP
45	CMM/FTP/10-32-1-1152	Manufacture,Preparation of Shop Drawings, Fabrication, Examination, Inspection, Testing, Packing, Guarantee, Supply and Delivery of Moderator Heat Exchangers along with its Saddle and Mandatory Spares as per Drawings and Technical Specification for GHAVP-1&2 Project,Harayana.	Public Tender	25-01-18	Two Part	12-04-18	7	1)Walchandnagar industries Ltd, 2)Godrej & Boyce Mfg Co Ltd, 3)Godrej & Boyce Mfg Co Ltd, 4)ISGEC,	-3	Yes	CMM/FTP/10-32-1-1152/e-PO/30447	24-01-2019	BHARAT HEAVY ELECTRICALS LIMITED	427407650	23-07-21	24-01-19	In Progress	NA	FTP
46	CMM/MEQ/25-24-2-1134	Loading/Unloading, Transportation & handling at site, Storage, Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of	Public Tender	06-11-17	Two Part	23-04-18	1	1)Powerica Limited,	-1	Yes	CMM/MEQ/25-24-2-1134/e-PO/30360	01-02-2019	Powerica Limited	363343222.5	KKNPP3:31/01/24 KKNPP4:30/0	02-01-19	In Progress	NA	MEQ
47	CMM/MEQ/25-24-2-1134	Design, Engineering, Manufacture, Procurement, Supply, Documentation, Co-ordination, Quality Assurance, Routine and Acceptance Testing at works,	Public Tender	06-11-17	Two Part	23-04-18	1	1)Powerica Limited,	-1	Yes	CMM/MEQ/25-24-2-1134/e-PO/30356	01-02-2019	Powerica Limited	5902456778	KKNPP3:31/01/24 KKNPP4:30/0	02-01-19	In Progress	NA	MEQ







CMM/HMP/23-70-81 10-087	performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and	Public Tender	19-10-16	Two Part	28-12-16	3	3)SFS Fire And Security Private Limited,	-3	Yes	CMM/HMP/23-70-10-087/e-PO/17870	15-12-2017	Sterling and Wilson Limited	75286151	14-06-19	15-12-17	In Progress	NA	HMP	
CMM/OPS/52-33-9-82 3050	Hairpin Heat Exchangers	Public Tender	16-06-16	Two Part	29-07-16	4	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited,	-4	Yes	CMM/OPS/52-33-9-3050/e-PO/17369	12-06-2017	Godrej & Boyce Mfg Co Ltd	604204329	11-02-19	12-06-17	31-12-2020 - Amendment-V dated 13.08.2020	N.A.	OPS	
CMM/OPS/05-31-9-83 3102	Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components.	Single Tender	02-09-16	Single Part	29-09-16	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/OPS/05-31-9-3102/e-PO/16740	02-05-2017	NUCLEAR FUEL COMPLEX	738001687	02-07-18	02-05-17	In Progress	N.A.	OPS	
CMM/FTP/75-00-1-84 1148	Design, Analysis, Procurement of Material, Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification,	Public Tender	10-03-16	Two Part	15-06-16	2	1)KELVION INDIA PVT. LTD., 2)Alfalaval india Limited,	-2	Yes	CMM/FTP/75-00-1-1148/e-PO/16720	11-05-2017	KELVION INDIA PVT. LTD.	144900000	20-07-20	11-05-17	In Progress	NA	FTP	
CMM/FTP/23-73-1-85 1151	Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB	Public Tender	15-07-16	Two Part	07-09-16	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/FTP/23-73-1-1151/PO/16300	21-04-2017	ELECTRONICS CORPORATION OF INDIA LTD	60619500	30-09-19	21-04-17	In Progress	NA	FTP	
CMM/FTP/23-73-1-86 1151	Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB	Public Tender	15-07-16	Two Part	07-09-16	1	LTD,	-1	Yes	CMM/FTP/23-73-1-1151/PO/16299	21-04-2017	ELECTRONICS CORPORATION OF INDIA LTD	60583500	30-09-19	21-04-17	In Progress	NA	FTP	
CMM/OPS/56-00-9-87 3037	Boiler Feed Pumps	Limited Tender	11-02-15	Two Part	29-04-15	3	1)KSB Pumps Limited, 2)Kirloskar Brothers Limited,	-1 -2	Yes	CMM/OPS/56-00-9-3037/e-PO/15642	30-10-2017	KSB Pumps Limited	116466000	29-10-19	30-10-17	In progress	N.A.	OPS	
CMM/OPS/56-00-9-88 3037	Boiler Feed Pumps	Limited Tender	11-02-15	Two Part	29-04-15	3	1)KSB Pumps Limited, 2)Kirloskar Brothers Limited,	-1 -2	Yes	CMM/OPS/56-00-9-3037/e-PO/15641	09-03-2017	Kirloskar Brothers Limited	129061288	11-03-19	09-03-17	In progress	N.A.	OPS	
CMM/FTP/23-34-1-89 1091	Design, Manufacture, Supply of all equipment, plant, erection & commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	03-09-16	Two Part	28-10-16	5	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	-2 -3	Yes	CMM/FTP/22-34-1-1091/PO/14336	17-01-2017	kay bouvet engg pvt ltd	75937214	16-01-20	17-01-17	In progress	NA	E&T	
CMM/FTP/23-34-1-90 1091	Design, Manufacture, Supply of all equipment, plant, erection 7 commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	03-09-16	Two Part	28-10-16	5	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	-2 -3	Yes	CMM/FTP/22-34-1-1091/PO/14335	17-01-2017	kay bouvet engg pvt ltd	492684181	16-01-20	17-01-17	In progress	NA	E&T	
CMM/FTP/75-00-1-91 1147	Design, Analysis, Procurement of raw material, Drawings, Fabrication, Painting, Inspection, Testing, Preservation, Documentation and Delivery of 40 Nos of Stainless Steel Tanks along with Mandatory, Commissioning and Recommended Spares for KKNPP-3&4	Public Tender	10-03-16	Two Part	19-05-16	5	1)Fabtech Projects & Engineers Ltd, 2)Walchandnagar industries Ltd, 3)Lloyds Steel Industries Limited Engineering Division,	-2 -3	Yes	CMM/FTP/75-00-1-1147/e-PO/14087	29-12-2016	Fabtech Projects & Engineers Ltd	261000000		KK3 - 31/01/20 KK4 - 31/03/21	29-12-16	In Progress	NA	FTP
CMM/EIC/23-60-3-92 3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-15	Two Part	17-12-15	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/22-60-3-3278/e-PO/14019	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4784000		RAPP-7: 15/07/18 RAPP-8: 8:15/10/18	16-01-17	In progress	NA	EIC
CMM/EIC/23-60-3-93 3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-15	Two Part	17-12-15	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/22-60-3-3278/e-PO/14018	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	439100154		RAPP-7:15/07/18 RAPP-8 :15/10/18	16-01-17	In Progress	NA	EIC











129	CMM/MEQ/23-76-2-1018	Cranes Package for KAPP 3&4 and RAPP 7&8	Public	28-01-11	Two Part	21-03-11	6	3) M/s Furnace & Foundry Equipment CO. 4) M/s Heavy Machin Building Plant 5) M/s Unique Industrial Handlers PVT. Ltd.	-5	Yes	CMM/MEQ/22-76-2-1018/PO/6426	25-08-2011	M/s Anupam Industries	Rs.13.01 Crores	Prov. extrn : 31/03/21	25-08-11	In Progress	NA	MEQ	
130	CMM/FTP/10-33-1-1149	D2O Heat Exchanger along with saddle and recommendatory spares	Public	20-07-18	Two Part	25-09-18	4	1)1. M/s ISGEC 2) M/s BHEL	1)1. M/s WIL 2) 2. M/s Tema India Ltd	-2	Yes	CMM/FTP/10-33-1-1149/EPO/30599	25-01-2019	M/s BHEL	540000000	24-07-21	25-01-19	In progress	NA	FTP
131	CMM/FTP/23-33-1-1063	D2O Heat Exchangers	Public	10-05-10	Two Part	02-08-10	11	1)M/s WIL 2) M/sL&T 3) M/s Godrej & Boyce 4) M/s HDOL 5) M/s ISGEC	1)M/s Avasarala 2) M/s G R Engg 3) M/s Tema INDIA 4) M/s ITM INDS 5) M/s Titanium 6) M/s Bharat Forge	-5	Yes	CMM/FTP/23-33-1-1063/PO/6047	28-02-2011	M/s L&T	233000000	31-12-19	28-02-11	In Progress	NA	FTP
133	CMM/FTP/23-33-1-1063	D2O Heat Exchangers	Public	10-05-10	Two Part	02-08-10	11	1)M/s WIL 2) M/s L&T 3) M/s Godrej & Boyce 4) M/s HDOL 5) M/s ISGEC	1)M/s Avasarala 2) M/s G.R. Engg 3) M/s Tema INDIA 4) M/s ITM Inds LTd 5) M/s Titanlum 6) M/s Bharat Forge	-5	Yes	CMM/FTP/22-33-1-1063/PO/6397	28-02-2011	M/s HDOL	357700000	30-06-19	28-02-11	In Progress	NA	FTP
133	CMM/OPS/20-55-9-2685	DC full power system for ITFT	Public	08-03-08	Two Part	04-11-08	5	1)M/s Associated Powercon 2) M/s Ador Powertron	1)Keltron 2)Instant 3)L&T	-2	Yes	CMM/OPS/20-55-9-2685/PO 6908 & 6909	10-02-2010	M/s Associated Powercon	14.92 Crs	30-04-18	10-02-10	In progress	N.A.	OPS
134	CMM/MEQ/23-50-2-1047	DG Set package for KAPP 3&4 and RAPP 7&8	Public	30-12-10	Two Part	11-04-11	2	1)M/s L&T Ltd 2)M/s Kirloskar Oil Engines Ltd		-2	Yes	CMM/MEQ/22-50-2-1047/PO/6424	19-08-2011	M/s Kirloskar Oil Engines Ltd	188.16 Crores	R-7:31/01/20 R-8:31/01/20	19-08-11	In Progress	NA	MEQ
135	CMM/MEQ/23-50-2-1047	DG set package for KAPP 4&4 and RAPP 7&8	Public	30-12-10	Two Part	11-04-11	2	1)M/s L&T Ltd 2) M/s Kirloskar Oil Engines Ltd		-2	Yes	CMM/MEQ/23-50-2-1047/PO/6080	19-08-2011	M/s Kirloskar Oil Engines Ltd	194.54 Crores	K-3:30/06/19 K-4:31/12/19	19-08-11	In Progress	NA	MEQ
136	CMM/FTP/23-31-1-1039	Drive Mechanism & Mandatory Spares	Public	15-01-10	Two Part	01-04-10	8	1)M/s MTAR 2)M/s Avasarala 3)M/s Godrej 4) M/s L&T 5)M/s Lokesh Machines	1)M/s BHARAT Forge 2) M/s Vividh - Hi-fab 3) M/s AMW-MGM Forgings	-3	Yes	CMM/FTP/23-31-1-1039/PO/6028	04-10-2010	M/s Avasarala	167400000	28-02-19	04-10-10	In Progress	NA	FTP
137	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	28-11-17	Single Part	28-11-17	1	1)ATOMSTROYEXPORT MOSCOW RUSSIAN FEDERATION		-1	Yes	CMM/HMP/69-00-10-117/e-PO/19893/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 157.27 Crs.	30-11-19	30-11-17	In progress	NA	HMP
138	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	28-11-17	Single Part	28-11-17	1	1)Atomstroyexport Moscow Russian Federation		-1	Yes	CMM/HMP/69-00-10-117/e-PO/19894/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 209.30 Crs.	30-01-20	30-11-17	In progress	NA	HMP
139	CMM/FTP/23-31-1-1047	End Fitting bodies & Associated Components	Public	23-06-10	Two Part	26-07-10	4	1)M/s L&T 2) M/s MTAR 3) M/s Bharat Forge 4) M/s Avasarla		-4	Yes	CMM/FTP/23-31-1-1047/PO/6040	19-01-2011	M/s L&T	288900000	30-06-20	19-01-11	In Progress	NA	FTP
140	CMM/EIC/23-60-3-3054	Fiedl Instrumentation Package	Public	20-05-11	Two Part	01-08-11	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgoan 5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2)	-2	Yes	CMM/EIC/22-60-3-3054/PO/6452	28-06-2012	M/s. Hindusthan Dorr Oliver Ltd., Mumbai	158.14 Crs	RAPP-7 : 27/12/15, RAPP-8 : 27/06/16	28/06/12	In Progress	NA	EIC

141	CMM/EIC/23-60-3-3054	Fiedl Instrumentation Package	Public	20-06-11	Two Part	01-08-11	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgaon 5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata (7)	1)1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2)	-1	Yes	CMM/EIC/22060-3-3054/po/6453	28-06-2012	M/s. Hindusthan Dorr-Oliver Ltd., Mumbai	21.83 Crs	RAPP-7 : 27/12/15, RAPP-8 : 27/06/16	28/06/12	In Progress	NA	EIC
142	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-05-11	Two Part	01-08-11	9	1)M/s. Larsent & Toubro Ltd. ECC Division Chennai 2) M/s. ECIL Hyderabad 3) M/s. TechnipKT India Ltd. Noida 4) M/s. Punj Lloyd Ltd. Gurgaon 5) M/s. LANCO Infotech Ltd in consoritum with M/s. Konstelec Engineers Pvt Ltd. Mumbai 6) M/s. Hindusthan Dorr Oliver Ltd. Mumbai 7) M/s. McNally Bharat Engineering Co.Ltd. Kolkata	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi	-2	Yes	CMM/EIC/23-60-3-3054/PO/6105	28-06-2012	M/s. Larsen & Toubro Ltd., Chennai	23.36 Crs.	KAPP-3 : 27/06/15 KAPP-4 : 27/12/15	28/06/12	In Progress	NA	EIC
143	CMM/PFBR/80-31-1-7022	Fuel & Blanket Sub Assemblies	Single	11-07-03	Two Part	11-01-05	1	1)M/s NFC		-1	Yes	CMM/PFBR/80-31-1-7022/PO/10024	06-03-2006	M/s Nuclear Fuel Complex,Hyderabad	877200000	30-06-17	06-03-06	In Progress	NA	FTP
144	CMM/FTP/22-35-1-1086	Fuel Transfer Equipment	Public	19-10-11	Two Part	14-03-11	6	1)Ms/ MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce	1)M/s Lokesh Machine 2) M/s Konecranes	-2	Yes	CMM/FTP/22-35-1-1086/PO/6413	19-08-2011	M/s L&T	135000000	31-03-22	19-08-11	In Progress	NA	FTP
145	CMM/FTP/23-35-1-1086	Fuel Transfer Equipment	Public	19-01-11	Two Part	14-03-11	6	1)M/s MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce	1)M/s Lokesh Machine 2) M/s Konecranes	-2	Yes	CMM/FTP/23-35-1-1086/PO/6068	19-08-2011	M/s L&T	134900000	31-07-21	19-08-11	In Progress	NA	FTP
146	CMM/FTP/22-35-1-1031	Fuelling Machine (FM) Heads	Public	20-11-09	Two Part	04-02-10	7	1)M/s MTAR 2) M/s Avasarla 3) M/s Godrej 4) M/s L&T	1)M/s Vividh Hi-Fab 2) M/s AMW MGM 3) M/s LML	-3	Yes	CMM/FTP/22-35-1-1031/PO/6369	09-08-2010	M/s Avasarla Technologies Ltd	274400000	31-03-21	09-08-10	In Progress	NA	FTP
147	CMM/PFBR/80-62-3-7055	Instrumentation & Control Package	Single	07-02-07	Two Part	27-02-07	1	1)M/s. ECIL Hyderabad		-1	Yes	CMM/PFBR/80-62-3-7055/PO/10057	12-09-2007	M/s. ECIL, Hyderabad	15 Crs,	12/12/09, Re-fixed upto 31/12/13	12-12-09	In Progress	NA	EIC
148	CMM/PFBR/80-62-3-7055	Instrumentation & Control package	Single	25-01-19	Single Part	27-02-07	1	1)M/s. ECIL		-1	Yes	CMM/PFBR/80-62-3-7055/PO/10058	31-01-2011	M/s. ECIL	15 Crs	12/12/09, Re-fixed upto 31/12/13	12-12-09	In Progress	NA	EIC
149	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	28-11-17	Single Part	28-11-17	1	1)Atomstroyexport Moscow Russian Federation	1)0	-1	Yes	CMM/HMP/69-00-10-118/e-PO/19895/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 175.19 Crs.	31-10-19	30-11-17	In Progress	NA	HMP
150	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	28-11-17	Single Part	28-11-17	1	1)Atomstroyexport Moscow Russian Federation	1)0	-1	Yes	CMM/HMP/69-00-10-118/e-PO/19896/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 172.53 Crs.	31-03-19	30-11-17	In Progress	NA	HMP
151	CMM/MEQ/23-40-2-1085	Insurance for TG Package for KAPP 3&4	Limited	24-05-13	Single Part	31-05-13	4	1)M/s.National Insurance Co.Ltd 2)M/s.Oriental Insurance Co.Ltd 3)United India Insurance Co.Ltd 4)M/s.New India Assurance Co.Ltd.		-4	Yes	CMM/MEQ/23-40-2-1085 ( No PO issued in case of procurement of Insurance Coverage)	29-10-2013	M/s. Oriental Insurance Co. Ltd.	Rs. 34.48 Cr.	31-03-21	30/10/13	In progress	Not applicable	T&C
152	CMM/T&C/INS/00-00-4-091	Insurance for TG Package for RAPP 7&8	Limited	11-04-14	Single Part	28-04-14	4	1)National Insurance Co.Ltd 2)M/s. Oriental Insurance Co. Ltd 3)United India Insurance Co. Ltd 4)M/s. New India Assurance Co. Ltd.		-4	Yes	CMM/T&C/INS/00-00-4-091(No PO issued in case of procurement of Insurance Coverage)	21-08-2014	M/s. National Insurance Co. Ltd.	Rs. 35.57 Cr.	31-03-21	01-10-14	In progress	Not applicable	T&C
								1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd	-2						Prov. Extn. : K 3 : 31/12/19				

153	CMM/MEQ/23-50-2-1038	Main Plant Electrical System Package for KAPP 3&4 and RAPP 7&8	Public	10-08-10	Two Part	31-01-11	7	5) M/s. Technimont ICB Pvt. Ltd.	-5	Yes	CMM/MEQ/23-50-2/1038/PO/6072	25-08-2011	M/s BGR Energy Systems Ltd	198.11 Crores	& K-4 : 31/12/20	25-08-11	In Progress	NA	MEQ
154	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-10	Two Part	31-01-11	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	-5	Yes	CMM/MEQ/23-50-2-1038/PO/6073	25-08-2011	M/s BGR Energy Systems Ltd	23.00 Crores	Prov. Extn. : K 3 : 31/12/19 & K-4 : 31/12/20	25-08-11	In Progress	NA	MEQ
155	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-10	Two Part	31-01-11	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	-5	Yes	CMM/MEQ/23-50-2-1038/PO/6074	25-08-2011	M/s BGR Energy Systems Ltd	4.20 Crores	Prov. Extn. : K 3 : 31/12/19 & K-4 : 31/12/20	25-08-11	In Progress	NA	MEQ
156	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-10	Two Part	31-01-11	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	-5	Yes	CMM/MEQ/22-50-2-1038/PO/6417	25-08-2011	M/s BGR Energy Systems Ltd	191.87 Crores	R-7 : 31/3/20 & R-8 : 31/3/20	25-08-11	In Progress	NA	MEQ
157	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-10	Two Part	31-01-11	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	-5	Yes	CMM/MEQ/22-50-2-1038/PO/6418	25-08-2011	M/s BGR Energy Systems Ltd	23.08 Crores	R-7 : 31/3/20 & R-8 : 31/3/20	25-08-11	In Progress	NA	MEQ
158	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-10	Two Part	31-01-11	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	-5	Yes	CMM/MEQ/23-50-2-1038/PO/6419	25-08-2011	M/s BGR Energy Systems Ltd	4.20 Crores	R-7 : 31/3/20 & R-8 : 31/3/20	25-08-11	In Progress	NA	MEQ
159	CMM/PFBR/80-40-2-7030	Main Plant Package	Public	23-09-05	Two Part	31-03-06	3	1)M/s BHEL 2)M/s L&T+ Power Machines 3)M/s Dodsai+Skoda	-3	Yes	CMM/PFBR/80-40-2-7030/PO/10051	29-06-2007	M/s BHEL	Rs.296.49 Crores + Euro 21175351, USD 18633654, UKP 1350045	Prov.Extn 31.12.19	29/06/07	In Progress	NA	MEQ
160	CMM/PFBR/80/40/2-7030	Main Plant Package	Public	23-09-05	Two Part	31-03-06	3	1)M/s. BHEL 2) M/s. L&T + Power Machines 3)M/s. Dodsai + Skoda	-3	Yes	CMM/PFBR/80-40-2-7030/PO/10052	29-06-2007	M/s BHEL	INR 32.62 Crs.+ EURO 19000	Prov Extn 31.12.19	29-06-07	In Progress	NA	MEQ
161	CMM/OPS/56-32-9-2892+2903	Moderator canned Motor Pumps	Public	16-02-12	Two Part	03-07-12	3	1)M/s Hydrodyne 2)M/s Kirloskar Brother Ltd	-2	Yes	CMM/OPS/56-32-9-2892/PO/7460 & CMM/OPS/56-32-9-2982/PO/7461	28-12-2012	M/s Hydrodyne	10.31 Cr	31-10-15	28-12-12	In Progress	N.A.	OPS
162	CMM/FTP/22-32-1-1037	Moderator Heat Exchanger	Public	16-12-09	Two Part	18-02-10	8	1)M/s BHEL 2) M/s L&T 3) M/s WIL 4) M/s godrej	-4	Yes	CMM/FTP/23-32-1-1037/PO/6367	13-07-2010	M/s WIL	297000000	31-01-17	13-07-10	In Progress	NA	FTP
163	CMM/FTP/22-32-1-1037	Moderator Heat Exchanger	Public	16-12-09	Two Part	18-02-10	8	1)M/s BHEL 2)M/s L&T 3) M/s WIL 4) M/s Godrej	-4	Yes	CMM/FTP/23-32-1-1037/Po/6018	13-07-2010	M/s WIL	292500000	31-08-15	13-07-10	In Progress	NA	FTP
164	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-09	Two Part	23-02-10	2	1)M/s BHEL	-1	Yes	CMM/MEQ/23-33-2-1012/PO/6024	07-09-2010	M/s BHEL	Rs.87.31 Crores	K-3:30.6.2018 K-4:30.6.2018	09-07-10	In Progress	NA	MEQ
165	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-09	Two Part	23-02-10	2	1)M/s BHEL	-1	Yes	CMM/MEQ/22-33-2-1012/PO/6372	07-09-2010	M/s BHEL	Rs.87.32 Crores	R-7:30/6/18 R 8:30/6/18	09-07-10	In Progress	NA	MEQ

166	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-12	Two Part	30-04-13	2	M/s.ECIL Hyderabad'	1)M/s. L&T Mumbai	-1	Yes	CMM/EIC/23-60--3-3120/PO/6117	27-09-2013	Ms/ ECIL Hyderabad	96.05 Cr. 6.02Cr.	26/07/16	27/09/13	In Progress	NA	EIC
167	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-12	Two Part	30-04-13	2	M/s. ECIL Hyderabad'	1)M/s. L&T Mumbai	-1	Yes	'CMM/EIC/23-6--3-3120/PO/6465 (RAPP 7&8 supply)	27-09-2013	Ms/ ECIL Hyderabad	87.88 Crs.	27/01/17	28/09/13	In Progress	NA	EIC
168	CMM/EIC/23-60-3-3120	Nuclear Instrumentation Package for KAPP-3&4/RAPP-7&8	Public	16-01-12	Two Part	30-04-13	2	M/s. ECIL Hyderabad	1)M/s. L&T	-1	Yes	CMM/EIC/23-60-3-3120/PO/6118	28-09-2013	M/s. ECIL Hyderabad	6.02 Crs.	26/07/16	28/09/13	In Progress	NA	EIC
169	CMM/EIC/23-60-3-3120	Nuclear Instrumentation package for KAPP-3&4/RAPP-7&8	Public	16-01-12	Two Part	30-04-13	2	1) M/s. ECIL	1)01 M/s. L&T	-1	Yes	CMM/EIC/22-60-3-3120/PO/6466	28-09-2013	M/s. ECIL Hyderabad	6.02 Crs.	27/01/17	28/09/13	In Progress	NA	EIC
170	CMM/MEQ/23-71-2-1016	Plant Water Pump House Package for KAPP 3&4	Public	02-03-10	Two Part	10-06-10	9	1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects	1)M/s Doshion(DVWL) 2) M/s IOTL	-2	Yes	CMM/MEQ/23-71-2-1016/PO/6029	06-10-2010	M/s IVRCL	Rs.52.68 Crores	Prov. extn upto : 31/12/19	10-06-10	In Progress	NA	MEQ
171	CMM/MEQ/23-71-2-1016	Plant water pump house package for KAPP 3&4	Public	02-03-10	Two Part	10-06-10	9	1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects	1)M/s Doshion(DVWL) 2) M/s IOTL	-2	Yes	CMM/MEQ/23-71-2-1016/PO/6030	06-10-2010	M/s IVRCL	Rs.39.91 Crores	Prov. Extn. Upto. 31/12/19	10-06-10	In Progress	NA	MEQ
172	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-11	Two Part	01-06-12	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	1)M/s UEM India P.Ltd	-1	Yes	CMM/MEQ/22-71-2-1066/PO/6443	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	64.18 Crores	Prov. extn. upto : 13/07/19	07-05-12	In Progress	NA	MEQ
173	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-11	Two Part	01-06-12	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	1)M/s UEM India Pvt.Ltd	-1	Yes	CMM/MEQ/22-71-2-1066/PO/6444	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	34.63 Crores	Prov. Extn. upto : 13/07/20	07-05-12	In Progress	NA	MEQ
174	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-11	Two Part	01-06-12	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	1)M/s UEM India Pvt.Ltd	-1	Yes	CMM/MEQ/22-71-2-1066/PO/6445	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	12.08 Crores	For one year starting from 01/08/19	08-01-19	In Progress	NA	MEQ
175	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Public	16-12-09	Two Part	22-02-10	3	1)M/s WIL 2)M/s Godrej 3)M/s L&T		-3	Yes	CMM/FTP/23-33-1-1035/PO/6023	15-09-2010	M/s L&T	126600000	15-11-17	15-09-10	In Progress	NA	FTP
176	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Public	16-12-09	Two Part	12-02-10	3	1)M/s WIL 2)M/s Godrej 3) M/s L&T		-3	Yes	CMM/FTP/22-33-1-1035/PO/6370	15-09-2010	M/s L&T	322900000	30-09-18	15-09-10	In Progress	NA	FTP
177	CMM/MEQ/23-33-2-1009	Primary coolant pumps	Single	30-12-09	Two Part	22-02-10	1	1)M/s KSB Pumps Ltd		-1	Yes	CMM/MEQ/23-33-2-1009/PO/6016	17-06-2010	M/s KSB Pumps Ltd	Rs.43.38 Crores	K-3:31/03/15 K4:31/03/15	17/06/10	In Progress	NA	MEQ
178	CMM/MEQ/23-33-2-1009	Primary Coolant Pumps	Single	30-12-09	Two Part	22-02-10	1	1)M/s KSB Pumps Ltd		-1	Yes	CMM/MEQ/22-33-2-1009/PO/6366	17-06-2010	M/s KSB Pumps Ltd	Rs.42.96 Crores	R-7:31.03.15 R-8:31.03.15	17/06/10	In Progress	NA	MEQ



179	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-10	Two Part	13-12-10	9	1)7 1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd. (4)	1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd. (1)	-7	-2	Yes	CMM/HMP/23-30-10-013/PO/6066 Dt 03.06.2011 for KAPP-3&4 Supply	03-06-2011	M/s Punj Lloyd Ltd	Rs 258.27 Crs Euro 3162428 (Rs 19.24 Crore)	K-3: 03/12/14 K-4: 03/06/15	03-06-11	In progress	NA	HMP
180	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-10	Two Part	13-12-10	9	1) 1. M/s Dodsai Enterprise pvt Ltd. 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 7. M/s Bharat Heavy Electricals Ltd.	1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	-7	-2	Yes	CMM/HMP/23-30-10-013/PO/6067 Dt 03.06.2011 for KAPP-3&4 Erection	03-06-2011	M/s Punj Lloyd Ltd	Rs 64.68 Crs	K-3: 03/12/14 K-4: 03/06/15	06-03-11	In progress	NA	HMP
181	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-10	Two Part	13-12-10	9	1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 7. M/s Bharat Heavy Electricals Ltd.	1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	-7	-2	Yes	CMM/HMP/22-30-10-013/PO/6411 Dt 03.06.2011 for RAPP-7&8 Supply	03-06-2011	M/s Punj Lloyd Ltd	Rs 261.16 Crs Euro 3197865 (Rs. 19.46 Crs.)	R-7: 03/06/15 R-8: 03/12/15	03-06-11	In progress	NA	HMP
182	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-10	Two Part	13-12-10	9	1) 1. M/s Dodsai Enterprise pvt Ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1) 1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	-7	-2	Yes	CMM/HMP/22-30-10-013/PO/6412 Dt 03.06.2011 for RAPP-7&8 Erection	03-06-2011	M/s Punj Lloyd Ltd	Rs 65.41 Crs.	R-7: 03/06/15 R-8: 03/12/15	03-06-11	In progress	NA	HMP
183	CMM/FTP/23-33-1-1042	Reactor Header Assembly	Public	31-12-09	Two Part	15-03-10	7	1)M/s BHEL 2)M/s Bharat Forge 3)M/s MTAR & M/s Aubert Duval 4) M/s godrej 5) M/s L&T	1)M/s ISGEC 2) M/s Kay bouvet	-5	-2	Yes	CMM/FTP/23-33-1-1042/PO/6027	07-10-2010	M/s BHEL	496200000	30-11-16	07-10-10	In Progress	NA	FTP
184	CMM/FTP/23-33-1-1042	Reactor Header Assembly	Public	31-12-09	Two Part	15-03-10	7	1)M/s BHEL 2)M/s Bharat forge 3) M/s MTAR & M/s M/s Aubert 4) M/s Godrej 5)M/s L&T	1)M/s ISGEC 2) M/s Kay Bouvet	-5	-2	Yes	CMM/FTP/22-33-1-1042/PO/6373	07-10-2010	M/s BHEL	496700000	31-01-18	07-10-10	In Progress	NA	FTP
185	CMM/FTP/23-21-1-1074	Roll on Shield Asys and Shielding And Sealing Door ASsy	Public	28-08-10	Two Part	02-11-10	8	1)M/s Avasarla 2)M/s Kaybouvet 3) M/s Mcnally 4) M/s Lloyd steel 5) Lokesh Machines 6) M/s Mukund 7) M/s MTAR	1)M/s Vividh Hi-fab	-7	-1	Yes	CMM/FTP/23-21-1-1074/PO/6053	23-06-2011	M/s Avasarla	103700000	31-03-21	23-06-11	In Progress	NA	FTP
186	CMM/PFBR/80-71-2/7056	Sea Water Pump House & Electcrochlorination Plant Package	Public	16-03-07	Two Part	06-07-07	2	1)1) M/s KBL 2)M/s Gammon Ltd		-2	-	Yes	CMM/PFBR/80-71-2/7056/PO/10079	22-05-2008	M/s KBL	Euro 1814000 + Rs.66.13 Crores	30/08/19	22/05/08	In Progress	NA	MEQ
187	CMM/PFBR/80-71-2-7056	Sea Water Pump House & Electrochlorinatn Plant Package	Public	16-03-07	Two Part	06-07-07	2	1)M/s KBL 2)M/s Gammon Ltd		-2	-	Yes	CMM/PFBR/80-71-2-7056/PO/10080	22-05-2008	M/s KBL	Rs 33.10 Crores	30/08/19	22/05/08	In Progress	NA	MEQ



202	CMM/MEQ/23-50-2-1045	Transformer package for KAPP 3&4 and RAPP 7&8	Public	29-12-10	Two Part	18-03-11	7	5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	-6	Yes	CMM/MEQ/23-50-2-1045/PO/6075	19-08-2011	M/s BHEL	Rs.47.79 Crores	31/12/18	19/08/11	In Progress	NA	MEQ
203	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-10	Two Part	18-03-11	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	-1 -6	Yes	CMM/MEQ/23-50-2-1045/PO/6420	19-08-2011	M/s BHEL	Rs.47.46 Crores	R-7 : 30/6/18 R-8 : 31/3/19	19/08/11	In Progress	NA	MEQ
204	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-10	Two Part	18-03-11	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	-1 -6	Yes	CMM/MEQ/23-50-2-1045/PO/6077	19-08-2011	M/s Toshiba	Rs.34.91 Crores	KAPP -3 : 30/6/18 KAPP -4 : 31/12/18	19/08/11	In Progress	NA	MEQ
205	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP-3&4 and RAPP-7&8	Public	29-12-10	Two Part	18-03-11	7	1)M/s Areva T&D India Limited 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer and Electricals Kerala Ltd. 6) M/s Vijay Electrical	-1 -6	Yes	CMM/MEQ/22-50-2-1045/PO-6422	19-08-2011	M/s Toshiba	33.58 Crs.	RAPP 7: 31/03/21 RAPP 8: 31/03/21	19-08-11	In Progress	NA	MEQ
206	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	26-08-11	Two Part	10-12-12	1	1)M/s BHEL in consortium with M/s Alstom	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6437	14-08-2012	M/s BHEL in consortium with M/s Alstom Power Systems SA	EURO - 67635177 + USD - 33716887 + INR 1001.22 Crs	R-7 : 13/09/21 & R-8 : 13/9/22	14-08-12	In Progress	NA	MEQ
207	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	26-08-11	Two Part	10-12-12	1	1)M/s BHEL in consortium with M/s Alstom	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6438	14-08-2012	M/s BHEL in consortium with M/s Alstom Power Systems	BHEL - Rs.159.97 Crores & AIL - Rs.46.45 Crores	R-7 : 13/3/20 & R-8 : 13/9/20	14/08/12	In Progress	NA	MEQ
208	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	28-06-11	Two Part	10-12-12	1	1)01 - M/s BHEL	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6439	14-08-2012	M/s BHEL	38.11 Crores	13/09/20	14/08/12	In Progress	NA	MEQ
208	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	26-08-11	Two Part	10-12-12	1	1)M/s BHEL	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6440	14-08-2012	M/s BHEL	7.68 Crores	13/09/20	14/08/12	In Progress	NA	MEQ
210	CMM/FTP/23-31-1-1049	Zircaloy Assy & Components	Single	13-03-10	Single Part	12-04-10	1	1)M/s NFC	-1	Yes	CMM/FTP/23-31-1-1049/PO/6015	18-06-2010	M/s Nuclear Fuel Complex	1938800000	30-09-20	18-06-10	In Progress	NA	FTP
211	CMM/FTP/23-31-1-1049	Zircaloy Asy & Components	Single	13-03-10	Single Part	18-06-10	1	1)M/s NFC	-1	Yes	CMM/FTP/22-31-1-1049/PO/6365	18-06-2010	M/s Nuclear Fuel Complex	1938800000	31-12-19	18-06-10	In Progress	NA	FTP