

DETAILS OF AWARD OF PURCHASE CONTRACTS VALUING 10 CRORES AND ABOVE CONCLUDED DURING THE MONTH OF March 2022																				
Sr.No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any	section	
	CMM/FTP/10-135-1-1226	Procurement of raw materials & bought-out items, manufacture, inspection, assembly, shop testing, packing, supply, safe delivery and warranty of Fuel Transfer (FT) equipment for GHAVP-1&2. GeM Report ID: GEM/GARPTS/26082021/WY6W75904VES	Public Tender	16-09-2021	Two Part	23-11-2021	4	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd,	Pvt. Ltd. , 2)BHARAT FORGE LTD,	-2 -2	Yes	CMM/FTP/10-35-1-1226/e-PO/52647	31-03-2022	MTAR Technologies (P) Ltd	765067986	31-03-2022	In Progress	NA	FTP	
	cm/ops/69-002-9-3428	RENDERING TECHNICAL ASSISTANCE SERVICES TO THE CUSTOMER DURING POST WARRANTY PERIOD OF OPERATION OF KUDANKULAM NPP UNITS 1&2	Single Tender	19-08-2021	Single Part	03-09-2021	1	1)M/s.Joint-stock company 'Atomstroyexport'		-1	Yes	CMM/OPS/69-00-9-3428/PO/43788/FE	29-03-2022	M/s.Joint-stock company 'Atomstroyexport'	36 months from 01.04.2022 459869729	29.03.2022	In Progress	NA	OPS	
	CMM/OPS/58-360-9-3424	Supply of Analogue Transmitters for Severe Accident Parameter Monitoring System (SAPMS) at Six Stations of NPCIL	Public Tender	16-07-2021	Two Part	27-08-2021	1	1)Baldota Control And Equipments Pvt Ltd,		-1	Yes	CMM/OPS/58-60-9-3424/e-PO/52403	31-03-2022	Baldota Control And Equipments Pvt Ltd	147829936	01.05.2023	31.03.2022	In Progress	NA	OPS
	CMM/MEQ/10-430-2-1171	Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to site and Guarantee of Safety Pump Motor Units (Shut Down Cooling Pump Motor Units) along with Mandatory spares, Special Tools, Support Structure and Base Frame as detailed in Specification no. PC-E-186 Rev.0 and PC-E-502 Rev.1 for GHAVP-1&2.	Public Tender	31-12-2019	Two Part	07-07-2020	4	1)Kirkoskar Brothers Limited,	1)WILO Mather and Platt Pumps Pvt. Ltd, 2)BHARAT PUMPS & COMPRESSOR LIMITED, 3)Sulzer Pumps India Pvt. Ltd.,	-1	Yes	CMM/MEQ/10-30-2-1171/e-PO/52253	16-03-2022	Kirkoskar Brothers Limited	172509085	GHAVP-1 : 15.09.2024, GHAVP-2 : 15.03.2025	16.03.2022	In Progress	NA	MEQ
	CMM/HMP/25-526-10-154	Design, Procurement of raw materials, manufacture, fabrication, assembly, inspection, testing and examination, performance testing, quality surveillance, packing, forwarding, shipment, safe delivery to site and guarantee of Air dampers with companion flanges & gaskets, erection accessories, mandatory & commissioning spares for Main Plant ventilation and Air Conditioning (A/C) systems of KKNPP 3&4 (GEM/GARPTS/11012021/Y55PFBZVSHH)	Public Tender	18-02-2021	Two Part	20-04-2021	3	1)SUDE ENGINEERING CORPORATION,	1)Damper Technology India Private Limited, 2)EFFICIENT ENVIROTECH PVT LTD,	-1	Yes	CMM/HMP/25-26-10-154/e-PO/51883	04-03-2022	SUDE ENGINEERING CORPORATION	179011956			In Progress	NA	HMP
STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER																				
Sr.No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any	Section	
	CMM/MEQ/73-670-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited,		-2	Yes	CMM/MEQ/72-70-2-1185/e-PO/51943	18-02-2022	Sterling and Wilson Limited	102898131	17.02.2024	18.02.2022	In Progress	NA	MEQ
	CMM/MEQ/73-770-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited,		-2	Yes	CMM/MEQ/72-70-2-1185/e-PO/51942	18-02-2022	Sterling and Wilson Limited	283241699	17.02.2024	18.02.2022	In Progress	NA	MEQ
	CMM/MEQ/73-870-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited,		-2	Yes	CMM/MEQ/73-70-2-1185/e-PO/51941	18-02-2022	Sterling and Wilson Limited	106701030	17.08.2023	18.02.2022	In Progress	NA	MEQ
	CMM/MEQ/73-970-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	07-12-2021	Two Part	07-01-2022	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited,		-2	Yes	CMM/MEQ/73-70-2-1185/e-PO/51938	18-02-2022	Sterling and Wilson Limited	281724636	17.08.2023	18.02.2022	In Progress	NA	MEQ
	CMM/OPS/00-1000-9-3358	Design, Development, Preparation of design documents & analysis report, Procurement of raw material, Manufacture, Fabrication, Assembly, Inspection, Testing, Quality surveillance, Supply to KKNPP site, Installation and Commissioning and Training of Fuel Transfer Machine (FTM) for Away From Reactor (AFR) Spent Fuel Storage Facility at KKNPP-1&2. (GeM Availability Report and Past Transaction Summary: Report ID: GEM/GARPTS/14122020/KFSXYV2400Z7)	Public Tender	14-12-2020	Two Part	22-02-2021	6	1)MTAR Technologies (P) Ltd, 2)Raghuvamsi machine tools , 3)Vividh Hi-Fab Pvt. Ltd., 4)Godrej & Boyce Mfg Co Ltd, 5)CORE Energy Systems Pvt. Ltd.,	1)Swach Air Filters,	-1	Yes	CMM/OPS/00-00-9-3358 /e-PO/51273	31-01-2022	Vividh Hi-Fab Pvt. Ltd.	465734200	31.07.2024	31.01.2022	In Progress	NA	OPS
	CMM/FTP/10-1131-1-1210	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 (GHAVP-1&2), Haryana.	Public Tender	12-02-2020	Two Part	15-06-2020	5	1)Echaar Equipments Pvt. Ltd. , 2)Avasarala Technologies Limited, 3)SIDERFORGEROSSI INDIA PVT LTD, 4)MTAR Technologies (P) Ltd,	1)Hardcoats (India) Pvt. Ltd.,	-1	Yes	CMM/FTP/10-31-1-1210/e-PO/51256	27-01-2022	Echaar Equipments Pvt. Ltd.	81561954	27-01-2026	27-01-2022	In Progress	NA	FTP

CMM/FTP/10-12	31-1-1210	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 (GHAVP-1&2), Haryana.	Public Tender	12-02-2020	Two Part	15-06-2020	5	1)Echaar Equipments Pvt. Ltd. , 2)Avasarala Technologies Limited, 3)SIDERFORGEROSSI INDIA PVT LTD, 4)MTAR Technologies (P) Ltd,	1)Hardcoats (India) Pvt. Ltd., -1	Yes	CMM/FTP/10-31-1-1210/e-PO/51255	27-01-2022	MTAR Technologies (P) Ltd	81561954	27-01-2026	27-01-2022	In Progress	NA	FTP	
CMM/FTP/10-13	31-1-1212	Manufacture, Inspection, Testing, Packing, Supply and Guarantee of Drive Mechanisms and Spares for Shut off Rod (SR), Control Rod (CR) and Adjuster Rod (AR) Systems for Ghorakhpur Haryana Anu Vidyut Pariyojana -1&2 (GHAVP-1&2).	Public Tender	20-08-2020	Two Part	01-12-2020	6	1)Unimech aerospace and Manufacturing Pvt Ltd, 2)Avasarala Technologies Limited, 3)MTAR Technologies (P) Ltd, 4)Godrej & Boyce Mfg Co Ltd,	1)Yantra Kaushalya Engineers Pvt Ltd, 2)Echaar Equipments Pvt. Ltd. , -2	Yes	CMM/FTP/10-31-1-1212/e-PO/51172	21-02-2022	Unimech aerospace and Manufacturing Pvt Ltd	279900720	20-02-2025	21-02-2022	In Progress	NA	FTP	
CMM/FTP/10-14	36-1-1209	Procurement of Material, Manufacture, Inspection, Examination, Testing, Preservation, Tropical packaging, Safe Delivery of Passive Decay Heat Removal System - Condenser (PDHRS-CD) along with spares for GHAVP-1&2 Project, Haryana.	Public Tender	24-12-2019	Two Part	26-02-2020	3	1)Walchandnagar industries Ltd, 2)BHARAT HEAVY ELECTRICALS LIMITED,	1)kay bouvet engg pvt ltd, -1	Yes	CMM/FTP/10-36-1-1209/e-PO/50281	26-11-2021	Walchandnagar industries Ltd	246856000	-	-	-	-	-	E&T
CMM/FTP/25-15	22-1-1217	Design, Fabrication, Inspection, Testing, Painting, Documentation, Packing, Safe Delivery, Supply and Guarantee of Large Diameter Carbon Steel Passive Heat Removal System (PHRS) Air Duct complete with all accessories and Mandatory, Commissioning and Recommended Spares/Tools & Tackles for Kudankulam Nuclear Power Project-3&4 (KKNPP-3&4). GEM availability Report ID: GEM/GARPTS/25032021/WB6NGSTNSFXD	Public Tender	12-04-2021	Two Part	11-06-2021	4	1)Walchandnagar industries Ltd, 2)Volta Green Structures Private Limited,	1)SAISIDHA SUGAR EQUIPMENTS AND ENGINEERING COMPANY PVT. LTD, 2)EFFICIENT ENVIROTECH PVT LTD, -2	Yes	CMM/FTP/25-22-1-1217/e-PO/49860	17-11-2021	Volta Green Structures Private Limited	353768720	16-11-2023	17-11-2021	In Progress	NA	FTP	
CMM/FTP/10-16	31-1-1208	Standpipe Thimble Package (Standpipe Thimble Assemblies and other equipment of Reactivity Devices)	Public Tender	06-12-2019	Two Part	12-03-2020	4	1)Yantra Kaushalya Engineers Pvt Ltd, 2)Godrej & Boyce Mfg Co Ltd, 3)Echaar Equipments Pvt. Ltd. , 4)MTAR Technologies (P) Ltd,	-4	Yes	CMM/FTP/10-31-1-1208/e-PO/49825	15-11-2021	Echaar Equipments Pvt. Ltd.	179006000	GHAVP_1 - 14/11/2024 , GHAVP-2 - 14/05/2025	15-11-2021	In Progress	NA	FTP	
CMM/HMP/91-17	55-10-144	Preparation of Drawings, Procurement of Raw Material, Fabrication of Pipes, Manholes with Gaskets & Fasteners & Mitres including Spider Stiffeners, Inspection, Testing, Painting, Documentation, Slippers for Transportation & Storage at Site, Packing, Forwarding, Transportation & Safe Delivery to Site and Guarantee of Carbon Steel Condenser Cooling Water Pipelines for KKNPP-5&6	Public Tender	05-04-2021	Two Part	20-05-2021	4	1)GUJARATINFRA PIPES PVT.LTD., 2)Ratnamani Metals & Tubes Ltd,	1)VRL AUTOMATION ENGINEERING AND PROJECTS PVT LTD, 2)SAISIDHA SUGAR EQUIPMENTS AND ENGINEERING COMPANY PVT. LTD, -2	Yes	CMM/HMP/91-55-10-144/e-PO/49216	08-10-2021	GUJARATINFRA PIPES PVT.LTD.	535151830	08-04-2024	08-10-2021	-	-	-	HMP
CMM/FTP/10-18	31-1-1201	Procurement of Raw Material, Manufacture, Inspection, Assembly, Shop Testing, Packing ans Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-1&2	Public Tender	11-07-2019	Two Part	21-08-2019	3	1)Avasarala Technologies Limited, 2)MTAR Technologies (P) Ltd,	1)Yantra Kaushalya Engineers Pvt Ltd, -1	Yes	CMM/FTP/10-31-1-1201/e-PO/49170	10-09-2021	Avasarala Technologies Limited	174369308	21-09-2025	22-09-2021	In Progress	NA	FTP	
CMM/EIC/25-0019	3-3450	Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project	Single Tender	19-07-2019	Two Part	06-11-2019	1	1)ELECTRONICS CORPORATION OF INDIA LIMITED,	-1	Yes	CMM/EIC/25-00-3-3450/e-PO/48910	08-09-2021	ELECTRONICS CORPORATION OF INDIA LIMITED	143504985	08-11-2024	08-09-2021	IN PROGRESS	NA	EIC	
CMM/EIC/25-0020	3-3450	Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project	Single Tender	19-07-2019	Two Part	06-11-2019	1	1)ELECTRONICS CORPORATION OF INDIA LIMITED,	-1	Yes	CMM/EIC/25-00-3-3450/e-PO/48909	08-09-2021	ELECTRONICS CORPORATION OF INDIA LIMITED	458995769	08-11-2024	08-09-2021	IN PROGRESS	NA	EIC	
CMM/ETM/00/21	40/11/0005	Turbine Island Package for Kaiga-5&6 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48908	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9.36E+09	-	-	-	-	-	E&T

	CMM/ETM/00/22	40/11/0005	Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for Kaiga-5&6	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48907	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	2.642E+10	-	-	-	-	E&T
	CMM/ETM/00/23	40/11/0005	Turbine Island Package for GHAVP-3&4 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48752	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9.36E+09	-	-	-	-	E&T
	CMM/ETM/00/24	40/11/0005	Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for GHAVP-3&4	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48751	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	2.642E+10	-	-	-	-	E&T
	CMM/MEQ/10-25	50-2-1178	Loading / Unloading, Storage cum Insurance, Handling, Erection, Civil works, Testing & Commissioning at site, Handing over and Guarantee of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178	Public Tender	11-12-2020	Two Part	08-02-2021	3	1)Larsen & Toubro Limited 2)Bharat Heavy Electricals Limited 3)BGR Energy Systems Limited	-3	Yes	48614	06-09-2021	Larsen & Toubro Limited	1.053E+09	GHAVP-1 : 05.03.2026, GHAVP-2 : 05.09.2026	06.09.2021	-	-	MEQ
	CMM/MEQ/10-26	50-2-1178	Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178	Public Tender	11-12-2020	Two Part	08-02-2021	3	1)Larsen & Toubro Limited 2)Bharat Heavy Electricals Limited 3)BGR Energy Systems Limited	-3	Yes	48613	06-09-2021	Larsen & Toubro Limited	5.651E+09	GHAVP-1 : 05.03.2026, GHAVP-2 : 05.09.2026	06.09.2021	-	-	MEQ
	CMM/ETM/00/27	40/11/0005	Turbine Island Package for GHAVP-1&2 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of Turbine Generator	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48604	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	9.36E+09	-	-	-	-	E&T
	CMM/ETM/00/28	40/11/0005	Design, Engineering, Manufacture, Inspection & Testing at works, Packing & Forwarding and Safe Delivery to Project Site and Guarantee of Turbine Island Package (Complete scope including Special Tools & Tackles and start-up & Commissioning Spares and Mandatory Spares for GHAVP-1&2 and Insurance Spares as per Technical Specification and Drawings forwarded under Tender No. CMM/ETM/00/40/11/0005	Public Tender	01-03-2019	Two Part	10-09-2019	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-2	Yes	CMM/ETM/00-40/11-0005/PO/48571	30-08-2021	BHARAT HEAVY ELECTRICALS LIMITED	2.708E+10	-	-	-	-	E&T
	CMM/HMP/25-29	26-10-146	Design, Procurement, Manufacture, Inspection, Testing, Supply of Valves for Fire fighting system and water supply, sewerage & auxiliaries system for KKNPP-3&4	Public Tender	12-12-2019	Two Part	18-02-2020	2	1)L&T Valves Limited, 2)Forbes Marshall Pvt Ltd.,	-2	Yes	CMM/HMP/25-26-10-146/e-PO/48120	26-07-2021	L&T Valves Limited	130607514	-	-	-	-	HMP
	CMM/FTP/00-30	33-1-1197	Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWe PHW Reactors under Fleet Mode.	Public Tender	31-12-2018	Two Part	06-08-2019	4	1)Walchandnagar industries Ltd, 2)Larsen & Toubro Limited, 3)Godrej & Boyce Mfg Co Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/FTP/00-33-1-1197/e-PO/47499	25-06-2021	Godrej & Boyce Mfg Co Ltd	4.685E+09	24-12-2025	25-06-2021	In Progress	NA	FTP

31	CMM/FTP/00-33-1-1197	Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWe PHW Reactors under Fleet Mode.	Public Tender	31-12-2018	Two Part	06-08-2019	4	1)Walchandnagar industries Ltd, 2)Larsen & Toubro Limited, 3)Godrej & Boyce Mfg Co Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/FTP/00-33-1-1197/e-PO/47497	25-06-2021	BHARAT HEAVY ELECTRICALS LIMITED	1.405E+10	24-12-2027	25-06-2021	In Progress	NA	FTP
32	CMM/FTP/00-33-1-1197	Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWe PHW Reactors under Fleet Mode.	Public Tender	31-12-2018	Two Part	06-08-2019	4	1)Walchandnagar industries Ltd, 2)Larsen & Toubro Limited, 3)Godrej & Boyce Mfg Co Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-4	Yes	CMM/FTP/00-33-1-1197/e-PO/47496	25-06-2021	32	1.405E+10	24-12-2027	25-06-2021	In Progress	NA	FTP
33	CMM/OPS/55-33-09-3165	supply of Hydraulic Shock Arresters with necessary spares along with thermal insulation pads to support various equipment and Piping during earthquake, Pipe rupture and other dynamic load for KAPS-1&2.	Public Tender	24-04-2018	Two Part	04-06-2018	1	1)M/s. LISEGA SE	-1	Yes	CMM/OPS/55-33-09-3165/PO/46640	25-06-2021	33	262607593	24.06.2022	25.06.2021	24.06.2022	-	OPS
34	KKNPP/1&2/CM M/SPT/18436	High Speed Diesel	Limited Tender	14-08-2020	Single Part	04-09-2020	3	1)Indian Oil Corporation Limited 2)M/s. Hindustan Petroleum Corporation Ltd. 3)BHARAT PETROLEUM CORPORATION LTD	-3	Yes	KKNPP/1&2/CM/18436/PO:14142	03-04-2021	34	38416150	02-04-2023	03-04-2021	02-04-2023	-	KKNPP
35	KKNPP/1&2/CM M/SPT/18436	High Speed Diesel	Limited Tender	14-08-2020	Single Part	04-09-2020	3	1)Indian Oil Corporation Limited 2)M/s. Hindustan Petroleum Corporation Ltd. 3)BHARAT PETROLEUM CORPORATION LTD	-3	Yes	KKNPP/1&2/CM/18436/PO:14143	03-04-2021	35	38416150	02-04-2023	03-04-2021	02-04-2023	-	KKNPP
36	KKNPP/1&2/CM M/SPT/18436	High Speed Diesel	Limited Tender	14-08-2020	Single Part	04-09-2020	3	1)Indian Oil Corporation Limited 2)M/s. Hindustan Petroleum Corporation Ltd. 3)BHARAT PETROLEUM CORPORATION LTD	-3	Yes	KKNPP/1&2/CM/18436/PO:14144	03-04-2021	36	38416150	02-04-2023	03-04-2021	02-04-2023	-	KKNPP
37	CMM/MEQ/10-30-2-1162	Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & forwarding, Safe Delivery to site and Guarantee of Compressors and Vacuum Pumps along with Mandatory Spares & Special Tools as detailed in specification no. PC-E-537 Rev. 1, PC-E-501 Rev. 1, PC-E-502 Rev. 1, PC-E-325 Rev. 1, PC-E-323 Rev. 1, PC-E-653 Rev. 1 and Data sheets for GHAVP-1&2 Project. (Group 1)	Public Tender	14-08-2019	Two Part	23-10-2019	2	1)CORE Energy Systems Pvt. Ltd., 2)EVEREST BLOWERS PVT LTD,	-2	Yes	CMM/MEQ/10-30-2-1162/e-PO/46496	09-04-2021	37	358481478	GHAVP-1 - 08.10.2023, GHAVP-2 : 08.04.2024	09.04.2021	-	-	MEQ
38	CMM/MEQ/10-30-2-1162	Design, Qualification of Design by Analysis, Preparation of Drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to Site and Guarantee of Blowers along with mandatory spares, special tools and support structure or base frame (as applicable) as detailed in specification data sheets for GHAVP-1&2 project (Group-2)	Public Tender	14-08-2019	Two Part	23-10-2019	2	1)CORE Energy Systems Pvt. Ltd., 2)EVEREST BLOWERS PVT LTD,	-2	Yes	CMM/MEQ/10-30-2-1162/e-PO/46482	06-04-2021	38	34971972	GHAVP-1 - 05.10.2023, GHAVP-2 - 05.04.2024	06.04.2021	-	-	MEQ
39	CMM/EIC/22-603-3492	Supply, Testing and Warranty of Analog Transmitters for Safety Critical Systems for RAPP-7&8 Project	Public Tender	10-12-2020	Two Part	18-01-2021	1	1)Baldota Control And Equipments Pvt Ltd,	-1	Yes	CMM/EIC/22-603-3492/e-PO/46189	02-06-2021	39	135844845	05-03-2023	02-06-2021	IN PROGRESS	--	EIC

40	CMM/EIC/25-003-3436	Design & Engineering, Procurement, Manufacturing & Fabrication, Testing & Qualification, assembly of bought out items & fabricated items, Inspection & Testing, Packaging and Delivery of Instrument Support Stands (Stainless steel and Titanium) and spare accessories meant for mounting of Control & Instrumentation Sensors/instruments of KKNPP-3&4 Project	Public Tender	21-06-2019	Two Part	25-11-2019	4	1)Tema India Ltd., 2)Larsen & Toubro Limited, 3)BHARAT HEAVY ELECTRICALS LIMITED,	1)Godrej & Boyce Mfg Co Ltd, -1	Yes	CMM/EIC/25-00-3-3436/e-PO/45966	23-03-2021	40	1.053E+09	30-09-2023	30-03-2021	IN PROGRESS	NA	EIC	
41	CMM/FTP/10-31-1-1202	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-1&2 Project, Haryana.	Public Tender	26-07-2019	Two Part	10-09-2019	3	1)Yantra Kaushalya Engineers Pvt Ltd, 2)SIDERFORGEROSSI INDIA PVT LTD, 3)MTAR Technologies (P) Ltd,		Yes	CMM/FTP/10-31-1-1202/e-PO/45179	15-02-2021	41	117137479	15-02-2025	15-02-2021	In Progress	NA	FTP	
42	CMM/FTP/10-31-1-1201	Procurement of Raw Material, Manufacture, Inspection, Assembly, Shop Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-1&2	Public Tender	11-07-2019	Two Part	21-08-2019	3	1)Avasarala Technologies Limited, 2)MTAR Technologies (P) Ltd,	1)Yantra Kaushalya Engineers Pvt Ltd, -1	Yes	CMM/FTP/10-31-1-1201/e-PO/44969	15-02-2021	42	174369308	15-02-2025	15-02-2021	In Progress	NA	FTP	
43	CMM/FTP/10-33-1-1168	(i) Manufacturing, Inspection, Testing and Transportation of Pressuriser assembly along with transportation & handling structures and mandatory spares and (ii) Manufacturing, Inspection, Testing and delivery of Bleed Condenser assembly along with support structures and mandatory spares for GHAVP-1&2.	Public Tender	14-02-2019	Two Part	02-08-2019	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)Larsen & Toubro Limited, 4)ISGEC HITACHI ZOSEN LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)Heavy Engineering Corporation Limited, -1	Yes	CMM/FTP/10-33-1-1168/e-PO/44020	30-12-2020	43	597906000	30-06-2024	30-12-2020	In Progress	NA	FTP	
44	CMM/MEQ/10-32-2-1154	Design, Qualification of Design by Analysis, Preparation of Drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to Site and Guarantee of Canned Motor Pumps along with mandatory spares, special tools and support structure or base frame (as applicable), as detailed in specification no. PC-E-165-R2, PC-E-166-R2, PC-E-501-R1, PC-E-502-R1 and data sheets for GHAVP-1&2 project.	Public Tender	23-01-2019	Two Part	29-03-2019	2	1)HYDRODYNE TEIKOKU INDIA PVT LTD, 2)Kirloskar Brothers Limited,		Yes	CMM/MEQ/10-32-2-1154/e-PO/44418	20-01-2021	44	230700708		GHAVP-1 : 19.07.2023, GHAVP-2 : 19.01.2024	20.01.2021	-	-	MEQ
45	CMM/FTP/10-31-1-1202	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-1&2 Project, Haryana.	Public Tender	26-07-2019	Two Part	10-09-2019	3	1)Yantra Kaushalya Engineers Pvt Ltd, 2)SIDERFORGEROSSI INDIA PVT LTD, 3)MTAR Technologies (P) Ltd,		Yes	CMM/FTP/10-31-1-1202/e-PO/44327	11-01-2021	45	117137479	11-01-2025	11-01-2021	In Progress	NA	FTP	
46	CMM/OPS/07-31-9-3224	Manufacture, Inspection, Assembly, Testing, Packing and Supply of Sealing Plug Assemblies, Seal Discs and Accessories for Enmasse Coolant Channel Replacement (EMCCR) of RAPS-3 and KGS-1 Units.	Public Tender	12-07-2019	Two Part	19-08-2019	2	1)MTAR Technologies (P) Ltd,	1)Yantra Kaushalya Engineers Pvt Ltd, -1	Yes	CMM/OPS/07-31-9-3224/e-PO/44185	01-01-2021	46	120494598	31-12-2022	01-01-2021	31-12-2022	-	-	OPS
47	CMM/OPS/69-00-9-3313	Deputation of Specialist from RF/Third Country, Technical assistance services from M/s Kurchatov Institute, RF and services of M/s Siempelkamp NIS Ingenieurgesellschaft MBH, Germany for Overhauling of Reactor Main Joint Multi Stud Tensioner (MST) during 6 RSDs of KKNPP-1&2.	Single Tender	25-02-2020	Single Part	17-03-2020	3	1)JSC «Rusatom Service»	1)JSC 'Rusatom Service' -1 2)JSC 'Rusatom Service'	Yes	43930	11-12-2020	47	1.342E+09	31-12-2023	11-12-2020	31-12-2023	-	-	OPS

CMM/MEQ/25-67	26-2-1142	Design, Engineering, Manufacturing, Supply, Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing and Handing over of the Material Handling Equipment & Trestle metal structures of Material Handling Equipment provided by Purchaser, for KKNPP-3&4 Project.	Public Tender	14-08-2018	Two Part	29-11-2018	1	1)MUKAND LIMITED,	-1	Yes	CMM/MEQ/25-26-2-1142/e-PO/36291	21-11-2019	MUKAND LIMITED	483000000	21.11.2023	21.11.2019	In Progress	NA	MEQ
CMM/OPS/69-68	21-9-3201	Supply of Inconel Detector Assembly (ICDA) to KKNPP 1&2	Single Tender	05-02-2019	Single Part	20-02-2019	1	1)JSC 'Rusatom Service'	-1	Yes	35149	19-09-2019	JSC 'Rusatom Service'	350230466	19-06-2020	19-09-2019	-	-	OPS
CMM/OPS/00-69	00-9-3193	End Fittings and associated components	Public Tender	14-08-2018	Two Part	26-09-2018	3	1)MTAR Technologies (P) Ltd, 2)Larsen & Toubro Limited,	-1 -2	Yes	CMM/OPS/00-00-9-3193/e-PO/34594	23-08-2019	MTAR Technologies (P) Ltd	637790000	24-05-2021	23-08-2019	In Progress	N.A.	OPS
CMM/OPS/00-70	00-9-3193	End Fittings and associated components	Public Tender	14-08-2018	Two Part	26-09-2018	3	1)MTAR Technologies (P) Ltd, 2)Larsen & Toubro Limited,	-1 -2	Yes	CMM/OPS/00-00-9-3193/e-PO/34593	23-08-2019	Larsen & Toubro Limited	637790000	24-05-2021	23-08-2019	In Progress	N.A.	OPS
CMM/FTP/00-71	33-1-1180	Manufacturing, Inspection, Examination, Testing, Tropical Packing and Ex-Works supply of Incoloy-800 Tubes for Steam Generators as per Tender specification and Drawings for future 700 MWe PHW Reactors	Single Tender	22-01-2018	Single Part	15-06-2018	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/FTP/00-33-1-1180/e-PO/34247	13-08-2019	NUCLEAR FUEL COMPLEX	1.17E+10	22-02-2026	13-08-2019	In Progress	NA	FTP
CMM/OPS/00-72	31-9-3229	Procurement of Raw Materials, Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components to KGS - 1, Kaiga and RAPS-3, RR Site, Kota.	Single Tender	05-03-2019	Single Part	26-03-2019	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/OPS/00-31-9-3229/e-PO/33895	19-09-2019	NUCLEAR FUEL COMPLEX	868286944	18-06-2021	19-09-2019	In Progress	N.A.	OPS
CMM/FTP/00-73	33-1-1179	Manufacture, Inspection, Testing, Tropical Packaging and Ex-Works Supply of Pressuriser and Bleed Condenser Forgings of Material SA 508 Gr.3 CL1 for Future 700MWe PHWRs (4 ð,=).	Public Tender	21-05-2018	Two Part	03-07-2018	2	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, 2)Heavy Engineering Corporation Limited,	-2	Yes	CMM/FTP/00-33-1-1179/e-PO/32957	29-05-2019	L&T SPECIAL STEEL AND HEAVY FORGINGS	535600000	28-11-2021	29-05-2019	In Progress	NA	FTP
CMM/EIC/23-6074	3-3054	Field Instrumentation Package	Public Tender	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2)M/s. HDOL 3)M/s ECIL 4)M/s Technip KT India Ltd 5)M/s Punj Lloyd Ltd 6)M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. 7)M/s McNally Bharat Engineering Co. Ltd	-2	Yes	CMM/EIC/23-60-3-3054/PO/6104	28-06-2012	M/s Larsen & Toubro Ltd. ECC Division Chennai	1.95E+09	KAPP-3 : 27.06.2015 KAPP-4 : 27.12.2015	28.06.2012	In Progress	DELIVERY PERIOD EXTENDED VIDE AMD XXIX DTD 16-08-2021(KAPP-3 : 30-06-2022 & KAPP-4 : 30-12-2022)	EIC
CMM/FTP/10-75	31-1-1193	Procurement of Raw Material, Manufacturing, Inspection, Testing, Packaging, Supply and Guarantee of Zircaloy Components/Assemblies of Reactivity devices for Gorakhpur Haryana Anu Vidyut Pariyojana ð" 1&2 (GHAVP-1&2).	Single Tender	02-11-2018	Single Part	05-12-2018	1	1)NUCLEAR FUEL COMPLEX,	-1	Yes	CMM/FTP/10-31-1-1193/e-PO/32865	20-05-2019	NUCLEAR FUEL COMPLEX	410722001	19-08-2022	20-05-2019	In Progress	NA	FTP
CMM/OPS/00-76	15-9-3157	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner Devices (PCRD).	Public Tender	23-04-2018	Two Part	30-05-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/OPS/00-15-9-3157/e-PO/31848	20-03-2019	ELECTRONICS CORPORATION OF INDIA LTD	210985451	19-12-2019	20-03-2019	-	-	OPS
CMM/FTP/10-77	33-1-1149	D2O Heat Exchangers	Public Tender	20-07-2018	Two Part	25-09-2018	1	1)BHARAT HEAVY ELECTRICALS LIMITED	-1	Yes	30599	25-01-2019	BHARAT HEAVY ELECTRICALS LIMITED	540000000	24-07-2021	25-01-2019	In Progress	NA	FTP
CMM/FTP/10-78	32-1-1152	Manufacture,Preparation of Shop Drawings, Fabrication, Examination, Inspection, Testing, Packing, Guarantee, Supply and Delivery of Moderator Heat Exchangers along with its Saddle and Mandatory Spares as per Drawings and Technical Specification for GHAVP-1&2 Project,Hararyana.	Public Tender	25-01-2018	Two Part	12-04-2018	7	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Godrej & Boyce Mfg Co Ltd, 3)Godrej & Boyce Mfg Co Ltd, 4)SGEC,	-1 -3 -4	Yes	CMM/FTP/10-32-1-1152/e-PO/30447	24-01-2019	BHARAT HEAVY ELECTRICALS LIMITED	427407650	23-07-2021	24-01-2019	In Progress	NA	FTP

CMM/MEQ/25-79	24-2-1134	Loading/Unloading, Transportation & handling at site, Storage, Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipment, Accessories and Components, Operation and Maintenance Works, Miscellaneous / Re-preservation Services and Handing Over of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects-3&4 and as per specification forwarded along with Tender No. CMM/MEQ/25-24-2-1134	Public Tender	06-11-2017	Two Part	23-04-2018	1	1)Powerica Limited,	-1	Yes	CMM/MEQ/25-24-2-1134/e-PO/30360	01-02-2019	Powerica Limited	363343223	2024	KKNPP3:31.01.2024 KKNPP4:30.09.2024	01.02.2019	In Progress	NA	MEQ
CMM/MEQ/25-80	24-2-1134	Design, Engineering, Manufacture, Procurement, Supply, Documentation, Co-ordination, Quality Assurance, Routine and Acceptance Testing at works, Training at works, Packing & Forwarding, Transportation and Safe Delivery to Site and Unloading at Site of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects-3&4 and as per specification forwarded along with Tender No. CMM/MEQ/25-24-2-1134	Public Tender	06-11-2017	Two Part	23-04-2018	1	1)Powerica Limited,	-1	Yes	CMM/MEQ/25-24-2-1134/e-PO/30356	01-02-2019	Powerica Limited	5.902E+09	2024	KKNPP3:31.01.2024 KKNPP4:30.09.2024	01.02.2019	In Progress	NA	MEQ
CMM/OPS/69-81	38-9-3186	SERVICE CONTRACT FOR RENDERING TECHNICAL SERVICES TO KKNPP-2	Single Tender	08-06-2018	Single Part	19-06-2018	1	1)JSE ATOMSTROYEXPORT	-1	Yes	CMM/OPS/69-38-9-3186/PO/29726/FE	27-12-2018	JSE ATOMSTROYEXPORT	577034707	26-12-2020		01-10-2018	In Progress	N.A.	OPS
CMM/T&C/25-82	25-4-115	Erection and Commissioning of Sea Water System for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	13-12-2017	Two Part	23-03-2018	3	1)BGR ENERGY SYSTEMS LIMITED, 2)Tata Projects Limited, 3)Reliance Infrastructure Limited ,	-3	Yes	CMM/T&C/25-25-4-115/e-PO/28906	21-11-2018	Tata Projects Limited	791200000	20-01-2023		21-11-2018	In progress	Not applicable	T&C
CMM/T&C/25-83	25-4-115	Design, Engineering, Procurement, Manufacture, Inspection, Testing, Supply, Packing, Forwarding, Transportation to Site and Guarantee of Sea Water System Piping & Equipments for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	13-12-2017	Two Part	23-03-2018	3	1)BGR ENERGY SYSTEMS LIMITED, 2)Tata Projects Limited, 3)Reliance Infrastructure Limited ,	-3	Yes	CMM/T&C/25-25-4-115/e-PO/28905	21-11-2018	Tata Projects Limited	3.165E+09	20-01-2023		21-11-2018	In progress	Not applicable	T&C
CMM/OPS/00-84	73-9-3145	Design, Fabrication, Inspection, Testing, Packing and Delivery of Scrubber Tank (ST) including Internal Support Structures along with Bubble Breaker and Mist Extractor for Containment Filtered Venting System for RAPS-2, TAPS-4, NAPS-1&2, MAPS-1&2 and KAPS-1&2.	Public Tender	11-09-2017	Two Part	31-10-2017	5	1)Walchandnagar industries Ltd, 2)LLOYDS STEELS INDUSTRIES LTD., 3)NUBERG ENGINEERING LIMITED,	-3	Yes	CMM/OPS/00-73-9-3145/e-PO/28469	02-11-2018	NUBERG ENGINEERING LIMITED	145494000	01-11-2019		02-11-2018	31-12-2020 - Amendment-I dated 06.08.2020	N.A.	OPS
CMM/OPS/52-85	33-9-3050	Hairpin Heat Exchangers	Public Tender	16-06-2016	Two Part	29-07-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited,	-4	Yes	CMM/OPS/52-33-9-3050/e-PO/27773	05-12-2018	Walchandnagar industries Ltd	1.281E+09	04-08-2020		05-08-2018	-	-	OPS
CMM/FTP/00-86	31-1-1175	Manufacturing, Inspection, Testing, Packing, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Plates for End Shield Assemblies for 4 Nos. of Units of 10 Fleet Reactors as Per Technical Specification No. PC-M-938	Public Tender	10-07-2017	Two Part	06-09-2017	4	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, 2)BHARAT FORGE LTD.,	-2	Yes	CMM/FTP/00-31-1-1175/e-PO/27298	05-11-2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	867132000	Gharp-30/04/2022		05-11-2018	In Progress	NA	FTP
CMM/FTP/00-87	31-1-1174	Manufacturing, Inspection, Testing, Packing, Storage, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Lattice Tubes for End Shield Assemblies For 4 Nos. of Units of 10 Fleet Reactors as per Technical Specification No. PC-M-936	Public Tender	10-07-2017	Two Part	05-09-2017	4	1)Mishar Dhatu Nigam Limited, 2)L&T SPECIAL STEEL AND HEAVY FORGINGS, 3)BHARAT FORGE LTD.,	-3	Yes	CMM/FTP/00-31-1-1174/e-PO/27267	01-11-2018	Mishar Dhatu Nigam Limited	680000000	Kaiga-515/06/2021,Kaiga-628/02/2022, Gharp-30/06/2022 Gharp-431/10/2022		01-11-2021	In Progress	NA	FTP

CMM/FTP/10-88	21-1-1171	Procurement of materials, manufacture, inspection, assembly, shop testing, packing, guarantee and safe delivery at project site for Roll-on Shield, Fixed Shield and FHS Sealing & Shielding Doors Assemblies and Spares for GHAVP-1&2.as per drawing and Technical Specification PC-E-43 (Rev.02) & PC-E-45 (Rev.01)	Public Tender	29-06-2017	Two Part	23-08-2017	4	1)Godrej & Boyce Mfg Co Ltd, 2)kay bouvet engg pvt ltd, 3)MTAR Technologies (P) Ltd,	1)Titagarh Wagons Limited, -1	Yes	CMM/FTP/10-21-1-1171/e-PO/26502	07-08-2018	kay bouvet engg pvt ltd	172044000	06-08-2021	07-08-2018	In Progress	NA	FTP
CMM/MEQ/25-89	24-2-1129	Erection/Construction, Commissioning & Testing, Tiral Operation, Performance Guarantee (PG) and handing over of system and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited,	-4	Yes	CMM/MEQ/25-24-2-1129/e-PO/26489	08-08-2018	LARSEN AND TOUBRO LTD	1.903E+09	07.11.2024	08.08.2018	In Progress	NA	MEQ
CMM/MEQ/25-90	24-2-1129	Manufacture, Procurement, Supply, Erection / Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of System and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited,	-4	Yes	CMM/MEQ/25-24-2-1129/e-PO/26488	08-08-2018	LARSEN AND TOUBRO LTD	7.587E+09	07.11.2024	08.08.2018	In Progress	NA	MEQ
CMM/FTP/10-91	31-1-1132	Manufacturing, Inspection, Testing, Packing, Supply & Transportation of Calandria Assemblies and Associated Components for GHAVP â€” 1&2.	Public Tender	19-09-2017	Two Part	08-11-2017	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)kay bouvet engg pvt ltd, 4)ISGEC HITACHI ZOSEN LIMITED,	1)MTAR Technologies (P) Ltd, 2)Heavy Engineering Corporation Limited, -2	Yes	CMM/FTP/10-31-1-1132/e-PO/24898	12-06-2018	kay bouvet engg pvt ltd	283128000	GHAVP-1 31/03/2023 GHAVP-2 31/12/2023	12-06-2018	In Progress	NA	FTP
CMM/OPS/58-92	41-9-3125	TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR	Single Tender	02-03-2017	Single Part	17-05-2017	2	1)M/s. Trafalgar EPC Private Ltd., Haryana, India 2)M/s TRAFALGAR INTERNATIONAL FZE	-2	Yes	CMM/OPS/58-41-9-3125/e-PO/25298	29-06-2018	M/s. Trafalgar EPC Private Ltd., Haryana, India	52530768	12-12-2020	29-06-2018	-	-	OPS
CMM/OPS/58-93	41-9-3125	TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR	Single Tender	02-03-2017	Single Part	17-05-2017	2	1)M/s. Trafalgar EPC Private Ltd., Haryana, India 2)M/s TRAFALGAR INTERNATIONAL FZE	-2	Yes	CMM/OPS/58-41-9-3125/e-PO/25294/FE	29-06-2018	M/s TRAFALGAR INTERNATIONAL FZE	562961905	12-11-2019	29-06-2018	-	-	OPS
CMM/FTP/10-94	35-1-1164	Manufacture, inspection, testing packing, guarantee, supply and delivery of FM Bridge & Carriage Assemblies and Spares as per enclosed drawings and Technical Specification PC-E-1060.	Public Tender	21-04-2017	Two Part	22-06-2017	2	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd,	-2	Yes	CMM/FTP/10-35-1-1164/e-PO/24096	27-04-2018	Godrej & Boyce Mfg Co Ltd	412100000	26-07-2021	27-04-2018	In Progress	NA	FTP
CMM/HMP/75-95	00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-01-2017	7	1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited , 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)THE INDURE PVT LTD, 2)Punj Lloyd Limited, -2	Yes	CMM/HMP/75-00-10-078/e-PO/22880	04-04-2018	Reliance Infrastructure Limited	3.231E+09	03-12-2022	04-04-2018	In progress	NA	HMP
CMM/HMP/75-96	00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-01-2017	7	1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited , 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)THE INDURE PVT LTD, 2)Punj Lloyd Limited, -2	Yes	CMM/HMP/75-00-10-078/e-PO/22877	04-04-2018	Reliance Infrastructure Limited	7.578E+09	03-12-2022	04-04-2018	IN PROGRESS	NA	HMP
CMM/FTP/00-97	33-01-1176	Manufacture, Storage and ex-works supply of Steam Generators Forgings of material 20 MnMoNi55 for future 700 MWe PHWR Reactors.	Public Tender	27-09-2017	Two Part	30-11-2017	1	1)L&T SPECIAL STEEL AND HEAVY FORGINGS,	-1	Yes	CMM/FTP/00-33-01-1176/e-PO/22555	07-03-2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	4.425E+09	06-05-2021	07-03-2018	In Progress	NA	FTP

107	CMM/T&C/75-00-4-105	Design, Construction and Maintenance of Jetty and Associated Structures	Public Tender	07-07-2016	Two Part	17-10-2016	7	4)Geodis Overseas Pvt. Ltd.,	-3	-4	Yes	CMM/T&C/75-00-4-105/PO/17989	17-07-2017	deugro Projects (India) Pvt. Ltd.	590000000	16-07-2022	17-07-2017	In progress	Not applicable	T&C
108	CMM/T&C/75-00-4-105	Logistics contract for KKNPP 3&4	Public Tender	07-07-2016	Two Part	17-10-2016	7	1)deugro Projects (India) Pvt. Ltd. 2)Express Global Logistics Pvt. Ltd. 3)Panalpina World Transport (I) Pvt Ltd. 4)Geodis Overseas Pvt. Ltd.,	-3	-4	Yes	CMM/T&C/75-00-4-105/PO/17988	17-07-2017	deugro Projects (India) Pvt. Ltd.	1.629E+09	16-07-2022	17-07-2017	In progress	Not applicable	T&C
109	CMM/OPS/52-33-9 -3050	Hairpin Heat Exchangers	Public Tender	16-06-2016	Two Part	29-07-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited,	-4	-	Yes	CMM/OPS/52-33-9 -3050/e-PO/17903	07-12-2017	Walchandnagar industries Ltd	591730352	06-08-2019	07-12-2017	-	-	OPS
110	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,	-3	-	Yes	CMM/HMP/23-70-10-087/e-PO/17873	15-12-2017	Sterling and Wilson Limited	33644750	14-06-2020	15-12-2017	In Progress	NA	HMP
111	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,	-3	-	Yes	CMM/HMP/23-70-10-087/e-PO/17872	15-12-2017	Sterling and Wilson Limited	75206941	14-06-2020	15-12-2017	In Progress	NA	HMP

	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Zonal Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,	-3-	Yes	CMM/HMP/23-70-10-087/e-PO/17871	15-12-2017	Sterling and Wilson Limited	31434384	14-06-2019	15-12-2017	In progress	NA	HMP
	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasteners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Zonal Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited,	-3-	Yes	CMM/HMP/23-70-10-087/e-PO/17870	15-12-2017	Sterling and Wilson Limited	75286151	14-06-2019	15-12-2017	In Progress	NA	HMP
	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16-06-2016	Two Part	29-07-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited,	-4-	Yes	CMM/OPS/52-33-9-3050/e-PO/17369	12-06-2017	Godrej & Boyce Mfg Co Ltd	604204329	11-02-2019	12-06-2017	31-12-2021 - Amendment-IX dated 14.07.2021 (Provisional Extension)	N.A.	OPS
	CMM/OPS/05-115	Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components.	Single Tender	02-09-2016	Single Part	29-09-2016	1	1)NUCLEAR FUEL COMPLEX,	-1-	Yes	CMM/OPS/05-31-9-3102/e-PO/16740	02-05-2017	NUCLEAR FUEL COMPLEX	738001687	02-07-2018	02-05-2017	Final extension approval is under process	N.A.	OPS
	CMM/FTP/75-116	Design, Analysis, Procurement of Material, Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended Spares for KKNPP-3&4	Public Tender	10-03-2016	Two Part	15-06-2016	2	1)KELVION INDIA PVT. LTD., 2)Alfalaval India Limited,	-2-	Yes	CMM/FTP/75-00-1-1148/e-PO/16720	11-05-2017	KELVION INDIA PVT. LTD.	144900000	31-05-2021	11-05-2017	In Progress	NA	FTP
	CMM/FTP/23-117	Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification, Drawings and Tender Documents for RAPP â€œ 7&8.	Public Tender	15-07-2016	Two Part	07-09-2016	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1-	Yes	CMM/FTP/23-73-1-1151/PO/16300	21-04-2017	ELECTRONICS CORPORATION OF INDIA LTD	60619500	30-09-2019	21-04-2017	In Progress	NA	FTP
	CMM/FTP/23-118	Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification, Drawings and Tender Documents for RAPP â€œ 3&4.	Public Tender	15-07-2016	Two Part	07-09-2016	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1-	Yes	CMM/FTP/23-73-1-1151/PO/16299	21-04-2017	ELECTRONICS CORPORATION OF INDIA LTD	60583500	30-09-2019	21-04-2017	In Progress	NA	FTP

119	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	1)KSB Pumps Limited, 2)Kirloskar Brothers Limited,	1)BHARAT HEAVY ELECTRICALS LIMITED, -1	Yes	CMM/OPS/56-00-9-3037/e-PO/15642	30-10-2017	KSB Pumps Limited	116466000	29-10-2019	30-10-2017	29.04.2021	-	OPS
120	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	1)KSB Pumps Limited, 2)Kirloskar Brothers Limited,	1)BHARAT HEAVY ELECTRICALS LIMITED, -1	Yes	CMM/OPS/56-00-9-3037/e-PO/15641	09-03-2017	Kirloskar Brothers Limited	129061288	11-03-2019	09-03-2017	31.12.2021 - Amendment-VI dated 11.08.2021 to e-PO-15641 (Provisional extension))	N.A.	OPS
121	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection & commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	03-09-2016	Two Part	28-10-2016	5	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	1)M/s Technofab Engineering Ltd 2)M/s BTL EPC Ltd. -2	Yes	CMM/FTP/22-34-1-1091/PO/14336	17-01-2017	kay bouvet engg pvt ltd	75937214	16-01-2020	17-01-2017	yet to be completed	NA	E&T
122	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection 7 commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	03-09-2016	Two Part	28-10-2016	5	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	1)M/s Technofab Engineering Ltd 2)M/s BTL EPC Ltd. -2	Yes	CMM/FTP/22-34-1-1091/PO/14335	17-01-2017	kay bouvet engg pvt ltd	492684181	16-01-2020	17-01-2017	Yet to be completed	NA	E&T
123	CMM/FTP/75-00-1-1147	Design, Analysis, Procurement of raw material, Drawings, Fabrication, Painting, Inspection, Testing, Preservation, Documentation and Delivery of 40 Nos of Stainless Steel Tanks along with Mandatory, Commissioning and Recommended Spares for KKNPP-3&4	Public Tender	10-03-2016	Two Part	19-05-2016	5	1)Fabtech Projects & Engineers Ltd, 2)Walchandnagar industries Ltd, 3)Lloyds Steel Industries Limited Engineering Division,	1)kay bouvet engg pvt ltd, 2)Mabel Engineers P Ltd, -2	Yes	CMM/FTP/75-00-1-1147/e-PO/14087	29-12-2016	Fabtech Projects & Engineers Ltd	261000000	31/03/2021	29-12-2016	In Progress	NA	FTP
124	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packinga and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/22-60-3-3278/e-PO/14019	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4784000	RAPP-7: 15-07-18 RAPP-8:15-10-18	16-01-2017	In progress	DP EXTENDED VIDE AMENDMENT-II DTD 16-08-2021 (RAPP-7 : 30-06-2022 & RAPP-8 : 31-12-2022)	EIC
125	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packinga and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/22-60-3-3278/e-PO/14018	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	439100154	RAPP-7:15-07-18 RAPP-8 :15-10-18	16-01-2017	In Progress	DP EXTENDED VIDE AMENDMENT-II DTD 16-08-2021 (RAPP-7 : 30-06-2022 & RAPP-8 : 31-12-2022)	EIC
126	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packinga and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/23-60-3-3278/e-PO/14017	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4324000	KAPP-3:30-06-19 KAPP-4 31-12-19	16-01-2017	In Progress	DP EXTENDED VIDE AMENDMENT-III (KAPP-3 : 31-03-2022 & KAPP-4 : 30-06-2022)	EIC

127	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/23-60-3-3278/e-PO/14012	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	60584929	KAPP-3: 30-06-2019 KAPP-4:31-12-19	16-01-2017	In Progress	DP EXTENDED VIDE AMD-III DTD 16-08-2021 (KAPP-3 : 31-03-2022 & KAPP-4 : 30-06-2022))	EIC
128	CMM/EIC/23-60-3-3251	Design, Manufacture, Inspection, Routine and Acceptance Tests, Type Tests, Qualification, Packing, Transportation, Safe Delivery and Warranty of Travelling In Core Probe System (TIPS).	Single Tender	06-04-2015	Two Part	11-05-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD,	-1	Yes	CMM/EIC/22-60-3-3251/e-PO/13784	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	22497648	31-12-2019	16-01-2017	In Progress	NA	EIC
129	CMM/OPS/53-00-9-2983 (R-1)	1.0 Supply of 2000 KVA Standby radiator cooled diesel generator along with accessories, auxiliaries and mandatory spares, testing, seismic analysis as per enclosed specification. 2.0 Installation & Commissioning of 2000 KVA Standby radiator cooled diesel generator.	Public Tender	26-05-2015	Two Part	31-07-2015	2	1)Diesel Locomotive Works, 2)KIRLOSKAR OIL ENGINES LTD.,	-2	Yes	CMM/OPS/53-00-9-2983 (R-1)/e-PO/12819	12-12-2016	Diesel Locomotive Works	115304551	11-06-2018	12-12-2016	31-03-2021 - Amendment-IV dated 17.04.2020	N.A.	OPS
130	CMM/OPS/00-01-9-3054	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner devices (PCRDs)	Public Tender	19-08-2015	Two Part	24-09-2015	3	1)ELECTRONICS CORPORATION OF INDIA LTD, 2)jugal udyog,	-1 -2	Yes	CMM/OPS/00-01-9-3054/e-PO/11041	18-07-2016	ELECTRONICS CORPORATION OF INDIA LTD	143644900	31-03-2018	18-07-2016	-	-	OPS
131	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP â€” 7&8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/22-53-1-1129/PO/10469	01-07-2016	Fabtech Projects and Engineers Limited	38908406	R7 - 30/04/2022 R8 - 30/11/2022	01-07-2016	In Progress	NA	FTP
132	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP â€” 7 & 8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/22-53-1-1129/PO/10468	01-07-2016	Fabtech Projects and Engineers Limited	320782987	R7 - 30/04/2022 R8 - 31/11/2022	01-07-2016	In Progress	NA	FTP
133	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for KAPP â€” 3&4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/23-53-1-1129/PO/10467	01-07-2016	Fabtech Projects and Engineers Limited	38908406	30-04-2022	01-07-2016	In Progress	NA	FTP

134	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for KAPP 3 & 4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited	-1	Yes	CMM/FTP/23-53-1-1129/PO/10466	01-07-2016	Fabtech Projects and Engineers Limited	317718113	30-04-2022	01-07-2016	In Progress	NA	FTP	
135	CMM/FTP/22-35-1-1140	Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and Miscellaneous Items for RAPP 7&8 Site.	Public Tender	05-02-2015	Two Part	15-04-2015	1	1)kay bouvet engg pvt ltd	-1	Yes	9467	18-05-2016	kay bouvet engg pvt ltd	92000000	30-09-2022	18-05-2016	In Progress	NA	FTP	
136	CMM/FTP/22-35-1-1140	Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and Miscellaneous Items for KAPP 3&4 Site.	Public Tender	05-02-2015	Two Part	15-04-2015	1	1)kay bouvet engg pvt ltd	-1	Yes	9466	18-05-2016	kay bouvet engg pvt ltd	91500000	31-12-2022	18-05-2016	In Progress	NA	FTP	
137	CMM/FTP/23-34-1-1091	Heavy Water UGP and WMP for KAPP-3&4	Public Tender	11-03-2011	Two Part	14-06-2011	17	1)NICCO CORPORATION LIMITED, PROJECT DIVISION 2)Avasarala Technologies Limited 3)Furnace Fabrica (India) Ltd. 4)GEI INDUSTRIAL SYSTEMS LIMITED 5)Walchandnagar industries Ltd 6)LARSEN & TOUBRO LIMITED 7)Punj Lloyd Limited 8)M/s Petron Engineering Construction Ltd 9)M/s EIL 10)M/s Hindustan Dorr Oliver Ltd 11)M/s Technip KT Indis Ltd 12)M/s Dolphin Offshore Enterprises India Ltd 13)M/s McNally bhatat Engineering Company Ltd	1)kay bouvet engg pvt ltd 2)Nuberg Engineering Limited 3)Technofab Manufacturing Limited 4)M/s Offshore Infrastructures Ltd	-4	Yes	CMM/FTP/23-34-1-1091/PO/6090	09-11-2011	M/s Hindustan Dorr Oliver Ltd	69285105	30-06-2019	09-11-2011	yet to be completed	CDD extended upto 30/06/2020	E&T
138	CMM/FTP/23-34-1-1091	Heavy Water UGP and WMP for KAPP-3&4	Public Tender	11-03-2011	Two Part	14-06-2011	17	1)NICCO CORPORATION LIMITED, PROJECT DIVISION 2)Avasarala Technologies Limited 3)Furnace Fabrica (India) Ltd. 4)GEI INDUSTRIAL SYSTEMS LIMITED 5)Walchandnagar industries Ltd 6)LARSEN & TOUBRO LIMITED 7)Punj Lloyd Limited 8)M/s Petron Engineering Construction Ltd 9)M/s EIL 10)M/s Hindustan Dorr Oliver Ltd 11)M/s Technip KT Indis Ltd 12)M/s Dolphin Offshore Enterprises India Ltd 13)M/s McNally bhatat Engineering Company Ltd	1)kay bouvet engg pvt ltd 2)Nuberg Engineering Limited 3)Technofab Manufacturing Limited 4)M/s Offshore Infrastructures Ltd	-4	Yes	CMM/FTP/23-34-1-1091/PO/6089	09-11-2011	M/s Hindustan Dorr Oliver Ltd	399656733	30-06-2019	09-11-2011	yet to be completed	CDD Extended upto 30/06/2020	E&T
139	CMM/MEQ/22-50-2-1083	400 kV Reactors & Balance work of Switchyard Package for RAPP 7&8	Public	16-11-2012	Two Part	01-02-2013	1	1)M/s Alstom T&D India Ltd	-1	Yes	CMM/MEQ/22-50-2-1083/PO/6469	27-12-2013 00:00	M/s Alstom T&D India Ltd	29.61 Crores	28.02.2019	27-12-2013	In Progress	NA	MEQ	
140	CMM/PFBR/80-52-2-7037	AC Variable Speed Drive	Public	05-04-2005	Two Part	05-04-2005	2	1)M/s BHEL 2)M/s ABB	-2	Yes	CMM/PFBR/80-52-2-7037/PO/10053	20-07-2007 00:00	M/s BHEL	Rs.57.81 Crores + Euro 3765757	31.04.2019	20.07.2007	In Progress	NA	MEQ	

							2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver Ltd 6) L&T Ltd 7) Dodsai Ent.P.Ltd 8) Punj Lloyd 9) IOT Infrastructure 10) Gammon Ansaldo Consortium												
149	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	12-08-2011	Two Part	04-09-2012	10	-10	Yes	CMM/MEQ/22-40-2-1067/PO/6459	03-12-2012 00:00	M/s L&T Ltd	317.20 Crores	R-7 : 30-12-2019 & R-8 : 30-6-2020	03-12-2012	In Progress	NA	MEQ	
150	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	-2	Yes	CMM/HMP/23-70-10-016/PO/6070 dtd. 22/07/2011 (supply) for KAPP-3&4	22-07-2011 00:00	M/s. Larsen & Toubro Ltd., Chennai	Rs 103.16 Crs.	K-3: 22/07/2014 K-4: 22/01/2015	22-07-2011	In progress	NA	HMP	
151	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	-2	Yes	CMM/HMP/23-70-10-016/PO/6071 dtd. 22/07/2011 (Erection) for KAPP-3&4	22-07-2011 00:00	M/s. Larsen & Toubro Ltd., Chennai	Rs 31.62 Crs.	K-3: 22/07/2014 K-4: 22/01/2015	22-07-2011	In progress	NA	HMP	
152	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	-2	Yes	CMM/HMP/22-70-10-016/PO/6415 dtd. 22/07/2011 (supply) for RAPP-7&8	22-07-2011 00:00	M/s. Larsen & Toubro Ltd., Chennai	Rs 103.16 Crs.	R-7: 22/01/2015 R-8: 22/07/2015	22-07-2011	In progress	NA	HMP	
153	CMM/HMP/23-70-10-016	COMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	-2	Yes	CMM/HMP/22-70-10-016/PO/6416 dtd. 22/07/2011 (Erection) for RAPP-7&8	22-07-2011 00:00	M/s. Larsen & Toubro Ltd., Chennai	Rs 31.42 Crs.	R-7: 22/01/2015 R-8: 22/07/2015	22-07-2011	In progress	NA	HMP	
							1)M/s Larsen & Toubro Ltd. 2)Navi Mumbai 3) M/s Electronics Corporation of India Ltd Hyderabad 4) M/s bharat Electronics Limited Kotdwaraz	1)Not Applicable	-1										DP EXTENDED VIDE AMD-07 DTD 21-07-

175	CMM/FTP/22-35-1-1031	Fuelling Machine (FM) Heads	Public	20-11-2009	Two Part	04-02-2010	7	4) M/s L&T	-3	-4	Yes	CMM/FTP/22-35-1-1031/PO/6369	09-08-2010 00:00	M/s Avasarla Technologies Ltd	274400000	31-03-2022	09-08-2010	In Progress	NA	FTP
176	CMM/PFBR/80-62-3-7055	Instrumentation & Control Package	Single	07-02-2007	Two Part	27-02-2007	1	1)M/s. ECIL Hyderabad	-1	-	Yes	CMM/PFBR/80-62-3-7055/PO/10057	12-09-2007 00:00	M/s. ECIL, Hyderabad	â,15 Crs,	12.12.2009, Re-fixed upto 31.12.2013	12.12.2009	In Progress	NA	EIC
177	CMM/PFBR/80-62-3-7055	Instrumentation & Control package	Single	25-01-2019	Single Part	27-02-2007	1	1)1	1)M/s. ECIL	-1	Yes	CMM/PFBR/80-62-3-7055/PO/10058	31-01-2011 00:00	M/s. ECIL	â,15 Crs	12.12.2009 , Refixed upto 31.12.2013	12.12.2009	In Progress	NA	EIC
178	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation	1)0	-1	Yes	CMM/HMP/69-00-10-118/e-PO/19895/FE DTD 30/11/2017	30-11-2017 00:00	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 175.19 Crs.	31-10-2019	30-11-2017	In Progress	NA	HMP
179	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation	1)0	-1	Yes	CMM/HMP/69-00-10-118/e-PO/19896/FE DTD 30/11/2017	30-11-2017 00:00	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 172.53 Crs.	31-03-2019	30-11-2017	In Progress	NA	HMP
180	CMM/MEQ/23-40-2-1085	Insurance for TG Package for KAPP 3&4	Limited	24-05-2013	Single Part	31-05-2013	4	1)M/s.National Insurance Co.Ltd 2)M/s.Oriental Insurance Co.Ltd 3)United India Insurance Co.Ltd 4)M/s.New India Assurance Co.Ltd.	-4	-	Yes	CMM/MEQ/23-40-2-1085 (No PO issued in case of procurement of Insurance Coverage)	29-10-2013 00:00	M/s. Oriental Insurance Co. Ltd.	Rs. 34.48 Cr.	30-06-2022	30.10.2013	In progress	Not applicable	T&C
181	CMM/T&C/INS/00-00-4-091	Insurance for TG Package for RAPP 7&8	Limited	11-04-2014	Single Part	28-04-2014	4	1)National Insurance Co.Ltd 2)M/s. Oriental Insurance Co. Ltd 3)United India Insurance Co. Ltd 4)M/s. New India Assurance Co. Ltd.	-4	-	Yes	CMM/T&C/INS/00-00-4-091(No PO issued in case of procurement of Insurance Coverage)	21-08-2014 00:00	M/s. National Insurance Co. Ltd.	Rs. 35.57 Cr.	30-09-2022	01-10-2014	In progress	Not applicable	T&C
182	CMM/MEQ/23-50-2-1038	Main Plant Electrical System Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd	-2	Yes	CMM/MEQ/23-50-2/1038/PO/6072	25-08-2011 00:00	M/s BGR Energy Systems Ltd	198.11 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA	MEQ
183	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engineering Co.Ltd	-2	Yes	CMM/MEQ/23-50-2-1038/PO/6073	25-08-2011 00:00	M/s BGR Energy Systems Ltd	23.00 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA	MEQ
184	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd	-2	Yes	CMM/MEQ/23-50-2-1038/PO/6074	25-08-2011 00:00	M/s BGR Energy Systems Ltd	4.20 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	25-08-2011	In Progress	NA	MEQ
185	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd	-2	Yes	CMM/MEQ/22-50-2-1038/PO/6417	25-08-2011 00:00	M/s BGR Energy Systems Ltd	191.87 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	25-08-2011	In Progress	NA	MEQ
186	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd	-2	Yes	CMM/MEQ/22-50-2-1038/PO/6418	25-08-2011 00:00	M/s BGR Energy Systems Ltd	23.08 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	25-08-2011	In Progress	NA	MEQ
187	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd.	1)M/s KEC International Ltd 2)M/s McNally Bharat Engg.Co.Ltd	-2	Yes	CMM/MEQ/23-50-2-1038/PO/6419	25-08-2011 00:00	M/s BGR Energy Systems Ltd	4.20 Crores Rs.296.49	R-7 : 31-3-2020 & R-8 : 31-3-2020	25-08-2011	In Progress	NA	MEQ

188	CMM/PFBR/80-40-2-7030	Main Plant Package	Public	23-09-2005	Two Part	31-03-2006	3	1)M/s BHEL 2)M/s L&T + Power Machines 3)M/s Dodsai+Skoda	-3	Yes	CMM/PFBR/80-40-2-7030/PO/10051	29-06-2007 00:00	M/s BHEL	Crores + Euro 21175351, USD	Prov.Extn 31.12.2019	29.06.2007	In Progress	NA	MEQ	
189	CMM/PFBR/80/40-2-7030	Main Plant Package	Public	23-09-2005	Two Part	31-03-2006	3	1)M/s. BHEL 2) M/s. L&T + Power Machines 3)M/s. Dodsai + Skoda	-3	Yes	CMM/PFBR/80-40-2-7030/PO/10052	29-06-2007 00:00	M/s BHEL	INR 32.62 Cr.+ EURO 19000	Prov Extn 31.12.19	29-06-2007	In Progress	NA	MEQ	
190	CMM/OPS/56-32-9-2892+2903	Moderator canned Motor Pumps	Public	16-02-2012	Two Part	03-07-2012	3	1)M/s Hydrodyne 2)M/s Kirloskar Brothor Ltd	1)M/s flowwll Pumps -1	Yes	CMM/OPS/56-32-9-2892/PO/7460 &CMM/OPS/56-32-9-2982/PO/7461	28-12-2012 00:00	M/s Hydrodyne	10.31 Cr	31-10-2015	28-12-2012	In Progress	N.A.	OPS	
191	CMM/FTP/22-32-1-1037	Moderator Heat Exchanger	Public	16-12-2009	Two Part	18-02-2010	8	1)M/s BHEL 2) M/s L&T 3) M/s WIL 4) M/s godrej	1)M/s GR ENGG 2) M/s Titanium 3) M/s Hindustan Dorr 4) M/s ISGEC	-4	Yes	CMM/FTP/23-32-1-1037/PO/6367	13-07-2010 00:00	M/s WIL	297000000	31-01-2017	13-07-2010	In Progress	NA	FTP
192	CMM/FTP/22-32-1-1037	Moderator Heat Exchanger	Public	16-12-2009	Two Part	18-02-2010	8	1)M/s BHEL 2)M/s L&T 3) M/s WIL 4) M/s Godrej	1)M/s GR Engg 2) M/s Titanium 3) M/s Huindustan Dorr 4) M/s ISGEC	-4	Yes	CMM/FTP/23-32-1-1037/Po/6018	13-07-2010 00:00	M/s WIL	292500000	31-08-2015	13-07-2010	In Progress	NA	FTP
193	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL	1)M/s Kirloskar Electric Co.Ltd	-1	Yes	CMM/MEQ/23-33-2-1012/PO/6024	07-09-2010 00:00	M/s BHEL	Rs. 87.31 Crores	K-3:30.6.2018 K-4:30.6.2018	07.09.2010	In Progress	NA	MEQ
194	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL	1)M/s Kirloskar Electric Co.Ltd	-1	Yes	CMM/MEQ/22-33-2-1012/PO/6372	07-09-2010 00:00	M/s BHEL	Rs. 87.32 Crores	R-7:30.6.2018 R-8:30.6.2018	07.9.2010	In Progress	NA	MEQ
195	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)M/s. L&T Mumbai M/s.ECIL Hyderabad'	1)M/s. L&T Mumbai	-1	Yes	CMM/EIC/23-60--3-3120/PO/6117	27-09-2013 00:00	Ms/ ECIL Hyderabad	â,'96.05 Cr. â,'6.02Cr.	26.07.2016	27.09.2013	In Progress	NA	EIC
196	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)M/s L&T Mumbai M/s. ECIL Hyderabad'	1)M/s. L&T Mumbai	-1	Yes	CMM/EIC/23-6--3-3120/PO/6465 (RAPP 7&8 supply)	27-09-2013 00:00	Ms/ ECIL Hyderabad	â,'87.88 Cr.	27.01.2017	28.09.13	In Progress	NA	EIC
197	CMM/EIC/23-60-3-3120	Nuclear Instrumentation Package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)02 M/s. L&T Mumbai; M/s. ECIL Hyderabad	1)M/s. L&T 2) Mumbai	-1	Yes	CMM/EIC/23-60-3-3120/PO/6118	28-09-2013 00:00	M/s. ECIL Hyderabad	â,'6.02 Cr.	26.07.2016	28.09.13	In Progress	NA	EIC
198	CMM/EIC/23-60-3-3120	Nuclear Instrumentation package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)02 M/s. L&T Mumbai 2) M/s. ECIL 3) Hyderabad	1)01 M/s. L&T 2) Mumbai	-2	Yes	CMM/EIC/22-60-3-3120/PO/6466	28-09-2013 00:00	M/s. ECIL Hyderabad	â,'6.02 Cr.	27.01.2017	28.09.13	In Progress	NA	EIC
199	CMM/MEQ/23-71-2-1016	Plant Water Pump House Package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects	1)M/s Doshion(DVWL) 2) M/s IOTL	-2	Yes	CMM/MEQ/23-71-2-1016/PO/6029	06-10-2010 00:00	M/s IVRCL	Rs.52.68 Crores	Prov. extn upto : 31.12.2019	06.10.2010	In Progress	NA	MEQ
200	CMM/MEQ/23-71-2-1016	Plant water pump house package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects	1)M/s Doshion(DVWL) 2)M/s IOTL	-2	Yes	CMM/MEQ/23-71-2-1016/PO/6030	06-10-2010 00:00	M/s IVRCL	Rs.39.91 Crores	Prov. Extn. Upto. 31.12.2019	06.10.2010	In Progress	NA	MEQ
201	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd	1)M/s UEM India P.Ltd	-1	Yes	CMM/MEQ/22-71-2-1066/PO/6443	07-05-2012 00:00	M/s IOT Infrastructure & Energy Services Ltd	64.18 Crores	Prov. extn. upto : 13-07-2019	07-05-2012	In Progress	NA	MEQ

210	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.	-1	-4	Yes	CMM/HMP/22-30-10-013/PO/6412 Dt 03.06.2011 for RAPP-7&8 Erection	03-06-2011 00:00	M/s Punj Lloyd Ltd	Rs 65.41 Crs.	R-7: 03/06/2015 R-8: 03/12/2015	03-06-2011	In progress	NA	HMP
211	CMM/FTP/23-33-1-1042	Reactor Header Assembly	Public	31-12-2009	Two Part	15-03-2010	7	1)M/s BHEL 2)M/s Bharat Forge 3)M/s MTAR & M/s Aubert Duval 4) M/s godrej 5) M/s L&T	1)M/s ISGEC 2) M/s Kay bouvet	-2	Yes	CMM/FTP/23-33-1-1042/PO/6027	07-10-2010 00:00	M/s BHEL	496200000	30-11-2016	07-10-2010	In Progress	NA	FTP
212	CMM/FTP/23-33-1-1042	Reactor Header Assembly	Public	31-12-2009	Two Part	15-03-2010	7	1)M/s BHEL 2)M/s Bharat forge 3) M/s MTAR & M/s M/s Aubert 4) M/s Godrej 5) M/s L&T	1)M/s ISGEC 2) M/s Kay Bouvet	-2	Yes	CMM/FTP/22-33-1-1042/PO/6373	07-10-2010 00:00	M/s BHEL	496700000	31-01-2018	07-10-2010	In Progress	NA	FTP
213	CMM/FTP/23-21-1-1074	Roll on Shield Asys and Shielding And Sealing Door ASsy	Public	28-08-2010	Two Part	02-11-2010	8	1)M/s Avasarla 2)M/s Kaybouvet 3) M/s Mcnally 4) M/s Lloyd steel 5) Lokesh Machines 6) M/s Mukund 7) M/s MTAR	1)M/s Vividh Hi-fab	-1	Yes	CMM/FTP/23-21-1-1074/PO/6053	23-06-2011 00:00	M/s Avasarla	103700000	31-03-2021	23-06-2011	In Progress	NA	FTP
214	CMM/PFBR/80-71-2/7056	Sea Water Pump House & Electcrochlorination Plant Package	Public	16-03-2007	Two Part	06-07-2007	2	1)1) M/s KBL 2)M/s Gammon Ltd		-2	Yes	CMM/PFBR/80-71-2/7056/PO/10079	22-05-2008 00:00	M/s KBL	Euro 1814000 + Rs.66.13 Crores	30.08.2019	22.05.2008	In Progress	NA	MEQ
215	CMM/PFBR/80-71-2-7056	Sea Water Pump House & Electrochlorinatin Plant Package	Public	16-03-2007	Two Part	06-07-2007	2	1)M/s KBL 2)M/s Gammon Ltd		-2	Yes	CMM/PFBR/80-71-2-7056/PO/10080	22-05-2008 00:00	M/s KBL	Rs 33.10 Crores	30.08.2019	22.05.2008	In Progress	NA	MEQ
216	CMM/FTP/23-31-1-1058	Stand Pipe Thimble Assembly ION Chamber Housing Freeze Jacket	Public	08-05-2010	Two Part	29-07-2010	7	1)M/s Godrej 2) M/s L&T 3) M/s MTAR 4) M/s Vividh Hi-Fan 5) M/s Lokesh Machines 6) M/s Avasarla 7) M/s Kaybouvet		-7	Yes	CMM/FTP/23-31-1-1058/PO/6035	31-12-2010 00:00	M/s L&T	125200000	30-06-2019	31-12-2010	In Progress	NA	FTP
217	CMM/FTP/23-31-1-1058	Stand Pipe Thimble Assembly Ion Chamber Housing Freeze jacket	Public	08-05-2010	Two Part	29-07-2010	7	1)M/s Godrej 2) M/s L&T 3) M/s MTAR 4) M/s Vividh Hi-Fab 5) M/s Lokesh Machines 6) M/s Avasarala 7) M/s Kay bouvet		-7	Yes	CMM/FTP/22-31-1-1058/PO/6383	31-12-2010 00:00	M/s L&T	125200000	29-07-2020	31-12-2010	29-07-2020	NA	FTP
218	CMM/FTP/23-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1)1. M/s L&T 2) 2. M/s BHEL	1)NIL	-1	Yes	CMM/FTP/23-33-1-991/PO/6004	23-03-2009 00:00	M/s Larsen & Toubro Ltd	3.45E+09	31-03-2016	23-03-2009	In Progress	NA	FTP
219	CMM/FTP/23-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1)M/s L&T 2)M/s BHEL	1)NIL	-1	Yes	CMM/FTP/23-33-1-991/PO/6005	23-03-2009 00:00	M/s BHEL	3.45E+09	31-03-2020	23-03-2009	In Progress	NA	FTP
220	CMM/FTP/22-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1)M/s L&T 2) M/s BHEL	1)NIL	-1	Yes	CMM/FTP/22-33-1-991/PO/6355	08-09-2009 00:00	M/s L&T	3.654E+09	31-01-2018	08-09-2009	In Progress	NA	FTP
221	CMM/FTP/22-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1)M/s L&T 2)M/s BHEL	1)NIL	-1	Yes	CMM/FTP/22-33-1-991/PO/6356	08-09-2009 00:00	M/s BHEL	3.654E+09	31-07-2022	08-09-2009	In Progress	NA	FTP
222	CMM/MEQ/23-40-2-1024	Supply of equipments for TG Plant package	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL in consortium with M/s Alstom Power System		-1	Yes	CMM/MEQ/23-40-2-1024/PO/6054	31-03-2011 00:00	M/s BHEL in consortium with M/s Alstom Power Systems	EUR 88935688.00 (+) USD 35275000.0	KAPP-3 : 31-12-2020 & KAPP-4 : 31-12-2021	31-03-2011	In Progress	NA	MEQ
223	CMM/MEQ/23-40-2-1024	Supply of equipments for TISCS	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL		-1	Yes	CMM/MEQ/23-40-2-1024/PO/6056	31-03-2011 00:00	M/s BHEL	33 Crores	KAPP 3: 31.12.19 KAPP 4: 31.03.20	31-03-2011	In Progress	NA	MEQ

224	CMM/MEQ/23-40-2-1024	Supply of services for TG Plant Package	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL in consortium with M/s Alstom Power Systems	-1	Yes	CMM/MEQ/23-40-2-1024/PO/6055	31-03-2011 00:00	M/s BHEL in consortium with M/s Alstom Projects Ltd	165.42 Crores	KAPP-3 : 31-12-2020 & KAPP-4 : 31-12-2021	31-03-2011	In Progress	NA	MEQ	
225	CMM/MEQ/23-50-2-1022	Switchyard package for KAPP 3&4	Public	07-05-2010	Two Part	28-07-2010	4	1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/23-50-2-1022/PO/6044	24-02-2011 00:00	M/s Larsen & Toubro Ltd	32.98 Crores	30-06-2019	24-02-2011	In Progress	NA	MEQ	
226	CMM/MEQ/23-50-2-1022	Switchyard Package for KAPP 3&4	Public	07-05-2010	Two Part	28-07-2010	4	1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/23-50-2-1022/PO/6045	24-02-2011 00:00	M/s L&T Ltd	10.48 Crores	30-06-2019	24-02-2011	In Progress	NA	MEQ	
227	CMM/MEQ/23-50-2-1022	Switchyard package for RAPP 7&8	Public	07-05-2010	Two Part	28-07-2010	5	1)M/s ABB LTD 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2-1022/PO/6392	24-02-2011 00:00	M/s L&T Ltd	Rs. 31.56 Crores	R-7:30.06.19(220 kV) R-8:30.06.21(220 kV) R-7:30.06.21(400 kV) R-	24.02.2011	In Progress	NA	MEQ	
228	CMM/MEQ/23-50-2-1022	Switchyard Package for RAPP 7&8	Public	07-05-2010	Two Part	28-07-2010	5	1)M/s ABB Ltd 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2-1022/PO/6393	24-02-2011 00:00	M/s L&T Ltd	Rs.11.84 Crores	R-7:30.06.19(220 kV) R-8:30.06.21(220 kV) R-7:30.06.21(400 kV) R-	24.02.2011	In Progress	NA	MEQ	
229	CMM/MEQ/23-50-2-1045	Transformer package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)6 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6075	19-08-2011 00:00	M/s BHEL	Rs.47.79 Crores	31.12.2018	19.08.2011	In Progress	NA	MEQ	
230	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)01 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6420	19-08-2011 00:00	M/s BHEL	Rs.47.46 Crores	R-7 : 30-6-2018 R-8 : 31-3-2019	19.08.2011	In Progress	NA	MEQ	
231	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6077	19-08-2011 00:00	M/s Toshiba	Rs.34.91 Crores	KAPP -3 : 30-6-2018 KAPP - 4 : 31-12-2018	19.08.2011	In Progress	NA	MEQ	
232	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP-3&4 and RAPP-7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)M/s Areva T&D India Limited 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer and Electricals Kerala Ltd. 6) M/s Vijay Electrical	1)M/s Kanohar Electrical Ltd. -1	Yes	CMM/MEQ/22-50-2-1045/PO-6422	19-08-2011 00:00	M/s Toshiba	33.58 Crs.	RAPP 7: 31.03.2021 RAPP 8: 31.03.2021	19-08-2011	In Progress	NA	MEQ	
233	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomona tion	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6437	14-08-2012 00:00	M/s BHEL in consortium with M/s Alstom Power Systems SA	EURO - 67635177 + USD - 33716887 +	R-7 : 13-09-2021 & R-8 : 13-9-2022	14-08-2012	In Progress	NA	MEQ	
234	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomona tion	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6438	14-08-2012 00:00	M/s BHEL in consortium with M/s Alstom Power Systems	BHEL - Rs.159.97 Crores & AIL -	R-7 : 13-3-2020 & R-8 : 13-9-2020	14.08.2012	In Progress	NA	MEQ	
235	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomona tion	28-06-2011	Two Part	10-12-2012	1	1)01 - M/s BHEL	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6439	14-08-2012 00:00	M/s BHEL	38.11 Crores	13.09.2020	14.08.2012	In Progress	NA	MEQ	
236	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomona tion	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL	-1	Yes	CMM/MEQ/22-41-2-1062/PO/6440	14-08-2012 00:00	M/s BHEL	7.68 Crores	13.09.2020	14.08.2012	In Progress	NA	MEQ	
237	CMM/FTP/23-31-1-1049	Zircaloy Assy & Components	Single	13-03-2010	Single Part	12-04-2010	1	1)M/s NFC	1)NIL	-1	Yes	CMM/FTP/23-31-1-1049/PO/6015	18-06-2010 00:00	M/s Nuclear Fuel Complex	1.939E+09	31-03-2021	18-06-2010	In Progress	NA	FTP

238	CMM/FTP/23-31-1-1049	Zircaloy Asy & Components	Single	13-03-2010	Part	18-06-2010	1			CMM/FTP/22-31-1-1049/PO/6365	18-06-2010 00:00	M/s Nuclear Fuel Complex	1.939E+09	30-06-2022	18-06-2010	In Progress	NA	FTP
								1)M/s NFC	1)Nil									