DETAILS OF AWARD OF PURCHASE CONTRACTS VALUING 10 CRORES AND ABOVE CONCLUDED DURING THE MONTH OF April 2019

Sr. No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single / Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Weather contract awarded to lowest Tenderer/ Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any	section
NIL																			

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER

Sr. No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single / Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Weather contract awarded to lowest Tenderer/ Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any	Section
1	CMM/MISC/47-00-5-4232	Supply of Helium Gas on â€œAs and when Required Basisâ€ as per Section-C : Technical specification of Tender document.	Public Tender	17-01-2019	Single Part	08-02-2019	5	1)Air Liquide India Holding Pvt. Ltd., 2)ULTRA PURE GASES (I) PVT LTD, 3)Taiyo Nippon Sanso India Pvt ltd, 4)A.A.TRADERS, 5)Ajay Air Products Pvt Ltd, -5	-	Yes	CMM/MISC/47-00-5-4232/e-PO/31879	22-03-2019	Taiyo Nippon Sanso India Pvt ltd	55932264	21-03-2020	22-03-2019	21-03-2020	RUNNING CONTRACT	MISC
2	CMM/MISC/47-00-5-4232	Supply of Helium Gas on â€œAs and when Required Basisâ€ as per Section-C : Technical specification of Tender document.	Public Tender	17-01-2019	Single Part	08-02-2019	5	2)ULTRA PURE GASES (I) PVT LTD, 3)Taiyo Nippon Sanso India Pvt ltd, 4)A.A.TRADERS, 5)Ajay Air Products Pvt Ltd, -5	-	Yes	CMM/MISC/47-00-5-4232/e-PO/31878	22-03-2019	Air Liquide India Holding Pvt. Ltd.	55932264	21-03-2020	22-03-2019	21-03-2020	RUNNING CONTRACT	MISC
3	CMM/OPS/00-15-9-3157	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner Devices (PCRD).	Public Tender	23-04-2018	Two Part	30-05-2018	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/OPS/00-15-9-3157/e-PO/31848	20-03-2019	ELECTRONICS CORPORATION OF INDIA LTD	210985451	19-12-2019	20-03-2019	Yet to be Completed	-	OPS
4	CMM/FTP/10-33-1-1149	D2O Heat Exchangers	Public Tender	20-07-2018	Two Part	25-09-2018	1	1)BHARAT HEAVY ELECTRICALS LIMITED -1	-	Yes	30599	25-01-2019	BHARAT HEAVY ELECTRICALS LIMITED	540000000	24-07-2021	25-01-2019	In Progress	NA	FTP
5	CMM/FTP/10-32-1-1152	Manufacture,Preparation of Shop Drawings, Fabrication, Examination, Inspection, Testing, Packing, Guarantee, Supply and Delivery of Moderator Heat Exchangers along with its Saddle and Mandatory Spares as per Drawings and Technical Specification for GHAVP-1&2 Project,Harayana.	Public Tender	25-01-2018	Two Part	12-04-2018	7	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Godrej & Boyce Mfg Co Ltd, 3)Godrej & Boyce Mfg Co Ltd, 4)ISGEC, -4	1)Walchandnagar industries Ltd, 2)Titagarh Wagons Limited, 3)SPARKLET ENGINEERS PVT LTD , -3	Yes	CMM/FTP/10-32-1-1152/e-PO/30447	24-01-2019	BHARAT HEAVY ELECTRICALS LIMITED	427407650	23-07-2021	24-01-2019	In Progress	NA	FTP

6	CMM/MEQ/25-24-2-1134	Loading/Unloading, Transportation & handling at site, Storage, Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipment, Accessories and Components, Operation and Maintenance Works, Miscellaneous / Re-preservation Services and Handing Over of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects-3&4 and as per specification forwarded along with Tender No. CMM/MEQ/25-24-2-1134	Public Tender	06-11-2017	Two Part	23-04-2018	1	1)Powerica Limited, -1	-	Yes	CMM/MEQ/25-24-2-1134/e-PO/30360	01-02-2019	Powerica Limited	363343222.5	-	-	-	-	MEQ
7	CMM/MEQ/25-24-2-1134	Design, Engineering, Manufacture, Procurement, Supply, Documentation, Co-ordination, Quality Assurance, Routine and Acceptance Testing at works, Training at works, Packing & Forwarding, Transportation and Safe Delivery to Site and Unloading at Site of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects-3&4 and as per specification forwarded along with Tender No. CMM/MEQ/25-24-2-1134	Public Tender	06-11-2017	Two Part	23-04-2018	1	1)Powerica Limited, -1	-	Yes	CMM/MEQ/25-24-2-1134/e-PO/30356	01-02-2019	Powerica Limited	5902456778	-	-	-	-	MEQ
8	CMM/OPS/69-38-9-3186	SERVICE CONTRACT FOR RENDERING TECHNICAL SERVICES TO KKNPP-2	Single Tender	08-06-2018	Single Part	19-06-2018	1	1)JSE ATOMSTROYEXPORT -1	-	Yes	CMM/OPS/69-38-9-3186/PO/29726/FE	27-12-2018	JSE ATOMSTROYEXPORT	577034707	26-12-2020	01-10-2018	Work in progress	-	OPS
9	CMM/OPS/69-38-9-3181	Supply of Fire Resistant Synthetic Fluid, Brand â€“ FYRQUEL-L for KKNPP-1&2	Single Tender	04-05-2018	Single Part	18-05-2018	1	1)SOLARIS CHEMICAL CORPORATION A Unit Of Solaris Speciality Chemicals Pvt Ltd , -1	-	Yes	CMM/OPS/69-38-9-3181/e-PO/29431	26-11-2018	SOLARIS CHEMICAL CORPORATION A Unit Of Solaris Speciality Chemicals Pvt Ltd	680753930	26-03-2019	26-11-2018	18-03-2019	-	OPS
10	CMM/T&C/25-25-4-115	Erection and Commissioning of Sea Water System for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	13-12-2017	Two Part	23-03-2018	3	1)BGR ENERGY SYSTEMS LIMITED, 2)Tata Projects Limited, 3)Reliance Infrastructure Limited , -3	-	Yes	CMM/T&C/25-25-4-115/e-PO/28906	21-11-2018	Tata Projects Limited	791200000	20-01-2023	21-11-2018	In progress	Not applicable	T&C
11	CMM/T&C/25-25-4-115	Design, Engineering, Procurement, Manufacture, Inspection, Testing, Supply, Packing, Forwarding, Transportation to Site and Guarantee of Sea Water System Piping & Equipments for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	13-12-2017	Two Part	23-03-2018	3	1)BGR ENERGY SYSTEMS LIMITED, 2)Tata Projects Limited, 3)Reliance Infrastructure Limited , -3	-	Yes	CMM/T&C/25-25-4-115/e-PO/28905	21-11-2018	Tata Projects Limited	3164600000	20-01-2023	21-11-2018	In progress	Not applicable	T&C
12	CMM/OPS/00-73-9-3145	Design, Fabrication, Inspection, Testing, Packing and Delivery of Scrubber Tank (ST) including Internal Support Structures along with Bubble Breaker and Mist Extractor for Containment Filtered Venting System for RAPS-2, TAPS-4, NAPS-1&2, MAPS-1&2 and KAPS-1&2.	Public Tender	11-09-2017	Two Part	31-10-2017	5	1)Walchandnagar industries Ltd, 2)LLOYDS STEELS INDUSTRIES LTD., 3)NUBERG ENGINEERING LIMITED, -3	1)Crystal Engineers, 2)kay bouvet engg pvt ltd, -2	Yes	CMM/OPS/00-73-9-3145/e-PO/28469	02-11-2018	NUBERG ENGINEERING LIMITED	145494000	01-11-2019	02-11-2018	Work in Progress	-	OPS
13	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16-06-2016	Two Part	29-07-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited, -4	-	Yes	CMM/OPS/52-33-9 - 3050/e-PO/27773	05-12-2018	Walchandnagar industries Ltd	1280677758	04-08-2020	05-08-2018	Work in Progress	-	OPS

14	CMM/FTP/00-31-1-1175	Manufacturing, Inspection, Testing, Packing, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Plates for End Shield Assemblies for 4 Nos. of Units of 10 Fleet Reactors as Per Technical Specification No. PC-M-938	Public Tender	10-07-2017	Two Part	06-09-2017	4	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, 2)BHARAT FORGE LTD., -2	1)Star Wire India Ltd, 2)Mishar Dhatu Nigam Limited, -2	Yes	CMM/FTP/00-31-1-1175/e-PO/27298	05-11-2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	867132000	04-05-2021	05-11-2018	In Progress	NA	FTP
15	CMM/FTP/00-31-1-1174	Manufacturing, Inspection, Testing, Packing, Storage, Safe Delivery & Guarantee of Austenitic Stainless Steel 304 L Lattice Tubes for End Shield Assemblies For 4 Nos. of Units of 10 Fleet Reactors as per Techincal Specification No. PC-M-936	Public Tender	10-07-2017	Two Part	05-09-2017	4	1)Mishar Dhatu Nigam Limited, 2)L&T SPECIAL STEEL AND HEAVY FORGINGS, 3)BHARAT FORGE LTD., -3	1)Star Wire India Ltd, -1	Yes	CMM/FTP/00-31-1-1174/e-PO/27267	01-11-2018	Mishar Dhatu Nigam Limited	680000000	31-10-2021	01-11-2021	In Progress	NA	FTP
16	CMM/OPS/69-38-9-3183	Service Contract with JSC Rusatom Service	Single Tender	31-05-2018	Single Part	26-06-2018	1	1)M/s. JSC â€œRUSATOM SERVICEâ€ -1	-	Yes	CMM/OPS/69-38-9-3183/e-PO/26879/FE	01-08-2018	M/s. JSC â€œRUSATOM SERVICEâ€	169670312	01-08-2019	01-08-2018	Work in Progress	-	OPS
17	CMM/FTP/10-21-1-1171	Procurement of materials, manufacture, inspection, assembly, shop testing, packing, guarantee and safe delivery at project site for Roll-on Shield, Fixed Shield and FHS Sealing & Shielding Doors Assemblies and Spares for GHAVP-1&2.as per drawing and Technical Specification PC-E-43 (Rev.02) & PC-E-45 (Rev.01)	Public Tender	29-06-2017	Two Part	23-08-2017	4	1)Godrej & Boyce Mfg Co Ltd, 2)kay bouvet engg pvt ltd, 3)MTAR TECHNOLOGIES (P) LTD, -3	1)Titagarh Wagons Limited, -1	Yes	CMM/FTP/10-21-1-1171/e-PO/26502	07-08-2018	kay bouvet engg pvt ltd	172044000	06-08-2021	07-08-2018	In Progress	NA	FTP
18	CMM/MEQ/25-24-2-1129	Erection/Construction, Commissioning & Testing, Tiral Operation, Performance Guarantee (PG) and handing over of system and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited, -4	-	Yes	CMM/MEQ/25-24-2-1129/e-PO/26489	08-08-2018	LARSEN AND TOUBRO LTD	1902798550	07.11.2024	08.08.2018	Yet to be completed	NA	MEQ
19	CMM/MEQ/25-24-2-1129	Manufacture, Procurement, Supply, Erection / Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of System and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	26-09-2017	Two Part	12-01-2018	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited, -4	-	Yes	CMM/MEQ/25-24-2-1129/e-PO/26488	08-08-2018	LARSEN AND TOUBRO LTD	7587107618	07.11.2024	08.08.2018	Yet to be completed	NA	MEQ
20	CMM/FTP/10-31-1-1132	Manufacturing, Inspection, Testing, Packing, Supply & Transportation of Calandria Assemblies and Associated Components for GHAVP â€“ 1&2.	Public Tender	19-09-2017	Two Part	08-11-2017	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)kay bouvet engg pvt ltd, 4)ISGEC HITACHI ZOSEN LIMITED, -4	1)MTAR TECHNOLOGIES (P) LTD, 2)Heavy Engineering Corporation Limited, -2	Yes	CMM/FTP/10-31-1-1132/e-PO/24898	12-06-2018	kay bouvet engg pvt ltd	283128000	11-04-2022	12-06-2018	In Progress	NA	FTP
21	CMM/OPS/58-41-9-3125	TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR	Single Tender	02-03-2017	Single Part	17-05-2017	2	1)M/s. Trafalgar EPC Private Ltd., Haryana, India 2)M/s TRAFALGAR INTERNATIONAL FZE -2	-	Yes	CMM/OPS/58-41-9-3125/e-PO/25298	29-06-2018	M/s. Trafalgar EPC Private Ltd., Haryana, India	52530768	12-12-2020	29-06-2018	Work in Progress	-	OPS
22	CMM/OPS/58-41-9-3125	TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR	Single Tender	02-03-2017	Single Part	17-05-2017	2	1)M/s. Trafalgar EPC Private Ltd., Haryana, India 2)M/s TRAFALGAR INTERNATIONAL FZE -2	-	Yes	CMM/OPS/58-41-9-3125/e-PO/25296/FE	29-06-2018	M/s TRAFALGAR INTERNATIONAL FZE	86649932	15-10-2019	29-06-2018	Work in Progress	-	OPS

23	CMM/OPS/58-41-9-3125	TECHNICAL ASSISTANCE FOR THREE PHASE SYNCHRONOUS GENERATOR STATOR	Single Tender	02-03-2017	Single Part	17-05-2017	2	1)M/s. Trafalgar EPC Private Ltd., Haryana, India 2)M/s TRAFALGAR INTERNATIONAL FZE -2	-	Yes	CMM/OPS/58-41-9-3125/e-PO/25294/FE	29-06-2018	M/s TRAFALGAR INTERNATIONAL FZE	562961905	12-11-2019	29-06-2018	Work in Progress	-	OPS
24	CMM/EIC/00-10-3-3373	Comprehensive Annual Maintenance Contract (CAMC) for RFID smart card Access Control System, VMS, TAMS, CCTV systems for NPCIL HQ and Sites.	Single Tender	18-01-2018	Single Part	24-01-2018	1	1)Electronics Corporation of India Limited, -1	-	Yes	CMM/EIC/00-10-3-3373/e-PO/24626	08-06-2018	Electronics Corporation of India Limited	112302685	28.01.2018 to 27.01.2019	28.01.2018	completed	-	EIC
25	CMM/FTP/10-35-1-1164	Manufacture, inspection, testing packing, guarantee, supply and delivery of FM Bridge & Carriage Assemblies and Spares as per enclosed drawings and Technical Specification PC-E-1060.	Public Tender	21-04-2017	Two Part	22-06-2017	2	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR TECHNOLOGIES (P) LTD, -2	-	Yes	CMM/FTP/10-35-1-1164/e-PO/24096	27-04-2018	Godrej & Boyce Mfg Co Ltd	412100000	26-07-2021	27-04-2018	In Progress	NA	FTP
26	CMM/OPS/69-38-09-3171	Service Contract for Deputation of Manufacturer /Other Specialist from Russian Federation During Refuelling Shut Down of KKNPP-2,RSD # 1.	Single Tender	12-02-2018	Single Part	15-03-2018	1	1)Joint Stock Company, Atomstroyexport, -1	-	Yes	CMM/OPS/69-38-09-3171/PO/23982/FE	11-04-2018	Joint Stock Company, Atomstroyexport,	211615727	11-01-2019	10-03-2018	11-01-2019	-	OPS
27	CMM/HMP/75-00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-01-2017	7	1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited , 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED, -5	1)THE INDURE PVT LTD, 2)Punj Lloyd Limited, -2	Yes	CMM/HMP/75-00-10-078/e-PO/22880	04-04-2018	Reliance Infrastructure Limited	3231129881	03-12-2022	04.04.18	IN PROGRESS	NA	HMP
28	CMM/HMP/75-00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	22-07-2016	Two Part	31-01-2017	7	1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited , 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED, -5	1)THE INDURE PVT LTD, 2)Punj Lloyd Limited, -2	Yes	CMM/HMP/75-00-10-078/e-PO/22877	04-04-2018	Reliance Infrastructure Limited	7577561408	03-12-2022	04-04-2018	IN PROGRESS	NA	HMP
29	CMM/FTP/00-33-01-1176	Manufacture, Storage and ex-works supply of Steam Generators Forgings of material 20 MnMoNi55 for future 700 MWe PHWR Reactors.	Public Tender	27-09-2017	Two Part	30-11-2017	1	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, -1	-	Yes	CMM/FTP/00-33-01-1176/e-PO/22555	07-03-2018	L&T SPECIAL STEEL AND HEAVY FORGINGS	4425000000	06-05-2021	07-03-2018	In Progress	NA	FTP
30	CMM/FTP/10-33-1-1158	Mechanical design & analysis, preparation of detailed fabrication drawings and document, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery and performance guarantee of 700 MWe PHWR Steam Generators alongwith associated handling/erection/installation structures and mandatory spares for GHAVP-1&2 Site.	Public Tender	24-11-2016	Two Part	14-02-2017	3	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Larsen & Toubro Limited, -2	1)Walchandnagar industries Ltd, -1	Yes	CMM/FTP/10-33-1-1158/e-PO/22549	08-03-2018	BHARAT HEAVY ELECTRICALS LIMITED	7360583428	07-09-2022	08-03-2018	In Progress	NA	FTP

31	CMM/FTP/10-33-1-1158	Mechanical design & analysis, preparation of detailed fabrication drawings and documents, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery, performance guarantee of 700 MWe PHWR Steam Generators alongwith associated handling/erection/installation structures and mandatory spares for GHAVP-1&2.	Public Tender	24-11-2016	Two Part	14-02-2017	3	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Larsen & Toubro Limited, -2	1)Walchandnagar industries Ltd, -1	Yes	CMM/FTP/10-33-1-1158/e-PO/22546	08-03-2018	Larsen & Toubro Limited	7339438883	07-09-2022	08-03-2018	In Progress	NA	FTP
32	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	15-12-2016	Two Part	09-05-2017	4	1)LARSEN AND TOUBRO LTD, 2)BGR Energy Systems Limited, 3)siemens ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED, -4	-	Yes	CMM/MEQ/25-00-2-1116/e-PO/22516	22-02-2018	BGR Energy Systems Limited	862079456	28.03.2023	29.03.2018	Yet to be completed	NA	MEQ
33	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	15-12-2016	Two Part	09-05-2017	4	1)LARSEN AND TOUBRO LTD, 2)BGR Energy Systems Limited, 3)siemens ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED, -4	-	Yes	CMM/MEQ/25-00-2-1116/e-PO/22513	29-03-2018	BGR Energy Systems Limited	3448317824	28.03.2023	29.03.2018	Yet to be completed	NA	MEQ
34	KKNPP/CMM/15884	High Speed Diesel	Public Tender	01-11-2017	Single Part	22-11-2017	3	1)Indian Oil Corporation Limited 2)BHARAT PETROLEUM CORPORATION LTD 3)M/s. Hindustan Petroleum Corporation Ltd. -3	-	Yes	KKNPP/1&2/CMM/15884/PO:11972	12-02-2018	M/s. Hindustan Petroleum Corporation Ltd.	33038214	-	-	-	-	KKNPP
35	KKNPP/CMM/15884	High Speed Diesel	Public Tender	01-11-2017	Single Part	22-11-2017	3	1)Indian Oil Corporation Limited 2)BHARAT PETROLEUM CORPORATION LTD 3)M/s. Hindustan Petroleum Corporation Ltd. -3	-	Yes	KKNPP/1&2/CMM/15884/PO:11971	12-02-2018	BHARAT PETROLEUM CORPORATION LTD	33038214	-	-	-	-	KKNPP
36	KKNPP/CMM/15884	High Speed Diesel	Public Tender	01-11-2017	Single Part	22-11-2017	3	1)Indian Oil Corporation Limited 2)BHARAT PETROLEUM CORPORATION LTD 3)M/s. Hindustan Petroleum Corporation Ltd. -3	-	Yes	KKNPP/1&2/CMM/15884/PO:11970	12-02-2018	Indian Oil Corporation Limited	34039372	-	-	-	-	KKNPP
37	CMM/FTP/10-31-1-1130	Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-2	Public Tender	01-07-2016	Two Part	23-08-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Larsen & Toubro Limited, -2	1)Walchandnagar industries Ltd, 2)BHARAT HEAVY ELECTRICALS LIMITED, -2	Yes	CMM/FTP/10-31-1-1130/e-PO/22404	26-03-2018	Godrej & Boyce Mfg Co Ltd	1290000000	25-05-2022	26-03-2018	In Progress	NA	FTP
38	CMM/FTP/10-31-1-1130	Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-1	Public Tender	01-07-2016	Two Part	23-08-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Larsen & Toubro Limited, -2	1)Walchandnagar industries Ltd, 2)BHARAT HEAVY ELECTRICALS LIMITED, -2	Yes	CMM/FTP/10-31-1-1130/e-PO/22402	26-03-2018	Larsen & Toubro Limited	1250000000	25-11-2021	26-03-2018	In Progress	NA	FTP

39	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	11-02-2015	Two Part	06-04-2015	2	1)Kirloskar Brothers Limited, 2)KSB Pumps Limited, -2	-	Yes	CMM/OPS/70-00-9-3038/e-PO/21941	28-02-2018	Kirloskar Brothers Limited	10620000	27-02-2022	28-02-2018	Work in Progress	-	OPS
40	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	11-02-2015	Two Part	06-04-2015	2	1)Kirloskar Brothers Limited, 2)KSB Pumps Limited, -2	-	Yes	CMM/OPS/70-00-9-3038/e-PO/21940	28-02-2018	Kirloskar Brothers Limited	380489760	27-02-2022	28-02-2018	Work in Progress	-	OPS
41	CMM/FTP/10-31-1-1133	Manufacturing, Supply and Guarantee of Reactor Header Assemblies for Primary Heat Transport Systems for GHAVP-1&2 site	Public Tender	24-08-2017	Two Part	10-10-2017	4	1)Godrej & Boyce Mfg Co Ltd, 2)ISGEC, 3)kay bouvet engg pvt ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED, -4	-	Yes	CMM/FTP/10-31-1-1133/e-PO/21024	22-01-2018	kay bouvet engg pvt ltd	658912000	21-10-2020	22-01-2018	In Progress	NA	FTP
42	CMM/MEQ/10-33-2-1102	Design, Analysis, Preparation of Drawings, Documents, Procedures, Procurement of Materials, Manufacture, Assembly, Inspection, Testing, Packaging, Supply, Delivery & Guarantee of Primary Coolant Pump Motor Units for GHAVP-1&2 Projects.	Public Tender	09-08-2016	Two Part	31-10-2016	2	1)KSB Pumps Limited, -1	1)Kirloskar Brothers Limited, -1	Yes	CMM/MEQ/10-33-2-1102/e-PO/20565	17-01-2018	KSB Pumps Limited	4869200000	GHAVP-1 : 16-4-2022 & GHAVP-II : 16-4-2023	17.01.2018	Yet to be completed	NA	MEQ
43	CMM/OPS/71-41-9-3130	Spares for OJSC Turboatom make Turbine model no. K-240-4.0 for RAPS-6	Single Tender	19-04-2017	Single Part	19-05-2017	1	1)M/s. Trafalgar International FZE., -1	-	Yes	CMM/OPS/71-41-9-3130/PO/18937	13-10-2017	M/s. Trafalgar International FZE.,	127620010	04-09-2019	23-10-2017	27-12-2018	-	OPS
44	CMM/T&C/75-00-4-105	Design, Construction and Maintenance of Jetty and Associated Structures	Public Tender	07-07-2016	Two Part	17-10-2016	7	1)deugro Projects (India) Pvt. Ltd. 2)Express Global Logistics Pvt. Ltd. 3)Panalpina World Transport (I) Pvt Ltd. -3	1)Lee & Muirhead Pvt. Ltd. 2)Team Global Logistics Pvt. Limited 3)All Cargo Logistics Limited 4)Geodis Overseas Pvt. Ltd., -4	Yes	CMM/T&C/75-00-4-105/PO/17989	17-07-2017	deugro Projects (India) Pvt. Ltd.	590000000	16-07-2022	17-07-2017	In progress	Not applicable	T&C
45	CMM/T&C/75-00-4-105	Logistics contract for KKNPP 3&4	Public Tender	07-07-2016	Two Part	17-10-2016	7	1)deugro Projects (India) Pvt. Ltd. 2)Express Global Logistics Pvt. Ltd. 3)Panalpina World Transport (I) Pvt Ltd. -3	1)Lee & Muirhead Pvt. Ltd. 2)Team Global Logistics Pvt. Limited 3)All Cargo Logistics Limited 4)Geodis Overseas Pvt. Ltd., -4	Yes	CMM/T&C/75-00-4-105/PO/17988	17-07-2017	deugro Projects (India) Pvt. Ltd.	1629418335	16-07-2022	17-07-2017	In progress	Not applicable	T&C
46	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16-06-2016	Two Part	29-07-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited, -4	-	Yes	CMM/OPS/52-33-9 - 3050/e-PO/17903	07-12-2017	Walchandnagar industries Ltd	591730352	06-08-2019	07-12-2017	Work in Progress	-	OPS

47	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasterners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited, -3	-	Yes	CMM/HMP/23-70-10-087/e-PO/17873	15-12-2017	Sterling and Wilson Limited	33644750	14-06-2020	15-12-2017	In Progress	NA	HMP
48	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasterners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited, -3	-	Yes	CMM/HMP/23-70-10-087/e-PO/17872	15-12-2017	Sterling and Wilson Limited	75206941	14-06-2020	15-12-2017	In Progress	NA	HMP
49	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasterners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited, -3	-	Yes	CMM/HMP/23-70-10-087/e-PO/17871	15-12-2017	Sterling and Wilson Limited	31434384	14-06-2019	15-12-2017	In Progress	NA	HMP

50	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasterners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	19-10-2016	Two Part	28-12-2016	3	1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD, 3)SFS Fire And Security Private Limited, -3	-	Yes	CMM/HMP/23-70-10-087/e-PO/17870	15-12-2017	Sterling and Wilson Limited	75286151	14-06-2019	15-12-2017	In Progress	NA	HMP
51	CMM/OPS/52-33-9-3050	Hairpin Heat Exchangers	Public Tender	16-06-2016	Two Part	29-07-2016	4	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)TEMA India Limited, -4	-	Yes	CMM/OPS/52-33-9 - 3050/e-PO/17369	12-06-2017	Godrej & Boyce Mfg Co Ltd	604204329	11-02-2019	12-06-2017	Work in Progress	provisionaly Extended Up to15/05/19	OPS
52	CMM/OPS/05-31-9-3102	Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components.	Single Tender	02-09-2016	Single Part	29-09-2016	1	1)NUCLEAR FUEL COMPLEX, -1	-	Yes	CMM/OPS/05-31-9-3102/e-PO/16740	02-05-2017	NUCLEAR FUEL COMPLEX	738001687	02-07-2018	02-05-2017	Yet to be completed	Part Supply Received provisionaly extended	OPS
53	CMM/FTP/75-00-1-1148	Design, Analysis, Procurement of Material, Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended Spares for KKNPP-3&4	Public Tender	10-03-2016	Two Part	15-06-2016	2	1)KELVION INDIA PVT. LTD., 2)Alfalaval India Limited, -2	-	Yes	CMM/FTP/75-00-1-1148/e-PO/16720	11-05-2017	KELVION INDIA PVT. LTD.	144900000	11-10-2019	11-05-2017	In Progress	NA	FTP
54	CMM/FTP/23-73-1-1151	Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification, Drawings and Tender Documents for RAPP â€“ 7&8.	Public Tender	15-07-2016	Two Part	07-09-2016	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/FTP/23-73-1-1151/PO/16300	21-04-2017	ELECTRONICS CORPORATION OF INDIA LTD	60619500	20-10-2018	21-04-2017	In Progress	NA	FTP
55	CMM/FTP/23-73-1-1151	Manufacturing and Delivery of Passive Catalytic Recombiner Devices (PCRDs)/ Passive Auto Catalytic Recombiners (PARs) for Hydrogen Management of RB in severe accident as per technical Specification, Drawings and Tender Documents for KAPP â€“ 3&4.	Public Tender	15-07-2016	Two Part	07-09-2016	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/FTP/23-73-1-1151/PO/16299	21-04-2017	ELECTRONICS CORPORATION OF INDIA LTD	60583500	20-10-2018	21-04-2017	In Progress	NA	FTP

56	CMM/ETM/60/81/11/0002	Loading/Unloading, Transportation & handling at site, Storage, Civil Works (Design, Engineering, Construction, finishing & handing over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works, Equipment and Systems & assistance during performance test of 33/11/0.415kV construction power supply substation and liaisoning with state electricity board on Lump sum basis for GHAVP	Public Tender	03-09-2016	Two Part	26-10-2016	4	1)BGR Energy Systems Limited, 2)BVG INDIA LIMITED, -2	1)RAJESH POWER SERVICES PVT LTD, 2)KSA POWERINFRA PRIVATE LIMITED, -2	Yes	CMM/ETM/60/81/11/0002/e-PO/16153	18-04-2017	BGR Energy Systems Limited	127088125	17-04-2019	18-04-2017	yet to be completed	NA	E&T
57	CMM/ETM/60/81/11/0002	Design, Engineering, Procurement, Manufacture, Inspection, Testing, Packing, Forwarding, Safe Delivery to Site and Guarantee of Items, Equipment, Systems, Accessories, Mandatory Spares, Special Tools and Tackles of 33/11/0.415kV construction power supply substation on Lump sum basis for GHAVP	Public Tender	03-09-2016	Two Part	26-10-2016	4	1)BGR Energy Systems Limited, 2)BVG INDIA LIMITED, -2	1)RAJESH POWER SERVICES PVT LTD, 2)KSA POWERINFRA PRIVATE LIMITED, -2	Yes	CMM/ETM/60/81/11/0002/e-PO/16152	18-04-2017	BGR Energy Systems Limited	171325875	17-04-2019	18-04-2017	Yet to be completed	NA	E&T
58	CMM/FTP/00-00-1-1127	Procurement of all materials, Development, Manufacture, Inspection, Testing, & Supply of Tube Sheet Plates in proof machined condition for End shields of 700 MWe PHWR as per NPCIL Technical specification No.PC-M-1066 Rev-0	Public Tender	28-12-2016	Two Part	09-02-2017	1	1)L&T SPECIAL STEEL AND HEAVY FORGINGS, -1	-	Yes	CMM/FTP/00-00-1-1127/e-PO/15995	27-03-2017	L&T SPECIAL STEEL AND HEAVY FORGINGS	180298500	31-07-2019	27-03-2017	In Progress	NA	FTP
59	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	1)KSB Pumps Limited, 2)Kirloskar Brothers Limited, -2	1)BHARAT HEAVY ELECTRICALS LIMITED, -1	Yes	CMM/OPS/56-00-9-3037/e-PO/15642	30-10-2017	KSB Pumps Limited	116466000	29-10-2019	30-10-2017	Work in Progress	-	OPS
60	CMM/OPS/56-00-9-3037	Boiler Feed Pumps	Limited Tender	11-02-2015	Two Part	29-04-2015	3	1)KSB Pumps Limited, 2)Kirloskar Brothers Limited, -2	1)BHARAT HEAVY ELECTRICALS LIMITED, -1	Yes	CMM/OPS/56-00-9-3037/e-PO/15641	09-03-2017	Kirloskar Brothers Limited	129061288	11-03-2019	09-03-2017	Work in Progress	Provisionaly extended up to 31/12/19	OPS
61	CMM/EIC/00-10-3-3331	Comprehensive Annual Maintenance Contract (CAMC) for RFID Smart card based Access Control System (ACS), Visitor Management System (VMS), Time and Attendance Management System (TAMS) and CCTV Systems for HQ and 12 sites of NPCIL for the period of One year	Single Tender	21-12-2016	Single Part	29-12-2016	1	1)Electronics Corporation of India Limited, -1	-	Yes	CMM/EIC/00-10-3-3331/e-PO/14564	10-02-2017	Electronics Corporation of India Limited	1017133112	28-01-2017 to 27-01-2018	10-02-2017	completed	-	EIC
62	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection & commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	03-09-2016	Two Part	28-10-2016	5	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited -3	1)M/s Technofab Engineering Ltd 2)M/s BTL EPC Ltd. -2	Yes	CMM/FTP/22-34-1-1091/PO/14336	17-01-2017	kay bouvet engg pvt ltd	75937214	16-01-2020	17-01-2017	yet to be completed	NA	E&T
63	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection 7 commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	03-09-2016	Two Part	28-10-2016	5	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited -3	1)M/s Technofab Engineering Ltd 2)M/s BTL EPC Ltd. -2	Yes	CMM/FTP/22-34-1-1091/PO/14335	17-01-2017	kay bouvet engg pvt ltd	492684181	16-01-2020	17-01-2017	Yet to be completed	NA	E&T

64	CMM/FTP/75-00-1-1147	Design, Analysis, Procurement of raw material, Drawings, Fabrication, Painting, Inspection, Testing, Preservation, Documentation and Delivery of 40 Nos of Stainless Steel Tanks along with Mandatory, Commissioning and Recommended Spares for KKNPP-3&4	Public Tender	10-03-2016	Two Part	19-05-2016	5	1)Fabtech Projects & Engineers Ltd, 2)Walchandnagar industries Ltd, 3)Lloyds Steel Industries Limited Engineering Division, -3	1)kay bouvet engg pvt ltd, 2)Mabel Engineers P Ltd, -2	Yes	CMM/FTP/75-00-1-1147/e-PO/14087	29-12-2016	Fabtech Projects & Engineers Ltd	261000000	31-03-2019	29-12-2016	In Progress	NA	FTP
65	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packinga and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning. Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/EIC/22-60-3-3278/e-PO/14019	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4784000	RAPP-7: 15-07-18 RAPP-8:15-10-18	16-01-2017	Yet to be completed	-	EIC
66	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packinga and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/EIC/22-60-3-3278/e-PO/14018	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	439100154	RAPP-7:15-07-18 RAPP-8 :15-10-18	16-01-2017	Yet to be completed	-	EIC
67	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packinga and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/EIC/23-60-3-3278/e-PO/14017	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	4324000	KAPP-3:30-06-19 KAPP-4 31-12-19	16-01-2017	Yet to be completed	-	EIC
68	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packinga and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8.	Public Tender	14-09-2015	Two Part	17-12-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/EIC/23-60-3-3278/e-PO/14012	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	60584929	KAPP-3: 30-06-2019 KAPP-4:31-12-19	16-01-2017	Yet to be completed	-	EIC
69	CMM/EIC/23-60-3-3251	Design, Manufacture, Inspection, Routine and Acceptance Tests, Type Tests, Qualification, Packing, Transportation, Safe Delivery and Warranty of Travelling In Core Probe System (TIPS).	Single Tender	06-04-2015	Two Part	11-05-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/EIC/22-60-3-3251/e-PO/13784	16-01-2017	ELECTRONICS CORPORATION OF INDIA LTD	22497648	31-12-2019	16-01-2017	Yet to be completed	-	EIC

70	CMM/EIC/23-60-3-3251	Design, Manufacture, Inspection, Routine and Acceptance Tests, Type Tests, Qualification, Packing, Transportation, Safe Delivery and Warranty of Travelling In Core Probe System (TIPS).	Single Tender	06-04-2015	Two Part	11-05-2015	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/EIC/23-60-3-3251/e-PO/13782	05-12-2016	ELECTRONICS CORPORATION OF INDIA LTD	79505664	31-03-2019	16-01-2017	yet to be completed	-	EIC
71	CMM/OPS/05-31-9-3104	Procurement of Shielding Plug Assemblies for EMCCR for KAPS-1 Kakrapar Site.	Public Tender	11-08-2016	Two Part	02-09-2016	5	1)Siderforgerossi India Pvt. Ltd, 2)MTAR TECHNOLOGIES (P) LTD, -2	1)Avasarala Technologies Limited, 2)Vividh Hi-Fab Pvt. Ltd., 3)Sealmatic India Pvt.Ltd., -3	Yes	CMM/OPS/05-31-9-3104/e-PO/13234	11-11-2016	Siderforgerossi India Pvt. Ltd	56561825	31-12-2018	11-11-2016	30-03-2019	-	OPS
72	CMM/OPS/05-31-9-3104	Procurement of Shielding Plug Assemblies for EMCCR for KAPS-1 / KAPS -2, Kakrapar Site.	Public Tender	11-08-2016	Two Part	02-09-2016	5	1)Siderforgerossi India Pvt. Ltd, 2)MTAR TECHNOLOGIES (P) LTD, -2	1)Avasarala Technologies Limited, 2)Vividh Hi-Fab Pvt. Ltd., 3)Sealmatic India Pvt.Ltd., -3	Yes	CMM/OPS/05-31-9-3104/e-PO/13013	28-10-2016	MTAR TECHNOLOGIES (P) LTD	56561825	27-10-2018	28-10-2016	28-10-2018	-	OPS
73	CMM/OPS/05-31-9-3099	Procurement of Sealing Plug Assemblies, Seal Discs & Accessories for EMCCR for KAPS-1&2, Kakrapar Site.	Public Tender	08-08-2016	Two Part	30-08-2016	4	1)Siderforgerossi India Pvt. Ltd, 2)MTAR TECHNOLOGIES (P) LTD, -2	1)Avasarala Technologies Limited, 2)Sealmatic India Pvt.Ltd., -2	Yes	CMM/OPS/05-31-9-3099/e-PO/12994	03-11-2016	MTAR TECHNOLOGIES (P) LTD	102085115.3	02-11-2018	03-11-2016	01-11-2018	-	OPS
74	CMM/OPS/53-00-9-2983 (R-1)	1.0 Supply of 2000 KVA Standby radiator cooled diesel generator along with accessories, auxiliaries and mandatory spares, testing, seismic analysis as per enclosed specification. 2.0 Installation & Commissioning of 2000 KVA Standby radiator cooled diesel generator.	Public Tender	26-05-2015	Two Part	31-07-2015	2	1)Diesel Locomotive Works, 2)KIRLOSKAR OIL ENGINES LTD., -2	-	Yes	CMM/OPS/53-00-9-2983 (R-1)/e-PO/12819	12-12-2016	Diesel Locomotive Works	115304551.4	11-06-2018	12-12-2016	Yet to be completed	Supply Pending, Delay from DLW's end provisionaly extended up to 31/3/2020	OPS
75	CMM/OPS/05-31-9-3096	Procurement of End Fitting and Associated Components for EMCCR/EMFR for KAPS	Public Tender	12-07-2016	Two Part	09-08-2016	4	1)MTAR TECHNOLOGIES (P) LTD, 2)Larsen & Toubro Limited, -2	1)M/s RAJMANI FITTINGS PVT LTD, 2)Mishar Dhatu Nigam Limited, -2	Yes	CMM/OPS/05-31-9-3096/e-PO/12530	29-09-2016	Larsen & Toubro Limited	421360000	31-10-2018	29-09-2016	20-12-2018	-	OPS
76	CMM/OPS/71-41-9-3040	Spares for Turbo Generator	Single Tender	11-08-2015	Single Part	12-01-2016	1	1)M/s. Trafalgar International FZE -1	-	Yes	12468	16-09-2016	M/s. Trafalgar International FZE	182818514	31-03-2018	16-09-2016	31-03-2018	-	OPS
77	CMM/OPS/53-67-9-3043	Portal Monitoring System	Public Tender	27-02-2016	Two Part	21-04-2016	1	1)M/s. VF a.s. -1	-	Yes	12415	31-10-2016	M/s. VF a.s.	151864352	20-12-2017	31-10-2016	22-06-2018	-	OPS
78	CMM/OPS/05-31-9-3096	Procurement of End Fitting and Associated Components for EMCCR/EMFR for KAPS	Public Tender	12-07-2016	Two Part	09-08-2016	4	1)MTAR TECHNOLOGIES (P) LTD, 2)Larsen & Toubro Limited, -2	1)M/s RAJMANI FITTINGS PVT LTD, 2)Mishar Dhatu Nigam Limited, -2	Yes	CMM/OPS/05-31-9-3096/e-PO/12340	22-09-2016	MTAR TECHNOLOGIES (P) LTD	487005600	21-06-2018	22-09-2016	21-06-2018	-	OPS
79	CMM/EIC/00-10-3-3290	CAMC for RFID	Single Tender	15-12-2015	Single Part	22-12-2015	1	1)Electronics Corporation of India Limited -1	-	Yes	9053	20-06-2016	Electronics Corporation of India Limited	126014006	From 28.01.2016 to 27.01.2017	28.01.2016	completed	-	EIC

80	CMM/OPS/00-01-9-3054	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner devices (PCRDs)	Public Tender	19-08-2015	Two Part	24-09-2015	3	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	1)Membrane System Specialists India Private Limited, 2)jugal udyog, -2	Yes	CMM/OPS/00-01-9-3054/e-PO/11041	18-07-2016	ELECTRONICS CORPORATION OF INDIA LTD	143644900	31-03-2018	18-07-2016	Yet to be completed	Prototype approved supply is awaited-provisionaly extended upto 31-8-19	OPS
81	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage-cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP â€“ 7&8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited -1	-	Yes	CMM/FTP/22-53-1-1129/PO/10469	01-07-2016	Fabtech Projects and Engineers Limited	38908406	31-12-2018	01-07-2016	In Progress	NA	FTP
82	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for RAPP â€“ 7 & 8, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited -1	-	Yes	CMM/FTP/22-53-1-1129/PO/10468	01-07-2016	Fabtech Projects and Engineers Limited	320782987	31-12-2018	01-07-2016	In Progress	NA	FTP
83	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage-cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical Penetration Assemblies & Cable Sealing Materials Package for KAPP â€“ 3&4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited -1	-	Yes	CMM/FTP/23-53-1-1129/PO/10467	01-07-2016	Fabtech Projects and Engineers Limited	38908406	30-04-2021	01-07-2016	In Progress	NA	FTP
84	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the requirements of the tender specifications and drawings along with guarantee for Electrical Penetration Assemblies & Cable Sealing Materials Package for KAPP â€“ 3 & 4, as per the tender specifications already forwarded to you along with Tender No. CMM/FTP/23-53-1-1129.	Public Tender	02-09-2015	Two Part	17-11-2015	1	1)Fabtech Projects and Engineers Limited -1	-	Yes	CMM/FTP/23-53-1-1129/PO/10466	01-07-2016	Fabtech Projects and Engineers Limited	317718113	30-04-2021	01-07-2016	In Progress	NA	FTP

85	CMM/FTP/22-35-1-1140	Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and Miscellaneous Items for RAPP â€“ 7&8 Site.	Public Tender	05-02-2015	Two Part	15-04-2015	1	1)kay bouvet engg pvt ltd -1	-	Yes	9467	18-05-2016	kay bouvet engg pvt ltd	92000000	18-11-2018	18-05-2016	In Progress	NA	FTP
86	CMM/FTP/22-35-1-1140	Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and Miscellaneous Items for KAPP â€“ 3&4 Site.	Public Tender	05-02-2015	Two Part	15-04-2015	1	1)kay bouvet engg pvt ltd -1	-	Yes	9466	18-05-2016	kay bouvet engg pvt ltd	91500000	18-11-2018	18-05-2016	In Progress	NA	FTP
87	CMM/FTP/23-34-1-1091	Heavy Water UGP and WMP for KAPP-3&4	Public Tender	11-03-2011	Two Part	14-06-2011	17	1)NICCO CORPORATION LIMITED, PROJECT DIVISION 2)Avasarala Technologies Limited 3)Furnace Fabrica (India) Ltd. 4)GEI INDUSTRIAL SYSTEMS LIMITED 5)Walchandnagar industries Ltd 6)LARSEN & TOUBRO LIMITED 7)Punj Lloyd Limited 8)M/s Petron Engineering Construction Ltd 9)M/s EIL 10)M/s Hindustan Dorr Oliver Ltd 11)M/s Technip KT Indis Ltd 12)M/s Dolphin Offshore Enterprises India Ltd 13)M/s McNally bhatat Engineering Company ltd -13	1)kay bouvet engg pvt ltd 2)Nuberg Engineering Limited 3)Technofab Manufacturing Limited 4)M/s Offshore Infrastructures Ltd -4	Yes	CMM/FTP/23-34-1-1091/PO/6090	09-11-2011	M/s Hindustan Dorr Oliver Ltd	69285105	30-06-2019	09-11-2011	yet to be completed	-	E&T
88	CMM/FTP/23-34-1-1091	Heavy Water UGP and WMP for KAPP-3&4	Public Tender	11-03-2011	Two Part	14-06-2011	17	1)NICCO CORPORATION LIMITED, PROJECT DIVISION 2)Avasarala Technologies Limited 3)Furnace Fabrica (India) Ltd. 4)GEI INDUSTRIAL SYSTEMS LIMITED 5)Walchandnagar industries Ltd 6)LARSEN & TOUBRO LIMITED 7)Punj Lloyd Limited 8)M/s Petron Engineering Construction Ltd 9)M/s EIL 10)M/s Hindustan Dorr Oliver Ltd 11)M/s Technip KT Indis Ltd 12)M/s Dolphin Offshore Enterprises India Ltd 13)M/s McNally bhatat Engineering Company ltd -13	1)kay bouvet engg pvt ltd 2)Nuberg Engineering Limited 3)Technofab Manufacturing Limited 4)M/s Offshore Infrastructures Ltd -4	Yes	CMM/FTP/23-34-1-1091/PO/6089	09-11-2011	M/s Hindustan Dorr Oliver Ltd	399656733	30-06-2019	09-11-2011	yet to be completed	-	E&T

89	CMM/MEQ/22-50-2-1083	400 kV Reactors & Balance work of Switchyard Package for RAPP 7&8	Public	16-11-2012	Two Part	01-02-2013	1	1)M/s Alstom T&D India Ltd -1	-	Yes	CMM/MEQ/22-50-2-1083/PO/646	27-12-2013	M/s Alstom T&D India Ltd	29.61 Crores	28.02.2019	27-12-2013	Yet to be completed	NA	MEQ
90	CMM/PFBR/80-52-2-7037	AC Variable Speed Drive	Public	05-04-2005	Two Part	05-04-2005	2	1)M/s BHEL 2)M/s ABB -2	-	Yes	CMM/PFBR/80-52-2-7037/PO/10053	20-07-2007	M/s BHEL	Rs.57.81 Crores + Euro 3765757	31.04.2019	20.07.2007	Yet to be completed	NA	MEQ
91	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18-06-2011	Two Part	26-09-2011	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd -7	-	Yes	CMM/MEQ/22-73-2-1055/PO/6450	04-07-2012	M/s Punj Lloyd Ltd	14 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2021	04-07-2012	Yet to be completed	NA	MEQ
92	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18-06-2011	Two Part	26-09-2011	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd -7	-	Yes	CMM/MEQ/23-73/2/1055/PO/6101	04-07-2012	M/s Punj Lloyd Ltd	72.62 Crores	Prov Extn: K-3 : 30-06-2019 & K-4 : 31-12-2019	04-07-2012	Yet to be completed	NA	MEQ
93	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	18-06-2011	Two Part	26-09-2011	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd -7	-	Yes	CMM/MEQ/23-73/2/1055/PO/6102	04-07-2012	M/s Punj Lloyd Ltd	13.99 Crores	Prov Extn: K-3 : 30-06-2019 & K-4 : 31-12-2019	04-07-2012	Yet to be completed	NA	MEQ
94	CMM/MEQ/23-73-2-1055	AC Ventilation package	Public	18-06-2011	Two Part	26-09-2011	7	1)M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd -7	-	Yes	CMM/MEQ/22-73-2-1055/PO/6449	04-07-2012	M/s Punj Lloyd Ltd	72.78 Cr	RAPP 7 : 31.03.2020 RAPP 8 : 31.03.2021	04-07-2012	Yet to be completed	NA	MEQ
95	CMM/PFBR/80-71-2-7052	Air Conditioning & Ventilation	Public	11-04-2006	Two Part	13-02-2007	4	1)M/s Blue Star Ltd 2)M/s L&T Ltd 3)M/s Voltas Ltd -3	1)M/s ABB(withdrawn) -1	Yes	CMM/PFBR/80-71-2-7052/PO/10071	31-12-2007	M/s Blue Star Ltd	Rs.32.04 Crores	31.07.2017	31.12.2007	Yet to be completed	NA	MEQ

96	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	12-11-2010	Two Part	25-04-2011	9	1)M/s.Bharat Heavy Electricals Ltd. 2)M/s.Dodsal Enterprises P.Ltd in consortium with M/s. Dodsal Engg & Construction P. Ltd 3) M/s.Gammon India Ltd. 4) M/s.IOT Infra & Energy Services Ltd. 5) M/s.Jyoti Structures Ltd. 6)M/s.Larsen & Toubro Ltd. 7) M/s.Punj Lloyd Ltd. 8) M/s.Tata Projects Ltd. 9) M/s.Thermax Limited -9	-	Yes	CMM/MEQ/23-40-2-1040/PO/6086	28-09-2011	M/s Dodsal Enterprises Ltd	INR 405.28 Cr + USD 1990000 (Rs. 8.91 Cr.) + GBP 388900 (Rs. 2.84 Cr.)+ EURO 4630700 (Rs. 29.91	K-3 : 27-3-2019 and K-4 : 27-3-2020	28-09-2011	Yet to be completed	NA	MEQ
97	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	12-11-2010	Two Part	25-04-2011	9	1)M/s.Bharat Heavy Electricals Ltd. 2)M/s.Dodsal Enterprises P.Ltd in consortium with M/s. Dodsal Engg & Construction P. Ltd 3) M/s.Gammon India Ltd. 4) M/s.IOT Infra & Energy Services Ltd. 5) M/s.Jyoti Structures Ltd. 6)M/s.Larsen & Toubro Ltd. 7) M/s.Punj Lloyd Ltd. 8) M/s.Tata Projects Ltd. 9) M/s.Thermax Limited -9	-	Yes	CMM/MEQ/23-40-2-1040/PO/6087	28-09-2011	M/s Dodsal Enterprises P.Ltd	387.08 Crores	K-3 : 27-3-2019 & K-4 : 27-3-2020	28-09-2011	Yet to be completed	NA	MEQ
98	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	12-08-2011	Two Part	04-09-2012	10	1) BHEL 2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver Ltd 6) L&T Ltd 7) Dodsal Ent.P.Ltd 8) Punj Lloyd 9) IOT Infrastructure 10) Gammon Ansaldo Consortium -10	-	Yes	CMM/MEQ/22-40-2-1067/PO/6458	03-12-2012	M/s L&T Ltd	331.24 Crores+USD2320000+GBP400000+EURO10050000	R-7 : 30-12-2019 & R-8 : 30-6-2020	03-12-2012	Yet to be completed	NA	MEQ
99	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	12-08-2011	Two Part	04-09-2012	10	1)BHEL 2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver Ltd 6) L&T Ltd 7) Dodsal Ent.P.Ltd 8) Punj Lloyd 9) IOT Infrastructure 10) Gammon Ansaldo Consortium -10	-	Yes	CMM/MEQ/22-40-2-1067/PO/6459	03-12-2012	M/s L&T Ltd	317.20 Crores	R-7 : 30-12-2019 & R-8 : 30-6-2020	03-12-2012	Yet to be completed	NA	MEQ

100	CMM/HMP/23-70-10-016	COMMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	1) 1. M/s.L&T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd.	1) 1. M/s Shriram EPC Ltd. 2. M/s Walchandnagar Industries Ltd. 3. M/s Dolphin Offshore Enterprises (India) Ltd.	Yes	CMM/HMP/23-70-10-016/PO/6070 dtd. 22/07/2011 (supply) for KAPP-3&4	22-07-2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 103.16 Crs.	K-3-31.12.18 K-4-30.06.19	22.07.11	Yet to be completed	NA	HMP
								2) 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation.	-1									
								-2										
101	CMM/HMP/23-70-10-016	COMMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	1)QUALIFIED (11 NOS) 1. M/s.L&T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd.	1) Un-Qualified: (3) Three 1. M/s Shriram EPC Ltd. 2. M/s Walchandnagar Industries Ltd. 3. M/s Dolphin Offshore Enterprises (India) Ltd.	Yes	CMM/HMP/23-70-10-016/PO/6071 dtd. 22/07/2011 (Erection) for KAPP-3&4	22-07-2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 31.62 Crs.	K-3-31.12.18 K-4-30.06.19	22.07.11	Yet to be completed	NA	HMP
								2) 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation.	-1									
								-2										
102	CMM/HMP/23-70-10-016	COMMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	1)QUALIFIED (11 NOS) 1. M/s.L&T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd.	1)Un-Qualified: (3) Three 1. M/s Shriram EPC Ltd. 2. M/s Walchandnagar Industries Ltd. 3. M/s Dolphin Offshore Enterprises (India) Ltd.	Yes	CMM/HMP/22-70-10-016/PO/6415 dtd. 22/07/2011 (supply) for RAPP-7&8	22-07-2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 103.16 Crs.	R-7-31.12.20 R-8-31.12.20	22.07.11	Yet to be completed	NA	HMP
								2) 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation.	-1									
								-2										

103	CMM/HMP/23-70-10-016	COMMMON SERVICES PACKAGES	Public	04-11-2010	Two Part	07-02-2011	14	1) QUALIFIED (11 NOS) 1. M/s.L&T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd.	1) Un-Qualified: (3) Three 1. M/s Shriram EPC Ltd. 2. M/s Walchandnagar Industries Ltd. 3. M/s Dolphin Offshore Enterprises (India) Ltd.	Yes	CMM/HMP/22-70-10-016/PO/6416 dtd. 22/07/2011 (Erection) for RAPP-7&8	22-07-2011	M/s. Larsen & Toubro Ltd., Chennai	Rs 31.42 Crs.	R-7-31.12.20 R-8-31.12.20	22.07.11	Yet to be completed	NA	HMP
								2) 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation.	-1									
								-2										
104	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package	Public	05-07-2011	Two Part	30-09-2011	4	1)M/s Larsen & Toubro Ltd.	1)Not Applicable	Yes	CMM/ECI/22-60-3-3089/PO/6456 (RAPP-7&8 Erection)	07-09-2012	M/s. BHEL	â‚¹10.68 Crs.	RAPP-7:31.03.19;RAPP-8:31.12.19	07.09.12	Yet to be completed	---	EIC
								2)Navi Mumbai	-1									
								3) M/s Electronics Corportation of India Ltd Hyderabad										
								4) M/s bharat Electronics Limited Kotdwaraz										
								5)M/s Bharat Heavy Electricals Limited Newdelhi.										
								-5										
105	CMM/EIC/23-60-3-3089	CONTROL CENTRE INSTRUMENTATION PACKAGE FOR KAPP 3&4 AND RAPP 7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)'Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd.	1)Not Applicable	Yes	CMM/EIC/23-60-3-3089/PO/6108 (KAPP-3&4 Supply)	07-09-2012	M/s BHEL., NEW Delhi	â,' 90.85 Crs	KAPP-3:31.03.19;KAPP-4:30.06.19	07.09.12	Yet to be completed	---	EIC
								2) Navi Mumbai. 2. M/s Electronics Corportation of India ltd.	-1									
								3) Hyderabad. 3. M/s bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited.										
								4) Newdelhi.'										
								-4										
106	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-3&4 AND RAPP-7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)04 1)'Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corportation of India ltd. 3) Hyderabad. 3. M/s bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi.' (4)	1)Not Applicable	Yes	CMM/EIC/22-60-3-3089/PO/6455 (RAPP-7&8 Supply)	07-09-2012	M/s. BHEL, New Delhi	â‚¹90.86 Crs.	RAPP-7:31.03.19;RAPP-8:31.12.19	07.09.12	Yet to be completed	---	EIC
								-1	-1									
107	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-34&4 and RAPP-7&8	Public	05-07-2011	Two Part	30-09-2011	4	1)04 1)'Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corportation of India ltd. 3) Hyderabad. 3. M/s bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi.' (4)	1)Not Applicable	Yes	CMM/EIC/23-60-3-3089/PO/6109 (KAPP-3&4 Erection)	07-09-2012	M/s. BHEL, new Delhi	â,'10.68 Crs	KAPP-3:31.03.19;KAPP-4:30.06.19	07.09.12	Yet to be completed	---	EIC
								-1	-1									

108	CMM/MEQ/23-76-2-1018	Cranes Package for KAPP 3&4 and RAPP 7&8	Public	28-01-2011	Two Part	21-03-2011	6	1)M/s Anupam Industries Ltd. 2) M/s Electromech 3) M/s Furnace & Foundry Equipment CO. 4) M/s Heavy Machin Building Plant 5) M/s Unique Industrial Handlers PVT. Ltd. -5	1)M/s Konecranes India Pvt. Ltd -1	Yes	CMM/MEQ/23-76-2-1018/PO/6084	25-08-2011	M/s Electromech Ltd	Rs.12.85 Crores	31-07-2019	25-08-2011	Yet to be completed	NA	MEQ
109	CMM/MEQ/23-76-2-1018	Cranes Package for KAPP 3&4 and RAPP 7&8	Public	28-01-2011	Two Part	21-03-2011	6	1)M/s Anupam Industries Ltd. 2) M/s Electromech 3) M/s Furnace & Foundry Equipment CO. 4) M/s Heavy Machin Building Plant 5) M/s Unique Industrial Handlers PVT. Ltd. -5	1)M/s Konecranes India Pvt.Ltd -1	Yes	CMM/MEQ/22-76-2-1018/PO/6426	25-08-2011	M/s Anupam Industries	Rs.13.01 Crores	Prov. extn : 31-03-2021	25-08-2011	Yet to be completd	NA	MEQ
110	CMM/FTP/23-33-1-1063	D2O Heat Exchangers	Public	10-05-2010	Two Part	02-08-2010	11	1)M./s WIL 2) M/sL&T 3) M/s Godrej & Boyce 4) M/s HDOL 5) M/s ISGEC -5	1)M/s Avasarala 2) M/s G R Engg 3) M/s Tema INDIA 4) M/s ITM INDS 5) M/s Titanium 6) M/s Bharat Forge -6	Yes	CMM/FTP/23-33-1-1063/PO/6047	28-02-2011	M/s L&T	233000000	30-06-2019	28-02-2011	In Progress	NA	FTP
111	CMM/FTP/23-33-1-1063	D2O Heat Exchangers	Public	10-05-2010	Two Part	02-08-2010	11	1)M/s WIL 2) M/s L&T 3) M/s Godrej & Boyce 4) M/s HDOL 5) M/s ISGEC -5	1)M/s Avasarala 2) M/s G.R. Engg 3) M/s Tema INDIA 4) M/s ITM Inds LTd 5) M/s Titanlum 6) M/s Bharat Forge -6	Yes	CMM/FTP/22-33-1-1063/PO/6397	28-02-2011	M/s HDOL	357700000	30-06-2019	28-02-2011	In Progress	NA	FTP
112	CMM/OPS/20-55-9-2685	DC full power system for ITFT	Public	08-03-2008	Two Part	04-11-2008	5	1)M/s Associated Powercon 2) M/s Ador Powertron -2	1)Keltron 2)Instant 3)L&T -3	Yes	CMM/OPS/20-55-9-2685/PO 6908 & 6909	10-02-2010	M/s Associated Powercon	14.92 Crs	30-04-2018	10-02-2010	Supply Completed on 30-6-16	Commissioning in progress	OPS
113	CMM/MEQ/23-50-2-1047	DG Set package for KAPP 3&4 and RAPP 7&8	Public	30-12-2010	Two Part	11-04-2011	2	1)M/s L&T Ltd 2)M/s Kirloskar Oil Engines Ltd -2	-	Yes	CMM/MEQ/22-50-2-1047/PO/6424	19-08-2011	M/s Kirlsokar Oil Engines Ltd	188.16 Crores	R-7:31-01-2020 R-8:31-01-2020	19-08-2011	Yet to be completed	NA	MEQ

114	CMM/MEQ/23-50-2-1047	DG set package for KAPP 4&4 and RAPP 7&8	Public	30-12-2010	Two Part	11-04-2011	2	1)M/s L&T Ltd 2) M/s Kirlsokar Oil Engines Ltd -2	-	Yes	CMM/MEQ/23-50-2-1047/PO/6080	19-08-2011	M/s Kirloskar Oil Engines Ltd	194.54 Crores	K-3:30-06-2019 K-4:31-12-2019	19-08-2011	Yet to be completed	NA	MEQ
115	CMM/FTP/23-31-1-1039	Drive Mechanism & Mandatory Spares	Public	15-01-2010	Two Part	01-04-2010	8	1)M/s MTAR 2)M/s Avasarala 3)M/s Godrej 4) M/s L&T 5)M/s Lokesh Machines -5	1)M/s BHArat Forge 2) M/s Vividh - Hi-fab 3) M/s AMW-MGM Forgings -3	Yes	CMM/FTP/23-31-1-1039/PO/6028	04-10-2010	M/s Avasarala	167400000	28-02-2019	04-10-2010	In Progress	NA	FTP
116	CMm/FTP/23-31-1-1039	Drive Mechanism & Mandatory Spares	Public	15-01-2010	Two Part	01-04-2010	8	1)M/s MTAR 2)M/s AVasarala 3) M/s Godrej 4) M/s L&T 5) M/s Lokesh Machines -5	1)M/s Bhjarat Forge 2) M/s Vividh Hi-Fab -2	Yes	CMM/FTP/22-31-1-1039/PO/6374	04-10-2010	M/s MTAR	167400000	30-12-2019	04-10-2010	13-06-2018	Final Extension	FTP
117	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)ATOMSTROYEXPORT MOSCOW RUSSIAN FEDERATION -1	1)0 -1	Yes	CMM/HMP/69-00-10-117/e-PO/19893/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 157.27 Crs.	30-11-2018	30-11-2017	yet to be completed	NA	HMP
118	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation -1	1)0 -1	Yes	CMM/HMP/69-00-10-117/e-PO/19894/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 209.30 Crs.	31.05.19	30-11-2017	yet to be completed	NA	HMP
119	CMM/FTP/23-31-1-1047	End Fitting bodies & Associated Components	Public	23-06-2010	Two Part	26-07-2010	4	1)M/s L&T 2) M/s MTAR 3) M/s Bharat Forge 4) M/s Avasarla -4	1)NIL -1	Yes	CMM/FTP/23-31-1-1047/PO/6040	19-01-2011	M/s L&T	288900000	31-05-2019	19-01-2011	In Progress	NA	FTP
120	CMM/FTP/23-31-1-1047	End Fitting Bodies & Associated Components	Public	23-06-2010	Two Part	26-07-2010	4	1)M/s L&T 2) M/s MTAR 3) M/s Bharat Forge 4) M/s Avasarla -4	1)Nil -1	Yes	CMM/FTP/22-31-1-1047/PO/6394	11-02-2011	M/s MTAR	286800000	30-07-2018	11-02-2011	In Progress	NA	FTP
121	CMM/EIC/23-60-3-3054	Fiedl Instrumentation Package	Public	20-05-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgoan 5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata -7	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2) -2	Yes	CMM/EIC/22-60-3-3054/PO/6452	28-06-2012	M/s. Hindusthan Dorr Oliver Lltd., Mumbai	â‚¹158.14 Crs	RAPP-7:30.06.20; RAPP-8:31.12.20	28.06.12	RAPP-7:30.06.20; RAPP-8:31.12.20	---	EIC

122	CMM/EIC/23-60-3-3054	Fiedl Instrumentation Package	Public	20-06-2011	Two Part	01-08-2011	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgoan 5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata (7)	1)1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2)	Yes	CMM/EIC/22060-3-3054/po/6453	28-06-2012	M/s. Hindusthan Dorr-Oliver Ltd., Mumbai	â‚¹21.83 Crs	RAPP-7:30.06.20; RAPP-8:31.12.20	28.01.12	Yet to be completed	--	EIC
								-1	-1									
123	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	20-05-2011	Two Part	01-08-2011	9	1)M/s. Larsent & Toubro Ltd. ECC Division Chennai	1)M/s. Technimont ICB Mumbai	Yes	CMM/EIC/23-60-3-3054/PO/6105	28-06-2012	M/s. Larsen & Toubro Ltd., Chennai	â‚¹23.36 Crs.	KAPP-3:30.06.19; KAPP-4:30.06.20	28.06.12	Yet to be completed	--	EIC
								2) M/s. ECIL Hyderabad	2) M/s. Engineers India Ltd. New Delhi									
								3) M/s. TechnipKT India Ltd. Noida	-2									
								4) M/s. Punj Lloyd Ltd. Gurgaon										
								5) M/s. LANCO Infotech Ltd in consoritum with M/s. Konstelec Engineers Pvt Ltd. Mumbai										
								6) M/s. Hindusthan Dorr Oliver Ltd. Mumbai										
								7) M/s. McNally Bharat Engineering Co.Ltd. Kolkata										
								-7										
124	CMM/EIC/23-60-3-3054	FIELD INSTRUMENTATION PACKAGE	Public	20-05-2011	Two Part	01-08-2011	9	1)07 M/s Larsen & Toubro Ltd. ECC Division Chennai	1)02 M/s Tecnimont ICB Mumbai	Yes	CMM/EIC/23-60-3-3054/PO/6104 Dt 28.06.2012 for KAPP-3&4 Supply	28-06-2012	M/s Larsen & Toubro Ltd., Chennai	USD332034.32 (+)Euro 1872178.44 (+) CHF 31681.19 (+)â‚¹154.15 Crs (Total of above â‚¹ 169.53 Crs)	KAPP-3:30.06.19; KAPP-4;30.06.20	28.06.12	Yet to be completed	---	EIC
								2) M/s ECIL Hyderabad	2) M/s Engineers India Ltd. New Delhi									
								3) M/s Technip KT India Ltd. Noida	-2									
								4) M/s Punj Lloyd Ltd. Gurgoan										
								5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai										
								6) M/s Hindustan Dorr Oliver Ltd. Mumbai										
								7) M/s McNally Bharat Engineering Co. Ltd. Kolkata										
								-7										
125	CMM/PFBR/80-31-1-7022	Fuel & Blanket Sub Assemblies	Single	11-07-2003	Two Part	11-01-2005	1			Yes	CMM/PFBR/80-31-1-7022/PO/10024	06-03-2006	M/s Nuclear Fuel Complex,Hyderabad	877200000	30-06-2017	06-03-2006	In Progress	NA	FTP
								1)One	1)NA									
								2)M/s NFC	-1									
								-2										
126	CMM/FTP/22-35-1-1086	Fuel Transfer Equipment	Public	19-10-2011	Two Part	14-03-2011	6	1)Ms/ MTAR	1)M/s Lokesh Machine	Yes	CMM/FTP/22-35-1-1086/PO/6413	19-08-2011	M/s L&T	135000000	31-12-2019	19-08-2011	In Progress	NA	FTP
								2)M/s Avasarla	2) M/s Konecranes									
								3) M/s L&T	-2									
								4) M/s Godrej & Boyce										
								-4										

127	CMM/FTP/23-35-1-1086	Fuel Transfer Equipment	Public	19-01-2011	Two Part	14-03-2011	6	1)M/s MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce -4	1)M/s Lokesh Machine 2) M/s Konecranes -2	Yes	CMM/FTP/23-35-1-1086/PO/6068	19-08-2011	M/s L&T	134900000	31-03-2019	19-08-2011	In Progress	NA	FTP
128	CMM/FTP/22-35-1-1031	Fuelling Machine (FM) Heads	Public	20-11-2009	Two Part	04-02-2010	7	1)M/s MTAR 2) M/s Avasarla 3) M/s Godrej 4) M/s L&T -4	1)M/s Vividh Hi-Fab 2) M/s AMW MGM 3) M/s LML -3	Yes	CMM/FTP/22-35-1-1031/PO/6369	09-08-2010	M/s Avasarla Technologies Ltd	274400000	30-06-2019	09-08-2010	In Progress	NA	FTP
129	CMM/PFBR/80-62-3-7055	Instrumentation & Control Package	Single	07-02-2007	Two Part	27-02-2007	1	1)One -1	1)Not Applicable -1	No	CMM/PFBR/80-62-3-7055/PO/10057	12-09-2007	M/s. ECIL, Hyderabad	â‚¹15 Crs.	PO-10058:31.12.211 Prov. Extn. upto [illegible]	12.09.07	Yet to be completed	Yet to be completed	EIC
130	CMM/PFBR/80-62-3-7055	Instrumentation & Control package	Single	25-01-2019	Single Part	27-02-2007	1	1)1 -1	1)M/s. ECIL -1	Yes	CMM/PFBR/80-62-3-7055/PO/10058	31-01-2011	M/s. ECIL	â‚¹15 Crs	31.12.11 prov exten upto 30.03.19	12.09.07	Yet to be completed	yet to be completed	EIC
131	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation -1	1)0 -1	Yes	CMM/HMP/69-00-10-118/e-PO/19895/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 175.19 Crs.	31.07.19	30-11-2017	Yet to be completed	NA	HMP
132	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	28-11-2017	Single Part	28-11-2017	1	1)Atomstroyexport Moscow Russian Federation -1	1)0 -1	Yes	CMM/HMP/69-00-10-118/e-PO/19896/FE DTD 30/11/2017	30-11-2017	ATOMSTROYEXPORT, MOSCOW, RUSSIAN FEDERATION	Rs 172.53 Crs.	30-11-2018	30-11-2017	Yet to be completed	NA	HMP
133	CMM/MEQ/23-40-2-1085	Insurance for TG Package for KAPP 3&4	Limited	24-05-2013	Single Part	31-05-2013	4	1)M/s.National Insurance Co.Ltd 2)M/s.Oriental Insurance Co.Ltd 3)United India Insurance Co.Ltd 4)M/s.New India Assurance Co.Ltd. -4	-	Yes	CMM/MEQ/23-40-2-1085 (No PO issued in case of procurement of Insurance Coverage)	29-10-2013	M/s. Oriental Insurance Co. Ltd.	Rs. 28.60 Cr.	31-12-2019	30.10.2013	In progress	Not applicable	T&C
134	CMM/T&C/INS/00-00-4-091	Insurance for TG Package for RAPP 7&8	Limited	11-04-2014	Single Part	28-04-2014	4	1)National Insurance Co.Ltd 2)M/s. Oriental Insurance Co. Ltd 3)United India Insurance Co. Ltd 4)M/s. New India Assurance Co. Ltd. -4	-	Yes	CMM/T&C/INS/00-00-4-091(No PO issued in case of procurement of Insurance Coverage)	21-08-2014	M/s. National Insurance Co. Ltd.	Rs. 35.57 Cr.	31-03-2021	01-10-2014	In progress	Not applicable	T&C

135	CMM/MEQ/23-50-2-1038	Main Plant Electrical System Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2) M/s Mcnally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/23-50-2/1038/PO/6072	25-08-2011	M/s BGR Energy Systems Ltd	198.11 Crores	K-3 : 30-06-2019 & K-4 : 30-6-2019	25-08-2011	Yet to be completed	NA	MEQ
136	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2) M/s McNally Bharat Engineering Co.Ltd -2	Yes	CMM/MEQ/23-50-2-1038/PO/6073	25-08-2011	M/s BGR Energy Systems Ltd	23.00 Crores	K-3 : 30-06-2019 and K-4 : 30-6-2019	25-08-2011	Yet to be completed	NA	MEQ
137	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2) M/s Mcnally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/23-50-2-1038/PO/6074	25-08-2011	M/s BGR Energy Systems Ltd	4.20 Crores	K-3 : 30.06.2019 & K-4 : 30.6.2019	25-08-2011	NA	NA	MEQ
138	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/22-50-2-1038/PO/6417	25-08-2011	M/s BGR Energy Systems Ltd	191.87 Crores	R-7 : 31-3-2019 & R-8 : 31-3-2019	25-08-2011	NA	NA	MEQ
139	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2) M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/22-50-2-1038/PO/6418	25-08-2011	M/s BGR Energy Systems Ltd	23.08 Crores	R-7 : 31-3-2019 & R-8 : 31-3-2019	25-08-2011	Yet to be completed	NA	MEQ
140	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	10-08-2010	Two Part	31-01-2011	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL 4) M/s. Larsen & Toubro Limited 5) M/s. Technimont ICB Pvt. Ltd. -5	1)M/s KEC International Ltd 2)M/s McNally Bharat Engg.Co.Ltd -2	Yes	CMM/MEQ/23-50-2-1038/PO/6419	25-08-2011	M/s BGR Energy Systems Ltd	4.20 Crores	R-7 : 31-3-2019 & R-8 : 31-3-2019	25-08-2011	Yet to be completed	NA	MEQ

141	CMM/PFBR/80-40-2-7030	Main Plant Package	Public	23-09-2005	Two Part	31-03-2006	3	1)M/s BHEL 2)M/s L&T+ Power Machines 3)M/s Dodsal+Skoda -3	-	Yes	CMM/PFBR/80-40-2-7030/PO/10051	29-06-2007	M/s BHEL	Rs.296.49 Crores + Euro 21175351, USD 18633654, UKP 1350045	Prov.Extn 31.12.2019	29.06.2007	Yet to be completed	NA	MEQ
142	CMM/PFBR/80/40/2-7030	Main Plant Package	Public	23-09-2005	Two Part	31-03-2006	3	1)M/s. BHEL 2) M/s. L&T + Power Machines 3)M/s. Dodsal + Skoda -3	-	Yes	CMM/PFBR/80-40-2-7030/PO/10052	29-06-2007	M/s BHEL	INR 32.62 Crs.+ EURO 19000	Prov Extn 31.12.19	29-06-2007	YET TO BE COMPLETED	NA	MEQ
143	CMM/OPS/56-32-9-2892+2903	Moderator canned Motor Pumps	Public	16-02-2012	Two Part	03-07-2012	3	1)M/s Hydrodyne 2)M/s Kirloskar Brother Ltd -2	1)M/s flowwll Pumps -1	Yes	CMM/OPS/56-32-9-2892/PO/7460 &CMM/OPS/56-32-9-2982/PO/746	28-12-2012	M/s Hydrodyne	10.31 Cr	31-10-2015	28-12-2012	Supply completed 09/07/15.	I&C to be taken up during EMCCR of KGS-1	OPS
144	CMM/FTP/22-32-1-1037	Moderator Heat Exchanger	Public	16-12-2009	Two Part	18-02-2010	8	1)M/s BHEL 2) M/s L&T 3) M/s WIL 4) M/s godrej -4	1)M/s GR ENGG 2) M/s Titanium 3) M/s Hindustan Dorr 4) M/s ISGEC -4	Yes	CMM/FTP/23-32-1-1037/PO/6367	13-07-2010	M/s WIL	297000000	31-01-2017	13-07-2010	In Progress	NA	FTP
145	CMM/FTP/22-32-1-1037	Moderator Heat Exchanger	Public	16-12-2009	Two Part	18-02-2010	8	1)M/s BHEL 2)M/s L&T 3) M/s WIL 4) M/s Godrej -4	1)M/s GR Engg 2) M/s Titanium 3) M/s Huindustan Dorr 4) M/s ISGEC -4	Yes	CMM/FTP/23-32-1-1037/Po/6018	13-07-2010	M/s WIL	292500000	31-08-2015	13-07-2010	In Progress	NA	FTP
146	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL -1	1)M/s Kirloskar Electric Co.Ltd -1	Yes	CMM/MEQ/23-33-2-1012/PO/6024	07-09-2010	M/s BHEL	Rs.87.31 Crores	K-3:30.6.2018 K-4:30.6.2018	07.09.2010	Yet to be completed	NA	MEQ
147	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	28-12-2009	Two Part	23-02-2010	2	1)M/s BHEL -1	1)M/s Kirloskar Electric Co.Ltd -1	Yes	CMM/MEQ/22-33-2-1012/PO/6372	07-09-2010	M/s BHEL	Rs.87.32 Crores	R-7:30.6.2018 R-8:30.6.2018	07.9.2010	Yet to be completed	NA	MEQ
148	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)'M/s. L&T Mumbai M/s.ECIL Hyderabad' -1	1)M/s. L&T Mumbai -1	Yes	CMM/EIC/23-60--3-3120/PO/6117	27-09-2013	Ms/ ECIL Hyderabad	â,¹96.05 Cr. â,¹6.02Crs.	KAPP-3:31.03.19;KAPP-4:31.12.19	28.09.13	Yet to be completed	--	EIC
149	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)'M/s L&T Mumbai M/s. ECIL Hyderabad' -1	1)M/s. L&T Mumbai -1	Yes	'CMM/EIC/23-6--3-3120/PO/6465 (RAPP 7&8 supply)	27-09-2013	Ms/ ECIL Hyderabad	â,¹87.88 Crs.	RAPP-7:31.07.20;RAPP-8:30.09.20	28.09.13	Yet to be completed	---	EIC
150	CMM/EIC/23-60-3-3120	Nuclear Instrumentation Package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)02 M/s. L&T Mumbai; M/s. ECIL Hyderabad -1	1)M/s. L&T 2) Mumbai -2	Yes	CMM/EIC/23-60-3-3120/PO/6118	28-09-2013	M/s. ECIL Hyderabad	â,¹6.02 Crs.	KAPP-3:31.03.19; KAPP-4:31.12.19	28.09.13	Yet to be compelted	---	EIC
151	CMM/EIC/23-60-3-3120	Nuclear Instrumentation package for KAPP-3&4/RAPP-7&8	Public	16-01-2012	Two Part	30-04-2013	2	1)02 M/s. L&T Mumbai 2) M/s. ECIL 3) Hyderabad -3	1)01 M/s. L&T 2) Mumbai -2	Yes	CMM/EIC/22-60-3-3120/PO/6466	28-09-2013	M/s. ECIL Hyderabad	â,¹6.02 Crs.	RAPP-7:31.07.20; RAPP-8:30.09.20	28.09.13	RAPP-7:31.07.20; RAPP-8:30.09.20	--	EIC

152	CMM/MEQ/23-71-2-1016	Plant Water Pump House Package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects -7	1)M/s Doshion(DVWL) 2) M/s IOTL -2	Yes	CMM/MEQ/23-71-2-1016/PO/6029	06-10-2010	M/s IVRCL	Rs.52.68 Crores	30.06.2019	06.10.2010	Yet to be completed	NA	MEQ
153	CMM/MEQ/23-71-2-1016	Plant water pump house package for KAPP 3&4	Public	02-03-2010	Two Part	10-06-2010	9	1)M/s.Thermax 2)M/s.Gammon India 3)M/s. Hindustan Cons. Ltd. 4) M/s. L&T 5) M/s. Punj Lloyd 6) M/s. IVRCL 7) M/s.TATA Projects -7	1)M/s Doshion(DVWL) 2)M/s IOTL -2	Yes	CMM/MEQ/23-71-2-1016/PO/6030	06-10-2010	M/s IVRCL	Rs.39.91 Crores	30.06.2019	06.10.2010	Yet to be completed	NA	MEQ
154	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd -6	1)M/s UEM India P.Ltd -1	Yes	CMM/MEQ/22-71-2-1066/PO/6443	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	64.18 Crores	14-07-2019	07-05-2012	Yet to be completed	NA	MEQ
155	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd -6	1)M/s UEM India Pvt.Ltd -1	Yes	CMM/MEQ/22-71-2-1066/PO/6444	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	34.63 Crores	14-07-2019	07-05-2012	Yet to be completed	NA	MEQ
156	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public	11-04-2011	Two Part	01-06-2012	7	1)M/s Hindustan Dorr-Oliver Ltd 2) M/s IOT Infrastructure & Energy Services Ltd 3) M/s IVRCL ltd 4) M/s Lanco Infratech Ltd 5) M/s L&T Ltd 6) M/s INDURE Pvt.Ltd -6	1)M/s UEM India Pvt.Ltd -1	Yes	CMM/MEQ/22-71-2-1066/PO/6445	07-05-2012	M/s IOT Infrastructure & Energy Services Ltd	12.08 Crores	14-07-2019	To be commenced after intimation from site	Yet to be completed	NA	MEQ
157	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Public	16-12-2009	Two Part	22-02-2010	3	1)M/s WIL 2)M/s Godrej 3)M/s L&T -3	-	Yes	CMM/FTP/23-33-1-1035/PO/6023	15-09-2010	M/s L&T	126600000	15-11-2017	15-09-2010	In Progress	NA	FTP
158	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Public	16-12-2009	Two Part	12-02-2010	3	1)M/s WIL 2)M/s Godrej 3) M/s L&T -3	-	Yes	CMM/FTP/22-33-1-1035/PO/6370	15-09-2010	M/s L&T	322900000	30-09-2018	15-09-2010	In Progress	NA	FTP
159	CMM/MEQ/23-33-2-1009	Primary coolant pumps	Single	30-12-2009	Two Part	22-02-2010	1	1)M/s KSB Pumps Ltd -1	-	Yes	CMM/MEQ/23-33-2-1009/PO/6016	17-06-2010	M/s KSB Pumps Ltd	Rs.43.38 Crores	K-3:31.03.2015 K4:31.03.2015	17.6.2010	Yet to be completed	NA	MEQ
160	CMM/MEQ/23-33-2-1009	Primary Coolant Pumps	Single	30-12-2009	Two Part	22-02-2010	1	1)M/s KSB Pumps Ltd -1	-	Yes	CMM/MEQ/23-33-2-1009/PO/6366	17-06-2010	M/s KSB Pumps Ltd	Rs.42.96 Crores	R-7:31.03.2015 R-8:31.03.2015	17.06.2010	Yet to be completed	NA	MEQ

161	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1)7 1) 1. M/s Dodsal Enterprise pvt ltd. 2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd. 3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co. 4)Turkey. 7. M/s Bharat Heavy Electricals Ltd. (4)	1)2 1)1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd. (1)	Yes	CMM/HMP/23-30-10-013/PO/6066 Dt 03.06.2011 for KAPP-3&4 Supply	03-06-2011	M/s Punj Lloyd Ltd	Rs 258.27 Crs Euro 3162428 (Rs 19.24 Crore)	KAPP-3-30.11.18 KAPP-4-30.11.19	03.06.11	Yet to be completed	NA	HMP
								-1	-1									
162	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1) 1. M/s Dodsal Enterprise pvt ltd.	1)1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	Yes	CMM/HMP/23-30-10-013/PO/6067 Dt 03.06.2011 for KAPP-3&4 Erection	03-06-2011	M/s Punj Lloyd Ltd	Rs 64.68 Crs	KAPP-3-30.11.18 KAPP-4-30.11.19	03.06.11	Yet to be completed	NA	HMP
								2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd.	-1									
								3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co.										
								4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.										
								-4										
163	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1) 1. M/s Dodsal Enterprise pvt ltd.	1) 1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	Yes	CMM/HMP/22-30-10-013/PO/6411 Dt 03.06.2011 for RAPP-7&8 Supply	03-06-2011	M/s Punj Lloyd Ltd	Rs 261.16 Crs Euro 3197865 (Rs. 19.46 Crs.)	RAPP-7-30.09.20 RAPP-8-31.12.21	03.06.11	Yet to be completed	NA	HMP
								2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd.	-1									
								3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co.										
								4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.										
								-4										
164	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public	21-07-2010	Two Part	13-12-2010	9	1) 1. M/s Dodsal Enterprise pvt ltd.	1) 1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	Yes	CMM/HMP/22-30-10-013/PO/6412 Dt 03.06.2011 for RAPP-7&8 Erection	03-06-2011	M/s Punj Lloyd Ltd	Rs 65.41 Crs.	RAPP-7-30.09.20 RAPP-8-31.12.21	03.06.11	Yet to be completed	NA	HMP
								2)Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd.	-1									
								3) Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co.										
								4)Turkey. 7. M/s Bharat Heavy Electricals Ltd.										
								-4										

165	CMM/FTP/23-33-1-1042	Reactor Header Assembly	Public	31-12-2009	Two Part	15-03-2010	7	1)M/s BHEL 2)M/s Bharat Forge 3)M/s MTAR & M/s Aubert Duval 4) M/s godrej 5) M/s L&T -5	1)M/s ISGEC 2) M/s Kay bouvet -2	Yes	CMM/FTP/23-33-1-1042/PO/6027	07-10-2010	M/s BHEL	496200000	30-11-2016	07-10-2010	In Progress	NA	FTP
166	CMM/FTP/23-33-1-1042	Reactor Header Assembly	Public	31-12-2009	Two Part	15-03-2010	7	1)M/s BHEL 2)M/s Bharat forge 3) M/s MTAR & M/s M/s Aubert 4) M/s Godrej 5) M/s L&T -5	1)M/s ISGEC 2) M/s Kay Bouvet -2	Yes	CMM/FTP/22-33-1-1042/PO/6373	07-10-2010	M/s BHEL	496700000	31-01-2018	07-10-2010	In Progress	NA	FTP
167	CMM/FTP/23-21-1-1074	Roll on Shield Asys and Shielding And Sealing Door ASsy	Public	28-08-2010	Two Part	02-11-2010	8	1)M/s Avasarla 2)M/s Kaybouvet 3) M/s Mcnally 4) M/s Lloyd steel 5) Lokesh Machines 6) M/s Mukund 7) M/s MTAR -7	1)M/s Vividh Hi-fab -1	Yes	CMM/FTP/23-21-1-1074/PO/6053	23-06-2011	M/s Avasarla	103700000	31-03-2020	23-06-2011	In Progress	NA	FTP
168	CMM/PFBR/80-71-2/7056	Sea Water Pump House & Electctrochlorination Plant Package	Public	16-03-2007	Two Part	06-07-2007	2	1)1) M/s KBL 2)M/s Gammon Ltd -2	-	Yes	CMM/PFBR/80-71-2/7056/PO/10079	22-05-2008	M/s KBL	Euro 1814000 + Rs.66.13 Crores	31.03.2019	22.05.2008	Yet to be completed	NA	MEQ
169	CMM/PFBR/80-71-2-7056	Sea Water Pump House & Electrochiorinatin Plant Package	Public	16-03-2007	Two Part	06-07-2007	2	1)M/s KBL 2)M/s Gammon Ltd -2	-	Yes	CMM/PFBR/80-71-2-7056/PO/10080	22-05-2008	M/s KBL	Rs 33.10 Crores	31.09.2019	22.05.2008	Yet to be completed	NA	MEQ
170	CMM/FTP/23-31-1-1058	Stand Pipe Thimble Assembly ION Chamber Housing Freeze Jacket	Public	08-05-2010	Two Part	29-07-2010	7	1)M/s Godrej 2) M/s L&T 3) M/s MTAR 4) M/s Vividh Hi-Fan 5) M/s Lokesh Machines 6) M/s Avasarla 7) M/s Kaybouvet -7	1)Nil -1	Yes	CMM/FTP/23-31-1-1058/PO/6035	31-12-2010	M/s L&T	125200000	31-03-2019	31-12-2010	In Progress	NA	FTP
171	CMM/FTP/23-31-1-1058	Stand Pipe Thimble Assembly Ion Chamber Housing Freeze jacket	Public	08-05-2010	Two Part	29-07-2010	7	1)M/s Godrej 2) M/s L&T 3) M/s MTAR 4) M/s Vividh Hi-Fab 5) M/s Lokesh Machines M/s Avasarala 6) M/s Kay bouvet -6	1)Nil -1	Yes	CMM/FTP/22-31-1-1058/PO/6383	31-12-2010	M/s L&T	125200000	31-03-2019	31-12-2010	In Progress	NA	FTP
172	CMM/FTP/23-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1)1. M/s L&T 2) 2. M/s BHEL -2	1)NIL -1	Yes	CMM/FTP/23-33-1-991/PO/6004	23-03-2009	M/s Larsen & Toubro Ltd	3450000000	31-03-2016	23-03-2009	In Progress	NA	FTP
173	CMM/FTP/23-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1)M/s L&T 2)M/s BHEL -2	1)NIL -1	Yes	CMM/FTP/23-33-1-991/PO/6005	23-03-2009	M/s BHEL	3450000000	31-10-2019	23-03-2009	In Progress	NA	FTP
174	CMM/FTP/22-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1)M/s L&T 2) M/s BHEL -2	1)NIL -1	Yes	CMM/FTP/22-31-1-991/PO/6355	08-09-2009	M/s L&T	3653900000	31-01-2018	08-09-2009	In Progress	NA	FTP
175	CMM/FTP/22-33-1-991	Steam Generators	Limited	27-05-2008	Two Part	24-10-2008	2	1)M/s L&T 2)M/s BHEL -2	1)NIL -1	Yes	CMM/FTP/22-33-1-991/PO/6356	08-09-2009	M/s BHEL	3653900000	31-12-2019	08-09-2009	In Progress	NA	FTP

176	CMM/MEQ/23-40-2-1024	Supply of equipments for TG Plant package	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL in consortium with M/s Alstom Power System -1	-	Yes	CMM/MEQ/23-40-2-1024/PO/6054	31-03-2011	M/s BHEL in consortium with M/s Alstom Power Systems	EUR 88935688.00 (+) USD 35275000.00 (+) INR 740.75 Crs Total of above in INR 1483.21 Crs	KAPP-3 : 30-6-2019 & KAPP-4 : 30-6-2020	31-03-2011	Yet to be completed	NA	MEQ
177	CMM/MEQ/23-40-2-1024	Supply of equipments for TISCS	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL -1	-	Yes	CMM/MEQ/23-40-2-1024/PO/6056	31-03-2011	M/s BHEL	33 Crores	K-3 : 31.12.2019 K-4: 30.06.2020	31-03-2011	Yet to be completed	NA	MEQ
178	CMM/MEQ/23-33-2-1033	Supply of Primary Pressurising Pump Motor Unit & Emergency Core Cooling System Pump Motor Units (Vertical Mechanical Seal Type Nuclear Pumps)	Public	29-07-2010	Two Part	30-09-2010	3	1)M/s BP&CL 2)M/s KSB Pumps Ltd -2	1)M/s KBL -1	Yes	CMM/MEQ/23-33-2-1033/PO/6060	26-04-2011	M/s BP&CL	12.71 Crores	Final Extension K-3:31-08-2018 K-4:31-08-2018	26-04-2011	31-08-2018	NA	MEQ
179	CMM/MEQ/23-33-2-1033	Supply of Primary Pressurising Pump Motor Unit & Emergency Core Cooling System Pump Motor Units (Vertical Mechanical Seal Type Nuclear Pumps)	Public	29-07-2010	Two Part	30-09-2010	3	1)M/s BP&CL 2) M/s KSB -2	1)M/s KBL -1	Yes	CMM/MEQ/22-33-2-1033/PO/6404	26-04-2011	M/s BP&CL	12.57 Crores	Final Extension R-7:31-08-2018 R-8:31-08-2018	26-04-2011	31-08-2018	NA	MEQ
180	CMM/MEQ/23-40-2-1024	Supply of services for TG Plant Package	Single	04-05-2010	Two Part	29-12-2010	1	1)M/s BHEL in consortium with M/s Alstom Power Systems -1	-	Yes	CMM/MEQ/23-40-2-1024/PO/6055	31-03-2011	M/s BHEL in consortium with M/s Alstom Projects Ltd	165.42 Crores	K-3:30-6-2018 K-4:31-12-2018	31-03-2011	Yet to be completed	NA	MEQ
181	CMM/MEQ/23-50-2-1022	Switchyard package for KAPP 3&4	Public	07-05-2010	Two Part	28-07-2010	4	1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd -3	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/23-50-2-1022/PO/6044	24-02-2011	M/s Larsen & Toubro Ltd	32.98 Crores	30-06-2019	24-02-2011	Yet to be completed	NA	MEQ
182	CMM/MEQ/23-50-2-1022	Switchyard Package for KAPP 3&4	Public	07-05-2010	Two Part	28-07-2010	4	1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd -3	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/23-50-2-1022/PO/6045	24-02-2011	M/s L&T Ltd	10.48 Crores	30-06-2019	24-02-2011	Yet to be completed	NA	MEQ
183	CMM/MEQ/23-50-2-1022	Switchyard package for RAPP 7&8	Public	07-05-2010	Two Part	28-07-2010	5	1)M/s ABB LTD 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd -4	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2-1022/PO/6392	24-02-2011	M/s L&T Ltd	Rs. 31.56 Crores	31.03.2019	24.02.2011	Yet to be completed	NA	MEQ
184	CMM/MEQ/23-50-2-1022	Switchyard Package for RAPP 7&8	Public	07-05-2010	Two Part	28-07-2010	5	1)M/s ABB Ltd 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd -4	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2-1022/PO/6393	24-02-2011	M/s L&T Ltd	Rs.11.84 Crores	31.03.2019	24.02.2011	Yet to be completed	NA	MEQ
185	CMM/MEQ/23-50-2-1045	Transformer package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)6 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals -6	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6075	19-08-2011	M/s BHEL	Rs.47.79 Crores	31.12.2018	19.08.2011	Yet to be completed	NA	MEQ

186	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals -6	1)01 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6420	19-08-2011	M/s BHEL	Rs.47.46 Crores	R-7 : 30-6-2018 R-8 : 31-3-2019	19.08.2011	Yet to be completed	NA	MEQ
187	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals -6	1)1 - M/s Kanohar Electricals Ltd -1	Yes	CMM/MEQ/23-50-2-1045/PO/6077	19-08-2011	M/s Toshiba	Rs.34.91 Crores	KAPP -3 : 30-6-2018 KAPP - 4 : 31-12-2018	19.08.2011	Yet to be completed	NA	MEQ
188	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP-3&4 and RAPP-7&8	Public	29-12-2010	Two Part	18-03-2011	7	1)M/s Areva T&D India Limited 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer and Electricals Kerala Ltd. 6) M/s Vijay Electrical -6	1)M/s Kanohar Electrical Ltd. -1	Yes	CMM/MEQ/22-50-2-1045/PO-6422	19-08-2011	M/s Toshiba	33.58 Crs.	RAPP 7: 31.03.2020 RAPP 8: 31.03.2020	19-08-2011	Yet to be completed	NA	MEQ
189	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6437	14-08-2012	M/s BHEL in consortium with M/s Alstom Power Systems SA	EURO - 67635177 + USD - 33716887 + INR 1001.22 Crs (as per DOW-B)	R-7 : 13-3-2020 & R-8 : 13-9-2020	14-08-2012	Yet to be completed	NA	MEQ
190	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL in consortium with M/s Alstom -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6438	14-08-2012	M/s BHEL in consortium with M/s Alstom Power Systems	BHEL - Rs.159.97 Crores & AIL - Rs.46.45 Crores	R-7 : 13-3-2020 & R-8 : 13-9-2020	14.08.2012	Yet to be completed	NA	MEQ
191	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	28-06-2011	Two Part	10-12-2012	1	1)01 - M/s BHEL -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/643	14-08-2012	M/s BHEL	38.11 Crores	13.09.2020	14.08.2012	Yet to be completed	NA	MEQ
192	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nomonation	26-08-2011	Two Part	10-12-2012	1	1)M/s BHEL -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/644	14-08-2012	M/s BHEL	7.68 Crores	13.09.2020	14.08.2012	Yet to be completed	NA	MEQ
193	CMM/PFBR/80-75-2-7065	Utility Piping Package for PFBR Project	Public	08-10-2007	Two Part	18-12-2007	6	1)M/s L&T Ltd 2)M/s Hindustan Dorr Oliver 3)M/s Technofab Engineering -3	1)M/s Unitech Machines 2) M/s Avasarala Technologies 3)M/s Kay-Bouvet Engg.P.Ltd -3	Yes	CMM/PFBR/80-75-2-7065/PO/10092	04-11-2008	M/s Technofab Engineering	Rs.35.08 Crores	31.01.2017	04.11.2008	Yet to be completed	NA	MEQ
194	CMM/FTP/23-31-1-1049	Zircaloy Assy & Components	Single	13-03-2010	Single Part	12-04-2010	1	1)M/s NFC -1	1)NIL -1	Yes	CMM/FTP/23-31-1-1049/PO/6015	18-06-2010	M/s Nuclear Fuel Complex	1938800000	30-09-2018	18-06-2010	In Progress	NA	FTP
195	CMM/FTP/23-31-1-1049	Zircaloy Asy & Components	Single	13-03-2010	Single Part	18-06-2010	1	1)M/s NFC -1	1)Nil -1	Yes	CMM/FTP/22-31-1-1049/PO/6365	18-06-2010	M/s Nuclear Fuel Complex	1938800000	31-03-2019	18-06-2010	In Progress	NA	FTP