DETAILS OF AWARD OF PURCHASE CONTRACTS VALUING 10 CRORES AND ABOVE CONCLUDED DURING THE MONTH OF DECEMBER 2024

Sr.No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
1	Tender No. - NPCIL/HQ/CMM-WG/91/2024/PT/149	Construction of Main Guard House and Main Gate Complex at MBRAPP.	Public Tender	04/04/24	Two Part	24/04/2024	8	6	2	Jai Baba Construction Company	MBRAPP/GUARDHOUSE/2024/598/200946 / 31.12.2024	31/12/2024	Jai Baba Construction Company	188787918.4	546 Days	15/01/2025	546 Days	———
2	CMM/FTP/09-31-1-1258	Zirconium Alloy Components and Assemblies for KAIGA-5&6	Single	04/30/24	Single Part	06/06/24	1	1 (one)	Zero	Yes	PO/00035	12/13/24	M/s Nuclear Fuel Complex,Hyderabad	850001986	Kaiaga-5 12/08/2027 Kaiga-6 10/08/2028	12/13/24	In Progress	
3	CMM/FTP/09-21-1-1246	Optical Glasses for KAIGA-5&6	PT	-	-	-	-	-	-	-	PO/00036	12/16/24	Regional Director Nuclear Recycle Board, Purchase and Stores Unit	139157532	-	12/16/24	-	Tenderring activity done by NRB
4	CMM/FTP/10-21-41-1247	Optical Glasses for GHAVP--3&4	PT	-	-	-	-	-	-	-	PO/00037	12/16/24	Regional Director Nuclear Recycle Board,	139157532	-	12/16/24	-	Tenderring activity done by NRB
5	GEM/2024/B/4834636 File no. OPS/3590)	Annual Maintenance Contract (AMC) for ECIL supplied systems at RAPS-1&2 and RAPS-5&6.	Single Tender	04/10/24	Single Part	27-Apr-24	1	M/s.ECIL	---	Yes	GEMC-511687763661140	21.08.2024	M/s.ECIL	131,485,608	10/31/26	11/01/24	In Progress	N.A.
6	P.O. No. CMM/OPS/69-00-9-3596/	Modernized Mast of Fuel handling machine at KKNPP-1&2.	Single Tender	25.06.2024	Single Part	25-Jun-24	1	M/s. ROSATOM SERVICE, RUSSIA	Not Aplicable	Yes	PO/0032/FE	14.10.2024	M/s. ROSATOM SERVICE, RUSSIA	563,300,017	12/14/25	10/14/24	In Progress	N.A.
7	GEM/2024/B/4945066 (File no. CMM/OPS/00-60-9-3594)	Supply of Post LOCA Neutron Monitoring System, ION Chamber, ICA and Accessories as per NPCIL TS at varous sites of NPCIL.	Single Tender	06/27/23	Two Part	18-Jul-23	1	M/s.ECIL	---	Yes	GEMC-511687780244771	10.12.2024	M/s.ECIL	301,216,419	04/25/25	10.12.2024	In Progress	N.A.
8	GEM/2024/B/4777955 (File no. CMM/OPS/54-60-9-3589)	Fiber optic IP based CCTV for RAPS-1&2, KAPS-3&4, KGS-3&4, TMS-3&4, MAPS-1&2 & NAPS-1&2.	Public Tender	03/02/24	Two Part	01-May-24	4	1. M/s. HONEYWELL AUTOMATION INDIA LIMITED 2. M/s. NETWARE COMPUTERS 3. M/s. TECHNO SOLUTIONS 4. M/s. TECHNOCRATS	M/s. TECHNO SOLUTIONS	Yes	GEMC-511687736566860	23.12.2024	M/s.TECHNOCRATS SECURITY SYSTEMS PRIVATE	103,219,601.04	12/23/26	23.12.2024	In Progress	N.A.
9	CMM/OPS/69-00-9-3570	Spares for Reactor Coolant Pumps at KKNPP-1&2.	Single Tender	01/11/24	Single Part	15-Feb-24	1	M/s. ROSATOM SERVICE, RUSSIA	Not Aplicable	Yes	PO/0041/FE	31.12.2024	M/s.JSC Rusatom	817,436,686.00	06/30/26	31.12.2024	In Progress	N.A.
10	CMM/EIC/00-00-3-3628	Design & Supply of Data Center (DC) at NPCIL HQ Mumbai and Disaster Recovery Data Center at RQAC at Hyderabad	PT		TPT	08.05.2024	5	1) M/s. Network Techlab (I) Pvt. Ltd. , Mumbai, 2) M/s Prasa Infocom and Power Solutions Private Limited., Pune. 3) M/s. Nikom InfraSolutions Pvt. Ltd ., New Delhi.	1) M/s. Network Techlab (I) Pvt. Ltd. , Mumbai, 2) M/s Prasa Infocom and Power Solutions Private Limited., Pune.	Yes		CMM/EIC/00-00-3-3628/PO/38	M/s. Nikom InfraSolutions Pvt. Ltd ., New Delhi.	182010125	03.10.2025	03.12.2024		
11	CMM/EIC/00-00-3-3628	Erection, Commissioning & Training of Data Center (DC) at NPCIL HQ Mumbai and Disaster Recovery Data Center at RQAC at Hyderabad	PT		TPT /CPP	08.05.2024	5	1) M/s. Network Techlab (I) Pvt. Ltd. , Mumbai, 2) M/s Prasa Infocom and Power Solutions Private Limited., Pune. 3) M/s. Nikom InfraSolutions Pvt. Ltd ., New Delhi. 4) M/s. Truecom Networks Private Limited.,Gautam Buddha Nagar, Uttar Pradesh. 5) M/s: Micropoint Computers Pvt Ltd .,Mumbai.	1) M/s. Network Techlab (I) Pvt. Ltd. , Mumbai, 2) M/s Prasa Infocom and Power Solutions Private Limited., Pune. 3) M/s. Truecom Networks Private Limited.,Gautam Buddha Nagar, Uttar Pradesh. 4) M/s: Micropoint Computers Pvt Ltd .,Mumbai.	Yes		CMM/EIC/00-00-3-3628/PO/39	M/s. Nikom InfraSolutions Pvt. Ltd ., New Delhi.	49875433	03.04.2029	03.10.2025		
12	GEM BID ID NO. GEM/2022/B/2740503	Spares for GCB 10 Yearly overhauling as per OEM recommendations	ST	03/08/23	Two Part	08/16/23	1	01. GE T&D INDIA LIMITED	01. GE T&D INDIA LIMITED	L1	GEMC-511687763337500	11/25/24	GE T&D INDIA LIMITED	123290468	05/14/27	11/25/24		

Deepak

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES AND ABOVE REPORTED EARLIER

Sr.No.	Tender No	Item/Nature of Works	Mode of Tender Type	Date of Publication of NIT	Types of Bidding(Single/ Two Bid System)	Last Date of Receipt of Tender	No of Tender Received	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/ Evaluated L1	Contract No.	Contract Date	Names of Contractor	Value of Contract	Schedule date of completion of supplies	Actual Date of Start Date	Actual Date of completion	Reasons of Delay if any
1	CMM/FTP/91-22-1253	Stainless Steel and Carbon Steel Storage Tanks for KKNPP-5&6	PT	06/30/23	Two Bid	08/04/23	04(Four)	1. M/s Volta Green Structures Pvt., Hyderabad 2. M/s Acme Process Systems Pvt Ltd., Pune 3. M/s Saisidha Sugar Equipments and Engineering Company Pvt Ltd., Pune 4. M/s Acoustics India Pvt LTd., Tiruchirappalli	1. M/s Acme Process Systems Pvt Ltd., Pune 2. M/s Saisidha Sugar Equipments and Engineering Company Pvt Ltd., Pune 3. M/s Acoustics India Pvt LTd., Tiruchirappalli	Yes	FTP/1253/GEMC-511687747870581	06/10/24	M/s Volta Green Structures Pvt., Hyderabad	159105925	06/10/25	06/10/24	In Progress	NA
2	CMM/FTP/00-31-1-1243	End Shield Assemblies and Associated Compoents for 700 Mwe PHWR GHAVP-4 under fleet mode Reactors	Direct					M/s L&T Ltd on performance based			PO/0025	04/26/24	M/s L&T Ltd	1121000000	04/26/27	04/26/24	In Progress	NA
3	CMM/FTP/10-33-1-1168	Bleed Condenser Tube Bundle Assembly Along with Spares for	Direct					M/s L&T Ltd., Surat			PO/0026	04/29/24	M/s L&T Ltd	45773159.56	07/29/25	04/29/24	In Progress	NA
4	CMM/FTP/25-00-1-1225	Away from Reactor Spent Fuel Storage Facility (SFSF) along with Madatory Spares	PT	12/03/21	Two Bid	03/21/22	04 (Four)	1. M/s Tema India Ltd(TEMA),Mumbai 2. M/s Core Energy System Pvt Ltd 3. M/s Saisidha Sugar Equipments & Engineering Co.,Pune 4. M/s Fabtech Projets &^ Engineers Ltd.,	Non	Yes	CMM/FTP/25-00-1-1225/ePO/58628	08/04/23	M/s Core Energy System Pvt Ltd in consortium with M/s Broadcast Engineering Consultant India Ltd)	1055022943	08/03/25	08/04/23	In Progress	NA
5	CMM/FTP/25-00-1-1225	Away from Reactor Spent Fuel Storage Facility (SFSF) along with Madatory Spares	PT							Yes	CMM/FTP/25-00-1-1225/ePO/58629	08/04/23	M/s Core Energy System Pvt Ltd in consortium with M/s Broadcast Engineering Consultant India Ltd)	268804751	08/03/25	08/04/23	In Progress	NA
6	CMM/FTP/00-34-1-1228	Manufacture, Inspection, Testing, Supply and Guarantee of Distillation Column Assembly and Phosper Bronze (PB) wire mesh Packing	Public Tender	11/10/21	Two Part	08/02/22	4	1)Godrej & Boyce Mfg Co Ltd 2)Walchandnagar 3)Tema India Ltd.	1)LLOYDS STEELS -1	Yes	CMM/FTP/00-34-1-1228/e-PO/57900	03/28/23	Tema India Ltd.	561198560	11/27/27	03/28/23	In Progress	NA
7	CMM/FTP/00-34-1-1228	Manufacture, Inspection, Testing, Supply and Guarantee of Distillation Column Assembly and Phosper Bronze (PB) wire mesh Packing	Public Tender	11/10/21	Two Part	08/02/22	4	1)Godrej & Boyce Mfg Co Ltd 2)Walchandnagar 3)Tema India Ltd.	1)LLOYDS STEELS -1	Yes	CMM/FTP/00-34-1-1228/e-PO/57899	03/28/23	Tema India Ltd.	561198560	03/27/27	03/28/23	In Progress	NA
8	CMM/FTP/00-34-	Manufacture, Inspection, Testing,	Public	11/10/21	Two Part	08/02/22	4			Yes	CMM/FTP/0	03/29/23	Tema India	561198560	01/27/27	03/28/23	In Progress	NA

Deepak

	1-1228	Supply and Guarantee of Distillation Column Assembly and Phosper Bronze (PB) wire mesh Packing including activation of PB wire mesh	Tender					1)Godrej & Boyce Mfg Co Ltd 2)Walchandnagar 3)Tema India Ltd.	1)LLOYDS STEELS		0-34-1-1228/e-PO/57898		Ltd.					
9	CMM/FTP/00-31-1-1243	Collection of FIM, Preparation of Manufacturing Drawings, Procurement of Balance Raw	Public Tender	07/01/22	Two Part	08/24/22	4	3)Walchandnagar industries Ltd		Yes	CMM/FTP/00-31-1-1243/e-	03/31/23	Godrej & Boyce Mfg Co Ltd	1121000000	03/30/26	03/31/23	In Progress	NA
10	CMM/FTP/00-31-1-1243	Collection of FIM, Preparation of Manufacturing Drawings, Procurement of Balance Raw Material, Fabrication, Machining, Inspection, Examination, Testing, Packing, Loading for Transportation, Safe Delivery & Guarantee and Unloading at Site of End Shield	Public Tender	07/01/22	Two Part	08/24/22	4	1)Godrej & Boyce Mfg Co Ltd 2)Larsen & Toubro Limited 3)Walchandnagar industries Ltd	1)MTAR TECHNOLOGIES LIMITED, -1	Yes	CMM/FTP/00-31-1-1243/e-PO/57663	03/31/23	Larsen & Toubro Limited	1121000000	03/30/26	03/31/23	In Progress	NA
11	CMM/FTP/00-31-1-1243	Collection of FIM, Preparation of Manufacturing Drawings, Procurement of Balance Raw Material, Fabrication, Machining, Inspection, Examination, Testing, Packing, Loading for Transportation,	Public Tender	07/01/22	Two Part	08/24/22	4	1)Godrej & Boyce Mfg Co 2)Larsen & Toubro Limited 3)Walchandnagar industries Ltd	1)MTAR -1	Yes	CMM/FTP/00-31-1-1243/e-PO/57662	03/31/23	Walchandnagar industries Ltd	1121000000	03/30/26	03/31/23	In Progress	NA
12	CMM/FTP/09-35-1-1214	Procurement of Raw Materials, Manufacture, Inspection, Assembly, Shop Testing, Packing, Guarantee, Supply and Safe Delivery of FM Bridge & Carriage Assemblies and Spares for GHAVP-3&4 Projects	Public Tender	04/27/21	Two Part	08/04/21	1	1)Godrej & Boyce Mfg Co Ltd	-	Yes	57634	03/03/23	Godrej & Boyce Mfg Co Ltd	722160000	06/02/26	03/03/23	In Progress	NA
13	CMM/FTP/73-30-1-1227	Raw Material, Machining, Fabrication, Assembly, Inspection, Testing, Packing and Supply of Spent Fuel Storage Trays of KAPP-3&4	Public Tender	12/09/21	Two Part	01/25/22	7	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd, 3)BHARAT FORGE LTD, 4)Yantra Kaushalya Engineers Pvt Ltd, 5)Echaar Equipments Pvt.	1)Unimech aerospace and Manufacturing Pvt Ltd, 2)SAISIDHA SUGAR EQUIPMENTS AND ENGINERRING COMPANY PVT. LTD, -2	Yes	CMM/FTP/73-30-1-1227/e-PO/55726	10/14/22	Echaar Equipments Pvt. Ltd.	115640000	04/01/25	10/14/22	In Progress	NA
14	CMM/FTP/09-35-1-1214	Procurement of Raw Materials, Manufacture, Inspection, Assembly, Shop Testing, Packing, Guarantee, Supply & Safe Delivery of FM Bridge & Carriage Assemblies and Spares for Kaiga-5&6 and GHAVP-3&4 Project GEM availability Report ID:	Public Tender	04/27/21	Two Part	08/04/21	3	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd,	1)Echaar Equipments Pvt. Ltd. , -1	Yes	CMM/FTP/09-35-1-1214/e-PO/55127	09/05/22	MTAR Technologies (P) Ltd	722160000	12/04/25	09/05/22	In Progress	NA
15	CMM/FTP/91-00-1-1236	Procurement of Raw Material, Fabrication, Painting, Inspection, Testing, Documentation & applying preservation coating and delivery of Stainless Steel Storage Tanks along with Mandatory & Commissioning Spares for KKNPP-5&6.	Public Tender	02/16/22	Two Part	03/24/22	4	1)VRL AUTOMATION ENGINEERING AND PROJECTS PVT LTD, 2)Avasarala Technologies Limited,	1)SAISIDHA SUGAR EQUIPMENTS AND ENGINERRING COMPANY PVT. LTD, 2)Dipesh Engineering Works,	Yes	CMM/FTP/91-00-1-1236/e-PO/54999	09/07/22	VRL AUTOMATION ENGINEERING AND PROJECTS PVT LTD	234925020	03/31/25	09/07/22	In Progress	NA
16	CMM/FTP/00-31-1-1220	Raw Material Procurement, Manufacture, Inspection, Testing, Packing,Transportation, Safe Delivery & Guarantee of Calandria Assemblies and its Attachments for 700 MWe PHWR 10 Fleet Reactors (GEM Report ID: GEM/GARPTS/18032021/Z5L8H0USV4H7)	Public Tender	03/30/21	Two Part	06/15/21	5	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)Larsen & Toubro Limited,	1)MTAR Technologies (P) Ltd, 2)kay bouvet engg pvt ltd, -2	Yes	CMM/FTP/00-31-1-1220/e-PO/54860	08/26/22	Larsen & Toubro Limited	672600000	02/25/27	08/26/22	In Progress	NA

Deepak

17	CMM/FTP/00-31-1-1220	Preparation of detailed Fabrication Drawings and Documents, Procurement of Raw Materials, Fabrication, Machining, Inspection, Examination, Testing, Packing, Loading for Shipment, Transportation, Safer Delivery and Guarantee of Calandria Assemblies and its Attachments for 700 MWe PHWR for KAIGA-5, GHAVP-3, CMAPP-1 and MBRAPP-1 under Fleet mode	Public Tender	03/30/21	Two Part	06/15/21	5	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)Larsen & Toubro Limited,	1)MTAR Technologies (P) Ltd, 2)kay bouvet engg pvt ltd, -2	Yes	CMM/FTP/00-31-1-1220/e-PO/54147	08/03/22	Walchandnagar industries Ltd	672600000	02/02/27	08/03/22	In Progress	NA
18	CMM/FTP/10-31-1-1133	Manufacturing, Supply and Guarantee of PHT Reactor Header Assemblies for for GHAVP-1&2. GeM certificate ID: GEM/GARPTS/07102021/UBK6OE3FYAMX dated 07/10/2021 valid up to 06/11/2021	Public Tender	10/22/21	Two Part	11/29/21	7	1)Walchandnagar industries Ltd, 2)ISGEC, 3)Godrej & Boyce Mfg Co Ltd, 4)Larsen & Toubro Limited 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)MTAR Technologies (P) Ltd, 2)Dipesh Engineering Works, -2	Yes	CMM/FTP/10-31-1-1133/e-PO/52832	04/13/22	Walchandnagar industries Ltd	814200000	05/12/25	04/13/22	In Progress	NA
19	CMM/FTP/10-35-1-1226	Procurement of raw materials & bought-out items, manufacture, inspection, assembly, shop testing, packing, supply, safe delivery and warranty of Fuel Transfer (FT)	Public Tender	09/16/21	Two Part	11/23/21	4	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd	1)Echaar Equipments Pvt. 2)BHARAT FORGE LTD	Yes	CMM/FTP/10-35-1-1226/e-PO/52647	03/31/22	MTAR Technologies (P) Ltd	765067986	03/30/26	03/31/22	In Progress	NA
20	CMM/FTP/10-31-1-1210	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 (GHAVP-1&2), Haryana.	Public Tender	02/12/20	Two Part	06/15/20	5	1)Echaar Equipments Pvt. Ltd. , 2)Avasarala Technologies 3)SIDERFORGEROSSI INDIA PVT LTD, 4)MTAR Technologies (P) Ltd,	1)Hardcoats (India) Pvt. Ltd., -1	Yes	CMM/FTP/10-31-1-1210/e-PO/51256	01/27/22	Echaar Equipments Pvt. Ltd.	81561954	01/27/26	01/27/22	In Progress	NA
21	CMM/FTP/10-31-1-1210	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply & safe Delivery of Fuel Locator Assemblies for Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 (GHAVP-1&2), Haryana.	Public Tender	02/12/20	Two Part	06/15/20	5	1)Echaar Equipments Pvt. Ltd. , 2)Avasarala Technologies Limited, 3)SIDERFORGEROSSI INDIA PVT LTD, 4)MTAR Technologies (P) Ltd,	1)Hardcoats (India) Pvt. Ltd., -1	Yes	CMM/FTP/10-31-1-1210/e-PO/51255	01/27/22	MTAR Technologies (P) Ltd	81561954	01/27/26	01/27/22	In Progress	NA
22	CMM/FTP/10-31-1-1212	Manufacture, Inspection, Testing, Packing, Supply and Guarantee of Drive Mechanisms and Spares for Shut off Rod (SR), Control Rod (CR) and Adjuster Rod (AR) Systems for Ghorakhpur Haryana Anu Vidyut Pariyojana -1&2 (GHAVP-1&2).	Public Tender	08/20/20	Two Part	12/01/20	6	1)Unimech aerospace and Manufacturing Pvt Ltd, 2)Avasarala Technologies Limited, 3)MTAR Technologies (P) Ltd, 4)Godrej & Boyce Mfg Co Ltd,	1)Yantra Kaushalya Engineers Pvt Ltd, 2)Echaar Equipments Pvt. Ltd. , -2	Yes	CMM/FTP/10-31-1-1212/e-PO/51172	02/21/22	Unimech aerospace and Manufacturing Pvt Ltd	279900720	02/20/25	02/21/22	In Progress	NA
23	CMM/FTP/10-36-1-1209	Procurement of Material, Manufacture, Inspection, Examination, Testing, Preservation, Tropical packaging, Safe Delivery of Passive Decay Heat Removal System - Condenser (PDHRS-CD) along with spares for GHAVP-1&2	Public Tender	12/24/19	Two Part	02/26/20	3	1)Walchandnagar industries Ltd,	1)kay bouvet engg pvt ltd,	Yes	CMM/FTP/10-36-1-1209/e-PO/50281	11/26/21	Walchandnagar industries Ltd	246856000	11/26/24	11/26/21	In Progress	NA

		along with spares for GHAVP-1&2 Project, Haryana.						2)BHARAT HEAVY ELECTRICALS LIMITED,	-1									
24	CMM/FTP/25-22-1-1217	Design, Fabrication, Inspection, Testing, Painting, Documentation, Packing, Safe Delivery, Supply and Guarantee of Large Diameter Carbon Steel Passive Heat Removal System (PHRS) Air Duct complete with all accessories and Mandatory,	Public Tender	04/12/21	Two Part	06/11/21	4	1)Walchandnagar industries Ltd, 2)Volta Green Structures Private Limited,	1)SAISIDHA SUGAR EQUIPMENTS AND 2)EFFICIENT ENVIROTECH PVT LTD,	Yes	CMM/FTP/25-22-1-1217/e-PO/49860	11/17/21	Volta Green Structures Private Limited	353768720	05/16/24	11/17/21	In Progress	NA
25	CMM/FTP/10-31-1-1208	Standpipe Thimble Package (Standpipe Thimble Assemblies and other equipment of Reactivity Devices)	Public Tender	12/06/19	Two Part	03/12/20	4	1)Yantra Kaushalya Engineers Pvt Ltd, 2)Godrej & Boyce Mfg Co 3)Echaar Equipments Pvt. 4)MTAR Technologies (P)	-	Yes	CMM/FTP/10-31-1-1208/e-PO/49825	11/15/21	Echaar Equipments Pvt. Ltd.	179006000	GHAVP_1 - 14/11/2024, GHAVP-2 - 14/05/2025	11/15/21	In Progress	NA
26	CMM/FTP/10-31-1-1201	Procurement of Raw Material, Manufacture, Inspection, Assembly, Shop Testing, Packing ans Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other	Public Tender	07/11/19	Two Part	08/21/19	3	1)Avasarala Technologies Limited, 2)MTAR Technologies (P) Ltd,	1)Yantra Kaushalya -1	Yes	CMM/FTP/10-31-1-1201/e-PO/49170	09/22/21	Avasarala Technologies Limited	174369308	09/21/25	09/22/21	In Progress	NA
27	CMM/ETM/00/40/11/0005	Turbine Island Package for Kaiga-5&6 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works	Public Tender	03/01/19	Two Part	09/10/19	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-	Yes	CMM/ETM/00-40/11-0005/PO/48908	08/30/21	BHARAT HEAVY ELECTRICALS LIMITED	9360035333	Kaiga 5: 29-12-2027 Kaiga 6: 29-12-2028	08/30/21	In Progress	NA
28	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for Kaiga-5&6	Public Tender	03/01/19	Two Part	09/10/19	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-	Yes	CMM/ETM/00-40/11-0005/PO/48907	08/30/21	BHARAT HEAVY ELECTRICALS LIMITED	26417477292	Kaiga 5: 29-12-2027 Kaiga 6: 29-12-2028	08/30/21	In Progress	NA
29	CMM/ETM/00/40/11/0005	Turbine Island Package for GHAVP-3&4 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works	Public Tender	03/01/19	Two Part	09/10/19	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-	Yes	CMM/ETM/00-40/11-0005/PO/48752	08/30/21	BHARAT HEAVY ELECTRICALS LIMITED	9360035333	GHAVP 3: 57 months from from Effective date of PO GHAVP 4: 69 months from from Effective	08/30/21	In Progress	NA
30	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Procurement, Erection / Construction, Commissioning & Testing, Trial Operation and Handing over of Turbine Island Package for GHAVP-3&4	Public Tender	03/01/19	Two Part	09/10/19	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-	Yes	CMM/ETM/00-40/11-0005/PO/48751	08/30/21	BHARAT HEAVY ELECTRICALS LIMITED	26417477292	GHAVP 3: 57 months from from Effective date of PO GHAVP 4: 69 months	08/30/21	In Progress	NA
31	CMM/ETM/00/40/11/0005	Turbine Island Package for GHAVP-1&2 : Loading/Unloading, Transportation & handling at Site, Storage, Civil Works (Design, Engineering, Construction, Finishing & Handing Over), Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipments, Trial Operation and Handing over of Civil Works	Public Tender	03/01/19	Two Part	09/10/19	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-	Yes	CMM/ETM/00-40/11-0005/PO/48604	08/30/21	BHARAT HEAVY ELECTRICALS LIMITED	9360035333	GHAVP-1-29-05-2026 GHAVP-2-29-11-2026	08/30/21	IN PROGRESS	NA
32	CMM/ETM/00/40/11/0005	Design, Engineering, Manufacture, Inspection & Testing at works, Packing & Forwarding and Safe Delivery to Project Site and Guarantee of Turbine Island Package (Complete scope including Special Tools & Tackles and start-up & Commissioning Spares and Mandatory Spares for GHAVP-1&2 and Insurance Spares as per	Public Tender	03/01/19	Two Part	09/10/19	2	1)BHARAT HEAVY ELECTRICALS LIMITED 2)Larsen and Toubro Limited	-	Yes	CMM/ETM/00-40/11-0005/PO/48571	08/30/21	BHARAT HEAVY ELECTRICALS LIMITED	27082101645	GHAVP-1-29-05-2026 GHAVP-2-29-11-2026	08/30/21	IN PROGRESS	NA

Deepali

33	CMM/FTP/00-33-1-1197	Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for 700 MWe PHW Reactors under Fleet	Public Tender	12/31/18	Two Part	08/06/19	4	1)Walchandnagar industries Ltd, 2)Larsen & Toubro Limited, 3)Godrej & Boyce Mfg Co Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-	Yes	CMM/FTP/00-33-1-1197/e-PO/47499	06/25/21	Godrej & Boyce Mfg Co Ltd	4684600000	12/24/27	06/25/21	In Progress	NA
34	CMM/FTP/00-33-1-1197	Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for	Public Tender	12/31/18	Two Part	08/06/19	4	1)Walchandnagar industries Ltd, 2)Larsen & Toubro Limited, 3)Godrej & Boyce Mfg Co Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-	Yes	CMM/FTP/00-33-1-1197/e-PO/47497	06/25/21	BHARAT HEAVY ELECTRICALS LIMITED	14053800000	12/24/27	06/25/21	In Progress	NA
35	CMM/FTP/00-33-1-1197	Preparation of detailed fabrication drawings and documents, procurement of balance material (other than Free Issue Material), fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery at site and performance guarantee of set of Steam Generators and associated handling / erection / installation structures and Mandatory Spares for	Public Tender	12/31/18	Two Part	08/06/19	4	1)Walchandnagar industries Ltd, 2)Larsen & Toubro Limited, 3)Godrej & Boyce Mfg Co Ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED,	-	Yes	CMM/FTP/00-33-1-1197/e-PO/47496	06/25/21	Larsen & Toubro Limited	14053800000	12/24/27	06/25/21	In Progress	NA
36	CMM/FTP/10-31-1-1202	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and Manual Installation Rigs for GHAVP-1&2 Project, Haryana.	Public Tender	07/26/19	Two Part	09/10/19	3	1)Yantra Kaushalya Engineers Pvt Ltd, 2)SIDERFORGEROSSI INDIA PVT LTD, 3)MTAR Technologies (P) Ltd,	-	Yes	CMM/FTP/10-31-1-1202/e-PO/45179	02/15/21	Yantra Kaushalya Engineers Pvt Ltd	117137479	02/15/25	02/15/21	In Progress	NA
37	CMM/FTP/10-31-1-1201	Procurement of Raw Material, Manufacture, Inspection, Assembly, Shop Testing, Packing ans Supply of Sealing Plug Assemblies, Seal Discs, Installation Rigs, and Other Associated Assemblies and Spares for GHAVP-1&2	Public Tender	07/11/19	Two Part	08/21/19	3	1)Avasarala Technologies Limited, 2)MTAR Technologies (P) Ltd,	1)Yantra Kaushalya Engineers Pvt Ltd, -1	Yes	CMM/FTP/10-31-1-1201/e-PO/44969	02/15/21	MTAR Technologies (P) Ltd	174369308	02/15/25	02/15/21	In Progress	NA
38	CMM/FTP/10-33-1-1168	(i) Manufacturing, Inspection, Testing and Transportation of Pressuriser assembly along with transportation & handling structures and mandatory spares and (ii) Manufacturing, Inspection, Testing and delivery of Bleed Condenser assembly along with support structures and mandatory spares for GHAVP-1&2.	Public Tender	02/14/19	Two Part	08/02/19	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)Larsen & Toubro Limited, 4)ISGEC HITACHI ZOSEN LIMITED, 5)BHARAT HEAVY	1)Heavy Engineering Corporation Limited, -1	Yes	CMM/FTP/10-33-1-1168/e-PO/44020	12/30/20	Larsen & Toubro Limited	597906000	12/30/24	12/30/20	In Progress	NA
39	CMM/FTP/10-31-1-1202	Procurement of Raw Material, Manufacture, Inspection, Shop Testing, Assembly, Packing, Guarantee, Supply and Safe Delivery of Shielding Plug Assemblies and	Public Tender	07/26/19	Two Part	09/10/19	3	1)Yantra Kaushalya 2)SIDERFORGEROSSI INDIA PVT LTD, 3)MTAR Technologies (P)	-	Yes	CMM/FTP/10-31-1-1202/e-PO/44327	01/11/21	MTAR Technologies (P) Ltd	117137479	01/11/25	01/11/21	In Progress	NA
40	CMM/FTP/00-33-1-1199	Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies	Public Tender	02/28/19	Two Part	05/16/19	5	1)Larsen & Toubro Limited, 2)ISGEC, 3)Godrej & Boyce Mfg Co Ltd,	-	Yes	CMM/FTP/00-33-1-1199/e-PO/43564	12/11/20	Larsen & Toubro Limited	1567512000	10-12-2026 Set 1 10-06-2024	12/11/20	In Progress	NA

Deepali

								4)Walchandnagar industries Ltd, 5)BHARAT HEAVY ELECTRICALS LIMITED,									
41	CMM/FTP/00-33-1-1199	Manufacturing, Inspection, Testing, Transportation and Safe Delivery of Reactor Header Assemblies	Public Tender	02/28/19	Two Part	05/16/19	5	1)Larsen & Toubro Limited, 2)ISGEC, 3)Godrej & Boyce Mfg Co Ltd, 4)Walchandnagar industries Ltd, 5)BHARAT HEAVY ELECTRICALS LIMITED,	-	Yes	CMM/FTP/00-33-1-1199/e-PO/43563	12/11/20	BHARAT HEAVY ELECTRICALS LIMITED	1567512000	10-12-2026 Set 1 10-06-2024	12/11/20	In Progress	NA
42	CMM/FTP/10-31-1-1195	Procurement of Raw Materials, Machining, Heat Treatment, Manufacture, Inspection, Testing, Packing, Safe Delivery & Guarantee of End Fittings and Associated Components for GHAVP-1&2	Public Tender	10/30/18	Two Part	12/26/18	3	1)MTAR Technologies (P) Ltd, 2)Larsen & Toubro	1)Mishar Dhatu Nigam Limited, -1	Yes	CMM/FTP/10-31-1-1195/e-PO/37381	12/24/19	Larsen & Toubro Limited	1661558000	GHAVP-1 23/06/2025 GHAVP-2 23/12/2025	12/24/19	In Progress	NA
43	CMM/FTP/10-30-1-1198	Preparation of Drawings, Procurement of raw materials, Fabrication, Inspection, Testing, Supply & Guarantee of ECCS light water accumulators, ECCS air accumulators, PHT Heavy water storage tank, Moderator Heavy water storage tank and Support structure for ECCS light water accumulators for GHAVP-1&2 Project, Haryana.	Public Tender	02/11/19	Two Part	04/15/19	5	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)LLOYDS STEELS INDUSTRIES LTD., 3)kay bouvet engg pvt ltd,	1)Walchandnagar industries Ltd, 2)Patels Airtemp (India) Limited, -2	Yes	CMM/FTP/10-30-1-1198/e-PO/37148	12/30/19	kay bouvet engg pvt ltd	321573600	11/30/25	12/30/19	In Progress	NA
44	CMM/FTP/10-35-1-1196	Manufacture, Inspection, Assembly, Tubing, Wiring, Shop Testing, Packing and Safe Delivery and Guarantee of Fuelling Machine Heads along with Support Frame Assemblies, Service Tools, Assembly Carts, Transportation Crates, Levelling Mechanism Assembly, Parts of Lower Gimbal Assembly,	Public Tender	03/08/19	Two Part	06/06/19	2	1)MTAR Technologies (P) Ltd, 2)Godrej & Boyce Mfg Co Ltd,	-	Yes	CMM/FTP/10-35-1-1196/e-PO/36949	11/29/19	MTAR Technologies (P) Ltd	627642000	01/28/25	11/29/19	In Progress	NA
45	CMM/FTP/00-33-1-1180	Manufacturing, Inspection, Examination, Testing, Tropical Packing and Ex-Works supply of Incoloy-800 Tubes for Steam Generators as per Tender	Single Tender	01/22/18	Single Part	06/15/18	1	1)NUCLEAR FUEL COMPLEX,	-	Yes	CMM/FTP/00-33-1-1180/e-PO/34247	08/13/19	NUCLEAR FUEL COMPLEX	11703103295	Tube Sheet -1&2 15/09/2023 Tube Sheet 3&4	08/13/19	In Progress	NA
46	CMM/FTP/00-33-1-1179	Manufacture, Inspection, Testing, Tropical Packaging and Ex-Works Supply of Pressuriser and Bleed Condenser Forgings of Material SA 508 Gr.3 CL1 for Future 700MWe PHWRs (4 â„–).	Public Tender	05/21/18	Two Part	07/03/18	2	1)L&T SPECIAL STEEL AND HEAVY FORGINGS 2)Heavy Engineering Corporation Limited,	-	Yes	CMM/FTP/00-33-1-1179/e-PO/32957	05/29/19	L&T SPECIAL STEEL AND HEAVY FORGING	535600000	06/30/25	05/29/19	In Progress	NA
47	CMM/FTP/10-31-1-1193	Procurement of Raw Material, Manufacturing, Inspection, Testing, Packaging, Supply and Guarantee of Zircaloy Components/Assemblies of Reactivity devices for Gorakhpur	Single Tender	11/02/18	Single Part	12/05/18	1	1)NUCLEAR FUEL COMPLEX,	-	Yes	CMM/FTP/10-31-1-1193/e-PO/32865	05/20/19	NUCLEAR FUEL COMPLEX	410722000.7	GHAVP-1-31/12/2025, GHAVP-2-31/12/2026	05/20/19	In Progress	NA
48	CMM/FTP/10-33-1-1149	D2O Heat Exchangers	Public Tender	07/20/18	Two Part	09/25/18	1	1)BHARAT HEAVY ELECTRICALS LIMITED	-	Yes	30599	01/25/19	BHARAT HEAVY ELECTRIC	540000000	GHAVP-1-24/09/2023 GHAVP-2-	01/25/19	In Progress	NA
49	CMM/FTP/10-32-1-1152	Manufacture,Preparation of Shop Drawings, Fabrication, Examination, Inspection, Testing, Packing, Guarantee, Supply and Delivery of Moderator Heat Exchangers along with its Saddle and Mandatory Spares as per Drawings and Technical Specification for GHAVP-1&2 Project,Harayana.	Public Tender	01/25/18	Two Part	04/12/18	7	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Godrej & Boyce Mfg Co Ltd, 3)Godrej & Boyce Mfg Co Ltd, 4)ISGEC,	1)Walchandnagar industries Ltd, 2)Titagarh Wagons Limited, 3)SPARKLET ENGINEERS PVT LTD , -3	Yes	CMM/FTP/10-32-1-1152/e-PO/30447	01/24/19	BHARAT HEAVY ELECTRICALS LIMITED	427407650	03/31/25	01/24/19	In Progress	NA
50	CMM/FTP/10-21-	Procurement of materials,	Public	06/29/17	Two Part	08/23/17	4			Yes	CMM/FTP/1	08/07/18	kay bouvet	172044000	12/31/24	08/07/18	In Progress	NA

Deepak

	1-1171	manufacture, inspection, assembly, shop testing, packing, guarantee and safe delivery at project site for Roll-on Shield, Fixed Shield and FHS Sealing & Shielding Doors Assemblies and Spares for GHAVP-1&2.as per drawing and Technical Specification PC-F-43 (Rev 02) & PC-F-45	Tender					1)Godrej & Boyce Mfg Co Ltd, 2)kay bouvet engg pvt ltd, 3)MTAR Technologies (P) Ltd,	1)Titagarh Wagons Limited, -1		0-21-1-1171/e-PO/26502		engg pvt ltd					
51	CMM/FTP/10-31-1-1132	Manufacturing, Inspection, Testing, Packing, Supply & Transportation of Calandria Assemblies and Associated Components for GHAVP â€“ 1&2.	Public Tender	09/19/17	Two Part	11/08/17	6	1)Godrej & Boyce Mfg Co Ltd, 2)Walchandnagar industries Ltd, 3)kay bouvet engg pvt ltd, 4)ISGEC HITACHI ZOSEN LIMITED,	1)MTAR Technologies (P) Ltd, 2)Heavy Engineering Corporation Limited, -2	Yes	CMM/FTP/10-31-1-1132/e-PO/24898	06/12/18	kay bouvet engg pvt ltd	283128000	GHAVP-1 30/09/2024 GHAVP-2 30/06/2025	06/12/18	In Progress	NA
52	CMM/FTP/10-35-1-1164	Manufacture, inspection, testing packing, guarantee, supply and delivery of FM Bridge & Carriage Assemblies and Spares as per enclosed drawings and Technical	Public Tender	04/21/17	Two Part	06/22/17	2	1)Godrej & Boyce Mfg Co Ltd, 2)MTAR Technologies (P) Ltd.	-	Yes	CMM/FTP/10-35-1-1164/e-PO/24096	04/27/18	Godrej & Boyce Mfg Co Ltd	412100000	12/31/24	04/27/18	In Progress	NA
53	CMM/FTP/00-33-01-1176	Manufacture, Storage and ex-works supply of Steam Generators Forgings of material 20 MnMoNi55 for future 700 MWe PHWR Reactors	Public Tender	09/27/17	Two Part	11/30/17	1	1)L&T SPECIAL STEEL AND HEAVY FORGINGS,	-	Yes	CMM/FTP/00-33-01-1176/e-PO/22555	03/07/18	L&T SPECIAL STEEL AND	4425000000	08/05/25	03/07/18	In Progress	NA
54	CMM/FTP/10-33-1-1158	Mechanical design & analysis, preparation of detailed fabrication drawings and document, inspection and testing of Free Issue Material (FIM), procurement of material, fabrication, inspection, examination, testing, preservation, tropical packaging, safe delivery and performance guarantee of 700 MWe	Public Tender	42698	Two Part	42780	3	1)BHARAT HEAVY ELECTRICALS LIMITED, 2)Larsen & Toubro Limited,	1)Walchandnagar industries Ltd, -1	Yes	CMM/FTP/10-33-1-1158/e-PO/22549	09/07/22	BHARAT HEAVY ELECTRICALS LIMITED	7360583428	06/30/26	09/07/22	In Progress	NA
55	CMM/FTP/10-31-1-1130	Manufacture and Transportation of End Shield Assemblies with loose items for GHAVP-2	Public Tender	07/01/16	Two Part	08/23/16	4	1)Godrej & Boyce Mfg Co Ltd, 2)Larsen & Toubro Limited,	1)Walchandnagar industries Ltd, 2)BHARAT HEAVY	Yes	CMM/FTP/10-31-1-1130/e-PO/22404	03/26/18	Godrej & Boyce Mfg Co Ltd	1290000000	05/25/25	03/26/18	In Progress	NA
56	CMM/FTP/75-00-1-1148	Design, Analysis, Procurement of Material, Drawings, Manufacturing, Inspection, Testing, Preservation, Documentation and Delivery of Plate Type Heat Exchangers along with Mandatory and Recommended	Public Tender	03/10/16	Two Part	06/15/16	2	1)KELVION INDIA PVT. LTD., 2)Alfalaval India Limited,	-	Yes	CMM/FTP/75-00-1-1148/e-PO/16720	05/11/17	KELVION INDIA PVT. LTD.	144900000	11/30/23	05/11/17	In Progress	NA
57	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection & commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	09/03/16	Two Part	10/28/16	5	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	1)M/s Technofab Engineering Ltd 2)M/s BTL EPC Ltd. -2	Yes	CMM/FTP/22-34-1-1091/PO/14336	01/17/17	kay bouvet engg pvt ltd	75937214	31-12-2025 31-12-2025	01/17/17	yet to be completed	NA
58	CMM/FTP/23-34-1-1091	Design, Manufacture, Supply of all equipment, plant, erection 7 commissioning assistance of heavy Water upgrading Plant (UGP) and Waste Management Plant (WMP) Package for RAPP-7&8 project	Public Tender	09/03/16	Two Part	10/28/16	5	1)kay bouvet engg pvt ltd 2)NUBERG ENGINEERING LIMITED 3)M/s Llyods Steel Industries Limited	1)M/s Technofab Engineering Ltd 2)M/s BTL EPC Ltd. -2	Yes	CMM/FTP/22-34-1-1091/PO/14335	01/17/17	kay bouvet engg pvt ltd	492684181	UGP 31-12-2025 WMP 31-12-2025	01/17/17	Yet to be completed	NA
59	CMM/FTP/23-53-	Erection, Testing and Commissioning	Public	09/02/15	Two Part	11/17/15	1		-	Yes	CMM/FTP/2	07/01/16	Fabtech	38908406	R7 -	07/01/16	In Progress	NA

Deepak.

	1-1129	including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical	Tender					1)Fabtech Projects and Engineers Limited			2-53-1-1129/PO/10469		Projects and Engineers Limited		31/01/2023 R8 - 31/10/2024			
60	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the	Public Tender	09/02/15	Two Part	11/17/15	1	1)Fabtech Projects and Engineers Limited	-	Yes	CMM/FTP/22-53-1-1129/PO/10468	07/01/16	Fabtech Projects and Engineers Limited	320782987	R7 - 31/01/2023 R8 - 31/10/2023	07/01/16	In Progress	NA
61	CMM/FTP/23-53-1-1129	Erection, Testing and Commissioning including storage, handling, loading / unloading, transportation at site, storage- cum-erection insurance, labour charges and handing over of all equipment and system confirming to requirement of tender documents and drawings for Electrical	Public Tender	09/02/15	Two Part	11/17/15	1	1)Fabtech Projects and Engineers Limited	-	Yes	CMM/FTP/23-53-1-1129/PO/10467	07/01/16	Fabtech Projects and Engineers Limited	38908406	12/31/22	07/01/16	In Progress	NA
62	CMM/FTP/23-53-1-1129	Engineering, Procurement, Manufacture, Quality Assurance, Routine and Acceptance tests, Packing and Forwarding, Transportation & Safe Delivery of type tested equipment, mandatory/ essential spares, special tools & tackles, special tests, meeting the	Public Tender	09/02/15	Two Part	11/17/15	1	1)Fabtech Projects and Engineers Limited	-	Yes	CMM/FTP/23-53-1-1129/PO/10466	07/01/16	Fabtech Projects and Engineers Limited	317718113	12/31/22	07/01/16	In Progress	NA
63	CMM/FTP/22-35-1-1140	Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and Miscellaneous Items	Public Tender	02/05/15	Two Part	04/15/15	1	1)kay bouvet engg pvt ltd	-	Yes	FTP/1140/9467	05/18/16	kay bouvet engg pvt ltd	92000000	06/30/25	05/18/16	In Progress	NA
64	CMM/FTP/22-35-1-1140	Manufacturing, inspection, assembly, shop testing, packing, Supply, safe delivery and Guarantee of Spent Fuel Storage Tray Assemblies, Bay Tool Assemblies and Miscellaneous Items	Public Tender	02/05/15	Two Part	04/15/15	1	1)kay bouvet engg pvt ltd	-	Yes	FTP/1140/9466	05/18/16	kay bouvet engg pvt ltd	91500000	05/30/24	05/18/16	In Progress	NA
65	CMM/FTP/23-34-1-1091	Heavy Water UGP and WMP for KAPP-3&4	Public Tender	03/11/11	Two Part	06/14/11	17	1)NICCO CORPORATION LIMITED, PROJECT DIVISION 2)Avasarala Technologies Limited 3)Furnace Fabrica (India) Ltd. 4)GEI INDUSTRIAL SYSTEMS LIMITED 5)Walchandnagar industries Ltd 6)LARSEN & TOUBRO LIMITED 7)Punj Lloyd Limited 8)M/s Petron Engineering Construction Ltd 9)M/s EIL 10)M/s Hindustan Dorr Oliver Ltd 11)M/s Technip KT Indis Ltd 12)M/s Dolphin Offshore Enterprises India Ltd	1)kay bouvet engg pvt ltd 2)Nuberg Engineering Limited 3)Technofab Manufacturing Limited 4)M/s Offshore Infrastructures Ltd -4	Yes	CMM/FTP/23-34-1-1091/PO/6090	11/09/11	M/s Hindustan Dorr Oliver Ltd	69285105	UGP 19/10/2024	11/09/11	yet to be completed	2nd Delay Analysis

Deepali

								13)M/s McNally bhatat Engineering Company ltd										
66	CMM/FTP/23-34-1-1091	Heavy Water UGP and WMP for KAPP-3&4	Public Tender	03/11/11	Two Part	06/14/11	17	1)NICCO CORPORATION LIMITED, PROJECT DIVISION 2)Avasarala Technologies Limited 3)Furnace Fabrica (India) Ltd. 4)GEI INDUSTRIAL SYSTEMS LIMITED 5)Walchandnagar industries Ltd 6)LARSEN & TOUBRO LIMITED 7)Punj Lloyd Limited 8)M/s Petron Engineering Construction Ltd 9)M/s EIL 10)M/s Hindustan Dorr Oliver Ltd 11)M/s Technip KT Indis Ltd 12)M/s Dolphin Offshore Enterprises India Ltd 13)M/s McNally bhatat Engineering Company ltd	1)kay bouvet engg pvt ltd 2)Nuberg Engineering Limited 3)Technofab Manufacturing Limited 4)M/s Offshore Infrastructures Ltd -4	Yes	CMM/FTP/23-34-1-1091/PO/6089	11/09/11	M/s Hindustan Dorr Oliver Ltd	399656733	06/30/19	11/09/11	yet to be completed	NA
67	CMM/FTP/10-33-1-1149	D2O Heat Exchanger along with saddle and recommendatory spares	Public	07/20/18	Two Part	09/25/18	04 (Four)	1)1. M/s ISGEC 2) M/s BHEL	1)1. M/s WIL 2) 2. M/s Tema India Ltd	Yes	CMM/FTP/10-33-1-1149/EPO/30599	01/25/19	M/s BHEL	540000000	03/31/25	01/25/19	In progress	NA
68	CMM/FTP/23-31-1-1047	End Fitting bodies & Associated Components	Public	06/23/10	Two Part	07/26/10	4	1)M/s L&T 2) M/s MTAR 3) M/s Bharat Forge 4) M/s Avasarla	-	Yes	CMM/FTP/23-31-1-1047/PO/6040	01/19/11	M/s L&T	288900000	06/30/21	01/19/11	In Progress	NA
69	CMM/PFBR/80-31-1-7022	Fuel & Blanket Sub Assemblies	Single	07/11/03	Two Part	01/11/05	1	1)M/s NFC	-	Yes	CMM/PFBR/80-31-1-	03/06/06	M/s Nuclear	877200000	06/30/17	03/06/06	In Progress	NA
70	CMM/FTP/22-35-1-1086	Fuel Transfer Equipment	Public	10/19/11	Two Part	03/14/11	6	1)Ms/ MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce	1)M/s Lokesh Machine 2) M/s Konecranes -2	Yes	CMM/FTP/22-35-1-1086/PO/6413	08/19/11	M/s L&T	135000000	12/31/24	08/19/11	In Progress	NA
71	CMM/FTP/23-35-1-1086	Fuel Transfer Equipment	Public	01/19/11	Two Part	03/14/11	6	1)M/s MTAR 2)M/s Avasarla 3) M/s L&T 4) M/s Godrej & Boyce	1)M/s Lokesh Machine 2) M/s Konecranes -2	Yes	CMM/FTP/23-35-1-1086/PO/6068	08/19/11	M/s L&T	134900000	10/31/24	08/19/11	In Progress	NA
72	CMM/FTP/23-33-1-991	Steam Generators	Limited	39595	Two Part	39745	2	1)M/s L&T 2)M/s BHEL	1)NIL -1	Yes	CMM/FTP/23-33-1-991/PO/600	09/08/09	M/s BHEL	3450000000	12/31/22	09/08/09	In Progress	NA
73	CMM/FTP/22-33-1-991	Steam Generators	Limited	05/27/08	Two Part	10/24/08	2	1)M/s L&T 2)M/s BHEL	1)NIL -1	Yes	CMM/FTP/22-33-1-991/PO/635	09/08/09	M/s BHEL	3653900000	09/30/23	09/08/09	In Progress	NA
74	Tender No. - NPCIL/HQ/CMM-WG/91/2024/PT/136	Shallow water Offshore 2D seismic survey, Bathymetry and offshore geotechnical investigation at Jaitapur site, Ratnagiri district, Maharashtra.	Public Tender	06.02.2024	Two Part	27.02.2024					GEMC-511687799769980	04.11.2024	Fugro Survey (INDIA) Pvt. Ltd.	31.16 Value In Cr.	10.02.2026	11.11.2024	10.02.2026	

Deepak

75	Tender No. - NPCIL/HQ/CMM-WG/91/2024/PT/143	Construction of Box culverts, wing walls and minor prestressed bridges along with allied civil works along patrolling road of MBRAPP site	Public Tender	06.03.2024	Two Part	01.04.2024					WO No. 200943	11.11.2024	Pipetech Engineering Solution Private	23.32 Value In Cr.	16.05.2026	18.11.2024	16.05.2026	
76	CMM/HMP/25-26-10-193	Fluroketone Gas (SGE) based and Condensed Aerosol (SGL) based Firefighting system (Supply Contract)	Public Tender	05/30/23	Two Part	09/08/23	1	One (01 nos.) 1)Thermosystems Pvt Ltd	Nil	Yes	CMM/HMP/25-26-10-193/PO/0021	02/21/24	Thermosystems Pvt Ltd	Rs. 43.99 Cr	KKNPP-3-20/05/2025 KKNPP-4-20/08/2025	02/21/24	In progress	NA
											CMM/HMP/25-26-10-193/PO/0022	02/21/24	Thermosystems Pvt Ltd	Rs. 5.02 Cr	KKNPP-3-20/05/2025 KKNPP-4-20/08/2025	02/21/24	In progress	NA
77	CMM/HMP/10-30-10-164	Nuclear Island Package	Public Tender	02/24/21	Two Part	12/30/21	3	Three (03 nos.) i) TATA Projects Ltd ii) BHEL iii) Larsen and Toubro Ltd	Nil	Yes	CMM/HMP/10-30-10-164/PO/0017 (Supply	03/28/24	Larsen and Toubro Ltd	Rs. 1638.80 Cr	GHAVP-1-27/09/2027 GHAVP-2-27/03/2028	03/28/24	In progress	NA
											CMM/HMP/10-30-10-164/PO/0018 (Erection	03/28/24	Larsen and Toubro Ltd	Rs. 537.31 Cr	GHAVP-1-27/09/2027 GHAVP-2-27/03/2028	03/28/24	In progress	NA
											CMM/HMP/10-30-10-164/PO/0019 (Operation and	03/28/24	Larsen and Toubro Ltd	Rs. 5.84 Cr	Date will be intimated later to the Supplier	03/28/24	In progress	NA
78	CMM/HMP/25-26-10-178	Supply and Delivery of Radioactive Air Filters and Personal Survival System for KKNPP-3&4 Project	e-TENDER	08/30/22	Two part	11/16/22	Five (05 nos) (However one bid was rejected as tender fee was not submitted)	Four(04 nos) 1. M/s. Nikhtish Engineering Pvt .Ltd. 2. M/s. Core Energy Systems Pvt .Ltd. 3. M/s. Tema India Ltd. 4. M/s. Bengal Industries Pvt. Ltd.	Nil	Yes	CMM/HMP/25-26-10-178/PO/0004	09/06/23	M/s. Bengal Industries Pvt. Ltd. In consortium with 1) M/s. Aerosol Filters Pvt. Ltd. & 2) M/s. Airfilco Filteration	Rs. 37.16 Cr	09/06/25	09/06/23	In progress	NA
79	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	Public Tender	21.07.10	Two part	13.12.10	9	Seven(07 nos.) 1. M/s Dodsal Enterprise pvt ltd.,Dubai 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L& T Ltd., Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Fernas Construction Co.,Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	Yes	CMM/HMP/23-30-10-013/PO/6066 Dt 03.06.2011	03.06.2011	M/s Punj Lloyd Ltd.	Rs. 28318 Cr.	KAPP-3-03.12.17 KAPP-4-31.12.18	03.06.11	In progress	NA
											CMM/HMP/23-30-10-013/PO/6067 Dt 03.06.2011			Rs. 6468 Cr	KAPP-3-03.12.17 KAPP-4-31.12.18	03.06.11	In progress	NA
											CMM/HMP/22-30-10-013/PO/6411 Dt 03.06.2011 for RAPP-			Rs. 28635 Cr.	RAPP-7-31.03.19 RAPP-8-31.03.19	03.06.11	In progress	NA
											CMM/HMP/22-30-10-013/PO/6412 Dt 03.06.2011			Rs. 6541 Cr.	RAPP-7-31.03.19 RAPP-8-31.03.19	03.06.11	In progress	NA
80	CMM/HMP/23-70-10-016	COMMMON SERVICES PACKAGES	Public Tender	04.11.10	TPT	07.02.11	14	Eleven (11 nos.) 1. M/s.L&T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-	Three (3 nos.) 1. M/s Shriram EPC Ltd. 2. M/s Walchandnagar Industries Ltd. 3. M/s Dolphin	Yes	CMM/HMP/22-70-10-016/PO/6415 dtd. 22/07/2011 (supply) for RAPP-7&8	22.07.2011	M/s. L&T, Chennai	Rs. 103.16 Cr	R-7-31.12.17 R-8-31.12.17	22.07.11	In progress	NA

Deepali

								oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd., 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s Mcnally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation.	Offshore Enterprises (India) Ltd.		CMM/HMP/22-70-10-016/PO/6416 dtd. 22/07/2011 (Erection) for	22.07.2011	M/s. L&T, Chennai	Rs. 31.42 Crs.	R-7-31.12.17 R-8-31.12.17	22.07.11	In progress	NA
													CMM/HMP/23-70-10-016/PO/6070 dtd. 22/07/2011 (supply) for	22.07.2011	M/s. L&T, Chennai	Rs.103.16 Cr	K-3-31.07.17 K-4-30.04.18	22.07.11	In progress	NA
													CMM/HMP/23-70-10-016/PO/6071 dtd. 22/07/2011 (Erection) for	22.07.2011	M/s. L&T, Chennai	Rs. 31.62 Crs.	K-3-31.07.17 K-4-30.04.18	22.07.11	In progress	NA
81	CMM/HMP/75-00-10-078	Design, Engineering, Procurement, Manufacture, Supply, Erection / Construction, Testing, Commissioning, Handing over and Performance Guarantee (PG) of Common Services Systems, Structures and Components (SSC) for Kudankulam Nuclear Power Projects-3&4	Public Tender	07/22/16	Two Part	01/31/17	7	Five (05 nos.) 1)Larsen & Toubro Limited, 2)Reliance Infrastructure Limited , 3)BGR ENERGY SYSTEMS LIMITED, 4)TATA PROJECTS LIMITED, 5)BHARAT HEAVY ELECTRICALS LIMITED,	1)THE INDURE PVT LTD 2)Punj Lloyd Limited,	Yes	CMM/HMP/75-00-10-078/e-PO/22880	04/04/18	Reliance Infrastructure Limited	Rs. 302.48 Cr	12/03/22	04/04/18	In progress	NA
											CMM/HMP/75-00-10-078/e-PO/22877	04/04/18	Reliance Infrastructure Limited	Rs. 642.16 Cr	12/03/22	04/04/18	In progress	NA
82	CMM/HMP/23-70-10-087	Design & Engineering, Manufacture, Procurement, Supply, seismic qualification/testing, inspection, examination, testing,erection, commissioning , performance guarantee (PG), handing over of Fire water spray system including piping, flanges, manual valves,NPCIL approved HILTI make anchor fasterners, electrically operated valves (EV) , Deluge valves assemblies (DV) including its Control and Instrumentation with fire detectors,JBs,LCP etc and other specialties, supports, Mandatory spares and special tools & tackles, if any for Medium Velocity Water Spray System (MVWS) and Multiple Control Zonal Spray System (MCZS)beyond terminal point indicated in the tender specification in RAB and CB	Public Tender	10/19/16	Two Part	12/28/16	3	Three (03 nos.) 1)Sterling and Wilson Limited, 2)TECHNICO INDIA PVT LTD 3)SFS Fire And Security Private Limited,	Nil	Yes	CMM/HMP/23-70-10-087/e-PO/17873	12/15/17	Sterling and Wilson Limited	Rs. 3.36 Cr	06/14/20	12/15/17	In Progress	NA
											CMM/HMP/23-70-10-087/e-PO/17872	12/15/17	Sterling and Wilson Limited	Rs. 7.52 Cr	06/14/20	12/15/17	In Progress	NA
83	CMM/HMP/69-00-10-117	ELECTRICAL EQUIPMENT SPARES	Single	11/28/17	Single Part	11/28/17	1	One (1 nos.) 1)ATOMSTROYEXPORT MOSCOW RUSSIAN FEDERATION	Nil	Yes	CMM/HMP/69-00-10-117/e-PO/19893/F	11/30/17	ATOMSTROYEXPORT, MOSCOW,	Rs 157.27 Cr.	11/30/19	11/30/17	In progress	NA
											CMM/HMP/69-00-10-117/e-PO/19894/F	11/30/17	ATOMSTROYEXPORT, MOSCOW,	Rs 209.30 Cr	05/31/21	11/30/17	In progress	NA
84	CMM/HMP/69-00-10-118	INSTRUMENTATION AND CONTROL SPARES	Single	11/28/17	Single Part	11/28/17	1	One (1 nos.) 1)Atomstroyexport Moscow Russian Federation	Nil	Yes	CMM/HMP/69-00-10-118/e-PO/19895/F	11/30/17	ATOMSTROYEXPORT, MOSCOW,	Rs 175.19 Cr	06/30/20	11/30/17	In progress	NA

Deepak.

								Federation			CMM/HMP/69-00-10-118/e-PO/19896/FE DTD	11/30/17	ATOMSTROYEXPORT, MOSCOW, RUSSIAN	Rs 172.53 Cr	12/31/24	11/30/17	In progress	NA
85	CMM/HMP/25-26-10-154	Air dampers with companion flanges & gaskets, erection accessories, mandatory & commissioning spares for Main Plant ventilation and Air Conditioning (A/C) systems of KKNPP 3&4 (GEM/GARPTS/11012021/YY55PFBZVSHH)	Two Part Public Tender	02/17/21	Two Bid	20.04.2021	5	Three (03 nos.) 1) M/s. Sude Engineering Corpn. 2) M/s. Damper Technology India Pvt. Ltd. 3) M/s. Efficient Envirotech Pvt. Ltd.	1) M/s. Damper Technology India Pvt. Ltd. 2) M/s. Efficient Envirotech Pvt. Ltd.	Yes	CMM/HMP/25-26-10-154/e-PO/51883	03/04/22	Sude Engineering Corporation	Rs. 19.40 Cr	30.07.2024	03/04/22	In progress	NA
86	CMM/HMP/10-31-10-120	Manufacturing, Inspection, Testing, Supply, Safe Delivery to GHAVP-1&2 and Guarantee of Coolant Channel Assembly Zircaloy Components.	Single tender	04/25/19	Single Part	04/25/19	1	One (1 nos.) M/s. Nuclear Fuel Complex	Nil	Yes	CMM/HMP/10-31-10-120/e-PO/42854	24.12.2020	M/s. Nuclear Fuel Complex	Rs. 181.50 Cr.	GHAVP-1-24/03/2023 GHAVP-2-24/09/2023	24-12.2020	In progress	NA
87	CMM/HMP/09-31-10-165	Manufacturing, Inspection, Testing and Safe Delivery Zirconium alloy components of Coolant Channel Assemblies for GHAVP-3&4 and KAIGA-5&6	Single tender	06/23/21	Single Part	07/12/21	1	One (1 nos.) M/s. Nuclear Fuel Complex	Nil	Yes	CMM/HMP/09-31-10-165/e-PO/0010	11/24/23	M/s. Nuclear Fuel Complex	Rs. 268.50 Cr.	GHAVP-3 23/11/2026 GHAVP-4 23/08/2027	24.11.2023	In progress	NA
											CMM/HMP/09-31-10-165/e-PO/0011	11/24/23	M/s. Nuclear Fuel Complex	Rs. 268.50 Cr.	KAIGA-5 23/08/2025 KAIGA-6 23/02/2026	24.11.2023	In progress	NA
88	CMM/HMP/91-55-10-144	Preparation of Drawings, Procurement of Raw Material, Fabrication of Pipes, Manholes with Gaskets & Fasteners & Mitres including Spider Stiffeners, Inspection, Testing, Painting, Documentation, Slippers for Transportation & Storage at Site, Packing, Forwarding, Transportation & Safe Delivery to Site and Guarantee of Carbon Steel Condenser Cooling Water Pipelines for KKNPP-5&6	e-Public Tender	05.04.2021	Two Part	11.05.2021	2	OnE(1) nos. 1) M/s. Gujarat Pipes Pvt. Ltd.., Gujarat	OnE(1) nos. 1) M/s. Ratnamani Metals & Tubes Pvt. Ltd., Ahmedabad	Yes	CMM/HMP/91-55-10-144/e-PO/49216	10/08/21	M/s. GUJARATI NFRA PIPES PVT.LTD.	Rs. 5351.51 Cr.	KKNPP-5 - 08-04-2024 KKNPP-6-08-04-2024	10/08/21	In progress	NA
89	CMM/HMP/25-26-10-146	Design, Procurement, Manufacture, Inspection, Testing, Supply of Valves for Fire fighting system and water supply, sewerage & auxiliaries system for KKNPP-3&4	two Part Public e-Tender	12/12/19	Two part	01/22/20	2	M/s. L&T Valves Ltd., Chennai	M/s. Forbs Marshall Pvt. Ltd.	Yes	CMM/HMP/25-26-10-146/e-PO/48120	07/26/21	M/s. L&T Valves Ltd., Chennai	Rs.1306.075	44952	07/26/21	In progress	NA

Deepali.

90	CMM/MEQ/25-26-2-1176 (GEM/GARPTS/04032021/4362UE50HO16)	Design, Analysis, Seismic Qualification, Procurement, Manufacture, assembly, Testing at manufacturerâ€™s work, Performance Testing, Preservation/Painting, Inspection & Testing, Drawings & documentation, packing, forwarding, shipment, Transportation & safe delivery to site with proper packing of Vapour Compression Safety Chillers with Special Tools & Tackles, all controls, accessories and auxiliaries along with mandatory and Commissioning Spares for KKNPP-3&4 Project.	Public Tender	03/08/21	Two Part	06/22/21	3	1)kirloskar chillers pvt ltd, -1	1)LG Electronics India Pvt.ltd, 2)CORE Energy Systems Pvt. Ltd -2	Yes	CMM/MEQ/25-26-2-1176/e-PO/55373	09/23/22	kirloskar chillers pvt ltd	687319320	23.09.2024	23.09.2022	In Progress	NA
91	CMM/MEQ/25-26-2-1179	Design, Development, Procurement of Raw Material, Manufacture, Fabrication, Assembly, Inspection, Testing, Seismic Qualification, Performance Testing, Quality Surveillance, Packing, Forwarding, Shipment, Safe Delivery to Site and Guarantee of Ventilation Channel Closing Devices with Erection Accessories for Main Plant Ventilation and Air Conditioning (A/C) Systems for KKNPP-3&4 Project.	Public Tender	07/27/21	Two Part	10/20/21	4	1)L&T Valves Limited, 2)Tema India Ltd., 3)CORE Energy Systems Pvt. Ltd., -3	1)SAISIDHA SUGAR EQUIPMENTS AND ENGINERRING COMPANY PVT. LTD, -1	Yes	CMM/MEQ/25-26-2-1179/e-PO/55149	09/09/22	L&T Valves Limited	287213659	09.09.2024	09.09.2022	Prototype development works in progress.	NA
92	CMM/MEQ/00-33-2-1146	Design, Analysis, Manufacturing, Inspection, Assembly, Testing, Painting, Proper packaging, Delivery at site and Guarantee of High Pressure, Vertically mounted, Single stage, Single suction, Double discharge volute casing type Centrifugal Primary Coolant Pump and Electric Motor along with Auxiliaries and Accessories, Special Tools, Mandatory Spares, Instrumentation along with Vibration Monitoring System and Paperless recorder, etc. as detailed in	Public Tender	10/10/18	Two Part	12/26/18	2	1)KSB Pumps Limited, -1	1)Kirloskar Brothers Limited, -1	Yes	CMM/MEQ/00-33-2-1146/e-PO/53976	07/08/22	KSB Pumps Limited	5993516966	KAIGA-5-07.04.2026 , KAIGA-6 - 07.04.2027 , Spares-07.04.2027	08.07.2022	In Progress	NA
93	CMM/MEQ/10-30-2-1171	Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to site and Guarantee of Safety Pump Motor Units (Shut Down Cooling Pump Motor Units) along with Mandatory spares, Special Tools, Support Structure and Base Frame as detailed in Specification no. PC-E-186 Rev.0 and PC-E-502 Rev.1 for GHAVP-1&2 Project	Public Tender	12/31/19	Two Part	07/07/20	4	1)Kirloskar Brothers Limited, -1	1)WILO Mather and Platt Pumps Pvt. Ltd, 2)BHARAT PUMPS & COMPRESSOR LIMITED, 3)Sulzer Pumps India Pvt. Ltd., -3	Yes	CMM/MEQ/10-30-2-1171/e-PO/52253	03/16/22	Kirloskar Brothers Limited	172509085	GHAVP-1 : 15.09.2024 , GHAVP-2 : 15.03.2025	16.03.2022	In Progress	NA

Deepali

94	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	12/07/21	Two Part	01/07/22	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited, -2	-	Yes	CMM/MEQ/72-70-2-1185/e-PO/51943	02/18/22	Sterling and Wilson Limited	102898131	17.02.2024	18.02.2022	In Progress	NA
95	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	12/07/21	Two Part	01/07/22	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited, -2	-	Yes	CMM/MEQ/72-70-2-1185/e-PO/51942	02/18/22	Sterling and Wilson Limited	283241699	17.02.2024	18.02.2022	In Progress	NA
96	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	12/07/21	Two Part	01/07/22	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited, -2	-	Yes	CMM/MEQ/73-70-2-1185/e-PO/51941	02/18/22	Sterling and Wilson Limited	106701030	17.08.2023	18.02.2022	In Progress	NA
97	CMM/MEQ/73-70-2-1185	ADDITIONAL CHILLED WATER PLANT PACKAGE FOR KAPP-3&4 & RAPP-7&8 PROJECTS	Public Tender	12/07/21	Two Part	01/07/22	2	1)CORE Energy Systems Pvt. Ltd., 2)Sterling and Wilson Limited, -2	-	Yes	CMM/MEQ/73-70-2-1185/e-PO/51938	02/18/22	Sterling and Wilson Limited	281724636	17.08.2023	18.02.2022	In Progress	NA

Deepali

98	CMM/MEQ/10-50-2-1178	Loading / Unloading, Storage cum Insurance, Handling, Erection, Civil works, Testing & Commissioning at site, Handing over and Guarantee of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178	Public Tender	12/11/20	Two Part	02/08/21	3	1)Larsen & Toubro Limited 2)Bharat Heavy Electricals Limited 3)BGR Energy Systems Limited -3	-	Yes	48614	09/06/21	Larsen & Toubro Limited	1053197031	GHAVP-1 : 05.03.2026 , GHAVP-2 : 05.09.2026	06.09.2021	IN PROGRESS	NA
99	CMM/MEQ/10-50-2-1178	Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of Main Plant Electrical Systems & Switchyard Package for GHAVP-1&2 Project as per specification forwarded along with Tender No. CMM/MEQ/10-50-2-1178	Public Tender	12/11/20	Two Part	02/08/21	3	1)Larsen & Toubro Limited 2)Bharat Heavy Electricals Limited 3)BGR Energy Systems Limited -3	-	Yes	48613	09/06/21	Larsen & Toubro Limited	5650891150	GHAVP-1 : 05.03.2026 , GHAVP-2 : 05.09.2026	06.09.2021	IN PROGRESS	NA
100	KKNPP/1&2/CMM/SPT/18436	High Speed Diesel	Limited Tender	08/14/20	Single Part	09/04/20	3	1)Indian Oil Corporation Limited 2)M/s. Hindustan Petroleum Corporation Ltd.	-	Yes	KKNPP/1&2/CMM/18436/PO:14142	04/03/21	Indian Oil Corporation Limited	38416150	04/02/23	04/03/21	In Progress	NA
101	CMM/MEQ/10-30-2-1162	Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & forwarding, Safe	Public Tender	08/14/19	Two Part	10/23/19	2	1)CORE Energy Systems Pvt. Ltd., 2)EVEREST BLOWERS PVT LTD, -2	-	Yes	CMM/MEQ/10-30-2-1162/e-PO/46496	04/09/21	CORE Energy Systems Pvt. Ltd.	358481478	GHAVP-1 - 08.10.2023 , GHAVP-2 : 08.04.2024	09.04.2021	IN PROGRESS	NA
102	CMM/MEQ/10-30-2-1162	Design, Qualification of Design by Analysis, Preparation of Drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to Site and Guarantee of Blowers along with mandatory spares, special tools and support structure or base frame (as applicable) as detailed in specification data sheets for GHAVP-1&2 project (Group-2)	Public Tender	08/14/19	Two Part	10/23/19	2	1)CORE Energy Systems Pvt. Ltd., 2)EVEREST BLOWERS PVT LTD, -2	-	Yes	CMM/MEQ/10-30-2-1162/e-PO/46482	04/06/21	EVEREST BLOWERS PVT LTD	34971972	GHAVP-1 - 05.10.2023 , GHAVP-2 - 05.04.2024	06.04.2021	IN PROGRESS	NA

Deepak.

103	CMM/MEQ/10-32-2-1154	Design, Qualification of Design by Analysis, Preparation of Drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to Site and Guarantee of Canned Motor Pumps along with mandatory spares, special tools and support structure or base frame (as applicable), as detailed in specification no. PC-E-165-R2, PC-E-166-R2, PC-E-501-R1, PC-E-502-R1 and data sheets for GHAVP-1&2 project.	Public Tender	01/23/19	Two Part	03/29/19	2	1)HYDRODYNE TEIKOKU INDIA PVT LTD, 2)Kirloskar Brothers Limited, -2	-	Yes	CMM/MEQ/10-32-2-1154/e-PO/44418	01/20/21	HYDRODYNE TEIKOKU INDIA PVT LTD	230700708	GHAVP-1 : 19.07.2023, GHAVP-2 : 19.01.2024	20.01.2021	In Progress	NA
104	CMM/MEQ/20-50-2-1153	Unloading, Storage cum Insurance, Handling, Erection, Testing & Commissioning at Site, Handing over and Guarantee of 220kV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable Electrical Power Supply System at Tarapur Maharashtra Site and as per technical specifications and drawings forwarded under Tender No. CMM/MEQ/20-50-2-1153	Public Tender	12/20/18	Two Part	02/28/19	1	1)BGR Energy Systems Limited, -1	-	Yes	CMM/MEQ/20-50-2-1153/e-PO/36299	11/22/19	BGR Energy Systems Limited	247530060.9	21.05.2021	22.11.2019	In Progress	NA
105	CMM/MEQ/20-50-2-1153	Design, Engineering, Procurement, Manufacture, Quality Assurance, Testing, Packing, Transportation, Safe Delivery to Site of 220kV Switchyard Extension, Substation, Fire Water Pump House (FWPH) and Fire Alarm and Protection System etc. for Reliable Electrical Power Supply System at Tarapur Maharashtra Site and as per technical specifications and drawings forwarded under Tender No. CMM/MEQ/20-50-2-1153	Public Tender	12/20/18	Two Part	02/28/19	1	1)BGR Energy Systems Limited, -1	-	Yes	CMM/MEQ/20-50-2-1153/e-PO/36298	11/22/19	BGR Energy Systems Limited	577570142.2	21.05.2021	22.11.2019	In Progress	NA
106	CMM/MEQ/25-26-2-1142	Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing of Material Handling Equipment provided by Purchaser, for KKNPP-3&4 Project.	Public Tender	08/14/18	Two Part	11/29/18	1	1)MUKAND LIMITED, -1	-	Yes	CMM/MEQ/25-26-2-1142/e-PO/36292	11/21/19	MUKAND LIMITED	207000000	21.11.2023	21.11.2019	In Progress	NA
107	CMM/MEQ/25-26-2-1142	Design, Engineering, Manufacturing, Supply, Handling, Transportation, Pre-fabrication, Pre-assembly, Assembly, Welding, Erection, Inspection, Commissioning, Load Testing and Handing over of the Material Handling Equipment & Trestle metal structures of Material Handling Equipment	Public Tender	08/14/18	Two Part	11/29/18	1	1)MUKAND LIMITED, -1	-	Yes	CMM/MEQ/25-26-2-1142/e-PO/36291	11/21/19	MUKAND LIMITED	483000000	21.11.2023	21.11.2019	In Progress	NA
108	CMM/MEQ/25-24-2-1134	Loading/Unloading, Transportation & handling at site, Storage, Erection, Storage Cum Erection Insurance, Testing, Commissioning, Performance Testing of Equipment, Accessories and Components, Operation and Maintenance Works, Miscellaneous / Re-preservation Services and Handing Over of Diesel Generators and its Auxiliaries	Public Tender	11/06/17	Two Part	04/23/18	1	1)Powerica Limited, -1	-	Yes	CMM/MEQ/25-24-2-1134/e-PO/30360	02/01/19	Powerica Limited	363343222.5	KKNPP3:31.01.2024 KKNPP4:30.09.2024	01.02.2019	In Progress	NA
109	CMM/MEQ/25-24-2-1134	Design, Engineering, Manufacture, Procurement, Supply, Documentation, Co-ordination, Quality Assurance, Routine and Acceptance Testing at works, Training at works, Packing &	Public Tender	11/06/17	Two Part	04/23/18	1	1)Powerica Limited,	-	Yes	CMM/MEQ/25-24-2-1134/e-PO/30356	02/01/19	Powerica Limited	5902456778	KKNPP3:31.01.2024 KKNPP4:30.09.2024	01.02.2019	In Progress	NA

Deepali

		Forwarding, Transportation and Safe Delivery to Site and Unloading at Site of Diesel Generators and its Auxiliaries required for Kudankulam Nuclear Power Projects 3&4 and as						-1										
110	CMM/MEQ/25-24-2-1129	Erection/Construction, Commissioning & Testing, Tiral Operation, Performance Guarantee (PG) and handing over of system and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	09/26/17	Two Part	01/12/18	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited, -4	-	Yes	CMM/MEQ/25-24-2-1129/e-PO/26489	08/08/18	LARSEN AND TOUBRO LTD	1902798550	07.11.2024	08.08.2018	In Progress	NA
111	CMM/MEQ/25-24-2-1129	Manufacture, Procurement, Supply, Erection / Construction, Commissioning & Testing, Trial Operation, Performance Guarantee (PG), Handing over of System and Components of Main Plant Electrical Package for KKNPP-3&4 Project.	Public Tender	09/26/17	Two Part	01/12/18	4	1)LARSEN AND TOUBRO LTD, 2)Reliance Infrastructure Limited , 3)BHARAT HEAVY ELECTRICALS LIMITED, 4)BGR Energy Systems Limited, -4	-	Yes	CMM/MEQ/25-24-2-1129/e-PO/26488	08/08/18	LARSEN AND TOUBRO LTD	7587107618	07.11.2024	08.08.2018	In Progress	NA
112	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	12/15/16	Two Part	05/09/17	4	1)LARSEN AND TOUBRO LTD 2)BGR Energy Systems Limited, 3)siemens ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED -4	-	Yes	CMM/MEQ/25-00-2-1116/e-PO/22516	02/22/18	BGR Energy Systems Limited	862079456	28.03.2023	29.03.2018	In Progress	NA
113	CMM/MEQ/25-00-2-1116	400 kV & 230 kV Switchyards and BoP Electrical areas for KKNPP 3&4.	Public Tender	12/15/16	Two Part	05/09/17	4	1)LARSEN AND TOUBRO LTD. 2)BGR Energy Systems Limited, 3)siemens ltd, 4)BHARAT HEAVY ELECTRICALS LIMITED, -4	-	Yes	CMM/MEQ/25-00-2-1116/e-PO/22513	03/29/18	BGR Energy Systems Limited	3448317824	28.03.2023	29.03.2018	In Progress	NA
114	CMM/MEQ/10-33-2-1102	Design, Analysis, Preparation of Drawings, Documents, Procedures, Procurement of Materials, Manufacture, Assembly, Inspection, Testing, Packaging, Supply, Delivery & Guarantee of Primary Coolant Pump Motor Units for GHAVP-1&2	Public Tender	08/09/16	Two Part	10/31/16	2	1)KSB Pumps Limited, -1	1)Kirloskar Brothers Limited, -1	Yes	CMM/MEQ/10-33-2-1102/e-PO/20565	01/17/18	KSB Pumps Limited	4869200000	GHAVP-1 : 16-4-2022 & GHAVP-II : 16-4-2023	17.01.2018	In Progress	NA
115	CMM/PFBR/80-52-2-7037	AC Variable Speed Drive	Public	04/05/05	Two Part	04/05/05	2	1)M/s BHEL 2)M/s ABB -2	-	Yes	CMM/PFBR/80-52-2-7037/PO/10053	07/20/07	M/s BHEL	Rs.57.81 Crores + Euro 3765757	31.04.2019	20.07.2007	In Progress	NA
116	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	06/18/11	Two Part	09/26/11	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd	-	Yes	CMM/MEQ/22-73-2-1055/PO/6450	07/04/12	M/s Punj Lloyd Ltd	14 Crores	R-7 : 30-06-2023 & R-8 : 31-12-2023	07/04/12	In Progress	NA

Deepak.

								4) M/s GEI Industries 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation -7									
117	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	06/18/11	Two Part	09/26/11	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd. 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation Ltd -7	-	Yes	CMM/MEQ/23-73/2/1055/PO/6101	07/04/12	M/s Punj Lloyd Ltd	72.62 Crores	Prov Extn: K-3 : 31-03-2020 & K-4 : 31-03-2023	07/04/12	In Progress	NA
118	CMM/MEQ/23-73-2-1055	AC Ventilation Package	Public	06/18/11	Two Part	09/26/11	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries 5) M/s Hindustan Dorr- 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation -7	-	Yes	CMM/MEQ/23-73/2/1055/PO/6102	07/04/12	M/s Punj Lloyd Ltd	13.99 Crores	Prov Extn: K-3 : 31-03-2020 & K-4 : 31-03-2023	07/04/12	In Progress	NA
119	CMM/MEQ/23-73-2-1055	AC Ventilation package	Public	06/18/11	Two Part	09/26/11	7	1)M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries 5) M/s Hindustan Dorr- 6) M/s Blue Star Ltd. 7) M/s NICCO Corporation -7	-	Yes	CMM/MEQ/22-73-2-1055/PO/6449	07/04/12	M/s Punj Lloyd Ltd	72.78 Cr	R-7 : 30-06-2023 & R-8 : 31-12-2023	07/04/12	In Progress	NA
120	CMM/PFBR/80-71-2-7052	Air Conditioning & Ventilation	Public	04/11/06	Two Part	02/13/07	4	1)M/s Blue Star Ltd 2)M/s L&T Ltd 3)M/s Voltas Ltd -3	1)M/s -1	Yes	CMM/PFBR/80-71-2-7052/PO/10071	12/31/07	M/s Blue Star Ltd	Rs.32.04 Crores	31.07.2017	31.12.2007	In Progress	NA
121	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	11/12/10	Two Part	04/25/11	9	1)M/s.Bharat Heavy 2)M/s.Dodsal Enterprises P.Ltd in consortium with M/s. Dodsal Engg & Construction P. Ltd 3) M/s.Gammon India Ltd. 4) M/s.IOT Infra & Energy Services Ltd. 5) M/s.Jyoti Structures Ltd. 6)M/s.Larsen & Toubro 7) M/s.Punj Lloyd Ltd. 8) M/s.Tata Projects Ltd. 9) M/s.Thermax Limited	-	Yes	CMM/MEQ/23-40-2-1040/PO/6086	09/28/11	M/s Dodsal Enterprises Ltd	INR 405.28 Cr + USD 1990000 (Rs. 8.91 Cr.) + GBP 388900 (Rs. 2.84 Cr.)+ EURO 4630700 (Rs. 29.91	KAPP-3:27.09.2023 KAPP-4:27.09.2023	09/28/11	In Progress	Delay analysis is in process

Deepali

								-9										
122	CMM/MEQ/23-40-2-1040	Balance of Turbine Island Package for KAPP 3&4	Public	11/12/10	Two Part	04/25/11	9	1)M/s.Bharat Heavy 2)M/s.Dodsal Enterprises P.Ltd in consortium with M/s. Dodsal Engg & Construction P. Ltd. 3) M/s.Gammon India Ltd. 4) M/s.IOT Infra & Energy Services Ltd. 5) M/s.Jyoti Structures Ltd. 6)M/s.Larsen & Toubro Ltd. 7) M/s.Punj Lloyd Ltd. 8) M/s.Tata Projects Ltd. 9) M/s.Thermax Limited -9	-	Yes	CMM/MEQ/23-40-2-1040/PO/6087	09/28/11	M/s Dodsal Enterprises P.Ltd	387.08 Crores	KAPP-3:27.09.2023 KAPP-4:27.09.2023	09/28/11	In Progress	Delay analysis is in process
123	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	08/12/11	Two Part	09/04/12	10	1) BHEL 2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver 6) L&T Ltd 7) Dodsal Ent.P.Ltd 8) Punj Lloyd 9) IOT Infrastructure 10) Gammon Ansaldo Consortium -10	-	Yes	CMM/MEQ/22-40-2-1067/PO/6458	12/03/12	M/s L&T Ltd	331.24 Crores+USD2320000+GBP400000+EURO 10050000	RAPP-7:31.12.2023 RAPP-8:30.06.2024	12/03/12	In Progress	Interim Delay analysis report is under review with site L1 committee
124	CMM/MEQ/22-40-2-1067	Balance of Turbine Island Package for RAPP 7&8	Public	08/12/11	Two Part	09/04/12	10	1)BHEL 2) Thermax Ltd 3) Jyoti Structures Ltd 4) Lanco Infratech 5) Hindustan Dorr Oliver 6) L&T Ltd 7) Dodsal Ent.P.Ltd 8) Punj Lloyd 9) IOT Infrastructure 10) Gammon Ansaldo -10	-	Yes	CMM/MEQ/22-40-2-1067/PO/6459	12/03/12	M/s L&T Ltd	317.20 Crores	RAPP-7:31.12.2023 RAPP-8:30.06.2024	12/03/12	In Progress	Interim Delay analysis report is under review with site L1 committee
125	CMM/MEQ/23-50-2-1047	DG Set package for KAPP 3&4 and RAPP 7&8	Public	12/30/10	Two Part	04/11/11	2	1)M/s L&T Ltd 2)M/s Kirloskar Oil -2	-	Yes	CMM/MEQ/22-50-2-1047/PO/6424	08/19/11	M/s Kirlsokar Oil Engines Ltd	188.16 Crores	R-7:31-01-2020 R-8:31-01-2020	08/19/11	In Progress	NA
126	CMM/MEQ/23-50-2-1047	DG set package for KAPP 4&4 and RAPP 7&8	Public	12/30/10	Two Part	04/11/11	2	1)M/s L&T Ltd 2) M/s Kirlsokar Oil -2	-	Yes	CMM/MEQ/23-50-2-1047/PO/6080	08/19/11	M/s Kirloskar Oil Engines Ltd	194.54 Crores	K-3:30-06-2019 K-4:31-12-2019	08/19/11	In Progress	NA
127	CMM/MEQ/23-50-2-1038	Main Plant Electrical System Package for KAPP 3&4 and RAPP 7&8	Public	08/10/10	Two Part	01/31/11	7	1)M/s Areva T&D India Limited 2) M/s. BGR Energy Limited 3) M/s BHEL	1)M/s KEC International Ltd 2) M/s Mcnally Bharat -2	Yes	CMM/MEQ/23-50-2/1038/PO/6072	08/25/11	M/s BGR Energy Systems Ltd	198.11 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	08/25/11	In Progress	NA

Deepali

								4) M/s. Larsen & Toubro Limited										
								5) M/s. Technimont ICB Pvt. Ltd.										
								-5										
128	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	08/10/10	Two Part	01/31/11	7			Yes	CMM/MEQ/23-50-2-1038/PO/6073	08/25/11	M/s BGR Energy Systems Ltd	23.00 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	08/25/11	In Progress	NA
								1)M/s Areva T&D India Limited	1)M/s KEC International Ltd									
								2) M/s. BGR Energy Limited	2) M/s McNally Bharat Engineering									
								3) M/s BHEL	-2									
								4) M/s. Larsen & Toubro Limited										
								5) M/s. Technimont ICB Pvt. Ltd.										
								-5										
129	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	08/10/10	Two Part	01/31/11	7			Yes	CMM/MEQ/23-50-2-1038/PO/6074	08/25/11	M/s BGR Energy Systems Ltd	4.20 Crores	Prov. Extn. : K-3 : 31-12-2019 & K-4 : 31-12-2020	08/25/11	In Progress	NA
								1)M/s Areva T&D India Limited	1)M/s KEC International Ltd									
								2) M/s. BGR Energy Limited	2) M/s Mcnally Bharat									
								3) M/s BHEL	-2									
								4) M/s. Larsen & Toubro Limited										
								5) M/s. Technimont ICB Pvt. Ltd.										
								-5										
130	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	08/10/10	Two Part	01/31/11	7			Yes	CMM/MEQ/22-50-2-1038/PO/6417	08/25/11	M/s BGR Energy Systems Ltd	191.87 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	08/25/11	In Progress	NA
								1)M/s Areva T&D India Limited	1)M/s KEC International Ltd									
								2) M/s. BGR Energy Limited	2) M/s McNally Bharat									
								3) M/s BHEL	-2									
								4) M/s. Larsen & Toubro Limited										
								5) M/s. Technimont ICB Pvt. Ltd.										
								-5										
131	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	08/10/10	Two Part	01/31/11	7			Yes	CMM/MEQ/22-50-2-1038/PO/6418	08/25/11	M/s BGR Energy Systems Ltd	23.08 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	08/25/11	In Progress	NA
								1)M/s Areva T&D India Limited	1)M/s KEC International Ltd									
								2) M/s. BGR Energy Limited	2) M/s McNally Bharat									
								3) M/s BHEL	-2									
								4) M/s. Larsen & Toubro Limited										
								5) M/s. Technimont ICB Pvt. Ltd.										
								-5										
132	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP 3&4 and RAPP 7&8	Public	08/10/10	Two Part	01/31/11	7			Yes	CMM/MEQ/23-50-2-1038/PO/6419	08/25/11	M/s BGR Energy Systems Ltd	4.20 Crores	R-7 : 31-3-2020 & R-8 : 31-3-2020	08/25/11	In Progress	NA
								1)M/s Areva T&D India Limited	1)M/s KEC International Ltd									
								2) M/s. BGR Energy Limited	2)M/s McNally Bharat									
								3) M/s BHEL	-2									
								4) M/s. Larsen & Toubro Limited										
								5) M/s. Technimont ICB Pvt. Ltd.										
								-5										
133	CMM/PFBR/80-40-2-7030	Main Plant Package	Public	09/23/05	Two Part	03/31/06	3		-	Yes	CMM/PFBR/80-40-2-7030/PO/10051	06/29/07	M/s BHEL	Rs.296.49 Crores + Euro 21175351, USD 18633654, UKP 1350045	Prov.Extn 31.12.2019	29.06.2007	In Progress	NA
								1)M/s BHEL										
								2)M/s L&T+ Power Machines										
								3)M/s Dodsal+Skoda										
								-3										

Deepali

134	CMM/PFBR/80/40/2-7030	Main Plant Package	Public	09/23/05	Two Part	03/31/06	3	1)M/s. BHEL 2) M/s. L&T + Power Machines 3)M/s. Dodsal + Skoda -3	-	Yes	CMM/PFBR/80-40-2-7030/PO/10052	06/29/07	M/s BHEL	INR 32.62 Crs.+ EURO 19000	Prov Extn 31.12.19	06/29/07	In Progress	NA
135	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	12/28/09	Two Part	02/23/10	2	1)M/s BHEL -1	1)M/s Kirloskar Electric Co.Ltd -1	Yes	CMM/MEQ/23-33-2-1012/PO/6024	09/07/10	M/s BHEL	Rs.87.31 Crores	K-3:30.6.2018 K-4:30.6.2018	07.09.2010	In Progress	NA
136	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Public	12/28/09	Two Part	02/23/10	2	1)M/s BHEL -1	1)M/s Kirloskar Electric Co.Ltd -1	Yes	CMM/MEQ/22-33-2-1012/PO/6372	09/07/10	M/s BHEL	Rs.87.32 Crores	R-7:30.6.2018 R-8:30.6.2018	07.9.2010	In Progress	NA
137	CMM/PFBR/80-71-2/7056	Sea Water Pump House & Electctrochlorination Plant Package	Public	03/16/07	Two Part	07/06/07	2	1)1) M/s KBL 2)M/s Gammon Ltd -2	-	Yes	CMM/PFBR/80-71-2/7056/PO/10079	05/22/08	M/s KBL	Euro 1814000 + Rs.66.13 Crores	30.08.2019	22.05.2008	In Progress	NA
138	CMM/PFBR/80-71-2-7056	Sea Water Pump House & Electrochiorinatin Plant Package	Public	03/16/07	Two Part	07/06/07	2	1)M/s KBL 2)M/s Gammon Ltd -2	-	Yes	CMM/PFBR/80-71-2-7056/PO/10080	05/22/08	M/s KBL	Rs 33.10 Crores	30.08.2019	22.05.2008	In Progress	NA
139	CMM/MEQ/23-40-2-1024	Supply of equipments for TG Plant package	Single	05/04/10	Two Part	12/29/10	1	1)M/s BHEL in consortium with M/s Alstom Power -1	-	Yes	CMM/MEQ/23-40-2-1024/PO/6054	03/31/11	M/s BHEL in consortium with M/s Alstom Power Systems	EUR 88935688.00 (+) USD 35275000.00 (+) INR 740.75 Crs Total of above	KAPP-3 : 31-12-2022 & KAPP-4 : 29-02-2024	03/31/11	In Progress	Delay Analysis report has been prepared and same is under
140	CMM/MEQ/23-40-2-1024	Supply of equipments for TISCS	Single	05/04/10	Two Part	12/29/10	1	1)M/s BHEL -1	-	Yes	CMM/MEQ/23-40-2-1024/PO/6056	03/31/11	M/s BHEL	33 Crores	KAPP-3 : 31-12-2022 & KAPP-4 : 29-02-2024	03/31/11	In Progress	Delay Analysis report has been prepared and same is under
141	CMM/MEQ/23-40-2-1024	Supply of services for TG Plant Package	Single	05/04/10	Two Part	12/29/10	1	1)M/s BHEL in consortium with M/s Alstom Power Systems -1	-	Yes	CMM/MEQ/23-40-2-1024/PO/6055	03/31/11	M/s BHEL in consortium with M/s Alstom Projects Ltd	165.42 Crores	KAPP-3 : 31-12-2022 & KAPP-4 : 29-02-2024	03/31/11	In Progress	Delay Analysis report has been prepared and same is under delibration
142	CMM/MEQ/23-50-2-1022	Switchyard package for KAPP 3&4	Public	05/07/10	Two Part	07/28/10	4	1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd -3	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/23-50-2-1022/PO/6044	02/24/11	M/s Larsen & Toubro Ltd	32.98 Crores	06/30/19	02/24/11	In Progress	NA
143	CMM/MEQ/23-50-2-1022	Switchyard Package for KAPP 3&4	Public	05/07/10	Two Part	07/28/10	4	1)M/s BHEL 2) M/s Jyoti Structures Ltd 3) M/s L&T Ltd	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/23-50-2-1022/PO/6045	02/24/11	M/s L&T Ltd	10.48 Crores	06/30/19	02/24/11	In Progress	NA

Deepak.

								-3										
144	CMM/MEQ/23-50-2-1022	Switchyard package for RAPP 7&8	Public	05/07/10	Two Part	07/28/10	5	1)M/s ABB LTD 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd -4	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2-1022/PO/6392	02/24/11	M/s L&T Ltd	Rs. 31.56 Crores	R-7:30.06.19(220kV) R-8:30.06.21(220kV) R-7:30.06.21(400kV) R-8:30.06.21(400kV)	24.02.2011	In Progress	NA
145	CMM/MEQ/23-50-2-1022	Switchyard Package for RAPP 7&8	Public	05/07/10	Two Part	07/28/10	5	1)M/s ABB Ltd 2) M/s BHEL 3) M/s Jyoti Structures Ltd 4) M/s L&T Ltd -4	1)M/s UB Engineering Ltd -1	Yes	CMM/MEQ/22-50-2-1022/PO/6393	02/24/11	M/s L&T Ltd	Rs.11.84 Crores	R-7:30.06.19(220kV) R-8:30.06.21(220kV) R-7:30.06.21(400kV) R-8:30.06.21(400kV)	24.02.2011	In Progress	NA
146	CMM/MEQ/23-50-2-1045	Transformer package for KAPP 3&4 and RAPP 7&8	Public	12/29/10	Two Part	03/18/11	7	1)6 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals -6	1)1 - M/s Kanohar -1	Yes	CMM/MEQ/23-50-2-1045/PO/6075	08/19/11	M/s BHEL	Rs.47.79 Crores	31.12.2018	19.08.2011	In Progress	NA
147	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	12/29/10	Two Part	03/18/11	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals -6	1)01 - M/s Kanohar -1	Yes	CMM/MEQ/23-50-2-1045/PO/6420	08/19/11	M/s BHEL	Rs.47.46 Crores	R-7 : 30-6-2018 R-8 : 31-3-2019	19.08.2011	In Progress	NA
148	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP 3&4 and RAPP 7&8	Public	12/29/10	Two Part	03/18/11	7	1)06 - M/s Areva T&D India Ltd 2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer & Electricals Kerala Ltd 6) M/s Vijay Electricals -6	1)1 - M/s Kanohar -1	Yes	CMM/MEQ/23-50-2-1045/PO/6077	08/19/11	M/s Toshiba	Rs.34.91 Crores	KAPP -3 : 30-6-2018 KAPP - 4 : 31-12-2018	19.08.2011	In Progress	NA
149	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP-3&4 and RAPP-7&8	Public	12/29/10	Two Part	03/18/11	7	1)M/s Areva T&D India Limited	1)M/s Kanohar Electrical Ltd.	Yes	CMM/MEQ/22-50-2-1045/PO-6422	08/19/11	M/s Toshiba	33.58 Crs.	RAPP 7: 31.03.2021 RAPP 8: 31.03.2021	08/19/11	In Progress	NA

Deepali

								2) M/s BHEL 3) M/s Crompton Greaves Ltd 4) M/s Siemens Ltd 5) M/s Transformer and Electricals Kerala Ltd. 6) M/s Vijay Electrical -6	-1									
150	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nominat ion	08/26/11	Two Part	12/10/12	1	1)M/s BHEL in consortium with M/s Alstom -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6437	08/14/12	M/s BHEL in consortium with M/s Alstom Power Systems	EURO - 67635177 + USD - 33716887 + INR 1001.22 Crs (as per DOW-B)	RAPP-7:31.03.2024 RAPP-8:30.09.2024	08/14/12	In Progress	Interim Delay analysis is in process
151	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nominat ion	08/26/11	Two Part	12/10/12	1	1)M/s BHEL in consortium with M/s Alstom -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6438	08/14/12	M/s BHEL in consortium with M/s Alstom Power	BHEL - Rs.159.97 Crores & AIL - Rs.46.45 Crores	RAPP-7:31.03.2024 RAPP-8:30.09.2024	14.08.2012	In Progress	Interim Delay analysis is in process
152	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nominat ion	06/28/11	Two Part	12/10/12	1	1)01 - M/s BHEL -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6439	08/14/12	M/s BHEL	38.11 Crores	RAPP-7:31.03.2024 RAPP-8:30.09.2024	14.08.2012	In Progress	Interim Delay analysis is in process
153	CMM/MEQ/22-41-2-1062	Turbine Generator Plant Package for RAPP 7&8	Nominat ion	08/26/11	Two Part	12/10/12	1	1)M/s BHEL -1	-	Yes	CMM/MEQ/22-41-2-1062/PO/6440	08/14/12	M/s BHEL	7.68 Crores	RAPP-7:31.03.2024 RAPP-8:30.09.2024	14.08.2012	In Progress	Interim Delay analysis is in process
154	IM/MEQ/10-30-2-1	Design, Qualification of Design by Analysis, Preparation of drawings, Documents, Procedures, Procurement of materials, Manufacture, Assembly, Inspection, Testing, Packing & Forwarding, Safe Delivery to site and Guarantee of Safety Pump Motor Units (Emergency	Public	03/29/22	Two Part	06/07/22	1	1	NIL	Yes	/10-30-2-1171	09/27/23	Kirloskar Brothers Limited	65.02 Crores	09/26/26	09/27/23	In Progress	
155	IM/MEQ/91-24-2-1	Design & Engineering, Manufacture, Procurement, Supply, Packing & Forwarding, Transportation and Safe Delivery to Site of Diesel Generators and its Auxiliaries for Kudankulam	Public	14.10.2022	Two Part	08.03.2023	2	2 (M/s. Powerica Ltd., Mumbai & M/s. Kirloskar Oil Engines Limited, Pune)	NIL	Yes	-91-24-2-1187	17.01.2024	M/s. Krrloksar Oil Engines Limited, Pune.	853.46 Crores	KKNPP-5:16.01.2029 KKNPP-6 : 16.09.2029	17.01.2024	In Progress	
156	IM/MEQ/91-24-2-1	Loading/Unloading, Transportation & handling at site, Storage, Erection / Construction, Storage Cum Erection Insurance, Commissioning & Testing, Trial operation, Performance Guarantee (PG), Operation and Maintenance services (OEM services) and Handing Over of Diesel	Public	14.10.2022	Two Part	08.03.2023	2	2 (M/s. Powerica Ltd., Mumbai & M/s. Kirloskar Oil Engines Limited, Pune)	NIL	Yes	-91-24-2-1187	17.01.2024	M/s. Krrloksar Oil Engines Limited, Pune.	52.61 Crores	KKNPP-5:16.01.2029 KKNPP-6 : 16.09.2029	17.01.2024	In Progress	
157	IM/MEQ/25-24-2-1	1500 KVA, 400V,0.8 PT , 50 Hz, 3 phase DG set alongwith its Auxiliaries and DES including Site works at KKNPP 3&4	Public	28.08.2023	Two Part	08.11.2023	2	1 (M/s. Powerica Ltd., Mumbai 2) M/s. Kirloskar Oil Engines Limited, Pune)										
158	GEM/2023/B/3425263 (CMM/MEQ/25-31-2-1189)	Supply of Mobile Pump Units for KKNPP-3&4 Project.	Public	18.05.2023	Two part	02.08.2023	2	1.M/s. Neometrix Engineering Private Limited, Noida. 2. M/s. Nuvia India Pvt. Ltd., New Delhi In Consortium with M/s. Brijbasi Fire Safety	M/s. Neometrix Engineering Private Limited, Noida.	Yes	GEMC-511687773485166	03.06.2024	M/s. Nuvia India Pvt. Ltd., New Delhi In Consortium with	15.43 Crore	27.08.2025	03.06.2024	In Progress	

Deepak

159	CMM/OPS/55-50-9-3498	Design, Manufacture, Assembly, Testing, Inspection, Packing, Supply, Erection & Commissioning and Guarantee of 6.6KV Switchgear along with necessary spares, tools and tackles along with removal, disconnection and shifting of existing switchgear and panels and Imparting training to purchaserâ€™s engineers at KAPS-1&2.	Limited Tender	12/23/21	Two Part	04/29/22	1		-	Yes	CMM/OPS/55-50-9-3498/e-PO/58191	04/13/23	CG Power Industries Solution Ltd	185760153	12.04.2025	13.04.2023	In Progress	NA
160	CMM/OPS/56-50-9-3413	Supply of Electrical Equipments / Systems for On Site Emergency Support Center at six sites of NPCIL i.e. RAPS, KAPS, MAPS, TAPS, KGS & NAPS and Installation & Commissioning at RAPS only.	Public Tender	08/05/21	Two Part	01/13/22	2		-	Yes	CMM/OPS/56-50-9-3413/e-PO/57165	01/27/23	Kirloskar Oil Engines Limited	185593353	04/26/24	01/27/23	In Progress	NA
161	CMM/OPS/56-50-9-3413	Supply of Electrical Equipments / Systems for On Site Emergency Support Center at six sites of NPCIL i.e. RAPS, KAPS, MAPS, TAPS, KGS & NAPS and Installation & Commissioning at RAPS only.	Public Tender	08/05/21	Two Part	01/13/22	2		-	Yes	CMM/OPS/56-50-9-3413/e-PO/57164	01/27/23	Kirloskar Oil Engines Limited	66410352	04/26/24	01/27/23	In Progress	NA
162	CMM/OPS/58-66-9-3500	SUPPLY OF MATERIALS FOR UP-GRADATION OF COMPUTERISED OPERATOR INFORMATION SYSTEM (COIS) AND INSTALLATION AT KGS-3&4 SITE.	Single Tender	02/18/22	Single Part	04/22/22	1		-	Yes	CMM/OPS/58-66-9-3500/e-PO/56825	01/02/23	ELECTRONICS CORPORATION OF INDIA LTD	170112545	02.01.2025	02.01.2023	In Progress	NA
163	CMM/OPS/56-50-9-3458	Supply, Installation & Commissioning of 415 V Switchgear boards at RAPS-3.	Public Tender	09/30/21	Two Part	12/01/21	1		-	Yes	CMM/OPS/56-50-9-3458/e-PO/56691	12/27/22	Pyrotech Electronics Pvt. Ltd. U-II	236025629	26.09.2023	27.12.2022	In Progress	NA
164	CMM/OPS/58-60-9-3414	Supply, Installation & Commissioning of Severe Accident Parameter Monitoring System (SAPMS) at Nine Stations of NPCIL i.e. KGS-1&2, KGS-3&4, MAPS-1&2, RAPS-1&2, RAPS-3&4, RAPS-5&6, KAPS-1&2, NAPS-1&2 & TAPS-3&4.	Public Tender	06/30/21	Two Part	10/12/21	4			Yes	CMM/OPS/58-60-9-3414/e-PO/54547	08/05/22	SLN Technologies Pvt. Ltd.	139566932	02/05/23	08/05/22	*In Progress*	NA
165	CMM/OPS/00-00-9-3505	Supply of 1 no. of qualified & in operation Spent Fuel Transport Container (CASK TUK-13V) for Away From Reactor (AFR) Spent Fuel Storage Facility for Kudankulam Units-1&2.	Single Tender	06/06/22	Single Part	07/05/22	1	M/s. JSC TENEX-Logistics	-	Yes	CMM/OPS/00-00-9-3505/PO/54293	07/07/22	M/s. JSC TENEX-Logistics	404214284	01/07/23	07/07/22	In Progress	NA
166	CMM/OPS/19-00-9-3340(R-1)	Design, Development, Preparation of design documents and analysis report, Procurement of raw material, Manufacture, Fabrication, Assembly, Inspection, Testing, Qualification, Quality surveillance, Supply to KKNPP-1&2 site and Supervision during installation of Spent Fuel Storage Racks (SFSR) for Away from Reactor (AFR) Spent Fuel Storage Facility at KKNPP-1&2 Site.	Public Tender	09/24/21	Two Part	12/02/21	6		-	Yes	CMM/OPS/19-00-9-3340(R-1)/e-PO/53901	07/05/22	Holtec Asia Pvt. Ltd	558140000	07/05/25	07/05/22	In Progress	NA

Deepali

167	CMM/OPS/53-41-9-3191	DESIGN, MANUFACTURE, INSPECTION, TESTING, SUPPLY AND GUARANTEE OF COMPLETE SET OF CONDUCTOR BARS & ACCESSORIES FOR REWINDING OF TURBOGENERATOR ALONG WITH COMMISSIONING SPARES & DISMANTLING, ASSEMBLING, REWINDING OF TURBOGENERATOR AS PER DETAILED SCOPE IN TECHNICAL SECTION	Public Tender	11/22/18	Two Part	03/25/19	2			Yes	CMM/OPS/53-41-9-3191/e-PO/53595	06/10/22	Bharat Heavy Electricals Limited	210274453	Section-A1: 12 months from date of PO and Section-A2: 4 months from site readiness	10.06.2022	In Progress	NA
168	CMM/OPS/69-00-9-3496	Functional testing, operation, maintenance, data collection, analysis and submission of report using Automated inspection systems [SK-27 & SK-38] for ISI of Reactor Pressure Vessel (RPV) & its internals and Steam Generators during RSD #4 of Unit-2 and RSD#6 of Unit-1 at KKNPP-1&2.	Single Tender	12/01/21	Single Part	01/05/22	1		-	Yes	CMM/OPS/69-00-9-3496/PO/52790	04/13/22	M/s. HRID-NON DESTRUCTIVE TESTING LTD	162061959	13.04.2023	13.04.2022	In Progress	NA
169	CMM/OPS/69-00-9-3428	RENDERING TECHNICAL ASSISTANCE SERVICES TO THE CUSTOMER DURING POST WARRANTY PERIOD OF OPERATION OF KUDANKULAM NPP UNITS 1&2	Single Tender	08/19/21	Single Part	09/03/21	1		-	Yes	CMM/OPS/69-00-9-3428/PO/43788/FE	03/29/22	M/s.Joint-stock company 'Atomstroy export'	459869729	36 months from 01.04.2022	29.03.2022	In Progress	NA
170	CMM/OPS/58-60-9-3424	Supply of Analogue Transmitters for Severe Accident Parameter Monitoring System (SAPMS) at Six Stations of NPCIL.	Public Tender	07/16/21	Two Part	08/27/21	1		-	Yes	CMM/OPS/58-60-9-3424/e-PO/52403	03/31/22	Baldota Control And Equipments Pvt Ltd	147829936	01.05.2023	31.03.2022	In Progress	NA
171	CMM/OPS/00-00-9-3358	Design, Development, Preparation of design documents & analysis report, Procurement of raw material, Manufacture, Fabrication, Assembly, Inspection, Testing, Quality surveillance, Supply to KKNPP site, Installation and Commissioning and Training of Fuel Transfer Machine (FTM) for Away From Reactor (AFR) Spent Fuel Storage Facility at KKNPP-1&2. (GeM Availability Report and Past Transaction Summary: Report ID: GEM/GARPTS/14122020/KF5XVY24OOZ7)	Public Tender	12/14/20	Two Part	02/22/21	6			Yes	CMM/OPS/00-00-9-3358/e-PO/51273	01/31/22	Vividh Hi-Fab Pvt. Ltd.	465734200	31.07.2024	31.01.2022	In Progress	NA
172	CMM/OPS/55-33-09-3165	supply of Hydraulic Shock Arresters with necessary spares along with thermal insulation pads to support various equipment and Piping during earthquake, Pipe rupture and other dynamic load for KAPS-1&2.	Public Tender	04/24/18	Two Part	06/04/18	1	M/s. LISEGA SE	-	Yes	CMM/OPS/55-33-09-3165/PO/46640	06/25/21	M/s. LISEGA SE	262607593	24.06.2022	25.06.2021	In Progress	Request for extension on 29.06.2022 with IO
173	CMM/OPS/69-00-9-3313	Deputation of Specialist from RF/Third Country, Technical assistance services from M/s Kurchatov Institute, RF and services of M/s Siempelkamp NIS Ingenieurgesellschaft MBH, Germany for Overhauling of Reactor Main Joint Multi Stud Tensioner (MST) during 6 RSDs of KKNPP-1&2.	Single Tender	02/25/20	Single Part	03/17/20	3	M/s.JSC Rusatom	Not Aplicable	Yes	43930	12/11/20	JSC Â«Rusatom ServiceÂ»	1341925065	12/31/23	12/11/20	IN PROGRESS	NA

Deepali

174	CMM/OPS/69-21-9-3179	Spaers for main steam turbine and TDEP (Turbine Driven Feedwater Pump) Steam Turbines.	Single Tender	03/01/19	Single Part	03/20/19	1	M/s. Joint-Stock Company :RUSATOM SERVICE'	Not Aplicable	Yes	39285	04/27/20	M/s. Joint-Stock Company :RUSATOM SERVICE'	3468712432	12/27/21	04/27/20	In Progress	NA
175	CMM/OPS/69-21-9-3201	Supply of Incor Detector Assembly (ICDA) to KKNPP 1&2	Single Tender	02/05/19	Single Part	02/20/19	1	JSC 'Rusatom Service'	Not Aplicable	Yes	35149	09/19/19	JSC 'Rusatom Service'	350230466	06/19/20	09/19/19	In Progress	NA
176	CMM/OPS/00-31-9-3229	Procurement of Raw Materials, Manufacturing, Inspection, Testing, Packing, Supply and Guarantee of Zircaloy Components to KGS - 1, Kaiga and RAPS-3, RR Site, Kota.	Single Tender	03/05/19	Single Part	03/26/19	1	NUCLEAR FUEL COMPLEX	Not Aplicable	Yes	CMM/OPS/00-31-9-3229/e-PO/33895	09/19/19	NUCLEAR FUEL COMPLEX	868286944	06/18/21	09/19/19	In Progress	N.A.
177	CMM/OPS/00-15-9-3157	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner Devices (PCRD).	Public Tender	04/23/18	Two Part	05/30/18	1		-	Yes	CMM/OPS/00-15-9-3157/e-PO/31848	03/20/19	ELECTRONICS CORPORATION OF INDIA LTD	210985451	12/19/19	03/20/19	In Progress	NA
178	CMM/OPS/69-38-9-3186	SERVICE CONTRACT FOR RENDERING TECHNICAL SERVICES TO KKNPP-2	Single Tender	06/08/18	Single Part	06/19/18	1	JSE ATOMSTROYEXPORT	Not Aplicable	Yes	CMM/OPS/69-38-9-3186/PO/29726/FE	12/27/18	JSE ATOMSTROYEXPORT	577034707	12/26/20	10/01/18	In Progress	N.A.
179	CMM/OPS/00-73-9-3145	Design, Fabrication, Inspection, Testing, Packing and Delivery of Scrubber Tank (ST) including Internal Support Structures along with Bubble Breaker and Mist Extractor for Containment Filtered Venting System for RAPS-2, TAPS-4, NAPS-1&2, MAPS-1&2 and KAPS-1&2.	Public Tender	09/11/17	Two Part	10/31/17	5			Yes	CMM/OPS/00-73-9-3145/e-PO/28469	11/02/18	NUBERG ENGINEERING LIMITED	145494000	11/01/19	11/02/18		Extended upto 31.03.2024 vide Amendment-III dated 27.06.2023 to e-PO-28469
180	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	02/11/15	Two Part	04/06/15	2		-	Yes	CMM/OPS/70-00-9-3038/e-PO/21941	02/28/18	Kirloskar Brothers Limited	10620000	02/27/22	02/28/18	In Progress	Extended upto 30.04.2027 vide Amendment-I dated 10.05.2023
181	CMM/OPS/70-00-9-3038	Primary Coolant Pump	Limited Tender	02/11/15	Two Part	04/06/15	2		-	Yes	CMM/OPS/70-00-9-3038/e-PO/21940	02/28/18	Kirloskar Brothers Limited	380489760	02/27/22	02/28/18	In Progress	Extended upto 30.04.2027 vide Amendment-I dated 10.05.2023
182	CMM/OPS/52-33-9 -3050	Hairpin Heat Exchangers	Public Tender	06/16/16	Two Part	07/29/16	4	1. M/s. Godrej & Boyce Mfg. Co. Ltd., Mumbai 2. M/s. Bharat Heavy Electricals Limited, Delhi 3. M/s. Walchandnagar Industries Ltd., Pune 4. M/s. Tema India Limited, Mumbai	-	Yes	CMM/OPS/52-33-9 - 3050/e-PO/17369	06/12/17	Godrej & Boyce Mfg Co Ltd	604204329	02/11/19	06/12/17	In Progress	on or before 31.12.2022 vide Amendment-XI dated 08.08.2022
183	CMM/OPS/56-32-9-2892+2903	Moderator canned Motor Pumps	Public	02/16/12	Two Part	07/03/12	3			Yes	CMM/OPS/56-32-9-2892/PO/7460 &CMM/OPS/56-32-9-2982/PO/7461	12/28/12	M/s Hydrodyne	10.31 Cr	10/31/15	12/28/12	In Progress	N.A.

Deepali

184	CMM/OPS/55-50-9-3498	6.6KV Switchgear along with mandatory spares, tools and tackles along with removal, disconnection and shifting of existing switchgear and panels and Imparting training to purchaser's engineers at KAPS-1&2	Limited	12/23/21	Two Part	29-Apr-22	1	M/s CG Power and Industri	-	Yes	P.O.no. CMM/OPS/55-50-9-3498/e-PO/58191	04/13/23	M/s CG Power and Industrial Solutions Limited	185760153	04/13/25	04/13/23	In Progress	N.A.
185	CMM/OPS/69-00-9-3531/	Spares for 230kV Gas Insulated Switchgear at KKNPP-1&2.	Single Tender	02/22/23	Single Part	04-Apr-23	1	M/s.JSC Rusatom	Not Aplicable	Yes	CMM/OPS/69-00-9-3531/PO/0003/FE	13.07.2023	M/s. Joint-Stock Company :RUSATOM SERVICE'	165749416	03/13/24	07/13/23	In Progress	N.A.
186	CMM/OPS/70-50-9-3506/	Lead Acid Batteries at TAPS-3&4.	Public	07/08/22	Two Part	18-Aug-22	1	1) M/s.Exide	-	Yes	CMM/OPS/70-50-9-3506/e-PO/0012	10.11.2023	M/s.Exide Industries Limited, Mumbai	15,24,43,567	11/10/26	11/10/23	In Progress	N.A.
187	CMM/OPS/57-63-9-3524	Radiation Resistance Camera System for KGS - 1&2	Public	11/24/22	Two Part	12-Jan-23	2	1) M/s.Baldota Control And Equipments Pvt Ltd	1) M/s.Core Energy Systems Pvt. Ltd.	Yes	CMM/OPS/57-63-9-3524/e-PO/0013	08.12.2023	M/s.Baldota Control & Equipments Pvt. Ltd., Mumbai	112,500,000	12/08/26	12/08/23	In Progress	N.A.
188	GeM Bid No. GEM/2023/B/3601276 (File Number - CMM/OPS/00-01-9-3543)	Decision Support System at Operating Stations of NPCIL Forwarded for your action	Public Tender	06/28/23	Two Part	21.08.2023	5	Two 1. M/s.Astra Microwave Products Limited 2. M/s.SSBI Exports Pvt. Ltd.	Three 1) M/s.Avantel Limited 2). M/s.ECIL 3. M/s.Azista Industries Pvt. Ltd.	Yes	GEMC-511687798108451	01.01.2024	M/s.Astra Micro Wave Products	122,095,000	31.12.25	01.01.2024	In Progress	N.A.
189	GEM Bid No. GEM/2023/B/4059556 (File Number - CMM/OPS/69-00-9-3566)	Fire Resistance Hydraulic Fluid, Brand - ServoSynturbo GF 46 of IOCL Make at KKNPP-1&2.	Public Tender	12.10.2023	Two Part	03-Nov-23	1	M/s.Indian Oil Corporation Limited (IOCL)	Not Aplicable	Yes	GEMC-511687787448875	04.01.2024	M/s.Indian Oil Corporation Ltd.	424,081,823	03.04.2024	04.01.2024	In Progress	N.A.
190	GeM Bid No. GEM/2023/B/3682214 dated 11.08.2023 (File no. OPS/3545)	CCTV & PIDS at TAPS-3&4	Single Tender	08/07/23	Single Part	01-Sep-23	1	M/s.ECIL	Not Aplicable	Yes	GEMC-511687768761427	19.01.2024	M/s.ECIL	145,139,150	18.01.2025	19.01.2024	In Progress	N.A.
191	GeM Bid No. GEM/2023/B/3594321 (File Number - CMM/OPS/57-41-9-3538)	Supply & Installation of LP Turbine 5th Stage blade at KGS-2.	Limited Tender	27.06.2023	Two Part	18-Jul-23	1	M/s.BHEL	Not Aplicable	Yes	GEMC-511687794228437	31.01.2024	M/s.BHEL	123,552,000	25.04.2025	31.01.2024	In Progress	N.A.
192	Contract no. GEMC-511687770562831 dtd. 14.02.2024 (OPS/3573)	AMC FOR ECIL SUPPLIED SYSTEMS AT TAPS3&4 MAIN PLANT	Single Tender	30.11.2023	Single Part	22.12.2023	1	M/s.ECIL	---	Yes	GEMC-511687770562831	14.02.2024	M/s.ECIL	115,197,504	21.02.2025	14.02.2024	In Progress	N.A.
193	P.O. No.CMM/OPS/56-63-9-3525/PO/0020 dated 21.02.2024	Radiation Resistant Camera System at RAPS-3&4.	Public	23.11.2022	Two Part	28.03.2023		1) Core Engineering 2) NDT Technology 3) Advance Tech Controls. 4) Baldota	1) Core Engineering 2) NDT Technology 3) Baldota	Yes	PO/0020	21.02.2024	M/s.Advancetech Controls. Pvt. Ltd., Gujarat	206,951,414	21.04.2026	21.02.2024	In Progress	N.A.
194	CMM/OPS/70-60-9-3522	Up-gradation of COIS and E&C at TAPS-3&4 Site.	Single Tender	11/23/22	Two Part Limited	26.05.2023	1	M/s.ECIL	---	Yes	e-PO/0014	28.02.2024	M/s.ECIL	312,372,114	28.02.2026	28.02.2024	In Progress	N.A.
195	CMM/OPS/69-01-9-3537	Works for cutting out & withdrawal of surveillance specimens of RPV	Single Tender	24.05.2023	Single Part	30.06.2023	1	M/s.JSC Rusatom	Not Aplicable	Yes	PO/0016/FE	28.02.2024	M/s.JSC Rusatom	133,101,946	28.08.2026	28.02.2024	In Progress	N.A.
196	CMM/OPS/69-00-09-3529	Spares of TG and Excitation system & safety system HT motors	Single Tender	06.02.2023	Single Part	07.03.2023	1	M/s.JSC Rusatom	Not Aplicable	Yes	PO/0023/FE	29.02.2024	M/s.JSC Rusatom	193,822,351	29.08.2026	29.02.2024	In Progress	N.A.

Deepali

197	CMM/OPS/69-00-9-3526	Spares for Desalination Plant Mechanical Vapour Compressor Unit for KKNPP-1&2		26.12.2022	Two Part		1	1) M/s.IDE Water Technologies, Israel	---	Yes	PO/00024	08.04.2024	M/s.IDE Water Technologies, Israel	122,900,000	08.04.2026	08.04.2024	In Progress	N.A.
198	GEM/2023/B/3465364	Supply of 415V AC Switchgear at NAPS-1&2		05/19/23	Two Part	28-Jun-23	1	1) M/s.Pyrotech Electronics Pvt. Ltd, Udaipur	---	Yes	GEMC-511687721387292	08.04.2024	M/s.PYROTECH ELECTRONICS PVT. LTD.	379,500,000	02/07/25	08.04.2024	In Progress	N.A.
199	GEM/2024/B/4595661	Prototype CZT Based MCA For CFVS Activity Monitoring System	Single Tender	02/13/24	Single Part	28-Feb-24	1	M/s.ECIL	Not Aplicable	Yes	GEMC-511687737021683	29.04.2024	M/s.ECIL	119,079,339	04/29/26	29.04.2024	In Progress	N.A.
200	CMM/OPS/69-01-9-3567	Deputation of Manufacturer / other specialists from Russian Federation during RSD of KKNPP-1&2.	Single Tender	11/13/23	Single Part	13-Dec-23	1	M/s.JSC Rusatom	Not Aplicable	Yes	PO/0027/FE	09.05.2024	M/s.JSC Rusatom	1,460,570,678	09.12.2027	09.05.2024	In Progress	N.A.
201	KKNPP/1&2/CMM/1225845 (OPS/3593)	Supply of safety system HT motors at KKNPP-1&2.	Single Tender	05.04.2023	Single Part	22.05.2023	1	M/s.JSC Rusatom	Not Aplicable	Yes	PO/0028/FE	15.05.2024	M/s.JSC Rusatom	105,935,766	15.11.2025	15.05.2024	In Progress	N.A.
202	GEM/2023/B/4204583 (OPS/3572)	HTP for PHE	Single Tender	17.11.2023	Single Part	09.12.2023	1	M/s. Alfa Laval India Pvt. Ltd., Pune	Not Aplicable	Yes	GEMC-511687707416460	30.05.2024	M/s. Alfa Laval India Pvt. Ltd., Pune	156,912,140	03/06/25	30.05.2024	In Progress	N.A.
203	CMM/OPS/69-00-9-3544	Supply of Upper & Lower Cover plates and Cover plates for Thrust bearings for reactor coolant pumps at KKNPP-1&2.	Single Tender	27.06.2023	Single Part	27.06.2023	1	M/s.JSC Rusatom	Not Aplicable	Yes	/PO/0029/FE	14.06.2024	M/s.JSC Rusatom	379,613,467	14.12.2025	14.06.2024	In Progress	N.A.
204	GEM/2024/B/4433266 File No. OPS/3579	Supply of Seaclor Electrode Model & Skids at KKNPP-1&2 Forwarded for your action		21.01.2024	Single Part	23-Feb-23	1	M/s.DE NORA INDIA LIMITED, Goa	---	Yes	GEMC-511687763955863	01.07.2024	M/s.DE NORA INDIA LIMITED, Goa	387,158,000	07/01/26	01.07.2024	In Progress	N.A.
205	File no. CMM/OPS/69-00-9-3585	Heat Transfer Plates for PHE at KKNPP-1&2.	Public Tender	06.02.2024	Single Part	01-Mar-23	1	M/s.HETAL ENTERPRISE	---	Yes	GEMC-511687737958306	05.07.2024	M/s.HETAL ENTERPRISE	152,466,160	01/01/25	05.07.2024	In Progress	N.A.
206	GEM/2024/B/4834636 File no. OPS/3590)	Annual Maintenance Contract (AMC) for ECIL supplied systems at RAPS-1&2 and RAPS-5&6.	Single Tender	04/10/24	Single Part	27-Apr-24	1	M/s.ECIL	---	Yes	GEMC-511687763661140	21.08.2024	M/s.ECIL	131,485,608	10/31/26	11/01/24	In Progress	N.A.
207	CMM/T&C/25-25-4-115	Erection and Commissioning of Sea Water System for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	12/13/17	Two Part	03/23/18	3	1)BGR ENERGY SYSTEMS LIMITED, 2)Tata Projects Limited, 3)Reliance Infrastructure Limited ,	-	Yes	CMM/T&C/25-25-4-115/e-PO/28906	11/21/18	Tata Projects Limited	791,200,000	02/15/25	11/21/18	In progress	Not applicable
208	CMM/T&C/25-25-4-115	Design, Engineering, Procurement, Manufacture, Inspection, Testing, Supply, Packing, Forwarding, Transportation to Site and Guarantee of Sea Water System Piping & Equipments for KKNPP-3&4 and KKNPP-5&6 projects.	Public Tender	12/13/17	Two Part	03/23/18	3	1)BGR ENERGY SYSTEMS LIMITED, 2)Tata Projects Limited, 3)Reliance Infrastructure Limited ,	-	Yes	CMM/T&C/25-25-4-115/e-PO/28905	11/21/18	Tata Projects Limited	##########	02/15/25	11/21/18	In progress	Not applicable
209	CMM/T&C/INS/00-00-4/132 (Bid No. GEM/2024/B/5361045)	Erection All Risk with Terrorism & CPM Insurance Policy for TG and C&I package of RAPP-7&8.	GeM	04/09/24	Two Part	11/09/24	3	1) M/s. National Insurance Co. Ltd. 2) M/s. New India Assurance Co. Ltd. 3) M/s. Oriental Insurance Co. Ltd	NIL	L1	Contract No.GEMC-511687772405556	30/09/2024	M/s. National Insurance Co. Ltd.	168,900,000	31/12/2025	01/10/24	In Progress	Not applicable

Deepali

210	CMM/T&C/INS/00-00-4/150 (Bid No. GEM/2024/B/5040604)	Ocean Freighting of Project cargo in containers from Russia and Third countries port to Tuticorin Port	GeM	04/07/24	Two Part	25/07/2024	5	1) M/s. Balmer Lawrie and Co. Ltd. 2) M/s. Sarjak Container Lines Pvt Ltd. 3) M/s. Tiger Logistics India Ltd. 4) M/s. Total Movements Pvt Ltd. 5) M/s. SARR Freights Corporation	1) M/s. Tiger Logistics India Ltd. 2) M/s. Total Movements Pvt Ltd 3) M/s. SARR Freights Corporation.	Yes	GEMC-5116877283 71221	21/10/2024	M/s. Balmer Lawrie and Co. Ltd	115,278,713	23/10/2025	24/10/2024	In Progress	Not applicable
211	CMM/EIC/25-00-3-3450	Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project	Single Tender	07/19/19	Two Part	11/06/19	1	1)ELECTRONICS CORPORATION OF INDIA LIMITED, -1	-	Yes	CMM/EIC/25-00-3-3450/e-PO/48910	09/08/21	ELECTRONICS CORPORATION OF INDIA	143504984.9	11/08/24	09/08/21	IN PROGRESS	NA
202	CMM/EIC/25-00-3-3450	Engineering, Procurement, Construction of Physical Protection System (PPS) for KKNPP-3&4 Project	Single Tender	07/19/19	Two Part	11/06/19	1	1)ELECTRONICS CORPORATION OF -1	-	Yes	CMM/EIC/25-00-3-3450/e-PO/48909	09/08/21	ELECTRONICS CORPORATION OF	458995768.7	11/08/24	09/08/21	IN PROGRESS	NA
203	CMM/EIC/25-00-3-3436	Design & Engineering, Procurement, Manufacturing & Fabrication, Testing & Qualification, assembly of bought out items & fabricated items, Inspection & Testing, Packaging and Delivery of Instrument Support Stands (Stainless steel and Titanium) and spare accessories meant for mounting of Control & Instrumentation Sensors/instruments of KKNPP-3&4 Project	Public Tender	06/21/19	Two Part	11/25/19	4	1)Tema India Ltd., 2)Larsen & Toubro Limited, 3)BHARAT HEAVY -3	1)Godrej & Boyce Mfg Co Ltd, -1	Yes	CMM/EIC/25-00-3-3436/e-PO/45966	03/23/21	Tema India Ltd.	1052620562	09/30/23	03/30/21	IN PROGRESS	DP EXTENDED VIDE AMENDMENT-VI DTD 25.04.2024 KKNPP-3 & 4: 31.10.2024
204	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4	Public Tender	08/06/18	Two Part	05/02/19	4	1)Electonics Coorporation of India Ltd., 2)Bharat Heavy Electricals 3)BGR Energy systems Limited., 4)Larson & Toubro Limited., -4	-	Yes	CMM/EIC/25-00-3-3400/e-PO/37738	02/06/20	BGR Energy systems Limited.,	923290655	04/05/24	02/06/20	IN PROGRESS	NA
205	CMM/EIC/25-00-3-3400	EPC of Control & Instrumentation Packages for KKNPP 3&4 (Supply)	Public Tender	08/06/18	Two Part	05/02/19	4	1)Electonics Coorporation of India Ltd., 2)Bharat Heavy Electricals Limited 3)BGR Energy systems 4)Larson & Toubro Limited., -4	-	Yes	CMM/EIC/25-00-3-3400/ePO/37736	02/06/20	BGR Energy systems Limited.,	3568709345	04/05/24	02/06/20	In progress	NA
206	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	10/12/18	Two Part	12/26/18	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/EIC/25-00-3-3413/e-PO/36489	12/10/19	ELECTRONICS CORPORATION OF INDIA LTD	517659030	06/09/24	12/10/19	In Progress	NA
207	CMM/EIC/25-00-3-3413	Engineering, Procurement and Construction of Automated Radiation Monitoring System (ARMS) Package for KKNPP-3&4	Single Tender	10/12/18	Two Part	12/26/18	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/EIC/25-00-3-3413/e-PO/36488	12/10/19	ELECTRONICS CORPORATION OF INDIA LTD	2141950955	06/09/24	12/10/19	In Progress	NA
208	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public Tender	05/20/11	Two Part	08/01/11	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai	1)M/s. Technimont ICB	Yes	CMM/EIC/23-60-3-3054/PO/6104	06/28/12	M/s Larsen & Toubro Ltd. ECC Division	1950000000	KAPP-3 : 27.06.2015 KAPP-4 : 27.12.2015	28.06.2012	In Progress	DELIVERY PERIOD EXTENDED VIDE AMD-

Deepak

								2)M/s. HDOL 3)M/s ECIL 4)M/s Technip KT India Ltd 5)M/s Punj Lloyd Ltd 6)M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. 7)M/s McNally Bharat Engineering Co. Ltd -7	2)M/s. Engineers India Ltd. -2				Chennai					XXXIII Amd Dtd. 30.03.2022 PDP KAPP-3 : 31.03.2023 KAPP-4: 30.09.2023
209	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packinga and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring	Public Tender	09/14/15	Two Part	12/17/15	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/EIC/22-60-3-3278/e-PO/14019	01/16/17	ELECTRONICS CORPORATION OF INDIA LTD	4784000	RAPP-7: 15-07-18 RAPP-8:15-10-18	01/16/17	In progress	DP EXTENDED VIDE AMENDMENT-III DTD 16-08-2022 (RAPP-7 : 31-03-2024 & RAPP-8 : 31-03-2024)
210	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packinga and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen &	Public Tender	09/14/15	Two Part	12/17/15	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/EIC/22-60-3-3278/e-PO/14018	01/16/17	ELECTRONICS CORPORATION OF INDIA LTD	439100154	RAPP-7:15-07-18 RAPP-8 :15-10-18	01/16/17	In Progress	DP EXTENDED VIDE AMENDMENT-III DTD 16-08-2022 (RAPP-7 : 31-03-2024 & RAPP-8 : 31-03-2024)
211	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packinga and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen & Steam Concentration Monitoring System for KAPP-3&4 and RAPP-7&8	Public Tender	09/14/15	Two Part	12/17/15	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/EIC/23-60-3-3278/e-PO/14017	01/16/17	ELECTRONICS CORPORATION OF INDIA LTD	4324000	KAPP-3:30-06-19 KAPP-4 31-12-19	01/16/17	In Progress	DP EXTENDED VIDE AMENDMENT-IV (KAPP-3 : 31-12-2022 & KAPP-4 : 31-03-2023)
212	CMM/EIC/23-60-3-3278	Engineering, Procurement, Manufacturing, Quality Assurance, Routine and Acceptance tests, Packinga and Forwarding, Transportation & Safe Delivery of Type tested Equipment, Mandatory / Essential Spares, Special Tools & Tackles, Erection and Commissioning, Training, Special Tests and Guarantee for Hydrogen &	Public Tender	09/14/15	Two Part	12/17/15	1	1)ELECTRONICS CORPORATION OF INDIA LTD, -1	-	Yes	CMM/EIC/23-60-3-3278/e-PO/14012	01/16/17	ELECTRONICS CORPORATION OF INDIA LTD	60584929	KAPP-3: 30-06-2019 KAPP-4:31-12-19	01/16/17		DP EXTENDED VIDE AMD-III DTD 16-08-2022 (KAPP-3 : 31-12-2022 & KAPP-4 : 31-03-2023)
213	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package	Public	07/05/11	Two Part	09/30/11	4	1)M/s Larsen & Toubro Ltd. 2)Navi Mumbai 3) M/s Electronics Corportation of India Ltd Hyderabad 4) M/s bharat Electronics Limited Kotdwaraz 5)M/s Bharat Heavy Electricals Limited Newdelhi.	1)Not Applicable -1	Yes	CMM/ECI/22-60-3-3089/PO/6456 (RAPP-7&8 Erection)	09/07/12	M/s. BHEL	Rs 10.68 Crs.	RAPP-7 : 31-03-20; RAPP-8 : 30-09-20	07.09.2012	In Progress	Amd XII Dtd 24.05.2024 for DP Extn RAPP-7 30.09.2024 & RAPP-8 30.09.2025

Deepali

								-5										
214	CMM/EIC/23-60-3-3089	CONTROL CENTRE INSTRUMENTATION PACKAGE FOR KAPP 3&4 AND RAPP 7&8	Public	07/05/11	Two Part	09/30/11	4	1)'Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corportation of India ltd. 3) Hyderabad. 3. M/s bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi.' -4	1)Not Applicable -1	Yes	CMM/EIC/23-60-3-3089/PO/6108 (KAPP-3&4 Supply)	09/07/12	M/s BHEL., NEW Delhi	Rs 90.85 Crs	KAPP-3 : 31-12-19; KAPP-4 : 30-06-20	07.09.2012	In Progress	DP EXTENDED VIDE AMD-XXI Dtd. 10.04.2023 PDP KAPP-3 30.06.2020 KAPP-4 31.12.2023
215	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-3&4 AND RAPP-7&8	Public	07/05/11	Two Part	09/30/11	4	1)04 1)'Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corportation of India ltd. 3) [illegible] -1	1)Not Applicable -1	Yes	CMM/EIC/22-60-3-3089/PO/6455 (RAPP-7&8 Supply)	09/07/12	M/s. BHEL, New Delhi	Rs 90.86 Crs.	RAPP-7 : 31-03-20; RAPP-8 : 30-09-20	07.09.2012	In Progress	Amd -XV Dtd..18.04.2023 for DP E xtn RAPP-7 : 31.03.2024 RAPP-8 : 30.09.2024
216	CMM/EIC/23-60-3-3089	Control Centre Instrumentation Package for KAPP-34&4 and RAPP-7&8	Public	07/05/11	Two Part	09/30/11	4	1)04 1)'Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd. 2) Navi Mumbai. 2. M/s Electronics Corportation of India ltd. 3) Hyderabad. 3. M/s bharat Electronics Limited Kotdwaraz 4. M/s Bharat Heavy Electricals Limited. 4) Newdelhi.' (4) -1	1)Not Applicable -1	Yes	CMM/EIC/23-60-3-3089/PO/6109 (KAPP-3&4 Erection)	09/07/12	M/s. BHEL, new Delhi	â‚¹10.68 Crs	KAPP-3 : 31-12-19 ; KAPP-4 : 30-06-20	07.09.2012	In Progress	DP EXTENDED VIDE AMD-XVII Dtd. 10.04.2023 PDP KAPP-3 30.06.2020 KAPP-4 31.12.2023
217	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	05/20/11	Two Part	08/01/11	9	1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Puni Lloyd Ltd. 5) M/s. LANCO Infotech Ltd in consortium with M/s [illegible] 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata -7	1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2) -2	Yes	CMM/EIC/22-60-3-3054/PO/6452	06/28/12	M/s. Hindusthan Dorr Oliver Lltd., Mumbai	Rs.158.14 Crs	RAPP-7:27.12.2015; RAPP-8:27.06.2016	28.06.12	In Progress	Amd-XXX Dtd. 08.11.2023 for DP Extn RAPP-7 : 15.02.2024 RAPP-8 : 31.03.2024
218	CMM/EIC/23-60-3-	Field Instrumentation Package	Public	06/20/11	Two Part	08/01/11	9			Yes	CMM/EIC/22	06/28/12	M/s.	Rs 21.83 Crs	RAPP-7 :	28.06.2012	In Progress	Amd-XVI

Deepali.

	3054							1)M/s Larsen & Toubro Ltd. ECC Division Chennai 2) M/s ECIL Hyderabad 3) M/s Technip KT India Ltd. Noida 4) M/s Punj Lloyd Ltd. Gurgoan 5) M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd. Mumbai 6) M/s Hindustan Dorr Oliver Ltd. Mumbai 7) M/s McNally Bharat Engineering Co. Ltd. Kolkata (7)	1)1)M/s. Technimont ICB Mumbai 2) M/s. Engineers India Ltd. New Delhi (2)		060-3-3054/po/6453		Hindusthan Dorr-Oliver Ltd., Mumbai		27.12.2015 , rapp-8 : 27.06.2016			Dtd. 29.05.2024 for DP Extn RAPP-7 30.09.2024 & RAPP-8 30.09.2025
								-1	-1									
219	CMM/EIC/23-60-3-3054	Field Instrumentation Package	Public	05/20/11	Two Part	08/01/11	9			Yes	CMM/EIC/23-60-3-3054/PO/6105	06/28/12	M/s. Larsen & Toubro Ltd., Chennai	Rs 23.36 Crs.	KAPP-3 : 27.06.2015 KAPP-4- 27.12.2015	28.06.2012	In Progress	DELIVERY PERIOD EXTENDED VIDE AMD-XVI Dtd. 10.06.2024 PD Extn KAPP-3 : 03.01.2022 KAPP-4: 30.09.2023
								1)M/s. Larsent & Toubro Ltd. ECC Division Chennai	1)M/s. Technimont ICB Mumbai									
								2) M/s. ECIL Hyderabad	2) M/s. Engineers India Ltd. New Delhi									
								3) M/s. TechnipKT India Ltd. Noida	-2									
								4) M/s. Punj Lloyd Ltd. Gurgaon										
								5) M/s. LANCO Infotech Ltd in consoritum with M/s. Konstelec Engineers Pvt Ltd. Mumbai										
								6) M/s. Hindusthan Dorr Oliver Ltd. Mumbai										
								7) M/s. McNally Bharat Engineering Co.Ltd. Kolkata										
								-7										
220	CMM/PFBR/80-62-3-7055	Instrumentation & Control Package	Single	02/07/07	Two Part	02/27/07	1		-	Yes	CMM/PFBR/80-62-3-7055/PO/10057	09/12/07	M/s. ECIL, Hyderabad	15 Crs	12.12.2009 , Re-fixed upto 31.12.2013	12.12.2009	In Progress	DP Extended vide Amd XXVI 11.01.2024 Extn DP upto 31.12.2024
								1)M/s. ECIL Hyderabad										
								-1										
221	CMM/PFBR/80-62-3-7055	Instrumentation & Control package	Single	01/25/19	Single Part	02/27/07	1			Yes	CMM/PFBR/80-62-3-7055/PO/10058	01/31/11	M/s. ECIL	15 Crs	12.12.2009 , Refixed upto 31.12.2013	12.12.2009	In Progress	DP Extended vide Amd XIX 11.01.2024 Extn DP upto
								1)M/s. ECIL	1)M/s. ECIL									
								-1	-1									
222	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	01/16/12	Two Part	04/30/13	2			Yes	CMM/EIC/23-60--3-3120/PO/6117	09/27/13	Ms/ ECIL Hyderabad	Rs 96.05 Cr. Rs 6.02Crs.	26.07.2016	27.09.2013	In Progress	DP Extended vide Amd - XVIII Dtd. 05.01.2024 KAPP 3&4:
								1)'M/s. L&T Mumbai M/s.ECIL Hyderabad'	1)M/s. L&T Mumbai									
								-1	-1									
223	CMMEIC/23-60-3-3120	Nuclear Instrumentation package for KAPP 3&4/RAPP 7&8	Public	01/16/12	Two Part	04/30/13	2			Yes	'CMM/EIC/23-6--3-3120/PO/6465 (RAPP 7&8 supply)	09/27/13	Ms/ ECIL Hyderabad	Rs 87.88 Crs.	27.01.2017	28.09.13	In Progress	DP Extended vide Amd XII Dtd. 23.12.2022 DPE RAPP-7 : 31.12.2023 RAPP-8
								1)'M/s L&T Mumbai M/s. ECIL Hyderabad'	1)M/s. L&T Mumbai									
								-1	-1									
224	CMM/EIC/23-60-3-3120	Nuclear Instrumentation Package for KAPP-3&4/RAPP-7&8	Public	01/16/12	Two Part	04/30/13	2			Yes	CMM/EIC/23-60-3-3120/PO/6118	09/28/13	M/s. ECIL Hyderabad	Rs. 6.02 Crs.	26.07.2016	28.09.13	In Progress	Amd-XV Amd Dtd. 05.01.2024 for DP Extn
								1)02 M/s. L&T Mumbai; M/s. ECIL Hyderabad	1)M/s. L&T									
								-1	2) Mumbai									

									-2									KAPP 3&4: Dtd. 15.02.2024
225	CMM/EIC/23-60-3-3120	Nuclear Instrumentation package for KAPP-3&4/RAPP-7&8	Public	01/16/12	Two Part	04/30/13	2	1)02 M/s. L&T Mumbai 2) M/s. ECIL 3) Hyderabad -3	1)01 M/s. L&T 2) Mumbai -2	Yes	CMM/EIC/22-60-3-3120/PO/6466	09/28/13	M/s. ECIL Hyderabad	Rs 6.02 Crs.	27.01.2017	28.09.13	In Progress	DP Extended vide Amd-IX Dtd. 23.12.2022 DPE RAPP-7 : 31.12.2023 RAPP-8 30.06.2024
226	CMM/00-00-3-3607	Establishment of New Network at HQ	Public	10.10.2023	Two Part	25.10.2023	4	M/s Mahindra Defence System Ltd., M/s Micropoint Computer P. Ltd., M/s Trucom Network P. Ltd.,	M/s Adhyanta Engineering Pvt. Ltd	Yes	GeMC : 5116877047 81683	08/30/24	M/s Micropoint Computers P. Ltd., Mumbai	13.90Crs	Supply: 27.04.2025 Services: 22.04.2026	08/30/24	In Progress	NA
227	GHAVP/CMM/1044	1700KW ground mounted solar power pla	Public	09/19/23	Two Bid Sys	11/29/23	6 (M/s. Pixon Green Energy Private Limited (Part I Bid was not opened as bidder did not provided IPBG, required as per the tender terms and conditions .)	1. M/s. Subhash Infraengineers Pvt. Ltd. 2. M/s. Topsun Energy Limited 3. M/s. Suryam International Private Limited 4. M/s. Gensol Engineering Limited	1. M/s. Enerture Te	Yes	CMM/Project /Electrical/ELE/1044/PO-850	21/08/2024	M/s Suryam International Private Limited	68494078.5	02/20/30	21/08/2024	N.A.	N.A.
228	GHAVP/CMM/1044	1700KW ground mounted solar power pla	Public	09/19/23	Two Bid Sys	11/29/23	6 (M/s. Pixon Green Energy Private Limited (Part I Bid was not opened as bidder did not provided IPBG, required as per the tender terms and conditions .)	1. M/s. Subhash Infraengineers Pvt. Ltd. 2. M/s. Topsun Energy Limited 3. M/s. Suryam International Private Limited 4. M/s. Gensol Engineering Limited	1. M/s. Enerture Te	Yes	CMM/Project /Electrical/ELE/1044/PO-851	21/08/2024	M/s Suryam International Private Limited	12243691.3	02/20/25	21/08/2024	N.A.	N.A.

Deepali