# Details of contracts concluded during the month of NOVEMBER 2024 & progress of ongoing contracts (R10 Crore and above)

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **TARAPUR MAHARASHTRA SITE - TAPS-1 to 4**

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Sr. No. | Tender No. | Item / Nature of Work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not quilified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of completion | Reasons of delay if any. | Remarks |
| 1 | TMS / CTC / R&D / 2018 / 2010 | Construction of PCPTF Structural steel building above Plinth Level at R&D Centre, TMS Tarapur | Public Tender | 12-10-2018 | Two Bid System | 02-12-2018 | 2 | 1 (one)<br>M/s. Godrej & Boyce Manufacturing Co. Ltd. | 1 (one)<br>M/s. Shivalaya Construction Co Pvt Ltd | Yes | TMS / CTC / R&D / 2019 / W.O. - 1599, dtd. 31/01/2019 | M/s. Godrej & Boyce Manufacturing Co. Ltd. | 21.3993 | Work order revised Completion date 28/02/2022 instead of 28/02/2021 | Work order revised Commencement date 15/03/2019 instead of 07/02/2019 | WO-1599 Completed. WO revised completion date is 31.10.2024. | – | – |
| 2 | GEM/2024/B/4925390 | Renewal of standard fire and special perils (SFSP) Policy including STFI & Earthquake coverage for cold zone assets of TAPS-3&4 , Tarapur for the period of one year. | Public Tender (Two Part) | 10-05-2024. | Two Bid System | 31-05-2024. | 3 | 1) M/s. United Gen. Insurance Co. Ltd. 2) M/s. Reliance Gen. Insurance Co. Ltd. 3) M/s. Universal Sampo Gen. Insurance. | NIL | Yes | GEMC-511687753755894 dt. 01-08-2024. | M/s UNITED INDIA INSURANCE CO. LTD. | ₹ 46,27,81,153/- | 11-08-2025 | 12-08-2024 | NEW POLICY PURCHASED. | – | – |
| 3 | TMS/CTC/3&4-3&4/2020/2273 Dt. 26/08/2021 | Construction of Onsite Emergency support Centre for Tarapur Atomic Power Station 1 to 4 at Tarapur Maharashtra Site. | Public Tender (Two Part) | 11/08/2020 | (Two Part) | 25/08/2021 | 6 | 4 (Four)<br>1) M/s. Anand Construction Grooup<br>2) M/s. Dipak S. Pimple<br>3) M/s. Quick Buildeers<br>4) M/s. Tirupati Sarjan Limited | 2 (Two)<br>1) Desai infrastructure Pvt. Ltd.<br>2) M H Khanusiya | L1 | TMS/CTC/CIVIL-3&4/2021/W.O.–1813 Dtd. 26/08/2021 | M/s. Anand Construction Group | Rs. 33.24 (inclusive all tax) | 14-09-2023 | 15-09-2021 | WORK IN PROGRESS : UPTO PREVIOSUS MONTH 27.40 % + THIS MONTH 02.00 % = Total 29.40 %. | – | – |
| 4 | TMS/CTC/TSS-1&2/2022/2468 Dt. 26/02/2022. | Engineering, fabrication, supply, replacement, waste disposal, inspection, testing & commissioning of Reactor Recirculation Piping and other class-1 piping at TAPS-1&2 Boiling Water Reactor, Nuclear Power Station. | Public Tender (Two Part) | 26-02-2022 | (Two Part) | 05-05-2022 | 3 | 1) M/s. PES Eng. Pvt. Ltd.<br>2) M/s. L&T Ltd. &<br>3) M/s. CORE Energy System Pvt. Ltd. | NIL | Yes | TMS/CTC/TSS-1&2/2022/W.O.–1908 dt. 01-11-2022. | M/s. CORE Energy Systems Pvt. Ltd. | Rs. 3,51,99,00,000 (inclusive all tax) | 09-05-2024 | 10-11-2022 | WORK IN PROGRESS : UPTO PREVIOSUS MONTH 34.07 % + THIS MONTH 02.75 % = Total 36.82 %. | – | – |
| 5 | TMS/C&MM-WORKS/MM-1&2/2024/2531 Dt. 12/06/2024. | TAPS Unit#1 & 2 HP Turbine rotor refurbishment work. | Nomination Tender (Single Part) | 12-06-2024 | (Single Part) | 17-06-2024 | 1 | 1) M/s. Triveni Turbine Limited, Banglore. | NIL | Yes | TMS/C&MM-WORKS/MM-1&2/2024/W.O.–1937 dt. 31-07-2024. | M/s. Triveni Turbine Limited, Banglore. | Rs. 34,93,19,052 (inclusive all tax) | 08-01-2025. | 12-08-2024 | WORK IN PROGRESS : UPTO PREVIOSUS MONTH 25.00 % + THIS MONTH 10.00 % = Total 35.00 %. | – | |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **RR SITE - RAPS-1 to 6**

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Sr No. | Tender No. | Item/ nature of work | Mode of Tender Enquiry | Date of publication of NIT | Type of Bidding (Single/ Two Bid System | Last date of receipt of tender | No. of tender recd. | Nos. and names of parties qualified after technical evaluation | Nos. and names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer / Evaluated L1 | Contract No. & date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of start of work | Actual date of completion | Reasons for delay If any | Remarks |
| 1 | PT-A2390R | En-mass Feeder Replacement (EMFR) activity of RAPS#3. | Public Tender | 22.08.2022 | Two Part system | 29.09.2022 | (03) Three Nos. | (01)<br>M/s WELTECH ENGINEERS<br><br>(02)<br>M/s POWER TECH MECH PRIVATE LIMITED | (01)<br>M/s P E S Engineers Pvt. Ltd. | Yes | ——— | M/s WELTECH ENGINEERS | 10.393275 | ——— | 02/01/2023 | 102.82% | - | – |
| 2 | PT-A2384R | En-mass Coolant channel replacement of RAPS-3 | Public Tender | 22.08.2022 | Two Part system | 29.09.2022 | (01) One Nos. | (01)<br>M/s Avasarala Technoligies Limited | NA | Yes | W.O No. 64359 dtd. 25.11.2022 | M/s Avasarala Technoligies Limited | 27.2680122 | ——— | ——— | 31.07.2024 ( Rs 26.95 crore (98.83%) paid, Final bill of approx 26 lakh pending | - | – |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **RR SITE - RAPP-7&8** | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
| Sr No. | Tender No. | Item/ nature of work | 3 | Date of publication of NIT | Type of Bidding (Single/ Two Bid System | Last date of receipt of tender | No. of tender recd. | Nos. and names of parties qualified after technical evaluation | Nos. and names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer / Evaluated L1 | Contract No. & date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of start of work | Actual date of completion | Reasons for delay If any | Remarks |
| 1 | PT-B2059R | Supply of structural steel (CS & SS), Cleaning, Fabrication, Erection, Examination & Testing of miscellaneous piping & supports, including erection of equipments, installation of anchor fasteners & manpower assistance for miscellaneous works at RAPP-7&8. | Public Tender | 06.07.20 | Two Bid system | 18.09.20 | 02 (Two) | (01) M/s DIPESH ENGINEERING WORKS | (01) M/s HINDUSTAN CONSTRUCTION CORPORATION | Yes | W.O. 78170 Dt. 20.03.2021 | M/s DIPESH ENGINEERING WORKS | 14.019 | 09.04.2024 | 09.04.2021 | Gross Work Done value till 03.12.2024 is= 73.75 % | -- | – |
| 2 | NPC/RRS78/2019PT-B2009 | Construction of Permanent Warehouse RAPP-7&8 | Two part public tender | 15-10-2019 | Two part tender | 30-10-2019 | 6 | 1) M/s Madhusudan Engineering company 2) M/s Dhenjel Enterprises 3) M/s Kardam Const. Pvt.Ltd 4) M/s RSB Project Ltd. | 1) M/s Singhal Enterprises. 2) M/s Bluechip Technologies | Yes | W.O.No.: 78152 Dated 06/08/2020 | M/s Madhusudan Engineering company | 11.91 | 05-02-2022 | 06-08-2020 | ₹14.4 Crores Approx. | -- | Final Bill is under progress |
| 3 | NPC/RRS/78/2019/PT-B 1927 | Handling, Installation, Alignment, welding & Inspection of Reactor System equipment's / components including initial fuel loading and associated activities at RAPP#7&8. | PUBLIC TENDER | 12.02.2019 | TWO BID SYSTEM | 19.03.2019 | 01 (ONE) | M/s Godrej & Boyce Mfg. Co. Ltd. Mumbai | NILL | YES (L1) | W.O NO.-78136, DT-14/05/2019 | M/s GODREJ & BOYCE MFG. CO.LTD, MUMBAI | 15.97 | W.O. COMPLETION DATE: 04/03/2022 (Extended upto 04.03.2023) | 05-06-2019 | 14,90,31,211.00 (93.32%) (up to 30.11..2024) | -- | – |
| 4 | PT-B 2237R1 | Execution of balance work related to construction, manufacture, supply, erection, commissioning activities of four (04) numbers Induced Draught Cooling Towers including allied works for Rajasthan Atomic Power Project-Units 7&8. | Public Tender | 29.07.21 | Two Part system | 27.08.2021 ext. 02.09.2021 | 03 (Three) | 1. M/s. M H Khansuniya 2. M/s LNA INFRAPROJECTS PRIVATE LIMITED 3. M/s. BGR Energy systems Ltd. | Nil | Yes | W.O. No 78188 dated: 05/01/2022 | M/s M H Khanusiya | 82.8706771 | 30.06.2023 | 05.01.2022 | ₹82.0 Crores Approx. | -- | Physical work completed. Performance test balance. |
| 5 | PT-A2189 | Construction of On-Site Emergency Support Centre At Rawatbhata Rajasthan Site. | Public Tender | 24.11.2020 | Two Bid system | 31.12.20 Ext. 05.01.21 (As per corrigendum-1) | 01 (One) | M/s LNA INFRAPROJECTS PRIVATE LIMITED | Nil | Yes | W. O. 64280 dtd. 17.12.21 | M/s LNA INFRAPROJECTS PRIVATE LIMITED | 26.65 | 29.12.2023 | 30.12.2021 | ₹ 5.06 Crores | -- | – |
| 6 | NDCT NPC/RRS/78/2021/PT-B2314 | Balance work of Natural draught cooling tower and cooling water pump house package for RAPP-7&8 including allied works | Two part Public Tender | 30.11.2021 | Two Part Tender | 11.04.2022 | 2 | 1) M/s L&T 2) M/s PCTL | M/s PCTL | Yes | LOI issued on 27/07/22 | M/s L&T | 1296 | 17/08/2025 | 18/8/2022 | ₹ 1060 Crores Approx. | -- | – |
| 7 | PT-B 2406 | Supply, delivery, preparation, fixing/erection, inspection and guarantee of thermal insulation for Main plant HVAC ducting, common services piping and equipment as per Technical Specification for RRS-7&8. | Public Tender | 26.07.2022 | Two Bid system | 02.09.2022 | (01) One Nos. | (01) Nos. M/s Adarsh Insulations | NIL | Yes | W. O. No. 78203 dtd. 22/12/2022 | M/s Adarsh Insulations | 8.9957476 | _____ | 02/01/2023 | 919.83 Lakhs | -- | – |
| 8 | PT-2366 | Construction of Cross drainage works including Bridge, Culverts, Walkway, Tunnels & Trenches, Roads, plant & sewerage drain etc. and other miscellaneous works of NDCT & CWPH Package for RAPP-7&8. | Public Tender | 22.03.2022 | Two Part system | 21.04.2022 | (04) Four Nos. | 1. M/s M H Khanusiya | 1. M/s Technical Construction Co. 2. M/s SK TOTLA INFRA CONSTRUCTION PVT LTD 3. M/s MADHUSUDAN ENGG COMPANY | Yes | 78212 dtd. 21.04.2023 | M/s M H Khanusiya | 19.420559 | _____ | 03.03.2023 | ₹4.8 cr | -- | – |
| 9 | LT-2543 | Supply of structural material, Fabrication, Erection, Welding, Examination & Testing of miscellaneous piping and supports works at RAPP-7&8. | Limited Tender | 28.03.23 | Single Bid system | 45048 | (04) Four | Limited Tender | 1. Ultra Tech Engineers. 2. Weltech Engineers. 3. Power tech mech Pvt. Ltd. 4. Spectron Engineers Private Limited | 1. Ultra Tech Engineers. | 78224 dtd. 29.07.2023 | 1. Ultra Tech Engineers. | 11.705718 | 24 months | 15th day from date of issue of LOI. | 77% | -- | – |
| 10 | PT-B2338R | Design, Supply, construction, erection, testing and Commissioning of five nos. of Sewage treatment plants based on moving bed biological reactor (MBBR) technology for colonies of NPCIL, RR site at Rawatbhata (Raj). | Public Tender | 05.04.2022 | Two Part system | 21.04.2022 | 02 (Two) nos. | 1. M/s Ecosystem Resource Management Pvt.Ltd | 1. M/s Malvika Technical services | _____ | 64422 dtd. 15.04.2023 | M/s Ecosystem Resource Management Pvt.Ltd | 20.2638 | 30.04.2025 | _____ | 40% | -- | – |
| 11 | PT-B 2546 | Installation of Balance Reactor components/equipments and its associated system of RAPP-8. | Public Tender | 28.03.2023 | Two Bid system | 45070 | 01 (One) Nos. | M/s MGR Fabricators Pvt. Ltd. | NIL | Yes | | M/s MGR Fabricators Private Limited | 14.77 | | | 5,50,91,024.00 (37.31%) (up to 30.11.2024) | -- | – |
| 12 | PT-B2478 | Construction of cement concrete Internal & Link roads with drainage facility in the neighborhood villages of RR Site. | Public Tender | 05.01.2023 | Two Bid system | 03.02.2023 | (04) Four Nos. | 1.M/s M H Khanusiya 2.M/s Ankita Construction | 1.M/s Backbone Construction Pvt Ltd 2.M/s BLUECHIP TECHNOLOGIES | Yes | WO No. 64506 Dt. 11.12.2023 | M/s Ankita Construction | 15.61 | | | 6.00% | Slow mobilazation of material and manpower | -- |

| | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 13 | PT-B2518 | Design, Engineering, Procurement, Construction, Installation, Testing & Commissioning of floating Intake with Pumping system, 6 MLD WTP, Pump house along with pumping machinery, 750 KL CWR, piping for rising mains to various locations etc. including all Civil, Electrical, Mechanical and Instrumentation work as per the scope of work & specifications. | Public Tender | 28.03.23 | Two Part system | 01.05.2023 | (03) Three Nos. | 1. M/s Vishnu Prakash R Punglia Limited | 1. M/s Malvika Technical services<br>2. M/s Kailash chand choudhary | Yes | WO No. 78251<br>Dt. 14.02.2024 | M/s Vishnu Prakash R Punglia Limited | 17.95 | | | ₹ 1.00 cr | - | |
| 14 | GPT-B 2702 | Miscellaneous Instrumentation Works for RAPP-7&8. | Gem Public Tender | 01.05.2024 | Two Part | 22.05.2024 | 04 (Four) Nos. | 1) M/s Dee Vee Projects Limited | 1) M/s Awadh Security Services Private Limited<br>2) M/s Ris Management Private Limited<br>3) M/s Shree Jee Manpower Contractors Private Limited | Yes | 78265<br>dtd. 26/08/2024 | M/s Dee Vee Projects Limited | 147.91 | 25-08-2026 | 26-08-2024 | 1.36% | N/A | - |
| 15 | PT-A2673 | Construction of Main Plant Boundary Wall, watch towers, culverts, Roads, drains, erection of GI Chain link Fencing, erection of concertina coil and other misc.works at various locations of RAPP-7&8. | Public Tender | 23.12.2023 | Two Bid system | 15.01.2024 | 09 (Nine) | 1. M/s Jyoti Sarup Mittal<br>2. M/s SANJEEV BROTHERS<br>3. M/s Technical Construction Company<br>4. M/s MHK BUILDCON LLP<br>5. M/s Chauhan brothers | 1. M/s BCC Developers and Promoters P. Ltd<br>2. M/s SK CONSTRUCTIONS<br>3. M/s MADHUSUDAN ENGG COMPANY<br>4. M/s KVR Construction Heights Pvt Ltd | Yes | 78273 dtd. 14.11.2024 | M/s Chauhan brothers | 17.63 | 23.10.2026 | 24.10.2024 | Work order issued on 14.11.2024 | - | - |
| 16 | GPT-A2674 | Providing Bus hiring services - Regular basis company-built ex-showroom condition deluxe buses (Bus Chassis and Bus Body manufactured by the same manufacturer) having seating capacity more than 52 at Rawatbhata Rajasthan site for the period of 36 months. | Gem Public Tender | 45307 | Two Bid system | 45328 | 19 (Nineteen) | 1. M/s GUPTA BROTHERS<br>2. M/S BABU TRAVELS<br>3. M/s Bheru Lal Thelewala<br>4. M/S R.C.GUPTA | 1 JAY LOGISTIC<br>2 K.R. JAKHAR<br>3 KHAIRA TOURIST SERVICE<br>4 MNP MOBILITY PRIVATE LIMITED 5 N.S. ENTERPRISES<br>6 NEW GURU KANSHI TRANSPORT CO.<br>7 ROYAL SARDAR ENTERPRISES PRIVATE LIMITED<br>8 SAILANI TOURS AND TRAVELS<br>9 shaunak arora<br>10 SHREE VIJAY TRAVELS<br>11 tripathi construction<br>12 UDAY TRAVELS<br>13 UNITED ENGINEERS<br>14 VIKRAM TRAVELS<br>15 WISE TRAVEL INDIA LIMITED | Yes | GEMC-511687748026648 dtd. 21/09/2024 | M/S R.C.GUPTA | 12.36 | 19.12.2027 | 20.12.2024 | Work is not started now (value 0.00) | - | - |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **NAPS-1&2**

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Sr. No. | Tender No. | Item / Nature of Work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not quilified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of supplies | Actual date of Start of work | Actual date of completion | Reasons of delay if any. | Remarks |
| 1 | NAPS/CTC/CVL/2022 /PT/976 | Construction of Cement Concrete Road From Silhari Mod to Ratanpur Under corporate Social Resposibility of Narora Atomic Power Sation | Public Two Part -Tender | 18-08-2022 | Two Bid system | Tender submission and part-1 openning date is revised witch is 30-09-2022 and Tender Part-1 Opening on 10-10-2022 through ammenment | Four ( 04 ) Bids | All four parties are QUALIFIED.<br>1-Ms OMVIR SINGH<br>2-M/s Khanusiya<br>3- M/s N.R.Construciton<br>4- M/sTechnical Construction Company | No Party is disqualified | LOI has beeen issued to L1 Bidder M/s Omvir Singh with commencement date 21 days after issue of LOI | WOS-7990' date 12/01/2023 | M/s Omvir Singh | Rs.2091,95,516.00 | 24 months | 12/01/2023 | Under progress | - | _ |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **MAPS-1&2**

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Sr. No. | Tender No. | Item / Nature of Work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of supplies | Actual date of Start of work | Actual date of completion | Reasons of delay if any. | Remarks |
| 1 | MAPS/CTC/CSM/PUBLIC/ET473/2019 | Construction of On-Site Emergency Support Centre at Kalpakkam Site. | Pulbic Tender | 23-04-2019 | Two Bid system | 31-05-2019 | 4 | (1)M/s Sekar Constructions,<br>(2)M/s Som Projects Pvt. Ltd.,<br>(3)M/s Geo Foundations and Structures Pvt. Ltd., | Shri A.Kulandai Raj | YES | 12461 & 15.02.2021 | M/s Sekar Constructions | 50.35 | Two years | 12.03.2021 | Physical progress of work is 68.33% & Financial progress is 66.45% | - | - |

s

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KAKRAPAR GUJARAT SITE - KAPS-1 TO 4** | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
| Sr.No. | Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No.of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actaual date of Completion | Reasons of delay if any. | Remarks |
| 1 | KAPS/CTC/COMMON /EMG/2022/ET/1334 | Construction of 1 No. "F" Type Bungalow and 58 Nos. "D Special" Type Apartments including providing comprehensive design consultancy only for "D Special" for Kakrapar Gujarat Site Township | Pulbic Tender | 16-01-2023 | Two Bid system | 13-02-2023 | 3 | 1. M/s M H Khanusiya | 1. M/s R N Dobariya<br>2. M/s Shripad Conchem Pvt. Ltd | Yes | KAPS/CTC/COMMON/EMG/CAP/2023/WO/90244 | M/s M H Khanusiya | 14.2 | 30/09/2025 | 01-08-2023 | F type Bungalow: External Painting work is in progress. Compound wall plastering work is Completed. Sorrounnding of Bungalow land leveling is completed & paver block laying is in progress. Wiring work, internal water supply & drainage piping and external drainage line work is in progress.<br>D special apartments: Block 1- (A to E): Foundation with Column up to Plinth is completed. Plinth beam of A & C Block is completed & Back filling is completed. Plinth beam PCC and RCC is in progress for D to E. Block 2 - (F to J) - Slab casting done for 1st floor slab of J & H Block. J block column casting up to 2nd slab is completed. | - | - |
| 2 | KAPS/CMM-W/COMMON/TRANSPORT/2024/ET-R/1528 | Supply & Operation of light vehicles (Cars, SUVs, Pickups & Ambulances) for a period of 36 months at Kakrapar Gujarat Site. | Public Tender | 05-07-2024 | Two Bid System | 15-07-2024 | 7 | 1. M/s Geos Enterprises 2. M/s S. A. Travels | 1. M/s Bio Waste Management Service<br>2. M/s MSG Solution and Services Limited.<br>3. M/s R C Gupta<br>4. Trinity Enterprises<br>5. Vinod Transport Company | Yes | KAPS/CMM-W/COMMON/TRANSPORT/REV/2024/WO/72379 | M/sS. A. Travels | 13.22 | 31-10-2027 | 01-11-2024 | ongoing , 2.78% completed | - | - |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KAIGA SITE - KGS-1 to 4**

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Sr. No. | Tender No. | Item / Nature of Work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not quilified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of completion | Reasons of delay if any. | Remarks |
| 1 | NPCIL/KGS/CTC/E&US(CIVIL-TS)/2018-19/ET/1125 | Construction of Executive Apartment tower block (basement+Stilt+10 storied) comprising of 60 flats including all associated services at Kaiga Township | Public Tender | 21.02.2019 to 28.02.2019 | Two bid system | 06.03.2019 (Corrigendum-II) | Two (02) numbers | 1. M/s COSTAL CONSTRUCTIONS , Mangalore<br>2. M/s DESAI INFRASTRUCTURE PVT LTD,<br>Navsari, Gujarat | NIL | YES | 101923 dt 25.10.19 | 1. M/s COSTAL CONSTRUCTIONS , Mangalore | 16.69 | 31.10.2021 | 01.11.2019<br>15.02.2023 (extn.) | Contract is foreclosed Estimate for balance is under progress. 62% work completed | Delay in handling over of site | - |
| 2 | NPCIL//KGS/CTC/E&US(CIVIL-TS)/2019-20/ET/1197 | Conversion of 156 Nos. Type 'B' Quarters to 156 Nos. Type 'C' Quarters at Kaiga Township | Public Tender | 03.05.2019 to 16.05.2019 | Two bid System | 16.07.2019 | Three (03) Numbers | 1. M/s New Homes Infrastructure, Vashi, Mumbai<br>2. M/s P.C. Snehal Construction Pvt Ltd., Ahmedabad | 1 (One)<br>M/s Coastal Construction, Mangalore | YES | 101944 Dt. 17.02.2020 | M/s New Homes Infrastructure, Vashi, Mumbai | 25.50 | 18.01.2021 | 19.01.2020<br>30.04.2022 (extn.) | 100% work completed. | Delay in handling over of site | - |
| 3 | NPCIL/KGS/CTC/E&US(CIVIL-INFRA/2019-20/ET/1328 | Construction of On-site Emergency Support Center (OESC) and allied works at kaiga Site. | Public Tender | 25.11.2019 to 09.12.2020 | Two bid System | Corrigendum (30.12.2020) | Five(05) Numbers | 1) Liya Infratech Pvt ltd,<br>2) M.H.Khanusia, Gujarat. Mangalore.<br>3) M/s RNR Construction, bangalore.<br>4) M/s P.C.Snehal construction Pvt Ltd, Ahmedabad.<br>5) Rhetoric Technilogies Pvt Ltd, Jaypur | Nil | YES | LOI No. NPCIL/KAIGA/CTC/LOI-1328/ 2020-21/ 104 LOI dated 31.12.2020 | M/s Rhetoric Technilogies Pvt Ltd, Jaypur Rajasthan | 33.03 | 31.10.2023 | 31.10.2022 | i] Excavation work completed.<br>ii] 22% work complete. (w.r.t. total contract value)<br>iii] Preparatory works for Geo-mapping is under progress. | i) Delay from AERB in giving permission for earthwork excavation.<br>ii) Delay in issue of WO.<br>iii)Slow rate of progress because of Hard rock" | Actual date of completion :<br>10.02.2024 (Ext. 30.04.2025) |
| 4 | NPCIL/KGS/CTC/EMU-3-4/2021-22/51300/WO/1611 | Bay extension, intallation, commissioning of its auxiliaries and errection of 2X125 MVAR bus reactors at KGS 3&4 | Public Tender | 28.01.2022 to 08.02.2022 | Two bid System | Corrigendum VII Submission on 22.10.2022 | Two (02) numbers | 1) M/s Siemens ltd.<br>2) GE T&D India Ltd | Nil | YES | 800374 Dtd. 14.06.2023 | M/s Siemens ltd. Seethakathi Business Centre, Chennai, Tamil Nadu | 18.5 | 20.06.2025 | 21.06.2023 | Work is in Progress - 38% Work completed. Civil works for isolator,spare transformer storage area is under progress ..Tower material and equipment structural material received at Kaiga Site | – | Work is in Progress |
| 5 | NPCIL/KGS/CTC/FHS-1&2/2022-23/ET/1787 | Transportation of Special Material in Shielded Flask from KGS-1&2, Kaiga to SFSF, Kalpakkam and back to KGS 1&2 by road | Public Tender | 25.04.2023 to 08.05.2023<br>31.05.2023 to 21.06.2023<br>(CORRIGENDUM-I) | Two bid System | Corrigendum I Submission on 21.06.2023 | Four (04) numbers | M/s CJ Darcl Logistics ltd. | 1) NTC logistics India Pvt. Ltd<br>2) M/s Balmer lawrie & Co. Ltd<br>3) M/s MFC Transport Pvt. Ltd | YES | 303348 Dtd. 07.12.2023 | M/s CJ Darcl Logistics ltd., 19, tilak bazar hisar, Haryana | 12.77 Excl GST | 26.12.2024 | 27.12.2023 | Work is in Progress - 60% Work completed | – | - |
| 6 | NPCIL/KGS/CTC/FHS-1&2/2023/ET/1824 | KGS-1 En-mass Coolant channel replacement work | Public Tender | 06.12.2023 to 27.12.2023 | Two bid System | 27.12.2023 | One number (1) | M/s Avasarala Technologies Limited | M/s Avasarala Technologies Limited | YES | 303355 dt. 01.05.2024 | M/s Avasarala Technologies Limited., #60 Somanahalli, 26th KM Kanakapura Road, Bangalore | 25.74/-(Excl 18%GST) | 31.08.2027 | 01.03.2025 | 31.08.2027 | – | These dates are tentative dates. Till now job is not started. (EMCCR) |
| 7 | NPCIL/KGS/CTC/MMU-1&2/2023/ET-1830 | En-Masse Feeder Replacement activity of KGS-1. | Public Tender | 22.12.2024 to 12.01.2024 | Two bid System | 12.01.2024 | One number (1) | M/s Weltech engineers, | M/s Weltech engineers | YES | 303358 dt. 03.06.2024 | M/s Weltech engineers, 6/73 bazar street sadras kalpakkam kanchipuram Tamilnadu | 10.45 (Excl 18%GST) | 14.12.2026 | 15.12.2024 | 14.12.2026 | - | Work is not started till now, as work front is not available. It is expected that work front got available by 15/12/2024. |
| 8 | 2024_NPCIL_188658_1 | Construction of 2 nos of multistoried Tower blocks (Stilt +10 storied) comprising of 120 nos of type 'D' residential quarters in Phase-3 at Kaiga Township | Public Tender | 04.03.2024 to 01.04.2024 | Two bid System | 01.04.2024 | Three (03) Numbers | 1. M/s Nandi Associates<br>2. New homes infrastructure<br>3. NIR construction Pvt. Ltd. | NIL | YES | 500079 dt. 17.09.2024 | M/s Nandi Associcates,. Ground floor, No. 11, 1st cross sundar nagar gokul extn. Bengaluru - urban | 39.07 | 24.09.2026 | 17.09.2024 | 24.09.2026 | - | Work is in Progress -Site clearance work completed, Architectural drawing finalised and structural drawing is under process |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KAIGA SITE - KAIGA-5&6**

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Sr. No. | Tender No. | Item / Nature of Work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not quilified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of completion | Reasons of delay if any. | Remarks |
| 1 | NPCIL/KGS/CTC/CIVIL-5&6/2022/WO/1498 | Main Plant Civil Works for Kaiga-5&6 (Package-I) Earthwork, Dewatering, Confirmatory sub-soil investigations, Consolidation grouting & PCC (Mud mat) for main plant buildings, Kaiga 5&6 | Public Tender | 02.02.2021 to 06.02.2021 | Two bid System | Corrigendum II Submission on 23.02.2021 | Forteen(14) Numbers | 1) M/s Bekem - Avantika-Siri (JV) (M/S Bekem Infra Project Pvt. Ltd-Lead partner)<br>2) M/s. SRRCIPL - SIPIL (JV)<br>3) M/s. ITD cementation India ltd.<br>4) Bridge and roof co. India Ltd. | 1) M/s. PC Snehal Construction Pvt. Ltd.<br>2)M/s. KEC Internation limited<br>3) M/s SRR Projects Pvt. Limited<br>4) M/s MHK AT PLT (JV)<br>5) M/S Surya cons. Pvt. Ltd<br>6)M/S. Suroj Buildcon Pvt<br>7) M/s. RMN infrastructures limited<br>8) M/s. Gannon Dunkerly and Co. ltd.<br>9) M/S LAN - YCC-ACG (JV)<br>10) M/s Tarmat- Sonai (JV) | YES | NPCIL/KGS/CTC/CIVIL-5&6/2022/WO/1498 dated. 22.04.2022 | M/s Bekem Infra Project Pvt. Ltd, - Lead Partner Hyderabad, Telangana | 127.08 | 21.10.2023 | 22.04.2022 | Work is in Progress - 51% | – | 21.02.2023 (Ext. 30.06.2024) (Ext. 31.10.2024) (Ext. 30.06.2025) |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI :**JAITAPUR NUCLEAR POWER PROJECT**

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Sr. No. | Tender No. | Item / Nature of Work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (Single / Two Bid System) | Last date of receipt of tender | No. of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not quilified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actual date of completion | Reasons of delay if any. | Remarks |
| NIL | | | | | | | | | | | | | | | | | | |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KUDANKULAM SITE - KKNPP-1&2** | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
| Sr.No. | Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No.of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actaual date of Completion | Reasons of delay if any. | Remarks |
| 1 | NPCIL/KK-1&2/TRANSPORT/PT/2022/132 (GEM/2022/B/2631320, Dated: 13-10-2022) | Supply of 10 nos. brand new buses (50 seater) on hire | E-Tender | 13.10.2022 | Two Bid | 14.11.2022 | 3 | 2 (Two)<br>1. M/s. Ahilam Travels, Nagercoil.<br>2. M/s. New Yadav Tourist, New Delhi. | 1 (One)<br>M/s. Shaunak Arora, Kota. | Yes | GEMC-511687753516753 dated 03.01.2023 | Ahilam Travels,<br>62-1/9, Assisi New Building,<br>Court Road,<br>Nagercoil-629 001.<br>Phone: 04652 223706<br>Mobile : 9442023706<br>E-mail: ahilamtravels@gmail.com | 10.98 | 36 months(01.04.2026) | 02.04.2023 | Work in progress. | – | – |
| 2 | NPCIL/KK-1&2/O&M/WM&AP/PT/2022/09 | Operation and Maintenance Contract of Desalination plant at KKNPP 1&2 for five years | E-Tender | 30.01.2022 | Two Bid | 31.03.2022 | 1 | 1(One)<br>M/s. Tata Projects Limited, Hyderabad | Nil | Yes | 801032 dated 20.04.2023 | Tata Projects Limited,<br>SBG Services, 6th Floor,<br>Splendid Tower,<br>Begumpet,<br>Hyderabad – 500 003,<br>Telangana. | 71.71 | 60 months(31.03.2028) | 01.04.2023 | Work in progress. | – | – |
| 3 | NPCIL/KK1&2/AD/F&A/PT/RFQ/2023/98 (GEM/2023/B/4068261, Dated: 11.10.2023) | Purchase of Standard Fire & Special Perils Insurance Policy (SFSP) for Cold Zone area Assets of KKNPP Unit 1, 2 and Common assets for a period of one year | E-Tender | 11.10.2023 | Two Bid | 21.12.2023 | 7 | 05 (Five)<br>1. M/s. ICICI Lombard General Insurance Co Ltd.<br>2. M/s. National Insurance Company Limited<br>3. M/s. Reliance General Insurance Co. Ltd.<br>4. M/s. The New India Assurance Company Limited<br>5. M/s. United India Insurance Company Limited | 02 (Two)<br>1. M/s. Bajaj Allianz General Insurance Company Limited<br>2. M/s. The Oriental Insurance Company Limited | Yes | GEMC-511687753329148 dated 19.03.2024 | United India Insurance Company Limited,<br>Divisional Office,<br>Nagercoil,<br>No 1/5, 2nd floor,<br>Athisamy Arcade,<br>PWD Road,<br>Nagercoil-629002 | 55.19 | 12 months(30.03.2025) | 30.03.2024 | Work in progress. | – | – |
| 4 | NPCIL/KK-1&2/AD/HRG/PT/2024/27 (GEM/2024/B/4659403, dated 26.02.2024) | Running of Industrial Canteen services in round the clock shift basis on all days at KKNPP-1&2 site for 18 months. | E-Tender | 26.02.2024 | Two Bid | 27.03.2024 | 14 | 03 (Three)<br>1. M/s. Blugent Hospitality Private Limited, Boisor<br>2. M/s. Malhar Catering Services, Pune<br>3. M/s. Shashi Catering Services Private Limited, Vadodara | 11 (Eleven)<br>1. M/s. Aarambh Hospitality Services, Thane.<br>2. M/s. Almighty Manpower & Security Services, Kannauj.<br>3. M/s. Angel Manpower & Security Services, Kannauj.<br>4. M/s. King and Angel Diamond Services Private Limited, New Delhi.<br>5. M/s. Pinakine Secure Security Solutions, Kannauj<br>6. M/s. Safe Shadow Security Services, Kannauj<br>7. M/s. Sky High Secure Security Services, Kannauj<br>8. M/s. SMVD Group Secure Services, Kannauj<br>9.M/s. Tripathi Brothers Services, New Delhi<br>10. M/s. Tripathi Brothers Services Private Limited, New Delhi.<br>11. M/s. Vaikunth Group Enterprises, Kannauj | Yes | GEMC-511687706999431 dated 22.06.2024 | Blugent Hospitality Private Limited,<br>(Formerly Sai Hospitality Services),<br>Opp Hotel Blue Diamond,<br>1st Floor, H No 2191 Flat No. 03,<br>Sumangla Complex,<br>Navapur Road,<br>Sarawli,<br>Boisar, Palghar,<br>Maharashtra-401501 | 9.28 | 18 months(31.12.2025) | 01.07.2024 | Work in progress. | – | – |
| 5 | NPCIL/KK-1&2/O&M/OPERATION/PT/2024/48 (GEM/2024/B/4805065; Dated 25.03.2024) | Support services for operation and monitoring of various reactor and auxiliary systems in KKNPP Unit-1&2" for 24 Months (2 Years) | E-Tender | 25.03.2024 | Two Bid | 15.04.2024 | 3 | 03 (Three)<br>1. M/s. Enmas India Private Limited, Chennai<br>2. M/s. Voltech O And M Services Privated Limited, Chennai | 01 (one)<br>M/s. Infinite E-Governance Services Private Limited, Vaijapur | Yes | GEMC-511687723980135 dated 25.07.2024 | Voltech O And M Services Private Limited,<br>Voltech Eco Tower,<br>No.2/429,<br>Mount Poonamalle Road,<br>Ayyappanthangal,<br>Chennai – 600 056. | 14.42 | 24 months(05.08.2026) | 06.08.2024 | Work in progress. | – | – |

| | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 6 | NPCIL/KK-1&2/AD/HRG/PT/2024/46 (GEM/2024/B/4820621, dated 05.04.2024) | Security Support Services at Anuvijay Township & KKNPP 1&2 Premises | E-Tender | 05.04.2024 | Two Bid | 26.04.2024 | 48 | 01 (One)<br>M/s. Tamilnadu EX-Servicemen's Corporation Limited, Chennai | 47 Nos.<br>1 M/s. A .E . Securitas, New Delhi<br>2 M/s. A1 Security Services and A1 Facility Services, Chennai.<br>3 M/s. Advanced Hr Solutions, Noida<br>4 M/s. Alert Enterprises, New Delhi<br>5 M/s. Ardhu Mardhu Private Limited, Lucknow<br>6 M/s. Armed Management Services, Mehsana<br>7 M/s. Aryan Security Service, Bhopal<br>8 M/s. Authentic Human Jobs Solution Private Limited, Kushi Nagar<br>9 M/s. Awadh Security Services Pvt Ltd, Kolkata<br>10 M/s. Bdot Techmec Management and Multiservices Private Limited, Bijnor<br>11 M/s. CDSS Detective And Security Services Private Limited, Chennai<br>12 M/s. Checkmate Services Private Limited, Vadodara<br>13 M/s. Cyclops Security And Allied Services Private Limited, New Delhi.<br>14 M/s. Drivya Security And Intelligence Services Private Limited, Thane<br>15 M/s. EX Men's Force-1, Madurai<br>16 M/s. Garuda Security Missions, Coimbatore.<br>17 M/s. Gravityvision Arena Private Limited, Lucknow<br>18 M/s. Group 7 Guards (India) Private Limited, Mumbai<br>19 M/s. J B Security Services, New Delhi<br>20 M/s. Jagdamba Service Solutions Private Limited, Mumbai<br>21 M/s. Jan Sansadhan Kendra, Kanpur.<br>22 M/s. Jeet Security Services, Uttar Pradesh.<br>23 M/s. Jupiter Administrative And Security Services Private Limited, New Delhi<br>24 M/s. K N Kalidas Security Service, Arakkonam<br>25 M/s. Kanishk Enterprises, Delhi<br>26 M/s. Khushboo Security Services (Pvt), Bhopal<br>27 M/s. Mavericks Placement And Consultancy Service Private Limited, Lucknow<br>28 M/s. P M Security And Manpower Agencies, Chennai<br>29 M/s. Pandian R Security Agency, Chennai<br>30 M/s. PK Sunriso & Associates, Madurai<br>31 M/s. Roushan Enterprise, Patna<br>32 M/s. SA India (SAI), Haryana<br>33 M/s. SA India Resources, Haryana<br>34 M/s. Safal Hospitality And Maintainance Services, Ahmedabad<br>35 M/s. SAINDIA Resources Private Limited, Haryana<br>36 M/s. Samradh Poorva Infotech Private Limited, Lucknow<br>37 M/s. Shiv Industrial Security Services (REGD), Uttar Pradesh<br>38 M/s. Shree Jee Manpower Contractors Private Limited, Haryana<br>39 M/s. Sidheshwar Security Services, Madhya Pradesh.<br>40 M/s. SS Enterprises, New Delhi<br>41 M/s. Thirumal Facilities Service, Chennai<br>42 M/s. TMS Security Services, New Delhi<br>43 M/s. Top One Security Services, New Delhi<br>44 M/s. Tripathi Brothers Services, New Delhi<br>45 M/s. U.K. Security Services, Chennai<br>46 M/s. Ujjawal Common Service Centre, Kaushambi<br>47 M/s. Xpert Facility Services, Hydershakote | Yes | GEMC-511687752237950 dated 22.08.2024 | TAMILNADU EX-SERVICEMEN'S CORPORATION LIMITED (TEXCO) (A Govt. of Taminadu Undertaking) Major Parameswaran Memorial Building, No.2, West Mada Street, Srinagar colony, Saidapet, Chennai - 600015 | 11 | 36 months (31.08.2027) | 01.09.2024 | Work in progress. | - | * |

| NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KUDANKULAM SITE - KKNPP-3 to 6** | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
| Sr.No. | Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No.of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actaual date of Completion | Reasons of delay if any. | Remarks |
| 1 | NPCIL / KK3&4 / CONST / CIVIL / PT / 2016 / 18 | Construction of Hydro- technical structure for Phase-2 of KKNPP | Public Tender | 23.04.2016 | Two | 26.09.2016 | 4 | 2 Nos.<br>1. M/s Larsen and Toubro<br>2. M/s Afcons Infrastructure pvt ltd. | 2 Nos.<br>1. M/s Hindustan construction company Ltd.<br>2. M/s Reliance infra ltd. | Yes | Work order No. : 200819 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 567<br>Dt : 03.03.17) | M/s Larsen & Toubro Ltd | 2197.00 | 30.04.2023 | 17.03.2017 | Financial progress up to last month - 89.19% | --- | – |
| 2 | NPCIL / KK-3&4 / CONST / CIVIL / PT / 2016 / 33 | Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building & other Safety related Structures of KKNPP 3&4 | Public Tender | 10.05.2016 | Two | 21.09.2016 | 7 | 4 Nos.<br>1. M/s Larsen & Toubro Ltd<br>2. M/s Reliance Infrastructure Limited<br>3. M/s Simplex infrastructure Limited<br>4. M/s TATA Projects Limited | 3 Nos.<br>(i) M/s Hindustan Construction Company Ltd<br>(ii) M/s Shapoorji Pallonji & Co Pvt Limited<br>(iii) M/s Nagarjuna Construction Co Ltd | Yes | Work Order No. : 200820 (LOI : NPCIL / KKNPP/ CTC / 2017 / S / 568<br>Dt : 03.03.17) | M/s Larsen & Toubro Ltd | 1593.87 | 30.06.2022 | 31.03.2017 | Financial progress up to last month - 85.09% | --- | – |
| 3 | NPCIL/KK-3&4/CONST/MECH/PT/2018/56 | Erection work of Turbine, Generator, Condenser and Secondary Cycle & Sea water System equipments and piping including painting , insulation, anti- corrosive coating and structural steel works in Turbine Buildings and Sea water structures of KKNPP 3&4. | Public Tender | 14.06.2018 | Two | 25-06-2018 & 29-08-2018 | 3 | 02 Nos<br>1. Bharat Heavy Electricals Limited<br>2. Reliance Infrastructure Limited | 1 No<br>M/s. Tata Project Limited | Yes | WO no: 400442 | M/s. BHEL | 440.91 | 27.11.2023 | 28.06.2019 | Financial progress up to last month - 33.32% | --- | – |
| 4 | NPCIL/KK-3&4/CONST/MECH/PT/2018/60 | Handling, transportation, pre-fabrication, assembly, welding, erection, inspection & testing of piping and erection of associated equipment along with accessories, structures, insulation for nuclear and nuclear auxiliary systems in Reactor, Reactor auxiliary buildings, solid radioactive waste reprocessing and storage building and new fuel storage building of KKNPP Unit- 3&4 | Public Tender | 30.06.2018 | TWO | 11.07.2018 | 2 | 02 Nos<br>1. Bharat Heavy Electricals Limited<br>2. M/s. Tata Project Limited | - | Yes | WO no: 400444 | M/s. BHEL | 486.62 | 24.02.2024 | 25.08.2019 | Financial progress up to last month - 35.45% | --- | – |
| 5 | NPCIL/KK-3&4/CONST/CIVIL-INFRA/PT/2018/150 | Construction of 360 Nos. (D-type 240 Nos., D-special-80 Nos. and E-type-40 Nos.) of residential quarters (9 blocks of G+10 floors) at Anuvijay Township | Public Tender | 12.02.2019 | Two | 20.02.2019 | 4 | 04 Nos<br>1. M/s. SOM & VCL(JV)<br>2. M/s. Renaatus Projects Private Limited<br>3. M/s. Silpa Projects and infrastructure (I) Pvt.Ltd<br>4. M/s. URC Construction Private Limited | NIL | Yes | WO no: 200920 | M/s. SOM VCL (JV) | 137.60 | 05-09-2022 | 06-03-2020 | Financial progress up to last month - 95.07% | – | Revised work order value |
| 6 | NPCIL/KK-3&4/CONST/MECH/PT/2019/44 | Erection of Ventilation & Air conditioning, Chilled water & Fire fighting systems equipment, piping issued as free issue material; including supply, fabrication & erection of ventilation ducting, support structures for equipment, duct & piping; surface preparation, supply & application of anticorrosive painting, hot & cold insulation of ducting & piping of main plant buildings of KKNPP-3&4 (VACF- Erection Package) | Public tender | 31-05-2019 | Two | 27-07-2019 | 1 | M/s PES Engineers Pvt. Ltd | nil | Yes | WO: 400453 dt. 30.11.2021 | M/s PES Engineers Pvt. Ltd | 241.29 | 11-10-2025 | 12-10-2021 | Financial progress up to last month - 27.71% | – | – |
| 7 | NPCIL/KK-3&4/CONST/PMS/PT/2020/90 | Erection All Risk Policy of KKNPP units 3&4 | Public tender | 08-09-2021 | Two | 02-11-2021 | 6 | 1. M/s. The New India Assurance Company Limited, Nagercoil.<br>2. M/s. ICICI Lombard GIC Limited, Mumbai.<br>3. M/s. Reliance General Insurance Company Limited, Bangalore.<br>4. M/s. The Oriental Insurance Company Limited, Mumbai. | 1. M/s. National Insurance Company Limited., Tuticorin<br>2. M/s. Bajaj Allianz General Insurance Company Limited, Mumbai | Yes | WO: 700099 dtd: 23.07.2022 | M/s. The New India Assurance Company Limited, Nagercoil. | 17717,70,000.00 | 25/07/2026 | 26/07/2022 | Financial progress up to last month - 64.95% | - | - |
| 8 | NPCIL/KK-3&4/CONST/CIVIL/PT/2023/24 | supply and application of protective coating and antifouling coating for hydro technical structures (HTS) in contact with sea water for KKNPP3- | Public tender | 30-03-2023 | Two | 25-05-2023 | 3 | 2 no. of bidders,<br>1. M/s.Ocean Life Spaces India Pvt. Ltd, Chennai<br>2. M/s.HG India (Consortium), Nagpur | One Bidder,<br>M/s. SOM VCL JV, Guragеon | Yes | LOI no: NPCIL/KKNPP/CTC/2024/S/103 dtd: 23/01/2024 (WO no-201022) | M/s.Ocean Life Spaces India Pvt. Ltd, Chennai | 17600,00,001.00 | 31-08-2024 | 02-01-2024 | Financial progress up to last month - 91.94% | | |
| 9 | NPCIL/KK-3&4/CONST/MECH/PT/2024/29 | Implementation of modifications in Generator, Secondary cycle and Sea water systems piping at KKNPP-3&4 | Public tender | 06-03-2024 | Two Bid | 15-04-2024 | 2 | 02 nos.Qualified<br>1. M/s Powertech Mech Private Limited<br>2. M/s WELTECH ENGINEERS | NIL | Yes | 400467 | M/s. welltech | 1766,09,145.00 | 19-09-2025 | 23-07-2024 | Financial progress up to last month - 0.00 % | | |

| | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 10 | NPCIL/KK-3&4/CONST/MECH/PT/2024/34 | Handling, transportation, fabrication, welding , erection, inspection of piping and metal structures for implementation of design change notice and revised working drawings in Reactor safety and Reactor auxiliary buildings of KKNPP Unit-3 & Unit - 4. | Public tender | 14-03-2024 | Two Bid | 13-04-2024 | 4 | 03 nos.Qualified<br>1. M/s. Weltech Engineers<br>2. M/s. PES Engineers Private Limited<br>3. M/s. Power Tech Mech Private Limited | One Bidder,<br>1. M/s.Hardware Tools and Machinery Projects Pvt. Ltd. | Yes | 400470 | M/s. welltech | 16,57,53,300 | | 03-08-2024 | Financial progress up to last month - 0.00 % | | |
| 11 | NPCIL/KK-3&4/CONST/CIVIL/PT/2024/35 | Implementation of modifications as per DCN, FCN, Revised WDs, execution of new scope, completion of hold portions of structures under main plant civil contract at KKNPP-3&4 | Public tender | 23.03.2024 | Two Bid | 17-04-2024 | 2 | 1 Party (M/s S.A.V.,Vadakkankulam) | 1 Party (M/S S.R.S ,Tuticorin) | Yes | 201034 | M/S S.A.V ,Vadakkankulam | 2717,59,242.00 | 18-08-2026 | th week of August 202 | Financial progress up to last month - 0.00 % | | |
| 12 | NPCIL/KK-5&6/CONST/CIVIL/PT/2020/49 | Construction of Reactor Building, Reactor Auxiliary Building, Turbine Building, Diesel Generator Building and other Safety Related Structures of KK-5&6 | E-Tender | 16.06.2020 | Two Bid | 23.09.2020 | 3 | 2 (Two)<br>1. M/s. Larsen & Toubro, Chennai<br>2. M/s. TATA Projects Ltd., Secunderabad | 1 (One)<br>M/s. AFCONS Infrastructures Limited, Mumbai | Yes | LOI :<br>NPCIL/KKNPP/CTC/2021/S/338 Dt : 11.02.2021<br><br>WO : 200947<br>Dt : 20.04.2021 | M/s. Larsen & Toubro, Chennai | 2304.89 | 64 months (24.06.2026) | 25.02.2021 | Financial progress up to last month - 30.20 % | NIL | Work in progress. |
| 13 | NPCIL-HQ / CTC / KKNPP 3&4 / CONST / CIVIL / Nomination / 2021 / 01 | Construction of Spent Fuel Storage Facility (SFSF) for Kundankulam Unit-3&4 | Manual mode (Nomination) | NA | Single part | NA | 1 | NA | NA | NA | LOI :<br>NPCIL / ED(P-LWR) / 2021 / M / 71 Dt : 27.08.2021 | M/s. Larsen & Toubro Limited, Chennai | 241.38 | 36 months (08.09.2024) | 09-09-2021 | Financial progress up to last Month - 64.78 % | NIL | Work in progress. |
| 14 | NPCIL/KK-5&6/CONST/MECH/PT/2021/130 | Inland Transportation (by road/ barge) and Warehouse Management for KKNPP-5&6 | Public Tender (E-Tender) | 11.11.2021 | Two part | 27.11.2021 | 6 | Bidder-1/6: M/s. CJ DARCL CONSORTIUM (i) M/s. CJ DARCL Logistics Limited (Leader of consortium), (ii) M/s. Nabros Transport Private Limited (Consortium Partner).<br>Bidder-2/6 :EXGGB Consortium.(i) M/s. Express Global Logistics Private Limited (Leader of consortium);(ii) M/s. Bertling Logistics India Private Limited (Consortium Partner); (iii) M/s. Globe Forwarding Agencies Private Limited (Consortium Partner).<br>Bidder-4/6 :PRISMRUBY Consortium. (i) M/s. Prism Logistics Private Limited (Leader of consortium); (ii) M/s. Ruby Infralogistics Private Limited (Consortium Partner).<br>Bidder-5/6 : M/s. Total ABC consortium.(i) M/s. ABC India Limited (Leader of consortium); (ii) M/s. Total Movements Private Limited (Consortium Partner); (iii) M/s. JH Parabia Transport Private Limited (Consortium Partner).<br>Bidder-6/6: DB Consortium. (i) M/s. Deugro Projects (India) Private Limited (Leader of consortium);(ii) M/s. Boxco Logistics India Private Limited (Consortium Partner). | Bidder-3/6 :M/s. Ardeshir B. Cursetjee & Sons Limited | Yes | LOI No.<br>NPCIL/KKNPP/CTC/2022/S/1360 01.06.2022<br><br>WO:400456<br>Date: 16-08-2022 | M/s. CJ DARCL CONSORTIUM.<br>(i) M/s. CJ DARCL Logistics Limited (Leader of consortium), (ii) M/s. Nabros Transport Private Limited (Consortium Partner). | 51.054 | 13.06.2026 | 14.06.2022 | Financial progress up to last month - 50.18 % | NIL | Work in progress. |
| 15 | NPCIL/KK-5&6/CONST/MECH/PT/2022/172 | Hiring of Heavy duty crawler crane for KKNPP-5 | Public Tender (E-Tender) | 13.01.2023 | Two part | 03.02.2023 | 2 | Bidder-1/2 : M/s. Sanghvi Movers Limited, Bidder-2/2 : M/s. Sarens Heavy Left India Private Limited | - | Yes | Contract No. : GEMC-511687740867534 dated 17/04/2023 | M/s. Sanghvi Movers Limited | 11.10085 | 01.04.2024 | 02.05.2023 | Financial progress up to last month - 100 % | NIL | Completed. |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **KOVVADA NUCLEAR POWER PROJECT**

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Sr.No. | Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No.of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actaual date of Completion | Reasons of delay if any. | Remarks |
| NIL | | | | | | | | | | | | | | | | | | |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **MBRAPP NUCLEAR POWER PROJECT**

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Sr.No. | Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No.of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actaual date of Completion | Reasons of delay if any. | Remarks |
| 1 | NPCIL/HQ/CTC/MBRAPP/CSR/SCHOOL BUILDING/2022/573 | Construction of school buildings near plant site under CSR | Public e-Tender | 26.08.2022 | Two bid system. | 22.09.2022 | 5 | 5 (M/s Jai baba, M/s M H Khanusia, M/s Larc Associates Pvt Ltd, M/s R.N.Dobariya, M/s KEECO ) | 0 | Yes | NPCIL/HQ/CTC/MBRAPP/CSR/SCHOOL BUILDING/2022/573/W.O./101182 DATED: 12.04.2023 | M/s M H Khanusia | 12.61 Cr | 23-09-2024 | 24.03.2023 | 92.79% | NA | 1. Nutan School -Construction work completed.<br>2. Danpur School - Construction work completed<br>3. Katumbi School :-<br>1) PB complete<br>2) Grade slab complete<br>3) Column complete<br>4) GF slab complete<br>5) FF slab complete<br>6) Brick work is under progress<br>* completion date will be extended upto 22-03-2025 as per additional quantities |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **GORAKHPUR HARYANA ANU VIDYUT PARIYOJANA**

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Sr.No. | Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No.of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actaual date of Completion | Reasons of delay if any. | Remarks |
| 1 | NPCIL/GHAVP/CTC/2018/PT-85 | Construction for Main Plant Buildings and Structures and other associated works (Civil Package-II) of Gorakhpur Haryana Anu Vidyut Pariyojana-1&2 at Village: Gorakhpur, Distt. Fatehabad, Haryana. | Public e-Tender | 15-06-2018 | Two bid system. | 23-08-2018 | 5 | 01)<br>M/s. Tata Projects Ltd. | 04)<br>M/s. BHEL,<br>M/s. Simplex Infra. Ltd.,<br>M/s. L&T,<br>M/s. Reliance Infra. Ltd. | Yes | GHAVP-1&2/Civil/WO-78, Dtd: 15/02/2019 | M/s. Tata Projects Ltd. | 2208.85 Cr. | 16/02/2025 | 17/03/2019 | Physical progess up to last month - 28.9 %<br>&<br>Financial progress up to last month - 28.6 %. | NA | Ongoing Work |
| 2 | NPCIL/GHAVP/CTC/2019/PT-109 | Construction of 284 Nos. Multistory Residential units and 2 Nos. of Residential Bungalows of different categories along with property wall at GHAVP township, Agroha, Distt- Hisar, Haryana. | Public e-Tender | 27-07-2019 | Two bid system. | 05-09-2019 | 8 | 05)<br>M/s. Consort Builders Pvt. Ltd., M/s. Surya Contractors Pvt. Ltd., M/s. Saraogi Builders Limited, M/s. Varindera Constructions Limited, M/s. RDS Project Limited | 03)<br>M/s. A S Enterprises – SIB JV,<br>M/s. Kamladityya Construction Private Limited,<br>M/s. Sivanssh Infrastructure Development Private Limited | Yes | GHAVP-1&2/Civil/WO-93, Dtd:06/02/2020 | M/s. Surya contractors Pvt. Ltd. | 117.46 Cr. | 09-04-2021 | 03-05-2020 | Actual Completion Date : 15-Feb-2024<br>&<br>Financial progress up to last month - 98.13 %. | Delay analysis not done | Completed work.<br>Final bill under process. |
| 3 | NPCIL/GHAVP/CTC/2019/PT-113 | Construction of Township Office, Guard House, Gate, Convenience Shopping, Water Treatment Plant, Sewage Treatment Plant, Electrical Substation along with Township External Area Development Works including roads, sewage system, water supply system, storm water drainage system and other allied works at GHAVP township, Agroha, Distt- Hisar, Haryana. | Public e-Tender | 14-10-2019 | Two bid system. | 02-12-2019 | 7 | 05)<br>M/s. SPG Infra projects Private Limited,<br>M/s. K S M Bashir Mohammad and Sons,<br>M/s. Kamladityya Construction Private Limited,<br>M/s. Som Projects Private Limited.,<br>M/s. RSB Projects Limited. | 02)<br>M/s. Survi Projects Pvt. Ltd.,<br>M/s. Him Shikhar Construction Pvt. Ltd. | Yes | GHAVP-1&2/Civil/0107, Dtd: 19/12/2020 | M/s. SPG Infraprojects Private Limited | 64.88 Cr. | 17/04/2022 | 18/01/2021 | Actual Completion Date : 15-Feb-2024<br>&<br>Financial progress up to last month - 99.45 %. | Delay analysis not done | Completed work.<br>Final bill under process. |
| 4 | NPCIL/GHAVP/CTC/2020/PT-127 | Design, Manufacture, Construction, Supply, Erection, Commissioning & Testing of four numbers Induced Draught Cooling Towers and allied works for Gorakhpur Haryana Anu Vidyut Pariyojana, Units 1&2, Distt. Fatehabad, Haryana. | Public e-Tender | 01-06-2020 | Two bid system. | 17-08-2019 | 1 | 01)<br>M/s. Pahadpur Cooling Towers Pvt. Ltd | NIL | Yes | 21110211, Dtd: 10/01/2022 | M/s. Paharpur Cooling Towers Pvt. Ltd. | 168 Cr. | 10-09-2025 | 04-10-2022 | Physical progess up to last month - 5.16 %<br>Financial progress up to last month - 3 %. | NA | Ongoing Work |
| 5 | NPCIL/GHAVP/CTC/2021/PT-150 | Construction of Guest House, Club House, School, Creche, Transport Office along with External Area Development Works at GHAVP township, Agroha, Distt – Hisar, Haryana. | Public e-Tender | 27-08-2021 | Two bid system. | 30-09-2021 | 11 | 10)<br>M/s. Anurag Enterprises,<br>M/s. Surya Contractors Pvt. Ltd.,<br>M/s. SB Hospital & Healthcare Private Limited,<br>M/s. RNR Constructions Pvt. Ltd.,<br>M/s. RMS Construction Pvt. Ltd.,<br>M/s. Bansal Infratech Synergis India Limited,<br>M/s. Tirupati Sarjan Limited,<br>M/s. Harcharan Dass Gupta,<br>M/s. Him Shikhar Construction Pvt. Ltd.,<br>M/s. R K Tyagi Constructions Pvt. Ltd. | 01)<br>M/s. Ashok Kumar Garg Contractor | Yes | 61210220, Dtd: 09/05/2022 | M/s. R K Tyagi Constructions Pvt. Ltd. | 39.18 Cr. | 12-07-2023 | 06-08-2022 | Actual Completion Date : 06-Oct-2024<br>&<br>Financial progress up to last month - 88.43 %. | NA | Completed work.<br>Final bill under process. |
| 6 | NPCIL/GHAVP/CTC/2023/PT-196 | Development of external area including development of lawns, gardens, sports grounds, roadside plantation and maintenance of same at NPCIL Anugrah Township, Agroha, Dist: Hisar (Haryana). | Public e-Tender | 03-05-2023 | Two bid system. | 03-06-2023 | 8 | 04) M/s. Gauri Buildcon Pvt. Ltd., M/s. Sbtech Projects & Engineers Private Limited, M/s. VCC Landscapes Private Limited, M/s. Him Shikhar Construction Pvt. Ltd. | 04) M/s. Jandu Construction India Pvt. Ltd., M/s. Agrisense Landscape, M/s. Haryana Menpower Services, M/s. Mehta Construction Company | Yes | 61210263, Dtd: 03/11/2023 | M/s. RBT Projects India Pvt. Ltd.<br><br>(Amendment in the Company's name from M/s. SB Tech Projects and Engineers Pvt. Ltd. to M/s. RBT Projects India Pvt. Ltd.) | 9.65 Cr. | 16-11-2025 | 17-11-2023 | Physical progess up to last month - 45%<br>&<br>Financial progress up to last month - 19.50 % | NA | Value of Contract is excluding GST amount. |
| 7 | NA | Additional Geotechnical Investigations, Dwatering/ Ground Improvement Trialls and its qualificaiton for remedial actions (Phase-2 works) at GHAVP-1&2 site | Nomination | - | - | - | - | - | - | - | WO-21110275, Dtd: 02/03/2024 | M/s Bauer | 70.80 Cr. | 01-03-2025 | 16-03-2024 | Physical progess up to last month - 48 %<br>&<br>Financial progress up to last month - 34.31 % | NA | Ongoing Work |

NAME OF THE STATION/PROJECT/DIRECTORATE-HQ,MUMBAI : **CMPAPP NUCLEAR POWER PROJECT**

| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Sr.No. | Tender No. | Item/Nature of work | Mode of Tender Enquiry | Date of Publication of NIT | Types of Bidding (single/Two Bid System) | Last date of receipt of tender | No.of tenders recd. | Nos. and Names of parties qualified after technical evaluation | Nos. and Names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer/ Evaluated L1 | Contract No. & Date | Name of Contractor | Value of Contract (Rs. In Crores) | Scheduled date of completion of Supplies / Services | Actual date of Start of work | Actaual date of Completion | Reasons of delay if any. | Remarks |

NIL