

DETAILS OF AWARD OF PURCHASE CONTRACTS VALUING 10 CRORES AND ABOVE CONCLUDED DURING THE MONTH OF June 2017

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties qualified after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.
1	CMM/OPS/52-33-9-3050	40 Nos of Hair pin type heat exchanger for RAPS-1	Public tender	10.05.16	Two bid system	29.07.16	Four	Four 1. M/s. Godrej & Boyce Mfg Co Ltd 2. M/s. BHEL 3. M/s. Walchandnagar Inds Ltd 4. M/s. Tema India Ltd	Nil	Yes	CMM/OPS/52-33-9-3050/e-PO/17369 dt.12.6.17	M/s. Godrej & Boyce Mfg Co Ltd	Rs.60.42 lakhs	11.12.18	12.6.17		

STATUS OF TENDERS/CONTRACTS VALUING 10 CRORES & ABOVE REPORTED EARLIER

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.
1	CMM/PFBR/80-31-1-7022	Fuel & Blanket sub-assemblies	Single Tender	Not Applicable	Two Bid System	11.01.05	1	One (i) M/s. Nuclear Fuel Complex	Not Applicable	Not Applicable	CMM/PFBR/80-31-1-7022/PO/10024, Dtd. 06.03.2006	M/s. Nuclear Fuel Complex, Hyderabad	₹87.72 Crs.	prov extn 30.06.17	06.03.06	In progress	-
2	CMM/PFBR/80/40/2-7030	Main Plant Package	Global Two Part Tender	23.09.05	Two Bid System	31.03.06	3	Three (i) M/s. BHEL (ii) M/s. L&T + Power Machines (iii) M/s. Dodsral + Skoda	Not Applicable	Yes	CMM/PFBR/80/40/2-7030/PO/10051 Dtd.29.06.07	M/s. BHEL	₹296.49 Crs. EURO 21175351 USD 18633654 UKP 1350045	Prov Extn 31.03.16	29.06.07	Yet to be completed	-
3											CMM/PFBR/80/40/2-7030/PO/10052 Dtd.29.06.07	M/s. BHEL	₹32.62 Crs. EURO 19000	Prov Extd 31.03.16	29.06.07	Yet to be completed	-
4	CMM/PFBR/80/52-2-7037	AC Variable Speed Drive	Public Two Part	5.4.05	Two Bid System	05.04.05	2	Two (i) M/s. BHEL (ii) M/s. ABB	Not Applicable	Yes	CMM/PFBR/80/52-2-7037/PO/10053 Dtd.20.07.07	M/s. BHEL	₹57.81 Crs EURO 3765757	prov. extnd. Upto 30.06.17	20.07.07	Yet to be completed	-
5	CMM/PFBR/80-62-3-7055	Instrumentation & Control Package	Single Tender	Not Applicable	Single Bid System	27.02.07	1	One (i) M/s. ECIL	Not Applicable	NA	CMM/PFBR/80-62-3-7055/PO/10057 Dtd. 12.09.2007	M/s. ECIL, Hyderabad	₹225 Crs.	10057 : 31.12.11 Prov Extn upto 30.09.17	12.09.07	Yet to be completed	-
6											CMM/PFBR/80-62-3-7055/PO/10058 Dtd. 12.09.2007	M/s. ECIL, Hyderabad	₹15 Crs.	10058 :prov extn upto 31.12.17	12.09.07	Yet to be completed	-
7	CMM/PFBR/80-71-2-7052	Air Conditioning And Ventilation	Public Tender	14.11.06	Two Bid System	13.02.07	4	Three (i) M/s. Blue Star Ltd., (ii) M/s. L&T Ltd., (iii) M/s. Voltas Ltd.,	One (i) M/s. ABB (offer withdrawn)	Single Tender	CMM/PFBR/80-71-2-7052/PO/10071 Dtd.31.12.2007	M/s. Blue Star Ltd.	₹32.04 Crs.	prov. Extn 31.07.17	31.12.07	Yet to be completed	-
8	CMM/PFBR/80-71-2/7056	Sea Water Pump House & Electrochl Orinatn Plant Package	Public Tender	16.03.07	Two Bid System	06.07.07	2	Two (i) M/s. KBL (ii) M/s. Gammon Ltd.,	Not Applicable	Yes	CMM/PFBR/80-71-2/7056/PO/10079 Dtd.22.05.2008	M/s. KBL	EURO 1814000 ₹66.13 Crs.	prov extnd upto 31.08.17	22.05.08	Yet to be completed	-
9				16.03.08							CMM/PFBR/80-71-2/7056/PO/10080 Dtd.22.05.2008	M/s. KBL	₹33.10 Crs.	22.05.08	Yet to be completed	-	
10	CMM/PFBR/80-75-2-7065	Utility Piping Package For PFBR Project	Public Tender	08.10.07	Two Bid System	18.12.07	6	Three (i) M/s. Larsen & Toubro (ii) M/s. Hindustan Dorr Oliver (iii) M/s. Techono-FAB Engineering	Three (i) M/s. Unitech Machines (ii) M/s. Avasarala Technologies (iii) M/s. Kay-Bouvet Engg. (P) Ltd.,	Yes	CMM/PFBR/80-75-2-7065/PO/10092 Dtd.04/11/2008	M/s. Technofab Engineering	₹35.08 Crs.	Prov extn 31.01.17	04.11.08	Yet to be completed	-
11	CMM/PFBR/80-30-8-7067	Sodium & Misc Circuit Piping	Public Tender	13.12.07	Two Bid System	13.08.08	4	(i) M/s. Walchandnagar Industries Its, Pune (ii) M/s. Hindustan Dorr Oliver Ltd., Mumbai (iii) M/s. Gammon India Ltd., Mumbai (iv) M/s. Larsen & Toubro Ltd., Chennai	Nil	Yes	CMM/PFBR/80-30-8-7067/PO/10095 Dtd. 28.11.2008 (SUPPLY)	M/s. Walchandnagar Industries Ltd., Mumbai	₹125.04 Crs.	CDD 31.03.17	28.11.08	Yet to be completed	-
12											CMM/PFBR/80-30-8-7067/PO/10096 Dtd. 28.11.2008 (ERECTION)	M/s. Walchandnagar Industries Ltd., Mumbai		CDD 31.03.17	28.11.08	Yet to be completed	-

Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.
13	CMM/FTP/23-33-1-991	Steam Generators	Limited Tender	NA	Two Bid System	24.10.08	2	Two (i) M/s.L&T (ii) M/s. BHEL	NIL	Yes	CMM/FTP/23-33-1-991/PO/6004 Dtd.23/03/2009	M/s. Larsen & Toubro Ltd.	₹345 Crs.	Prov. Extn. 31.03.16	23.3.09	In progress	-
14											CMM/FTP/23-33-1-991/PO/6005 Dtd.23/03/2009	M/s. BHEL	₹345 Crs.	Prov. Extn. 31.03.18		In progress	-
15	CMM/FTP/22-33-1-991	Steam Generators	Limited Tender	NA	Two Bid System	28.05.08	2	Two (i) M/s. Larsen & Toubro Ltd., (ii) M/s BHEL	NIL	L1	CMM/FTP/22-33-1-991/PO/6355 dtd.08.09.2009	M/s. Larsen & Toubro Ltd.,	₹365.39 Crs.	prov extn 30.10.17	08.09.09	In progress	-
16											CMM/FTP/22-33-1-991/PO/6356 dtd.08.09.2009	M/s BHEL	₹365.39 Crs.	prov extn 22.03.18		-	
17	CMM/OPS/20-55-9-2685	DC Full Power System for ITFT	Two Part Tender/Public Tender	08.30.08	Two Bid System	04.11.08	5	Two (i) M/s Associated Powercon Equipment (i) Pvt Ltd.Pune, (ii) M/s Ador Powertron Ltd., Pune	Three (i) M/s. Kellron Tivendrum (ii) M/s. Instant Solution, Kolkata (iii) M/s. L&T, Mumbai	Yes	CMM/OPS/20-55-9-2685/PO/6908 & 6909 Dtd.10.02.2010	M/s Associated Powercon Equipment (i) Pvt Ltd.Pune ,	₹14.92 Crs.	* Supply PO Provisionally Extended upto 30.6.17 * Erection & Commissioning PO Provisionally Extended upto 30.6.17	10.02.10	Yet to be completed	-
18	CMM/MEQ/23-33-2-1009	Primary Coolant Pumps	Two Part Single Tender	Not Applicable	Two Bid System	22.02.10	1	One (i) M/s KSB Pumps Ird, Pune	Not Applicable	Not applicable	CMM/MEQ/23-33-2-1009/PO/6016 Dtd. 17.06.2010	M/s KSB Pumps Ird, Pune	₹43.38 Crs.	K-3-31-03.15 K-4-31.03.15	17.06.10	Yet to be completed	--
19											CMM/MEQ/22-33-2-1009/PO-6366 Dtd. 17.06.2010		₹42.96 Crs.	R-7-31.03.15 R-8-31.03.15	17.06.10	Yet to be completed	--
20	CMM/FTP/23-31-1-1049	Zircaloy Asy & Components	Single Tender	Not Applicable	Single Bid System	-	1	One (i) Nuclear Fuel Complex	-	Yes	CMM/FTP/23-31-1-1049/PO/6015 Dtd.18.06.10 (KAPP-3&4)	M/s. Nuclear Fuel Complex, Hyderabad	₹193.88 Crs.	Prov. Extn. 31.03.17	18.06.10	In progress	-
21											CMM/FTP/23-31-1-1049/PO/6365 Dtd.18.06.10 (RAPP-7&8)		₹193.88 Crs.	Prov. Extn. 31.10.17	18.06.10	In progress	-
22	CMM/FTP/23-35-1-1029	Fuelling Machine Bridge, Carriage Assemblies	Two Part Tender/Public Tender	20.11.09	Two Bid System	19.01.10 extended upto 03.02.10	8	Three (i) M/s. MTAR (ii) M/s. Godrej (iii) M/s. L&T	Five (i) M/s. Vividh Hi Fab. (ii) M/s. AMW MGM (iii) M/s. LML (iv) M/s. Kay Bouvet (v) M/s. Avasarala	YES	CMM/FTP/23-35-1-1029/ PO/6021 Dtd.30.07.10 (KAPP-3&4)	M/s. MTAR	₹28.23 Crs.	Prov. Extn. 30.11.15	30.07.10	In progress	-
23	CMM/FTP/22-35-1-1031	Fuelling Machine (FM) Heads	Two Part Tender/Public Tender	20.11.09	Two Bid System	04.02.10	7	Four (i) M/s. MTAR (ii) M/s. Avasarala (iii) M/s. Godrej (iv) M/s. L&T	Three (i) M/s. Vividh Hi Fab. (ii) M/s. AMW MGM (iii) M/s. LML	YES	CMM/FTP/22-35-1-1031/ PO/6369 Dtd.09.08.10 (RAPP-3&4)	M/s.Avasarala Technologies Ltd.	₹27.44 Crs.	prov extn 30.11.17	09.08.2010	In progress	-
24											CMM/FTP/22-35-1-1031/ PO/6022 Dtd.09.08.10 (KAPP-7&8)	M/s. MTAR	₹27.40 Crs.	Final extn 17.08.16	09.08.2010	In progress	-
25	CMM/MEQ/23-33-2-1012	Motors for Primary Coolant Pumps	Two PartPublic Tender	28.12.09	Two Bid System	23.02.10	2	One (i) M/s. BHEL	One (i) M/s Kirloskar Electric Co.Ltd	Technically L1	CMM/MEQ/23-33-2-1012/ PO/6024 Dtd.07.09.2010	M/s BHEL, New Delhi	₹87.31 Crs.	K-3:30.06.18 k-4- 30.06.18	07.09.10	Yet to be completed	-
26											CMM/MEQ/22-33-2-1012/ PO/6372 Dtd. 07.09.2010	M/s BHEL, New Delhi	₹87.31 Crs.	R-7 30.06.18 R-8 30.06.18	07.09.10	Yet to be completed	-

Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.
27	CMM/FTP/22-35-1-1035	Pressuriser along with Top Guide Support	Two Part Tender/Public Tender	16.12.09	Two Bid System	22.02.10	3	Three (i) M/s. WIL (ii) M/s. Godrej (iii) M/s. L&T		YES	CMM/FTP/23-33-1-1035/ PO/6023 Dtd. 15.09.2010	M/s L&T	₹12.66 Crs.	Prov. Extn. K3: 31.03.17 K4: 31.01.17	15.09.10	In progress	-
28											CMM/FTP/23-33-1-1035/ PO/6370 dt 15.09.2010	M/s L&T	₹32.29 Crs.	prov extn 31.03.17	15.09.10	In progress	-
29	CMM/MEQ/23-71-2-1016	Plant Water Pump House Package for KAPP-3&4	Public Tender	02.03.10	Two Bid System	10.06.10	9	Seven (i) M/s. Thermax (ii) M/s. Gammon India (iii) M/s. Hindustan Cons. Ltd., (iv) M/s. L&T (v) M/s. Punj Lloyd (vi) M/s. IVRCL (vii) M/s. TATA Projects	(Two) (i) M/s. Doshion (DVWL) (ii) M/s. IOTL	Yes	CMM/MEQ/23-71-2-1016/PO-6029 Dtd. 06.10.2010 (Supply)	M/s. IVRCL	₹52.68 Crs.	31.12.17	06.10.10	Yet to be completed	-
30											CMM/MEQ/23-71-2-1016/PO-6030 Dtd. 06.10.2010 (Erection & Commissioning)	M/s. IVRCL	₹39.91 Crs.	31.12.16	06.10.10	Yet to be completed	-
31	CMM/FTP/23-31-1-1039	Drive Mechanism & Mandatory Spares	Public Tender	15.01.10	Two Bid System	01.04.10	8	Five (i) M/s. MTAR (ii) M/s. Avsarala (iii) M/s. Godrej (iv) M/s. L&T (v) M/s. Lokesh Machines	Three (i) M/s. Bharat Forge (ii) M/s. Vividh Hi-Fab (iii) M/s. AMW-MGM Forgings	Yes	CMM/FTP/23-31-1-1039/PO/6028 Dtd. 04.10.2010	M/s. Avsarala	₹16.74 Crs.	Prov. Extn. 30.10.17	04.10.10	In progress	-
32										Yes	CMM/FTP/22-31-1-1039/PO/6374 Dtd. 04.10.2010	M/s. MTAR	₹16.74 Crs.	31.03.18	04.10.10	In progress	-
33	CMM/FTP/23-33-1-1042	Reactor Header Assembly	Public Tender	31.12.09	Two Bid System	15.03.10	7	Five (i) M/s. BHEL (ii) M/s. Bharat Forge (iii) Constorium of M/s. MTAR&M/s. Aubert Duval (iv) M/s. Godrej (v) M/s. L&T	Two (i) M/s. ISGEC (ii) M/s. Kay Bouvet	Yes	CMM/FTP/23-33-1-1042/PO/6027 Dtd. 07.10.2010	M/s. BHEL	₹49.62 Crs.	30.11.16	07.10.10	In progress	-
34										Yes	CMM/FTP/23-33-1-1042/PO/6373 Dtd. 07.10.2010	M/s. BHEL	₹49.67 Crs.	30.06.17	07.10.10	In progress	-
35	CMM/FTP/22-32-1-1037	Moderator Heat exchanger	Public Tender	16.12.09	Two Bid System	16.02.10	8	Four (i) M/s. BHEL (ii) M/s. L&T (iii) M/s. WIL (iv) M/s. Godrej	Four 1. M/s. GR Engg. 2. M/s. Titanium 3. M/s. Hindustan Dorr 4. M/s. ISGEC	Yes	CMM/FTP/22-32-1-1037/PO/6367 Dtd. 13/07/2010 (RAPP-7&8)	M/s. Walchandnagar Industries Ltd.	₹29.70 Crs.	31.01.17	13.07.10	In progress	-
36											CMM/FTP/23-32-1-1037/PO/6018 Dtd. 13/07/2010 (KAPP-3&4)		₹29.25 Crs.	31.06.15	13.07.10	In progress	-
37	CMM/FTP/23-31-1-1058	Stand Pipe thimble assembly lon chamber Housing freeze jacket	PT	08.05.10	TPT	29.07.10	7	SEVEN (i) M/s. Godrej (ii) M/s. L&T (iii) M/s. MTAR (iv) M/s. Vividh Hi Fab (v) M/s. Lokesh Machines (vi) M/s. Avsarala (vii) M/s. Kay Bouvet	NIL	YES	CMM/FTP/23-31-1-1058/PO/6035 dt. 31.12.2010	M/s. L&T	₹12.52 Crs.	30.06.17	31.12.10	In progress	-
38										YES	CMM/FTP/23-31-1-1058/PO/6383dt. 31.12.2010	M/s. L&T	₹12.52 Crs.	30.06.17	31.12.11	In progress	-
39	CMM/FTP/22-31-1-1065	Fuelling Machine tube Sheet & Calandria side tube Sheet	PT	16.06.10	TPT	17.08.10	5	FOUR (i) M/s. Godrej (ii) M/s. L&T (iii) M/s. MTAR (iv) M/s. WIL	One M/s. Kay Bouvet	YES	CMM/FTP/22-31-1-1065/PO/6382 dt. 20.12.2010	M/s. L&T	₹24.48 Crs.	Final extn 04.04.16	20.12.10	In progress	-
40	CMM/FTP/23-31-1-1066	ECC Light Water Accumulator D20 storage Tank	PT	17.05.10	TPT	20.07.10	12	TEN (i) M/s. Larsen & Toubro (ii) M/s. WIL (iii) M/s. Godrej (iv) M/s. ISGEC (v) M/s. Hindustan Dorr Oliver (vi) M/s. Thyssen Krupp (vii) M/s. Lloyds Steel (viii) M/s. McNally Sayji Engg (ix) M/s. Kay Bouvet (x) M/s. India Tube Mills & Metal	Two (i) M/s. Pennar Industries Ltd. (ii) M/s. Avsarala Technologies Ltd	Yes	CMM/FTP/23-31-1-1066/PO/6038 dtd.12.01.2011	M/s. Hindustan Dorr Oliver Ltd	₹17.19 Crs.	supply completed	12.01.11	supply completed (with final extn 02.12.13)	-
41											CMM/FTP/22-31-1-1066/PO/6385 dtd.12.01.2011	M/s. Kay Bouvet Engg Ltd	₹16.93 Crs.	Prov. Extn. R 7: 21.10.15 R 8: 27.02.16	12.01.11	In progress	-
42	CMM/FTP/23-31-1-1047	End Filing Bodies & Associated Components	PT	23.06.10	TPT	26.07.10	4	FOUR (i) M/s. Larsen & Toubro (ii) M/s. MTAR (iii) M/s. Bharat Forge Ltd. (iv) M/s. Avsarala Technologies		Yes	CMM/FTP/23-31-1-1047/PO/6040 dtd.19.01.2011	M/s. Larsen & Toubro	₹28.69 Crs.	31.12.16	19.01.11	In progress	-

Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.
43	CMM/FTP/23-31-1-1047	End Filing Bodies & Associated Components	PT	23.06.10	Two Bid System	26.07.10	4	FOUR i) M/s.Larsen & Toubro ii) M/s.MTAR iii) M/s.Bharat Forge Ltd. iv) M/s.Avasarala Technologies		Yes	CMM/FTP/23-31-1-1047/PO/6394 dtd.11.02.2011	M/s MTAR	₹28.92 Crs.	31.03.17	11.02.11	in progress	-
44								Five 1) M/s Walchandnagar 2) M/s Larsen & Toubro 3) M/s Godrej & Boyce Mfg. Co. Ltd, Mumbai 4) M/s Hindustan Dorr-Oliver Ltd 5) M/s ISGEC, Yamunanagar	Six 1) M/s Avasarala Technologies Ltd. 2) M/s G. R. Engineering, 3) M/s Tema India Ltd, 4) M/s ITM Industries Ltd. 5) M/s Titanium Tantalum Products Ltd. 6) M/s Bherat Forge,	Yes	CMM/FTP/23-33-1-1063/PO/6047 Dt: 28.02.2011 (Kapp 3&4)	M/s Larsen & Toubro	₹23.3 Crs.	K-3: 30.05.17 K-4: 30.09.17	28.03.11	In progress	-
45	CMM/FTP/23-33-1-1063	D2O Heat Exchangers	PT	10.05.10	Two Bid System	02.08.10	11			Yes	CMM/FTP/22-33-1-1063/PO/6397 Dt: 28.02.2011 RAPP 7&8	M/s Hindustan Dorr-Oliver Ltd	₹ 35.77 Crs.	30.08.17	28.03.11	in progress	-
46								Four 1)M/s ABB Ltd, 2) M/s Bharat Heavy Electrical Ltd, 3)M/s Jyoti Structures Ltd, 4)M/s Larsen & Toubro Ltd,	ONE i) M/s UB Engineering Ltd	Yes	CMM/MEQ/22-50-2-1022/PO/6392 dtd 24/02/2011	M/s Larsen & Toubro Ltd,	₹ 31.56 Crs.	prov extn upto 30.06.17	24.02.11	Yet to be completed	-
47	CMM/MEQ/23-50-2-1022	Switchyard Package for RAPP7&8	PT	07.05.10	Two Bid System	28.07.10	5				CMM/MEQ/22-50-2-1022/PO/6393 dtd 24/02/2011		₹11.84 Crs.			Yet to be completed	-
48								Three 1) M/s Bharat Heavy Electrical Ltd, 2) M/s Jyoti Structures Ltd, 3) M/s Larsen & Toubro Ltd,	ONE i) M/s UB Engineering Ltd	Yes	CMM/MEQ/23-50-2-1022/PO/6044 dtd 24/02/2011	M/s Larsen & Toubro Ltd	₹ 32.98 Crs.	prov extn upto 30.06.17	24.02.11	Yet to be completed	-
49	CMM/MEQ/23-50-2-1022	Switchyard Package for KAPP 3&4	PT	07.05.10	Two Bid System	28.07.10	4				CMM/MEQ/23-50-2-1022/PO/6045 dtd 24/02/2011		₹ 10.48 Crs.			Yet to be completed	-
50	CMM/MEQ/23-40-2-1024	Supply of equipment for TG Plant Package	Single Tender	Not Applicable	Two Bid System	29.12.10	1	M/s. Bharat Heavy Electricals Ltd. (Lead Partner) in consortium with M/s. Alstom Power Systems SA, France	Not Applicable	Not Applicable	CMM/MEQ/23-40-2-1024/PO-6054 DATED 31.03.2011	M/s. Bharat Heavy Electricals Ltd. (Lead Partner) in consortium with M/s. Alstom Power Systems SA, France	EUR 88935688.00 (+) USD 35275000.00 (+) ₹740.75 Crs Total of above in ₹1483.21 Crs	KAPP-3: 30.06.18 KAPP-4: 31.12.18	31.03.11	Yet to be completed	-
51	CMM/MEQ/23-40-2-1024	Supply of Services for TG Plant Package	Single Tender	Not Applicable	Two Bid System	29.12.10	1	M/s. Bharat Heavy Electricals Ltd. (Lead Partner) in consortium with M/s. Alstom Projects India Ltd.,	Not Applicable	Not Applicable	CMM/MEQ/23-40-2-1024/PO-6055 DATED 31.03.2011	M/s. Bharat Heavy Electricals Ltd. (Lead Partner) in consortium with M/s. Alstom Projects India Ltd.,	₹165.42 Crs.	KAPP-3: 54 Months 30.06.18 KAPP-4: 60 Months 31.12.18	31.03.11	Yet to be completed	-
52	CMM/MEQ/23-40-2-1024	Supply of Equipment for C&I of Turbine Island Secondary Cycle System (TISCS)	Single Tender	Not Applicable	Two Bid System	29.12.10	1	M/s. Bharat Heavy Electricals Ltd.	Not Applicable	Not Applicable	CMM/MEQ/23-40-2-1024/PO-6056 DATED 31.03.2011	M/s. Bharat Heavy Electricals Ltd.	₹33 Crs.	KAPP-3: 31.03.17 KAPP-4: 30.09.17	31.03.11	Yet to be completed	-
53	CMM/FTP/22-31-1-1085	End Shield & ITS Accessories	Nomination	---	TPT	06.01.11	1	One (i) M/s. Larsen & Tourbo Ltd.	---	---	CMM/FTP/22-31-1-1085/PO/6396 Dtd. 18.03.2011	M/s. Larsen & Tourbo Ltd.	₹59.80 Crs.	prov extn 15.12.15	18.03.11	In progress	-
54								Four 1. M/s.MTAR Technologies Pvt. Ltd., Hyderabad. 2. M/s.Avasarala Technologies Ltd., Bangalore. 3. M/s.AMW-MGM Forgings Pvt. Ltd., Mysore 4. M/s.Larsen & Toubro Ltd., Mumbai	Six 1. M/s.Easton Engg. Co. Pvt. Ltd., 2. M/s.Vividh Hi-fab 3. M/s.Lokesh Machines Ltd., 4. M/s.Bharat Forge Ltd., 5. M/s.Fasteners & Allies Products Pvt. Ltd., 6. M/s.Dymatech Tools & Devices,		CMM/FTP/23-31-1-1053/PO/6049, Dtd. 15.04.2011	M/s.MTAR	₹14.08 Crs.	final exn 31.12.15			
55	CMM/FTP/23-31-1-1053	Sealing Plug Assemblies and Accessories	PT	07.04.10	Two Bid System	09.06.10	10			Yes	CMM/22-31-1-1053/PO/6400 Dtd. 15.04.2011	M/s.Soderforgerossal India Pvt Ltd	₹13.39 Crs.	prov extn 14.02.17	15.04.11	In progress	-

Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.
56	CMM/MEQ/22-33-2-1033	Supply of Primary Pressurising Pump Motor Unit & Emergency Core Cooling System Pump Motor Units (Vertical Mechanical Seal Type Nuclear Pumps)	TPT/PT	29.7.10	Two Bid System	30.09.10	3	Two 1) M/s BP & CL 2) M/s KSB	One 1) M/s KBL	Yes	CMM/MEQ/23-33-2-1033/PO/6060 dated:26/4/2011 (KAPP 3&4) (ECCS & PPP)	M/s BP&CL	₹12.71 Crs.	KAPP 3: 31.03.17 KAPP 4:31.07.17	26.04.11	Yet to be completed	-
57											CMM/MEQ/22-33-2-1033/PO/6404 dated:26/4/2011 (RAPP 7&8) (ECCS & PPP)	M/s BP&CL	₹12.57 Crs.	RAPP 7: 31.08.17 RAPP 8: 30.09.17	26.04.11	Yet to be completed	-
58	CMM/HMP/23-30-10-013	PRIMARY PIPING PACKAGE	PT	21.07.10	TPT	13.12.10	9	1. M/s Dodsai Enterprise pvt lld.,Dubal 2. M/s HCC in consortium with EIL and PES Engrs PVT LTD. 3. M/s IOT Infrastructure and Energy Services Ltd. 4. M/s L & T Ltd., Chennai. 5. M/s Punj Lloyd Ltd. 6. M/s Hindustan Dorr Oliver in consortium with Femas Construction Co., Turkey. 7. M/s Bharat Heavy Electricals Ltd.	1. M/s Jyoti Structures Ltd. 2. M/s Walchandnagar Ind. Ltd.	yes	CMM/HMP/23-30-10-013/PO/6066 Dt 03.06.2011 for KAPP-3&4 Supply	M/s Punj Lloyd Ltd	₹258.27 Crs Euro 3162428 (Rs. 19.24 Crore)	KAPP-3- 03.12.17 KAPP-4- 03.06.18	03.06.11	Yet to be completed	-
59											CMM/HMP/23-30-10-013/PO/6067 Dt 03.06.2011 for KAPP-3&4 Erection		₹64.68 Crs	KAPP-3- 03.12.17 KAPP-4- 31.12.18	03.06.11	Yet to be completed	-
60											CMM/HMP/22-30-10-013/PO/6411 Dt 03.06.2011 for RAPP-7&8 Supply		₹261.16 Crs Euro 3197655 (Rs. 19.46 CRS)	RAPP-7- 31.03.19 RAPP-8- 31.03.19	03.06.11	Yet to be completed	-
61											CMM/HMP/22-30-10-013/PO/6412 Dt 03.06.2011 for RAPP-7&8 Erection		₹65.41 Crs.	RAPP-7- 31.12.19 RAPP-8- 31.12.19	03.06.11	Yet to be completed	-
62	CMM/FTP/23-21-1-1074	Roll on Shield Assys and Shielding and Sealing Door Assys	PT	28.08.10	TPT	02.11.10	8	1. M/s Avasaria 2. M/s Kay Bouvet 3. M/s McNally Sayani. 4. M/s Lloyd Steel 5. M/s Lokesh Machines 6. M/s Mukund 7. M/s MTAR	M/s Vividh Hi- Fab	yes	CMM/FTP/23-21-1-1074/PO/6053 dt 23.06.2011	M/s Avasaria	₹10.37 Crs.	K 3 : 30.12.17 K 4: 30.11.18	23.06.11	In progress	-
63	CMM/FTP/23-21-1-1074										CMM/FTP/23-21-1-1074/PO/6403 dt 23.06.2011	M/s Kay Bouvet	₹10.43 Crs.	R 7: 30.03.17 R 8: 30.03.17.	23.06.11	In progress	-
64	CMM/HMP/23701-0016	COMMON SERVICES PACKAGES	Public Tender	04.11.10	TPT	07.02.11	14	QUALIFIED (11 NOS) 1. M/s.L&T Ltd. 2. M/s.Punj Lloyd Ltd. 3. M/s Technip KT India Ltd 4. M/s Hindustan Dorr-oliver Ltd. 5. M/s IOT Infrastructure & Energy Services Ltd., 6. M/s Thermax Ltd. 7. M/s Engineers India Ltd. 8. M/s McNally Bharat Engg Co. Ltd. 9. M/s Hindustan Construction Co Ltd. 10. M/s IVRCL Infrastructure & Projects Ltd. 11. M/s Nicco Corporation.	Un-Qualified: (3) Three 1. M/s Shriram EPC Ltd. 2. M/s Walchandnagar Industries Ltd. 3. M/s Dolphin Offshore Enterprises (India) Ltd.	Yes	CMM/HMP/22-70-10-016/PO/6415 dtd. 22/07/2011 (supply) for RAPP-7&8	M/s. Larsen & Toubro Ltd., Chennai	₹103.16 Crs.	R-7-31.12.17 R-8-31.12.17	22.07.11	Yet to be completed	-
65											CMM/HMP/22-70-10-016/PO/6416 dtd. 22/07/2011 (Erection) for RAPP-7&8	M/s. Larsen & Toubro Ltd., Chennai	₹31.42 Crs.	R-7-31.12.17 R-8-31.12.17	22.07.11	Yet to be completed	-
66											CMM/HMP/23-70-10-016/PO/6070 dtd. 22/07/2011 (supply) for KAPP-3&4	M/s. Larsen & Toubro Ltd., Chennai	₹103.16 Crs.	K-3-31.07.17 K-4-30.04.18	22.07.11	Yet to be completed	-
67											CMM/HMP/23-70-10-016/PO/6071 dtd. 22/07/2011 (Erection) for KAPP-3&4	M/s. Larsen & Toubro Ltd., Chennai	₹31.62 Crs.	K-3-31.07.17 K-4-30.04.18	22.07.11	Yet to be completed	-
68	CMM/FTP/ 23-35-1-1086	Fuel Transfer Equipment	TPT/PT	19.01.11 TOI	Two Bid System	14.03.11	6	M/s.MTAR, Hyderabad M/s.Avasarala, Bangalore M/s.L&T, Mumbai M/s.Godrej & Boyce, Mumbai	M/s.Lokesh Machine, Hyderabad M/s.Konecranes, Pune	Yes	CMM/FTP/23-35-1-1086/PO/6068 Dtd.19.08.2011	M/s.L&T, Mumbai	₹13.49 Crs.	18.01.15	19.08.11	In progress	-
69	CMM/FTP/ 22-35-1-1086	Fuel Transfer Equipment	TPT/PT	19.01.11 TOI	Two Bid System	14.03.11	6	M/s.MTAR, Hyderabad M/s.Avasarala, Bangalore M/s.L&T, Mumbai M/s.Godrej & Boyce, Mumbai	M/s.Lokesh Machine, Hyderabad M/s.Konecranes, Pune	Yes	CMM/FTP/22-35-1-1086/PO/6413 Dtd.19.08.2011	M/s.L&T, Mumbai	₹ 13.50 Crs.	18.01.15	19.08.11	In progress	-

Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.	
70	CMM/MEQ/23-50-2-1045	Transformers Package for KAPP-3&4 and RAPP-7&8	Public Tender	29.12.10	Two Bid System	18.03.11	7	1) M/s Areva T&D India Limited, Mumbai 2) M/s BHEL, Mumbai 3) M/s Crompton Greaves Ltd, Mumbai 4) M/s Siemens Ltd, Mumbai 5) M/s Transformer and Electricals Kerala Ltd. 6) M/s Vijay Electrical, Hyderabad	M/s Kanohar Electrical Ltd.	YES	KAPP-3 & 4 GTs CMM/MEQ/23-50-2-1045/PO/6075 Dt: 19.08.2011 (SUPPLY)	M/s BHEL	₹ 47.79 Crs.	prov extn 31.12.16	19.08.11	Yet to be completed	-	
71											RAPP-7 & 8 GTs CMM/MEQ/22-50-2-1045/PO/6420 Dt: 19.08.2011 (SUPPLY)		₹ 47.46 Crs.	R 7: 30.05.18 R6: 31.03.19		Yet to be completed	-	
72											KAPP-3 & 4 SUTs & UTs CMM/MEQ/23-50-2-1045/PO/6077 Dt: 19.08.2011 (SUPPLY)		₹ 34.91 Crs.	30.05.17		Yet to be completed	-	
73											RAPP-7 & 8 SUTs & UTs CMM/MEQ/22-50-2-1045/PO/6422 Dt: 19.08.2011 (SUPPLY)		₹ 33.58 Crs.	31.12.17		Yet to be completed	-	
74	CMM/MEQ/23-76-2-1018	Cranes Package for KAPP-3&4 and RAPP-7&8	Public Tender	28.01.11	Two Bid System	21.03.11	6	1) M/s Anupam Industries Ltd. 2) M/s Electromech 3) M/s Furnace & Foundry Equipment CO. 4) M/s Heavy Machin Building Plant, 5) M/s Unique Industrial Handlers PVT. Ltd.	M/s Konecranes India Pvt. Ltd.	YES	KAPP-3&4 CMM/MEQ/23-76-2-1018/PO/6084 Dt: 25.08.2011 (Supply)	M/s Electromech Ltd	₹ 12.85 Crs.	Prov. ext 31.03.17	25.08.11	Yet to be completed	-	
75											RAPP-7 & 8 CMM/MEQ/22-76-2-1018/PO/6426 Dt: 25.08.2011 (Supply)		₹ 13.01 Crs.	30.09.18		Yet to be completed	-	
76	CMM/MEQ/23-50-2-1047	DG Set Package for KAPP-3&4 and RAPP-7&8	Global Public Tender	30.12.10	Two Bid System	11.04.11	2	1) M/s L&T, Chennai 2) M/s Kirloskar Oil Engines Ltd, Pune	Nil	YES	KAPP 3&4 CMM/MEQ/23-50-2-1047/PO/6080 dt: 19/8/2011 (Supply)	M/s Kirloskar Oil Engines Ltd, Pune	₹ 194.54 Crs.	30.04.17 (K3) 31.10.17 (K4)	19.08.11	Yet to be completed	-	
77											RAPP 7&8 CMM/MEQ/22-50-2-1047/PO/6424 Dt: 19/8/2011 (Supply)		₹ 188.16 Crs.	31.12.18 (R7) 31.12.18 (R8)		Yet to be completed	-	
78	CMM/MEQ/23-50-2-1038	Main Plant Electrical Systems Package for KAPP-3&4 and RAPP-7&8	Public Tender	10.08.10	Two Bid System	31.01.11	7	1) M/s Areva T&D India Limited, Noida 2) M/s. BGR Energy Limited, Chennai 3) M/s BHEL, New Delhi 4) M/s. Larsen & Toubro Limited, Chennai 5) M/s. Technimont ICB Pvt. Ltd., Mumbai	1) M/s. KEC International Ltd. 2) M/s. McNally Bharat Engineering Company Limited	Yes	KAPP-3 & 4 CMM/MEQ/23-50-2-1038/PO/6072 Dt: 25.08.2011 (SUPPLY)	M/s BGR Energy Systems Ltd.	₹ 198.11 Crs.	K 3: 31.12.18 K 4: 30.06.19	25.08.11	Yet to be completed	-	
79											KAPP-3 & 4 CMM/MEQ/23-50-2-1038/PO/6073 Dt: 25.08.2011 (E&C)		₹ 23.00 Crs.			Yet to be completed	-	
80											KAPP-3 & 4 CMM/MEQ/23-50-2-1038/PO/6074 Dt: 25.08.2011 (Supply) & E&C of Elevators)		₹ 4.20 Crs.			Yet to be completed	-	
81											RAPP-7 & 8 CMM/MEQ/22-50-2-1038/PO/6417 Dt: 25.08.2011 (SUPPLY)		₹ 191.87 Crs.			Yet to be completed	-	
82											RAPP-7 & 8 CMM/MEQ/22-50-2-1038/PO/6418 Dt: 25.08.2011 (E&C)		₹ 23.08 Crs.			R 7 30.09.17 R 8 30.09.17	Yet to be completed	-
83											RAPP-7 & 8 CMM/MEQ/22-50-2-1038/PO/6419 Dt: 25.08.2011 (Supply) & E&C of Elevators)		₹ 4.20 Crs.			Yet to be completed	-	
84	CMM/MEQ/23-40-2-1040	Balance of Turbine Island (BOTI) Package for KAPP-3&4	Public Tender	12.11.11	Two Bid System	25.4.11	9	1) M/s. Bharat Heavy Electricals Ltd. 2) M/s. Dodsai Enterprises P. Ltd in consortium with M/s. Dodsai Engg & Construction P. Ltd 3) M/s. Gammon India Ltd. 4) M/s. IOT Infra & Energy Services Ltd. 5) M/s. Jyoti Structures Ltd. 6) M/s. Larsen & Toubro Ltd. 7) M/s. Purj Lloyd Ltd. 8) M/s. Tata Projects Ltd. 9) M/s. Thermax Limited	Not applicable	Yes	CMM/MEQ/23-40-2-1040/PO/6086 Dt: 28.9.2011	M/s. Dodsai Enterprises P. Ltd. in consortium with M/s. Dodsai Engg & Construction Pte. Ltd	₹ 405.28 Cr USD 1990000 (Rs. 8.91 Cr.) GBP 388500 (Rs. 2.84 Cr.) EURO 4630700 (Rs. 29.91 Cr.)	KAPP-3: 27.09.17 KAPP-4: 27.09.18	28.9.11	Yet to be completed	-	
85											CMM/MEQ/23-40-2-1040/PO/6087 Dt: 28.9.2011		₹ 387.08 Cr			Yet to be completed	-	

Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.
86	CMM/FTP/23-34-1-1091	Heavy Water Upgrading Plant (UGP) & Waste Management Plant (WMP) Package	Public Tender	11.03.11	Two Bid System	14.06.11	17	Thirteen (i) M/s.Avasarala Technologies Ltd. (ii) M/s.Larsen & Toubro Ltrd (iii) M/s.GEI Industrial systems Ltd (iv) M/s.Pelron Engg. Construction Ltd (v) M/s.Engineers India Ltd (vi) M/s.Punj Lloyd Ltd (vii) M/s.WIL (viii) M/s.Hindustan Dorr Oliver Ltd (ix) M/s.Technip KT India Ltd (x) M/s.Dolphin Offshore Enterprises (I) Ltd (xi) M/s.McNally Bharat Engg Co Ltd (xii) M/s.Nicco Corpn Ltd (xiii) M/s.Furnace Fabrica (I) Ltd	Four (i) M/s.Offshore Infrastructures Ltd (ii) M/s.Technofab Engineering Ltd (iii) M/s.Kay Bouvet Engineering Pvt Ltd (iv) M/s.Nuberg Engineering Ltd	Yes	CMM/FTP/23-34-1-1091/ PO/6089 Dtd.09.11.2011	M/s.Hindustan Dorr Oliver Ltd., Mumbai	₹39.12 Cr	prov extn 31.12.17	09.11.11	Yet to be completed	
87											CMM/FTP/22-34-1-1091/ PO/6432 Dtd.09.11.2011	M/s.GEI Industrial System Ltd., Bhopal	₹ 34.49 Crs	Po cancelled	09.11.11	Yet to be completed	-
88	CMM/PFBR/80-30-8-7067/PO/10114	SODIUM&MISC CIRCUIT PIPING	Separate P.O. for new item as per clause no. 20 of original purchase order no. CMM/PFBR/80/30/8/7067/PO/10095 dt 28.11.2008								CMM/PFBR/80-30-8-7067/PO/10114 dated 10/01/2012	M/s Walchandnagar Industries Ltd.	₹16.28 Cr.	31.03.17	10.01.12	yet to be completed	-
89	CMM/MEQ/22-71-2-1066	Plant Water Pump House Package for RAPP 7&8	Public /TPT	11.04.11	Two Bid System	01.06.12	7	Six i) M/s Hindustan Dorr_Oliver Ltd ii) IOT Infrastructure and energy Services Ltd iii) IVRCL Ltd iv) M/s Lanco Infratech Ltd v) M/s Larsen & Toubro Ltd, ECC Div vi) M/s INDURE Pvt Ltd	One i) UEM India Pvt Ltd	Yes	CMM/MEQ/22-71-2-1066/PO/6443 Dtd:7/5/2012 (S)	M/s IOT Infrastructure and energy Services Ltd	₹ 64.18 Crs	31.03.17	Prov extn 31.03.17	Yet to be completed	-
90											CMM/MEQ/22-71-2-1066/PO/6444 Dtd:7/5/2012 (E&C)		₹ 34.63 Crs	31.03.17		Yet to be completed	-
91											CMM/MEQ/22-71-2-1066/PO/6445 Dtd:7/5/2012 (O&M)		₹ 12.08Crs	31.03.17		Yet to be completed	-
92	CMM/EIC/23-60-3-3054	FIELD INSTRUMENTATION PACKAGE	PT	20.05.11	TPT	01.08.11	09	QUALIFIED (07 NOS) 1. M/s Larsen & Toubro Ltd., ECC Division, Chennai 2. M/s ECIL, Hyderabad 3. M/sTechnip KT India Ltd., Noida. 4. M/s Punj Lloyd Ltd., Gurgaon 5. M/s. LANCO Infotech Ltd in consortium with M/s Konstelec Engineers Pvt. Ltd., Mumbai 6. M/s Hindustan Dorr Oliver Ltd., Mumbai 7. McNally Bharat Engineering Co. Ltd., Kolkata	UN-QUALIFIED (02 NOS.) 1. M/s Tecnimont ICB, Mumbai 2. M/s Engineers India Ltd., New Delhi	Yes	CMM/EIC/23-60-3-3054/PO/6104 Dt 28.06.2012 for KAPP-3&4 Supply	M/s Larsen & Toubro Ltd., Chennai	USD 332034.32 (+) Euro 1872178.44 (+) CHF 316861.19 (+) ₹ 154.15 Crs (Total of above in Rs. 169.53 Crore)	KAPP 3: 31.03.18 KAPP 4:30.09.18	28.06.12	Yet to be completed	-
93											CMM/EIC/23-60-3-3054/PO/6105 Dt 28.06.2012 for KAPP-3&4 Erection	₹23.36 Crs	KAPP 3 : 31.03.18 KAPP 4 : 30.09.18	28.06.12	Yet to be completed	-	
94											CMM/EIC/22-60-3-3054/PO/6452 Dt 28.06.2012 for RAPP-7&8 Supply	₹158.17 Crs	RAPP 7 : 27.12.17 RAPP 8 : 27.03.18	28.06.12	Yet to be completed	-	
95											CMM/EIC/22-60-3-3054/PO/6453 Dt 28.06.2012 for RAPP-7&8 Erection	₹21.83 Crs.	RAPP 7 : 27.12.17 RAPP 8 : 27.03.18	28.06.12	Yet to be completed	-	
96	CMM/MEQ/23-73-2-1055	AC Ventilation package	Public Tender	18.06.11	Two Bid System	26.9.2011	7	1) M/s L&T Ltd 2) M/s Thermax Ltd 3) M/s Punj Lloyd Ltd 4) M/s GEI Industries System Ltd 5) M/s Hindustan Dorr-Oliver Ltd 7) M/s NICCO Corporation Ltd	Not Applicable	Yes	CMM/MEQ/23-73-2-1055/PO/6449 DT 4-7-2012 (SUPPLY) CMM/MEQ/23-73-2-1055/PO/6550 DT 4-7-2012 (E&C) CMM/MEQ/23-73-2-1055/PO/6101 DT 4-7-2012 (SUPPLY) CMM/MEQ/23-73-2-1055/PO/6102 DT 4-7-2012	M/s Punj Lloyd Ltd	₹ 72.76 Cr ₹ 14,00 Cr ₹ 72.82 Cr ₹ 13.99 Cr	RAPP 7&8 : 03.10.17 03.04.18 KAPP 3&4: 28.02.18 30.08.18	04.07.12	Yet to be completed	-

Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.
97	CMM/MEQ/22-41-2-1062	TURBINE GENERATOR PLANT PACKAGE FOR RAPP-7&8	SINGLE TENDER ON NOMINATION BASIS	Not Applicable	Two Bid System	10.12.12	1	M/s.BHEL in consortium with M/s.Alstom	Not Applicable	Not Applicable	CMM/MEQ/22-41-2-1062/PO/6437 dtd. 14/08/2012	M/s. BHEL in Consortium with M/s. Alstom Power Systems SA	EURO - 67635177 USD - 33716867 ₹.1001.22 Crs (as per DOW-B)	R 7 : 13.03.20 R8: 13.09.20	14.08.12	Yet to be completed	-
98											CMM/MEQ/22-41-2-1062/PO/6438 dtd. 14/08/2012	M/s. BHEL in Consortium with M/s. Alstom Power Systems SA	M/S. BHEL ₹.159.97 Crs M/S. AIL - ₹ 46.45 Crs (as per DOW B)	R 7 : 13.03.20 R8: 13.09.20	14.08.12	Yet to be completed	-
99											CMM/MEQ/22-41-2-1062/PO/6439 dtd. 14/08/2012	M/s. BHEL	₹ 38.11 Crs	31.03.16	14.08.12	Yet to be completed	-
100											CMM/MEQ/22-41-2-1062/PO/6440 dtd. 14/08/2012	M/s. BHEL	₹.7.68 Crs	31.03.16	14.08.12	Yet to be completed	-
101	CMM/EIC/23-60-3-3089	CONTROL CENTRE INSTRUMENTATION PACKAGE FOR KAPP 3&4 AND RAPP 7&8	PT	05.07.11	TPT	30.09.11	4	Qualified (04 Nos) 1. M/s Larsen & Toubro Ltd., Navi Mumbai. 2. M/s Electronics Corporation of India Ltd., Hyderabad. 3. M/s bharat Electronics Limited Koldwaraz 4. M/s Bharat Heavy Electricals Limited., Newdelhi.	Not Applicable	yes	CMM/EIC/23-60-3-3089/ PO/6108 Dt 07.09.2012 (KAPP-3&4 Supply)	M/s BHEL, NEW Delhi	₹ 90.85 Crs	KAPP 3 : 30.06.17 KAPP 4 : 30.06.18	07.09.12	Yet to be completed	-
102											CMM/EIC/23-60-3-3089/ PO/6109 Dt 07.09.2012 (KAPP-3&4 Erection)		₹10.68 Crs	KAPP 3 : 30.06.17 KAPP 4 : 30.06.18	7.09.12	Yet to be completed	-
103											CMM/EIC/22-60-3-3089/ PO/6455 Dt 07.09.2012 (RAPP-7&8 Supply)		₹90.86 Crs	RAPP 7 : 30.11.17 RAPP 8 : 30.05.18	07.09.12	Yet to be completed	-
104											CMM/EIC/22-60-3-3089/ PO/6456 Dt 07.09.2012 (RAPP-7&8 Erection)		₹10.68 Crs.	RAPP 7 : 30.11.17 RAPP 8 : 30.05.18	07.09.12	Yet to be completed	-
105	CMM/OPS/56-32-9-2892+2903	Moderator Canned Motor Pumps	Public Tender	16.02.12	Two Part Tender	03.07.12	3	Two (1)M/s.Hydrodyne (I) Pvt. Ltd., (2)M/s. Kirloskar Bros. Ltd.,	1 M/s.Flowwell Pumps & Meters	Yes	CMM/OPS/56-32-9-2892/PO/7460 (SUPPLY) & CMM/OPS/5632-9-2892/PO/7461 (I&C) DT.28/12/2012	M/s. Hydrodyne (I) Pvt. Ltd., Mumbai	₹10.31 Crs	* Supply PO Final Extn upto 09.07.15 * Erection & Commissioning PO Provisionally Extended upto 31.10.15.	28.12.12	Yet to be completed	-
106	CMM/MEQ/22-40-2-1067	BALANCE OF TURBINE ISLAND PACKAGE FOR RAPP 7&8	Public Two Part	12.08.11	Two Bid System	04.09.12	10	Ten 1) BHEL 2)Thermax Ltd 3) Jyoti Structure Ltd 4)Lanco Infrtech Ltd 5) Hindustan Dorr Oliver Ltd 6)L& T Ltd 7) Dodsai Ent P Ltd 8) Punj Lloyd Ltd	Nil	Yes	CMM/MEQ/22-40-2-1067/PO/6456 DATED 3/12/12	M/s Larsen & Toubro Ltd	₹331.24 Crs USD2320000.00 GBP400000.00 Euro10050000.00	Prov extn RAPP 7: 02.10.16 RAPP 8:02.04.19	03.12.12	yet to be completed	-
107	CMM/MEQ/22-40-2-1067	BALANCE OF TURBINE ISLAND PACKAGE FOR RAPP 7&8	Public Two Part	12.08.11	Two Bid System	04.09.12					CMM/MEQ/22-40-2-1067/PO/6459 DATED 3/12/12		₹317.20 Crs	Prov extn RAPP 7: 02.10.16 RAPP 8: 02.04.19	03.12.12	yet to be completed	-

Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.
108	CMM/EIC/00-01-3-3076	Hardware & Software for Technical /Engr Support system (TESS) for project/plant life cycle management (PLM)	Public Two Part	11.08.11	Two Bid System	10-03-2011	8	1. M/s Wipro Ltd., Mumbai. 2. M/s Satyam Computer Services Ltd., Gurgaon. 3. M/s Tata Consultancy Services., Mumbai. 4. M/s Infosys Ltd., Bangalore.	1. M/s L&T Ltd. 2. M/s Geometric Ltd. 3. M/s IBM India Pvt Ltd. 4. M/s Tata Technologies Ltd	L1	CMM/EIC/00-01-3-3076/PO/30522 Dt 31/01/13 (Supply)	M/s Tech Mahindra ,Gurgaon	₹10.92 Cr	31.10.15	31.01.13	yet to be completed	-
CMM/EIC/00-01-3-3076/PO/30523 Dt 31/01/13 (Installation)											₹1.25 Cr		31.10.15	31.01.13	yet to be completed	-	
CMM/EIC/00-01-3-3076/PO/30524 Dt 31/01/13 (onsite Support & AMC)											₹4.69 Cr		31.10.17				
111	CMMEIC/23-60-3-3120	Nuclear instrumentation package for KAPP 3&4/RAPP 7&8	Public Two Part	16.01.12	Two bid system	30.04.13	2	M/s. L&T Mumbai M/s. ECIL Hyderabad	M/s. L&T Mumbai	Yes	CMM/EIC/23-60-3-3120/PO/6117 dated 27/09/2013 (KAPP 3&4 supply) CMM/EIC/22-60-3-3120/PO/6466 dated 27/09/2013 (RAPP 7&8 Erection & Commissioning)	M/s/ ECIL Hyderabad	₹95.05 Cr.	KAPP 3: 30.06.17 KAPP 4:30.06.18	28.09.13	Yet to be completed	-
112											CMM/EIC/23-60-3-3120/PO/6118 dated 27/09/13 (KAPP 3&4 Erection & comm)		₹6.02Cr.	KAPP 3: 30.06.17 KAPP 4:30.06.18	28.09.13	Yet to be completed	-
113	CMMEIC/23-60-3-3120	Nuclear instrumentation package for KAPP 3&4/RAPP 7&8	Public Two Part	16.01.12	Two bid system	30.04.13	2	M/s L&T Mumbai M/s. ECIL Hyderabad	M/s. L&T Mumbai	Yes	CMM/EIC/23-6-3-3120/PO/6465 dated 27/09/13 (RAPP 7&8 supply)		₹67.88 Cr.	RAPP 7: 30.06.18 RAPP 8:31.01.19	28.09.13	Yet to be completed	-
114											CMM/EIC/22-60-3-3120/PO/6466 dated 27/09/13 (RAPP 7&8 Erection & comm)		₹6.02Cr.	RAPP 7: 30.06.18 RAPP 8:31.09.19	28.09.13	Yet to be completed	-
115	CMM/MEQ/23-40-2-1085	Insurance for TG Package for KAPP 3&4	L/T	24.05.2013	Single	31.05.2013	4	1.M/s.National Insurance Co.Ltd., 2.M/s.Oriental Insurance Co.Ltd., 3.M/s. United India Insurance Co.Ltd 4.M/s.New India Assurance Co Ltd.,	---	Yes	CMM/MEQ/23-40-2-1085	M/s.Oriental Insurance Co.Ltd	₹16.18 crs	31.12.2019	30.10.2013	in progress	
116	CMM/T&C/INS/00-00-4-091	Insurance for TG Package for RAPP 7&8	L/T	11.04.14	Single	28.04.14	4	1.M/s.National Insurance Co.Ltd., 2.M/s.Oriental Insurance Co.Ltd., 3.M/s. United India Insurance Co.Ltd 4.M/s.New India Assurance Co Ltd.,	---	Yes	CMM/T&C/INS/00-00-4-091	M/s.National Insurance Co.Ltd	₹18.86 crs	31.03.2018	01.10.2014	in progress	-
117	CMM/OPS/00-01-9-3054	Design, Manufacture, Inspection, Testing, Delivery of Passive Catalytic Recombiner devices for RAPS-2, MAPS, NAPS and TAPS HRTF R&D centre	Two Part Public Tender	19.08.15	Two Bid system	24.9.15	Three	One 1. M/s. ECIL, Hyderabad	Two 1.M/s. Membrane System Specialist India Pvt Ltd Thane 2. M/s. Jugal Udyog Navi Mumbai	Yes	CMM/OPS/00-01-9-3054/PO/11041 dt.18.7.16	M/s. ECIL, Hyderabad	₹12.54 Crs	Prov extn upto 30.09.17	18.07.16	Yet to be completed	-
118	CMM/FTP/23-53-1-1129	Electrical Penetration Assemblies & Cable sealing materials	Two Part Public Tender	02.09.15	Two Bid system	05.10.15	Four	One 1. M/s. Fabtech Projects & Engineers Ltd	Three 1. M/s. Kay Bouvet Engg Ltd 2. M/s. Godrej & Boyc Mfg Co, Ltd 3. M/s. Avasarala Technologies Ltd	Yes	CMM/FTP/23-53-1-1129/PO/10466 dt.01.07.16	M/s. Fabtech projects & Engineers Ltd	₹ 31.77 crs	K 3: 01.07.17 K 4: 01.08.18	01.07.16	K 3: 01.07.17 K 4: 01.08.18	
119	CMM/FTP/22-53-1-1129	Electrical Penetration Assemblies & Cable sealing materials	Two Part Public Tender	02.09.15	Two Bid system	05.10.15	Four	One 1. M/s. Fabtech Projects & Engineers Ltd	Three 1. M/s. Kay Bouvet Engg Ltd 2. M/s. Godrej & Boyc Mfg Co, Ltd 3. M/s. Avasarala Technologies Ltd	Yes	CMM/FTP/22-53-1-1129/PO/10468 dt.01.07.16	M/s. Fabtech projects & Engineers Ltd	₹ 32.07 crs	R 7: 01.01.18 R8: 01.07.18	01.07.16	R 7: 01.01.18 R8: 01.07.18	
120	CMM/MEQ/22-5-2-1083	400 KV reactors and Balance works of 400/220 KV switchyard package for RAPP 7&8	Two Part Public tender	16.11.12	Two Bid System	01.02.13	One	One M/s. Alstom T&D India Ltd	Not applicable	NA	CMM/MEQ/22-52-2-1083/PO/6469 dt.27.12.13	M/s/ Alstom T&D India Ltd, Mumbai	₹29.61 crores	Prov extn 15.06.17	27.12.13	in progress	
121	CMM/OPS/05-31-9-3096	Procurement of End fitting and Associated components for EMCC/EMFR for KAPS-2	Two part public tender	12.7.16	Two part public tender	9.8.16	Four	1. M/s. MTAR Technologies(P) Ltd Hyderabad. 2. M/s. Larsen & Toubro Ltd	1. M/s., Mishra Dhatu Nigam Ltd, Hyderabad 2. M/s.Rajmani Fittings Pvt Ltd Waghodia	Yes	1. CMM/OPS/05-31-9-3096/PO/a-PO/12340 dt.22.9.16	1.M/s., Mtar Technologies Pvt Ltd Hyderabad in consortium with M/s. Star Wire (India) Ltd Haryana	42.45 crores	21.6.18	22.9.16	yet to be completed	

Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.
122	CMM/OPS/05-31-9-3095	Procurement of End fitting and Associated components for EMCC/EMFR for KAPS-2	Two part public tender	12.7.16	Two part public tender	9.8.16	Four	1. M/s. MTAR Technologies(P) Ltd Hyderabad. 2. M/s. Larsen & Toubro Ltd	1. M/s. Mishra Dhatu Nigam Ltd, Hyderabad 2. M/s. Rajmani Filings Pvt Ltd Wagnodas	Yes	1. CMM/OPS/05-31-9-3095/PO/e-PO/12530 dt.22.9.16	1.M/s.. Larsen & Toubro Ltd (Lead partner) in consortium with M/s. Bharat Forge Ltd and M/s. Yantra Kaushalya Engineers Pvt Ltd	42.13 crores	29.6.18	29.9.16	yet to be completed	
123	CMM/OPS/71-41-9-3040	Spares for Turbo Generator	Single part single tender	11.8.15	Single part single tender	28.8.15	One	Not applicable	Not applicable	Not applicable	CMM/OPS/71-41-9-3040/PO/6477/FE dt.17.9.16	M/s. Trafalgar International FZE, UAE	12.74 crores	16 months from the date of establishing L/C	17.9.16	yet to be completed	Dispatched to RR Site
124	CMM/OPS/71-41-9-3074	Spares for OJSC Turboatom make Turbine Model No. K-240-4.0 to Rajasthan Atomic Power Station 5&6 Site	Single Tender - Manual	20.10.2015	Single Part	12.11.2015	One	One: M/s. Trafalgar International FZE.	Nil	N.A.	CMM/OPS/71-41-9-3074/PO/6478 /FE dated 05.10.2016	M/s. Trafalgar International FZE., Dubai, United Arab Emirates.	USD 27,01,119/- (value in INR 26,19,90,305/-)	Three lots within 14 months from the date of establishing of Letter of Credit	05.10.2016	yet to be completed	
125	CMM/OPS/05-31-9-3104	Shielding Plug Assemblies for EMCCR for KAPS-1&2, Kakrapar Site	Public Tender	11.08.2016	Two Part	18.10.2016	Five	Two: 1) M/s. Siderforgerossi India Pvt. Ltd., Mysore 2) M/s. MTAR Technologies Pvt. Ltd., Hyderabad	Three: 1) M/s. Avasarala Technologies Limited, Bangalore 2) M/s. Sealmatic India Pvt. Ltd., Mumbai 3) M/s. Vividh Hi-Fab Pvt. Ltd., Vadodara	Yes	CMM/OPS/05-31-9-3104/e-PO-13013 dated 28.10.2016	M/s. MTAR Technologies Pvt. Ltd., Hyderabad	₹.4,93,83,000/-	27.10.2018	28.10.2016	yet to be completed	
126	CMM/OPS/53-67-9-3043	Scintillation detector based Portal Monitoring System (PMS).	Public Tender	---	Two Part	28.04.2015	Three	One: M/s. VF a.s., Czech Republic	Two 1. M/s. Mirion Technologies (RADOS) GmbH, Germany 2. M/s. Pla Electro Appliance Pvt. Ltd., Mumbai	Yes	CMM/OPS/53-67-9-3043/e-PO-12415 dated 31.10.2016	M/s. VF a.s., Czech Republic	EURO 13,86,997.8 (value in INR 15,16,64,352/-)	180 days from the date of establishing of Letter of Credit	31.10.2016	yet to be completed	
127	CMM/OPS/71-50-9-3116	Supply of Generator transformer	Limited tender	10.10.16	Two bid system	31.10.16	Three	Two 1. M/s. TELK Angamally, Kerala 2. M/s. Toshiba Transmission & Dist sys(I) Pvt Ltd Medak,	One M/s. BHEL, Mumbai	Yes	CMM/OPS/71-50-9-3116/e-PO/13186(supply) dated 5.11.16	M/s. TELK, Angamally, Kerala	₹10.04 cr(supply)	04.05.17	05.11.16	yet to be completed	
128	CMM/OPS/71-50-9-3116	Supply of Generator transformer	Limited tender	10.10.16	Two bid system	31.10.16	Three	Two 1. M/s. TELK Angamally, Kerala 2. M/s. Toshiba Transmission & Dist sys(I) Pvt Ltd Medak,	One M/s. BHEL, Mumbai	Yes	CMM/OPS/71-50-9-3116/e-PO/3187(E&C) dated 5.11.16	M/s. TELK, Angamally, Kerala	₹40 lakhs	04.05.17	5.11.16	Yet to be completed	
129	CMM/OPS/53-00-9-2983	Supply, testing, installation, commissioning and training of 2000KVA standy diesel generator for MAPS	Public Tender	26.5.15	Two bid system	31.7.15	Two	Two 1. M/s. Kirloskar Oil Engines Ltd 2. M/s. Diesel Locomotive works	Nil	Yes	CMM/OPS/53-00-9-2983(R-1)/e-PO/12819 dt.12.12.16	M/s. Diesel Locomotive works	₹10.05 crs	11.6.18	12.12.16	Yet to be completed	
130	CMM/FTP/75-00-1-1147	Stainless Steel Tanks	TPT/PT	10-03-2016	Two part	19.5.16	Five	(Three) 1.M/s Fablech Projects & Engineers Ltd, Satara 2. M/s Walchandnagar Industries Ltd, 3. Lloyds Steel Industries Ltd.	(Two) 1. M/s Kay Bouvet Engineering Ltd New Delhi 2. Mabel Engineers Private Limited	yes	CMM/FTP/75-00-1-1147/e-PO/14087 dated 29/12/2016	M/s Fablech Projects & Engineers Ltd	₹26.10 crs	KKNPP-3 28/01/2018 KKNPP-4 28/09/2018	29.12.16	KKNPP-3 28/01/2018 KKNPP-4 28/09/2018	
131	CMM/FTP/22-34-1-1091	Design & Engineering, Manufacture, Procurement, Supply, Inspection, Testing, packing, Forwarding, Transportation & Safe delivery to site of material of Heavy Water uprading Plant and Waste Management Plant Package for RAPP-7&8	Public Tender	03-09-2016	Two Part	28-10-16	5	03 M/s Kay Bouvet Engineering Ltd., Satara M/s Nuberg Engineering Ltd, Noida M/s Lyods Steel Industries Limited, Mumbai	02 M/s Technofab Engineering Limited, New Delhi M/s BTL EPC Ltd., Kolkata	L1 bidder	CMM/FTP/22-34-1-1091/PO/14335 dated 17/01/2017 (Supply) CMM/FTP/22-34-1-1091/PO/14336 dated 17/01/2017(E&C)	M/s Kay Bouvet Engineering Ltd., Satara	₹56.86Cr.	16.01.2020	Yet to be started	yet to be completed	
132	CMM/EIC/23-60-3-3251	Travelling in Core Probe System (TIPS)	Single Tender	-	Two Part	11-05-16	1	M/s. ECIL, Hyderabad	-	-	CMM/EIC/23-60-3-3251/PO/13782 dtd. 16.01.2017 (Supply) CMM/EIC/22-60-3-3251/PO/13784 dtd. 16.01.2017 (Supply)	M/s. ECIL, Hyderabad	7.95 Crs. 2.57 Crs.	15.07.16 15.01.19	16.01.17 16.01.17		

Sr. No.	Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Types of Bidding (Single / Two Bid System)	Last date of receipt of tender	No. of tenders recd.	Nos. and Names of parties after technical evaluation	Nos. and Names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract	Scheduled date of completion of supplies	Actual date of Start of work	Actual date of completion	Reasons of delay if any.
133	CMM/EIC/23-60-3-3278	Hydrogen & Steam Concentration Monitoring System (HSCMS)	Public Tender	14-09-2015	Two Part	17-12-16	1	M/s. ECIL, Hyderabad	-	-	CMM/EIC/23-60-3-3278/PO/14012 dtd. 16.01.2017 (supply)	M/s. ECIL, Hyderabad	6.06 Crs	KAPP-3- 15-10-19 KAPP-4-15-01-20	16.01.17		
											CMM/EIC/23-60-3-3278/PO/14017 dtd. 16.01.2017 (Erection)		0.43 Crs	KAPP-3- 15-04-18 KAPP-4-15-07-18			
											CMM/EIC/22-60-3-3278/PO/14018 dtd. 16.01.2017 (supply)		4.39 Crs	RAPP-7-15-07-18 RAPP-8 15-10-18			
											CMM/EIC/22-60-3-3278/PO/14019 dtd. 16.01.2017 (supply)		0.48 crs	RAPP-7-15-01-18 RAPP-8 15-07-20			
134	CMM/FTP/00-00-1-1127	Tube sheet plates in proof machined condition for end shield of 700 Mwa PHWR	Public tender	28.12.16	Two part	09.02.17	1	M/s. L&T special steel & Heavy Forgings Pvt Ltd	NIL	Only offer	CMM/FTP/00-00-1-1127/EPO/15995 dt.27.3.17	M/s. L&T Special steels & Heavy Forgings Pvt Ltd	15.72 crs	26.03.16	27.03.17		
135	CMM/OPS/56-00-9-3037	Boiler Feed pumps for RAPS 3&4	Limited tender	11.2.15	Two bid system	29.4.15	Three	Two 1. M/s. Kirloskar Bros Ltd, Pune 2. M/s.KSB Pumps Ltd, Pune s	One M/s. BHEL, Mumbai	Yes	CMM/OPS/56-32-9-3037/e-PO/15641 dt.9.3.17	M/s. Kirloskar Bros Ltd Pune	Rs.11.22 crores	11.3.19	09.03.17	yet to be completed	
136	CMM/EIC/00-10-3-3331	CAMC for corporate RFID based visitor management system	Single tender	21.12.16	Single bid system	29.12.16	One	M/s ECIL Hyderabad	-	-	CMM/EIC/00-10-3-3331/e-PO/14564 dt.10.2.17	M/s. ECIL, Hyderabad	Rs.10.71 crores	28.1.17 to 27.1.18	28.1.17	27.1.16	
137	CMM/HMP/75-00-10-074	Cooling water pipeline	Public tender	23.06.16	Two bid system	14.10.16	Three	Two 1. M/s. Kay Bouvet Engg Pvt Ltd 2. M/s. Ratnamani Metals 7 Tubes Ltd	M/s. Infinite shipping Engg Pvt Ltd	Yes	CMM/HMP/75-00-10-074/e-PO/14460 dt.18.1.17	M/s. Ratnamani Metals & Tubes Ltd	Rs.15.27 crores	17.09.18	18.01.17	yet to be completed	
138	CMM/ETM/60-81-11-0002	Design, Engineering, Procurement, Supply, Erection, Testing and Commissioning of 33/11/0.415kV substation for GHAVP	Public Two Part	03-09-2016	Two bid System	26.10.2016	Four	Two 1. M/s BGR Energy Systems limited, Chennai 2. M/s BVG India Limited, Pune	Two 1. M/s KSA Infrapower Pvt. Ltd., Chennai 2. M/s Rajesh Power Services Pvt. Ltd.,Ahemadabad	Yes	1. CMM/ETM/60-81-11-0002/e-PO/16152 dated 18/04/2017 2. CMM/ETM/60-81-11-0002/e-PO/16153 dated 18/04/2017	M/s BGR Energy Systems Ltd., Chennai	1. 17.13 Crores. 2. 12.70 Crores.	17-04-2019	Yet to be started	yet to be completed	
139	CMM/OPS/05-31-9-3102	Zircaloy componenets	Single tender	02.09.16	Single tender	29.9.16	One	One M/s. Nuclear fuel complex	Not applicable	Not applicable	CMM/OPS/05-31-9-3102/3-PO/16740 dt.02.05.17	M/s. Nuclear fuel complex	Rs.73.80 lakhs	02.07.18	02.05.17	yet to be completed	Not applicable
140	CMM./FTP/75-00-1-1148	Plate type Heat exchangers	PT/TPT	17.5.16	Two part	24.3.17	Two	2 M/s. Alfa laval 2. M/s. kelvion	Not applicable	Yes	CMM./FTP/75-00-1-1148/PO/16720	M/s. Kelvion (I) Pvt Ltd	14.49 crs	11.10.19	11.05.17	In progress	